U.S. NUCLEAR REGULATORY COMMISSION OFFICE OF INSPECTION AND ENFORCEMENT

REGION III

Report No. 50-440/81-15; 50-441/81-15

Docket No. 50-440. 50-441

* .

License No. DPPR-148; DPPR-149

Licensee: Cleveland Electric Illuminating Company P. O. Box 5000 Cleveland, OH 44101

Facility Name: Perry Nuclear Power Plant, Units 1 & 2

Inspection At: Perry Site, Perry, OH

Inspection Conducted: October 7 thru 9, 1981

Inspector: E. R. Schweibinz

Accompanying Personnel: R. A. Gilbert, NRR W. H. Lovelace, NRR

L.C. egor, Acting Chief

Approved By: L. Re

ojects Section 2B

11/3/81

11-3-81

Inspection Summary:

Inspection on October 7 thru 9, 1981 (Report No. 50-440/81-15; 50-441/81-15) Areas Inspected: Accompany NRR Caseload Forecast Panel and site tour. This inspection involved a total of 18 inspector-hours onsite by one NRC inspector including 0 inspector-hours onsite during offshifts. Results: No items of noncompliance or deviations were identified.

DETAILS

1. Persons Contacted

Cleveland Electric Illuminating Company (CEI)

*R. L. Farrell, Manager, QA
*M. Edelman, Manager, Nuclear Engineering
*K. Matheny, Scheduling Supervisor
*J. Porterfield, Project Controls Manager
*M. J. Titas, Manager, Perry Project Services
*L. Beck, CEI Licensing
*J. M. Lastovka, General Supervisor, Engineering - NTS
*G. H. Lockwood, General Supervisor, Construction Buying
P. Martin, Generation Supervising Engineer, T/AS
M. K. Combs, Engineering Aid - Training/Administration

*Denotes those attending the management exit meeting on October 9, 1981.

The inspector also contacted other licensee and contractor personnel.

2. Caseload Forecast Panel Activities

The inspector accompanied the Caseload Forecast Panel members during the presentations made by the licensee, the site tour, and discussions with various members of the licensee's staff. A separate report issued by the NRR Division of Licensing will discuss the results of the visit.

No items of noncompliance were identified.

3. Exit Meeting

The inspector met with licensee representatives (denoted in Paragraph 1, Persons Contacted) at the conclusion of the inspection. The inspector summarized the scope and findings of the inspection.