



UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
WASHINGTON, D. C. 20555  
FEB 8 1982

Docket Nos. 50-329/330 OM, OL

APPLICANT: Consumers Power Company

FACILITY: Midland Plant, Units 1 and 2

SUBJECT: SUMMARY OF JANUARY 13, 1982 MEETING ON BORATED WATER STORAGE TANKS

On January 13, 1982, the NRC staff met in Bethesda, Maryland, with Consumers Power Company, Bechtel and several consultants to discuss several recent submittals to the NRC regarding cracking of the foundations of the Midland Borated Water Storage Tanks. This subject relates to a 10 CFR 50.55(e) report first issued February 20, 1981, enclosing MCAR-48. Meeting attendees are listed as Enclosure 1.

Summary

The background documents providing the basis for this meeting had been submitted to the NRC by coverletters dated November 10, 13 and 24, 1981. Testimony of Robert P. Kennedy of Structural Mechanics Associates (SMA), Inc., a general consultant for the applicant, presented during the December 1-3, 1981 session of the OM, OL hearing also provided relevant background information.

Based upon review of the above documents, questions had been submitted by telephone to the applicant by the U.S. Army Corps of Engineers (NRC geotechnical consultant) (Enclosure 2) and by the NRC's Structural Engineering Branch (Enclosure 3). Responses to these questions were made during the meeting.

The applicant stated that the NRC would be receiving shortly a letter dated January 11, 1982, forwarding a report by SMA on the results of a BWST finite element analysis performed to verify the integrity of the tanks. A summary of that report was provided by Mr. Cambell using the viewgraph slides of Enclosure 4. The report demonstrates that the tanks were not permanently damaged as a result of the ring wall foundation cracking. The report does note that one bolt chair (at bolt location 27) may have yielded to a small degree and recommended that it be dye penetrant tested. The applicant stated that the dye penetrant test had been performed and all the welds of the bolt chair had passed.

The applicant also stated that the tank vendor, the Graver Company, had dropped its N stamp and was no longer in the nuclear business. The applicant plans to meet with RECO on January 15, 1982, to discuss techniques of re-establishing a level base for the tanks after removal of the surcharge from the BWST valve pits. The staff will be advised of the technique selected, once that is known.

Meeting Summary  
Midland Plant

- 2 -

The applicant will provide a letter summarizing the results of the surcharge program for the BWSTs. The applicant also stated that all cracks with a width in excess of 10 mils in the existing ring foundation will be sealed before the new ring beam is constructed around the existing ring.

*BS*  
Darl Hood, Project Manager  
Licensing Branch #4  
Division of Licensing

Enclosures:  
As stated

cc: See next page

DISTRIBUTION

Docket ACRS(16)  
NRC PDR  
L PDR  
TERA  
NSIC  
TIC

EAdensam  
DHood  
MDuncan  
LB#4 Reading  
OELD  
OI&E(3)  
JKane  
FRinaldi

OFFICE	DL:LB#4						
SURNAME	DHood:lb <i>DSH</i>						
DATE	02/2/82						

MIDLAND

Mr. J. W. Cook  
Vice President  
Consumers Power Company  
1945 West Parnall Road  
Jackson, Michigan 49201

cc: Michael I. Miller, Esq.  
Ronald G. Zamarin, Esq.  
Alan S. Farnell, Esq.  
Isham, Lincoln & Beale  
Suite 4200  
1 First National Plaza  
Chicago, Illinois 60603

James E. Brunner, Esq.  
Consumers Power Company  
212 West Michigan Avenue  
Jackson, Michigan 49201

Myron M. Cherry, Esq.  
1 IBM Plaza  
Chicago, Illinois 60611

Ms. Mary Sinclair  
5711 Summerset Drive  
Midland, Michigan 48640

Stewart H. Freeman  
Assistant Attorney General  
State of Michigan Environmental  
Protection Division  
720 Law Building  
Lansing, Michigan 48913

Mr. Wendell Marshall  
Route 10  
Midland, Michigan 48640

Mr. Roger W. Huston  
Suite 220  
7910 Woodmont Avenue  
Bethesda, Maryland 20814

Mr. R. B. Borsum  
Nuclear Power Generation Division  
Babcock & Wilcox  
7910 Woodmont Avenue, Suite 220  
Bethesda, Maryland 20814

Mr. Don van Farrowe, Chief  
Division of Radiological Health  
Department of Public Health  
P.O. Box 33035  
Lansing, Michigan 48909

William J. Scanlon, Esq.  
2034 Pauline Boulevard  
Ann Arbor, Michigan 48103

U.S. Nuclear Regulatory Commission  
Resident Inspectors Office  
Route 7  
Midland, Michigan 48640

Ms. Barbara Stamiris  
5795 N. River  
Freeland, Michigan 48623

Mr. Paul A. Perry, Secretary  
Consumers Power Company  
212 W. Michigan Avenue  
Jackson, Michigan 49201

Mr. Walt Apley  
c/o Mr. Max Clausen  
Battelle Pacific North West Labs (PNWL)  
Battelle Blvd.  
SIGMA IV Building  
Richland, Washington 99352

Mr. I. Charak, Manager  
NRC Assistance Project  
Argonne National Laboratory  
9700 South Cass Avenue  
Argonne, Illinois 60439

James G. Keppler, Regional Administrator  
U.S. Nuclear Regulatory Commission,  
Region III  
799 Roosevelt Road  
Glen Ellyn, Illinois 60137

Mr. J. W. Cook

- 2 -

cc: Commander, Naval Surface Weapons Center  
ATTN: P. C. Huang  
White Oak  
Silver Spring, Maryland 20910

Mr. L. J. Auge, Manager  
Facility Design Engineering  
Energy Technology Engineering Center  
P.O. Box 1449  
Canoga Park, California 91304

Mr. Neil Gehring  
U.S. Corps of Engineers  
NCEED - T  
7th Floor  
477 Michigan Avenue  
Detroit, Michigan 48226

Charles Bechhoefer, Esq.  
Atomic Safety & Licensing Board  
U.S. Nuclear Regulatory Commission  
Washington, D. C. 20555

Mr. Ralph S. Decker  
Atomic Safety & Licensing Board  
U.S. Nuclear Regulatory Commission  
Washington, D. C. 20555

Dr. Frederick P. Cowan  
Apt. B-125  
6125 N. Verde Trail  
Boca Raton, Florida 33433

Jerry Harbour, Esq.  
Atomic Safety and Licensing Board  
U.S. Nuclear Regulatory Commission  
Washington, D. C. 20555

Geotechnical Engineers, Inc.  
ATTN: Dr. Steve J. Poulos  
1017 Main Street  
Winchester, Massachusetts 01890

LIST OF ATTENDEES

MIDLAND BWST  
JANUARY 13, 1982

NRC

D. S. Hood  
J. D. Kane  
F. Rinaldi

U.S. Army Corps of Engineers, Chicago

H. N. Singh

Bechtel

P. Shunmugavel  
A. Boos  
S. S. Afifi  
S. Lo

Consumers Power Company

B. Cl  
J. Brunner  
J. Meisenheimer  
K. B. Razdau  
D. Budzik

NSWC/WO (NRC Consultant)

J. P. Mat

Structural Mechanics Associates

R. Campbell

Handout for 01/13/82 Meeting

January 8, 1982

Subject: Midland Project, Corps of Engineers review comments on Design Report for the Borated Water Storage Tank Foundations, Report Transmitted November 13, 1981 in letter from J. Cook to H. Denton.

Q.1, Sect. 3, Page 2.

Since the loads (weight of water) are applied uniformly through the flexible bottom of the tanks, and the foundations of the ring walls and valve pits are not involved in spreading the load on the ground underneath, there is no reason for differential settlement to occur unless the underlying soil mass has varying engineering properties. Please discuss what caused the differential settlements.

Q.2, Sect. 3.2, Page 2.

How are the tanks' loads imposed on the ring beams when the static load is directly transmitted to the ground through the flexible tanks' bottom.

Q.3, Deleted.

Q.4, Sect. 5b, Page 3.

What do the roof loads include? If this includes the dead load of the roofs, why not combine with the dead load.

Q.5, Deleted.

Q.6, Deleted

Q.7, Sect. 6.1, Page 4.

The settlements of the foundation soils under the tanks and under the ring wall footings have been caused by the water load directly applied on the soil surface under the flexible tank bottom, very little water load has been transmitted to the soil through the ring beam footings, therefore, there is no assurance that deflection of the ring beams bottom and the settlement underneath the footings at all points are compatible. Provide discussion on this aspect.

Q.8, Sect. 6.1.2, Page 5.

Between elevations 635 and 629, the continuity of the soil media has been interrupted by the ring walls and their foundations, however, the finite element model (Figure 6) indicates continuity of the soil more than 80' from the center of the tanks in all directions. Discuss the effects of the discontinuity on the results of the finite element solutions.

Q.9, Sect. 6.2, Page 5.

The settlements of the soil under the tanks' foundations are produced by the water load directly applied at the soil, therefore, more bearing areas of ring wall footings will have practically no effect in reducing the settlements as claimed by the applicant. Please discuss how the wider ring beam will reduce the settlement.

Q.10. It is our understanding that ongoing load tests of the soil under the tanks' foundations is being performed by filling the tanks with water. Please discuss what would be the difference in loadings when the tanks are filled with borated water. Also, what additional permanent loads or semi-permanent loads other than weight of the borated water, which will contribute to the settlements, are expected to act on the tanks. If the actual load on the tanks' foundations during their operational period is more than the pressure created by water during the load tests, the compressibility parameters determined by the load tests may not predict the future settlements of the tanks accurately under the actual loadings.

Q.11, Sect. 6.3.1, Page 6.

Provide justification for values of Modulus of Elasticity which have been used in evaluation of long term settlements and shown in Figure 9. What method or methods, assumptions, and tests have been used to determine the long term Modulus of Elasticity?

Q.12, Sect. 6.4.3, Page 7.

Load combinations 1 thru 8 include permanent loads, therefore, use of the short-term model described in subsection 6.4.2 is not appropriate. The short-term model uses the values of Youngs Moduli, which are applicable to seismic events or machine vibration where the magnitude of strains are in range of  $10^{-3}\%$  or less.

Q.13, Sect. 6.5.1b, Page 7.

Table 5 does not provide summary of loads.

Q.13a, Sect. 8, Page 8.

The finite element analyses are based on questionable inputs concerning soil compressibility, therefore, existence of compression under the foundation soil, under the dead loads, and live loads are questionable. Therefore, there is no assurance that the footings of the ringwalls and the soil underneath are displacing in compatible manner.

Q.14, Deleted

Q.15, Sect. 8a, Page 8.

Provide the magnitude of dead loads and live loads used to compute foundation pressures which resulted in 2.0 ksf of soil pressure.

Q.16, Sect. 8, Page 9.

Bearing capacity and factor of safety provided on page 9 are not appropriate. The soil shear strength in the area of Unit 1 is not identical with Unit 2, therefore, bearing capacity of foundation soils under each unit should be determined using the shear parameters pertinent to their respective area.



01/03/82

CIVIL/STRUCTURAL QUESTIONS ON BWST

- 1) Where are the construction details shown for the new ring fix?
- 2) What is your rationale for applying a load factor of unity (1.0) to dead load in load combinations 9 through 12?
- 3) Was the eccentricity of the new ring beam included in the final ring beam design?
- 4) How is shear between the new and old ring beam calculated and transferred?
- 5) How will you treat cracks in the existing concrete in the shear transfer process?

## ACCEPTANCE CRITERIA

SETTLEMENT PROBLEM NOT COVERED  
BY GOVERNING DESIGN CODE.

THREE ACCEPTANCE CRITERIA CONSIDERED

- 1) NO YIELD
- 2) CODE STRESS LEVELS APPLICABLE  
TO SERVICE LEVELS THAT IMPLY  
REPEATED LOADING WITH NO  
SUBSEQUENT INSPECTION (UPSET OR TESTING CONVI
- 3) LEVEL C SERVICE (EMERGENCY EVENTS)  
WITH SUBSEQUENT NDE.

CRITERION 1 MET FOR ALL BUT  
BOLT CHAIR TOP PLATE (MAX BOLD LOAD CASE)

CRITERION 3 APPLIED TO WORST CASE  
BOLT CHAIR

MIDLAND BWST  
FOUNDATION SETTLEMENT EVALUATION

STATEMENT OF PROB

SOIL SETTLEMENT HAS RESULTED IN DISTORTION OF  
RING WALL TOP SURFACE

SUPPORT OF BWST WALLS IS NON-UNIFORM

ANCHOR BOLT LOADING IS NON-UNIFORM

CONCERN REGARDING STRESS LEVELS INDUCED IN TANK WALL,  
ANCHOR BOLTS AND BOLT CHAIRS

TWO TANKS CONSIDERED BUT TANK IT-60 IS GOVERNING CASE




FIGURE 1-3. COMPARISON OF TANK 1T-60 RING WALL RELATIVE ELEVATIONS BEFORE AND AFTER THE GROUND SETTLEMENT




FIGURE 1-1: PLAN VIEW OF TANK 1T-60 IDENTIFYING BOLT NUMBERS AND LOCATION ANGLE  $\theta$

TABLE 1-3  
MEASURED LOADS IN BOLTS ANCHORING TANK 1T-60

BOLT NUMBER*	LOAD (KIPS)	BOLT NUMBER*	LOAD (KIPS)
1	0.0	21	0.0
2	0.0	22	0.0
3	0.0	23	0.0
4	0.0	24	0.0
5	0.0	25	0.0
6	0.0	26	16.44
7	17.83	27	31.31
8	14.02	28	16.10
9	21.32	29	10.13
10	22.51	30	0.02
11	16.46	31	2.32
12	0.0	32	0.0
13	0.0	33	0.0
14	0.0	34	0.0
15	0.0	35	0.0
16	0.0	36	0.0
17	0.0	37	0.0
18	0.0	38	0.0
19	0.0	39	0.0
20	0.0	40	0.0

\*BOLT LOCATIONS CORRESPONDING WITH THESE BOLT NUMBERS ARE LISTED IN TABLE 1-1

## TANK GEOMETRY & MATERIALS

DIA = 52'

HEIGHT = 32'

SHELL THICKNESS -

3/8" FOR BOTTOM 8'

1/4" FOR UPPER 24'

BOTTOM- 1/4" FLAT PLATE, 1/8<sup>IN</sup>/FT DEADRISE

ROOF - UMBRELLA TYPE

TANK MATERIAL - 304 L SS

$S_y$  = 25 KSI

ANHCOR BOLTS - 1 $\frac{1}{2}$ " DIA, A-36 STEEL

$S_y$  = 36 KSI

BOLT CHAIRS - 304 L SS MATERIAL

5/8" THICK TOP PLATE

1/2" THICK GUSSET PLATES

RING WALL - REINFORCED CONCRETE

1'6" WIDTH, 4' WIDTH FOOT AT BOTTOM

6' DEPTH

BOTTOM SUPPORT - OIL IMPREGNATED SAND

ASPHALT IMPREGNATED FIBER BOARD BETWEEN TANK BOTTOM AND RING WALL

## ANALYSIS METHOD

### MODEL

3 DIMENSIONAL FINITE ELEMENT MODEL OF TANK WALL

RING WALL CONSIDERED RIGID BOUNDARY

GAP ELEMENTS USED TO REPRESENT

BOUNDARY BETWEEN TANK BOTTOM AND  
RING WALL

### LOADING

HYDROSTATIC PRESSURE

DEAD WEIGHT OF TANK WALL AND ROOF

BOLT LOADS (FROM STRAIN GAGE MEASUREMENTS)

### MODEL BOUNDARY CONDITIONS

RADIAL BEAM ELEMENTS REPRESENT BOTTOM STIFFNESS


BEAM ELEMENT RING GIRDER FOR ROOF STIFFNESS

GAP ELEMENTS REPRESENT CONTOUR OF

RING WALL TOP SURFACE AND

COMPRESSIBILITY OF ASPHALT IMPREGNATED FIBER BOARD






NOTE: INNER CIRCLE OF NUMBERS REPRESENT NODES ON THE TOP OF THE TANK.  
OUTER CIRCLE OF NUMBERS REPRESENT NODES AT THE OUTER END OF THE  
BOUNDARY ELEMENTS AT THE TANK BOTTOM.

FIGURE 2-1. PLAN VIEW OF TANK MODEL  
2-8

# BORATED WATER STORAGE TANKS AT MIDLANDS



(xx) - Represent Element Numbers





File No. 8246  
Lab. No. 81-809

SMITH-RIVERS COMPANY

46 1513

K-E  
IN 1/10 TO THE ENTIRE DEPTH  
RUFFEL & LEE, INC. MADE IN U.S.A.






$\bar{k}$  = Average spring rate at asphalt impregnated fiberboard over finite deflection range, lbs/in/in/unit width

$\bar{K}$  = Average spring rate of tank support, lbs/in/unit width

FIGURE 4-2. LINEARIZATION OF BOUNDARY SPRINGS



- $w$  = water force, lbs/in/unit width  
 $P$  = tank and roof weight, lbs/unit width  
 $\delta$  = gap between tank bottom and asphalt impregnated fiberboard, in.  
 $\Delta_r$  = effective width of water annulus, in.

FIGURE 4-3. EFFECTIVE WATER ANNULUS




FIGURE 4-4. EFFECTIVE WATER FORCE/UNIT WIDTH OF CIRCUMFERENCE VS GAP




FIGURE 4-5. FORCE VS DEFLECTION AT BOUNDARY ELEMENTS






FIGURE 2-3. DISPLACEMENT OF TANK BOTTOM RELATIVE TO RINGWALL AND CELOTEX CONTOURS AFTER GROUND SETTLEMENT




FIGURE 2-4. COMPRESSIVE LOADS AT TANK BOTTOM (SEE TABLE S-3)

## SHELL RESULTS

$P_M$  IN SHELL = 12495 PSI ← Press. 12495  
F.S. ON YIELD = 2.0  
LOCATION - 8' ABOVE BASE IN 1/4" SHELL

MAX COMPRESSIVE STRESS = -1930 psi  
F.S. ON BUCKLING = 2.46  
LOCATION - 8' ABOVE BASE IN 1/4" SHELL

$P_L$  IN SHELL AT BOLT CHAIR = 19590 PSI ← MAX. BOLT LOAD  
F.S. ON YIELD = 1.28

$P_L + P_b + Q$  IN SHELL AT BOLT CHAIR = 48.32 KSI ← WITH BOLT  
F.S. ON SHAKEDOWN = 1.03

## ANCHOR BOLT RESULTS

MAXIMUM BOLT STRESS (THREADS) = 22320 PSI  
F.S. ON YIELD = 1.61  
F.S. ON PULL OUT = 2.87




FIGURE 4-8. ANALYSIS MODEL FOR LOCAL MEMBRANE STRESSES IN SHELL DUE TO ANCHOR BOLT LOADING




FIGURE 4-7. YIELD LINE MODEL FOR BOLT CHAIR

## BOLT CHAIR RESULTS

LIMIT (YIELD LINE) ANALYSIS USED

MAX. BOLT LOAD (MEASURED) = 31.31 KIPS

ALL OTHER LOADS BELOW 22.5 KIPS

LOWER BOUND LIMIT LOAD = 39.95 KIPS

F.S. ON LOWER BOUND COLLAPSE = 1.28

CODE PHILOSOPHY WOULD ALLOW 0.8X

LOWER BOUND COLLAPSE LOAD FOR LEVEL C SERVICE (EMERGENCY COND).

CODE PHILOSOPHY SATISFIED

RECOMMEND DYE PENETRANT EXAMINATION OF BOLT CHAIR FILLET  
WELDS ON MAXIMUM LOADED BOLT

MEETING SUMMARY DISTRIBUTION

Docket File 50-329 DM, OL  
NRC/PDR 930  
Local PDR  
TIC/NSIC/TERA  
LB #4 r/f  
H. Denton  
E. Case  
D. Eisenhut  
R. Purple  
B. J. Youngblood  
A. Schwencer  
F. Miraglia  
J. Miller  
G. Lainas  
R. Vollmer  
J. P. Knight  
R. Bosnak  
F. Schauer  
R. E. Jackson  
Attorney, OELD  
OIE (3)  
ACRS (16)  
R. Tedesco


NRC Participants:

D. S. Hood  
J. D. Kane  
F. Rinaldi

bcc: Applicant & Service List

G. Lear  
S. Pawlicki  
V. Benaroya  
Z. Rosztoczy  
W. Haass  
D. Muller  
R. Ballard  
W. Regan  
R. Mattson  
P. Check  
O. Parr  
F. Rosa  
W. Butler  
W. Kreger  
R. Houston  
W. Gammill  
L. Rubenstein  
T. Speis  
W. Johnston  
S. Hanauer  
R. Hernan  
E. Schroeder  
D. Skovholt  
M. Ernst  
K. Kniel  
G. Knighton  
A. Thadani  
D. Tondi  
J. Kramer  
D. Vassallo  
P. Collins  
D. Ziemann  
F. Congel  
J. Stolz  
M. Srinivasan  
R. Baer  
C. Berlinger  
E. Adensam  
Project Manager  
Licensing Assistant

FEB 8 1982



D. Hood

M. Dimcan