Hund

Docket Nos.: 50-325, 50-324 License Nos.: DPR-71, DPR-62

Carolina Power and Light Company ATTN: Mr. R. A. Anderson Vice President Brunswick Steam Electric Plant P. O. Box 10429 Southport, NC 28461

Gentlemen:

SUBJECT: MEETING SUMMARY - BRUNSWICK

This refers to the management meeting conducted in the Region II Office on January 24, 1994. The purpose of the meeting was to discuss the Brunswick Unit 2 refueling outage and recent refueling floor activities. It is our opinion that this meeting was beneficial in that it provided a good understanding of your planned outage and contamination event. A list of attendees, and a copy of your slides are enclosed.

In accordance with Section 2.790 of the NRC's "Rules of Practice," Part 2, Title 10, Code of Federal Regulations, a copy of this letter and its enclosures will be placed in the NRC Public Document Room.

Should you have any questions concerning this matter, please contact us.

Sincerely,

Ellis W. Merschoff, Director Division of Reactor Projects

Enclosures:

1. List of Attendees

2. Licensee Slides

cc w/encls: H. W. Habermeyer, Jr. Vice President Nuclear Services Department Carolina Power & Light Company P. O. Box 1551 - Mail OHS7 Raleigh, NC 27602

(cc w/encls cont'd - See page 2)

9402150108 940202 PDR ADOCK 05000324 P PDR TE45

(cc w/encls cont'd) J. P. Cowan Plant Manager Unit 1 Brunswick Steam Electric Plant 2P. O. Box 10429 Southport, NC 28461

C. C. Warren Acting Site Director Brunswick Steam Electric Plant P. O. Box 10429 Southport, NC 28461

Mark S. Calvert Associate General Counsel Carolina Power and Light Company P. O. Box 1551 Raleigh, NC 27602

Dayne H. Brown, Director Division of Radiation Protection N. C. Department of Environment, Commerce & Natural Resources P. O. Box 27687 Raleigh, NC 27611-7687

Karen E. Long Assistant Attorney General State of North Carolina P. O. Box 629 Raleigh, NC 27602

Robert P. Gruber Executive Director Public Staff - NCUC P. O. Box 29520 Raleigh, NC 27626-0520

Donald Warren, Chairman Board of Commissioners P. O. Box 2571 Shallotte, NC 28459

Public Service Commission State of South Carolina P. O. Box 11649 Columbia, SC 29211

(cc w/encls cont'd - See page 3)

(cc w/encls cont'd) Mayor City of Wilmington P. O. Box 1810 Wilmington, NC 28402

Mayor City of Southport 201 East Moore Street Southport, NC 28461

bcc w/encls: Document Control Desk H. Christensen, RII P. Milano, NRR

NRC Resident Inspector U.S. Nuclear Regulatory Commission Star Route 1, Box 208 Southport, NC 28461

RII:DRP HCh Pistensen 02/1/94

RII:DRP DVerrelli 00/ /94

ENCLOSURE 1

List of Attendees

Licensee Attendees:

R. Anderson, Vice President, Brunswick Site

C. Warren, Acting Director, Site Operations - Brunswick B. Poteate, Acting Plant Manager, Unit 2 - Brunswick

J. Titrington, Manager, Plant Operations - Unit 2

G. Homml, Manager, Licensing

Nuclear Regulatory Commission:

S. D. Ebneter, Regional Administrator, Region II (RII)

L. A. Reyes, Deputy Regional Administrator, RII

A. F. Gibson, Director, Division of Reactor Safety, RII

J. R. Johnson, Deputy Director, Division of Reactor Projects (DRP), RII D. M. Verrelli, Chief, Reactor Projects Branch 1, DRP, RII H. O. Christensen, Chief, Reactor Projects Section 1A, DRP, RII

R. L. Prevatte, Senior Resident Inspector - Brunswick, DRP, RII

Brunswick Nuclear Plant Carolina Power & Light

Nuclear Regulatory Commission January 24, 1994 Presented to the

Outage Management Brunswick Unit 2

UNIT 2 PLANT MANAGER
 CLAY WARREN

■ UNIT 2 OUTAGE MANAGER BLAIR POTEATE ■ UNIT 2 OPERATIONS MANAGER JOHN TITRIN TON

Agenda

Outage Philosophy and Control

Clay Warren

Outage Overview

Blair Poteate

Shutdown Risk Assessment

John Titrington

RHR Chemical Decon

John Titrington

Outage Philosophy

- Outages are Controlled by the Plant Manager
- Outage Scope and Schedule Has Been Developed by an Interdisciplinary Group
- Shift Outage Managers are Currently Licensed SRO's
- Plant Ownership of Projects and Activities
- Control of Contractors
- Assessment of Readiness to Startup
- Controlled Startup Plan

Pre-Outage Preparation

System Walkdowns

Complete

Interdisciplinary Scope Reviews

Complete

* Outage Scope Frozen

Complete

Outage Schedule

- Initial

Complete

► Final

02/25/94

· Shutdown Risk Assessment

InitialFinal

Complete

02/18/94

■ Maintenance Planning Completion

Complete

■ Modification Planning Completion

01/28/94

* Clearances Approved

02/11/94

· All Material On Site

03/04/94

* Site Training on Schedule

03/04/94 (Start)

Unit 2 Outage

03/25/94 (75 Days)

Outage Goals

Category	Description	Goal	
Industrial Safety	Lost Time Accidents	0	
	Permit Violations	0	
	Tag Violations	0	
ALARA	Radiation Exposure	≤312 Rem	
Quality	No Forced Cooldown Due to Outage Activities	100 Day Run	
	LER's Due to Personnel Error	0	
	Level 1 ACR's Due to Personnel Error	<2	
Financial	Budget	Within Budget	
Production	Scope Management	<25% Growth	
	Outage Duration	<75 Days	
	Completion of Original Work	≥ 95%	


Outage Scope

- Corrective and Preventive Maintenance
 - 1400 Corrective Maintenance Tasks Outage Required
 - 1800 Preventive Maintenance Tasks
- In-Service Inspection Program
- Major Projects and Modifications
 - Reactor Feedwater Digital Control Replacement
 - Core Shroud Inspection
 - Core Shroud Head Bolt Replacement
 - Service Water System Inspection
 - Circulating Water Betterment


Outage Scope

- Major Projects and Modifications (Continued)
 - Torus Coating Refurbishment
 - RHR Valve Replacements
 - Structural Steel Upgrades
 - NUMAC Steam Detection Upgrade
 - RPV Level Reference Leg Modification
 - SAT Transformer "Y" Winding Bus Duct Replacement
 - Diesel Generator Service Water Piping Replacement
 - Reactor Feedpump Turbine Overhaul
 - Turbine Generator Overhaul
 - VOTES Testing
 - Jet Pump Hold-Down Beam Replacement

Unit 2 Outage Organization




Outage Management Organization



BRUNSWICK NUCLEAR PLANT UNIT 2 1994 REFUELING OUTAGE CRITICAL PATH

Preliminary



Project:
Date: 1/18/94

Critical
Progress
Summary
Rolled Up

Shutdown Risk Assessment

- Process Consistent With NUMARC Guidelines
- Defense in Depth for Key Safety Functions
- Schedule Review by Multi-Disciplinary Team
- Review and Approval Process
 - Initial Review
 - Subsequent Review
 - PNSC Review and Approval

Complete

February, 1994

Early March, 1994

Risk Assessment of Emergent Work and Activity Changes

Shutdown Risk Interface Control

- Formal Training for Operations
- Daily Scorecards on System Availability
- Management Review of Emergent Work
- Communication

BRUNSWICK NUCLEAR PLANT UNIT 2 1994 REFUELING OUTAGE

Preliminary

			1994			
ACTIVITIES	CTART	CIMICH	MAR APR MAY JUN 7 14 21 28 7 14 21 28 7 14 21 28 7 14 21 28			
SECAY HEAT REMOVAL	START	FINISH	7 14 21 28 7 14 21 28 7 14 21 28 7 16 21 28			
HR A WORK WINDOW	11-APR-94	4-MAY-94				
THR B WORK WINDOW	11-APR-94	4-MAY-94				
RHR A AVAILABLE WINDOW 25 MAR 94 11 APR 94 RHR B AVAILABLE WORK 4 MAY 94 8-JUN 94 WINDOW			EXXXXX (XXXXXXXXXXXXXXXXXXXXXXXXXXXXXXX			
		8-JUN-94	EXXXXX EXXXXXXXX			
FUEL POOL COOLING WORK						
FUEL POOL COOLING AVAILABLE	11-APR-94	4 MAY-94				
SSFPC AVAILABLE	11-APR-94	4-MAY-94				
MAKEUP (FLOODING)						
CORE SPRAY A WORK	24-APR-94	5-MAY-94				
CORE SPRAY B WORK	11-APR-94	24-APR-94				
CORE SPRAY A AVAILABLE	25-MAR-94	24-APR-94				
CORE SPRAY B AVAILABLE	24-APR-94	8-JUN-94	***************************************			
Section of the sectio						
ELECTRICAL POWER DISTRIBUTI	ON					
UAT WORK	9-MAY-94	19 MAY-94				
SAT WORK	28-MAR-94					
DG 3 WORK	11-APR-94		And the second s			
	25-APR-94					
DG 4 WORK	18-APR-94					
HAT IN CERVICE		9-MAY-94				
UAT IN SERVICE 25-MAR-94 9-MAY-94						
a statis a sanina a	20-MAY-94					
SAT IN SERVICE		4-JUN-94				
DG 1 AVAILABLE		8-JUN-9				
DG 2 AVAILABLE		8-JUN-9				
DG 3 AVAILABLE		11-APR-9				
		25 APR 9				
		8-JUN-9	**************************************			
DG 4 AVAILABLE		18-APR-9				
	25-APR-94	2-MAY-9	세 공기 : 아이들 아이들 아니는 아이들이 되었다면 하나 하는 아이들이 아이들이 아이들이 아니는 것이다.			

RHR System Chemical Decon Overview

■ SCOPE

- Both Loops
- Pump Casings
- Pump Suction and Discharge Piping

■ BENEFIT

- 286 Manrem / 5 years
- DF 8 general area 20 contact

DURATION

- ► 1 Step 3.5 days
- ► 3 Step 5.5 days

■ METHOD

- Citrox 3 Step
- · Citrox AP Citrox

RHR System Decon Preferred Method

■ Perform Decon On-Line

- Perform One Loop at a Time 7 Day LCO
- Renders Loop Inop, But Can be Restored Within 2 Hours
- Loop Unavailability Time 5.5 days max.

Advantages

- Low Effect on Nuclear Safety
- ALARA
 - Maximum Exposure Reduction
 - Minimum Exposure to Perform Decon

RHR System Decon Evaluation of Alternatives

- Perform Decon After Shutdown Prior to Core Offload
 - Disadvantage
 - Greater Safety Risk Than Preferred Method
 - ALARA More Exposure Than Preferred Method

- Perform Decon After Shutdown After Core Offload
 - Disadvantage
 - ALARA More Exposure Than Preferred Method
 - Higher Rad Levels

RHR Chemical Decon Management Controls

- Dedicated Operators
- Operator Training
- System Recovery Procedure
- Contingency Planning
- Work Restrictions on Redundant Equipment

RHR Decon Schedule

02/17/94

■ PRA Preliminary Review	Complete	
■ PRA Final Review	02/07/94	
■ Safety Review	02/09/94	
Procedure Approval	02/16/94	

Training on Project 02/24/94


■ PNSC Review

■ RHR A-Loop Decon 02/26/94

RHR B-Loop Decon 03/05/94

Carolina Power & Light

Nuclear Regulatory Commission Presented To The January 24, 1994



- Sequence Of Events
- Results Of Occurrence
- Analysis Of Occurrence
- Corrective Actions

Sequence Of Events

- **1/4 13/94**
 - Three meetings to discuss cavity decon occurred
- **1/19/94 1900**
 - Night Shift turnover occurred
- 2015
 - GE pre-job briefing with craft
 - Plan called for two separate evolutions
 - First, remove flange protectors, clean flange with scotch brite and rags, and remove old O-Ring
 - Second, GE inspect for cleanliness
- **2050**
 - HP pre-job briefing with GE completed
 - HP not aware of abrasive tools being taken into cavity for cleaning use

Sequence Of Events (Continued)

2100 - 2130

- Evolution begins
- Flange protectors removed (3 of 5 raised to refuel floor without wrapping)
- Commenced cleaning of flange face
- Shoe contamination found on a number of individuals (3 HP Techs and 1 GE Tech working on overhead crane)

2135

- Began characterization and control of contamination
 - Gross Masslin performed with contamination found in front of step off pad
 - Began air sample in clean area

Sequence Of Events (Continued)

- **2154**
 - Restricted access to refueling floor
- **2200**
 - 117' work stopped and personnel removed
- **2210**
 - Identified contami. ation on 117, 98, 80 East and West, and 20 foot elevations
 - Identified 7 shoe contaminations and 2 skin contaminations
- **1/20/94**
 - Decontamination Effort Proceeded
 - CP&L Site Incident Investigation Team Authorized
 - HP Investigation found no internal contaminations

Results Of Occurrence

- Minimal Contamination Of Areas
 - Elevations 117, 98, 80 East and West, 20
- Minor Contamination Of Personel
 - ▶ 9 of 57 With Minimal External Contamination
 - No Internal Contaminations Occurred
- Conclusion
 - Minimal Radiological Consequence

Analysis Of Occurrence

- Management Expectations
 - PLP-17 Not Used
 - HP Desk Top Guide
 - Procedure Not Followed

Corrective Actions

- Stressed Importance Of Pre-Job Expectations
- Development Of Pre-Job Briefing Procedure For HP
- Site Investigation Team Formed
 - · Further Corrective Actions Will Be Reviewed