



# **1RE02 INSERVICE INSPECTION SUMMARY REPORT FOR WELDS AND COMPONENT SUPPORTS**

**of the**

## **SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION - UNIT 1 P.O. Box 289 Wadsworth, Texas 77483**

**Owner:** Houston Lighting and Power Company  
City Public Service Board of San Antonio  
Central Power and Light Company  
City of Austin

**Address:** P.O. Box 1700  
Houston, Texas 77001

**Commercial  
Operation:** August 25, 1988

**Issue Date:** September 1990

STP M-0618A

9009250114 900920  
PDR ADCK 05000498  
Q PDC

**1RE02 INSERVICE INSPECTION SUMMARY REPORT**  
**FOR WELDS AND COMPONENT SUPPORTS**  
**OF THE**  
**SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION**  
**UNIT NO. 1**

USNRC DOCKET NO.: 50-498

OPERATING LICENSE NO.: NPF-76

COMMERCIAL OPERATION DATE: AUGUST 25, 1988

Prepared by: J. C. Younger 13 SEP 90  
J. C. Younger Date  
ISI Engineer - Welds & Component Supports

Reviewed by: R. L. Beverly 9-17-90  
R. L. Beverly Date  
Supervising Engineer - ISI Group

Approved by: A. C. McIntyre 9-18-90  
A. C. McIntyre Date  
Manager - Design Engineering Department

## TABLE OF CONTENTS

1.0	<u>1RE02 SUMMARY REPORT</u>	<u>Page</u>
1.1	Introduction	1-1
1.2	Scope of Summary Report	1-1
2.0	<u>WELD EXAMINATIONS</u>	
2.1	Introduction	2-1
2.2	Scope of Examinations	2-1
2.3	Personnel, Procedures, and Equipment	2-2
	2.3.1 Personnel Qualifications	2-2
	2.3.2 Examination Procedures	2-3
	2.3.3 Equipment	2-3
	2.3.4 Materials	2-4
	2.3.5 Calibration Blocks	2-4
2.4	Summary of Examinations	2-4
	2.4.1 Examination Methods	2-4
	2.4.2 Augmented Examinations	2-5
	2.4.3 Data Comparison	2-5
	2.4.4 Additional and Successive Examinations	2-5
2.5	Examination Results and Corrective Actions	2-5
2.6	Certification of Inspections	2-6
Appendix 2-A	Summary of Examinations	2-7
Appendix 2-B	Personnel/Equipment/Materials	2-27
Appendix 2-C	Procedures	2-33
Appendix 2-D	ISI Examination Limitations	2-38
Appendix 2-E	Owner's Report for Inservice Inspections - NIS-1 Form	2-47



3.0 COMPONENT SUPPORT EXAMINATIONS

3.1	Introduction	3-1
3.2	Scope of Examinations	3-1
3.3	Personnel and Procedures	3-2
3.3.1	Personnel Qualifications	3-2
3.3.2	Examination Procedure	3-3
3.4	Summary of Examinations	3-3
3.4.1	Piping Supports	3-3
3.4.2	Equipment Supports	3-3
3.4.3	Additional and Successive Examinations	3-3
3.5	Examination Results and Corrective Actions	3-3
3.6	Certification of Inspections	3-3
Appendix 3-A	Summary of Examinations	3-4
Appendix 3-B	Personnel	3-7
Appendix 3-C	Owner's Report for Inservice Inspections - NIS-1 Forms	3-9



## 1.0 IRE02 SUMMARY REPORT

### 1.1 Introduction

This Summary Report describes Houston Lighting & Power Company's (HL&P) inservice inspection (ISI) of selected Class 1, 2, and 3 components of the South Texas Project Electric Generating Station, Unit 1 (STPEGS-1) which was performed from March 29 to May 29, 1990 in conjunction with the second refueling outage (1RE02). The ISI summarized herein constitutes the second ISI performed during the first inspection period of the first inspection interval of STPEGS-1. The STPEGS-1 ISI program is scheduled in accordance with Program B of the American Society of Mechanical Engineers (ASME) Section XI Code, "Inservice Inspection of Nuclear Power Plant Components". The first ten year inspection interval of STPEGS-1 extends to August 25, 1998. The first inspection period, which is of three years duration beginning with commercial operation, extends to August 25, 1991. The ISI examinations performed up through 1RE02 partially satisfy the ASME Section XI Code completion requirements for the first inspection period.

The STPEGS-1 ISI program for the first inspection interval is described in the Ten Year ISI Plan previously filed with the Nuclear Regulatory Commission (NRC) and the State of Texas. The STPEGS-1 ISI program was developed and is being implemented in accordance with 10CFR50.55a, the 1983 Edition of Section XI Code with the Summer 1983 Addenda, and other regulatory documents and Section XI Code Cases as specified in the Ten Year ISI Plan. This Summary Report satisfies the reporting requirements of IWA-6000 of the Section XI Code for welds and component supports.

### 1.2 Scope of Summary Report

This Summary Report describes the ISI examinations performed during 1RE02 on welds (Section 2) and component supports (Section 3). Each of these sections describes the scope of examinations performed; describes the personnel, procedures, and equipment utilized for the examinations; provides a summary of the examinations, examination results, and corrective actions; and includes copies of the examination certification (NIS-1) forms.

The ISI performed on Class 1 and 2 welds and components (e.g., bolting) within the Welds Program are described in Section 2 of this Summary Report. These examinations were performed in accordance with Subsections IWB and IWC of Section XI and other bases as specified in the Ten Year ISI Plan. The ISI performed on Class 1, 2, and 3 component supports and Class 3 integral attachments are described in Section 3. These examinations were performed in accordance with Subsection IWF (Class 1, 2, and 3 supports) and Subsection IWD (Class 3 integral attachments) of Section XI and other bases as specified in the Ten Year ISI Plan.

## 2.0 WELD EXAMINATIONS

### 2.1 Introduction

ISI of Class 1 and 2 welds and components within the Welds Examination Program was performed between March 29 and May 5, 1990. These examinations constitute the second ISI of the first inspection interval for the Welds Examination Program.

This section of the Summary Report documents the examinations performed by Southwest Research Institute (SwRI) and HL&P Quality Control (QC) nondestructive examination (NDE) personnel in accordance with the following documents:

- (1) "First 10-Year Long-Term Inservice Examination Plan for the South Texas Project Electric Generating Station, Unit 1" (LTP),
- (2) "Examination Plan for the 1990 - 1RE02 Inservice Inspection at the South Texas Project Electric Generating Station, Unit 1" including changes made during the outage (Outage Plan).

The Long-Term Plan (LTP) provides a detailed description of the rules for exemption, selection, allocation, and scheduling of Class 1 and 2 welds and examination areas for ISI. The 1990 Examination Plan is an individual Outage Plan for implementing ISI weld examinations as scheduled in the LTP. The Outage Plan contains the applicable operating procedures (OP) and nondestructive testing (NDT) procedures used for the examinations.

### 2.2 Scope of Examinations

NDE was performed on a total of seventy-seven (77) selected Class 1 and Class 2 components and examination areas as contained in the Outage Plan. Selection of these components and examination areas was based on the LTP allocation and scheduling requirements for the second refueling outage. In addition, some selected welds and/or examination areas were either replaced with alternate selections or deferred to a later outage due to component support interference or inaccessibility. These deviations from the LTP were documented as Examination Plan Changes to the Outage Plan.

These examinations constitute approximately ten (10) percent of the total number of components and examination areas required to be examined during the first inspection interval. When combined with the examinations performed during the first refueling outage (1RE01), approximately twenty (20) percent of the total number of components and examination areas required to be examined during the first inspection interval have been examined.



## Class 1

A total of forty-one (41) examinations were performed on the following Class 1 components and examination areas:

### Vessels

Reactor Pressure Vessel (Bolting)

Pressurizer

Steam Generators (Primary Side)

### Piping

Reactor Coolant System

Chemical and Volume Control System

Residual Heat Removal System

Safety Injection System

## Class 2

A total of thirty-six (36) examinations were performed on the following Class 2 components and examination areas:

### Piping

Containment Spray System

Main Steam System

Safety Injection System

### Pumps

High Head Safety Injection Pump 1A

Low Head Safety Injection Pump 1A

A complete list of the components and examination areas is contained in Appendix 2-A. Class 1 and Class 2 weld identification figures for the above components and examination areas are contained in the LTP.

## 2.3 Personnel, Procedures, and Equipment

### 2.3.1 Personnel Qualifications

The examination personnel have been trained and qualified in accordance with Section XI. In addition, Level II examiners performing ultrasonic examinations on austenitic piping welds were qualified by Electric Power Research Institute in detection of intergranular stress corrosion cracking. A list of all personnel who performed examinations during



1RE02 is contained in Appendix 2-B

### 2.3.2 Examination Procedures

NDE activities were performed using visual (VT), liquid penetrant (PT), magnetic particle (MT), and ultrasonic (UT) techniques. SwRI personnel performed all examinations (UT, MT, PT, and VT) on the reactor pressure vessel (RPV) bolting and all other UT examinations in accordance with SwRI NDT procedures approved by HL&P. HL&P QC NDE personnel performed all MT, PT, and VT examinations (excluding those required for the RPV bolting) in accordance with HL&P QC NDT procedures.

The NDT procedures were written to conform to the requirements of the applicable sections of the ASME Code. Any deviations from ASME Code requirements are noted within the procedure. Some of the SwRI procedures were amended for specific examination purposes with deviations. All NDT procedures and deviations were submitted to and approved by the Authorized Nuclear Inservice Inspector (ANII). A list of the applicable NDT procedures is provided in Appendix 2-C.

SwRI OP's were utilized to provide guidelines and controls for performance of on site activities. This included procedures for weld joint identification marking, indication recording, records control, data comparison, and resolution of indications. A list of the applicable OP's is provided in Appendix 2-C.

### 2.3.3 Equipment

Various equipment was used during the ISI to perform the examinations of the selected component welds and examination areas. Major equipment consisted of the following:

- Sonic FTS Mark I ultrasonic instruments
- Ultrasonic transducers
- AC electromagnetic yokes
- MT calibration block
- Pyrometers
- Black light meters
- Pressure gauges

A list of all major equipment used during the 1RE02 ISI is contained in Appendix 2-B.

### 2.3.4 Materials

NDE materials utilized during 1RE02 weld examinations included penetrant and magnetic particle materials, ultrasonic couplant, and marking pencils. All materials contacting an austenitic examination surface were tested and certified to be within acceptable sulfur and halogen limits specified in the STPEGS Expendable Material Control Program. A list of these material and traceability numbers is included in Appendix 2-B.

### 2.3.5 Calibration Blocks

Pipe, vessel, and bolting calibration blocks were utilized to calibrate the UT instruments prior to examination of the selected welds. Applicable calibration blocks are noted in the Examination Summary Tables (Appendix 2-A). Drawings for all calibration blocks are included in the LTP.

## 2.4 Summary of Examinations

### 2.4.1 Examination Methods

The following examination methods were conducted in accordance with HL&P approved SwRI NDT procedures and/or HL&P QC NDT procedures:

#### VT Examinations

VT-1 examinations were performed on RPV closure washers, Steam Generator Manway Bolting (Primary Side), and Class 1 flange bolting.

#### PT Examinations

PT examinations were performed on RPV closure studs, Class 1 and 2 piping welds, and Class 2 pump casing welds.

#### MT Examinations

MT examinations were performed on the RPV closure studs and nuts and Class 2 piping welds.

#### UT Examinations

UT examinations were performed on Class 1 and 2 components, including RPV closure studs and nuts, vessels, austenitic piping, and ferritic piping. Various techniques were used to perform the UT examinations, depending on classification, material type, and weld thickness.

#### 2.4.2 Augmented Examinations

In addition to the ISI requirements of Section XI for Class 1 piping and ASME Code Case N-408 for Class 2 piping, the following augmented ISI program was implemented during this outage:

##### Augmented ISI - IE Bulletin 79-17

This augmented program is described in the SwRI LTP and the affected examination areas are noted in the "Remarks" column of the Examination Summary Tables.

#### 2.4.3 Data Comparison

In accordance with IWB-3121 of Section XI, the examination results were compared with the recorded NDE results of the preservice inspection (PSI). There were no prior inservice examinations on the areas examined during this outage.

#### 2.4.4 Additional and Successive Examinations

Additional VT examinations were performed on the bolting of the Steam Generator (SG) primary manways due to indications (evidence of leakage) observed during VT of the primary manway bolting of SG 1A (see Section 2.5 of this report). In accordance with IWB-2430, additional examinations were required for the manway bolting on at least one other SG. However, additional examinations were performed on the primary manway bolting of the remaining SG's rather than only one. Since the first expansion of additional examinations included the remaining SG primary manway bolting, no second expansion was required.

Successive examinations are required if flaw indications are evaluated in accordance with IWB-3122.4. Since the visual indications on the SG primary manway bolting are not considered flaws, no successive examinations are required.

No other additional examinations (IWB-2430 or IWC-2430) were required during this outage. No other successive examinations (IWB-2420 or IWC-2420) will be scheduled as a result of examinations performed during this outage.

#### 2.5 Examination Results and Corrective Actions

Examination area coverage was provided, to the extent practical, in accordance with the requirements of ASME Section XI and Code Case N-408. In those cases where physical conditions of the component restricted examination of the required area, a calculation was



performed to estimate the amount of coverage achieved. Appendix 2-D, ISI Examination Limitations, contains a detailed account of all examination limitations (UT, PT, and MT) encountered during 1RE02 weld examinations.

All UT indications determined to be recordable, regardless of signal amplitude, were investigated by SwRI to determine the nature of the reflector.

No reportable indications were detected by surface (PT and MT) examinations.

VT examination of SG 1A primary manway bolting revealed evidence of leakage (presence of boron crystals on portions of the mating surface and on some bolts) at both the inlet and outlet manways which was reported on Request for Action (RFA) No. 90-0099. Additional examinations were scheduled on the bolting of the remaining SG primary manways (1B, 1C, and 1D). Evidence of leakage (boron crystals) was observed on the inlet manway of SG 1B and outlet manway of SG 1C and reported on RFA No. 90-1109 as potentially nonconforming conditions. Evaluation of the findings documented in these RFA's by the Design Engineering Department concluded that the conditions were acceptable and no further action was taken.

During preparatory visual examination of RPV Studs prior to surface examinations, minor pitting was observed in the threaded area of RPV Stud 1A. The pitting was documented on a rollout drawing of the threads and reported on RFA No. 90-1126. Evaluation of the findings documented in this RFA by the Design Engineering Department concluded that this condition was acceptable and no further action was taken. No pitting was observed on the other eleven (11) RPV studs that were examined during this outage.

## 2.6 Certification of Inspections

ASME Section XI NIS-1 forms, "Owner's Report for Inservice Inspections", have been prepared to certify the STPEGS-1 weld ISI examinations described in this section of the Summary Report. The STPEGS-1 weld ISI examinations have been certified by our ANII, Factory Mutual Systems, on the NIS-1 forms included in Appendix 2-E.

**APPENDIX 2-A**  
**SUMMARY OF EXAMINATIONS**

DATE: 10/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 1 COMPLETED COMPONENTS

PAGE: 1

REACTOR PRESSURE VESSEL

SUMMARY EXAMINATION AREA				M O		REMARKS
NUMBER IDENTIFICATION				O G T		
CATGY	EXAM			R E H		
ITEM NO	METHOD	PROCEDURE	C M R	**CALIBRATION BLOCK**		

CLOSURE HEAD BOLTING (FIG NO A-RPV-2, 3)

005300 CLOSURE NUTS	B-G-1	RT	300-2/43	X - -	EXAMINED NUT NOS. 1A, 6A, 7A, 10A, 13A, 16A, 19A, 22A, 25A, 28A, 31A, AND 34A. UT WAS PERFORMED AS A SUPPLEMENTAL EXAMINATION OF THE THREADED AREA. LIMITED UT43 ON THE NUTS DUE TO SPANNER WRENCH SLOTS. **CS-66**
	B6.10	UT0	600-19/35	X - -	
		UT43		X - -	
005400 CLOSURE STUDS	B-G-1	PT	200-5/3	X - -	EXAMINED STUD NOS. 1A, 6A, 7A, 10A, 13A, 16A, 19A, 22A, 25A, 28A, 31A, AND 34A. RFA NO. 901126 DOCUMENTS PITTING IN THE THREADED AREA OF STUD 1A. FINAL DISPOSITION OF STUD 1A WAS USE-AS-IS. LIMITED UT OF THE LUGS DUE TO STUD CONFIGURATION. **CS-45A/CS-65B**
	B6.30	RT	300-2/43	X - -	
		UT45	800-22/3	X - -	
		UT60		X - -	
		UT88	800-109/3	X - -	
005600 CLOSURE HEAD WASHERS	B-G-1	VT-1	900-7/15	X - -	EXAMINED WASHER NOS 1A, 4A, 7A, 10A, 13A, 16A 19A, 22A, 25A, 28A, 31A, AND 34A.
	B6.50				



DATE: 06/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 1 COMPLETED COMPONENTS

PAGE: 2

PRESSURIZER

SUMMARY EXAMINATION AREA NUMBER IDENTIFICATION	ASME SEC. XI CATGY	EXAM METHOD	PROCEDURE	N O D G T R E H E O E C M R		REMARKS
				-	-	
						**CALIBRATION BLOCK**

CIRCUMFERENTIAL WELDS (FIG NO A-PRZ-1)

D10100	PRZ-1-C1	B-B	UT0W	600-49/3	X	-	LIMITED UT FROM THE SHELL SIDE DUE TO
	UPPER HEAD TO SHELL A	B2.11	UT45	600-15/73	X	-	PROXIMITY OF PERMANENT PIPE SUPPORTS AND
			UT45T		X	-	3/4" INSTRUMENTATION LINES.
			UT60		-	X	
			UT60T		X	-	**CSCL-36**

LONGITUDINAL WELDS (FIG NO A-PRZ-1)

D10300	PRZ-1-L1	B-B	UT0W	600-49/3	X	-	EXAMINED 1 FT. OF WELD INTERSECTING WITH
	SHELL A LONGITUDINAL WELD	B2.12	UT45	600-15/73	X	-	PRZ-1-C1.
			UT45T		X	-	
			UT60		X	-	
			UT60T		X	-	**CSCL-36**

DATE: 06/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 1 COMPLETED COMPONENTS

PAGE: 3

STEAM GENERATOR 1A (PRIMARY SIDE)

SUMMARY EXAMINATION AREA NUMBER IDENTIFICATION	ASME SEC. XI CATGY EXAM ITEM NO METHOD	PROCEDURE	N O O G T R E H E O E C H R			REMARKS **CALIBRATION BLOCK**

HEAD WELDS (FIG NO A-SG-1)

D15000 SG-1A-SR1 CHANNEL HEAD CAP TO SUPPORT RING	B-B	UT0W	600-49/3	X	-	NO UT FROM THE SUPPORT RING SIDE DUE TO SUPPORT RING CONFIGURATION. LIMITED
	B2.31	UT45	600-15/73	X	-	UT45 AND UT60 FROM THE HEAD SIDE DUE TO PROXIMITY OF INLET AND OUTLET NOZZLE WELDS.
		UT45T		X	-	
		UT60		X	-	**CSCL-36**
		UT60T		X	-	
D15100 SG-1A-SR2 SUPPORT RING TO TUBE PLATE	B-B	UT0W	600-49/3	X	-	NO UT FROM THE SUPPORT RING SIDE DUE TO SUPPORT RING CONFIGURATION. LIMITED
	B2.40	UT45	600-15/73	-	X	UT45 AND UT60 FROM THE TUBE PLATE SIDE DUE TO PROXIMITY OF WELDED PLATES.
		UT45T		X	-	
		UT60		-	X	**CSCL-36**
		UT60T		X	-	

NOZZLE TO VESSEL LOWER HEAD WELDS (FIG NO P-SG-1)

D15200 SG-1A-IN INLET NOZZLE TO CHANNEL HEAD CAP	B-D	UT0W	600-49/3	X	-	LIMITED UT0W, UT45, AND UT60 FROM THE HEAD SIDE DUE TO PROXIMITY OF WELD SR1 AND VIBRATION SENSOR INSTRUMENTATION BOX.
	B3.130	UT45	600-15/73	X	-	
		UT45T		X	-	
		UT60		X	-	**CSCL-36**
		UT60T		X	-	
D15300 SG-1A-ON CHANNEL HEAD CAP TO OUTLET NOZZLE	B-D	UT0W	600-49/3	X	-	LIMITED UT0W, UT45 AND UT60 FROM THE HEAD SIDE DUE TO PROXIMITY OF WELD SR1 AND VIBRATION SENSOR INSTRUMENTATION BOX.
	B3.130	UT45	600-15/73	X	-	
		UT45T		X	-	
		UT60		X	-	**CSCL-36**
		UT60T		X	-	

NOZZLE INSIDE RADIUS SECTION (FIG NO A-SG-1)

D15400 SG-1A-IN-IR INLET NOZZLE INSIDE RADIUS SECTION	B-D	UT2B	600-11/46	X	-	
	B3.140					

\*\*CSCL-41\*\*

DATE: 06/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD SECOND OUTAGE (1990)  
 CLASS 1 COMPLETED COMPONENTS

PAGE: 4

STEAM GENERATOR 1A (PRIMARY SIDE)

SUMMARY EXAMINATION AREA		AS E			N	D		
NUMBER IDENTIFICATION		SEC. XI	CATGY	EXAM	UT	RE	RE	
		ITEM NO	METHOD	PROCEDURE	C	H	R	
								REMARKS
								**CALIBRATION BLOCK**

NOZZLE INSIDE RADIUS SECTION (FIG NO A-SG-1)

015500	SG-1A-ON-IR	B-D	UT28	600-11/46	X	-	-	
	OUTLET NOZZLE INSIDE RADIUS SECTION	B3.140						

\*\*CSCL-41\*\*

MANWAY BOLTING (FIG NO A-SG-1)

015800	SG-1A-1MB	B-G-2	VT-1	NDEP 9.3 RO	-	-	X	EXAMINED NOS. 1 - 16. EVIDENCE OF COOLANT LEAKAGE WAS DETECTED. RFA NO. 900099 WAS ISSUED FOR THIS INDICATION. THIS CONDITION WAS EVALUATED BY ENGINEERING AND ACCEPTED AS-IS.
	INLET MANWAY BOLTING	B7.30						
015900	SG-1A-OMB	B-G-2	VT-1	NDEP 9.3 RO	-	-	X	EXAMINED NOS. 1 - 16. EVIDENCE OF COOLANT LEAKAGE WAS DETECTED. RFA NO. 900099 WAS ISSUED FOR THIS INDICATION. THIS CONDITION WAS EVALUATED BY ENGINEERING AND ACCEPTED AS-IS.
	OUTLET MANWAY BOLTING	B7.30						



DATE: 06/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 1 COMPLETED COMPONENTS

PAGE: 5

STEAM GENERATOR 1B (PRIMARY SIDE)

				N	O		
				O	G	T	
				R	E	H	
SUMMARY EXAMINATION AREA				E	O	E	REMARKS
NUMBER	IDENTIFICATION	CATGY	EXAM	C	H	R	**CALIBRATION BLOCK**
		ITEM NO	METHOD	PROCEDURE			

MANWAY BOLTING (FIG NO A-SG-2)

D16800	SG-1B-1MB INLET MANWAY BOLTING	B-G-2 B7.30	VT-1	NDEP 9.3 70	-	-	X	EXAMINED NOS. 1 - 16. EVIDENCE OF COOLANT LEAKAGE WAS DETECTED. RFA NO. 901109 WAS ISSUED FOR THIS INDICATION. THIS CONDITION WAS EVALUATED BY ENGINEERING AND ACCEPTED AS-IS.
D16900	SG-1B-OMB OUTLET MANWAY BOLTING	B-G-2 B7.30	VT-1	NDEP 9.3 R0	X	-	-	EXAMINED NOS. 1 - 16.

DATE: 06/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 1 COMPLETED COMPONENTS

PAGE: 6

STEAM GENERATOR 1C (PRIMARY SIDE)

				N	O		
				O	G	T	
				R	E	H	
				E	O	E	REMARKS
SUMMARY EXAMINATION AREA	CATGY	EXAM		C	M	R	**CALIBRATION BLOCK**
NUMBER IDENTIFICATION	ITEM NO	METHOD	PROCEDURE				

MANWAY BOLTING (FIG NO A-SG-1)

D17800	BG-1C-1MB INLET MANWAY BOLTING	B-G-2 B7.30	VT-1	NDEP 9.3 R0	X	-	-	EXAMINED NOS. 1 - 16.
D17900	BG-1C-0MB OUTLET MANWAY BOLTING	B-G-2 B7.30	VT-1	NDEP 9.3 R0	-	-	X	EXAMINED NOS. 1 - 16. EVIDENCE OF COOLANT LEAKAGE WAS DETECTED. RFA NO. 901109 WAS ISSUED FOR THIS INDICATION. THIS CONDITION WAS EVALUATED BY ENGINEERING AND ACCEPTED AS-IS.

DATE: 06/27/90  
REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
INSERVICE INSPECTION SUMMARY  
FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
CLASS 1 COMPLETED COMPONENTS

PAGE: 7

STEAM GENERATOR 1D (PRIMARY SIDE)

SUMMARY EXAMINATION AREA		ASME			N	O					
NUMBER	IDENTIFICATION	SEC. XI	CATGY	EXAM	ITEM NO	METHOD	PROCEDURE	E	O	E	REMARKS
								C	M	R	**CALIBRATION BLOCK**
-----											

MANWAY BOLTING (FIG. NO. A-SG-2)

018300	SG-1D-1MB INLET MANWAY BOLTING	B-G-2 B7.30	VT-1	NDEP 9.3 RO	X	-	-	EXAMINED NOS. 1 - 16.
018900	SG-1D-CMB OUTLET MANWAY BOLTING	B-G-2 B7.30	VT-1	NDEP 9.3 RO	X	-	-	EXAMINED NOS. 1 - 16.



DATE: 06/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 1 COMPLETED COMPONENTS

PAGE: 8

REACTOR COOLANT SYSTEM

SUMMARY EXAMINATION NUMBER IDENTIFICATION	ASME SEC. XI CATGY EXAM ITEM NO METHOD	PROCEDURE	N C O G T R E N E O E C H R			REMARKS **CALIBRATION BLOCK**

12-RC-1112-BB1 (FIG NO A-RC-8)

102040 2	B-J	PT	NDEP 6.2 R2	X	-	-	
PIPE TO ELBOW	B9.11	UT45	800-114/4	-	X	-	
		UT45T	DEV 1,2, & 4	X	-	-	**SS-21**

102090 7	B-J	PT	NDEP 6.2 R2	X	-	-	
ELBOW TO PIPE	B9.11	UT45	800-114/4	-	X	-	
		UT45T	DEV 1,2, & 4	X	-	-	**SS-21**

102130 11	B-J	PT	NDEP 6.2 R2	X	-	-	
PIPE TO VALVE	B9.11	UT45	800-114/4	-	X	-	
		UT45T	DEV 1,2, & 4	X	-	-	**SS-21**

12-RC-1125-BB1 (FIG NO A-RC-9)

102250 3	B-J	PT	NDEP 6.2 R2	X	-	-	
ELBOW TO PIPE	B9.11	UT45	800-114/4	-	X	-	
		UT45T	DEV 1,2, & 4	X	-	-	**SS-21**

102350 13	B-J	PT	NDEP 6.2 R2	X	-	-	
PIPE TO BRANCH CONNECTION	B9.11	UT45	800-114/4	-	X	-	
		UT45T	DEV 1,2, & 4	X	-	-	**SS-21**

8-RC-1114-BB1 (FIG NO A-RC-12)

103190 1	B-J	PT	NDEP 6.2 R2	X	-	-	NO UT FROM THE VALVE SIDE DUE TO THE
VALVE TO PIPE	B9.11	UT45	800-114/4	-	X	-	VALVE CONFIGURATION.
		UT45T	DEV 1,2, & 4	X	-	-	
		UT60	800-132/0	-	X	-	
		UT60T	DEV 1	X			**SS-11**

DATE: 06/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 1 COMPLETED COMPONENTS

PAGE: 9

CHEMICAL AND VOLUME CONTROL SYSTEM

SUMMARY NUMBER	EXAMINATION AREA IDENTIFICATION	ASME SEC. XI CATGY ITEM NO	EXAM METHOD	PROCEDURE	N D O			REMARKS
					E	C	R	
								**CALIBRATION BLOCK*

4-CV-1001-BB1 (FIG NO A-CV-1)

150000	1	B-J	PT	NDEP 6.2 R2	X	-	-	
	VALVE TO PIPE	B9.11	UT45	B00-132/0	X	-	-	
			UT45T	DEV 1	X	-	-	

\*\*SS-6\*\*

2-CV-1124-BB1 (FIG NO A-CV-5)

152300	4	B-J	PT	NDEP 6.2 R2	X	-	-	
	PIPE TO VALVE	B9.21						

152380	8	B-J	PT	NDEP 6.2 R2	X	-	-	
	PIPE TO ELBOW	B9.21						

152420	12	B-J	PT	NDEP 6.2 R2	X	-	-	
	PIPE TO ELBOW	B9.21						

2(1.5)-CV-1122-BB1 (FIG NO A-CV-6)

154880	2	B-J	PT	NDEP 6.2 R2	X	-	-	
	BENT PIPE TO FLANGE (PUMP)	B9.21						

154885	2FB	B-G-2	VT-1	NDEP 9.3 R0	X	-	-	
	FLANGE BOLTING	B7.50						

DATE: 06/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 1 COMPLETED COMPONENTS

PAGE: 10

RESIDUAL HEAT REMOVAL SYSTEM

SUMMARY EXAMINATION AREA NUMER IDENTIFICATION	ASME SEC. XI CATGY	EXAM ITEM NO	METHOD	PROCEDURE	N D O			REMARKS
					E	R	E	
					C	H	R	**CALIBRATION BLOCK**

12-RH-1301-BB1 (FIG NO A-RH-3)

201040 2	B-J	PT		NDEP 6.2 R2	X	-	-	
PIPE TO ELBOW	B9.11	UT45		800-114/4	-	X	-	
		UT45T		DEV 1,2, & 4	X	-	-	**SS-21**

201120 6	B-J	PT		NDEP 6.2 R2	X	-	-	
PIPE TO ELBOW	B9.11	UT45		800-114/4	-	X	-	
		UT45T		DEV 1,2, & 4	X	-	-	**SS-21**

201180 9	B-J	PT		NDEP 6.2 R2	X	-	-	
ELBOW TO PIPE	B9.11	UT45		800-114/4	-	X	-	
		UT45T		DEV 1,2, & 4	X	-	-	**SS-21**

10-RH-1308-BB1 (FIG NO A-RH-5)

202180 3	B-J	PT		NDEP 6.2 R2	X	-	-	
REDUCING TEE TO PIPE	B9.11	UT45		800-114/4	-	X	-	
		UT45T		DEV 1,2, & 4	X	-	-	**SS-58**

202240 6	B-J	PT		NDEP 6.2 R2	X	-	-	
PIPE TO ELBOW	B9.11	UT45		800-114/4	-	X	-	
		UT45T		DEV 1,2, & 4	X	-	-	**SS-58**



DATE: 06/27/90  
 REVISION: 0

SOULTI TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 1 COMPLETED COMPONENTS

PAGE: 11

SAFETY INJECTION SYSTEM

SUMMARY EXAMINATION AREA		ASME			N	O	
		SEC. XI			O	G	T
		CATGY	EXAM		R	E	H
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	E	O	E
					C	H	R
					REMARKS		
					**CALIBRATION BLOCK**		
<u>12-SI-1125-BB1 (FIG NO A-SI-1)</u>							
230060	4	B-J	PT	NDEP 6.2 R2	X	-	-
	PIPE TO VALVE	B9.11	UT45	B00-114/4	-	X	-
			UT45T	DEV 1,2, & 4	X	-	-
					**SS-21**		
<u>8-SI-1327-BB1 (FIG NO A-SI-5)</u>							
231480	5	B-J	PT	NDEP 6.2 R2	X	-	-
	PIPE TO ELBOW	B9.11	UT45	B00-114/4	-	X	-
			UT45T	DEV 1,2, & 4	X	-	-
					**SS-10**		
231520	7	B-J	PT	NDEP 6.2 R2	X	-	-
	PIPE TO ELBOW	B9.11	UT45	B00-114/4	-	X	-
			UT45T	DEV 1,2, & 4	X	-	-
					**SS-10**		
<u>6-SI-1111-BB1 (FIG NO A-SI-3)</u>							
232060	1	B-J	PT	NDEP 6.2 R2	X	-	-
	VALVE TO PIPE	B9.11	UT45	B00-114/4	-	X	-
			UT45T	DEV 1,2, & 4	X	-	-
			UT60	B00-132/0	-	X	-
				DEV 1			
					**SS-8**		
<u>6-SI-1327-BB1 (FIG NO A-SI-5)</u>							
233100	5	B-J	PT	NDEP 6.2 R2	X	-	-
	PIPE TO ELBOW	B9.11	UT45	B00-114/4	-	X	-
			UT45T	DEV 1,2, & 4	X	-	-
					**SS-9**		



DATE: 05/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 2 COMPLETED COMPONENTS

PAGE: 13

MAIN STEAM SYSTEM

SUMMARY EXAMINATION AREA NUMBER IDENTIFICATION	ASME SEC. XI CATGY	EXAM ITEM NO	METHOD	PROCEDURE	N O D G T R E N E O E C M R		REMARKS **CALIBRATION BLOCK**

30-MS-1001-GA2 (FIG NO B-MS-1.2)

551480 21LU1 LONGITUDINAL WELD	C-F-2 CS.52	MT UT45 UT45T	WDEP 7.1 RO 600-41/19 DEV 2	X - - X - - X - -		EXAMINED 2.5T AT THE INTERSECTING CIRC. WELD.  **CS-5**
551500 21LU0 LONGITUDINAL WELD	C-F-2 CS.52	MT UT45 UT45T	WDEP 7.1 RO 600-41/19 DEV 2	X - - X - - X - -		EXAMINED 2.5T AT THE INTERSECTING CIRC. WELD.  **CS-5**
551520 21 ELBOW TO PIPE	C-F-2 CS.51	MT UT45 UT45T	WDEP 7.1 RO 600-41/19 DEV 2	X - - X - - X - -		   **CS-5**
551540 21LD LONGITUDINAL WELD	C-F-2 CS.52	MT UT45 UT45T	WDEP 7.1 RO 600-41/19 DEV 2	X - - X - - X - -		EXAMINED 2.5T AT THE INTERSECTING CIRC. WELD.  **CS-5**
551620 23LU LONGITUDINAL WELD	C-F-2 CS.52	MT UT45 UT45T	WDEP 7.1 RO 600-41/19 DEV 2	X - - X - - X - -		EXAMINED 2.5T AT THE INTERSECTING CIRC. WELD.  **CS-5**
551640 23 PIPE TO PENETRATION	C-F-2 CS.51	MT UT45 UT45T	WDEP 7.1 RO 600-41/19 DEV 2	X - - X - - X - -		   **CS-5**

30-MS-1004-GA2 (FIG NO B-MS-7.8)

557340 4LU1 LONGITUDINAL WELD	C-F-2 CS.52	MT UT45	WDEP 7.1 RO 600-41/19 DEV 2	X - - X - -		EXAMINED 2.5T AT THE INTERSECTING CIRC. WELD.  **CS-5**
----------------------------------	----------------	------------	-----------------------------------	----------------	--	--



DATE: 06/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 2 COMPLETED COMPONENTS

PAGE: 14

MAIN STEAM SYSTEM

SUMMARY EXAMINATION AREA NUMBER IDENTIFICATION	ASME SEC. XI CATGY	EXAM ITEM NO	EXAM METHOD	PROCEDURE	N O D G T R E N E O E C M D		REMARKS **CALIBRATION BLOCK**
<u>30-MS-1004-GA2 (PIG NO B-MS-7.8)</u>							
957360 4LUD LONGITUDINAL WELD	C-F-2 CS.52	MT UT45		NDP 7.1 RO 600-41/19 DEV 2	X - - X - -		EXAMINED 2.5T AT THE INTERSECTING CIRC. WELD.  **CS-5**
957380 4 ELBOW TO PIPE	C-F-2 CS.51	MT UT45		NDP 7.1 RO 600-41/19 DEV 2	X - - X - -		   **CS-5**
957400 4LD LONGITUDINAL WELD	C-F-2 CS.52	MT UT45		NDP 7.1 RO 600-41/19 DEV 2	X - - X - -		EXAMINED 2.5T AT THE INTERSECTING CIRC. WELD.  **CS-5**

DATE: 06/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 2 COMPLETED COMPONENTS

PAGE: 15

SAFETY INJECTION SYSTEM

SUMMARY EXAMINATION AREA NUMBER IDENTIFICATION	ASME SEC. XI CATGY	EXAM ITEM NO	METHOD	PROCEDURE	D O G Y R E H E O E C H R			REMARKS **CALIBRATION BLOCK**
<u>26-SI-1101-UB2 (FIG NO B-SI-1.2)</u>								
700450 BPL1-7 PIPE LUGS	C-C		PT	NDEP 6.2 R2	X	-	-	BPL8 WAS REMOVED DURING PSI.
	C3.20							
<u>16-SI-1101-UB2 (FIG NO B-SI-3)</u>								
702960 1LU LONGITUDINAL WELD	C-F-1		PT	NDEP 6.2 R2	X	-	-	EXAMINED 2.5T AT THE INTERSECTING CIRC.
	C5.12		UT45	800-36/41	X	-	-	WELD.
			UT45T		X	-	-	**SS-30**
703000 1 REDUCER TO PIPE	C-F-1		PT	NDEP 6.2 R2	X	-	-	
	C5.11		UT45	800-36/41	X	-	-	
			UT45T		X	-	-	**SS-30**
703020 1LD LONGITUDINAL WELD	C-F-1		PT	NDEP 6.2 R2	X	-	-	EXAMINED 2.5T AT THE INTERSECTING CIRC.
	C5.12		UT45	800-36/41	X	-	-	WELD.
			UT45T		X	-	-	**SS-30**
703120 3LU1 LONGITUDINAL WELD	C-F-1		PT	NDEP 6.2 R2	X	-	-	EXAMINED 2.5T AT THE INTERSECTING CIRC.
	C5.12		UT45	800-36/41	X	-	-	WELD.
			UT45T		X	-	-	**SS-30**
703140 3LUD LONGITUDINAL WELD	C-F-1		PT	NDEP 6.2 R2	X	-	-	EXAMINED 2.5T AT THE INTERSECTING CIRC.
	C5.12		UT45	800-36/41	X	-	-	WELD.
			UT45T		X	-	-	**SS-30**
703160 3 ELBOW TO PIPE	C-F-1		PT	NDEP 6.2 R2	X	-	-	
	C5.11		UT45	800-36/41	X	-	-	
			UT45T		X	-	-	**SS-30**

DATE: 06/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 2 COMPLETED COMPONENTS

PAGE: 16

SAFETY INJECTION SYSTEM

SUMMARY EXAMINATION AREA		ASME			N	D		
		SEC. XI			O	G	T	
		CATGY	EXAM			R	E	H
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	E	O	E	REMARKS
					C	M	R	**CALIBRATION BLOCK**

16-SI-1101-UB2 (FIG NO B-SI-3)

703180	3LD LONGITUDINAL WELD	C-F-1 C5.12	PT UT45 UT45T	NDEP 6.2 R2 800-36/41	X	-	-	EXAMINED 2.5T AT THE INTERSECTING CIRC. WELD.  **SS-30**
--------	--------------------------	----------------	---------------------	--------------------------	---	---	---	--

703240	5 VALVE TO PIPE	C-F-1 C5.11	PT UT45 UT45T	NDEP 6.2 R2 800-36/41	X	-	-	  **SS-30**
--------	--------------------	----------------	---------------------	--------------------------	---	---	---	-------------------

703260	5LD LONGITUDINAL WELD	C-F-1 C5.12	PT UT45 UT45T	NDEP 6.2 R2 800-36/41	X	-	-	EXAMINED 2.5T AT THE INTERSECTING CIRC. WELD.  **SS-30**
--------	--------------------------	----------------	---------------------	--------------------------	---	---	---	--

12-SI-1101-UB2 (FIG NO B-SI-3)

709220	1 BRANCH CONNECTION TO PIPE	C-F-1 C5.11	PT UT45 UT45T	NDEP 6.2 R2 800-36/41	X	-	-	  **SS-13**
--------	--------------------------------	----------------	---------------------	--------------------------	---	---	---	-------------------

709240	1LD LONGITUDINAL WELD	C-F-1 C5.12	PT UT45 UT45T	NDEP 6.2 R2 800-36/41	X	-	-	EXAMINED 2.5T AT THE INTERSECTING CIRC. WELD.  **SS-13**
--------	--------------------------	----------------	---------------------	--------------------------	---	---	---	--

10-SI-1101-UB2 (FIG NO B-SI-3)

716660	1 BRANCH CONNECTION TO PIPE	C-F-1 --	PT UT0L UT45 UT45T	NDEP 6.2 R2 600-49/3 800-36/41	X	-	-	AUGMENTED ISI - IEB 79-17.   **SS-87**
--------	--------------------------------	-------------	-----------------------------	--------------------------------------	---	---	---	---



DATE: 06/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 2 COMPLETED COMPONENTS

PAGE: 17

SAFETY INJECTION SYSTEM

SUMMARY NUMBER	EXAMINATION AREA IDENTIFICATION	ASME SEC. XI CATGY	EXAM METHOD	PROCEDURE	N O G T R E H E O E C M R			REMARKS

10-SI-1101-DB2 (FIG NO B-SI-3)

716680	1LD LONGITUDINAL WELD	C-F-1 --	PT UTOL UT45 UT45T	NDEP 6.2 R2 600-49/3 800-36/41	X X X X	- - - -	- - - -	AUGMENTED 161 - 188 79-17. EXAMINED 2.5T AT THE INTERSECTING CIRC. WELD.  **SS-87**
--------	--------------------------	-------------	-----------------------------	--------------------------------------	------------------	------------------	------------------	--

2-SI-1106-DB2 (FIG NO B-SI-20)

746010	2 PIPE TO ELBOW	C-F-1 CS.30	PT	NDEP 6.2 R2	X	-	-	
746120	15 REDUCER TO PIPE	C-F-1 CS.21	PT UT45 UT45T UT45 UT45T	NDEP 6.2 R2 600-39/10 DEV 1 800-36/41	X X X X	- - - -	- - - -	**SS-22**

2-SI-1139-DB2 (FIG NO B-SI-21)

746200	1 BRANCH CONNECTION TO PIPE	C-F-1 CS.30	PT	NDEP 6.2 R2	X	-	-	
--------	--------------------------------	----------------	----	-------------	---	---	---	--

DATE: 06/27/90  
 REVISION: 0

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
 INSERVICE INSPECTION SUMMARY  
 FIRST INTERVAL, FIRST PERIOD, SECOND OUTAGE (1990)  
 CLASS 2 COMPLETED COMPONENTS

PAGE: 18

HIGH HEAD SAFETY INJECTION PUMPS

SUMMARY EXAMINATION AREA		ASME			B	C		
NUMBER IDENTIFICATION		SEC. XI	EXAM		O	G	T	
		CATGY	ITER NO	METHOD	PROCEDURE	R	E	H
						E	O	E
						C	M	R
						REMARKS		
						**CALIBRATION BLOCK**		
<u>PUMP 1A (FIG NO 8-HHSIP-1)</u>								
751020	SIAPHH-1A-PCV1 FLANGE TO UPPER CASE	C-G C6.10	PT		WDEP 6.2 Q2	X	.	.
751025	SIAPHH-1A-PCV2 UPPER CASE TO LOWER CASE	C-G C6.10	PT		WDEP 6.2 Q2	X	.	.





**APPENDIX 2-B**

**PERSONNEL/EQUIPMENT/MATERIALS**

## APPENDIX 2-B

### PERSONNEL QUALIFICATIONS

<u>Name</u>	<u>Company</u>	<u>UT</u>	<u>MT</u>	<u>PT</u>	<u>VT</u>
Jackson, T. E.	SwRI	II *	II	II	II
Jensen, W. A.	SwRI	II *	II	II	II
Kleinjan, D. R.	SwRI	II *	II	II	II
Kimball K. D.	SSI	I **	-	-	-
Porterfield, C. L.	SSI	I **	I **	I **	-
Smith, D. J.	SSI	II	II	II	II
Pennanen, A. R.	NES	III*	III	III	II
Graham, J. T.	HL&P	***	II	II	II
Hubbard, S. K.	HL&P	***	III	III	III
Halley, J. F.	HL&P	***	II	II	II
Murry, C. A.	HL&P	***	II	II	II
Silva, P.	HL&P	***	II	II	II
Suhler, C. D.	HL&P	***	II	II	II

#### Company

SwRI - Southwest Research Institute  
 SSI - Sonic Systems International, Inc.  
 NES - Nuclear Energy Services  
 HL&P - Houston Lighting & Power Company

- \* - IGSCC Qualified by EPRI
- \*\* - Level I Trainee
- \*\*\* - UT Not Performed by HL&P Personnel

APPENDIX 2-B

SwRI MATERIAL AND EQUIPMENT

MATERIAL

<u>Type</u>	<u>Certification Date</u>
Berol Prismacolor Black Pencils #935, Log #2749	26 Feb 90
Berol Prismacolor White Pencils #938, Log #2780	26 Feb 90
Kodak Neutral Gray Card (1/64" Black Line), Log #1766	02 May 83
MT No. 14 AM Prepared Bath, Magnaflux, Batch No. 88M022, Log #2744	01 Jan 89
PT Cleaner PR1, Ardrox, Batch OB130200	09 Apr 90
PT Penetrant P6F2, Ardrox, Batch 9H0108	09 Apr 90
PT Developer D1, Ardrox, Batch 9L0808	21 Mar 90
Sonotrace 40, Batch #8979, Log #2857	11 Jan 90

EQUIPMENT

<u>Brand</u>	<u>Serial No.</u>	<u>Calibration Date</u>
Pyrometer, Amprobe, Fastemp	118	02 Jan 90
Pyrometer, Amprobe, Fastemp	133	02 Jan 90
Pyrometer, Amprobe, Fastemp	159	09 Nov 89
Magnetic Particle Yoke, Parker	612-S	21 Dec 89
Magnetic Particle Yoke, Parker	5839	21 Dec 89
Magnetic Particle Yoke, Whiteline	WL-1-12	27 Mar 90
Magnetic Particle Yoke, Whiteline	WL-1-17	27 Mar 90
Magnetic Particle Yoke, Whiteline	WL-1-19	27 Mar 90
Magnetic Particle Calibration Block, 11.3 lbs	B70198-16	17 Mar 81
Spectroline DM-365X Radiometer	162817	07 Mar 90
Pressure Gauge, US Gauge	PG-10	20 Oct 89
Pressure Gauge, Ashcroft	PG-11	19 Apr 90
Neutral Grey Cards, Kodak (1/64" Black Line)	Log 1766	02 May 83



APPENDIX 2-B

SwRI MATERIAL AND EQUIPMENT, cont'd

EQUIPMENT

<u>Brand</u>	<u>Serial No.</u>	<u>Calibration Date</u>
Sonic FTS MK I	553	01 Mar 90
Sonic FTS MK I	554	10 Jan 90
Sonic FTS MK I	01113E	26 Mar 90
Sonic FTS MK I	01118E	23 Mar 90
Sonic FTS MK I	01119E	21 Mar 90
Sonic FTS MK I	04323E	23 Mar 90
Sonic FTS MK I	04328E	15 Jan 90
Sonic FTS MK I	760524	07 Mar 90
Sonic FTS MK I	760712	20 Mar 90
Sonic FTS MK I	780419	22 Mar 90

APPENDIX 2-B

SwRI MATERIAL AND EQUIPMENT, cont'd

TRANSDUCERS

<u>Brand</u>	<u>Serial No.</u>	<u>Certification Date</u>
Aerotech	015565	29 Nov 89
Aerotech	012905	18 Jul 89
Aerotech	H24833	08 Feb 90
Aerotech	J09165	14 Nov 89
Aerotech	M01907	05 Jan 90
Aerotech	M104	17 Oct 89
SwRI	844	07 Mar 90
SwRI	1802	11 Dec 89
SwRI	1819	07 Mar 90
SwRI	1845	18 Jan 90
SwRI	2043	11 Dec 89
SwRI	2547	06 Mar 90
SwRI	2553	06 Mar 90
SwRI	2787	07 Nov 89
SwRI	2923	06 Mar 90
SwRI	3362	28 Nov 89
SwRI	.	08 Nov 89
SwRI	345	08 Nov 89
SwRI	3673	14 Sep 89
SwRI	3677	14 Sep 89
SwRI	3782	05 Apr 90

APPENDIX 2-B

HL&P MATERIAL AND EQUIPMENT

MATERIAL

Type

PT Cleaner SKC-NF/ZC-7B, Magnaflux, Batch 88A004  
 PT Cleaner SKC-NF/ZC-7B, Magnaflux, Batch 88F079  
 PT Penetrant SKL-HF/S, Magnaflux, Batch 87C037  
 PT Developer SKD-NF/ZF-9B, Magnaflux, Batch 88E035

EQUIPMENT

<u>Brand</u>	<u>Serial No.</u>	<u>Calibration Due Date</u>
Thermometer	100-00520-04	6-09-90
Thermometer	100-00520-10	7-11-90
Thermometer	100-00520-49	6-09-90
Thermometer	100-00520-70	6-26-90
Thermocouple	100-00534-23	8-19-90
Thermocouple	100-00534-29	7-27-90
Thermocouple	100-00534-36	6-12-90
Thermocouple	100-00534-39	8-19-90
MT Yoke, Magnaflux, Y-6	43520	N/A
MT Yoke, Magnaflux, Y-6	Y6-02	N/A
MT Calibration Block	100-04000-02	6-19-90
MT Calibration Block	100-04000-03	6-19-90



**APPENDIX 2-C**  
**PROCEDURES**

APPENDIX 2-C

SwRI OPERATING PROCEDURES

<u>Procedure No.</u>	<u>Title</u>
IX-FE-101-5 Change 1	Deviations to Nuclear Projects Operating Procedures
IX-FE-103-4	Weld Joint Identification Marking on Nuclear Power Plant Piping
IX-FE-110-4	Black Light Intensity Measurements
IX-FE-116-2	Recording Data from Direct Visual, Liquid Penetrant, and Magnetic Particle Examinations
IX-FE-117-6	Recording Indications During Ultrasonic Examinations of Pressure-Retaining Components and Supports
IX-FE-118-5	Recording Indications During Ultrasonic Examinations of Pressure Vessel Welds
IX-FE-131-0	Comparison of Inservice Examination Data
IX-FE-132-0	Ultrasonic Indication Resolution Procedure
IX-FE-137-0	Ultrasonic Linearity Measurements

## APPENDIX 2-C

### SwRI NDT PROCEDURES

<u>Procedure No.</u>	<u>Title</u>
SwRI-NDT-200-5/3 Dev. 1	Fluorescent, Water-Washable Liquid Penetrant Examination of Roto-Lok Studs
SwRI-NDT-300-2/43 Dev. 1	Fluorescent Magnetic Particle Examination
SwRI-NDT-600-11/46	Manual Ultrasonic Examination of Nozzle Inner Radius
SwRI-NDT-600-15/73	Manual Ultrasonic Examination of Pressure Vessel Welds
SwRI-NDT-600-19/35 Dev. 1	Manual Ultrasonic Examination of Pressure-Retaining Studs and Bolts Greater Than 2 Inches in Diameter
SwRI-NDT-600-39/10 Dev. 1	Manual Ultrasonic Examination of Small-Diameter Piping Welds
SwRI-NDT-600-41/19 Dev. 2	Manual Ultrasonic Examination of Ferritic Pressure Piping Welds
SwRI-NDT-600-49/3	Manual Ultrasonic Examination Using Longitudinal Wave Straight-Beam Techniques
SwRI-NDT-800-22/3	Manual Ultrasonic Examination of the Pressure-Retaining RPV Studs at the South Texas Project
SwRI-NDT-800-36/41	Manual Ultrasonic Examination of Austenitic Thin Wall Piping Welds



APPENDIX 2-C

SwRI NDT PROCEDURES, cont'd

<u>Procedure No.</u>	<u>Title</u>
SwRI-NDT-800-109/3	Inside Surface Examination of the Access Holes in Pressure-Retaining Studs Greater Than 2 Inches in Diameter
SwRI-NDT-800-114/4 Dev. 1 Dev. 2 Dev. 4	Manual Ultrasonic Examination of Similar and Dissimilar Metal Welds in Austenitic Piping Systems for the South Texas Project
SwRI-NDT-800-132/0 Dev. 1	Manual Ultrasonic Examination of Austenitic Pressure Piping Welds at South Texas Project
SwRI-NDT-900-7/15	Visual Examination of Nuclear Power Plant Components

APPENDIX 2-C  
HL&P PROCEDURES

<u>Procedure No.</u>	<u>Title</u>
NDEP 6.2, Rev. 2	Color Contrast Solvent Removable Liquid Penetrant Examination of ASME XI PSI/ISI
NDEP 7.1, Rev. 0	Dry Powder Magnetic Particle Examination for ASME XI PSI/ISI
NDEP 9.3, Rev. 0	ASME XI Examination for VT-1 and VT-3

**APPENDIX 2-D**

**ISI EXAMINATION LIMITATIONS**



APPENDIX 2-D  
ISI EXAMINATION LIMITATIONS

Table of Contents

	<u>Page</u>
South Texas Project Electric Generating Station, Unit 1 Summary of Inservice Examination Limitation	2-40
<u>Class 1 Components</u>	
ASME Category B-B Pressurizer Steam Generator	2-43
ASME Category B-D Steam Generator	2-44
ASME Category B-G-1 RPV Closure Head Bolting	2-45
ASME Category B-J Piping Reactor Coolant System	2-46
<u>Class 2 Components</u>	
(None)	

## SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION, UNIT 1 SUMMARY OF INSERVICE EXAMINATION LIMITATIONS

The following tables provide details on the limitations which were encountered during the inservice examinations (ISI) at the South Texas Project Electric Generating Station (STP), Unit 1. Each table of this summary provides the following information as described:

Column 1 - Class/Category/Item No./Examination Requirement

Identifies the ASME Section XI Code Class, Category, Item Number, and Examination Requirement (volumetric or surface) for the specific examination area listed in Column 2. This information is derived from Tables IWB-2500-1 and IWC-2500-1 of the 1983 Edition of ASME Section XI (with Addenda through Summer 1983), and Tables 1 and 2 of Code Case N-408.

Column 2 - Line No./Subassembly  
Weld Identification  
Weld ID Figure  
Weld Configuration  
Examination Method

Provides information for each examination area by line number (piping) or subassembly number (vessel), unique weld identification number, SwRI weld ID figure reference, weld configuration (pipe-to-tee, head-to-shell, etc.), and examination method (JT, UT/PT, or UT/MT).

Column 3 - Exam Type

Lists the Methods of Examinations used for each area by specific angles for UT (0, 45, 45T, 60, 60T) and surface technique (MT or PT), if required.

Column 4 - % Coverage

The extent of coverage for each exam type is expressed in percentages based on the examination volume/area required in Section XI. Depending on method, the percentage coverage may be represented in more than one way.

Surface methods are the simplest and are expressed as a percentage of the required surface area receiving no coverage and the remaining balance from 100% as the total coverage.

Ultrasonic coverage is first expressed for each exam type as a percentage of the volume receiving no coverage, angle-beam coverage in one direction only, and angle-beam coverage in two directions. These percentages are then used to compute the effective coverage for that exam type. In the case of 0 degree, the effective coverage is equal to the balance of 100% minus the percentage receiving no coverage. The effective coverage for angle beam is calculated from the following formula:

$$c = \frac{a + 2*b}{2} \text{ (effective coverage formula, angle beam)}$$

where a = one direction only percentage

b = two direction percentage

Examples:

(1) none 1 dir 2 dir  
0% 0% 100%

$$c = \frac{0 + 2*100}{2} = 100\% \text{ effective coverage}$$

(2) none 1 dir 2 dir  
0% 100% 0%

$$c = \frac{100 + 2*0}{2} = 50\% \text{ effective coverage}$$

(3) none 1 dir 2 dir  
50% 50% 0%

$$c = \frac{50 + 2*0}{2} = 25\% \text{ effective coverage}$$

The total UT coverage is then expressed as the average of the effective coverage percentages for each UT exam type. Each UT exam type is considered as equal weight in the calculation of the average.



Column 5 - Limitation

A description of the type of limitation and primary reason for why the coverage was limited is provided in this section.

# ASME SECTION XI CODE COVERAGE LIMITATIONS

1990 1RE02 ISI

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION, UNIT 1

## ASME CATEGORY B-B

SYSTEM: PRESSURIZER (CLASS 1)

CLASS CATGY	- LINE NO./SUBASSEMBLY - WELD IDENTIFICATION - WELD ID FIGURE	EXAM TYPE	% COVERAGE					LIMITATION
			NONE	1 DIR ONLY	2 DIR	EFF. COV.	TOTAL	
1	PRZ-1	UT0	4	-	-	96	LIMITED UT FROM THE SHELL SIDE DUE TO PROXIMITY OF PERMANENT PIPE SUPPORTS AND 3/4" INSTRUMENTATION LINES.	
B-B	C1	UT45	2	9	89	94		
B2.11	FIGURE NO. A-RPV-2	UT45T	4	0	96	96		
VOL	HEAD-TO-SHELL	UT60	1	12	87	93		
	UT	UT60T	4	0	96	96		
							95	

SYSTEM: STEAM GENERATOR 1A (CLASS 1)

CLASS CATGY	- LINE NO./SUBASSEMBLY - WELD IDENTIFICATION - WELD ID FIGURE	EXAM TYPE	% COVERAGE					LIMITATION
			NONE	1 DIR ONLY	2 DIR	EFF. COV.	TOTAL	
1	SG-1A	UT0	34	-	-	66	NO UT FROM THE SUPPORT RING SIDE DUE TO SUPPORT RING CONFIGURATION. LIMITED UT45 AND UT60 FROM THE HEAD SIDE DUE TO PROXIMITY OF INLET AND OUTLET NOZZLE WELDS.	
B-B	SR1	UT45	11	58	31	60		
B2.31	FIGURE NO. A-SG-1	UT45T	34	0	66	66		
VOL	HEAD-TO-SUPPORT RING	UT60	16	67	17	51		
	UT	UT60T	34	0	66	66		
							62	
1	SG-1A	UT0	45	-	-	55	NO UT FROM THE SUPPORT RING SIDE DUE TO SUPPORT RING CONFIGURATION. LIMITED UT45 AND UT60 FROM THE TUBE PLATE SIDE DUE TO PROXIMITY OF WELDED PLATES.	
B-B	SR2	UT45	9	57	34	63		
B2.40	FIGURE NO. A-SG-1	UT45T	-	0	55	55		
VOL	SPT RING-TO-TUBE PLATE	UT60	6	74	20	57		
	UT	UT60T	45	0	55	55		
							57	

**ASME SECTION XI CODE COVERAGE LIMITATIONS**

1990 1RE02 ISI

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION, UNIT 1

**ASME CATEGORY B-D**

SYSTEM: STEAM GENERATOR 1A (CLASS 1)

CLASS CATGY ITEM NO. EXM RQT	- LINE NO./SUBASSEMBLY - WELD IDENTIFICATION - WELD ID FIGURE - EXAMINATION METHOD	EXAM TYPE	% COVERAGE				EFF. COV.	LIMITATION
			NONE	1 DIR ONLY	2 DIR			
1 B-D B3.130 VOL	80-1A IN FIGURE NO. A-80-1 NOZZLE-TO-HEAD UT	UT0	1	-	-	99	LIMITED UT FROM THE HEAD SIDE DUE TO PROXIMITY OF WELD SRI AND VIBRATION SENSOR INSTRUMENTATION BOX.	
		UT45	0	7	93	97		
		UT45T	1	0	99	99		
		UT60	0	14	86	93		
		UT60T	1	0	99	99		
						97		
1 B-D B3.130 VOL	80-1A ON FIGURE NO. A-80-1 NOZZLE-TO-HEAD UT	UT0	2	-	-	98	LIMITED UT FROM THE HEAD SIDE DUE TO PROXIMITY OF WELD SRI AND VIBRATION SENSOR INSTRUMENTATION BOX.	
		UT45	1	6	93	96		
		UT45T	2	0	98	98		
		UT60	0	13	87	94		
		UT60T	2	0	98	98		
						97		



ASME SECTION XI CODE COVERAGE LIMITATIONS

1990 1RE02 ISI

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION, UNIT 1

ASME CATEGORY B-G-1

SYSTEM: RPV CLOSURE HEAD BOLTING (CLASS 1)

CLASS CATGY	- LINE NO./SUBASSEMBLY - WELD IDENTIFICATION - WELD ID FIGURE	EXAM TYPE	% COVERAGE					LIMITATION
			NONE	1 DIR ONLY	2 DIR	EFF. COV.	TOTAL	
B-G-1 B6.10 SURF	CLOSURE NUTS 1A, 4A, 7A, 10A, 13A, 16A, 19A, 22A, 25A, 28A, 31A, 34A  FIGURE NO. A-RPV-2	UT0	9	-	-	91	91	LIMITED UT FROM THE OD SURFACE DUE TO SPANNER WRENCH SLOTS. UT PERFORMED AS A SUPPLEMENTAL EXAMINATION OF THE THREADED AREA. MT PERFORMED ON ALL SURFACES EXCEPT THE THREADED PORTION DUE TO MT YOKE ACCESS.
		UT43	0	18	82	91		
	UT/MT	MT	0	-	-	-	100	
B-G-1 B6.30 VOL/SURF	CLOSURE STUDS 1A, 4A, 7A, 10A, 13A, 16A, 19A, 22A, 25A, 28A, 31A, 34A  FIGURE NO. A-RPV-2	UT45/60	0	11	89	95	95	EXAMINATION VOLUME IN ACCORDANCE WITH CODE CASE N-307-1. LIMITED UT OF THE ROTO-LOK LUGS DUE TO CONFIGURATION OF THE LUGS.
			0	-	-	-		
	UT/MT/PT	MT/PT	0	-	-	-	100	



ASME SECTION XI CODE COVERAGE LIMITATIONS

1990 1RE02 ISI

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION, UNIT 1

ASME CATEGORY B-1

SYSTEM: REACTOR COOLANT (CLASS 1 PIPING)

CLASS CATGY ITEM NO. EXM RQT	- LINE NO./SUBASSEMBLY - WELD IDENTIFICATION - WELD ID FIGURE - EXAMINATION METHOD	EXAM TYPE	% COVERAGE				LIMITATION
			NONE	1 DIR ONLY	2 DIR	EFF. COV.	
1 B-1 B9.11 VOL/SURF	B-RC-1114	45/60	0	2	98	99	NO UT FROM THE VALVE SIDE DUE TO VALVE CONFIGURATION.
	1	45T	17	0	83	83	
	FIGURE A-RC-12 VALVE-TO-PIPE						
	UT/PT	PT	0	-	-	-	100

APPENDIX 2-E

OWNER'S REPORT FOR INSERVICE INSPECTIONS  
NIS-1 FORMS





## FORM NIS-1 (Back)

8. Examination Dates 04/13/90 to 05/05/90 9. Inspection Interval from 08/25/88 to 08/25/98

10. Abstract of Examinations. Include a list of examinations and a statement concerning status of work required for current interval. (ASME Code Class 1 IWB Items - Welds Program)

See Page 3 of 3 for list of examinations performed. The examinations performed this outage and previous outage constitute approximately 20 percent of the required examinations for the current interval.

11. Abstract of Conditions Noted.

Relevant visual indications (evidence of coolant leakage) were noted on or near the primary manway bolting of Steam Generators 1A (inlet and outlet), 1B (inlet only), and 1C (outlet only). No other significant visual, surface or volumetric indications were noted.

12. Abstract of Corrective Measures Recommended and Taken.

The original scope of visual examinations of the Steam Generator primary manway bolting (SG-1A) was expanded to include the primary manway bolting of Steam Generators 1B, 1C, and 1D. Therefore, all Steam Generator primary manway bolting was examined. Evaluation of this condition by Engineering determined the manways and bolting were acceptable and no corrective measures were taken or recommended. Because no corrective action was taken, the primary manways observed with evidence of leakage will be reexamined during the next three (3) inspection periods as required by IWB-2420.

We certify that the statements made in this report are correct and the examinations and corrective measures taken conform to the rules of ASME Code, Section XI.

Certificate of Authorization No.(if applicable) N.A. Expiration Date N.A.

Date 6-21 19 90 Signed Houston Lighting & Power Co. By Randall Beverly  
Owner R. L. Beverly

### CERTIFICATE OF INSERVICE INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of Texas and employed by Arkwright Mutual Insurance Co. of Norwood, Mass have inspected the components described in this Owner's Report during the period 4-1-90 to 7-9-90, and state that to the best of my knowledge and belief, the Owner has performed examinations and taken corrective measures described in this Owner's Report in accordance with the inspection plan and as required by the ASME Code, Section XI.

By signing this certificate neither the Inspector nor his employer makes any warranty, express or implied, concerning the examinations and corrective measures described in this Owner's Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

B. Russell Commissions Factory Mutual System  
Inspector's Signature Tex 826  
B. R. Russell National Board, State, Province, and Endorsements

Date 7-9- 19 90



**SUPPLEMENT TO FORM NIS-1 OWNER'S REPORT FOR INSERVICE INSPECTIONS  
FOR  
ASME Code Class 1 (IWB) Items - Welds Program.**

1. Owner Houston Lighting & Power Company, Electric Tower, P.O. Box 1700, Houston, Texas 77001  
(Name and Address of Owner)
2. Plant South Texas Project Electric Generating Station; P.O. Box 289; Wadsworth, Texas 77483  
(Name and Address of Plant)
3. Plant Unit 1 4. Owner and Certificate of Authorization (if required) N.A.
5. Commercial Service Date 08/25/88 6. National Board Number for Unit N.A.

ASME CATOY	ASME ITEM	COMPONENT or SYSTEM	IDENTIFICATION NO.	EXAM METHOD	REMARKS
B-B	B2.11	PRZR	PRZ-1-C1	UT	SHELL-TO-HEAD - CIRCUMFERENTIAL WELD
B-B	B2.12	PRZR	PRZ-1-L1	UT	SHELL-TO-HEAD - LONGITUDINAL WELD
B-B	B2.31	STM GEN	SG-1A-SR1	UT	CIRCUMFERENTIAL HEAD WELD
B-B	B2.40	STM GEN	SG-1A-SR2	UT	TUBESHEET-TO-HEAD WELD
B-B	B3.130	STM GEN	SG-1A-ON	UT	NOZZLE-TO-VESSEL WELD
B-B	B3.130	STM GEN	SG-1A-IN	UT	NOZZLE-TO-VESSEL WELD
B-B	B3.140	STM GEN	SG-1A-ON-IR	UT	NOZZLE INSIDE RADIUS SECTION
B-B	B3.140	STM GEN	SG-1A-IN-IR	UT	NOZZLE INSIDE RADIUS SECTION
B-C-1	B6.10	RPV	CLOSURE NUTS	MT/UT	NOS. 1A,4A,7A,10A,13A,16A,19A,22A,25A,28A,31A,34A
B-C-1	B6.30	RPV	CLOSURE STUDS	PT/MT/UT	NOS. 1A,4A,7A,10A,13A,16A,19A,22A,25A,28A,31A,34A
B-C-1	B6.50	RPV	CLOSURE HEAD WASHERS	VT-1	NOS. 1A,4A,7A,10A,13A,16A,19A,22A,25A,28A,31A,34A
B-C-2	B7.30	STM GEN	SG-1A-IMB	VT-1	BOLTS AND NUTS - INLET MANWAY
B-C-2	B7.30	STM GEN	SG-1A-OMB	VT-1	BOLTS AND NUTS - OUTLET MANWAY
B-C-2	B7.30	STM GEN	SG-1B-IMB	VT-1	BOLTS AND NUTS - INLET MANWAY
B-C-2	B7.30	STM GEN	SG-1B-OMB	VT-1	BOLTS AND NUTS - OUTLET MANWAY
B-C-2	B7.30	STM GEN	SG-1C-IMB	VT-1	BOLTS AND NUTS - INLET MANWAY
B-C-2	B7.30	STM GEN	SG-1C-OMB	VT-1	BOLTS AND NUTS - OUTLET MANWAY
B-C-2	B7.30	STM GEN	SG-1D-IMB	VT-1	BOLTS AND NUTS - INLET MANWAY
B-C-2	B7.30	STM GEN	SG-1D-OMB	VT-1	BOLTS AND NUTS - OUTLET MANWAY
B-C-2	B7.50	CV	2(1.5)-CV-1122-2FB	VT-1	FLANGE BOLTING
B-J	B9.11	CV	4-CV-1001-1	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	RC	8-RC-1114-1	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	RC	12-RC-1112-2	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	RC	12-RC-1112-7	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	RC	12-RC-1112-11	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	RC	12-RC-1125-3	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	RC	12-RC-1125-13	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	RH	10-RH-1308-3	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	RH	10-RH-1308-6	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	RH	12-RH-1301-2	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	RH	12-RH-1301-6	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	RH	12-RH-1301-9	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	SI	6-SI-1111-1	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	SI	6-SI-1327-3	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	SI	8-SI-1327-5	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	SI	8-SI-1327-7	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.11	SI	12-SI-1125-4	UT,PT	CIRCUMFERENTIAL WELD
B-J	B9.21	CV	2-CV-1124-4	PT	CIRCUMFERENTIAL WELD
B-J	B9.21	CV	2-CV-1124-8	PT	CIRCUMFERENTIAL WELD
B-J	B9.21	CV	2-CV-1124-12	PT	CIRCUMFERENTIAL WELD
B-J	B9.21	CV	2(1.5)-CV-1122-2	PT	CIRCUMFERENTIAL WELD





FORM NIS-1 (Back)

8. Examination Dates 03/29/90 to 04/16/90 9. Inspection Interval from 08/25/88 to 08/25/98

10. Abstract of Examinations. Include a list of examinations and a statement concerning status of work required for current interval. (ASME Code Class 2 IWC Items - Welds Program)

See Page 3 of 3 for list of examinations performed. The examinations performed this outage and previous outage constitute approximately 20 percent of the required examinations for the current interval.

11. Abstract of Conditions Noted.

No relevant conditions were noted.

12. Abstract of Corrective Measures Recommended and Taken.

No corrective measures were taken or recommended.

We certify that the statements made in this report are correct and the examinations and corrective measures taken conform to the rules of ASME Code, Section XI.

Certificate of Authorization No.(if applicable) N.A. Expiration Date N.A.

Date 6-21 19 90 Signed Houston Lighting & Power Co. By R. L. Beverly  
 Owner

CERTIFICATE OF INSERVICE INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of Texas and employed by Arkwright Mutual Insurance Co. of Norwood, Mass. have inspected the components described in this Owner's Report during the period 3-15-90 to 7-10-90, and state that to the best of my knowledge and belief, the Owner has performed examinations and taken corrective measures described in this Owner's Report in accordance with the inspection plan and as required by the ASME Code, Section XI.

By signing this certificate neither the Inspector nor his employer makes any warranty, express or implied, concerning the examinations and corrective measures described in this Owner's Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

B. Russell  
 Inspector's Signature

B. R. Russell

Commissions Factory Mutual System  
Tex 826  
 National Board, State, Province, and Endorsements

Date 7-10-19 90

SUPPLEMENT TO FORM NIS-1 OWNER'S REPORT FOR INSERVICE INSPECTIONS  
FOR  
ASME Code Class 2 (IWC) Items - Welds Program

1. Owner Houston Lighting & Power Company; Electric Tower; P.O. Box 1700; Houston, Texas 77001  
(Name and Address of Owner)
2. Plant South Texas Project Electric Generating Station; P.O. Box 289; Wadsworth, Texas 77483  
(Name and Address of Plant)
3. Plant Unit 1 4. Owner and Certificate of Authorization (if required) N.A.
5. Commercial Service Date 08/25/88 6. National Board Number for Unit N.A.

ASME CATOY	ASME ITEM	COMPONENT or SYSTEM	IDENTIFICATION NO.	EXAM METHOD	REMARKS
C-C	C5.20	SI	24-SI-1101-8PL(1-7)	PT	INTEGRAL ATTACHMENTS
C-F-1	--	CS	6-CS-1103-12	UT,PT	CIRCUMFERENTIAL WELD/AUGMENTED ISI-IEB 79-17
C-F-1	--	CS	6-CS-1103-12 (LU)	UT,PT	LONGITUDINAL WELD/AUGMENTED ISI-IEB 79-17
C-F-1	--	CS	8-CS-1102-11	UT,PT	CIRCUMFERENTIAL WELD/AUGMENTED ISI-IEB 79-17
C-F-1	C5.11	CS	12-CS-1101-2	UT,PT	CIRCUMFERENTIAL WELD
C-F-1	C5.12	CS	12-CS-1101-2 (LU/LD)	UT,PT	LONGITUDINAL WELDS
C-F-1	--	SI	10-SI-1101-1	UT,PT	CIRCUMFERENTIAL WELD/AUGMENTED ISI-IEB 79-17
C-F-1	--	SI	10-SI-1101-1 (LD)	UT,PT	LONGITUDINAL WELD/AUGMENTED ISI-IEB 79-17
C-F-1	C5.11	SI	12-SI-1101-1	UT,PT	CIRCUMFERENTIAL WELD
C-F-1	C5.12	SI	12-SI-1101-1 (LD)	UT,PT	LONGITUDINAL WELD
C-F-1	C5.11	SI	16-SI-1101-1	UT,PT	CIRCUMFERENTIAL WELD
C-F-1	C5.12	SI	16-SI-1101-1 (LU,LD)	UT,PT	LONGITUDINAL WELDS
C-F-1	C5.11	SI	16-SI-1101-3	UT,PT	CIRCUMFERENTIAL WELD
C-F-1	C5.12	SI	16-SI-1101-3 (LU/O,LD)	UT,PT	LONGITUDINAL WELDS
C-F-1	C5.11	SI	16-SI-1101-5	UT,PT	CIRCUMFERENTIAL WELD
C-F-1	C5.12	SI	16-SI-1101-5 (LD)	UT,PT	LONGITUDINAL WELD
C-F-1	C5.21	SI	2-SI-1106-15	UT,PT	CIRCUMFERENTIAL WELD
C-F-1	C5.30	SI	2-SI-1106-2	PT	SOCKET WELD
C-F-1	C5.30	SI	2-SI-1139-1	PT	SOCKET WELD
C-F-1	C5.51	MS	30-MS-1001-21	UT,MT	CIRCUMFERENTIAL WELD
C-F-1	C5.52	MS	30-MS-1001-21 (LU/O,LD)	UT,MT	LONGITUDINAL WELDS
C-F-1	C5.51	MS	30-MS-1001-23	UT,MT	CIRCUMFERENTIAL WELD
C-F-1	C5.52	MS	30-MS-1001-23 (LU)	UT,MT	LONGITUDINAL WELD
C-F-1	C5.51	MS	30-MS-1004-4	UT,MT	CIRCUMFERENTIAL WELD
C-F-1	C5.52	MS	30-MS-1004-4 (LU/O,LD)	UT,MT	LONGITUDINAL WELDS
C-O	C6.10	HH SI PUMP	SIAPHH-1A-PCW1	PT	PUMP CASING WELD
C-O	C6.10	HH SI PUMP	SIAPHH-1A-PCW2	PT	PUMP CASING WELD
C-O	C6.10	LH SI PUMP	SIAPLH-1A-PCW2	PT	PUMP CASING WELD



### 3.0 COMPONENT SUPPORT EXAMINATIONS

#### 3.1 Introduction

ISI of Class 1, 2, and 3 component supports of STPEGS-1 was performed between March 29 and May 29, 1990. These examinations constitute the second ISI of the first inspection interval for the Component Supports Examination Program.

This Section of the Summary Report documents the examinations of component supports performed by HL&P QC NDE Personnel in accordance with the following documents:

- (1) HL&P Specification 5U035JS003, "Inservice Inspection Examination of Component Supports of South Texas Project Electric Generating Unit 1 First Inspection Interval",
- (2) "Examination Plan for the 1990 - 1RE02 Inservice Inspection at the South Texas Project Electric Generating Station, Unit 1" including changes made during the outage (Outage Plan).

The HL&P Specification provides a detailed description of the rules for exemption and selection of Class 1, 2, and 3 component supports for ISI. The 1990 Examination Plan is an individual Outage Plan for implementing ISI component support examinations as designated in the HL&P Specification.

#### 3.2 Scope of Examinations

A total of seventy-nine (79) component supports were visually examined. One of these supports was examined to meet preservice inspection (PSI) baseline requirements due to a modification performed during the outage. These supports, selected from the Component Supports ISI Examination Plan (5U035JS0003), constitute approximately thirteen (13) percent of the total piping and equipment supports required to be examined during the first inspection interval. When combined with the component supports examined during the first refueling outage (1RE01), approximately twenty (20) percent of the total piping and equipment supports required to be examined during the first inspection interval have been examined.

##### Class 1

One (1) Class 1 equipment support (Reactor Coolant Pump column) was examined and ten (10) Class 1 piping supports were examined in the following systems:

Reactor Coolant (RC)	4
Residual Heat Removal (RH)	6

### Class 2

No Class 2 equipment supports were examined and twenty-seven (27) Class 2 piping supports were examined in the following systems:

Auxiliary Feedwater (AF)	4
Containment Spray (CS)	1
Feedwater(FW)	1
Main Steam (MS)	2*
Residual Heat Removal (RH)	3
Safety Injection (SI)	16

\* - Examination of one of the MS supports was a PSI baseline examination after a modification (strut replacement) was performed.

### Class 3

Three (3) Class 3 equipment support (Component Cooling and Diesel Generator Fluid Systems) were examined and thirty-eight (38) Class 3 piping supports were examined in the following systems:

Auxiliary Feedwater (AF)	5
Component Cooling (CC)	28
Essential Cooling Water (EW)	4
Reactor Make-Up (RM)	1

A complete list of component supports examined during IRE02 is contained in Appendix 3-A.

## 3.3 Personnel and Procedures

### 3.3.1 Personnel Qualifications

Component supports were visually examined (VT-3 and VT-4) by HL&P QC NDE personnel certified in accordance with ASME Section XI (IWA-2300) and HL&P Operations Engineering Procedure OEP-9.04Q, "Personnel Certification Procedure for Visual Examination per ASME B&PV Code, Section XI" (Rev. 2). A listing of the personnel who performed visual examinations of component supports, including their certification level, is included in Appendix 3-B.

### 3.3.2 Examination Procedure

Visual (VT-3 and VT-4) examinations of component supports was performed in accordance with OEP-9.07Q, "Inservice Inspection - Visual Examination of Component Supports" (Rev.0).

### 3.4 Summary of Examinations

#### 3.4.1 Piping Supports

Seventy-five (75) piping supports were examined just prior to and during 1RE02, distributed among ten (10) piping systems as shown in Appendix 3-A. These examinations were conducted on rigid restraints (51), guides (16), and spring hangers (8).

#### 3.4.2 Equipment Supports

Four (4) equipment supports were examined just prior to and during 1RE02, distributed among three (3) systems as shown in Appendix 3-A.

#### 3.4.3 Additional and Successive Examinations

The results of the visual examinations of component supports performed during 1RE02 did not require that any additional examinations (IWF-2430) be performed or any successive examinations (IWF-2420) be scheduled.

### 3.5 Examination Results and Corrective Actions

Three (3) Class 3 pipe supports were found to have reportable indications. EW-1102-HL5001 had tape coat damage, EW-1121-HL5001 had a loose lock nut, and CC-1116-RR01 had a damaged cotter pin and a missing cotter pin. These was reported on RFA Nos. 900092, 900093, and 901169, respectively. All three supports were or will be reworked to meet specification requirements.

### 3.6 Certification of Inspections

Section XI NIS-1 forms, "Owner's Report for Inservice Inspections", have been prepared to certify the STPEGS-1 component support ISI examinations described in this section of the Summary Report. The STPEGS-1 component support ISI examinations have been certified by our ANII, Factory Mutual Systems, on the NIS-1 forms included in Appendix 3-C.



APPENDIX 3-A  
SUMMARY OF EXAMINATIONS



## APPENDIX 3-A ISI EXAMINATIONS OF COMPONENT SUPPORTS

1RE02 - SPRING 1990

04-Jun-80

SUPPORT SYSTEM	MARK NO.	NPS	CL	TYPE*	EXAM METH	BLDG	CONSTRUCTION ISO DRAWING	EXAM COMPL'D	REMARKS
<b>CLASS 1 - PIPING</b>									
<b>REACTOR COOLANT SYSTEM</b>									
RC1123 - HL5011	4	1	RR	VT-3	RCB	4C369PRC457-07	05/07/80		
RC1123 - HL5012	4	1	RR	VT-3	RCB	4C369PRC457-07	05/07/80		
RC1125 - HL5006	12	1	SH	VT-3/VT-4	RCB	4C369PRC457-10	05/08/80		
RC1125 - HL5010	12	1	GU	VT-3	RCB	4C369PRC457-10	05/02/80		
<b>RESIDUAL HEAT REMOVAL SYSTEM</b>									
RH1201 - HL5002	12	1	RR	VT-3	RCB	4C369PRH456-07	05/03/80		
RH1201 - HL5006	12	1	SH	VT-3/VT-4	RCB	4C369PRH456-07	05/08/80		
RH1201 - HL5010	12	1	SH	VT-3/VT-4	RCB	4C369PRH456-07	05/08/80		
RH1201 - RR04	12	1	RR	VT-3	RCB	4C369PRH456-07	05/04/80		
RH1201 - RR06	12	1	GU	VT-3	RCB	4C369PRH456-07	05/07/80		
RH1201 - RR08	12	1	RR	VT-3	RCB	4C369PRH456-07	05/04/80		
<b>CLASS 1 - EQUIPMENT</b>									
<b>REACTOR COOLANT SYSTEM</b>									
RPC1B		1	EQ	VT-3	RCB	N/A	05/04/80		REACTOR COOLANT PUMP 101B - COL 1
<b>CLASS 2 - PIPING</b>									
<b>AUXILIARY FEEDWATER SYSTEM</b>									
AF1012 - HL5008	8	2	RR	VT-3	RCB	2C369PAF402-01	05/04/80		
AF1012 - HL5009	8	2	RR	VT-3	RCB	2C369PAF402-01	05/04/80		
AF1012 - HL5010	8	2	RR	VT-3	RCB	2C369PAF402-01	05/02/80		
AF1012 - HL5016	8	2	SH	VT-3/VT-4	RCB	2C369PAF402-01	05/04/80		
<b>CONTAINMENT SPRAY SYSTEM</b>									
CS1203 - HL5005	6	2	RR	VT-3	FHB	5F369PCS515-04	04/03/80		
<b>FEEDWATER SYSTEM</b>									
FW1031 - HL5001	18	2	SH	VT-3/VT-4	IVC	2G369PFW633-04	05/29/80		
<b>MAIN STEAM SYSTEM</b>									
MS1002 - HL5002	30	2	RR	VT-3	RCB	2C369PMS446-02	05/22/80		PSI BASELINE (Ref. ECN 89-S-0017A)
MS1003 - HL5018	30	2	SH	VT-3/VT-4	IVC	2G369PMS646-08	05/09/80		
<b>RESIDUAL HEAT REMOVAL SYSTEM</b>									
RH1103 - HL5001	8	2	RR	VT-3	RCB	4C369PRH456-03	05/01/80		
RH1103 - RR04	8	2	RR	VT-3	RCB	4C369PRH456-03	05/01/80		
RH1103 - RR06	8	2	GU	VT-3	RCB	4C369PRH456-03	05/01/80		
<b>SAFETY INJECTION SYSTEM</b>									
SI1106 - GU0070	6	2	GU	VT-3	RCB	2C369PSI472-06	04/30/80		
SI1106 - HL5001	6	2	RR	VT-3	RCB	2C369PSI472-06	05/01/80		
SI1106 - HL5012	6	2	GU	VT-3	RCB	2C369PSI472-06	05/01/80		
SI1106 - HL5013	6	2	GU	VT-3	FHB	2F361PSI572-05	04/03/80		
SI1106 - RH05	6	2	RR	VT-3	FHB	2F361PSI572-05	04/03/80		
SI1106 - RH06	6	2	GU	VT-3	FHB	2F361PSI572-05	04/03/80		
SI1106 - RH08	6	2	RR	VT-3	FHB	2F361PSI572-05	04/03/80		
SI1106 - RR09	6	2	RR	VT-3	FHB	2F361PSI572-05	04/04/80		
SI1106 - RR12	6	2	RR	VT-3	FHB	2F361PSI572-05	04/03/80		
SI1106 - RR54	6	2	RR	VT-3	RCB	2C369PSI472-06	05/01/80		
SI1106 - RR55	6	2	RR	VT-3	RCB	2C369PSI472-06	05/01/80		
SI1106 - RR56	6	2	RR	VT-3	RCB	2C369PSI472-06	05/01/80		
SI1106 - RR57	6	2	RR	VT-3	RCB	2C369PSI472-06	05/01/80		
SI1106 - RR58	6	2	RR	VT-3	RCB	2C369PSI472-06	05/01/80		
SI1106 - RR59	6	2	RR	VT-3	RCB	2C369PSI472-06	05/01/80		
SI1106 - SH10	6	2	SH	VT-3/VT-4	FHB	2F361PSI572-05	04/03/80		

\* - SUPPORT TYPE

EQ - Equipment  
 GU - Guide  
 RR - Rigid Restraint  
 SH - Spring Hanger

## APPENDIX 3-A ISI EXAMINATIONS OF COMPONENT SUPPORTS

1RE02 - SPRING 1990

04-Jun-90

SUPPORT SYSTEM	MARK NO.	NPS	CL	TYPE*	EXAM METH	BLDG	CONSTRUCTION ISO DRAWING	EXAM COMPL'D	REMARKS
<b>CLASS 3 - PIPING</b>									
<b>AUXILIARY FEEDWATER SYSTEM</b>									
AF1047	- HL5001	4	3	GU	VT-3	IVC	3G389PAF602-18	04/03/90	
AF1047	- HL5002	4	3	RR	VT-3	IVC	3G389PAF602-18	04/03/90	
AF1047	- HL5003	4	3	GU	VT-3	IVC	3G389PAF602-18	04/03/90	
AF1047	- HL5004	4	3	GU	VT-3	IVC	3G389PAF602-18	04/03/90	
AF1047	- HL5006	4	3	GU	VT-3	IVC	3G389PAF602-18	04/03/90	
<b>COMPONENT COOLING SYSTEM</b>									
CC1116	- RR01	10	3	RR	VT-3	RCB	3C389PCC407-12	05/10/90	REPLACE COTTER PINS PER RFA 80-1169 WORK DONE TO WR# CC 83 '90.
CC1116	- RR02	10	3	RR	VT-3	RCB	3C389PCC407-12	05/09/90	
CC1116	- RR06	10	3	RR	VT-3	RCB	3C389PCC407-12	05/01/90	
CC1116	- RR08	10	3	RR	VT-3	RCB	3C389PCC407-12	05/01/90	
CC1116	- RR07	10	3	RR	VT-3	RCB	3C389PCC407-12	05/01/90	
CC1116	- RR09	10	3	RR	VT-3	RCB	3C389PCC407-12	05/01/90	
CC1116	- RR10	10	3	RR	VT-3	RCB	3C389PCC407-12	05/01/90	
CC1116	- RR11	10	3	RR	VT-3	RCB	3C389PCC407-12	05/01/90	
CC1116	- RR18	10	3	GU	VT-3	RCB	3C389PCC407-12	05/24/90	
CC1116	- RR19	10	3	RR	VT-3	RCB	3C389PCC407-12	05/09/90	
CC1116	- RR20	10	3	RR	VT-3	RCB	3C389PCC407-12	05/09/90	
CC1117	- HL5003	10	3	RR	VT-3	RCB	4C389PCC407-13	05/01/90	
CC1117	- HL5005	10	3	RR	VT-3	RCB	4C389PCC407-13	05/11/90	
CC1117	- HL5006	10	3	SH	VT-3/VT-4	RCB	4C389PCC407-13	05/09/90	
CC1117	- RR01	10	3	GU	VT-3	RCB	4C389PCC407-13	05/09/90	
CC1117	- RR05	10	3	RR	VT-3	RCB	4C389PCC407-13	04/30/90	
CC1117	- RR06	10	3	RR	VT-3	RCB	4C389PCC407-13	05/01/90	
CC1117	- RR07	10	3	RR	VT-3	RCB	4C389PCC407-13	05/01/90	
CC1117	- RR08	10	3	RR	VT-3	RCB	4C389PCC407-13	05/01/90	
CC1117	- RR09	10	3	RR	VT-3	RCB	4C389PCC407-13	05/01/90	
CC1117	- RR10	10	3	RR	VT-3	RCB	4C389PCC407-13	05/01/90	
CC1117	- RR11	10	3	RR	VT-3	RCB	4C389PCC407-13	05/01/90	
CC1117	- RR13	10	3	RR	VT-3	RCB	4C389PCC407-13	05/10/90	
CC1117	- RR14	10	3	RR	VT-3	RCB	4C389PCC407-13	05/09/90	
CC1117	- RR15	10	3	RR	VT-3	RCB	4C389PCC407-13	05/09/90	
CC1117	- RR16	10	3	RR	VT-3	RCB	4C389PCC407-13	05/09/90	
CC1117	- RR17	10	3	RR	VT-3	RCB	4C389PCC407-13	05/09/90	
CC1117	- RR18	10	3	RR	VT-3	RCB	4C389PCC407-13	05/09/90	
<b>ESSENTIAL COOLING WATER SYSTEM</b>									
EW1102	- HL5001	30	3	RR	VT-3	MAB	3M389PEW229-19	04/03/90	REWORK TAPE COAT PER RFA 80-0092. WORK TO BE DONE BY WR# EW 87437.
EW1102	- HL5002	30	3	RR	VT-3	MAB	3M389PEW229-19	04/04/90	
EW1106	- HL500	10	3	GU	VT-3	DGB	5D389PEW329-04	04/03/90	
EW1121	- HL5001	8	3	GU	VT-3	ECW INTK	3Y381PEW729-07	04/04/90	TIGHTEN LOCK NUT PER RFA 80-0093. WORK TO BE DONE BY WR# EW 87431.
<b>REACTOR MAKE-UP WATER SYSTEM</b>									
RM1002	- HL5001	6	3	GU	VT-3	MAB	3M389PRM263-03	04/04/90	
<b>CLASS 3 - EQUIPMENT</b>									
<b>COMPONENT COOLING SYSTEM</b>									
CCX1A			3	EQ	VT-3	MAB	N/A	04/03/90	COMP COOLING WATER HX 101A - SPT 1
<b>DIESEL GENERATOR FLUID SYSTEMS</b>									
JCP1A			3	EQ	VT-3	DGB	N/A	04/03/90	JACKET WATER CIRC. PUMP 134
JHX1A			3	EQ	VT-3	DGB	N/A	04/03/90	JACKET WATER HX 134

\* - SUPPORT TYPE

EQ - Equipment  
GU - Guide  
RR - Rigid Restraint  
SH - Spring Hanger

APPENDIX 3-B

PERSONNEL



APPENDIX 3-B

PERSONNEL

<u>Name</u>	<u>Company</u>	<u>Level</u>
J. T. Graham	HL&P	II
J. F. Halley	HL&P	II
C. A. Murry	HL&P	II
P. Silva	HL&P	II
C. D. Suhler	HL&P	II
G. L. Zink	HL&P	II
A. R. Pennanen	NES	II

Company

HL&P - Houston Lighting & Power Company

NES - Nuclear Energy Services

APPENDIX 3-C

OWNER'S REPORT FOR INSERVICE INSPECTIONS  
NIS-1 FORMS

**FORM NIS-1 OWNER'S REPORT FOR INSERVICE INSPECTIONS**  
 As required by the Provisions of the ASME Code Rules

1. Owner Houston Lighting & Power Company; Electric Tower; P.O. Box 1700; Houston, Texas 77001  
 (Name and Address of Owner)
2. Plant South Texas Project Electric Generating Station; P.O. Box 289; Wadsworth, Texas 77483  
 (Name and Address of Plant)
3. Plant Unit 1      4. Owner and Certificate of Authorization (if required) N.A.
5. Commercial Service Date 08/25/88      6. National Board Number for Unit N.A.
7. Components Inspected      **ASME Code Class 1 Component Supports - Piping and Equipment**

Component or Appurtenance	Manufacturer or Installer	Manufacturer or Installer Serial No.	National Board No.
RC1123 - HL5011	Ebasco (I)	N.A.	N.A.
RC1123 - HL5012	Ebasco (I)	N.A.	N.A.
RC1125 - HL5009	Ebasco (I)	N.A.	N.A.
RC1125 - HL5010	Ebasco (I)	N.A.	N.A.
RH1201 - HL5002	Ebasco (I)	N.A.	N.A.
RH1201 - HL5009	Ebasco (I)	N.A.	N.A.
RH1201 - HL5010	Ebasco (I)	N.A.	N.A.
RH1201 - RR04	Ebasco (I)	N.A.	N.A.
RH1201 - RR05	Ebasco (I)	N.A.	N.A.
RH1201 - RR06	Ebasco (I)	N.A.	N.A.
RC Pump 101B RPC1B (1R131NPP101B)	Westinghouse (M)	N.A.	29

Note: Supplemental sheets in form of lists, sketches, or drawings may be used, provided (1) size is 8½ in. x 11 in., (2) information in items 1 through 6 on this report is included on each sheet, and (3) each sheet is numbered and the number of sheets is recorded at the top of each form.



## FORM NIS-1 (Back)

8. Examination Dates 04/24/90 to 05/09/90 9. Inspection Interval from 08/25/88 to 08/25/98

10. Abstract of Examinations. Include a list of examinations and a statement concerning status of work required for current interval. (ASME Code Class 1 Component Supports - Piping and Equipment)  
See Section 3.4 and Appendix 3-A of 1RE02 Summary Report for list of examinations performed.  
The examinations performed this outage and previous outage constitute approximately 20 percent of the required examinations for the current interval.

11. Abstract of Conditions Noted.  
No relevant conditions were noted.

12. Abstract of Corrective Measures Recommended and Taken.  
No corrective measures were taken or recommended.

We certify that the statements made in this report are correct and the examinations and corrective measures taken conform to the rules of ASME Code, Section XI.

Certificate of Authorization No.(if applicable) N.A. Expiration Date N.A.

Date 6-21 19 90 Signed Houston Lighting & Power Co. By Randall & Beverly  
Owner R. L. Beverly

## CERTIFICATE OF INSERVICE INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of Texas and employed by Arkwright Mutual Insurance Co. of Norwood, Mass have inspected the components described in this Owner's Report during the period 7-1-90 to 7-10-90, and state that to the best of my knowledge and belief, the Owner has performed examinations and taken corrective measures described in his Owner's Report in accordance with the inspection plan and as required by the ASME Code, Section XI.

By signing this certificate neither the Inspector nor his employer makes any warranty, express or implied, concerning the examinations and corrective measures described in this Owner's Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

B. Russell  
Inspector's Signature  
B. R. Russell

Commissions Factory Mutual System  
Tex 826  
National Board, State, Province, and Endorsements

Date 7-10- 19 90

**FORM NIS-1 OWNER'S REPORT FOR INSERVICE INSPECTIONS**  
As required by the Provisions of the ASME Code Rules

1. Owner Houston Lighting & Power Company, Electric Tower, P.O. Box 1704, Houston, Texas 77001  
(Name and Address of Owner)
2. Plant South Texas Project Electric Generating Station, P.O. Box 2892, Wadsworth, Texas 77483  
(Name and Address of Plant)
3. Plant Unit 1 4. Owner and Certificate of Authorization (if required) N.A.
5. Commercial Service Date 08/25/88 6. National Board Number for Unit N.A.
7. Components Inspected ASME Code Class 2 Component Supports - Piping

Component or Appurtenance	Manufacturer or Installer	Manufacturer or Installer Serial No.	National Board No.
AF1012 - HL5008	Ebasco (I)	N.A.	N.A.
AF1012 - HL5009	Ebasco (I)	N.A.	N.A.
AF1012 - HL5010	Ebasco (I)	N.A.	N.A.
AF1012 - HL5016	Ebasco (I)	N.A.	N.A.
CS1203 - HL5005	Ebasco (I)	N.A.	N.A.
FW1031 - HL5001	Ebasco (I)	N.A.	N.A.
MS1002 - HL5002	Ebasco (I)	N.A.	N.A.
MS1003 - HL5018	Ebasco (I)	N.A.	N.A.
RH1103 - HL5001	Ebasco (I)	N.A.	N.A.
RH1103 - RR04	Ebasco (I)	N.A.	N.A.
RH1103 - RR06	Ebasco (I)	N.A.	N.A.
SI1106 - GU0070	Ebasco (I)	N.A.	N.A.
SI1106 - HL5001	Ebasco (I)	N.A.	N.A.
SI1106 - HL5012	Ebasco (I)	N.A.	N.A.
SI1106 - HL5013	Ebasco (I)	N.A.	N.A.
SI1106 - RH05	Ebasco (I)	N.A.	N.A.
SI1106 - RH06	Ebasco (I)	N.A.	N.A.
SI1106 - RH08	Ebasco (I)	N.A.	N.A.

Note: Supplemental sheets in form of lists, sketches, or drawings may be used, provided (1) size is 8½ in. x 11 in., (2) information in items 1 through 6 on this report is included on each sheet, and (3) each sheet is numbered and the number of sheets is recorded at the top of each form.



FORM NIS-1 (Back)

8. Examination Dates 03/29/90 to 05/29/90 9. Inspection Interval from 03/25/88 to 05/25/93

10. Abstract of Examinations. Include a list of examinations and a statement concerning status of work required for current interval. (ASME Code Class 2 Component Supports - Piping)

See Section 3.4 and Appendix 3-A of 1RE02 Summary Report for list of examinations performed. The examinations performed this outage and previous outages constitute approximately 20 percent of the required examinations for the current interval.

11. Abstract of Conditions Noted.

No relevant conditions were noted.

12. Abstract of Corrective Measures Recommended and Taken.

No corrective measures were taken or recommended.

We certify that the statements made in this report are correct and the examinations and corrective measures taken conform to the rules of ASME Code, Section XI.

Certificate of Authorization No.(if applicable) N.A. Expiration Date N.A.

Date 6-21 19 90 Signed Houston Lighting & Power Co. By R. L. Beverly  
Owner R. L. Beverly

CERTIFICATE OF INSERVICE INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspection in the State or Province of Texas and employed by Arkwright Mutual Insurance Co. of Norwood, Mass. have inspected the components described in this Owner's Report during the period 3-15-90 to 7-12-90, and state that to the best of my knowledge and belief, the Owner has performed examinations and taken corrective measures described in this Owner's Report in accordance with the inspection plan and as required by the ASME Code, Section XI.

By signing this certificate neither the Inspector nor his employer makes any warranty, express or implied, concerning the examinations and corrective measures described in this Owner's Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

B. Russell Commissions Factory Mutual System  
Inspector's Signature National Board, State, Province, and Endorsements  
B. R. Russell Tex 826

Date 7-12- 19 90



**SUPPLEMENT TO FORM NIS-1 OWNER'S REPORT FOR INSERVICE INSPECTIONS  
FOR  
ASME Code Class 2 Component Supports**

1. Owner Houston Lighting & Power Company; Electric Tower; P.O. Box 1700; Houston, Texas 77001  
(Name and Address of Owner)
2. Plant South Texas Project Electric Generating Station; P.O. Box 289; Wadsworth, Texas 77483  
(Name and Address of Plant)
3. Plant Unit 1 4. Owner and Certificate of Authorization (if required) N.A.
5. Commercial Service Date 06/25/88 6. National Board Number for Unit N.A.

Component or Appurtenance	Manufacturer or Installer	Manufacturer or Installer Serial No.		National Board No.
SI1106 - RR09	Ebasco (I)	N.A.		N.A.
SI1106 - RR12	Ebasco (I)	N.A.		N.A.
SI1106 - RR54	Ebasco (I)	N.A.		N.A.
SI1106 - RR55	Ebasco (I)	N.A.		N.A.
SI1106 - RR56	Ebasco (I)	N.A.		N.A.
SI1106 - RR57	Ebasco (I)	N.A.		N.A.
SI1106 - RR58	Ebasco (I)	N.A.		N.A.
SI1106 - RR59	Ebasco (I)	N.A.		N.A.
SI1106 - SH10	Ebasco (I)	N.A.		N.A.

**FORM NIS-1 OWNER'S REPORT FOR INSERVICE INSPECTIONS**  
As required by the Provisions of the ASME Code Rules

1. Owner Houston Lighting & Power Company, Electric Tower, P.O. Box 1700, Houston, Texas 77001  
(Name and Address of Owner)
2. Plant South Texas Project Electric Generating Station, P.O. Box 289, Westworth, Texas 77483  
(Name and Address of Plant)
3. Plant Unit 1 4. Owner and Certificate of Authorization (if required) N.A.
5. Commercial Service Date 08/25/88 6. National Board Number for Unit N.A.
7. Components Inspected ASME Code Class 3 Component Supports - Piping and Equipment

Component or Appurtenance	Manufacturer or Installer	Manufacturer or Installer Serial No.	National Board No.
AF1047 - HL5001	Ebasco (I)	N.A.	N.A.
AF1047 - HL5002	Ebasco (I)	N.A.	N.A.
AF1047 - HL5003	Ebasco (I)	N.A.	N.A.
AF1047 - HL5004	Ebasco (I)	N.A.	N.A.
AF1047 - HL5005	Ebasco (I)	N.A.	N.A.
CC1116 - RR01	Ebasco (I)	N.A.	N.A.
CC1116 - RR02	Ebasco (I)	N.A.	N.A.
CC1116 - RR05	Ebasco (I)	N.A.	N.A.
CC1116 - RR06	Ebasco (I)	N.A.	N.A.
CC1116 - RR07	Ebasco (I)	N.A.	N.A.
CC1116 - RR09	Ebasco (I)	N.A.	N.A.
CC1116 - RR10	Ebasco (I)	N.A.	N.A.
CC1116 - RR11	Ebasco (I)	N.A.	N.A.
CC1116 - RR18	Ebasco (I)	N.A.	N.A.
CC1116 - RR19	Ebasco (I)	N.A.	N.A.
CC1116 - RR20	Ebasco (I)	N.A.	N.A.
CC1117 - HL5003	Ebasco (I)	N.A.	N.A.
CC1117 - HL5005	Ebasco (I)	N.A.	N.A.

Note: Supplemental sheets in form of lists, sketches, or drawings may be used, provided (1) size is 8½ in. x 11 in., (2) information in items 1 through 6 on this report is included on each sheet, and (3) each sheet is numbered and the number of sheets is recorded at the top of each form.

FORM NIS-1 (Back)

8. Examination Dates 03/29/90 to 05/24/90 9. Inspection Interval from 08/25/88 to 08/25/98

10. Abstract of Examinations. Include a list of examinations and a statement concerning status of work required for current interval. (ASME Code Class 3 Component Supports - Piping and Equipment)  
See Section 3.4 and Appendix 3-A of 1RE02 Summary Report for list of examinations performed.  
The examinations performed this outage and previous outage constitute approximately 20 percent of the required examinations for the current interval.

11. Abstract of Conditions Noted.  
Nonconforming conditions were noted on three (3) piping supports: A) CC1116-RR01 - 1 missing and 1 damaged cotter pin; B) EW1102-HL5001 - tape coat damage; C) EW1121-HL5001 - loose lock nut

12. Abstract of Corrective Measures Recommended and Taken.  
A) CC1116-RR01 - cotter pins were replaced in accordance with work request WR# CC 83596.  
B) EW1102-HL5001 - a work request (WR# EW 87431) was written to repair the tape coat damage.  
C) EW1121-HL5001 - a work request (WR# EW 87437) was written to tighten the lock nut.  
Evaluation of the nonconforming conditions noted on supports B) and C) above determined that functionality and operability of the supports was not jeopardized.

We certify that the statements made in this report are correct and the examinations and corrective measures taken conform to the rules of ASME Code, Section XI.

Certificate of Authorization No.(if applicable) N.A. Issuance Date N.A.

Date 6-21 19 90 Signed Horizon Light Co. By R. L. Beverly  
Crewer

CERTIFICATE OF INSERVICE INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of Texas and employed by Arkwright Mutual Insurance Co. of Norwood, Mass. have inspected the components described in this Owner's Report during the period 3-15-90 to 5-24-90, and state that to the best of my knowledge and belief, the Owner has performed examinations and taken corrective measures described in this Owner's Report in accordance with the inspection plan and as required by the ASME Code, Section XI.

By signing this certificate neither the Inspector nor his employer makes any warranty, express or implied, concerning the examinations and corrective measures described in this Owner's Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

B. R. Russell Commissions Factory Mutual System  
Inspector's Signature National Board, State, Province, and Endorsements  
B. R. Russell Tex 826  
Date 7-9- 19 90  
3-16-90



**SUPPLEMENT TO FORM NIS-1 OWNER'S REPORT FOR INSERVICE INSPECTIONS  
FOR  
ASME Code Class 3 Component Supports**

1. Owner Houston Lighting & Power Company, Electric Tower, P.O. Box 1700, Houston, Texas 77001  
(Name and Address of Owner)
2. Plant South Texas Project Electric Generating Station, P.O. Box 289, Wadsworth, Texas 77483  
(Name and Address of Plant)
3. Plant Unit 1 4. Owner and Certificate of Authorization (if required) N.A.
5. Commercial Service Date 08/25/88 6. National Board Number for Unit N.A.

Component or Appurtenance	Manufacturer or Installer	Manufacturer or Installer Serial No.	National Board No.
CC1117 - HL5006	Ebasco (I)	N.A.	N.A.
CC1117 - RR03	Ebasco (I)	N.A.	N.A.
CC1117 - RR05	Ebasco (I)	N.A.	N.A.
CC1117 - RR06	Ebasco (I)	N.A.	N.A.
CC1117 - RR07	Ebasco (I)	N.A.	N.A.
CC1117 - RR08	Ebasco (I)	N.A.	N.A.
CC1117 - RR09	Ebasco (I)	N.A.	N.A.
CC1117 - RR10	Ebasco (I)	N.A.	N.A.
CC1117 - RR11	Ebasco (I)	N.A.	N.A.
CC1117 - RR13	Ebasco (I)	N.A.	N.A.
CC1117 - RR14	Ebasco (I)	N.A.	N.A.
CC1117 - RR15	Ebasco (I)	N.A.	N.A.
CC1117 - RR16	Ebasco (I)	N.A.	N.A.
CC1117 - RR17	Ebasco (I)	N.A.	N.A.
CC1117 - RR18	Ebasco (I)	N.A.	N.A.
EW1102 - HL5001	Ebasco (I)	N.A.	N.A.
EW1102 - HL5003	Ebasco (I)	N.A.	N.A.
EW1106 - HL5001	Ebasco (I)	N.A.	N.A.
EW1121 - HL5001	Ebasco (I)	N.A.	N.A.







