

# METROPOLITAN EDISON COMPANY

Subsidiary of General Public Utilities Corporation

Subject DAILY PLANNING MEETING

Location TMI

To DISTRIBUTION

Date April 5, 1979  
JGH Memo #

Location: Trailer #22

Time: 10:00 a.m.  
Daily

The above meetings are being initiated in order to more effectively coordinate activities, assign task responsibilities and obtain general agreement on the activities for the 24 hour period following each meeting. It is intended that these meetings will be reasonably short. Thus, it is important that attendees come prepared to discuss the agenda items and have reasonable alternatives for those they feel are objectionable. Any attendee wanting to place an item on the agenda should contact the scheduling group in Trailer #21 prior to 8:00 a.m. the day of the particular meeting of concern. Such items should include a short statement of the activity of concern and an indication of the priority the items should be given. It is expected that those in attendance will have the necessary authority to approve the daily plan and they will be expected to sign the plan for succeeding 24 hour period.

Attached is a list of activities to be discussed at the next meeting.

*Rf Toole for*  
J. G. HERBEIN

:jfg

cc: W. Creitz  
J. G. Herbein - 2 copies  
G. P. Miller/J. B. Logan  
B. Graber  
D. Ross/R. Vollmer  
W. Gunn/W. H. Hirst  
R. C. Arnold/R. F. Wilson  
R. J. Toole/J. Sheehan  
D. M. Shovlin  
J. L. C. Bachofer, Jr.  
J. Devine  
J. T. Faulkner  
D. E. Hetrick  
L. F. Rogers  
J. J. Colitz  
J. F. McConnell  
D. Limroth  
Observation Center Hd. Qtrs.  
File - Trailer # 21-P&S

*Ron Took*

ITEM NO.	TASK COORD.	DESCRIPTION/STATUS	DATE REQUIRED
<u>RADWASTE MANAGEMENT ACTIVITIES</u>			
1.	McConnell/Gunn	Design/install additional waste hold-up facility for tie in to waste gas system. (ECM issued for foundation)	Pri 2 <i>We would like to see these done.</i>
		<u>WMG</u>	
2.	McConnell/Gunn	Develop processing system. (Tank farm)	Pri 1 <i>We would like to see these done.</i>
		<u>WMG</u>	
3.	<u>IODINE CONSIDERATIONS</u>		
A.	McConnell	Sample AB/FH Bldg. for filter replacement indicating acceptable operation.	Pri 1 <i>The need to replace has not been established.</i>
		<u>WMG</u>	
B.	<i>McConnell Palmer/Darsh</i>	Provide alternate set of filters for AB/FH HVAC.	Pri 2 <i>This deserves consideration</i>
		<u>WMG</u>	
C.	McConnell	Determine best solution to be used in Aux. Bldg. to maintain acceptable iodine limits.	Pri 1 <i>The working group is suppose to be evaluating what solution would be most effective &amp; the effects on equipment</i>
		<u>WMG</u>	
D.	McConnell	Analysis of existing conditions <i>I don't know what this means.</i>	Pri 1 & other things

DAILY PLANNING MEETING AGENDA  
April 6, 1979

ITEM NO.	TASK COORD.	DESCRIPTION/STATUS	DATE REQUIRED
----------	-------------	--------------------	---------------

1

DEGAS IN PRESENT MODE:

Pri 1

A. Devine/B&W

Do we reduce Pressure in 50 psig increments to 500 psig?

Noon 4-5

*John McMillian*

B. Devine/B&W

How do we measure rate of Degas?

Pri 1

*Not in procedure - use the normal bubble method - noise analysis*

C. Devine/Kunder

Increase letdown flow.

Pri 1

*Effort has stopped because of high radiation area ~ 600-700 R. 3 manual & all operated valves*

*Consider buy-pass filter - demer*

D. Miller/Devine

Verify letdown valve alignment of makeup system.

Pri 1

*B & W to work on it*

E. Shovlin/Knoll

Restore pressurizer heater. (495 KW of 1755 KW OOS)

Pri 1

*gained over night. 14-1500 KW separability*

F. Devine

Investigate use of sample line to Degas.

Pri 1

*primary system sampling Sample line from where*

*adding Boron ~ 200-400 gals.*

PRIMARY SAMPLES:

2 A. Miller/Dubiel

Robot performance testing for RCS samples - need procedure.

Pri 2

*NRC has approved a revised procedure ~ 2200, 4/5/79*

*We gave our justification to Bob Arnold*

*Can the man take the sample - Graber*

B. B&W Rogers /Herbein

Determine urgency & requirements for primary sample to evaluate core condition.

Pri \_\_\_\_

*High priority*

*demonstrate operation to plant people*

*Pressurizer Sample*

ITEM NO.	TASK COORD.	DESCRIPTION/STATUS	DATE REQUIRED
3.	Grayber/Bachofer	Improve TLD methods. (Do we need to read daily?)	Pri 1

*Each formau will get a kit of his people to exposure*

	Bachofer	Co-ord. personnel to limit exposure of aux. opers/rad tech.	Prior to 1500, 4/5
--	----------	---	--------------------

*Bob Heffner  
@ water creek*

4.	Miller/Dubiel	Determining sources of high iodine sample near AB elevator.	Pri 1
----	---------------	---	-------

*Compare at that end of Bldg. By 1:00 today the locations.*

*Should keep on top of this*

5.	B&W Rogers	Test on PZR. level for loss of 2nd level indicator. Heise gage installed. Develop procedure for testing/reading.	Pri 2
----	------------	--	-------

*Continue as Priority 2  
Gauge installed but no curve from B&W*

6.	Miller/Herbein	MU tank vent to RB. Repair fitting.	Pri 1
----	----------------	-------------------------------------	-------

*OK Ready to go. Taking notes to what was wrong*

7.	Devine/Miller	Waste gas decay tank vent.	Pri 1
----	---------------	----------------------------	-------

*Tried but didn't work*

		Prepare presentation on venting to Rx Bldg.	Prior to 1700, 4/5
--	--	---	--------------------

DH SYS. FOR COOLDOWN:

8.	A. Arnold	Develop game plan for use as cool-down if required.	Pri. 2
----	-----------	---	--------

*OK*

	B. Gunn/Cobean	Work with W to develop design for parallel DH Sys.	
--	----------------	--	--

*OK*

<u>ITEM NO.</u>	<u>TASK COORD.</u>	<u>DESCRIPTION/STATUS</u>	<u>DATE REQUIRED</u>
9.	B&W Rogers <i>OK</i>	Develop methods and procedures for cooldown using OTSG'S on natural circulation:	Pri 2

Are both OTSG's required for:  
A) Steaming down  
B) Solid secondary cooldown

10.	Wallace <i>Needs to calc.</i>	Calculate Rx coolant spray flow.	Pri 2
-----	----------------------------------	----------------------------------	-------

11	Limroth <i>OK</i>	Qualify (5) men, at least, to go in Aux. Bldg. by 1700 on 4/5/79.	Pri 1
----	----------------------	---	-------

12.	Gunn/Cobean <i>B&amp;R</i>	Design/Fab. install shield plugs at DH vaults in aux. bldg.	Pri 2
-----	-------------------------------	---	-------

13.	McConnell/Gunn <i>B&amp;R needs criteria 10 failed fuel now design for 1%</i>	Design a shield wall at cond. demins in Turb. Bldg. <i>Condensate — Call Bethesda</i>	Pri 2 <i>If they run the decay heat system</i>
-----	--	--	---

14.	Gunn/Catalytic <i>OK</i>	Clear warehouse at south end of site for GPU rec'd mat'l's	Pri 2 (4/6/79)
-----	-----------------------------	--	-------------------

15	Herbein/Gunn	IWT sump discharge. <u>Install portable IWT system.</u> <i>Swage Treatment</i>	Pri 2 <i>Portable system still coming</i>
----	--------------	---	--

16	Gunn/Hirshman <i>QA system</i>	Design and install filters at vacuum pump discharge. <i>Proceeding need procedure</i>	Pri 2 <i>can't find filters convinced as a temporary system could be up graded to a permanent system.</i>
----	-----------------------------------	--	--

ITEM NO.	TASK COORD.	DESCRIPTION/STATUS	DATE REQUIRED
17.	Devine/McConnell	RMS De-sensitization. <i>Prepare a list by plant</i>	Pri 2
18.	Devine/Cobean	Seismic analysis of main steam lines in Turb. Bldg. <i>analysis has started</i>	Pri 2
19.	Limroth/  Stacy/  Miller	Are additional supports req'd? <i>2</i> <i>Fab of seismic anal. should not hold up to young solid at</i> Develop access list to Island/ control room. <i>NRC list was submitted. SGA</i>	Pri 2
		Security on Island <i>OK</i>	
		Fire fighting readiness <i>needs follow up</i>	
20.	B&W Rogers/Shepherd	Core analysis program: A. Thermocouples from incores  B. Neutron signals from incores  C. Noise analysis	Pri 2
		<i>We should get on natural circulation as soon as possible</i>	
21.	Arnold	Provide contingency effort co-ordination. <i>① What would happen if you had to leave the control room.</i> <i>② What would happen if you had to leave the island</i>	

<u>ITEM NO.</u>	<u>TASK COORD.</u>	<u>DESCRIPTION/STATUS</u>	<u>DATE REQUIRED</u>
22.		<u>PLANT CHANGES:</u>	
A.	Miller/Troffer	Develop list (Colitz supply man). <i>List of electrical from Control Room.</i>	Pri 2
B.	Miller	Establish control room change control log.	
23.	Miller	Develop procedure to put plant in <u>best possible condition</u> for CR/site/total evacuation. Update emergency plan. <i>OK Proceeding</i>	Pri 1
24.	Mc/Guoy/Showalter	Construct brick wall at water filter system, Unit 1 HX vault for Unit 1 processing. <i>Working on it</i>	Pri 2
25.	Gunn	Move Aux Bldg.model to Turbine Deck/provide pictures. <i>Moved</i>	Pri 2
26		<i>Pictures</i>	
27 -	<i>Graber</i>	<i>Organization</i>	
28		<i>modifications Group &amp; structure</i>	