

File

METROPOLITAN EDISON COMPANY Subsidiary of General Public Utilities Corporation

Subject Plant Status - Unit II

Location TMI/U-2 Site Ops
 TMI-II-R-29548

Date September 19, 1980

To R. C. Arnold, Sr. Vice President, Met-Ed
 P. R. Clark, Executive Vice President, Nuclear
 F. Glickman, Director Administration
 R. W. Heward, Director Radiological & Environmental Controls
 G. K. Hovey, Director, TMI-2
 R. L. Long, Acting Director Maintenance & Construction
 F. F. Manganaro, Director Maintenance & Construction
 W. A. Verrochi, Prospective President, Met-Ed
 R. F. Wilson, Director Technical Functions

Plant Status: Plant in an outage from 0800 September 18, 1980 to 0800
 September 19, 1980.

1. Primary Plant Condition

- A. Pressure PSIG-96 using Standby Pressure Control System.
 (Pressure based on DHV; SPC HEISE O.O.S. for calibration)
- B. Temperature - 134.6°F
- C. Cooling Mode - Natural Circulation "A" OTSG
- D. Water Level - N/A
- E. Boron Concentration - 3760 ppm

2. Steam Plant Condition

Generator - Wet - Steaming "A" OTSG-Level 402"
Turbine - On Jacking Gear

3. Tech. Spec. Clock Items

- A. Deluge/Sprinkler System for Reactor Building Purge Filter isolated,
 reported July 9, 1980. Licensing is preparing Tech. Spec change.
- B. Reactor Cooling System Flow Instrumentation out of calibration
 at 1400 on September 9, 1980, 30 day limit.

4. Reportable Events - None

5. Actual radiation release (based on preliminary data):

Kr-85 - No detectable readings.
Particulate - No detectable reading.

6. Planned Release or Discharge Next Period - Reactor Building purge commencing at 1000, September 19, 1980. Planned release of less than 25 Ci.
7. Radiological Waste Shipments
 - A. Special Limits on Shipment - None
 - B. Shipments Past Period (Last Working Day)


Unit I Epicor Liner to Richland, Wash. September 18, 1980 - left site 0815, September 19, 1980.
 - C. Planned Shipments Next Period (Next two (2) working days):

18 LSA Boxes to Richland, Wash. September 19, 1980.
RCS Sample to Lynchburg September 22, 1980
8. Major Evolutions, Next 24 Hours
 - A. Decon Seal Injection Cubicle.
 - B. Reactor Building Purge 10 AM.
9. Problems - None
10. Progress vs. Schedule

Functional Testing of MDHR - Complete September 18, 1980.

Projected operational date has been moved to September 26, 1980 from September 22, 1980 due to:
(a) availability of core drill from Unit I to install seismic support; (b) demonstration of dry run filter changeout and resolving problems.
11. N/A
12. Potential Public Interest Items

Reactor Building Purge 1000 September 19, 1980.
13. Non-routine NRC Audits - None



J. J. Barton

JJB:lh

cc: J. W. Brasher

J. T. Collins, U.S. NRC

J. C. DeVine

B. D. Elam

S. Polon

File