Docket Nos. 50-369, 50-370 License Nos. NPF-9, NPF-17

Duke Power Company
ATTN: Mr. T. C. McMeekin
Vice President
McGuire Site
12700 Hagers Ferry Road
Huntersville, NC 28078-8985

Gentlemen:

SUBJECT: MEETING SUMMARY - MCGUIRE

This refers to the May 2, 1994, meeting held to allow McGuire Nuclear Station management to discuss a plan on how they are going to improve performance at McGuire. I have enclosed a summary of your presentation at the meeting, which includes a list of attendees and a copy of the slides and handouts that were used at the presentation.

It is our opinion that this meeting was beneficial to us in aiding our understanding of your ongoing programs and activities.

In accordance with Section 2.790(a) of the NRC's "Rules of Practice," Part 2, Title 10, Code of Federal Regulations, a copy of this letter and its enclosures will be placed in the NRC Public Document Room.

No reply to this letter is required; however, if you have any questions concerning this matter, please contact us.

Sincerely,

Jon R. Johnson, Acting Director Division of Reactor Projects

Enclosures:

Meeting Summary

2. Slides and Handouts

cc w/encls: (See page 2)

010056

9406020030 940510 PDR ADOCK 05000369 P PDR IB45

cc w/encls: R. O. Sharpe Compliance Duke Power Company 12700 Hagers Ferry Road Huntersville, NC 28078-8985

G. A. Copp Licensing - ECO50 Duke Power Company P. O. Box 1006 Charlotte, NC 28201-1006

A. V. Carr, Esq. Duke Power Company 422 South Church Street Charlotte, NC 28242-0001

J. Michael McGarry, III, Esq. Winston and Strawn 1400 L Street, NW Washington, D. C. 20005

Dayne H. Brown, Director Division of Radiation Protection N. C. Department of Environment, Health & Natural Resources P. O. Box 27687 Raleigh, NC 27611-7687

County Manager of Mecklenburg County 720 East Fourth Street Charlotte, NC 28202

T. Richard Puryear Nuclear Technical Services Manager Carolinas District Westinghouse Electric Corporation 2709 Water Ridge Parkway, Ste. 430 Charlotte, NC 28217

Dr. John M. Barry, Director Mecklenburg County Department of Environmental Protection 700 North Tryon Street Charlotte, NC 28203

cc w/encls cont'd: See page 3

cc w/encls cont'd: Karen E. Long Assistant Attorney General N. C. Department of Justice P. O. Box 629 Raleigh, NC 27602

bcc w/encls: V. Nerses, NRR R. Watkins, RII M. Sinkule, RII Document Control Desk

NRC Resident Inspector U.S. Nuclear Regulatory Commission 12700 Hagers Ferry Road Huntersville, NC 28078-8985

RWatkins 04/05/94 MSinkule 04/6/94

ENCLOSURE 1

MEETING SUMMARY

- A. A meeting was held on May 2, 1994, at the Region II (RII) office in Atlanta, GA, with the McGuire Nuclear Station to discuss their plan for improving performance at McGuire.
- B. Attendees From NRC
 - S. Ebneter, Regional Administrator, Region II (RII)

E. Merschoff, Acting Deputy Regional Administrator, RII

J. Johnson, Acting Director, Division of Reactor Projects, RII

A. Gibson, Director, Division of Reactor Safety, RII

M. Sinkule, Chief, Division of Reactor Projects Branch 3, RII

- P. Kellogg, Chief, Operational Programs Section, Division of Reactor Safety, RII
- C. Attendees From Duke Power Company
 - E. Geddie, Station Manager, McGuire Nuclear Station (MNS)

P. Herran, Manager, Engineering, MNS

T. McMeekin, Vice President, MNS



AGENDA

- ✓ INTRODUCTION TED
- V STEAM GENERATORS TED
- V HUMAN PERFORMANCE MAC
- V EQUIPMENT RELIABILITY PETE
- V CORRECTIVE ACTION PROGRAMS TED
- V CHANGE MANAGEMENT TED
- ✓ CONCLUSION TED



Our Vision....

We will be recognized as World Class by our Customers, Employees, Owners, Regulators and Competitors!





leasures


BY 1997:

- •INPO RATING ☆
- •NRC SALP ☆
- **•SITE CAPACITY FACTOR OF 82%**
- **•SITE INDUSTRY INDICATOR OF 90 / SAFETY** INDEX OF 90 (BY 1998)
- ***ZERO OSHA RECORDABLE INJURIES**
- **•ZERO REPORTABLE ENVIRONMENTAL** INCIDENTS
- **•TOP TEN IN THE U.S.. IN PRODUCTION COST**





OUR PROCESS.....





STEAM GENERATOR MAINTENANCE AND REPLACEMENT OWNER: TONY McCONNELL

STEAM GENERATOR MAINTENANCE OWNER: MORRIS SAMPLE

- DEDICATED S.G. TEAM
- PROCESS IMPROVEMENTS


STEAM GENERATOR REPLACEMENT OWNER: WAYNE HALLMAN

•REPLACE UNIT 1

95 - 96 •REPLACE UNIT 2 97


MILESTONES FOR U2 REFUELING OUTAGE ***COMPLETE METALLURGICAL ANALYSIS *COMPLETE NRC APPROVAL OF ELBOW** TAP CHANGE









IMPROVE EQUIPMENT RELIABILITY OWNER: PETE HERRAN















CLOSING THE LOOP ON OUR VISION.....




STEAM GENERATOR MAINTENANCE AND REPLACEMENT

See Organization



## MAR96 12APR96 0 2652 ## MAR96 19JUL96 0 22195 ## MNS2 EOC-10 OUTAGE WORK EXECUTION ## MNS2 EOC-10 WORK PACKAGE AS BUILTS PHASE ## MNS2 EOC-10 AS-BUILTS COMPELETE ## MNS2 EOC-10 AS-BUILTS COMPELETE ## MNS2 EOC-11 COMPLETE ECNS ## MNS2 EOC-11 COMPLETE ECNS ## MNS2 EOC-11 WORK PACKAGE PREPARATION ## MNS2 EOC-11 OUTAGE WORK EXE ## MNS2 EOC-11 UTAGE WORK EXE ## MNS2 EOC-11 WORK PACKAGE AS-BUILTS CO ## MNS2 EOC-11 WORK PACKAGE PREPARATION CO ## MNS2 EOC-11 WORK PACKAGE	28FEB94 11MAR98 0 17284 28FEB94 20AUG96 0 2050 1JUL93A 4NOV97 6 15992 1MAY97 4MAY98 0 5852 28FEB94 11SEP95 0 15506 7JUN94 29JUN95 0 130 23MAR94 24OCT95 0 1615 4MAR96 12APR96 0 2652 15APR96 19JUL96 0 460 24JUN96 17JUL96 0 40 28FEB94 30JAN98 0 30857	BUILDING
28FEB94 20AUG96 0 2050 1JUL93A 4NOV97 6 15992 1MAY97 4MAY98 0 5852 28FEB94 11SEP95 0 15506 7JUN94 29JUN95 0 130 23MAR94 24OCT95 0 1615 4MAR96 12APR96 0 2652 11JUL96 0 460 24JUN96 17JUL96 0 40 28FEB94 30JAN98 0 30857 28FEB94 15AUG96 0 190 28FEB94 15AUG96 0 190 28FEB94 19APR96 0 6544 2APR97 9SEP97 0 21776 11JUN97 20JAN98 0 78484 10SEP97 30JAN98 0 1774 18DEC97 6FEB98 0 286 MNS2 EOC-12 DESIGN PHASE MNS2 EOC-12 DESIGN PHASE MNS2 EOC-10 WORK PACKAGE PREPARATION MNS2 EOC-10 WORK PACKAGE AS BUILTS PHASE MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 WORK PACKAGE AS BUILTS PHASE MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 WORK PACKAGE AS BUILTS PHASE MNS2 EOC-11 WORK PACKAGE AS BUILTS PREFABRICATION WORK MNS2 EOC-11 WORK PACKAGE AS BUILTS PREFABRICATION WORK	28FEB94 20AUG96 0 2050 MNS2 PREPARE TRANSPORT PATH OFF LOADING AREA+RR 1JUL93A 4NOV97 6 15992 MNS2 RSG ON-SITE PREPARATION MNS2 EOC-10 DESIGN PHASE 28FEB94 11SEP95 0 15506 7JUN94 29JUN95 0 130 23MAR94 24OCT95 0 1615 MNS2 EOC-10 WORK PACKAGE PREPARATION MNS2 EOC-10 WORK PACKAGE PREPARATION MNS2 EOC-10 OUTAGE WORK EXECUTION MNS2 EOC-10 WORK PACKAGE AS BUILTS MNS2 EOC-10 WORK PA	BUILDING
1JUL93A 4NOV97 6 15992	1JUL93A 4NOV97 6 15992 1MAY97 4MAY98 0 5852 28FEB94 11SEP95 0 15506 7JUN94 29JUN95 0 130 23MAR94 24OCT95 0 1615 4MAR96 12APR96 0 2652 15APR96 19JUL96 0 22195 11JUN96 11JUL96 0 460 24JUN96 17JUL96 0 40 MNS2 EOC-10 DESIGN PHASE MNS2 EOC-10 WORK PACKAGE PREPARATION MNS2 EOC-10 WORK PACKAGE PREPARATION MNS2 EOC-10 OUTAGE WORK EXECUTION MNS2 EOC-10 WORK PACKAGE AS BUILTS MNS2 EOC-10 DESIGN PHASE	BUILDING
1MAY97 4MAY98 0 5852 28FEB94 11SEP95 0 15506 7JUN94 29JUN95 0 130 23MAR94 24OCT95 0 1615 4MAR96 12APR96 0 2652 15APR96 19JUL96 0 22195 11JUN96 11JUL96 0 460 24JUN96 17JUL96 0 40 28FEB94 30JAN98 0 30857 28FEB94 19APR96 0 6544 2APR97 9SEP97 0 21776 11JUN97 20JAN98 0 78484 10SEP97 30JAN98 0 1774 18DEC97 6FEB98 0 286 MNS2 EOC-12 DESIGN PHASE MNS2 EOC-10 DESIGN PHASE MNS2 EOC-10 WORK PACKAGE PREPARATION MNS2 EOC-10 WORK PACKAGE AS BUILTS PHASE MNS2 EOC-11 DESIGN PHASE MNS2 EOC-11 DESIGN PHASE MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 DESIGN PHASE MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 DESIGN PHASE MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 WORK PACKAGE AS BUILTS COMPLETE ECNS MNS2 EOC-11 DESIGN PHASE	1MAY97 4MAY98 0 5852 28FEB94 11SEP95 0 15506 7JUN94 29JUN95 0 130 23MAR94 24OCT95 0 1615 4MAR96 12APR96 0 2652 15APR96 19JUL96 0 460 24JUN96 17JUL96 0 40 28FEB94 30JAN98 0 30857	BUILDING
28FEB94 11SEP95 0 15506 7JUN94 29JUN95 0 130 23MAR94 24OCT95 0 1615 4MAR96 12APR96 0 2652 15APR96 19JUL96 0 22195 11JUN96 11JUL96 0 460 24JUN96 17JUL96 0 40 28FEB94 30JAN98 0 30857 28FEB94 19APR96 0 6544 2APR97 9SEP97 0 21776 11JUN97 20JAN98 0 78484 10SEP97 30JAN98 0 1774 18DEC97 6FEB98 0 286	28FEB94 11SEP95 0 15506 7JUN94 29JUN95 0 130 23MAR94 24OCT95 0 1615 4MAR96 12APR96 0 2652 15APR96 19JUL96 0 22195 11JUN96 11JUL96 0 460 24JUN96 17JUL96 0 40 MNS2 EOC-10 DESIGN PHASE MNS2 EOC-10 COMPETE ECNS MNS2 EOC-10 WORK PACKAGE PREPARATION MNS2 EOC-10 OUTAGE WORK EXECUTION MNS2 EOC-10 OUTAGE WORK EXECUTION MNS2 EOC-10 WORK PACKAGE AS BUILTS MNS2 EOC-10 WORK PACKAGE AS BUILTS MNS2 EOC-10 WORK PACKAGE AS BUILTS MNS2 EOC-10 AS-BUILTS COMPELETE MNS2 EOC-10 DESIGN PHASE	
28FEB94 11SEP95 0 15506 7JUN94 29JUN95 0 130 MNS2 EOC-10 COMPETE ECNS MNS2 EOC-10 PREFABRICATION WORK MNS2 EOC-10 WORK PACKAGE PREPARATION MNS2 EOC-10 WORK PACKAGE PREPARATION MNS2 EOC-10 WORK PACKAGE AS BUILTS PHASE MNS2 EOC-10 WORK PACKAGE AS BUILTS PHASE MNS2 EOC-10 WORK PACKAGE AS BUILTS COMPELETE MNS2 EOC-11 DESIGN PHASE MNS2 EOC-11 OWDRETE ECNS MNS2 EOC-10 WORK PACKAGE AS BUILTS PHASE MNS2 EOC-11 DESIGN PHASE MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 PREFABRICATION WORK MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 PREFABRICATION WORK MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 OUTAGE WORK EXE MNS2 EOC-11 WORK PACKAGE AS BUILTS M	28FEB94 11SEP95 0 15506 7JUN94 29JUN95 0 130 23MAR94 24OCT95 0 1615 4MAR96 12APR96 0 2652 15APR96 19JUL96 0 22195 11JUN96 11JUL96 0 460 24JUN96 17JUL96 0 40 MNS2 EOC-10 COMPETE ECNs MNS2 EOC-10 WORK PACKAGE PREPARATION MNS2 EOC-10 PREFABRICATION WORK MNS2 EOC-10 OUTAGE WORK EXECUTION MNS2 EOC-10 WORK PACKAGE AS BUILTS MNS2 EOC-10 WORK PACKAGE AS BUILTS MNS2 EOC-10 AS-BUILTS COMPELETE MNS2 EOC-10 AS-BUILTS COMPELETE	
7JUN94 29JUN95 0 130 23MAR94 24OCT95 0 1615 4MAR96 12APR96 0 2652 15APR96 19JUL96 0 22195 11JUN96 11JUL96 0 460 24JUN96 17JUL96 0 40 28FEB94 30JAN98 0 30857 28FEB94 19APR96 0 6544 2APR97 9SEP97 0 21776 11JUN97 20JAN98 0 78484 10SEP97 30JAN98 0 1774 18DEC97 6FEB98 0 286 MNS2 EOC-10 WORK PACKAGE PREPARATION MNS2 EOC-10 OUTAGE WORK EXECUTION MNS2 EOC-10 WORK PACKAGE AS BUILTS PHASE MNS2 EOC-11 DESIGN PHASE MNS2 EOC-11 DESIGN PHASE MNS2 EOC-11 COMPLETE ECNS MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 PREFABRICATION WORK MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 WORK PACKAGE AS BUILTS COMPLETE ECNS MNS2 EOC-11 WORK PACKAGE PREPARATION	7JUN94 29JUN95 0 130 23MAR94 24OCT95 0 1615 4MAR96 12APR96 0 2652 15APR96 19JUL96 0 22195 11JUN96 11JUL96 0 460 24JUN96 17JUL96 0 40 MNS2 EOC-10 WORK PACKAGE PREPARATION MNS2 EOC-10 OUTAGE WORK EXECUTION MNS2 EOC-10 WORK PACKAGE AS BUILTS MNS2 EOC-10 WORK PACKAGE AS BUILTS MNS2 EOC-10 AS-BUILTS COMPELETE	
23MAR94 24OCT95 0 1615 4MAR96 12APR96 0 2652 15APR96 19JUL96 0 22195 11JUL96 0 460 24JUN96 17JUL96 0 40 28FEB94 30JAN98 0 30857 28FEB94 19APR96 0 6544 2APR97 9SEP97 0 21776 11JUN97 20JAN98 0 78484 10SEP97 30JAN98 0 286 MNS2 EOC-12 DESIGN PHASE MNS2 EOC-11 WORK PACKAGE AS BUILTS COMPELETE MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 PREFABRICATION WORK MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 WORK PACKAGE AS BUILTS MNS2 EOC-11 WORK PACKAGE AS BUILTS MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 WORK PACKAGE AS BUILTS MNS2 EOC-11 WORK PACKAGE PREPARATION	23MAR94 24OCT95 0 1615 4MAR96 12APR96 0 2652 15APR96 19JUL96 0 22195 11JUL96 0 460 24JUN96 17JUL96 0 40 MNS2 EOC-10 PREFABRICATION WORK MNS2 EOC-10 OUTAGE WORK EXECUTION MNS2 EOC-10 WORK PACKAGE AS BUILTS MNS2 EOC-10 WORK PACKAGE AS BUILTS MNS2 EOC-10 AS-BUILTS COMPELETE MNS2 EOC-10 AS-BUILTS COMPELETE	
4MAR96 12APR96 0 2652 15APR96 19JUL96 0 22195 11JUN96 11JUL96 0 460 24JUN96 17JUL96 0 40 28FEB94 30JAN98 0 30857 28FEB94 15AUG96 0 190 28FEB94 19APR96 0 6544 2APR97 9SEP97 0 21776 11JUN97 20JAN98 0 78484 10SEP97 30JAN98 0 1774 18DEC97 6FEB98 0 286 MNS2 EOC-12 DESIGN PHASE MNS2 EOC-11 WORK PACKAGE AS BUILTS COMPELETE MNS2 EOC-11 DESIGN PHASE MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 PREFABRICATION WORK PACKAGE AS BUILTS COMPELETE MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 WORK PACKAGE AS BUILTS COMPELETE	4MAR96 12APR96 0 2652 15APR96 19JUL96 0 22195 11JUN96 11JUL96 0 460 24JUN96 17JUL96 0 40 MNS2 EOC-10 OUTAGE WORK EXECUTION MNS2 EOC-10 WORK PACKAGE AS BUILTS MNS2 EOC-10 AS-BUILTS COMPELETE MNS2 EOC-10 AS-BUILTS COMPELETE	
15APR96 19JUL96 0 22195 11JUN96 11JUL96 0 460 24JUN96 17JUL96 0 40 28FEB94 30JAN98 0 30857 28FEB94 15AUG96 0 190 28FEB94 19APR96 0 6544 2APR97 9SEP97 0 21776 11JUN97 20JAN98 0 78484 10SEP97 30JAN98 0 1774 18DEC97 6FEB98 0 286 MNS2 EOC-12 DESIGN PHASE MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 WORK PACKAGE AS BUILTS PHASE MNS2 EOC-10 AS-BUILTS COMPELETE MNS2 EOC-11 PREFABRICATION WORK PACKAGE PREPARATION MNS2 EOC-11 WORK PACKAGE AS BUILTS COMPELETE MNS2 EOC-11 DESIGN PHASE	15APR96 19JUL96 0 22195 11JUN96 11JUL96 0 460 24JUN96 17JUL96 0 40 MNS2 EOC-10 WORK PACKAGE AS BUILTS MNS2 EOC-10 AS-BUILTS COMPELETE MNS2 EOC-11 DESIGN PHASE	
11JUN96 11JUL96 0 460 24JUN96 17JUL96 0 40 28FEB94 30JAN98 0 30857 28FEB94 15AUG96 0 190 28FEB94 19APR96 0 6544 2APR97 9SEP97 0 21776 11JUN97 20JAN98 0 78484 10SEP97 30JAN98 0 1774 18DEC97 6FEB98 0 286 MNS2 EOC-12 DESIGN PHASE	11JUN96 11JUL96 0 460 24JUN96 17JUL96 0 40 MNS2 EOC-10 AS-BUILTS COMPELETE MNS2 EOC-11 DESIGN PHASE 28FEB94 30JAN98 0 30857	PHASE
24JUN96 17JUL96 0 40 28FEB94 30JAN98 0 30857 28FEB94 15AUG96 0 190 28FEB94 19APR96 0 6544 2APR97 9SEP97 0 21776 11JUN97 20JAN98 0 78484 10SEP97 30JAN98 0 1774 MNS2 EOC-11 DESIGN PHASE MNS2 EOC-11 COMPLETE ECNS MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 PREFABRICATION WORK EXE MNS2 EOC-11 WORK PACKAGE AS BUILTS MNS2 EOC-11 WORK PACKAGE AS BUILTS MNS2 EOC-11 WORK PACKAGE AS BUILTS MNS2 EOC-11 AS BUILTS CO MNS2 EOC-12 DESIGN PHASE	24JUN96 17JUL96 0 40 MNS2 EOC-11 DESIGN PHASE	
28FEB94 15AUG96 0 190 28FEB94 15AUG96 0 190 28FEB94 19APR96 0 6544 2APR97 9SEP97 0 21776 11JUN97 20JAN98 0 78484 10SEP97 30JAN98 0 1774 MNS2 EOC-11 WORK PACKAGE PREPARATION MNS2 EOC-11 PREFABRICATION WORK EXE MNS2 EOC-11 WORK PACKAGE AS-BUILTS MNS2 EOC-11 WORK PACKAGE AS-BUILTS MNS2 EOC-11 WORK PACKAGE AS-BUILTS CO MNS2 EOC-11 AS-BUILTS CO MNS2 EOC-12 DESIGN PHASE	28FEB94 30JAN98 0 30857	
28FEB94 19APR96 0 190 28FEB94 19APR96 0 6544 2APR97 9SEP97 0 21776 11JUN97 20JAN98 0 78484 10SEP97 30JAN98 0 1774 18DEC97 6FEB98 0 286 MNS2 EOC-12 DESIGN PHASE		
28FEB94 19APR96 0 6544 2APR97 9SEP97 0 21776 11JUN97 20JAN98 0 78484 10SEP97 30JAN98 0 1774 18DEC97 6FEB98 0 286 MNS2 EOC-11 PREFABRICATION WOLLD WORK EXE MNS2 EOC-11 WORK PACKAGE AS-BUILTS MNS2 EOC-11 WORK PACKAGE AS-BUILTS MNS2 EOC-11 AS-BUILTS CO	28FEB94 15AUG96 0 190	
2APR97 9SEP97 0 21776 11JUN97 20JAN98 0 78484 10SEP97 30JAN98 0 1774 18DEC97 6FEB98 0 286 MNS2 EOC-11 OUTAGE WORK EXE MNS2 EOC-11 WORK PACKAGE AS-BUILTS MNS2 EOC-11 AS-BUILTS CO	28EEBQ4 19APB96 0 6544	N HODY
11JUN97 20JAN98 0 78484 10SEP97 30JAN98 0 1774 18DEC97 6FEB98 0 286 MNS2 EOC-11 WORK PACKAGE AS-BUILTS CO MNS2 EOC-11 AS-BUILTS CO MNS2 EOC-12 DESIGN PHASE	2APP07 0SEP07 0 21776	
10SEP97 30JAN98 0 1774 18DEC97 6FEB98 0 286 MNS2 EOC-11 AS-BUILTS CO MNS2 EOC-12 DESIGN PHASE	11.II.NO7 20.IA.NOS 0 78484	
18DEC97 6FEB98 0 286 MNS2 EOC-11 AS-BUILTS CO MNS2 EOC-11 AS-BUILTS CO MNS2 EOC-12 DESIGN PHASE	10CEDC7 30 IANOS 0 1776	
MNS2 EOC-12 DESIGN PHASE	MNS2 EOC-11 AS-BUI	TS COMPLE
	MNS2 EOC-12 DESIGN PHASE	
1MAY99 16JUL99 0 170 MNS2 EOC-12 OUTAGE WORK EXE	MNS2 EOC-12 OUTAGE WO	RK EXECUTIVE
TMATES TOUCES O TO	TMATES TOUCES O TO	



McGUIRE STEAM GENERATOR REPLACEMENT PROJECT (SGRP)

I. Project Overview

Current schedule for Steam Generator (SG) replacement at McGuire:

Unit 1: EOC-10 11/95 - 3/96 Unit 2: EOC-11 9/97 - 1/98

The project is currently on schedule and under budget. We have recently completed developing a fully integrated Project Master Plan (PMP) that includes all activities associated with replacing Steam Generators at McGuire and Catawba. The PMP logically links these activities and will allow us to develop contingency plans, evaluate impact of various scenarios, and integrate SG replacement activities with station refueling activities.

II. Project Organization

Duke's SGRP is staffed primarily with a dedicated project team under Wayne Hallman in the Nuclear Generation Department/Station Support Division. Project team members are located at the General Office and both site locations (McGuire, Catawba). Craft personnel will be provided by the Generation Services Department (GSD). Location responsibilities include:

General Office
Project Controls
Work Control
Procurement
Replacement Technology
Licensing/QA
Radiation Protection/ALARA
Sites
Work Control
Materials/Facilities
Engineering
Contract Administration
GSD Service Manager
Radiation Protection

III. Steam Gen rr tor Manufacturing

Sumitomo Tubing successfully passed the fourth preproduction qualification run for SG tubing and was released for production in early March 1994. The first few lots have been good quality with low rejection rates. We have Duke personnel in Sumitomo's shops monitoring production very closely. The schedule for tubing delivery supports Babcock & Wilcox, International (BWI) steam generator manufacturing schedule.

BWI is currently manufacturing the lower assemblies for McGuire Unit 1 and working on the first tubesheet for McGuire Unit 2. The SG fabrication schedule remains very tight and BWI has had trouble meeting short term manufacturing schedules. BWI is taking a number of steps to reverse this trend, including bringing on a new manufacturing lead who has worked with shop personnel to develop a new manufacturing schedule. BWI's SG delivery schedule supports the current schedule for SG replacement at McGuire.

IV. Prior Outage Preparations

We are planning to implement a number of modifications during the refueling outages prior to SG replacement outage. This will allow project personnel to gain experience in integrating SGRP activities with station refueling activities, and will reduce the scope of work to be performed during the replacement outage. Engineering and implementation planning have been completed for seven (7) modifications to be implemented during the upcoming Unit 1 outage in August (EOC-9). These modifications include platforms, SG movement and piping interference removal, and preliminary piping and pipe support work associated with Main Steam, Main Feedwater, Nuclear Sampling, and Blowdown Recycle Systems. With an implementation estimate of 27,000+ craft workhours, this is a challenging scope of work for the project to complete during the outage.

We will also be implementing a number of projects and temporary structures during the innage period prior to the replacment outage. These projects include building the Retired SG Storage Facility, erecting the exterior SG support trestle, building a temporary containment access facility, and upgrading as necessary structures along the SG transportation route. Engineering is on-going for these projects and implementation will begin following completion of the EOC-9 outage for Unit 1.

V. Replacement Outage

The work breakdown structure for the SG replacement effort consists of about about forty (40) projects per Unit. Most of these projects will involve work during the replacement outage. A number of these projects are plant modifications required due to the design of the replacement SG (upper feedring vs. preheater). These plant modifications include piping changes for Main Feedwater, Nuclear Sampling, and Blowdown Recycle Systems, replacement of the SG Upper Lateral Support, and changes to SG level control system and instrument tubing. SGRP plant modifications will be designed and implemented using the same processes as other station modifications. There are also a number of temporary structures and plant changes that will be implemented during the replacement outage to facilitate SG removal. These include:

- * Temporary support of Main Steam and Reactor Coolant System piping
- * Removal of SG side enclosure and dome, and portion of Main Steam piping
- * Installation of Temporary Lifting Device on Polar Crane
- * Installation of SG support trestle

Engineering and implementation planning for replacement outage projects is currently ongoing and is scheduled to complete at least three (3) months prior to outage start. Discussions are also on-going between SGRP personnel and station counterparts in areas such as Engineering, Work Control, Commodities and Facilities, and Radiation Protection to ensure a smooth integration of SGRP and station activities during the SG replacement outage.

EQUIPMENT RELIABILITY

THE TEPR PROJECT REVIEW TEAM

	OPS Superintendent
	Maintenance Superintendent A
-	Maintenance Superintendent B
	Work Control Superintendent
	Chemistry Manager
-	Mechanical Systems Engineering Manager
	Mechanical/Civil Equipment Engineering Manager
	Flectrical System/Equipment Engineering Manage


TOP EQUIPMENT PROBLEM RESOLUTION

INITIAL LISTS

- A) The following is the Major Equipment Problem Resolution List:
 - 1) Feedwater Reg Valve Reliability
 - 2) Current S/G Reliability
 - 3) CLA Out Leakage
 - 4) EMF Availability
 - 5) U1 ND Suction Line Pressurization
 - 6) 7300 System Reliability
 - 7) DP Battery Capacity
 - High Priority Chronic Valve Problems (ECCS Checks, VP & RV Pen Valves, Prz Cavity Valves)
 - 9) Cuttler Hammer E-30 Switches
 - 10) Containment Pen Bellows
- B) The following is the Top Plant Work-Around List:
 - 1) U2 Boric Acid Flow Controller
 - 2) U1 LT Excessive Water In Leakage
 - 3) NC System Heat Up and Cool Down Limits
 - 4) Excessive Secondary Water Usage
 - 5) Nuisance Alarms from Cont Fire Zones
 - 6) D/G Fuel Oil Tank Instr
 - 7) Diaphragm Valve Bolting
 - 8) Use of Alligator Clips for Routine Tests
 - 9) NCP Oil Level Instr
 - 10) BB Pump Availability
 - 11) RA System Reliability and Availability
 - 12) Pressurizer Heater Problems
 - 13) CT Lab Fume Hood
 - 14) Rainwater Leakage into U2 D/G Room and LT Pit
 - 15) Duel Tower Gas Dryers
 - 16) Reach Rod Re-work
 - 17) NV-238 Failure to Control in Auto
 - 18) Chronic Oil Leaks (FWPTs, CBPs, D/Gs)
 - 19) U1 HPT Steam Seal Leaks
 - 20) Laundry Machine Drain Pumps

CONCERNS: U1 S/G tube plugging Scheduling fuel work for 1EOC9 effects on EOC MTC test Reactivity Computer open items

McGuire PERFORMANCE INDICATORS



10	20	30	40
	CUR	RENT	

CRITERIA	GREEN	YELLOW	RED	ACTUAL
SAFETY SYS. AVAIL				
No. SYS MEETING GOALS:	2 3 4 5 4 7 5			
UNIT 1	≥6	<6 & >3	≤3	
UNIT 2	≥6	<6 & >3	<u>≼</u> 3	
LEAK TIGHT. & EFFICIENCY:				
UNIT 1	≥4	3	≤2	
UNIT 2	≥4	3	≤2	
EQUIPMENT RELIABILITY:				
TOP PROJECTS - AVG. SCORE	≥2.5	<2.4 & >1.1	≤1.0	
WORK AROUNDS - No. ITEMS	≥4	≥3	≤2	
COMPLETE / MONTH				





IMPROVEMENT NEEDED



UNREPORTED

McGuire PERFORMANCE INDICATORS

STATUS THRU _____ENGINEERING DIVISION

SAFE	TY SYSTEM AVAILABILITY - UNIT 1	
SYSTEM	CRITERIA (SPEC./ACT.)	ON/OFF
HPI		
Aux. Feedwater		
Cont. Rm Vent.		
Nuc. Service Water		
SSF Emerg. AC Power		
Emerg. DC Power		
SAFE	TY SYSTEM AVAILABILITY - UNIT 2	
SYSTEM	CRITERIA (SPEC./ACT.)	ON/OFF
HPI		
Aux. Feedwater		
Cont. Rm Vent.		
Nuc. Service Water		
SSF Emerg. AC Power		
Emerg. DC Power		
LEAK	TIGHTNESS & EFFICIENCY - UNIT 1	
ITEM	CRITERIA (SPEC./ACT.)	ON/OFF
NC Leakage		
Fuel Pin Leaks		
SEC SYS make-up		
Thermal Eff		
VI Leakage Condenser Inleakage		
CONdensel Intedkage		
LEAK	TIGHTNESS & EFFICIENCY - UNIT 2	
ПЕМ	CRITERIA (SPEC./ACT.)	ON/OFF
NC Leakage		
Fuel Pin Leaks		
SEC SYS make-up		
Thermal Eff		
VI Leakage Condenser Inleakage		
- I a a a a a a a a a a a a a a a a a a		