

METROPOLITAN EDISON COMPANY Subsidiary of General Public Utilities Corporation

File

Subject Plant Status - Unit II

Location TMI/U-2 Site Ops
TMI-II-R-29576
Date September 25, 1980

- To R. C. Arnold, Sr. Vice President, Met-Ed
- P. R. Clark, Executive Vice President, Nuclear
- F. Glickman, Director Administration
- R. W. Heward, Director Radiological & Environmental Controls
- G. K. Hovey, Director, TMI-2
- R. L. Long, Acting Director Maintenance & Construction
- F. F. Manganaro, Director Maintenance & Construction
- W. A. Verrochi, Prospective President, Met-Ed
- R. F. Wilson, Director Technical Functions

Plant Status: Plant in an outage from 0800 September 24, 1980 to 0800 September 25, 1980.

1. Primary Plant Condition

- A. Pressure PSIG-88 using Standby Pressure Control System.
- B. Temperature - 136.1^oF
- C. Cooling Mode - Natural Circulation "A" OTSG
- D. Water Level - N/A
- E. Boron Concentration - 3765 ppm

2. Steam Plant Condition

Generator - Wet - Steaming "A" OTSG-Level 416"
Turbine - On Jacking Gear

3. Tech. Spec. Clock Items

- A. Deluge/Sprinkler System for Reactor Building Purge Filter isolated, reported July 9, 1980. Licensing is preparing Tech. Spec change.
- B. Reactor Cooling System Flow Instrumentation out of calibration at 1400 on September 9, 1980, 30 day limit.
- C. A Nuc River Header O.O.S. September 23, 1980 72 hour clock
- D. Fire Service Pump O.O.S. September 23, 1980 7 day clock

4. Reportable Events - None

5. Actual radiation release (based on preliminary data):

Kr-85 - No detectable reading.
Particulate - No detectable reading.

6. Planned Release or Discharge Next Period - None

7. Radiological Waste Shipments

A. Special Limits on Shipment - None

B. Shipments Past Period (Last Working Day)

18 LSA Boxes to Richland, Wash. September 24, 1980.

C. Planned Shipments Next Period (Next two (2) working days):

Reactor Building Instrument HP-R 211 to Sandia, NM
September 25, 1980, delayed because shipment required additional
shielding.

8. Major Evolutions, Next 24 Hours

A. Installation of seismic support for MDHR continues.

9. Problems - None

10. Progress vs. Schedule

Functional Testing of MDHR - complete September 18, 1980.

Projected operational date September 26, 1980.

a) Core Drilling seismic support and installation;


b) demonstration of dry run filter changeout and resolving problems
scheduled following the above.

11. N/A

12. Potential Public Interest Items

Reactor Building Purge Cancelled.
Reactor Building Entry Cancelled.

13. Non-routine NRC Audits - None


J. J. Barton

JJB:lh

cc: J. W. Brasher

J. T. Collins, U.S. NRC

J. C. DeVine

B. D. Elam

S. Polon

File