

40-341



DEFENSE LOGISTICS AGENCY
DEFENSE NATIONAL STOCKPILE CENTER
1745 JEFFERSON DAVIS HIGHWAY
ARLINGTON, VIRGINIA 22202



IN REPLY
REFER TO

DNSC-O (Kevin Reilly/703-607-3227/jnp)

106 JAN 1995

SUBJECT: Curtis Bay Schedule Update as of January 1995

Mr. Dominick A. Orlando
Project Manager
Division of Low Level Waste Management
and Decommissioning
U.S. Nuclear Regulatory Commission
11555 Rockville Pike
Rockville, MD 20852


Dear Mr. Orlando:

Enclosed for your review is the latest schedule for the completion of the Curtis Bay Project.

Should you have any questions please feel free to contact me on (703) 607-3227.

Thank you for your assistance.

Sincerely,


F. KEVIN REILLY
Environmental Protection
Specialist

Encl

130021

9501130140 950106
PDR ADOCK 04000341
C PDR

NH10.1

ACTIVITY NUMBER	EARLY START	EARLY FINISH	JANUARY 1995					FEBRUARY			MARCH				APRIL				MAY			
			2	9	16	23	30	6	13	20	27	5	12	19	26	3	10	17	24	1	8	
1000	04JAN95A	04JAN95A	MODLize to Site																			
1010	04JAN95A	06JAN95	Asbestos Abatement 420																			
1011	04JAN95	10JAN95	Setup Soil Drying Area and Equipment																			
1012	04JAN95A	04JAN95A	Establish Transite Background																			
1040	06JAN95	12JAN95	Demolition 424 to ground																			
1020	09JAN95	11JAN95	Asbestos Abatement 419																			
1030	12JAN95	16JAN95	Asbestos Abatement 417																			
1060	13JAN95	19JAN95	Soil Remediation 424																			
1050	17JAN95	23JAN95	Demolition 420 to ground																			
1070	24JAN95	30JAN95	Demolition 419 to ground																			
1080	24JAN95	30JAN95	Soil Remediation 420																			
1090	21JAN95	06FEB95	Demolition 417 to ground																			
1091	05FEB95	05FEB95	Send First QA Samples to Lab																			
1091	07FEB95	13FEB95	Soil Remediation 417																			
1110	07FEB95	10FEB95	Demolition 423 to floor																			
1120	13FEB95	13FEB95	Survey 423 floor																			
1150	15FEB95	16FEB95	Demolition 422 to floor																			
1100	14FEB95	20FEB95	Soil Remediation 419																			
1120	14FEB95	14FEB95	Floor removal 423																			
1160	17FEB95	20FEB95	Survey 422 Floor																			
1190	17FEB95	22FEB95	Demolition 421 to floor																			
1140	21FEB95	27FEB95	Soil Remediation 423																			
1170	21FEB95	21FEB95	Floor removal 422																			
1200	23FEB95	27FEB95	Survey 421 floor																			
1220	23FEB95	28FEB95	Demolition 418 to floor																			
1180	28FEB95	06MARG5	Soil Remediation 422																			
1210	28FEB95	28FEB95	Floor removal 421																			
1240	01MARG5	03MARG5	Survey 416 floor																			
1270	01MARG5	06MARG5	Demolition 416 to floor																			
1250	06MARG5	06MARG5	Floor removal 416																			
1220	07MARG5	13MARG5	Soil Remediation 421																			
1280	07MARG5	13MARG5	Survey 416 floor																			
1290	14MARG5	20MARG5	Soil Remediation 419																			
1290	14MARG5	14MARG5	Floor removal 416																			
1320	14MARG5	27MARG5	Groundwater Characterization																			
1300	21MARG5	27MARG5	Soil Remediation 418																			
1310	11APR95	10APR95	Submit termination Survey																			
1320	11APR95	17APR95	Project Demobilization																			
1340	18APR95	08MAY95	Final Report																			

	RUN DATE 06JAN95 START DATE 04JAN95 DATA DATE 04JAN95 FINISH DATE 08MAY95	CURTIS BAY DECOMMISSIONING Detailed Work Schedule
	SURETRAK	Curtis Bay Decommissioning