

Duquesne Light Company

Beaver Valley Power Station
P.O. Box 4
Shippingport, PA 15077-0004
(412) 393-5206
(412) 643-8069 FAX

GEORGE S. THOMAS
Division Vice President
Nuclear Services
Nuclear Power Division

December 9, 1994

U. S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, DC 20555


Subject: Beaver Valley Power Station, Unit No. 1 and No. 2
BV-1 Docket No. 50-334, License No. DPR-66
BV-2 Docket No. 50-412, License No. NPF-73
Combined Inspection Report 50-334/91-80 and 50-412/91-80
Electrical Distribution System Functional Inspection

Attached is the status of the remaining unresolved items from the above referenced inspection report and the Duquesne Light Company (DLC) current schedule for resolution of these items.

Information on these unresolved items was previously provided by DLC in correspondence dated June 12, 1992, July 20, 1992 and March 23, 1994.

If there are any questions concerning the information in this letter, please contact Mr. H. M. Siegel, Manager, Nuclear Engineering Department at (412) 393-5600.

Sincerely,



George S. Thomas

Attachment

cc: Mr. L. W. Rossbach, Sr. Resident Inspector
Mr. T. T. Martin, NRC Region I Administrator
Mr. G. E. Edison, Sr. Project Manager

9412190188 941209
PDR ADOCK 05000334
Q PDR

JE01

DUQUESNE LIGHT COMPANY
Nuclear Power Division
Beaver Valley Power Station Units 1 and 2

Combined NRC Inspection 50-334/91-80 and 50-412/91-80
Electrical Distribution System Functional Inspection
Unresolved Item Status

Most of the original unresolved items from the above referenced inspection report were closed by the NRC in subsequent inspection reports (i.e., Combined NRC Inspection Report 50-334/93-23 and 50-412/93-23 and Combined NRC Inspection Report 50-334/94-10 and 50-412/94-10).

The status of the remaining unresolved items and Duquesne Light Company's current schedule for their resolution follows.

Setting of Degraded Grid Relays (50-334/91-80-04 and 50-412/91-80-04)

The degraded grid relay setpoints were conservatively adjusted at both units during their most recent refueling outages (the ninth refueling outage for Unit 1 and the fourth refueling outage for Unit 2). These interim settings were reviewed during Combined NRC Inspection 50-334/94-10 and 50-412/94-10.

The 120 VAC voltage drop calculations need to be completed at both units prior to finalizing the setpoints. A computer program is being developed to perform these calculations. The schedule for completing these calculations and finalizing the degraded grid relay setpoints presently remains unchanged (i.e., by the end of the Unit 1 eleventh refueling outage and by the end of the Unit 2 fifth refueling outage.) These dates are May, 1996 for Unit 1 and May, 1995 for Unit 2.

4KV Breaker Interrupting Ratings (50-334/91-80-05)

The analysis of this item has been completed and no problems were found. This item was reviewed during the recent Combined NRC Inspection 50-334/94-25 and 50-412/94-26.

Dynamic Loading of the EDG (50-412/91-80-08)

The transient analysis for the Unit 2 emergency diesel generators (EDGs) has been completed and the results were acceptable. The analysis was reviewed during the recent Combined NRC Inspection 50-334/94-25 and 50-412/94-26.

Emergency Diesel Generator Mode Changes (50-412/91-80-09)

The EDG mode change analysis for Unit 2 has been performed and is being verified. Completion of this effort is expected by December 16, 1994. No specific concerns have been identified. Progress on this analysis was reviewed during Combined NRC Inspection 50-334/94-25 and 50-412/94-26.

Penetration Heat Loads (50-334/91-80-10)

An analysis of the higher energy reactor containment electrical penetrations (i.e., 4KV penetrations and 480 volt penetrations not containing 125 VDC circuits) has been performed and is being verified. This effort is expected to be completed by December 21, 1994.

The evaluation of the other containment electrical penetrations is expected to be completed by March 31, 1995.

Unit 1 Design Documents (50-334/91-80-12)

This unresolved item involves the four following separate issues:

(1) Sizing of MCC Cables for Power and Control Circuits

The safety related motor control center (MCC) power cable sizing calculations have been completed and issues have been resolved.

For the safety related MCC control cable sizing calculations, a computer program is being developed on site due to the lack of a suitable commercially available computer program. The present schedule for completion of the MCC control cable sizing analysis is October 6, 1995.

(2) Acceptability of Fast Bus Transfer Scheme

A preliminary updated fast bus transfer study was completed on September 27, 1994. Administrative and technical comments must be resolved prior to approval and issuance of this analysis. The expected completion date for this effort is February 20, 1995. The preliminary results were reviewed during Combined NRC Inspection 50-334/94-25 and 50-412/94-26.

(3) 120 VAC Short Circuit Analysis

Completion of the Unit 1 120 VAC short circuit analysis is scheduled for January 16, 1995.

(4) Coordination of DC Protective Devices

The safety related DC system studies were completed December 29, 1992. Some breaker coordination concerns were identified. Further analysis resolved some of these concerns and modifications will be performed during the Unit 1 tenth refueling outage to address the remaining coordination issues. The Unit 1 tenth refueling outage is scheduled to begin January 2, 1995. Measures have been taken to minimize the possibility of breaker coordination problems in the interim. These actions were reviewed during Combined NRC Inspection 50-334/94-25 and 50-412/94-26.

Combined NRC Inspection
50-334/91-80 and 50-412/91-80
Page 3

Switchgear Seismic Qualification (50-412/91-80-14)

The analysis of the Unit 2 safety related 480 volt unit substation switchgear was completed and no problems were identified. This analysis was reviewed during Combined NRC Inspection 50-334/94-25 and 50-412/94-26.