

LARGE BORE PROCESS PIPE -

TOTAL $\approx 67\%$ } 301,244 = 201,833
 INSTALLED 141,833 70% COMPLETE
 To Go 60,000
 - 20,183
 To Go 90% 39,817 $\div 4500 \text{ LF/MO} = 9 + 21 = 30 \text{ MOS}$

LARGE HANGERS -

TOTAL 14,995
 INSTALLED 6,607 44%
 To Go 8388
 - 1500
 To Go 90% 6888 $\div 260 \text{ LF/MO} = 26 + 10 = 36$

SMALL PIPE -

TOTAL 190,473
 INSTALLED 28,840 15%
 To Go 161,633
 - 19,047
 To Go 90% 142,586 $\div 6000 \text{ LF/MO} = 24 + 13 = 37$

CABLE TRAY -

TOTAL 111,283
 INSTALLED 65,883 59%
 To Go 45,400
 - 11,128
 To Go 90% 34,272 \div

EXPOSED METAL CONDUIT

TOTAL 449,410
 INSTALLED 116,814 26%
 To Go 332,526
 - 44,941
 287,585 $\div 12,000 \text{ LF/MO} = 24 + 13 = 37 \text{ MOS}$

CABLE —

I & C	5,654,000	
POWER	994,291	12%
TOTAL CABLE	6,648,291	
INSTALLED	1,215,020	
TO GO	5,433,271	
	- 664,829	
	4,768,442	$\div 180,000 \text{ LF/mo} = 27 + 10 = 37$

TERMINATIONS

I & C	239,012	
POWER	25,962	6%
TOTAL	264,974	
INSTALLED	15,102	
TO GO	249,872	
	- 23,901	
	225,971	$\div 7000 \text{ LF/mo} = 32 + 7 = 39 \text{ mos}$

CONCRETE	88%	35.2
L.P.	70%	10.5
S.P.	15%	1.8
TRAY	59%	3.0
EXP CONDUIT	26%	2.6
COBBLE	22%	2.2
TERM	6%	0.3

55.6% COMPLETE 2/27/83
SAY-56%

RIVERBEND

3-30-83

STATUS AS OF 2-27-83

5/86

83 84 85 86

