

DEC 13 1977

*my*

MEMORANDUM FOR: S. Varga, Chief, Light Water Reactors Branch No. 4, DPM

FROM: T. A. Ippolito, Chief, Instrumentation and Control Systems Branch, DSS

SUBJECT: PROPOSED REVIEW SCHEDULE FOR THE ICSB REVIEW OF MIDLAND PLANT UNITS 1 & 2 (50-329/330) - OL REVIEW

Due to our present workload we are unable to support your proposed review schedule for the referenced plant. I request that the proposed schedule of completion dates for ICSB be modified to the following:

FSAR doctated	11/18/77
Q1 to LPM	3/20/78
Q1 to Applicant	4/3/78
Applicant's Responses to Q1	5/19/78
Q2 to LPM	8/4/78
Q2 to Applicant	8/25/78
Applicant's Responses to Q2	10/13/78
ICSB, SER input to LPM	1/20/79

The above represents a 5 week slippage from your proposed dates for issuing Q1's.

Thomas A. Ippolito, Chief  
Instrumentation and Control Systems  
Branch, ICSB

cc: R. Tedesco  
C. Miller  
A. Szukiewicz  
D. Reed

DISTRIBUTION:  
DOCKET FILE ✓  
NRR READING FILE  
ICSB READING FILE

Contact:  
A. Szukiewicz  
XZ7387

POOR ORIGINAL

4008240730

SEARCHED BY	PS: ICSB	PS: ICSB	PS: ICSB	
INDEXED BY	ASzukiewicz:pob	Miller	1	
DATE	12/13/77	12/13/77	12/13/77	