

memorandumIdaho Operations Office
West Valley Project OfficeM-32 PDR
LTPR


DATE January 28, 1992

SUBJECT Waste Tank Farm Processing Schedule

TO T. W. McIntosh, EM-343
Project Manager for West Valley

Attached for your information is a Level II Schedule for Level II activities related to Resumption of Waste Tank Farm Processing. This schedule will be issued on a weekly basis and dates, if any, which have changed by more than ten working days from the previous schedule are highlighted with a "number." This number corresponds to a brief explanation of the reason for the schedule change. This explanation is contained in an attachment to the schedule.

If you have any questions or comments, please call me at FTS 473-4780.



J. Alan Yeazel
Operations, Maintenance, and
Construction Manager
West Valley Project Office

Attachment: Level II Schedule

cc: G. C. Comfort, NRC-HQ (w/att)
J. Roth, NRC, Region I (w/att)
J. L. Lyle, DOE-ID (w/att)
P. L. Piciulo, NYSERDA (w/att)
P. J. Valenti, WVNS (w/o att)

AY:005:92 - 0061:92:01

AY/sl

050070

NF13
11

IRTS PHASE II STATUS AS OF 01/22/92

NOTE	DESCRIPTION	* BARCHART NUMBER	ORIGINAL SCHEDULE DATE 12/04/91	PREVIOUS FORECAST DATE 01/15/92	NEW FORECAST DATE 01/22/92
	Complete engineering analysis after SMWS Operations	23	01/20/92	02/11/92	02/18/92
	Transmit revised STS SAR to DOE-WVPO	25	02/04/92	01/17/92	01/17/92
	Complete installation/turnover of decon supernatant line	--	03/24/92	03/13/92	03/13/92
	Complete Ti-zeolite testing and reporting (required for STS resumption 4/1)	35	03/25/92	03/10/92	03/10/92
	DOE issue release to run STS	9	03/30/92	03/30/92	03/30/92
	DOE approve full IRTS resumption	10	09/01/92	09/03/92	09/03/92

* See attached barchart schedule

EXPLANATION OF FORECAST CHANGES GREATER THAN 10 DAYS

NO FORECAST DATES CHANGED BY GREATER THAN 10 DAYS.

Note - The revised STS SAR was transmitted to the WVPO on January 17, 1992, as previously forecasted. This activity will be deleted from the above list in the future.

IRTS PHASE II SUMMARY SCHEDULE

ACTIVITY	DESCRIPTION	START	FINISH	1997																				
				JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP												
CEMENT QUALIFICATION																								
1	CEM00117	IMMERSE 98 DAYS 3 28X CORES IN DEPIN WATER	22-JAN-92	18-MAR-92																				
2	CEM00131	ASSESS 98 DAY IMMERSION SLABS RESULTS ON 28X CORES	23-MAR-92	25-MAR-92																				
3	CEM00118	MAKE 11 CONFIRM CUBE USING 28X SALT RECIPE	5-APR-92	7-APR-92																				
4	CEM00130	FINISH 98 DAY CUBE ON 28X SALT RECIPE CONFIRM CUBES	12-APR-92	5-MAY-92																				
5	CEM00001	DO 3 CONFIRM CUBE 98 DAYS 1 DEPIN	7-MAY-92	4-AUG-92																				
6	CEM00049	ASSESS 28X TDS RECIPE RESULTS	5-AUG-92	18-AUG-92																				
7	CEM00000	OBTAIN INTERIM NRC AGREEMENT ON RECIPE	18-AUG-92	11-NOV-92																				
DOE OPER READINESS REVIEW																								
8	DOE00139	DOE ORRB MEETINGS	19-FEB-92	18-MAR-92																				
9	DOE00145	DOE RELEASE TO RUN STG	23-MAR-92	18-APR-92																				
10	DOE00150	DOE APPROV FULL IRTS RESUMPTION	3-SEP-92	3-SEP-92																				
LATS SER																								
11	LAT00144	NRC REVIEWS & ISSUES SER FOR LATS		3-MAR-93																				

IRTS PHASE II SUMMARY SCHEDULE

ACTIVITY	DESCRIPTION	START	FINISH	1992														
				JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	TEN	NOV	DEC			
12	WMS OPER READINESS REVIEW																	
	DRR00148 DRR BOARD ISSUE ACTION PLAN		8-JAN-92															
13	DRR00151 WEEKLY MEETINGS		26-FEB-92															
14	DRR00210 PTV ISSUE READINESS CERT TO DRRB	27-FEB-92	2-MAR-92															
15	DRR00215 DRRB ISSUES FINAL REPORT	3-MAR-92	5-MAR-92															
16	DRR00225 WCP ISSUES RESUME OPS REQUEST	9-MAR-92	9-MAR-92															
17	DRR00245 WEEKLY MEETINGS	15-JUL-92	5-AUG-92															
18	DRR00265 LAST WMS DRRB MTG	11-AUG-92	11-AUG-92															
19	DRR00150 PTV ISSUE READINESS CERT TO DRRB	12-AUG-92	14-AUG-92															
20	DRR00160 DRRB ISSUES FINAL REPORT	17-AUG-92	19-AUG-92															
21	DRR00170 WMS PRES ISSUES RESUME OPS REQUEST	20-AUG-92	21-AUG-92															
	SPMS OPERATIONS																	
22	SLR00100 RIA PUMPS		4-FEB-92															
23	SLR00240 DR T SLUDGE WASH ENG ***.7515	12-FEB-92	19-FEB-92															
	STS SHP/3E3																	
24	STS00160 MRC REVIEWS & ISSUES SER FOR STS		3-JAN-92															
25	STS00110 C/W REVISION TO WAPP		17-JAN-92															

IRTS PHASE II SUMMARY SCHEDULE

