

8/1/84

9/14

①

J. Anderson presented ① summary of what was done

Das Gupta presented ② design criteria

Aux building designed to ACI 318-71
underpinning designed to ACI 349-80
some not including settlement stresses
including settlement stresses i.e. SSE not

② results, i.e. areas of max. stresses
due to settlement after backfill only

Hard to guess existing stresses
in building

do not include existing settlement loads
due to nature of connections between main aux of control tower
should be included

1st Question how were subgrade modulus calculated?
(soil springs)
(soil modulus)

Answer

by forcing defl. settlement to be $\frac{1}{2}$ "

by trial & error, values arbitrary

(2)

only slab @ G59 being modified

2nd question ~~explain test calculations~~

explain slab fix @ EL 659 ~~plus stresses~~
to be done after underpinning complete

answer
* submit drawings

fix just handles extra load needed
i.e. = existing capacity + fix = total capacity
for piling only
no settlement

* new question - are stains (existing rebar vs long fix)
compatible

* new question - do we need monitoring of fix (i.e. strain
gages)
live to settlement over 40 yrs

[
order with 2 bars tightened (will get stuck
out of system) before grouting &
torquing of floor flange bolts
]

[Eye bar]


* check with mechanical to see if equipment can take elongation

3rd question rigid body rotation

plot for $\frac{1}{4}$ "(old rung) plus Δ_2 for both


* gave us Δ_1 plot for new parameters
with .21" diff. & only .17" Δ_1 ?


What the hell is diff. on middle
of building or Edge to Edge




KODAK SAFETY FILM CO. INC. • 300 N. WOODSTOCK BLVD. • CHICAGO, ILLINOIS 60613

40/0/27







PLAN

Scale $\approx 1'' : 40'$

287

(4)

4th question Existing stresses due to settlement

ERAT connection to control tower

Answer

@ EL 65-9 ~~30 k/ft in slab~~ ~~& soil grade~~

15 ksi avg in middle


~ 34 ksi in steel @ edges

* owe us settlements due to 34 ksi

(1) No control on upward movement for permanent wall; just jack load onto it
 there is control — no movement

Temporary jacking load until 30 mils upward

permanent wall will reduce existing stresses because jacking total load of building



Total load (now it's ~ 35%)
 because of soil

@ N-S walls below 614

Col. ^{Line} 5.3 between G & H

40ksc

* owe us stresses @ 70pcf & 30pcf

@ EPA to control tower connection

* owe us stresses @ 70pcf & 30pcf

(6)

5th question

EPA - Control tower connector

vertical wall #11 @ 9 each face E-W EPA wall C 281
both hooked

floor slab # 8 @ 9 top & bottom
in control tower
El. 704
only top ones hooked

vertical wall control travel @ 7.8 #11 @ 9 each face each way
N-S wall

(7)

R. H. Cole


116 92305-5 312 679 4632

New questions

- * ① look @ fuel pool w/p for 1800t
- ② Edison table



CALCULATION SHEET


ORIGINATOR C. K. STEINER DATE 8-19-73 CHECKED 0
 PROJECT 11-BLAND-UNITS 1 & 2 JOB NO 7220 SHEET NO 1
 SUBJECT FLOOR FIX DELL 659-0





CALCULATION SHEET

ORIGINATOR **S. K. STEINER** DATE **8-19-83**
 PROJECT **MILDLAND - UNIT 1 1/2** CHECKED **7220** REV. NO. _____
 SUBJECT **AUX. BLDG - PERMANENT UNDERPINNING** JOB NO. **7220**
 SHEET NO. **38**









①

9/15

1ST Question

relative stiffness eye bar
to rebars in slab

Answer


~~62.36 k TOTAL~~
~~26.30 k slab~~
~~36.00 k eyebar~~

approximately the same because
of the tie rods

(2)

2nd Question fuel pool wall cols
i.e. holding eye bar

Answer



wall bars 2" ϕ hollow core

18" x 24" CFC

(3)

3RD Question ACI 349 stresses

Answer

EL 659

7,150 K. 47 ksi plate
54 ksi rebar

wall 614 59.2 ksi

connection @ 714' (computer)

EL 659 narrow strip

AUXILIARY BUILDING UNDERPINNING REVIEW OF CRITICAL AREAS

| DESCRIPTION | STRESS/LOAD | | | |
|--|-------------------------|--------------------------|--|---------------------|
| | For Lower Diff Settlemt | For Higher Diff Settlemt | Other Load Combin | Capacity of Section |
| Slab at El 659' between column lines (G) and (H) | 3,480 ^K | 3,850 ^K | 5,900 ^K 7,150 ^K * | 6,230 ^K |
| N-S walls on column lines (5.3) and (7.8) below El 614' | 19.1 ^{KSI} | 24.5 ^{KSI} | 42.8 ^{KSI} 59.2 ^{KSI} * | 54 ^{KSI} |
| Slab at El 634'-6 between column lines (C) and (F) and (5.6) and (6.2) | 41.4 ^{KSI} | 48.1 ^{KSI} | 42.2 ^{KSI} | 54.0 ^{KSI} |
| Slab at El 659' between column lines (4.7) and (5.6) and (D) and (G) | 47.5 ^{KSI} | 50.0 ^{KSI} | 37.3 ^{KSI} | 54.0 ^{KSI} |

* VALUES FOR ACI 349-80 LOAD COMBINATIONS WITH HIGHER ASSUMED DIFFERENTIAL SETTLEMENT (FOR INFORMATION ONLY). THESE CORRESPOND TO MIDLAND FSAR RESPONSE SPECTRA. $\frac{1}{n}$ " per foot

(7)

4TH QuestionAnswerSettlement stresses

| <u>not cracked</u> | <u>cracked</u> |
|--------------------|----------------|
| 30 kcf | 70 kcf |

wall 614

19.4

40

slab 659

14.3
Avg.

15 Avg.

connection

computer run

slab 659 narrow

REBAR STRESSES FOR PARAMETRIC STUDIES

| Description | Existing Stress ksi | Parametric Study I | | | | | | Parametric Study 2 | |
|---|------------------------|----------------------|-------------------|----------------------|-------------------|----------------------|-------------------|--------------------|---------------------|
| | | Construction Stage 1 | | Construction Stage 2 | | Construction Stage 3 | | | |
| | | After Soil Removal | With Jacking Load | After Soil Removal | With Jacking Load | After Soil Removal | With Jacking Load | | |
| Wall Below EI 814'-0" On Line 5.3 Between Column Lines G and H | 40 19.4* | 44 | 39 | 37 | 27 | 48 | 26 | 40 | 54 ksi Allowable |
| Slab At EI 659' Between Column Lines G and H | 15 14.3* | 17 | 13 | 12 | 0* | 23 | 0* | 20 | 54 ksi Allowable |

*Compressive stress in slab. Hence, no tensile stress in rebar.

K-72

TABLE 2-4

* THESE VALUES CORRESPOND TO A SOIL MODULUS OF
30 KCF UNDER THE MAIN AUXILIARY BUILDING
* ARE AVERAGE STRESS VALUES.


(3)

5TH Question

Explain critical trans stresses
other slab @ 659

Answer-

narrow slab adjacent to
fuel pool




6th question

supply active jacking plots

(6)

① Create map 659

② Existing stresses ✓



③ New chart

④ Computer run @ connection

⑤ why zero stresses in writing, also address
procedure to establish z/l or diff settlement
our question → ~~what~~ is building site

3000 → 1500

⑥ ^{then} Net Anchorage ✓

⑦ Jack holding time

with NRC
Hold pt.

⑧ diff settlement criteriz

redrawing June 9th

AUXILIARY BUILDING UNDERPINNING
REBAR STRESS IN CRITICAL AREAS

| LOCATION | EXISTING CONDITION SOIL STRENGTHS | ACTUAL LONG TERM SOIL SPRINGS FSAR COMBINATIONS | COMMENTS | | |
|--|--|--|--|--|---|
| | | | 30 KCF | 70 KCF | LONG TERM SOIL SPRINGS - ACI-349-BD (FOR INDEFINITE USE) |
| SLAB AT EL. 6'59"-0" BTWN. CO. LINES & H | 1/4.3 KSI (AVE.) | 15.0 KSI (AVE.) | 51.0 KSI REAR 42.6 KSI EYEBAR (AVE.) | 62.0 KSI REAR 51.6 KSI EYEBAR (AVE.) | 1. FSAR & ACI-349-BD VALUES ARE FLUSHED FOR HIGHER POSTULATED DIFFERENTIAL SETTLEMENT AND FOR FSAR SEISMIC ANALYSIS. |
| WALLS BELOW EL. 6'14"-0" BTWN. CO. LINES & H | 19.4 KSI | 40.0 KSI (AVE.) | 62.8 KSI (AVE.) | 59.2 KSI (AVE.) | 2. STRESSES FOR EXISTING CONDITION CORRESPONDS TO 1/40 + 1/72. |
| SLAB AT EL. 6'34"-6" BOUNDED BY CO. LINES 516, 612, C, & F | * 28.0 KSI | * 38.9 KSI (AVE.) | 42.2 KSI (AVE.) | 55.2 KSI (AVE.) | ~ 1.5 |
| SLAB AT EL. 6'59"-0" BOUNDED BY CO. LINES 4, 7, 516, D, & G | * 32.3 KSI (AVE.) | * 30.8 KSI (AVE.) | 37.3 KSI (AVE.) | 57.2 KSI (AVE.) | SSE UNTHY Settlements |

* PRELIMINARY

NRC Auxiliary Building Audit
September 15, 1983

N. Svanberg

N. RAMANUJAM

S. S. AIFI

JN Leech

J.A. Mooney

R.B. Rader

FRANK RINTONI

Gunnar Harstead

Ross Landsman

Joseph Kane

Steve J Poughas

John Schantz

Eric Keyser

GORDON TUVESON

B. DAHAR

Bechtel

CPCO

Bechtel

CPCo

CPCo

CFCO

NRC / DE / SGEB

NRC Consultant

NRC RTII

NRC

Geotechnical Engineers in
CPG

CPCo

BECHTEL

BECHTEL

September 8, 1983

Docket Nos: 50-329 OM, OL
and 50-330 OM, OL

MEMORANDUM FOR: Elinor G. Adensam, Chief
Licensing Branch No. 4
Division of Licensing

FROM: Darl S. Hood, Project Manager
Licensing Branch No. 4
Division of Licensing

SUBJECT: NOTICE OF AUDIT MEETING ON AUXILIARY BUILDING
CALCULATIONS - MIDLAND PLANT, UNITS 1 & 2

DATE & TIME: September 14 & 15, 1983
8:30 a.m. - 4:30 p.m.

LOCATION: Bechtel
777 E. Eisenhower Parkway
Ann Arbor, Michigan

PURPOSE: Audit calculations of the Midland Auxiliary Building based upon
soil modulus determined from underpinning pier load test.

PARTICIPANTS:^{1/}

NRC

R. Landsman
J. Kane
S. Poulos (GEI)
F. Rinaldi
G. Harstead (Consultant)

Consumers Power Company

J. Mooney, et al.

Bechtel

N. Stromberg, et al.

Darl S. Hood, Project Manager
Licensing Branch No. 4
Division of Licensing

cc: See next page

^{1/} Meetings between NRC technical staff and applicants for licenses are open
for interested members of the public, petitioners, intervenors, or other
parties to attend as observers pursuant to "Open Meeting and Statement of
NRC Staff Policy", 43 Federal Register 28058, 6/28/78.

SEP 15 1983
8209000069

| | | | | | | | |
|--------|-----------|----------|--|--|--|--|--|
| OFFICE | DL:LB #4 | DL:LB #4 | | | | | |
| RNAME | DHood/hmc | EAdensam | | | | | |
| DATE | 9/ 8/83 | 9/ /83 | | | | | |

MEETING NOTICE DISTRIBUTION

September 8, 1983

Docket File 50-329/330 OM, OL

NRC PDR

Local PDR

TIC

NSIC

PRC System

LB #4 r/f

H. Denton/E. Case

D. Eisenhut/R. Purple

T. Novak

J. Youngblood

A. Schwencer

G. Knighton

C. O. Thomas

J. Kramer

G. Lainas

D. Crutchfield

W. Russell

T. Ippolito

W. Johnston

D. Muller

J. P. Knight

L. Rubenstein

T. Speis

W. Houston

F. Schroeder

M. Ernst

ACRS (16)

Attorney, OELD

D. L. Jordan, DEQA; I&E

J. M. Taylor, DPR; I&E

F. Ingram, PA

Receptionist

Project Manager D. Hood

Licensing Assistant M. Duncan

NRC PARTICIPANTS

R. Landsman - R-3

J. Kane

S. Poulos (GEI)

F. Rinaldi

G. Harstead (Consultant)

bcc: Applicant & Service List

MIDLAND

Mr. J. W. Cook
Vice President
Consumers Power Company
1245 West Parnall Road
Jackson, Michigan 49201

cc: Michael I. Miller, Esq.
Ronald G. Zamarin, Esq.
Alan S. Farnell, Esq.
Isham, Lincoln & Beale
Three First National Plaza,
51st floor
Chicago, Illinois 60602

James E. Brunner, Esq.
Consumers Power Company
212 West Michigan Avenue
Jackson, Michigan 49201

Ms. Mary Sinclair
5711 Summerset Drive
Midland, Michigan 48640

Stewart H. Freeman
Assistant Attorney General
State of Michigan Environmental
Protection Division
720 Law Building
Lansing, Michigan 48913

Mr. Wendell Marshall
Route 10
Midland, Michigan 48640

Mr. R. S. Borsum
Nuclear Power Generation Division
Babcock & Wilcox
1910 Forestmont Avenue, Suite 220
Bethesda, Maryland 20814

Cherry & Flynn
Suite 3700
Three First National Plaza
Chicago, Illinois 60612

Mr. Don van Farrowe, Chief
Division of Radiological Health
Department of Public Health
P.O. Box 33035
Lansing, Michigan 48909

Mr. Steve Gadler
2120 Carter Avenue
St. Paul, Minnesota 55108

U.S. Nuclear Regulatory Commission
Resident Inspectors Office
Route 7
Midland, Michigan 48640

Ms. Barbara Stavridis
5795 N. River
Freeland, Michigan 48623

Mr. Paul A. Penny, Secretary
Consumers Power Company
212 W. Michigan Avenue
Jackson, Michigan 49201

Mr. Walt Apley
c/o Mr. Max Clausen
Battelle Pacific Northwest Labs (PNWL)
Battelle Blvd.
SIGMA IV Building
Richland, Washington 99352

Mr. J. Chmielewski, Manager
NRC Assistance Project
Argonne National Laboratory
9700 South Cass Avenue
Argonne, Illinois 60439

James D. Kunkle, Regional Administrator
U.S. Nuclear Regulatory Commission
Washington, D.C. 20585
202/223-5732
202/223-5727

cc: Mr. Ron Callen
Michigan Public Service Commission
5545 Mercantile Way
P.O. Box 30221
Lansing, Michigan 48909

Mr. Paul Rau
Midland Daily News
124 McDonald Street
Midland, Michigan 48640

Billie Firmer Garde
Director, Citizens Clinic
for Accountable Government
Government Accountability Project
Institute for Policy Studies
1901 Q Street, N.W.
Washington, D. C. 20009

Mr. Howard Levin, Project Manager
TERA Corporation
7101 Wisconsin Avenue
Bethesda, Maryland 20814

Ms. Lynne Bernabei
Government Accountability Project
1901 Q Street, N.W.
Washington, D. C. 20009

Mr. J. W. Cook

- 3 -

cc: Commander, Naval Surface Weapons Center
ATTN: P. C. Huang
White Oak
Silver Spring, Maryland 20910

Mr. L. J. Auge, Manager
Facility Design Engineering
Energy Technology Engineering Center
P.O. Box 1449
Canoga Park, California 91304

Mr. Neil Gehring
U.S. Corps of Engineers
NCEED - T
7th Floor
477 Michigan Avenue
Detroit, Michigan 48226

Charles Bechhoefer, Esq.
Atomic Safety & Licensing Board
U.S. Nuclear Regulatory Commission
Washington, D. C. 20555

Dr. Frederick P. Cohan
Ap. B-125
5105 N. Verde Trail
Boca Raton, Florida 33433

Jerry Harbour, Esq.
Atomic Safety and Licensing Board
U.S. Nuclear Regulatory Commission
Washington, D. C. 20555

Geotechnical Engineers, Inc.
ATTN: Dr. Steve J. Foules
1017 Main Street
Wellesley, Massachusetts 02481

1) invited questions for clarifications
1) please present analysis 1500 vs 3000 2) break 3) look @ als
who's in charge
summarize today's staff in writing for tomorrow morning
please refresh our memory

3) questions
zone
with key
individuals

Questions
x(1) changes(stresses)
1500-3000

x(2) rigid body
rotation

✓ x(3) EPA control
tower connection
to others

what stresses 65%
due to SSE load other critical areas

(4) do they include
existing settlements No

what were one no
being modified
x(5) connection to
fuel pool

x(6) how subgrade modulus
calculated

x(7) explanation of load
combinations

x(8) loads due to existing
settlements

OPEN ITEMS

- ① New jacking sequence - June 9 letter
- ② New way of constructing permanent wall
without layer bracing
- ③ UAT entrance - Hood approval - during audit
phone calls March 7 & 8, June 6 ✓
July 15
- ④ Audit in Ann Arbor - results of Aux -

~~blocks in high stress areas~~

~~overdue except~~

SUMMARY OF SOILS DATA FOR AUXILIARY
BUILDING UNDERPINNING ANALYSES

| Case | EPA | | | | CONTROL TOWER | | | | MAIN AUX. | | | | Comments |
|------|------------|-------------------------|--------------------------|---------------------------------|---------------|-------------------------|--------------------------|---------------------------------|------------|-------------------------|--------------------------|---------------------------------|----------------------------|
| | E (KSF) | Total Settl. (IN) | After Lockoff (IN) | Unit Soil Spring (KCF) | E (KSF) | Total Settl. (IN) | After Lockoff (IN) | Unit Soil Spring (KCF) | E (KSF) | Total Settl. (IN) | After Lockoff (IN) | Unit Soil Spring (KCF) | |
| I | 3000 | 0.6 | 0.2 | 410 | 3000 | 0.9 | 0.3 | 350 | 0.1 | 1160 | 0.1 | 1160 | Based on Bechtel Testimony |
| II | 1333 | 1.35 | 0.45 | 180 | 2000 | 1.35 | 0.45 | 240 | 0.2 | 580 | 0.2 | 580 | NRC |
| III | 857 | 2.1 | 0.7 | 128 | 1286 | 2.1 | 0.7 | 175 | 0.2 | 580 | 0.2 | 580 | 0.5 inch differential |

Attachment I

(2)

AUXILIARY BUILDING UNDERPINNING DESIGN CRITERIA


- EXISTING STRUCTURE EXCLUDING UNDERPINNING WALL + CONNECTIONS
 - Designed in accordance with Subsections 3.8.6.3.1 through 3.8.6.3.3 of FSAR (ACI 318-71, including settlement effects)
 - Some loading combinations include settlement effects; others do not
- UNDERPINNING WALL + CONNECTIONS
 - Designed in accordance with Subsection 3.8.6.3.5 (ACI 349.80)
 - All load combinations have settlement effects

Attachment 2

AUXILIARY BUILDING UNDERPINNING SETTLEMENT ANALYSIS

- Used same methodology as before
- Revised soil springs and added settlement stresses to other stresses in accordance with FSAR


AUXILIARY BUILDING UNDERPINNING SOIL SPRINGS UNDER AUXILIARY BUILDING



NOTE:

- (1) for lower differential settlement
- (2) for higher differential settlement

AUXILIARY BUILDING UNDERPINNING NODAL MESH AT ELEVATION 614' PLAN VIEW




AUXILIARY BUILDING UNDERPINNING

TYPICAL SECTION

LOCATION OF MAXIMUM STRESS

(Looking East)




AUXILIARY BUILDING UNDERPINNING REVIEW OF CRITICAL AREAS

| DESCRIPTION | STRESS/LOAD | | | |
|--|----------------------------------|-----------------------------------|----------------------|------------------------|
| | For Lower Diff Settlemt | For Higher Diff Settlemt | Other Load Combin | Capacity of Section |
| Slab at El 659' between column lines (G) and (H) | 3,480 ^K 71 ksi | 3,850 ^K 80 ksi | 5,900 ^K | 6,230 ^K |
| N-S walls on column lines (5.3) and (7.8) below El 614' | 19.1 ^{KSI} | 24.5 ^{KSI} | 42.8 ^{KSI} | 54 ^{KSI} |
| Slab at El 634'-6 between column lines (C) and (F) and (5.6) and (6.2) | 41.4 ^{KSI} | 48.1 ^{KSI} | 42.2 ^{KSI} | 54.0 ^{KSI} |
| Slab at El 659' between column lines (4.7) and (5.6) and (D) and (G) | 47.5 ^{KSI} | 50.0 ^{KSI} | 37.3 ^{KSI} | 54.0 ^{KSI} |

318 $\frac{1}{2}$ " 318 318
 $\frac{1}{4}$ " with no settlement with
 settlement settlement

31-G-3067-01

AUXILIARY BUILDING UNDERPINNING
INTERACTION DIAGRAM FOR
HORIZONTAL REBAR ON
COLUMN LINE 5.3 AND 7.8
(No. 11 at 6 in.)



34-G3076-03

AUXILIARY BUILDING UNDERPINNING UNDERPINNING WALL DESIGN CRITICAL LOADS

| NORTH-SOUTH WALLS IN EPA AND CONTROL TOWER | | | | | | | | | |
|---|-----------------------------|------------------|-----------------|--------------------|----------------------------|-----------------|-----------------|--------------------|----------------------------|
| LOCATION | ELEVATION | HORIZONTAL REBAR | | | | VERTICAL REBAR | | | |
| | | N_u (K/FT) | V_u (K/FT) | M_u (K-FT/FT) | ϕM_{nR} (K-FT/FT) | N_u (K/FT) | V_u (K/FT) | M_u (K-FT/FT) | ϕM_{nR} (K-FT/FT) |
| Just North of Column Line K _c on Column Line 5.3 | Between EL 565 and EL 574' | 124 | 159 | 211 | 260 | 133 | 159 | 9.6 | 120 |
| Just North of Column Line K _C on Column Line 5.3 | Between EL 603' and EL 614' | 112 | -231 | -51.3 | 120 | -139 | -231 | -61.6 | 650 |
| Just South of Column Line H _K | Between EL 565' and EL 574' | 90.6 | 57.1 | 459 | 510 | -54.1 | 57.1 | -16.5 | -900 |

AUXILIARY BUILDING UNDERPINNING UNDERPINNING WALL DESIGN CRITICAL LOADS

WALLS ON COLUMN LINES K and K_C
(E-W EPA AND CONTROL TOWER WALLS)

| LOCATION | ELEVATION | HORIZONTAL REBAR | | | | VERTICAL REBAR | | | |
|----------------------------------|-----------------------------|--------------------------|--------------------------|-----------------------------|------------------------------|--------------------------|--------------------------|-----------------------------|------------------------------|
| | | N _u (K/FT) | V _u (K/FT) | M _u (K-FT/FT) | ΦM _n (K-FT/FT) | N _u (K/FT) | V _u (K/FT) | M _u (K-FT/FT) | ΦM _n (K-FT/FT) |
| Between Column Lines 4.1 and 4.6 | Between EL 603' and EL 614' | 75.5 | 74.6 | 118 | 168 | 47.4 | 74.6 | 23.2 | 180 |
| Just West of Column Lines 5.3 | Between EL 603' and EL 614' | 63.6 | 77.8 | 24.7 | 170 | 9.3 | 77.8 | 19.7 | 190 |

34-G-3076-01

3.8.6.3 Loads and Loading Combinations

The containment, internal structures, other Seismic Category I structures, and foundations are designed for all credible conditions of loadings, including normal loads, loads resulting from a loss-of-coolant accident, thermal loads, test loads, missile-generated loads, adverse environmental conditions, and loads resulting from a pipe rupture where applicable.

Wind and tornado loads, flood design bases, and seismic loads are given in Sections 3.3, 3.4, and 3.7. Missile effects and the postulated pipe rupture effects are discussed in Sections 3.5 and 3.6.

All the loads postulated in the plant are listed. All loads listed, however, are not necessarily applicable to all the structures and components in the plant. The loads and the applicable load combinations for which each structure is designed depend on the conditions to which that particular structure could be subjected.

Steel structures other than pipe whip restraints were designed by the working stress method. Soil bearing pressure was checked for the actual loads. All reinforced concrete structures were designed by the ultimate strength method except the containment.

The loads used in the design of containment are presented in Subsection 3.8.1.3. The loads used in the design of the remaining Seismic Category I structures are presented in the following subsections.

The design of structures is separated into two parts.

- a. The portions of existing structures that were constructed before remedial work
- b. The new remedial foundations including their connections to the existing structures

Design of the existing structure is based on the set of load and load combinations specified in Subsection 3.8.6.3.1 through 3.8.6.3.3. Design of remedial work including the connection to the existing structure is based on the load combinations given in Subsection 3.8.6.3.5.

44

The stability of all Category I structures including containments is investigated for the load combinations given in Subsection 3.8.6.3.4.

MIDLAND 1&2-FSAR

3.8.6.3.1 Loads and Definition of Terms

The following loads are considered: dead loads, live loads, earthquake loads, pipe rupture loads, thermal loads, wind and tornado loads, hydrostatic loads, differential settlement, and jacking preload effects.

| 47

| 44

a. Dead Loads

The dead load includes the weight of the following:

1. Interior framing and slabs including base slabs
2. Walls, roofs, and floors
3. All internal structures including partitions, platforms, hangers, cable trays, and pipes with fluid
4. Electrical conductors and equipment as specified on the drawings supplied by the manufacturers of the equipment and installed within a structure
5. Hydrostatic and soil loads, where applicable

b. Live Loads

The live load includes the weight of the following:

1. The design floor and roof loads
2. Laydown loads
3. Pool and tank liquid loads
4. All vertical loads except dead load
5. Where applicable, lateral pressure of the soil
6. Main piping loads
7. Equipment live loads including fuel handling equipment and load materials
8. All live loads transmitted by internal structures

c. Seismic Loads

Seismic loads for safe shutdown earthquake load and the operating basis earthquake load were considered. A more detailed discussion is presented in Section 3.7.

d. Pipe Rupture Loads

Pipe rupture loads include the jet impingement forces from postulated pipe breaks, differential pressures that might build up across compartments, and loads due to pipe whipping or pipe restraint. Pipe rupture effects are further discussed in Section 3.6.

e. Thermal Loads

Thermal loads include the temperature gradients through the spent fuel pool walls and floor, the primary and secondary shield walls, forces on internal structures due to the thermal expansion and contraction of the liner plate, piping, and equipment, including increases in water temperature during operating and accident conditions.

f. Wind and Tornado Loads

Wind and tornado loads were considered and are discussed in detail in Section 3.3. Tornado missile effects are discussed in Subsection 3.5.3.

All structures whose failure could endanger Seismic Category I structures, systems, or equipment, are designed to withstand the effects of the wind and tornado loadings and to provide protection of Seismic Category I systems and components from tornado missiles.

The structures are analyzed for tornado loading not coincident with the safe shutdown earthquake.

g. Hydrostatic Loads

Lateral hydrostatic pressure loads and buoyant forces resulting from the displacement of groundwater or probable maximum flood (PMF) have been applied to the structures and are accounted for in the design and discussed further in Section 2.4.

h. Jacking Preload

The design considers the effects of jacking loads in the existing structure and the underpinning wall.

44

The following variables are used in the loading combination equations:

U = Required strength to resist design loads or their related internal moments and forces

For the ultimate load capacity of a concrete section:

MIDLAND 1&2-FSAR

U is calculated in accordance with ACI 318-63 Part IV-8 for design calculations initiated prior to February 1, 1973

U is calculated in accordance with ACI 318-71 for design calculations initiated after February 1, 1973

f_y = Specified minimum yield strength for structural steel

f_s = Allowable stress for structural steel; f_s is calculated in accordance with the AISC Code, 1963 Edition for design calculations initiated prior to February 1, 1973. f is calculated in accordance with the AISC Code, 1969 Edition, with Supplements 1, 2, and 3 for design calculations initiated after February 1, 1973.

33

D = Dead loads

P_L = Effects of jacking preload on structure

144

L = Live loads

M = Loads due to hydrotest fluids

R = Local force or pressure on structure or penetration caused by rupture of any one pipe

T = Effects of differential settlement

144

T_0 = Thermal effects during normal operating conditions

44

H_0 = Force on structure due to thermal expansion of pipes under operating conditions

T_A = Total thermal effects which may occur during a design accident other than H_A

144

H_A = Force on structure due to thermal expansion of pipes under accident condition

44

E = Operating basis earthquake (OBE)

E' = Safe shutdown earthquake load (SSE)

B = Hydrostatic forces due to the PMF elevation of 635.5 feet

W = Design wind load

W' = Tornado wind loads, including missile effects and differential pressure

A cross reference of terminology used in SRP 3.8.4 and those listed above are presented in Table 3.8-26.

ϑ = Capacity reduction factor

The capacity reduction factor (ϑ) provides for the possibility that small adverse variations in material strengths, workmanship, dimensions, control, and degree of supervision, while individually within required tolerances and the limits of good practice, occasionally may combine to result in undercapacity.

In the load equations, the following factors are used:

ϑ = 0.90 for reinforced concrete in flexure

ϑ = 0.85 for tension, shear, bond, and anchorage in reinforced concrete, applicable only for calculations in accordance with ACI 318-63

ϑ = 0.75 for spirally reinforced concrete compression members

ϑ = 0.70 for tied compression members

ϑ = 0.90 for fabricated structural steel

ϑ = 0.90 for reinforced steel in direct tension

ϑ = 0.85 for lap splices for reinforcing steel, applicable only for calculations in accordance with ACI 318-63

ϑ = 0.90 for welded or mechanical splices of reinforcing steel

3.8.6.3.2 Loading Under Normal Conditions

For loads encountered during normal plant operation, the design is based on referenced codes and standards.

a. Concrete

Reinforced concrete structures are designed for ductile behavior, that is, with steel stresses controlling.

Design of concrete structures satisfies the most severe loading combinations, based on the load factors shown below:

1) $U = 1.5D + 1.8L$ - applicable to calculations started before February 1, 1973

$U = 1.4D + 1.7L + 1.0P_L$ - applicable to calculations [44] started after February 1, 1973

2) $U = 1.4 (D + L + M)$

[41]

MIDLAND 1&2-FSAR

- 3) $U = 1.25 (D + L + H_0 + E) + 1.0 T_0 + 1.0 P_L$
- 4) $U = 1.25 (D + L + H_0 + W) + 1.0 T + 1.0 P_L$
- 5) $U = 0.9 D + 1.25 (H_0 + E) + 1.0 T + 1.0 P_L$
- 6) $U = 0.9 D + 1.25 (H_0 + W) + 1.0 T + 1.0 P_L$

44

In addition, for ductile moment resisting concrete frames and for shear walls:

41

- 7) $U = 1.4 (D + L + E) + 1.0 T + 1.25 H_0 + 1.0 P_L$
- 8) $U = 0.9 D + 1.25 E + 1.0 T + 1.25 H_0 + 1.0 P_L$

For structures which include settlement effects:

- 9) $U = 1.05D + 1.28L + 1.05T + 1.0P_L$

44

- 10) $U = 1.4D + 1.4T + 1.0P_L$

- 11) $U = 1.0D + 1.0L + 1.0W + 1.0T + 1.0P_L$

- 12) $U = 1.0D + 1.0L + 1.0E + 1.0T + 1.0P_L$

*includes {
T }*

For structural elements carrying mainly earthquake forces, such as equipment supports:

- 13) $U = 1.0 D + 1.0 L + 1.8 E + 1.0 T_0 + 1.25 H_0 + 1.0 P_L$

b. Structural Steel

Design of steel structures satisfies the following loading combinations without exceeding the specified stresses:

- 1) $D + L + P_L$ stress limit = f_s

44

- 2) $D + L + T_0 + H_0 + E + P_L$ stress limit = $1.25f_s$

44

- 3) $D + L + T_0 + H_0 + W + P_L$ stress limit = $1.33f_s$

44

- 4) $D + L + M$ stress limit = $1.33f_s$

44

In addition, for structural elements carrying mainly earthquake forces, such as struts and bracing:

- 5) $D + L + T_0 + H_0 + E + P_L$ stress limit = f_s

44

3.8.6.3.3 Loading Under Accident Conditions

The Seismic Category I structures, except as provided in BC-TOP-9A and BN-TOP-2, are proportioned to maintain elastic behavior when subjected to various combinations of dead, live, jacking preload, differential settlement, seismic, hydrostatic, thermal, tornado winds and differential pressure, and sustained accident pressure loads. The upper limit of elastic behavior is considered to be the yield strength of the effective load-carrying structural materials. The yield strength F_y for steel (including reinforcing steel) is considered to be the guaranteed minimum given in appropriate ASTM specifications. The yield strength for reinforced concrete structures is considered to be the ultimate resisting capacity as calculated from the "Ultimate Strength Design" portion of the ACI Code.

The deflections or deformations of structures and supports are evaluated to ensure required functional capabilities are maintained under all postulated loading conditions.

The engineered safeguards systems components are protected by barriers from all credible missiles which might be generated.

a. Concrete

The concrete structures satisfy the most severe of the following loading combinations:

- 1) $U = 1.05 D + 1.05 L + 1.25 E + 1.0 T_A + 1.0 H_A + 1.0 R + 1.0 P_L$
- 2) $U = 0.95 D + 1.25 E + 1.0 T_A + 1.0 H_A + 1.0 R + 1.0 P_L$
- 3) $U = 1.0 D + 1.0 L + 1.0 E' + 1.0 T_0 + 1.25 H_0 + 1.0 R + 1.0 P_L$
- 4) $U = 1.0 D + 1.0 L + 1.0 E' + 1.0 T_A + 1.0 H_A + 1.0 R + 1.0 P_L$
- 5) $U = 1.0 D + 1.0 L + 1.0 B + 1.0 T_0 + 1.25 H_0 + 1.0 P_L$
- 6) $U = 1.0 D + 1.0 L + 1.0 T_0 + 1.25 H_0 + 1.0 W' + 1.0 P_L$

b. Structural Steel

Steel structures satisfy the most severe of the following loading combinations without exceeding the specified stresses:

- 1) $D + L + R + T_0 + H_0 + E' + P_L \dots \text{stress limit}^{(a)} = 1.5 F_s$

MIDLAND 1&2-FSAR

2) $D + L + R + T_A + H_A + E' + P_L$ stress limit^(a) = $1.5f_s$ | 47

3) $D + L + B + T_0 + H_0 + P_L$ stress limit^(a) = $1.5f_s$ | 41

4) $D + L + T_0 + H_0 + W' + P_L$ stress limit^(a) = $1.5f_s$

(a) For the cases above, the maximum allowable stress, except for local areas affected by missiles, whipping pipes, and jet impingement which do not affect overall stability, is limited to 0.9 Fy for bending, and axial tension or compression when buckling is precluded and 0.5 Fy for shear. Bearing allowables shall be as given in the AISC Specification. | 47

In the above factored load combinations for steel, accident thermal loads are neglected when it can be shown that they are secondary and self limiting in nature, and that the material is ductile.

Design of energy absorbing steel elements to resist pipe break loads may consider the effects of strain hardening of the material.

The time phasing between loadings is used where applicable to satisfy the above equations.

Structural members subjected to postulated impact effects are designed in accordance with BC-TOP-9-A, Rev. 2. | 39

Structural members subjected to missile and pipe break loads are designed in accordance with Bechtel's BC-TOP-9-A, Rev. 2, and Bechtel's BN-TOP-2, Rev. 2. Table 3.8-40 shall be used for ductility ratios. | 39

MIDLAND 1&2-FSAR

3.8.6.3.4 Other Loadings

In addition to the previous load combinations listed, the structures were checked for overturning, sliding, and flotation utilizing the load combinations and minimum safety factors indicated below:

| <u>Load Combination</u> | Minimum Factor of Safety | | |
|-------------------------|--------------------------|---------|-----------|
| | Overspinning | Sliding | Flotation |
| D + H + E | 1.5 | 1.5 | --- |
| D + H + W | 1.5 | 1.5 | --- |
| D + H + E' | 1.1 | 1.1 | --- |
| D + H + W' | 1.1 | 1.1 | --- |
| D + B | --- | --- | 1.1 |

where H is the lateral earth pressure

3.8.6.3.5 Loads and Loading Combinations for the Underpinning Walls

The underpinning walls and piers and their connection with the existing structure are designed using the load combinations of this subsection only. The definitions of loads used especially for these combinations are shown as follows.

Normal loads which are encountered during normal plant operation and shutdown:

D = dead loads or their related internal moments and forces

L = applicable live loads or their related internal moments and forces. Only 25% of the floor design live load (except snow load) will be used in analysis of the building for global effects and under operating conditions.

F = lateral and vertical pressure of liquids, or their related internal moments and forces

H = lateral earth pressure, or its related internal moments and forces

P_L = effect of jacking preload

T₀ = thermal effects and loads during normal operating or shutdown conditions

R₀ = maximum pipe and equipment reactions if not included in the above loads

T = effects of differential settlement

MIDLAND 1&2-FSAR

U = required strength to resist design loads or their related internal moments and forces. U is calculated in accordance with ACI 349-80.

Severe environmental loads which could infrequently be encountered during the plant life:

E_0 = loads generated by the operating basis earthquakes

W = loads generated by the operating basis wind specified for the plant

Extreme environmental loads are loads which are credible but highly improbable.

E_{ss} = loads generated by 1.5 times the safe shutdown earthquake (as defined in Section 3.7) for underpinning wall design

W_t = loads generated by the design tornado specified for the plant. They include combined loads due to the tornado wind pressure, tornado-created differential pressures, and tornado-generated missiles.

Abnormal loads are generated by a postulated high-energy pipe break accident:

P_a = maximum differential pressure load generated by a postulated break

44

T_a = thermal loads under accident conditions generated by a postulated break and including T_0

R_a = pipe and equipment reactions under accident conditions generated by postulated break and including R_0

Y_r = loads on the structure generated by the reaction on the broken high-energy pipe during a postulated break

Y_j = jet impingement load on a structure generated by a postulated break

Y_m = missile impact load on a structure generated by or during a postulated break, such as pipe whipping

The underpinning walls satisfy the most severe of the following loading combinations:

✓ 1) $U = 1.4(D + T) + 1.4F + 1.7L + 1.7H + 1.7R_0 + P_L$

✓ 2) $U = 1.4(D + T) + 1.4F + 1.7L + 1.7H + 1.9E + 1.7R_0 + P_L$

3) $U = 1.4(D + T) + 1.4F + 1.7L + 1.7H + 1.7W + 1.7R_0 + P_L$

*Include
T*

MIDLAND 1&2-FSAR

- 4) $U = (D + T) + F + L + H + T_O + R_O + E_{ss} + P_L$
- 5) $U = (D + T) + F + L + H + T_O + R_O + W_t + P_L$
- 6) $U = (D + T) + F + L + H + T_a + R_a + 1.5 P_a + P_L$
- 7) $U = (D + T) + F + L + H + T_a + R_a + 1.25 P_a + (Y_r + Y_j + Y_m) + 1.25 E_O + P_L$
- 8) $U = (D + T) + F + L + H + T_a + R_a + P_a + (Y_r + Y_j + Y_m) + E_{ss} + P_L$
- 9) $U = 1.05 (D + T) + 1.05 F + 1.3 L + 1.3 H + 1.3 T_O + 1.3 R_O + P_L$
- 10) $U = 1.05 (D + T) + 1.05 F + 1.3 L + 1.3 H + 1.4 F_O + 1.3 T_O + 1.3 R_O + P_L$
- 11) $U = 1.05 (D + T) + 1.05 F + 1.3 L + 1.3 H + 1.3 W + 1.3 T_O + 1.3 R_O + P_L$

3.8.6.4 Design and Analysis Procedures

Design and analysis procedures for the containment including the base slab are discussed in Subsection 3.8.1.4.

For all other Seismic Category I structures including foundations and containment internals, the basic techniques used for analysis and design are the conventional methods used in engineering practice such as the theory of concrete structures or beam theory, and those based on plate and shell theories of different degrees of approximation.

These are discussed in more detail in Subsections 3.8.3.4, 3.8.4.4, and 3.8.5.4.

The seismic analysis of these structures is covered in Section 3.7. The structures are proportioned to withstand the forces from all postulated loadings.

44


3.8.6.5 Structural Acceptance Criteria

The fundamental acceptance criterion for the containment is the successful completion of the structural integrity test, with measured responses within the limits predicted by analyses. The limits are predicted based on test load analyses, test load combinations, and code allowance values for stress, properties, and construction tolerances as described in Subsection 3.8.1. In this way, the margins of safety associated with the design and construction of the containment are, as a minimum, the accepted margins associated with nationally recognized codes of practice.

Attachment 3



CALCULATION SHEET

CALC. NO. _____ REV. NO. _____ DATE _____
 ORIGINATOR E. K. STEINER CHECKED 8-19-82
 PROJECT 1-BLAND-UNITS 1 JOB NO. 7220
 SUBJECT FLOOD FIX OVER 659-0 SHEET NO. 1




**CALCULATION SHEET**

ORIGINATOR C. K. STEINERI CALC. NO. DQ61Q REV. NO. _____
PROJECT M-1 LAND - UNIT 1 1/2 CHECKED DATE _____
AUX BLDG - PERMANENT UNDERPINNING JOB NO. 7220
SUBJECT SLAB FIX & ELEV. 559.0 SHEET NO. 38



Attachment 4


CALCULATED DISPLACEMENTS AT DEEP SEATED BENCHMARKS FOR $K=30$ (NOTE = NO ELEMENT CRACKED)



*Exact locations are shown on drawings C-1490 and C-1491


K-Razdan


CALCULATED DISPLACEMENTS
AT DEEP SEATED BENCHMARKS FOR K = 70
 (NOTE: 13 ELEMENTS CRACKED)




*Exact locations are shown on drawings C-1490 and C-1491

G 251 E 02





ADW

PROJECT 11-132 UNITS 1 & 2 DATE 10/16/01 CHECKED
 SUBJECT Aux Elyt. Slab Fix @ El. 659 JOB NO.
 SHEET NO.

-Relative Slab & Eyebar System Stiffnesses-

Element stiffnesses:

$$\begin{array}{lcl} \text{Eye bar} & 6,697 \text{ k/in} \\ 3 - 4\frac{1}{4} \text{ Rods} & 3,432 \text{ k/in} \\ \text{Slab} & 2,489 \text{ k/in} \end{array} \left. \begin{array}{l} \\ \\ \end{array} \right\} \begin{array}{l} \text{Total For Eyebar} \\ \text{and Rods:} \\ \frac{1}{6,697} + \frac{1}{3,432} = 2,269 \end{array}$$

Therefore total stiffness, slab + eyebar system

$$= \frac{2269}{2489} \frac{1}{4,758} \text{ k/in}$$

Total N-S Seismic Tension: 6230 K $\left\{ \begin{array}{l} \text{Slab - 2630 K} \\ \text{Fix - 3600 K} \end{array} \right.$

Load that can be allocated to the eyebar system:

$$= \frac{2269}{4758} \times 6230 = 2,970 \text{ K}$$

or 1485 K ea. side
Based on Rel. stiff.

NOTE - Approx. 20% additional Cap'y (1800 K) ea. side is used to insure ductility of concrete embedments.

Attachment 7

AUXILIARY BUILDING UNDERPINNING

REBAR STRESS IN CRITICAL AREAS

| LOCATION | EXISTING CONDITION SOIL SPRINGS | MIGHTEST | | LONG-TERM SOIL SPRING - ACI- 349-80 (FOR INFAIRATION ONLY) | COMMENTS |
|---|--|-------------------------|---|---|--|
| | | 30 KCF | 70 KCF | | |
| SLAB AT EL. 659'-0" BTWN. COL. LINES G & H | 14.3 KSI (AVE.) | 15.0 KSI (AVE.) | 51.0 KSI REBAR 42.6 KSI EYEBAR (AVE.) | 62.0 KSI REBAR 51.6 KSI EYEBAR (AVE.) | 1. FSAR & ACI-349-80 VALUES ARE FURNISHED FOR AVERAGE POSTULATED DIFFERENTIAL SETTLEMENT AND FOR FSAR SEISMIC ANALYSIS. |
| WALLS BELOW EL. 614'-0" BTWN. COL. LINES G & H | 19.4 KSI (AVE.) | 40.0 KSI (AVE.) | 41.8 KSI (AVE.) | 59.2 KSI (AVE.) | 2. STRESSES FOR EXISTING CONDITION corresponds to 1/40 + 1/72. |
| SLAB AT EL. 634'-6" BOUNDED BY COL. LINES 5, 6, 6, 2, C, EF | * 28.0 KSI (AVE.) | * 38.9 KSI (AVE.) | 42.2 KSI (AVE.) | 55.2 KSI (AVE.) | |
| SLAB AT EL. 659'-0" BOUNDED BY COL. LINES 4, 7, 5, 6, D, & G | * 30.3 KSI (AVE.) | * 30.8 KSI (AVE.) | 37.3 KSI (AVE.) | 57.2 KSI (AVE.) | |


3.5% VITROPAK
Settlements


* PRELIMINARY

Attachment 8

K-E SEMI-LOGARITHMIC 5 CYCLES X 70 DIVISIONS
KEUFFEL & ESSER CO. MADE IN U.S.A.


46 6213






MONTH - DAY, 1983

5.19





ILITY: Midland

REF. NO. (S) 83-20 + 83-21

THE AMOUNT OF EACH TO BE REPRODUCED

DATE MAILED: 10/5/83

17 LETTER WITH CONCURRENCES, W/ENCL(S)

12 LETTER WITHOUT CONCURRENCES, W/ENCL(S)

REPORT ONLY

2 766 FORMS, YELLOW/GRAY BOOK INPUT FORMS, ETC.

THANK YOU/RESPONSE LETTERS

LETTER WITH CONCURRENCE, W/LICENSEE'S LTR

LETTER WITHOUT CONCURRENCES, W/LICENSEE'S LTR

FILL'S LETTER ONLY, W/ CONCURRENCES

FILL'S LETTER ONLY, W/O CONCURRENCES

LICENSEE'S LTR ONLY

FILES WITH CONCURRENCES

2 RIII FILES

OSC FILES

ANICK

HARRISON

ELLEN

SHAW

WILLIAMS

WILLIAMS

WILLIAMS

WILLIAMS

WILLIAMS

WILLIAMS

WILLIAMS

WILLIAMS

WILLIAMS

FORNEY
SCHWEIBINZ

COPIES WITHOUT CONCURRENCES

RIII FILE

ZINNER

AFFELSTEIN
DEVINE
HARRIS
FICKE
HUMMEL
KOEN
MARTIN
QUILLIN
SCOTT
C. A. F. E.
VON EHARDT
WALTER BAU
WILLIAMS
WILLIAMS
WILLIAMS
WILLIAMS
WILLIAMS

PLAND

CALLEN
CHERRY
GADLER
MARSHALL
MILLER
SINCLAIR
STAMIRIS
LEVIN
CARDE
BENNAEI

S. KLINE (PE)

WILLIAMS

Wiss, Janney, Elstner & Associates, Inc.
330 Pfingsten Rd. Northbrook, Illinois 60062

FLOOR PLAN EL. G59

SHEET NUMBER


4/18

MADE BY
VJRH

CHECKED BY

DATE
1/5/83

Kc - F AND 3-10

PROJ. NUMBER
810843Q

7220-C-198-13416-1

Auxiliary Building
OP 43 - 3 Floor

Elevation 659

Comparator No. C1-1


Calibration Due Date N/A

Location G-H Span 5.6-6.4
Sequence No. 1
Surveyed By PJV

Reviewed By WR Hansen
WJE (Level II Inspector)
Date 9-3-82

(1)

page 128



7220-C198-369-1

3

ELEV. 655'
LOCATION FLOOR G-H 5.6 → ~6.4
page 2

MEASURED CRACK WIDTH SUMMARY

| CRACK NO. | DATE | WIDTH MEASURED | | | | | | | | | | | | | |
|-----------|--------|----------------|---|---|---|---|---|---|---|---|----|----|----|----|----|
| | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 1 | 9/3/82 | | | | | | | | | | | | | | |
| 2 | .0075 | | | | | | | | | | | | | | |
| 3 | HL | | | | | | | | | | | | | | |
| 4 | 2010 | | | | | | | | | | | | | | |
| 5 | HL | | | | | | | | | | | | | | |
| 6 | | | | | | | | | | | | | | | |
| 7 | | | | | | | | | | | | | | | |
| 8 | | | | | | | | | | | | | | | |
| 9 | | | | | | | | | | | | | | | |
| 10 | | | | | | | | | | | | | | | |
| 11 | | | | | | | | | | | | | | | |
| 12 | | | | | | | | | | | | | | | |
| 13 | | | | | | | | | | | | | | | |
| 14 | | | | | | | | | | | | | | | |
| 15 | | | | | | | | | | | | | | | |
| 16 | | | | | | | | | | | | | | | |

7220-C198-369-1

114111000000

4


Auxiliary Building
OP 43 - 3 Floor

Elevation 659
Comparator No. C1-1
Calibration Due Date N/A

Location G-H 6.4 + ~7.0 Reviewed By WR Hansen
Sequence No. PTH WJE (Level II Inspector)
Surveyed By PTH Date 9-3-80

page 3 of 28

02071



appears to be topping over floor

7220-C198-369-2

XUS

0 2 0 7 8

MEASURED CRACK WIDTH SUMMARY

| CRACK NO. | DATE | |
|--------------|--------|--------|
| | 9/3/62 | 1/4/13 |
| 1 | .0075 | |
| 2 | H.L. | |
| 3 | .020 | 0.020 |

7220-C198-369-2

page 4/28

ELEV. 659
LOCATION FLOOR G-H, G.4 #2.0

Auxiliary Building
OP 43 - 3 G-H


Elevation 659

Comparator No. C1-1

Calibration Due Date 11/14

Location Floor 7.8 - Cont.
Sequence No. 1
Surveyed By PJH

Reviewed By M Lerner
WJE (Level II Inspector)
Date 9-3-82



7220-C198-369-1

7

MEASURED CRACK WIDTH QUARTERLY 30

EL 659

Loc: Floor 7.8-cont.

G-H

page 4

| CRACK NO. | DATE | MEASURED CRACK WIDTH QUARTERLY 30 | | | | | | | | | | | |
|--------------|--------|-----------------------------------|---|---|---|---|---|---|---|---|----|----|----|
| | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| 1 | 9/3/82 | | | | | | | | | | | | |
| 2 | | | | | | | | | | | | | |
| 3 | | | | | | | | | | | | | |
| 4 | | | | | | | | | | | | | |
| 5 | | | | | | | | | | | | | |
| 6 | | | | | | | | | | | | | |
| 7 | | | | | | | | | | | | | |
| 8 | | | | | | | | | | | | | |
| 9 | | | | | | | | | | | | | |
| 10 | | | | | | | | | | | | | |
| 11 | | | | | | | | | | | | | |
| 12 | | | | | | | | | | | | | |
| 13 | | | | | | | | | | | | | |
| 14 | | | | | | | | | | | | | |

7220-C198-369-1


B00C011F11

8

Auxiliary Building
OP 43 - 3

Elevation 659
Comparator No. C1-1
Calibration Due Date N/A

Location G-F 7.8 ^{Containment} Reviewed By M. Lomax
Sequence No. 1 WJE (Level II Inspector)
Surveyed By PTH Date 9-3-82



7220-E198-369-1

9

Loc G-F 7.8 cont. Floor
EL 659

page 2/22

MEASURED CRACK WIDTH² SUMMARY 2

| RACK NO. | DATE | MEASURED CRACK WIDTH ² SUMMARY 2 | | | | | | | | | | | |
|----------|------|---|----|--------|---|---|---|---|---|---|----|----|----|
| | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| | | 9/3/72 | 16 | crepts | | | | | | | | | |

7220-C198-369-1

0 1 0 0 0 1 1 1 1 1


10

Elevation 659'
Comparator No. C1-1
Calibration Due Date N/A

Auxiliary Building
OP 43 - 3
Location H-G FLOOR
Sequence No. 1
Surveyed By WRH

Reviewed By M. Conner
WJE (Level II Inspector)
Date 9/8/82

PAGE 25 OF 28



7220-C198-369-1

27

MEASURED CRACK width's versus DATE

| CRACK NO. | | DATE | Loc. <u>Floor H-6</u> | | | | | | | | | | | |
|--------------|--|------|-----------------------|--|--|----------------------------|--|--|--|--|--|--|--|--|
| | | | 659'-5.3±S.L | | | page <u>28</u> / <u>28</u> | | | | | | | | |
| | | | | | | | | | | | | | | |

7220-C198-369-1

28


1141 1300 0111

Elevation 659'
Comparator No. C1-1
Calibration Due Date N/A

Auxiliary Building
OP 43 - 3
FLOOR
Location S.3-S.6 5'NG-F
Sequence No. 1
Surveyed By W.R.H.

Reviewed By M. L. Jones
WJE (Level II Inspector)
Date 9-8-82

1956 1982



7220-C198-369-1

29

ELEV 659'
LOCATION FLOOR S.3-S.6 G-F
PAGE 28/28

MEASURED CRACK WIDTH & SURFACE 2

| DATE | | | | | | | | | | | | |
|--------------|--------|------|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | |
| CRACK NO. | 9/8/82 | None | | | | | | | | | | |
| | | | | | | | | | | | | |

7220-198-369-1 30 of 30
0 3 0 0 0 1 1 4 1 1 1 1



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555

SEP 9 1983

Docket Nos. 50-329/330

| PRINCIPAL STAFF | |
|-----------------|------|
| RA | ENF |
| D/RA | SCS |
| A/RA | PAO |
| OPPP | SLO |
| ORIA | RC |
| DRMSP | |
| DE | |
| ML | |
| OL | FILE |

+3

MEMORANDUM FOR: G.E. Lear, Chief, Structural & Geotechnical Engineering Branch,

FROM: Elinor G. Adensam, Chief
Licensing Branch No. 4
Division of Licensing

SUBJECT: CLARIFICATION OF NRR ASSISTANCE IN RESOLVING MIDLAND SOILS ISSUES

Recent discussions with Region III have occurred to clarify R. F. Warnick's memorandum of March 16, 1983 (Enclosure 1) addressing NRR assistance in resolving Midland soils issues. The clarification focused on the statement that "Region III has assumed all responsibility for reviewing the remedial soils work at the Midland site". Region III agrees that this statement does not apply to changes representing a significant departure from the Midland SER and its supplements or associated hearing testimony. Such changes are to be handled through the normal licensing process (i.e., by formal request from CPCo to NRR and SER supplements).

Accordingly, in the execution of the Task Interface Agreement 83-40 (TAC #51341; accomplishment No. 141433) included in Enclosure 1, NRR should be alert to recognize early where changes requested by CPCo represent a significant departure from our earlier evaluation, and to assure that such requests and reviews are accomplished in accordance with NRC regulations for licensing reviews and documentation requirements. Please assure that any such changes are identified promptly to the Licensing Project Manager, Darl Hood, in order that proper coordination and documentation be achieved.

Elinor G. Adensam, Chief
Licensing Branch No. 4
Division of Licensing

Enclosure:
As stated

8309300040

SEP 16 1983

TASK NO. 83-40
DATE: APRIL 18 1983
TAC #: 51341

TASK INTERFACE AGREEMENT

PROBLEM: Midland 1/2 - Soils Issue

LEAD OFFICE: // I&E // NRR // REGION III // JOINT

NOTIFICATION:

REFERENCES: Memo to TNovak fm RWarnick dated 03/16/83, subject: NRR Assistance in Resolving Midland Soils Issue

ACTION PLAN:

- NRR: 1. Assist Region III in reviewing the remedial soils work at Midland. Assistance is expected to include evaluation of possible deviations from licensee commitments in the SER, advice to the Region III reviewer, and occasional site visits. (SGTEB)

The exact schedule cannot be defined but the PM forecasts that NRR assistance after 7/2/83 is unlikely.

6/84

Region III will contact NRR (PM) on case basis.

NRR: Designate Lead Project Manager to assign-TACS and coordinate correspondence, meetings, and reports (ORB# /LB#4 - D. Hood).

OFFICE COORDINATORS:

T. Ippolito (X27415)

R. Vollmer 5/31/83 (X27207)

APPROVED:

T. Novak 4/5 (X27425)

(X)

F. J. Miraglia 4/5 (X27492)

NRR

cc: V. Stello, ROGR J. Sniezek, I&E T. Speis, NRR G. Hotzhan, NRR
Regional Admin. R. DeYoung, I&E D. Eisenthal, NRR Lead Project Manager
J. Taylor, I&E J. Heitman, AEOD R. Vollmer, NRR B. Purple, NRR
E. Jordan, I&E H. Denton, NRR G. Lafnas, NRR B. Vaughan, NRR
R. Ober, I&E E. Rose, NRR T. Novak, NRR J. ...
A. Mills, I&E F. McElroy, NRR F. Miraglia, NRR J. ...
 H. Thompson, NRR F. ...
 F. ...

UNITED STATES
NUCLEAR REGULATORY COMMISSION
REGION III
785 ROOSEVELT ROAD
GLEN ELLYN, ILLINOIS 60137

3/16/83

MEMORANDUM FOR: T. Novak, Assistant Director for Licensing, Division
of Licensing

FROM: R. F. Warnick, Director, Office of Special Cases

SUBJECT: NRR ASSISTANCE IN RESOLVING MIDLAND SOILS ISSUE

Region III has assumed all responsibility for reviewing the remedial soils work at the Midland site. However, we expect the licensee to periodically request relief from commitments made in the SSER. NRR's assistance will be requested when this occurs.

The expertise of NRR will also be required from time to time for consultation with Mr. Ross Landsman during his review of the remedial soils activities. A schedule cannot be defined at this time. NRR's assistance will be requested on a case by case basis as the need arises.

We also recommend that periodic site visits be made in order for your personnel to maintain their awareness of the underpinning effort. These visits could be limited to observations of critical work activities such as the pier 11 load tests and the drift work to the control tower. The schedule for these activities can be obtained from Ross Landsman.

Should you have any questions please contact Wayne Shafer (FTS 384-2656). R=

RF Warnick

R. F. Warnick, Director
Office of Special Cases

cc: A. B. Davis
J. H. Sniezek, IE
J. C. Stone, IE
D. Hood, NRR *M/5-116*

831240044

U.S. NUCLEAR REGULATORY COMMISSION
TECHNICAL ASSIGNMENT CONTROL FORM

PAGE NUMBER

F-104

Y- NEW ASSIGNMENT

NEW INFORMATION

SECTION I REQUEST DATA

PREPARED BY

Darl A. Hord

AE AF TITLE GENERAL DESCRIPTION/LIMITED 120 characters

NRR Support of RE Millard work items

AB REQUEST CONTACT

D. Hord

FAX REQUESTER'S INITIALS

DSH

AB REQUESTING ORGANIZATION

NRR-SL/LAP

IAI DATE MO DAY YR
PREPAREDIAI PLANNED ACCOMPLISHMENT
NUMBER

141433

IAI REQUESTING
TARGET DATE MO DAY YR

AB MULTI-PLANT ACTION NUMBER

SECTION II SYSTEMS CONTROL DATA

A. OPERATING REACTOR ACTIONS (DUE WITH ACTIVITIES SHEET)

FACILITY NAME

Millard Plant Unit 1 & 2

EA DOCKET# 50-628/570

AR

INITIATION

MO DAY YR
DATE

AVI AMENDMENT FEE CLASS

 V V

VENDOR'S NAME

REPORT CENTER CAT ONE (NRC)
CA PROPRIETARY IP

| AR REPORT DATE | MO DAY YR | AS ADDITIONAL INFORMATION REQUEST DATE | | MO DAY YR | EA NON-PROPRIETARY VERSION/NP |
|----------------|-----------|--|-----------|-----------|--|
| AT ELEM # DATE | MO DAY YR | AU LETTER TO VENDOR DATE | MO DAY YR | IAV | ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/> WITHDRAWN <input type="checkbox"/> |
| | | | | | |

SECTION III REVIEW DATA

AC ACTIVITY CODES FILED IN SUPPORT OF THE ENVIRONMENTAL ASSESSMENT AND PROBLEMS REPORT

| | | | |
|-----------------------------|-----|---------------------------|-----|
| OPERATING REACTOR ACTIONS | 31 | GENERAL ACTIVITIES | 18 |
| ACCIDENT EVALUATION PROGRAM | 42 | UNPREDICTED SAFETY ISSUES | 81 |
| TECHNICAL REPORTS/TEAS | 51 | CORRESPONDENCE | 116 |
| DISMANTLED GENERICS | 571 | | |

| REVIEWER'S SURNAME | CA REVIEWER'S INITALS | ICB ESTIMATED HOURS | COMPLETION DATE ICD ESTIMATED MO DAY YR | ICD ACTUAL MO DAY YR |
|--------------------|-----------------------|---------------------|---|-------------------------|
| D. Hord | DSH | 150 | 6-30-82 | |
| J. Vane | J.V.K. | 125 | 6-30-82 | |
| F. Pindilli | F.Y.F. | 100 | 6-30-82 | |



**Consumers
Power
Company**

General Offices: 1945 West Parnall Road, Jackson, MI 49201 • (517) 788-0774

Gardner
Landsman
J A M May
Executive Manager
Midland Project Office

September 7, 1983

Mr J J Harrison
Midland Project Section
U S Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

| PRINCIPAL STAFF | |
|-----------------|------|
| RA | ENF |
| D/RA | SCS |
| A/RA | PAO |
| DPRP | SLO |
| DRMA | RC |
| DEHSIP | |
| DE | |
| ML | |
| DL | FILE |

MIDLAND ENERGY CENTER GWO 7020
REMEDIAL SOILS DISCUSSIONS BETWEEN CPCo AND NRC
File: 0485.16 UFI: 42*05*22*04 Serial: CSC-6871
70*01

This letter is to confirm discussions with Region III's Dr. Landsman and Mr. Gardner and with Mr. Wheeler and Mr. Wieland of CPCo on September 1, 1983. The following agreements were reached:

1. Dr. Landsman indicated the NRC concurs with the Engineering logic change which allows the drifts from Kc-2 to Kc-3 and Kc-10 to Kc-11 to be constructed before Piers Kc-3 or Kc-10 are jacked.
2. Dr. Landsman concurred with eliminating the activity entitled "Construct Concrete Invert and Layback Soil Kc-2 to Kc-3" and "Construct Concrete Invert and Layback Soil Kc-11 to Kc-10" from the work activity list.
3. It was pointed out to Dr. Landsman that a Consumers Power letter, serial CSC-6863, dated 8/25/83, has the incorrect activity number to "Install Pier W13", due to a typing error. The number for this activity should be 165054035 instead of 165053035. This incorrect number was also in an NRC approval letter, dated 8/29/83. For the purposes of documentation, it was agreed that the NRC approval letter dated 8/29/83 authorized the activity "Install Pier W13" and an additional authorization letter from NRC is not required.
4. On September 1, 1983, a discussion was held between Dr. Landsman and our Mr. Puhalla in which Dr. Landsman concurred with relocating LS-10 from an interior piezometer to an exterior piezometer, and also concurred with FCR C-6556 to Drawing C-1320 which deletes wells 555, 561, 576 from the dewatering schedule and adds them to the piezometer schedule.

If you have any questions please contact this office.

JAM/AMC

JAM/RMW/kml

R309150002

SEP 10 1983