| URC Form 344 (9-83) | U.S. NUCLEAR REGULATORY COMMISSION APPROVED OMB NO. 3150-0104 EXPIRES 8/31/85 |
|--|--|
| FACILITY NAME (1) | KET NUMBER (2) PAGE (3) |
| TALYAR OF DURING THE FILM | 5 0 0 0 3 9 5 1 OF 0 2 |
| Defective HVAC Unit | |
| | ILITIES INVOLVED (8) |
| MONTH DAY YEAR YEAR SEQUENTIAL REVISION MONTH DAY YEAR FACILITY NAMES | DOCKET NUMBER(S) |
| | 0 15 0 0 0 1 1 |
| 0 4 1 28 4 8 4 0 3 0 0 0 8 1 0 8 4 | 0 5 0 0 0 1 |
| OPERATING MODE (9) THIS REPORT IS SUBMITTED PURSUANT TO THE REQUIREMENTS OF 10 CFR §: (Check one or more of th | re failawing/ (11) 73.71(b) |
| POWER 20.405(a)(1)(i) 80.36(c)(1) 50.73(a)(2)(v) LEVEL 1 0 0 20.405(a)(1)(i) 50.38(c)(1) 20.405(a)(1)(ii) 20.405(a)(1)(ii) 50.38(c)(2) 50.73(a)(2)(vi) 20.405(a)(1)(iii) 50.73(a)(2)(ii) 50.73(a)(2)(vii) 20.405(a)(1)(iv) 50.73(a)(2)(ii) 50.73(a)(2)(viii)(A) 20.405(a)(1)(iv) 50.73(a)(2)(iii) 50.73(a)(2)(viii)(B) 20.405(a)(1)(v) 50.73(a)(2)(iii) 50.73(a)(2)(viii)(B) | 73.716) 73.716 OTHER (Specify in Abstract Delow and in Text, NRC Form 366A) 10 CFR 21 |
| LICENSEE CONTACT FOR THIS LER (12) | TELEPHONE NUMBER |
| Nancy E. Clark, Manager, Nuclear Licensing | AREA CODE 8 0 3 7 4 8 - 3 3 9 0 |
| COMPLETE ONE LINE FOR EACH COMPONENT FAILURE DESCRIBED IN THIS REPORT (1 | |
| CAUSE SYSTEM COMPONENT MANUFAC REPORTABLE CAUSE SYSTEM COMPONENT | MANUFAC REPORTABLE TURER TO NPRDS |
| BVF ACUBO38 N | 111 |
| | 111 . |
| SUPPLEMENTAL REPORT EXPECTED (14) | EXPECTED MONTH DAY YEAR |
| YES (If yes, complete EXPECTED SUBMISSION DATE) | DATE (15) |
| ABSTRACT /Limit to 1400 spaces i e approximately fifteen single space typewritten lines/ (16) | |
| During the week of April 9, 1984, with the Plant in outage, an inspection of the Bahnson supplied heatin air conditioning (HVAC) units was performed to verif had been fabricated in accordance with design requir by South Carolina Electric and Gas Company (SCE&G). unit XAH-8-VL, Engineered Safety Feature (ESF) 1DB C found to have been supplied without a coil V-brace s The coil V-brace is considered to be an integral par structure. | ng, ventilating and Ty that the units rements established On April 12, 1984, Cooling Unit, was structural member. |
| SCE&G restored the unit to its original design condi 1984, by installing the coil V-brace in accordance w instructions. The HVAC unit XAH-8-VL is now in comp previously analyzed design basis. This is considered this matter. | with Bahnson Company pliance with its |
| 8408200344 840810 PDR ADOCK 05000395 S PDR | IE22 1/1 |

LICENSEE EVENT REPORT (LER) TEXT CONTINUATION

U.S. NUCLEAR REGULATORY COMMISSION

APPROVED OMB NO. 3150-0104 EXPIRES: 8/31/85

| FACILITY NAME (1) | | DOCKET NUMBER (2) | | LER NUMBER (6) | PAGE (3) | |
|-------------------|-------------------|------------------------|-------|--------------------|-----------|--|
| | | 철수는 방법에 가지 않는 것 | YEAR | SEQUENTIAL REVISIO | | |
| Virgil C. Summe | r Nuclear Station | 0 15 10 10 10 13 19 15 | 8 4 | -01310-010 | 0 2 0 0 2 | |

As a result of IEN 84-30 and NRC Audit Report 50-395/84-06, South Carolina Electric and Gas Company (SCE&G) committed to inspect the as-built bolting and welding configurations of all Bahnson, Flakt Products, Inc., 200 Lowery Avenue, Winston-Salem, N. C. 27101, supplied safety related air handling units (AHU) installed at the Virgil C. Summer Nuclear Station. During the week of 04/09/84, inspections were performed on all Bahnson supplied HVAC units resulting in all units being acceptable with the exception of unit XAH-8-VL. On 04/12/84 it was discovered that Engineered Safety Features (ESF) 1DB Cooling Unit, HVAC unit XAH-8-VL, was supplied without a coil V-brace support, which is considered to be an integral structural component of the HVAC unit. XAH-8-VL could have potentially failed during normal operation or a design basis event without the coil V-brace being installed. The failure of the unit could degrade the function of the chilled water system which supplies cooling water to several ESF pumps in addition to the 1DB switchgear room.

The coil V-brace was installed on 04/18/84 by SCE&G per instructions supplied by Bahnson and a consulting firm, Corporate Consulting and Development Company, LTD.

In conformance with reporting requirements, SCE&G recommends that other purchasers or Licensees that have installed Bahnson supplied EVAC units inspect the AHU for missing structural members.

SOUTH CAROLINA ELECTRIC & GAS CUMPANY

POST OFFICE 764 COLUMBIA, SOUTH CAROLINA 29218

O. W. DIXON, JR. VICE PRESIDENT NUCLEAR OPERATIONS

August 10, 1984

U.S. Nuclear Regulatory Commission Document Control Desk Washington, DC 20555

> SUBJECT: Virgil C. Summer Nuclear Station Docket No. 50/395 Operating License No. NPF-12 LER 84-030 P-21-84-002

Dear Sir:

Please find attached Licensee Event Report #84-030 for the Virgil C. Summer Nuclear Station. This LER addresses the recent failure of Bahnson, Flakt Products, Inc. supplied HVAC Air Handling Units. This Report should be considered a Final Report and no other action will be taken by the Licensee.

Should there be any questions, please call us at your convenience.

Very truly yours,

202 O. W. Dixon, Jr

MDI:OWD/dwf Attachment

| cc: | | Summer | |
|-----|-------|-------------------------------|--|
| | т. с. | Nichols, Jr./O. W. Dixon, Jr. | |
| | Е. Н. | Crews, Jr. | |
| | E. C. | Roberts | |
| | W. A. | Williams, Jr. | |
| | D. A. | Nauman | |
| | J. P. | O'Reilly | |
| | Group | Managers | |
| | 0. S. | Bradham | |
| | C. A. | Price | |
| | D. A. | Lavigne | |
| | J. F. | Heilman | |
| | | | |

C. L. Ligon (NSRC)
K. E. Nodland
R. A. Stough
G. Percival
C. W. Hehl
J. B. Knotts, Jr.
INPO Records Center
ANI Library
Bahnson, Flakt
 Products, Inc.
NPCF
File

TELL