



Southern California Edison Company

P. O. BOX 128

SAN CLEMENTE, CALIFORNIA 92674-0128

January 11, 1996

WALTER C. MARSH
MANAGER OF NUCLEAR REGULATORY AFFAIRS

TELEPHONE
(714) 368-7501

U. S. Nuclear Regulatory Commission
Attention: Document Control Desk
Washington, D. C. 20555

Gentlemen:

Subject: **Docket Nos. 50-361 and 50-362**
Thirteenth Edition of the Integrated Implementation Schedule (IIS)
San Onofre Nuclear Generating Station Units 2 and 3

Reference: Letter from W. C. Marsh (SCE) to Document Control Desk (NRC),
dated July 17, 1995; Twelfth Edition of the Integrated
Implementation Schedule (IIS).

Enclosures 1 and 2 provide the Thirteenth Edition of the Integrated Implementation Schedule (IIS) for the San Onofre Nuclear Generating Station (SONGS), Units 2 and 3. Enclosure 1 updates the Schedule A, B, and C projects listed in the Twelfth Edition of the IIS (referenced) for SONGS 2 and 3. Enclosure 2 provides the current Schedule A, B, and C projects for SONGS 2 and 3 for Cycles 8 and 9. There are no ongoing evaluations of major issues for SONGS 2 and 3.

The Westinghouse Analytical Ranking Program (WARP) was not used to rank the relative safety significance of each Schedule A and B modification because their implementation schedules have been established in separate correspondence.

If you have any questions on the Thirteenth Edition of the San Onofre Units 2 and 3 IIS, please let me know.

Very truly yours,

Enclosures

cc: L. J. Callan, Regional Administrator, NRC Region IV
J. E. Dyer, Director, Division of Reactor Projects, Region IV
K. E. Perkins, Jr., Director, Walnut Creek Field Office, NRC Region IV
J. A. Sloan, NRC Senior Resident Inspector, San Onofre Units 2 & 3
M. B. Fields, NRC Project Manager, San Onofre Units 2 and 3

9601170273 960111
PDR ADGCK 05000361
P PDR

ENCLOSURE 1

SCHEDULE A, B, AND C UPDATES (12th Edition IIS dated 07/17/95)

Schedule Updates

Schedule A Updates

Update	Unit	Due Date	DCP Number	Description	Comments
No Change	C	2/29/96	7044	Vehicle Security Barriers	Rule change affecting 10 CFR 73

Schedule B Updates

Update	Unit	Due Date	DCP Number	Description	Comments
Complete	3	Cycle 8	2005.00	In-containment Post Accident Monitoring Instrumentation Improvements	
Complete	3	Cycle 8	6910	Upgrade Target Rock Solenoid Valves	Generic Letter 91-15
Complete	3	Cycle 8	6988	Addition of Valves and Drains for In-Service Test	Generic Letter 89-04

Schedule C Updates

Update	Unit	Due Date	DCP Number	Description
Complete	2	Cycle 8	6869	Auxiliary Feedwater Overspeed Trip Setpoint
No Change	2	Cycle 9	6683.04	Snubber Reduction
Complete	2	Cycle 8	6735.03	Ladders and Platforms
Complete	2	Cycle 8	6851.00	Replace Loose Parts and Vibration Monitoring System
Complete	2	Cycle 8	6855.00	Install Removable Digital Polar Crane Controls
Complete	2	Cycle 8	6864.00	Install Removable Refueling Machine Controls
No Change	2	Cycle 9	6876.00	Containment Purge and Plant Vent Stack Radiation Monitor
Complete	2	Cycle 8	6885.00	Replace Turbine Plant Secondary System Chemistry Instrumentation
From Cycle 8 to Cycle 9	2	Cycle 8	6946.00	Automatic Voltage Regulator Replacement
No Change	2	Cycle 9	6990.00	Reactor Coolant Pump Design Changes
No Change	C	Cycle 8	6933.00	Toxic Gas Isolation System Instrument Replacement
Complete	C	Cycle 8	7032.00	Replace HP1000 Computer and Meteorological Equipment Enclosure
Delete	C	Cycle 8	7041	800 MHz Cabinet Replacement
Complete	C	Cycle 8	2071	Instrument Air Modifications
Complete	3	Cycle 8	6605.08	Control Room Human Factors
Complete	3	Cycle 8	6869	Auxiliary Feedwater Overspeed Trip Setpoint
Complete	3	Cycle 8	2012.00	F020 Filter Replacement
Complete	3	Cycle 8	2061.00	Component Cooling Water Fuses
Complete	3	Cycle 8	2063.00	Steam Generator Distribution Box Replacement

Schedule C Updates

Update	Unit	Due Date	DCP Number	Description
Complete	3	Cycle 8	2067.00	Main Steam Isolation Valve Bypass Line Modification
From Cycle 8 to Cycle 9	3	Cycle 8	6683.04	Snubber Reduction
Complete	3	Cycle 8	6735.03	Ladders and Platforms
Complete	3	Cycle 8	6851.00	Replace Loose Parts and Vibration Monitoring System
Complete	3	Cycle 8	6855.00	Install Removable Digital Polar Crane Controls
Complete	3	Cycle 8	6864.00	Install Removable Refueling Machine Controls
No Change	3	Cycle 9	6876.00	Containment Purge and Plant Vent Stack Radiation Monitor
Complete	3	Cycle 8	6885.00	Replace Turbine Plant Secondary System Chemistry Instrumentation
Complete	3	Cycle 8	6914.00	Turbine Governor Valve Modifications
From Cycle 8 to Cycle 9	3	Cycle 8	6946.00	Automatic Voltage Regulator Replacement
Complete	3	Cycle 8	6974.00	Load Center Transformer Replacement
Complete	3	Cycle 8	6984.00	Ex-core Neutron Detectors
From Cycle 8 to Cycle 9	3	Cycle 8	6990.00	Reactor Coolant Pump Design Changes
No Change	2	Cycle 9	2057.00	Repair Amertrap Vault
No Change	2	Cycle 9	2064.00	Modify H. P. Turbine
No Change	2	Cycle 9	6683.05	Snubber Reduction - Phase VI
No Change	2	Cycle 9	6926.00	Replace Nuclear Monitoring Corporation Radiation Monitors
No Change	3	Cycle 9	2057.00	Repair Amertap Vault

Schedule C Updates

Update	Unit	Due Date	DCP Number	Description
No Change	3	Cycle 9	2064.00	Modify H. P. Turbine
No Change	3	Cycle 9	6683.05	Snubber Reduction - Phase VI
No Change	3	Cycle 9	6926.00	Replace Nuclear Monitoring Corporation Radiation Monitors

ENCLOSURE 2
THIRTEENTH EDITION IIS (SONGS 2 AND 3)

SONGS 2 & 3
Integrated Implementation Schedule
Thirteenth Edition

Schedule A

Unit	Due Date	DCP Number	Description	Comments
C	2/29/96	7044	Vehicle Security Barriers	Rule change affecting 10 CFR 73

Schedule B

Unit	Description
2	There are no Schedule B items identified at this time
3	There are no Schedule B items identified at this time

Schedule C

Unit	Due Date	DCP Number	Description
C	Cycle 8	6933.00	Toxic Gas Isolation System Instrument Replacement
2	Cycle 9	2057.00	Repair Amertap Vault
2	Cycle 9	2064.00	Modify H. P. Turbine
2	Cycle 9	6683.04	Snubber Reduction
2	Cycle 9	6683.05	Snubber Reduction - Phase VI
2	Cycle 9	6876.00	Containment Purge and Plant Vent Stack Radiation Monitor
2	Cycle 9	6926.00	Replace Nuclear Monitoring Corporation Radiation Monitors
2	Cycle 9	6946.00	Automatic Voltage Regulator Replacement
2	Cycle 9	6990.00	Reactor Coolant Pump Design Changes
3	Cycle 9	2057.00	Repair Amertap Vault
3	Cycle 9	2064.00	Modify H. P. Turbine
3	Cycle 9	6876.00	Containment Purge and Plant Vent Stack Radiation Monitor
3	Cycle 9	6683.04	Snubber Reduction
3	Cycle 9	6683.05	Snubber Reduction - Phase VI
3	Cycle 9	6926.00	Replace Nuclear Monitoring Corporation Radiation Monitors
3	Cycle 9	6946.00	Automatic Voltage Regulator Replacement
3	Cycle 9	6990.00	Reactor Coolant Pump Design Changes