

June 3, 1992

Docket Nos. 50-325  
and 50-324

DISTRIBUTION  
See next page

LICENSEE: CAROLINA POWER & LIGHT COMPANY

FACILITY: BRUNSWICK STEAM ELECTRIC PLANT, UNITS 1 AND 2

SUBJECT: SUMMARY OF MEETING WITH CAROLINA POWER & LIGHT COMPANY ON MASONRY  
WALL SEISMIC ISSUES

The staff met with the Brunswick Steam Electric Plant licensee, Carolina Power & Light Company (CP&L), on May 12, 1992, discussing the masonry wall seismic issues which caused the shutdown of both units since April 21, 1992. The meeting was requested by NRR in a letter dated April 27, 1992, to discuss CP&L's corrective action plans, schedules and the root cause of the identified deficiencies. NRR requested the meeting prior to the restart of either unit. The attendees of the meeting are listed in Enclosure 1.

CP&L's discussion during the meeting followed the viewgraphs closely (see Enclosure 2). CP&L's planned corrective actions include the restoration of the diesel building and control building walls to licensed seismic design requirements, confirmation of the service water pump operability and a walk-down of both units to identify and correct physical deficiencies.

Following the meeting, NRR requested that CP&L document and submit to the staff the planned corrective actions and their criteria. In addition, CP&L will provide a written response to address the staff's questions presented in the April 27, 1992 letter. The staff will review those responses prior to the restart of either unit.

Sincerely,

Original signed by

Ronnie Lo, Senior Project Manager  
Project Directorate II-1  
Division of Reactor Projects - I/II  
Office of Nuclear Reactor Regulation

Enclosures:

1. List of attendees
2. Licensee Viewgraphs

cc: See next page

LA:PD21:DRPE	PM:PD21:DRPE	D:PD21:DRPE	
PAnderson	RLo:dt	EAdensam	
6/3/92	6/3/92	6/3/92	1/92

Document Name: BR.MTS

NRC FILE CENTER COPY

9206150378 920603  
PDR ADCCK 05000324  
P PDR

DISTRIBUTION

Docket File  
NRC & Local PDRs  
PD21 Reading File  
T. Murley/F. Miraglia  
J. Partlow  
S. Varga  
G. Lainas  
R. Lo  
P. Anderson  
E. Adensam  
OGC  
E. Jordan  
ACRS (10)  
G. Bagchi  
B. Liaw  
J. Milhoan - Region II  
A. Gibson - Region II  
J. Lieberman  
J. Wechselberger - EDO  
L. Reyes - Region II  
R. Woodruff - 11A1  
J. Ibarra  
R. Hoefling - OGC  
D. Verrelli - Region II  
J. Blake - Region II  
R. Prevatte - Region II

Mr. R. A. Watson  
Carolina Power & Light Company

Brunswick Steam Electric Plant  
Units 1 and 2

cc:

Mr. R. B. Richey  
Vice President  
Brunswick Nuclear Project  
P. O. Box 10429  
Southport, North Carolina 28461

Mr. H. A. Cole  
Special Deputy Attorney General Nuclear  
State of North Carolina  
P. O. Box 629  
Raleigh, North Carolina 27602

Mr. H. Ray Starling  
Manager - Legal Department  
Carolina Power & Light Company  
P. O. Box 1551  
Raleigh, North Carolina 27602

Mr. Robert P. Gruber  
Executive Director  
Public Staff - NCUC  
P. O. Box 29520  
Raleigh, North Carolina 27626-0520

Mr. Kelly Holden, Chairman  
Board of Commissioners  
P. O. Box 249  
Bolivia, North Carolina 28422

Mr. R. B. Starkey, Jr.  
Vice President  
Nuclear Services Department  
Carolina Power & Light Company  
P.O. Box 1551  
Raleigh, North Carolina 27602

Resident Inspector  
U. S. Nuclear Regulatory Commission  
Star Route 1  
P. O. Box 208  
Southport, North Carolina 28461

Regional Administrator, Region II  
U. S. Nuclear Regulatory Commission  
101 Marietta Street, Suite 2900  
Atlanta, Georgia 30323

Mr. Dayne H. Brown, Director  
Division of Radiation Protection  
N. C. Department of Environmental,  
Commerce and Natural Resources  
P. O. Box 27687  
Raleigh, North Carolina 27611-7687

Mr. J. W. Spencer  
Plant General Manager  
Brunswick Steam Electric Plant  
P. O. Box 10429  
Southport, North Carolina 28461

MEETING WITH CP&L ON BRUNSWICKSTRUCTURAL SEISMIC ISSUESMAY 12, 1992

<u>Name</u>	<u>Affiliation</u>
Ronnie Lo	NRC - NRR
Goutam Bagchi	NRC-NRR-DET
Gus Lainas	NRC-NRR-DRPE
B. D. Liaw	NRC-NRR-DET
J. G. Partlow	NRC-NRR Assoc Dir
S. Varga	NRR-DRPE
J. L. Milhoan	NRC/RII/DRA
A. F. Gibson	NRC/RII/DRS
Lynn Eury	CP&L
R. A. Watson	CP&L
Jack Spencer	CP&L - BNP GM
Ashleigh Lucas	CP&L - MLR NEO
H. Lee Wineras	CP&L - Chief Civil Eng.
Randall Knott	CP&L Structural
E. A. Bishop	CP&L Chief Mechanical Eng.
R. E. Oliver	CP&L Manager Risk Assessment
Gary L. Miller	CP&L Risk Assessment
E. G. Adensam	NRC-NRR-PDII-1
R. L. Prevatte	NRC Senior Resident Inspector
Jerome J. Blake	NRC RII DRS
D. M. Verrelli	NRC RII DRP
D. C. McCarthy	CP&L NSO
R. K. Hoefling	NRC OGC
Jim Lieberman	NRC OE
Jose Ibarra	AEOD ROAB
Patrick Harris	SERCH Licensing
Roger W. Piruff	NRR OEAB
J. Wechsberger	NRC EDO
Thomas A. Baxter	Shaw, Pittman, Potts & Trowbridge



**CAROLINA POWER & LIGHT COMPANY**

**BRUNSWICK NUCLEAR PROJECT**

**TECHNICAL PRESENTATION**

**TO THE NUCLEAR REGULATORY COMMISSION**

**MAY 12, 1992**

# TECHNICAL MEETING AGENDA

- I. INTRODUCTION - JACK SPENCER
  
- II. DIESEL GENERATOR BUILDING WALLS - LEE WILLIAMS
  - CHRONOLOGY
  - DESCRIPTION OF DEFICIENCY
  - CORRECTIVE ACTION
  
- III. SERVICE WATER PUMPS - AL BISHOP
  - CHRONOLOGY
  - FUTURE PLANS
  - SAFETY MARGIN
  
- IV. SHORT-TERM STRUCTURAL CRITERIA - LEE WILLIAMS
  - OVERVIEW
  - ITEMS THAT ARE SHORT-TERM QUALIFIED
  - TECHNICAL ISSUES
  
- V. SAFETY SIGNIFICANCE - RUDY OLIVER
  
- VI. SUMMARY OF CORRECTIVE ACTIONS - JACK SPENCER
  - PRIOR TO START-UP
  
- VII. CLOSING REMARKS - JACK SPENCER



## INTRODUCTION

### WALLS

- EXECUTED BROAD SCOPE REVIEW
  
- ISSUE LIMITED TO:
  - DIESEL GENERATOR BUILDING WALL ANCHORAGE
  
  - INTERNAL WALL DESIGN OVERSIGHT IN THE CONTROL ROOM HABITABILITY STUDY
  
- LONG-TERM QUALIFIED BEFORE RESTART

## INTRODUCTION

### SERVICE WATER (SW) PUMPS

- PRUDENT ATTENTION TO SERVICE WATER ISSUES
  
- PUMPS ARE OPERABLE
  
- PUMPS ARE SCHEDULED FOR REPLACEMENT

DBE = DESIGN BASIS EARTHQUAKE



## INTRODUCTION

### SHORT-TERM STRUCTURAL INTEGRITY ITEMS

- OPERABILITY DETERMINED
  
- ITEMIZED AND SCHEDULED
  
- STANDARD FOR RESOLUTION
  
  
- SCHEDULE FOR CLOSURE ACCELERATED

## II. DIESEL GENERATOR BUILDING WALLS

# DIESEL GENERATOR BUILDING WALLS

## BLOCK / REINFORCED CONCRETE WALL STRUCTURAL ISSUE

- OVERVIEW
- CHRONOLOGY
- DEFICIENCIES
- EVALUATIONS
- OTHER INSPECTIONS
- SUMMARY

## WALL STRUCTURAL ISSUES

- DEFICIENT ANCHOR BOLT INSTALLATION
- DEFICIENT THROUGH BOLT INSTALLATION
- PRESSURE BOUNDARY WALLS FOR CONTROL ROOM HABITABILITY

OVERVIEW  
WALL STRUCTURAL ISSUES

1. DEFICIENT ANCHOR INSTALLATION ISSUE  
CONFINED TO:
  - ORIGINAL CONSTRUCTION - JUNE-  
OCTOBER, 1973
  - ANCHOR WORK IN DIESEL GENERATOR  
BUILDING
  
2. CONTROL ROOM WALLS IDENTIFIED BY DBD  
ENGINEERS AS BEING RELATED TO CONTROL  
ROOM HABITABILITY REQUIREMENTS - NOT  
INCLUDED IN IEB 80-11 REVIEW
  - NO ORIGINAL WALL DESIGNATION IN  
CONSTRUCTION DRAWINGS
  - UFSAR STATES CONTROL BUILDING  
"SEISMICALLY DESIGNED"
  - DRAWINGS UPDATE POST-IEB 80-11




## OVERVIEW

### WALL STRUCTURAL ISSUES (CONT'D)

- CONSERVATIVE OPERABILITY DECISIONS MADE AS FIELD REVIEWS PROGRESSED


(AFTER SIGNIFICANCE OF ISSUE RECOGNIZED)

- ALL WALL DESIGN MARGINS FULLY RESTORED PRIOR TO START-UP




KEY PLAN  
 DIESEL GENERATOR BLDG.  
 (PARTIAL PLAN @ ELEV. 50'-0")

WALL LEGEND  
 — MASONRY  
 - - MODIFIED UNDER 80-11





WALLS 1g AND 1f REINFORCED  
WALLS 6a, 6b, 6j, AND 6k UNREINFORCED



KEY PLAN  
CONTROL ROOM  
(PLAN @ ELEV. 48'-0")


WALL LEGEND


- 1' CMRY
- PRESSURE BOUNDARY FOR CONTROL ROOM HABITABILITY
- DECLARED INOPERABLE

## WALL TYPES

- REINFORCED BLOCK
  
- REINFORCED BLOCK WITH STEEL PLATING  
  
10 WALLS (DIESEL GENERATOR BUILDING)
  
- UNREINFORCED BLOCK
  
- REINFORCED CONCRETE PANELS  
  
5 WALLS (DIESEL GENERATOR BUILDING)








REINFORCED CONCRETE PANEL  
(AS DESIGNED)

## Expansion Anchors



SELF-DRILLING TYPE

## DIESEL BUILDING WALLS

### (CHRONOLOGY)

- 9/72: BLOCK WALL DETAILS ISSUED FOR CONSTRUCTION
  
- 8/73: ADDED STEEL PLATES AND ANGLES WITH DRILL-IN ANCHORS TO DESIGN DRAWINGS (MISSILE PROTECTION)
  
- 9/73: CONCRETE WALLS ADDED AS CONSTRUCTION OPTION TO BLOCK WALLS WITH PLATES AND DRILLED-IN ANCHORS
  - NO INSPECTION DOCUMENTATION
  - ORIGINAL CONSTRUCTION CONTRACTOR INSTALLED STEEL PLATES ON BLOCK WALLS AND ASSOCIATED DRILLED-IN ANCHORS IN THE AUGUST 1973 TIME FRAME

## DIESEL BUILDING WALLS

### (CHRONOLOGY) (CONT'D)


- 1980: IEB 80-11 ISSUED
- 2/87: TECHNICAL SUPPORT LEARNS OF BOLT PROBLEM FROM I&C TECHNICIANS; REQUESTS SITE ENGINEERING TO EVALUATE ACCEPTABILITY OF ANCHOR BOLTS ON THE ANGLE SUPPORT PIECES WHICH DO NOT PENETRATE THE CONCRETE WALL
- 4/88: SECOND TECHNICAL SUPPORT EVALUATION REQUEST, FOLLOWING EXCHANGES ON APPROPRIATE RESOURCES, SCOPE OF INSPECTION EFFORT
- 9/89: IDENTIFIED THAT APRIL 1988 REQUEST WAS LOST OR NOT RECEIVED BY ENGINEERING. THIRD REQUEST FOR EVALUATION MADE



## DIESEL BUILDING WALLS

### (CHRONOLOGY)

- 1990: BOLT EXISTENCE CHECKED BY FEELER GAGE TECHNIQUE AND OPERABILITY CALCULATIONS BASED ON THIS DATA; SUBSEQUENTLY SHOWN TO BE INACCURATE
  
- 4/92: NRC QUESTIONED ADEQUACY OF BOLT INSPECTIONS
  - REINSPECTION/ANALYSIS SHOWED 1 OF 10 WALLS PREVIOUSLY SHORT-TERM QUALIFIED TO BE INOPERABLE
  
- 4/92: CP&L INFORMED TWO OTHER UTILITIES AND ISSUED PART 21 REPORT
  
- 4/21/92: CP&L INITIATES DUAL-UNIT SHUTDOWN DUE TO SUSPECTED INOPERABILITY OF REINFORCED CONCRETE WALLS



PLATED BLOCK WALL  
DEFICIENCIES

## DIESEL BUILDING WALLS DEFICIENCIES

### REINFORCED BLOCK WITH STEEL PLATE

- FIELD INSPECTION - 100 PERCENT ANCHOR BOLTS AND THROUGH BOLTS
  - ANCHOR BOLTS: REMOVED AND REINSTALLED
  - THROUGH BOLTS: CHECKED BY UT EXAMINATION
- DEFICIENCIES
  - THROUGH-WALL BOLTS (5 PERCENT DEFICIENT)
  - ANCHOR BOLTS (60 PERCENT DEFICIENT)
- RESULTS
  - 9 WALLS - "SHORT-TERM" QUALIFIED
  - 1 WALL - INOPERABLE (WALL 8)

## FURTHER DIESEL BUILDING WALL REVIEWS

### OTHER DIESEL BUILDING WALLS (UNPLATED)

- FIELD INSPECTION + DOCUMENTATION REVIEW
  - 100 PERCENT ANCHOR BOLTS NOT MODIFIED PER IEB 80-11
  - 12 WALLS MODIFIED
    - 8 WALLS FIELD INSPECTED
    - 4 WALLS QA RECORDS REVIEWED
  
- DEFICIENCIES
  - 2 WALLS 5/8" VS. 3/4" DIAMETER BOLTS (DGB EL. 50')
  - 1 WALL - MISSING ANCHOR BOLTS (DGB WALL 6B)

\*ALL WERE ORIGINAL CONSTRUCTION\*
  
- RESULTS
  - 3 WALLS - "SHORT-TERM" QUALIFIED
  - 23 WALLS - "LONG-TERM" QUALIFIED

DGB = DIESEL GENERATOR BUILDING

## FURTHER DIESEL BUILDING WALL REVIEWS

### REINFORCED CONCRETE - 5 WALLS

- FIELD INSPECTION - 100 PERCENT ANCHOR BOLTS
  - REBAR INSPECTED BY MAGNETIC SCANNER
  
- DEFICIENCIES
  - DEFICIENT ANCHOR BOLTS (APPROXIMATELY 85 PERCENT)
  
- RESULTS
  - 5 WALLS INOPERABLE

CONTROL BUILDING AND REACTOR  
BUILDINGS MASONRY WALLS

SUMMARY OF OTHER INSPECTIONS, EVALUATIONS

- 140 TOTAL WALLS
  - 59 SEISMIC
    - 11 WITH ANCHOR BOLTS
      - . 6 - 100 PERCENT INSPECTED VS. 25 PERCENT
      - . 5 - QA RECORDS REVIEWED, MODIFIED TO MEET IEB 80-11
  - \*NO DEFICIENCIES\*
  - 81 NONSEISMIC
    - CURRENTLY REVIEWING NONSEISMIC WALLS TO ENSURE NO EQUIPMENT OR REQUIRED WALL FUNCTION MISSED

CONTROL BUILDING AND REACTOR  
BUILDINGS MASONRY WALLS

- INCLUDED IN 140 TOTAL WALLS
  - 3 CONTROL ROOM STAIRWELL WALLS
    - REINFORCED AND NONREINFORCED
    - REVIEWED AND DETERMINED INOPERABLE
    - SHOULD BE SEISMIC
    - CONTROL ROOM HABITABILITY STUDY ASSUMED WALLS SEISMIC



## DIESEL BUILDING WALLS

### • LONG-TERM REPAIRS PRIOR TO START-UP

- ACCEPTABLE ANCHOR BOLTS REPLACED WITH HIGH STRENGTH BOLTING (USE EXISTING SLEEVE)
- NONFUNCTIONAL THROUGH BOLTS WILL BE REMOVED, HOLES PLATED
- NEW WEDGE EXPANSION ANCHORS INSTALLED TO SUPPLEMENT
- STEEL FRAMING ON UNREINFORCED CONTROL BUILDING WALLS
- QC INSPECTED / VERIFIED INSTALLATIONS


## DIESEL BUILDING WALLS

### CAUSAL FACTORS

- CORRECTIVE ACTION PROGRAM
- TECHNICAL SUPPORT AND ENGINEERING INTERFACE
- SCOPE AND IMPACT
- RESOURCES


SHORT-TERM WALL EVALUATIONS  
APRIL 1992

- CONSERVATIVE OPERABILITY DETERMINATIONS MADE
- PLATED SHIELD WALLS
  - BOLTS CONSIDERED IN ANALYSIS REMOVED AND REINSTALLED
  - NO. 8 DECLARED INOPERABLE (CRITICAL BOLT LOCATION)
  - REMAINING QUALIFIED BY 4, 9, 10 (WORST CASE)  
(43 BOLTS "WORST CASE")
- REINFORCED BLOCK - DGB
  - IN SITU TESTING TO CREDIT NEAR EDGE ANCHORS
- REINFORCED CONCRETE PANELS
  - 4 BOLTS WORST CASE
    - 5 WALLS DECLARED INOPERABLE
- BLOCK WALLS - CONTROL ROOM
  - 3 WALLS DECLARED INOPERABLE




■ - DENOTES ACCEPTABLE ANCHOR BOLT PER INITIAL INSPECTION

SECTION "S-S"  
(LOOKING SOUTH)




SECTION "W-W"  
(LOOKING NORTH)



• - DENOTES EXCEPTABLE ANCHOR BOLTS  
PER INITIAL INSPECTION

SECTION P-P  
(LOOKING SOUTH)



■ DENOTES ACCEPTABLE ANCHOR BOLT PER INITIAL INSPECTION

SECTION T-T  
(LOOKING NORTH)



## SHORT-TERM EVALUATIONS BASIS FOR ALLOWABLES

- ANCHORS

3/4"Ø RED HEAD SELF-DRILLING

	VENDOR ALLOWABLE (FS-3)	GIP ALLOWABLES (FS-3)	SHORT-TERM EVALUATION ALLOWABLES (FS-3)
T	4.65 <sup>K</sup>	3.5 <sup>K</sup>	1.8 <sup>K</sup>
V	4.11 <sup>K</sup>	4.4 <sup>K</sup>	3.0 <sup>K*</sup>

- ★ SITE TESTING FOR SHEAR TESTS (11,000# ULTIMATE)

- ★ BOLT MATERIAL TESTED AS A307 (AVERAGE 65 KSI ULTIMATE)

- BLOCK/MORTAR COMBINATION - F'M = 1820 PSI, TYPE M

- BASED ON SITE TESTING DATA (COVERING SITE BLOCK WORK)  
DURING CONSTRUCTION (CALC NO. 9527-1-GP-MW-01-F)

- REBAR

- ASTM 615-68 GRADE 60 (#6 TO #11 BARS)

- PRESENCE VERIFIED BY REBAR FINDER, BOROSCOPE VISUAL

T = TENSION

V = SHEAR



## STRUCTURAL ISSUES

### SUMMARY

- ALL PHYSICAL EVIDENCE LIMITS ISSUE SCOPE TO ORIGINAL ANCHORAGE WORK ON WALLS ON ONE ELEVATION IN DGB
- CONSERVATIVE OPERABILITY DECISIONS MADE,  
(ONCE PROPER FIELD DATA OBTAINED)
- REVIEW OF IEB 80-11 SCOPE
  - PHYSICAL REVIEW OF NONSEISMIC WALLS
  - DESIGN REVIEW FOR WALL FUNCTIONALITY REQUIREMENTS
- ACCELERATE DESIGN BASIS DOCUMENT AND VALIDATION EFFORT FOR STRUCTURES DBD. COMPLETE MARCH 1993.
- ALL WALL DESIGN MARGIN RESTORED TO LONG-TERM OPERABILITY PRIOR TO START-UP

### III. SERVICE WATER PUMPS

## SERVICE WATER (SW) PUMPS

PURPOSE: REVIEW CHRONOLOGY OF EVENTS.  
CLARIFY COMPLETION OF SEISMIC  
UPGRADES IN 1985.

ADDRESS TIMELINESS OF ACTIONS.

REVIEW SCHEDULE FOR PUMP  
UPGRADE.

REVIEW EXISTING PUMP  
ACCEPTABILITY.

## SERVICE WATER PUMPS CHRONOLOGY

- 1972      CALCULATIONAL ERROR MADE BY SERVICE WATER PUMP SUPPLIER  
IN DETERMINING PUMPS' NATURAL FREQUENCY. ERROR NOT  
DETECTED
- 1981      DURING ENGINEERING REVIEW FOR PUMP UPGRADE, FOUND ERROR  
IN NATURAL FREQUENCY CALCULATIONS FOR ORIGINAL PUMPS
- UPGRADE INITIATED TO ADDRESS PUMP RELIABILITY ISSUES
  - ORIGINAL PUMPS "SHORT-TERM" QUALIFIED
- 1982      ISSUED PMs TO ADDRESS LONG-TERM SEISMIC QUALIFICATION
- 1985      PUMP REPLACEMENT COMPLETED
- CONSIDERED "LONG-TERM" QUALIFIED WHEN REPLACED
- 11/88     ISSUED PMs TO ACCOMPLISH PRODUCT LUBRICATION UPGRADE  
FOR EXISTING PUMPS
- 2/89      CP&L IDENTIFIED A DISCREPANCY BETWEEN RESPONSE SPECTRA  
IN THE FSAR AND EQUIPMENT SPECIFICATION FOR BUTTERFLY  
DAMPERS. INITIATED NCR 89-8 TO ADDRESS THE ISSUE
- 6/89      CP&L INITIATES ENGINEERING REVIEW OF SEISMIC  
REQUIREMENTS IN PUMP SPECIFICATION AND IDENTIFIES WRONG  
RESPONSE SPECTRA IN EXISTING PUMPS

PM = PLANT MODIFICATION

NCR = NONCONFORMANCE REPORT

## SERVICE WATER PUMPS CHRONOLOGY (CONT'D)

- 8/89 JOHNSTON PUMP COMPANY IDENTIFIES EXISTING PUMPS WILL NOT MEET LONG-TERM REQUIREMENTS
- 9/89 ANALYSIS APPROVED QUALIFYING PUMPS FOR SHORT-TERM
- 11/89 JOHNSTON PUMP SUBMITS DESIGN FOR UPGRADE TO MEET SEISMIC REQUIREMENTS
- 4/90 PMS RE-RELEASED TO ACCOMMODATE SEISMIC CHANGES RESULTING FROM RESPONSE SPECTRA CHANGE
- 5/90 NEW PUMP SPECIFICATION 238-044 RELEASED
- 6/90 ENGINEERING EVALUATION OF SERVICE WATER PUMP MINIMUM FLOW PROBLEM DETERMINES SERVICE WATER MOTOR UPGRADE IS BEST ALTERNATIVE
- 7/90 PMS PULLED BACK TO ADDRESS MOTOR UPGRADE
- 8/90 NCR 89-8 ADDRESSING INCORRECT RESPONSE SPECTRA COMPLETED:
- REVIEWED 832 SPECIFICATIONS
  - EQUIPMENT WITH NONCONSERVATIVE CRITERIA EVALUATED TO ENSURE QUALIFICATION MET LONG-TERM REQUIREMENTS
  - SPECIFICATIONS REVISED



## SERVICE WATER PUMPS CHRONOLOGY (CONT'D)


- 10/90 RECEIVED PUMP BID FROM JOHNSTON PUMP
- 3/91 PUMP SPECIFICATION REVISED TO UPGRADE PUMP MATERIALS TO HIGHER-STRENGTH AND MORE CORROSIVE-RESISTANT ALLOY
- 5/91 UNIT 2 PM TO INCLUDE MOTOR UPGRADE RELEASED FOR APPROVAL
- 8/91 RECEIVED JOHNSTON PUMP QUOTE FOR REVISED SPECIFICATION
- UNIT 1 PM TO INCLUDE MOTOR UPGRADE RELEASED FOR APPROVAL
- 9/91 PURCHASE ORDER AWARDED TO JOHNSTON PUMP
- 11/91 RECEIVED PRELIMINARY DESIGN AND SEISMIC ANALYSIS FROM JOHNSTON PUMP
- 4/92 APPROVED DESIGN AND RELEASED PUMP FOR MANUFACTURE
- 1993-94 WILL REPLACE PUMPS

# SERVICE WATER PUMPS

## CONCLUSIONS

- MODIFICATIONS COMPLETED IN 1985 QUALIFIED PUMPS TO LONG-TERM REQUIREMENTS BASED ON KNOWN DESIGN INFORMATION
- MODIFICATION OF PUMPS TO ADDRESS ISSUE OF INCORRECT RESPONSE SPECTRA (1989) WAS INTEGRATED WITH EMERGING SERVICE WATER SYSTEM DESIGN ISSUES
  - DESIGN ISSUES EMERGED AS A RESULT OF COMPREHENSIVE SYSTEM HYDRAULIC AND SINGLE-FAILURE REVIEW
  - CURRENT DESIGN:
    - ADDRESSES SEISMIC UPGRADE
    - ELIMINATES LUBE WATER SYSTEM
    - ADDRESSES MINIMUM FLOW REQUIREMENTS OF SYSTEM
    - MINIMIZES MAINTENANCE
- DURING THE SAME TIME PERIOD, NUMEROUS OTHER SERVICE WATER SYSTEM UPGRADES WERE IN PROGRESS TO ADDRESS SYSTEM CORROSION, ENHANCE SINGLE-FAILURE CAPABILITY, AND IMPROVE HYDRAULIC MARGIN
- CP&L PURSUED ROOT CAUSE OF RESPONSE SPECTRA ISSUE. COMPREHENSIVE REVIEW OF EQUIPMENT QUALIFICATION WAS COMPLETED
- CONCLUDE THAT ACTIONS WERE APPROPRIATE BASED ON KNOWN INFORMATION AND RELATIVE SAFETY SIGNIFICANCE

# Service Water Pump Upgrade Schedule



Start  
Installation  
02/01/93

Complete  
Installation  
11/30/94

SERVICE WATER PUMPS  
SEISMIC ANALYSIS SUMMARY

- PUMPS ARE CAPABLE OF WITHSTANDING A DESIGN BASIS EARTHQUAKE (DBE)
- PUMPS MEET SHORT-TERM EVALUATION CRITERIA
- RESULTS FOR DBE
  - ALL COMPONENTS <90 PERCENT OF MINIMUM YIELD
  - COMPONENTS WITH <10 PERCENT MARGIN ARE STAINLESS STEEL
  - CARBON STEEL COMPONENTS HAVE AT LEAST A 20 PERCENT MARGIN
  - PUMP DEFLECTIONS ARE WITHIN MANUFACTURER'S RECOMMENDED VALUES

DBE = DESIGN BASIS EARTHQUAKE

#### IV. SHORT-TERM STRUCTURAL CRITERIA



## SHORT-TERM STRUCTURAL CRITERIA

### OVERVIEW

- GENERAL DEFINITIONS
- TECHNICAL QUESTIONS
- CHARACTERIZE THE STSI CURRENT LIST
- SUPPLEMENTAL INSPECTION PROGRAMS

STSI = SHORT-TERM STRUCTURAL INTEGRITY

# SHORT-TERM STRUCTURAL CRITERIA

## CIVIL/STRUCTURAL

- DESIGN GUIDE II.20 OVERVIEW GUIDANCE
  - PLANT-SPECIFIC GUIDANCE USED TO SUPPLEMENT
- BRUNSWICK PIPING AND PIPE SUPPORTS  
CP&L STUDY REPORT
  - M-20 (PIPING)
  - M-21 (SUPPORTS)
  - SPECIFIC EQUATIONS, GUIDANCE
- STSI "DEFINITION"
  - CP&L DOCKETED LETTER TO NRC (MAY 1979) -  
  
"DETERMINATION IS MADE IF THE SUPPORT  
(STRUCTURE ELEMENT) WILL MAINTAIN STRUCTURAL  
INTEGRITY EVEN IF ALLOWABLE IS EXCEEDED."
- CRITERIA IN M-20 AND M-21 REVIEWED DURING  
IEB 79-14 INSPECTIONS

STSI = SHORT-TERM STRUCTURAL INTEGRITY



## SHORT-TERM STRUCTURAL CRITERIA

- LOADING COMBINATIONS FOR NORMAL AND FAULTED CONDITIONS FOR PIPING AND SUPPORT
  - STUDY REPORT CP&L M-20 APPENDIX A, PROVIDES LOAD COMBINATIONS FOR PIPING
  - STUDY REPORT CP&L M-21 PROVIDES LOADING COMBINATIONS FOR SUPPORTS
  - OTHER INFORMATION PER UFSAR
- OCCASIONAL LOADS
  - M-20, M-21 REQUIRE APPLICABLE SYSTEM TRANSIENT BE CONSIDERED FOR OPERABILITY
  - SECONDARY LOADS (I.E., SELF-LIMITING) NOT DIRECTLY INCLUDED IN PIPING EQUATIONS. INCLUDED IN SUPPORT EVALUATION
- COMPLY WITH GENERIC LETTER 91-18 SECTION 6.13 CRITERIA IS ENVELOPED BY APPENDIX F OF ASME III
- CRITERIA EXAMPLE: PIPING SHORT-TERM STRESS

SA 106 GRADE B  
BNP ALLOWABLE  $2.4 S_H = 36$  KSI

ASME APPENDIX F  $2.0 S_Y = 50$  KSI  
(ALLOWED PER GENERIC LETTER 91-18)

## SHORT-TERM STRUCTURAL CRITERIA

- DAMPING
  - CODE CASE N-411 DAMPING APPROVED FOR BNP PER AUGUST 28, 1985 NRC LETTER TO CP&L
  - HIGHER DAMPING ONLY CONSIDERED ON SPECIFIC CASE BY CASE BASIS AS A "QUICK LOOK," SUPPLEMENTED BY MORE RIGOROUS ANALYSIS INCLUDING TIME HISTORY, GAP EVALUATION
- STRUCTURAL REVIEW PANEL
- USE OF STRUCTURAL REVIEW PANEL CONCEPT BASED ON:
  - USE OF EXPERIENCED ENGINEERS TO MAKE FIELD ASSESSMENTS OF NONCONFORMING CONDITIONS
  - BASED ON PREVIOUS SIMILAR STRUCTURAL EVALUATIONS
  - ENCOURAGE ENGINEERS "HANDS ON" REVIEW IN LIEU OF DRAWING ONLY
  - BACK-UP CALCULATIONS TO "SPOT CHECK" CRITICAL ELEMENTS
  - FOCUS RESOURCES ON FIXES
  - NOT USED TO APPROVE CONDITIONS AS "LONG-TERM"

## SHORT-TERM STRUCTURAL CRITERIA

(NED STRUCTURAL)

- CONSOLIDATION OF CRITERIA FROM VARIOUS SOURCES
  
- TIME LIMIT NOTED ON APPROVALS
  - CONFORMANCE WITH G.L. 91-18
  
- FIELD VERIFICATION OF CRITICAL ASSUMPTIONS

## BACKLOG - STSIs

- PIPE SUPPORTS (95%)
  - INITIAL IEB 79-14 WORK 1980-86
  - 1987 CP&L SELF-IDENTIFIED AN AS-BUILT ISSUE
  - DESIGN RECONSTITUTION EFFORT REINSPECTED 3,493 SUPPORTS
  
- OVER 2,400 SUPPORT UPGRADES SINCE 1980
  - CURRENTLY
    - 100 UPGRADES ISSUED FOR INSTALLATION
    - 100 IN DESIGN FOR UPGRADES (SCREENED FOR SHORT-TERM ACCEPTABILITY)
    - OTHER UPGRADES EXPECTED (INCLUDING SMALL BORE)
  
- COMPLETE UPGRADES BY UNIT 2 REFUELING (1993)
  - TWO EXCEPTIONS INVOLVED IN EXISTING MODIFICATIONS
  - SERVICE WATER/LUBE WATER (1994)
  - SERVICE WATER DG SUPPLY AND RETURN (1994)

STSI = SHORT-TERM STRUCTURAL INTEGRITY

## MAJOR REMAINING STSI ITEMS

- SERVICE WATER PUMPS
  - ADDRESSED SEPARATELY
- DIESEL BUILDING BLOCK WALL
  - ADDRESSED SEPARATELY
- DIESEL FUEL OIL PIPING (SMALL BORE)
  - IDENTIFIED 1990
  - DESIGN FOR UPGRADES (REROUTE) IN PROGRESS
  - COMPLETE 1993
  - PIPING IS OPERABLE UNDER DBE
- MAIN STEAM LINE RAD MONITOR SUPPORT
  - IDENTIFIED 1992
  - UPGRADES COMPLETE BY NEXT REFUELING OUTAGE
- MISCELLANEOUS ITEMS ON STSI LIST
  - NEXT REFUELING OUTAGE

DBE = DESIGN BASIS EARTHQUAKE



## STSI ITEM REVIEW

- WALKDOWN OF:
  - ALL NON-PIPE SUPPORT STSI ITEMS
  - PIPE SUPPORTS IN HIGH-CORROSION AREAS
  - PRIOR TO START-UP
- THIRD-PARTY REVIEW OF STSI:
  - CRITERIA
  - VALIDATION OF ASSUMPTIONS
  - FIELD CONFIRMS CONDITIONS
  - ENSURE CAPTURE OF ITEMS
- INDEPENDENT A/E WITH BROAD SEISMIC EXPERIENCE
- POST START-UP (COMPLETE BY END OF JULY 1992)

EQUIPMENT DRILLED ANCHOR BOLT  
INSPECTION PROGRAM

PURPOSE

- TO ASSESS IF DEFICIENCIES FOUND IN WALL ANCHORS EXTEND TO OTHER EQUIPMENT

SCOPE

- SEISMIC STRUCTURES
  - HVAC SUPPORTS
  - EQUIPMENT FOUNDATIONS
  - RACEWAY SUPPORTS
  - BUILDING STRUCTURES

- SAMPLE
  - ONE EACH IN:
    - CONTROL BUILDING
    - REACTOR BUILDING

- TWO EACH IN:
  - DIESEL BUILDING

- EXPANSION OF SAMPLE IF NECESSARY

SCHEDULE FOR COMPLETION

- 7/31/92

## V. SAFETY SIGNIFICANCE



## SAFETY SIGNIFICANCE

OBJECTIVE: EVALUATE OVERALL EFFECTS OF  
CONDITIONS FOR

- WALLS
- SERVICE WATER PUMPS
- REMAINING STSI ITEMS  
(MAINLY PIPE SUPPORTS)

- DETERMINISTIC EVALUATION

ALL WALLS WILL MEET DESIGN REQUIREMENTS  
PRIOR TO START-UP

BASED ON STANDARD ANALYSIS METHODOLOGY,  
ALL REMAINING STSI ITEMS AND ALL  
SERVICE WATER PUMPS WILL REMAIN  
FUNCTIONAL IF SUBJECTED TO THE DESIGN  
BASIS EARTHQUAKE (DBE)

- ENGINEERING PRACTICES EVALUATION

FOR THE SERVICE WATER PUMPS AND THE  
REMAINING STSI ITEMS, THE FACTORS OF  
SAFETY ARE ACCEPTABLE UNTIL LONG-TERM  
CORRECTIVE ACTION CAN BE TAKEN

- PROBABILISTIC EVALUATION

THESE THREE CLASSES OF ITEMS WERE  
EVALUATED USING SEISMIC PROBABILISTIC  
RISK ASSESSMENT (PRA) METHODOLOGY

RESULTS INDICATE A SMALL INCREASE IN  
CORE DAMAGE FREQUENCY (CDF) FROM  
SEISMIC EVENTS FOR THE START-UP  
CONFIGURATION

## CONCLUSION

- OPERATION IN START-UP CONFIGURATION IS SAFE.
  
- BASES
  - ALL WALLS, SERVICE WATER PUMPS, AND REMAINING STSI ITEMS CAN WITHSTAND THE DBE.
  
  - FACTORS OF SAFETY FOR ALL ITEMS ARE ACCEPTABLE FROM STRUCTURAL ENGINEERING PRACTICES VIEWPOINT.
  
  - INCREASE IN ESTIMATED CDF FOR START-UP CONFIGURATION IS SMALL.

CDF = CORE DAMAGE FREQUENCY

## LIMITED SCOPE SEISMIC PRA

- SPECIFICALLY INVESTIGATED SEISMIC INTERACTIONS ASSOCIATED WITH WALLS, SERVICE WATER PUMPS, AND REMAINING STSI ITEMS
- DEVELOPED SEISMIC EVENT TREE USING EXISTING BRUNSWICK INTERNAL EVENTS MODEL
- REVIEWED STSI LIST TO SCREEN OUT INTERACTIONS NOT IMPORTANT TO THE SEISMIC PRA
- PLANT WALKDOWN PERFORMED TO VERIFY ASSUMPTIONS AND IDENTIFY OTHER POTENTIAL INTERACTIONS

PRA = PROBABILISTIC RISK ASSESSMENT

## LIMITED SCOPE SEISMIC PRA (CONT'D)

- DEVELOPED SEISMIC FRAGILITIES FOR INTERACTIONS IDENTIFIED AS IMPORTANT IN THE PRA
  - SEISMIC FRAGILITY, IN GENERAL TERMS, IS THE CONDITIONAL PROBABILITY OF A COMPONENT FAILURE, GIVEN A SEISMIC EVENT
- FROM THE SEISMIC PRA MODEL, RESULTS WERE OBTAINED FOR THE START-UP CONFIGURATION AND THE DESIGN CASES
- SENSITIVITY STUDIES WERE PERFORMED TO BOUND THE ASSESSMENT AND DETERMINE SPECIFIC COMPONENT SENSITIVITIES

LIMITED SCOPE SEISMIC PRA (CONT'D)

	<u>START-UP CONFIGURATION</u>	<u>DESIGN</u>
ESTIMATED TOTAL SEISMIC CDF	$1.9 \times 10^{-5}/\text{YR.}$	$1.2 \times 10^{-5}/\text{YR.}$
CHANGE IN ESTIMATED SEISMIC CDF FROM:		
WALLS	$< 10^{-7}/\text{YR.}$	
SERVICE WATER PUMPS	$0.7 \times 10^{-5}/\text{YR.}$	
REMAINING STSI ITEMS	$< 10^{-6}/\text{YR.}$	
TOTAL	$0.7 \times 10^{-5}/\text{YR.}$	



## LIMITED SCOPE SEISMIC PRA (CONT'D)

### CONCLUSIONS

- THE ESTIMATED DESIGN CDF CAUSED BY SEISMIC EVENTS AT BRUNSWICK IS LOW.
  - ON THE ORDER OF  $1.2 \times 10^{-5}$  PER YR.
  - COMPARABLE WITH RESULTS OF OTHER SEISMIC PRAs
  
- THE INCREASE IN CDF FOR THE START-UP CONFIGURATION IS ABOUT  $0.7 \times 10^{-5}$ /YR.



## VI. SUMMARY OF CORRECTIVE ACTIONS

SUMMARY OF CORRECTIVE ACTIONS  
PRIOR TO START-UP

- RESOLVE THE FOLLOWING CONDITIONS PRIOR TO START-UP OF EITHER UNIT:
  - COMPLETE SAFETY AND NON-SAFETY MASONRY WALL WALKDOWNS AND DESIGN REVIEWS TO ASSURE ALL SAFETY RELATED WALLS ARE FULLY QUALIFIED
  - REVIEW BULLETIN 79-02 (PIPE SUPPORT ANCHOR) PROGRAM TO ENSURE COMPLIANCE AND TO ENSURE METHODS OF INSPECTION WOULD DETECT DEFICIENT BOLT INSTALLATION
  - PERFORM A WALKDOWN FOR NON-PIPE SUPPORT STSI ITEMS AND PIPE SUPPORTS IN AREAS WITH HIGH CORROSION POTENTIAL--TO VALIDATE ASSUMPTIONS

SUMMARY OF CORRECTIVE ACTIONS  
PRIOR TO START-UP (CONT'D)

- RESOLVE THE FOLLOWING CONDITIONS PRIOR TO START-UP OF EITHER UNIT (CONT'D):
  - DIESEL BUILDING AND CONTROL BUILDING WALLS RESTORED TO SEISMIC DESIGN REQUIREMENTS
  - SERVICE WATER PUMP OPERABILITY AND SHORT-TERM QUALIFICATION CONFIRMED
  - ALL CURRENT TRANSFORMERS IN EMERGENCY BUSES REPLACED
  - HOT SIDE WALKDOWNS OF BOTH UNITS COMPLETED AND IDENTIFIED CONCERNS AFFECTING EITHER SAFETY OR RELIABILITY RESOLVED
  - TEMPORARY CONDITIONS REDUCED
  - CONDITIONS REQUIRING OPERATOR WORK-AROUNDS REDUCED

SUMMARY OF CORRECTIVE ACTIONS  
PRIOR TO START-UP (CONT'D)

- RESOLVE THE FOLLOWING ADDITIONAL  
CONDITIONS PRIOR TO START-UP OF UNIT 1:
  - PRIMARY INVERTER REPAIRED
  - LEAKS IN DRYWELL REPAIRED
  - SELECTED NUCLEAR INSTRUMENTATION  
REPAIRED
  - DIESEL GENERATOR LOAD TESTS  
COMPLETED
  - BATTERY DISCHARGE TESTS COMPLETED
  - SECONDARY CONTAINMENT ISOLATION  
TEST COMPLETED

SUMMARY OF CORRECTIVE ACTIONS  
PRIOR TO START-UP (CONT'D)

- RESOLVE THE FOLLOWING ADDITIONAL CONDITIONS PRIOR TO START-UP OF UNIT 2:
  - TURBINE EXCITER COUPLING CHANGEOUT AND ALIGNMENT
  - TURBINE PARTIAL ARC MODIFICATION
  - REFURBISHING CONTROL VALVE POWER PACKS, CHANGING OUT TURBINE ELECTRO-HYDRAULIC CONTROL SYSTEM ACCUMULATOR
  - INSPECTION OF DIESEL ENGINE NO. 3
  - 2B REACTOR FEED PUMP WEAR RING REPLACEMENT
  - CONTROL ROD DRIVE PUMP REPAIRS

## CLOSING REMARKS

- WALLS LONG-TERM QUALIFIED BEFORE RESTART
- SW PUMPS OPERABILITY CONFIRMED
- TIMELY SCHEDULES FOR
  - SERVICE WATER PUMP REPLACEMENT
  - STSI ITEMS

## CURRENT PLAN

- UNIT 1 READY FOR START-UP
  - LATE MAY
- UNIT 2 READY FOR START-UP
  - JUNE

STSI - SHORT-TERM STRUCTURAL INTEGRITY