B. Reiph Sylvia Group Vice Pranident

Edison

6400 North Dixie Highway Newport, Michigan 48166 (313) 586-4150

> April 6, 1988 NRC-88-0102

Mr. A. B. Davis Regional Administrator U. S. Nuclear Regulatory Commission 799 Roosevelt Rd., Bldg. 4 Glen Ellyn, 1L 60137

References: 1) Fermi 2 NRC Docket No. 50-341 NRC License No. NPF-43

2) NRC letter to Detroit Edison, dated October 9, 1987

Subject: PM Program Status for February 1988

Dear Mr. Davis:

Item 2 of NRC letter dated October 9, 1987, requested Detroit Edison to reassess the status of the Fermi 2 Preventive Maintenance (PM) Program as discussed in Detroit Edison's letter dated October 3, 1987. In eddition Detroit Edison was requested to provide a monthly status report to the NPC on the PM Program.

Three hundred and ten (310) priority "A" PMs were reviewed for scheduled disposition in February. One hundred and ninety-four (194) were evaluated and rescheduled with justification. Therefore, the number of PMs scheduled for February was one hundred and sixteen (116). Table 1 shows the scheduled priority "A" PMs through the LLRT Outage.

Of the one hundred and sixteen (116) scheduled priority "A" PMs, ten (10) were not completed, but were evaluated as acceptable in accordance with Fermi Procedure 12.000.17. Three (3) additional priority "A" PMs were completed during the month ahead of schedule, bringing the total completed to one aundred and nine (109). A. B. Davis April 6, 1988 NRC-88-0102 Page 2

......

(

All backlogged Priority "A" PMs will be accomplished by the end of the LLRT outage or rescheduled with justification.

If you have any questions, please contact Ms. Lynne S. Goodman at (313) 586-4211.

Sincerely. Bhalph Sylin

Enclosure

cc: R. C. Knop T. R. Quay W. G. Rogers USNRC Document Control Desk Washington, D. C. 20555

April 13, 1988

This letter is being remailed because the correspondence that was previously sent did not contain the enclosure.

Please discard " o previous letter and keep this one for your files.

Thank you.

1. 5

.

SCHEDULE/	1987	1988		1988	
	Dec.	Jan.	Feb.	LLRT OUTAGE	
Priority A Current Month					
Scheduled	96	96	94	701	
Completed	85	107	90		
Prior to Restart Backlog					
Scheduled	93	19	22	160	
Completed	112	21	19		
TOTAL Scheduled	189/	115/	116/	861	
Completed	197	128	109		

## TABLE 1 PRIORITY A ITEMS SCHEDULE

NOTE :

1

As of February 28, 1988, 418 of the 757 backlog items were completed or incorporated into other scheduled events. An additional 179 backlog items were rescheduled or were deleted from the PM Program. The remaining 160 backlog items will be completed during the LLRT Outage.