Dochet File 52-003



UNITED STATES NUCLEAR REGULATORY COMMISSION

WASHINGTON, D.C. 20555-0001

September 23, 1997

APPLICANT: Westinghouse Electric Corporation

FACILITY: AP600

SUBJECT: SUMMARY OF SEPTEMBER 10, 1997, MANAGEMENT MEETING WITH WESTINGHOUSE TO

DISCUSS DESIGN CERTIFICATION SCHEDULE FOR THE AP600

The subject meeting was held on September 10, 1997, in the Rockville, Maryland, office of the Nuclear Regulatory Commission (NRC) between representatives of Westinghouse and the NRC staff. Attachment 1 is a list of meeting attendees. Attachments 2 and 3 are the handouts provided by the staff during the meeting.

The purpose of the meeting was to discuss the schedule for the AP600 review. The staff stated that the draft schedule, provided in Attachment 2, was still in the process of development and was flexible in some areas but in other areas it was not flexible. The staff also stated their intent to write a Commission paper that would update the AP600 schedule from that given in SECY-97-051 "Schedule for the Staff's Review of the AP600 Design Certification Application," dated February 26, 1997. The staff agreed to provide Westinghouse with an electronic version of the draft schedule. Westinghouse stated that it would provide feedback to the staff on the draft schedule with respect to sequencing and duration which they believed could potentially improve the schedule.

The staff noted that the draft schedule reflected a revised review approach that was developed to focus the review. Specifically, the branches were asked to provide final safety evaluation report (FSER) inputs on certain dates and not wait until all issues were resolved in their respective areas. Therefore, some of the FSER inputs received contain open items and some future FSER inputs would also contain open items. These open items have been, and will continue to be, extracted and forwarded to Westinghouse for resolution. The staff agreed to determine a method that would be used to clearly identify these open items from more routine requests for additional information and to aid in management of the resolution of these open items.

Attachment 3 contains a handout that was provided to Westinghouse during the discussion of the schedule. The staff identified all the FSER inputs that were currently projected to occur after October 1, 1997, and schedule impact issues. The staff expressed concern that there were many issues that needed to be resolved between now and January 30, 1998. Therefore, it was agreed that meetings would be held on a periodic basis between the staff and Westinghouse to discuss the progress of the review.

Westinghouse agreed to provide feedback to the staff on the inspections, tests, analyses, and acceptance criteria schedule proposed in Attachment 3. Westinghouse also agreed to provide submittal dates to the staff for the

9710020179 970923 PDR ADOCK 05200003 A PDR





following: a draft markup for the containment spray design, a reply to the staff's concerns on the basemai, a draft markup for control room habitability, and a response to the staff's concerns for seismic and missile protection for the post-72 hour equipment.

The staff agreed that it needed to provide feedback to Westinghouse on its submittal concerning the Regulatory Treatment of Non-safety Systems. The staff was also evaluating potential policy implications for the proposed method for cooling the spent fuel pool. A draft of this meeting summary was provided to Westinghouse to allow them the opportunity to comment on the summary prior to issuance.

original signed by:

Joseph M. Sebrosky, Project Manager Standardization Project Directorate Division of Reactor Program Management Office of Nuclear Reactor Regulation

Docket No. 52-003

Attachments: As stated

cc w/atts: See next page

DISTRIBUTION w/attachments:

Docket File PUBLIC JSebrosky

PDST R/F BHuffman DScaletti

TKenyon DTJackson JNWilson

DISTRIBUTION w/o attachments:

SCollins/FMiraglia, 0-12 G18 BSheron, 0-7 D25

JRoe WDean, 0-5 E23 DMatthews

ACRS (11)

RZimmerman, 0-12 G18

TQuay

JMoore, 0-15 B18

DOCUMENT NAME: A: \9 10 MM. SUM

To receive a copy of this document, Indicate in the box: "C" = Copy without attachment/enclosure "E" = Copy with attachment/enclosure "N" = No copy

OFFICE	PM:PDST:DRPM	D:PDST:DRPM	
NAME	JSebrosky Lives	TRQuay The	
DATE	09/19/97	09月3/97	

cc: Mr. Nicholas J. Liparulo, Manager Nuclear Safety and Regulatory Analysis Nuclear and Advanced Technology Division Westinghouse Electric Corporation P.O. Box 355 Pittsburgh, PA 15230

> Mr. B. A. McIntyre Advanced Plant Safety & Licensing Westinghouse Electric Corporation Energy Systems Business Unit Box 355 Pittsburgh, PA 15230

> Ms. Cindy L. Haag Advanced Plant Safety & Licensing Westinghouse Electric Corporation Energy Systems Business Unit Box 355 Pittsburgh, PA 15230

Mr. M. D. Beaumont
Nuclear and Advanced Technology Division
Westinghouse Electric Corporation
One Montrose Metro
11921 Rockville Pike
Suite 350
Rockville, MD 20852

Mr. Sterling Franks U.S. Department of Energy NE-50 19901 Germantown Road Germantown, MD 20874

Mr. Charles Thompson, Nuclear Engineer AP600 Certification NE-50 19901 Germantown Road Germantown, MD 20874 Mr. Frank A. Ross U.S. Department of Energy, NE-42 Office of LWR Safety and Technology 13901 Germantown Road Germantown, MD 20874

Mr. Russ Bell Senior Project Manager, Programs Nuclear Energy Institute 1776 I Street, NW Suite 300 Washington, DC 20006-3706

Ms. Lynn Connor Doc-Search Associates Post Office Box 34 Cabin John, MD 20818

Dr. Craig D. Sawyer, Manager Advanced Reactor Programs GE Nuclear Energy 175 Curtner Avenue, MC-754 San Jose, CA 95125


Mr. Robert H. Buchholz GE Nuclear Energy 175 Curtner Avenue, MC-781 San Jose, CA 95125

Barton Z. Cowan, Esq. Eckert Seamans Cherin & Mellott 600 Grant Street 42nd Floor Pittsburgh, PA 15219


Mr. Ed Rodwell, Manager PWR Design Certification Electric Power Research Institute 3412 Hillview Avenue Palo Alto, CA 94303


WESTINGHOUSE AP600 MANAGEMENT MEETING ATTENDEES SEPTEMBER 10, 1997

NAME	ORGANIZATION
BOB VIJUK BRIAN MCINTYRE JACK ROE (PART TIME) TED QUAY TOM KENYON BILL HUFFMAN JERRY WILSON JOE SEBROSKY	WESTINGHOUSE WESTINGHOUSE NRR/DRPM NRR/DRPM/PDST NRR/DRPM/PDST NRR/DRPM/PDST NRR/DRPM/PDST NRR/DRPM/PDST



	AP800 REVIEW	SCHEDULI		
ID	Name	Bas. Fin.	Finish	Status
1	AP600 DESIGN CERTIFICATION REVIEW SCHEDULE		-	
2		7/3/98	11/30/98	
3	WESTINGHOUSE SUBMITS SSAR REVISIONS	5/21/97	9/9/97	
4	STAFF TECHNICAL REVIEW COMPLETE W/OPEN ISS	8/29/97	11/28/97	
6	WESTINGHOUSE RESOLVES OPEN ISSUES	NA	1/30/98	
6	PDST FSER PREPARATION	1/2/98	4/24/98	
7	OFFICE OF GENERAL COUNCIL REVIEW	1/19/98	5/11/98	
8	ISSUE FSER TO COMMISSION/ACRS	2/18/98	6/10/98	The state of the s
9	ACRS REVIEW	6/3/98	9/73/98	THE RESERVE OF THE PARTY OF THE
10	ISSUE FINAL FSER	7/3/98	10/23/98	
11	ISSL'E FINAL DESIGN APPROVAL	NA	11/30/98	





480		SCHEDUL	_	
1D 13	Name M98083 AP600 FSER PREPARATION	Bas. Fin.	Finish 4/3/98	Status
14	M98053	2/27/98	4/3/98	
16	PDST	1/2/96	4/3/98	
16				THE RESERVE OF THE PERSON NAMED IN COLUMN TWO IS NOT THE OWNER.
17	M90284 AP600 FSER ON CHAPTER	8/29/97	9/19/97	
18	M90294 PDST	8/29/97	9/19/97	
30	1.11 Index of Tier 2" Information	8/29/97	8/29/97	
20	1.6 Summary of Open Items	8/29/97 8/29/97	8/29/97 8/29/97	
22	1.7 Summary of Confirmatory Items	8/29/97	8/29/97	
22 23 24	1.8 Index of Applicable Regulations and Exempti	8/29/97	8/29/97	
24	1.10 Combined License (COL) Action Items	8/29/97	8/29/97	
26	ECGB	8/29/97	8/29/97	
26 27	1.9 Interfaces for Standard Designs	8/29/97	8/29/97	
27	EMEB	8/29/97	8/29/97	
28	1.9 Interfaces for Standard Designs	8/29/97	8/29/97	
30	HFEB	8/29/97	8/29/97	
34	1.9 Interfaces for Standard Designs HQMB	8/29/97 8/29/97	8/29/97 9/12/97	
32	1.9 Interfaces for Standard Designs	8/29/97	9/12/97	
31 32 33 34 36	SCSB	8/29/97	8/29/97	
34	1.9 Interfaces for Standard Designs	8/29/97	8/29/97	The second secon
	SPLB	8/29/97	9/19/97	THE CONTRACTOR OF THE PARTY OF
36	1.9 Interfaces for Standard Designs	8/29/97	9/19/97	
37	SRXB	8/29/97	8/29/97	
38	1.9 Interfaces for Standard Designs	8/29/97	8/29/97	
39	M90295 AP600 FSER ON CHAPTER 2	40000	21110	
41	WESTINGHOUSE COMPLETES SSAR CHAPTER 2	4/30/97 6/21/96	8/1/97	
42	M90298	4/30/97	5/21/96 9/1/97	
43	ECGB	4/4/97	9/1/97	
64	2.1 Site Location and Description	4/4/97		Draft FSER
46	2.2 Potential Hazards	4/4/97	4/4/97	Draft FSER
46	2.4 Hydrologic Description	4/4/97	4/4/97	Draft FSER
47	2.5 Site Envelope Characteristics	4/4/97	9/1/97	Draft FSER (Open Issues) Final audit 8/4/
48	W Provides Update Site ch/Q	2/28/97	2/28/97	
49	PERB	4/30/97	7/31/97	
60	2.3.1 Regional Climatology	2/14/97	7/31/97	Draft FSER (Open Issues)
61	2.3.2 Local Meteorology	4/30/97	7/31/97	Draft FSER (Open Issues)
63	M90296 AP600 FSER ON CHAPTER 3	6/30/97	10/15/97	
64	WESTINGHOUSE COMPLETES SSAR CHAPTER 3	12/31/96		Analysis for post 72 hr design changes ave
66	M90296	5/30/97	10/15/97	Final LBB audit completed 4/14/97
66	ECGB	6/1/97	9/1/97	
67	3.1 Design of Structures, Components, Equip. &	4/2/97	4/2/97	Draft FSER
68	3.2.1 Seismic Classification	4/2/97	4/2/97	Draft FSER (open issues)
69	3.2.2 Seismic Quality Group Classification	4/2/97	4/2/97	Draft FSER
60	3 3.1 Wind Loadings	3/28/97	3/28/97	Draft FSER
61	3.3.2 Tornado Loading	3/28/97	3/28/97	Draft FSER
62	3 4.2 Analysis Procedures	3/28/97		Draft FSER
64	3.5.1.3 Turbine Missiles 3.5.3 Barrier Design Procedures	2/12/97 3/31/97	3/31/07	Draft FSER Draft FSER (?)
66	3.6.2 Postulated Rupture Locations	4/2/97	A/2/97	Draft FSER(confirmatory issues)
66	Westinghouse provides LBB SSAR	2/28/97	6/27/97	Dian Fac A(Confirmatory Issues)
67	3.6.3 Leak-Before-Break	3/31/97	8/15/97	
68	3.7.1 Seismic Design Parameters	3/14/97	9/1/97	A STATE OF STREET STATE OF STREET STATE OF STREET STATE OF STATE O
69	3.7.2 Seismic System Analysis	3/14/97	the framework will be a control of larger	Final audit 8/11/97
70	3.7.3 Seismic Subsystem Analysis	3/14/97	9/1/97	
71	3.7.4 Seismic Instrumentation	4/4/97		Draft FSER
72	3.8.2 Steel Containment	3/31/97		Draft FSER (open issues)
73	3.8.3 Internal Containment Structures	3/31/97	9/1/97	
-	3.8.4 Other Category I Structures	3/31/97	9/1/97	Staff's final audit 8/4/97 and 8/11/97
74		15 15 1 15 M	200 LL 100 MA	Cartes Could and Black
74 75 76	3 8 5 Foundations 3 9 1 Special Topics for Mech. Components	3/31/97		Staff's final audit 8/4/97 Draft FSER

	AP600 REVIEW	SCHEDULI		
ID	Name	Bas. Fin.	Finish	Status
78	3.9.3 ASME Code Class 1, 2, 8.3 Components	4/3/97	4/3/97	Draft FSER (open Issues)
79	3.9.4 Control Rod Drive Systems	3/31/97	5/27/97	Draft FSER Draft FSER
80	3.9.5 Reactor Pressure Vessel Internals	3/31/97	5/27/97	Draft FSER
<u>81</u>	W- COMPLETES IST RAI RESPONSE	3/19/97	6/27/97	
82	3.9.6 Inservice Testing of Pumps & Valves	3/31/97	3/31/97	Draft FSER (open issues)
80 81 82 83 84	3.9.7 Integrated Head Package	3/31/97	5/27/97	Draft FSER
86	3.10 Seismic Qualification of Mech. & Elect. Equ. Westinghouse provides Piping Criteria SSAR	3/31/97 2/28/97	4/1/97 6/9/97	Draft FSER (open issues)
86	3.12 Piping Design	5/1/97	6/9/97	D. A FORE
87	EMCB	6/30/97	6/30/97	Draft FSER (open issues)
88	3.13 Threaded Fasteners	5/30/97	5/30/97	
89	SPLB	6/30/97	10/15/97	The second secon
90	3.4.1 Flood Protection	5/30/97	10/15/97	THE RESERVE OF THE PARTY OF THE
91	3.5.1 Missile Selection	5/30/97	10/15/97	
92	3.5.2 Missile Protection	5/30/97	10/15/97	
93	3.6.1 Piping Failure	2/28/97	10/15/97	
94 95	3.11 Environmental Qualification, Inc. Appendix 3	5/30/97	9/30/97	
96			man Michigan Salam	
96	MB0297 AP600 FSER ON CHAPTER 4	3/31/97	6/30/97	The second secon
97	WESTINGHOUSE COMPLETES SSAR CHAPTER 4	6/21/96	6/21/96	
88	M90297	3/31/97	6/30/97	
99	EMCB	3/31/97	3/31/97	
100	4.5.1 Control Rod Drive Structural Material	3/31/97		Draft FSER
101	4.5.2 Reactor Internals & Core Support Materials			Draft FSER
102	SRXB	3/31/97	6/30/97	
103	4.2 Fuel System Design	3/31/97	5/30/97	Draft FSER
104	4.3 Nuclear Design	3/31/97	5/30/97	Draft FSER
106	4.4 Thermal Hydraulic Design	3/31/97	5/30/97	Draft FSER
106	4.6 Functional Design of Control Rod Drive Syst	3/31/97	5/30/97	Draft FSER
107				
108	M90298 AP600 FSER ON CHAPTER 6	8/29/97	9/19/97	
109	WESTINGHOUSE COMPLETES SSAR CHAPTER 5	4/30/97	4/30/97	SSAR changes ongoing - final TBD
110	M90298	4/14/97	8/19/97	
111	ECGB	2/27/97	2/27/97	
112	5.2.1 Compliance with Codes and Standards Rul	12/31/96	12/31/96	Draft FSER (open issues)
114	5.2.3 Reactor Coolant Pressure Boundary Materi 5.2.4 RCP9 IST and ISI	1/26/97 2/27/97		Draft FSER
115	5.3.1 Reactor Vessel Materials	2/12/97		Dreft FSER
116	5.3.2 Pressure-Temp. Limits & PTS		2/12/97	Draft FSER Draft FSER
117	5.3.3 Reactor Vessel Integrity	2/12/97	1/20/07	Draft FSER
118	5.4.1.1 Pump Flywheel Integrity	1/30/97	1/30/97	Draft FSER
119	5.4.2.1 Steam Generator Materials	2/12/97	0/40/07	Draft FSER
120	5.4.2.2 Steam Generator Tube ISI	12/31/96		Draft FSER (Check)
121	SPLB	4/14/97	9/19/97	DIST FSER (CHECK)
122	5.2.5 RCPB Leakage Detection	4/14/97	9/19/97	
123	5.4.11 Pressure Relief Discharge	4/14/97	8/29/97	
124	SRXB	1/31/97	9/1/97	
26	5.2.2 Overpressure Protection	1/31/97	9/1/97	
126	5.4.1 Reactor Coolant Pumps	1/31/97	9/1/97	
127	5.4.2 Steam Gen, rators	1/31/97	9/1/97	
128	5.43 RCS Piping	1/31/97	9/1/97	
129	5.4.4 Main Steamline Flow Restriction	1/31/97	9/1/97	
130	5.4.5 Pressurizer	1/31/97	9/1/97	THE RESIDENCE OF THE PARTY OF T
131	5.4.6 Automatic Depressurization System Valves		9/1/97	
132	5.1 Summary Description	1/31/97	9/1/97	
133	5.47 Residual Heat Removal System	1/31/97	9/1/97	
134	5.4.9 Reactor Coolant System Pressure Relief D	1/31/97	9/1/97	The state of the s
136	5.4.12 RCS High Point Vents	1/31/97	9/1/97	
136	5 4 13 Core Makeup Tank	1/31/97	9/1/97	
137	5.4.14 Passive Residual Heat Removal HX	1/31/97	9/1/97	
138	The second secon		nor condition of the	THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NAM
139	M90299 AP600 FSER ON CHAPTER 5	8/1/97	11/26/97	TOTAL TOTAL AND A STATE OF THE
140	WESTINGHOUSE COMPLETES SSAR CHAPTER 6	10/31/96	5/30/97	CONTRACTOR OF THE CANADA CONTRACTOR OF THE CONTR
141	M90299	7/21/97	11/26/97	
142	ECGB	4/11/97	5/27/97	the same of the sa

D	Name	Bas. Fin.	Finish	Status
43	Westinghouse Resolves 6.1	NA NA	8/19/96	Status
44	6.1 Engineered Safety Features Materials	4/11/97	4/11/97	Draft FSER (open issues)
45	6.1.2 Protective Coating Systems & Organic Mat	12/31/96	12/31/96	Draft FSER
46	6.2.7 Fracture Prevention of CSB	12/31/96	12/31/96	Draft FSER (no change from DSER)
47	6.1.2 Containment Sprays for Cleanup	12/31/96	5/27/97	Presently Not Applicable
48	6.6 Inservice Inspection of Class 2 and 3 Compo	2/27/97	2/27/97	Draft FSER (Open Issues)
49	SCSB	7/21/97	8/29/97	DIBIT FOR (Open IBBOER)
50	Westinghouse Resolves 6.2	5/22/97	5/22/97	
61	6.2.1 Containment Functional Design	7/21/97	8/29/97	
62	6.2.1.1 A PWR Dry containment	7/21/97		Draft FSER (Open Issues)
63	6.2.1.2 Subcompartment Analysis	7/21/97	7/18/07	Draft FSER
54	6.2.1.3 LOCA	7/21/97	8/29/97	Dien rach
5.5	6.2.1.4 Secondary System Pipe Rupture	7/21/97	8/29/97	
56	6.2.1.5 Containment Pressure	7/21/97		Draft FSER
67	N. S. T. C. State (1971) 11 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1121101	W. E. C. C. I	DIENTOCH
58	W- COMPLETES PAR RA'S	5/23/97	6/13/97	
69	6.2.2 Containment Heat Removal	7/21/97	8/29/97	
60	6.2.3 Secondary Containment Functional Design	7/21/97	7/21/97	Draft FSER (No changes from DSER)
61	6.2.3 Secondary Containment Functional Design 6.2.4 Containment Isolation System	7/21/97	7/21/97	Draft FSER (No changes from DSER)
62	6.2.5 Combustible Gas Control	7/21/97	8/29/97	PIET FORT
62 23	6.2.6 Containment Leak Testing	7/21/97	8/1/97	Draft FSER
64	6.2.7 Fracture Prevention of Containment Press	7/21/97	7/21/97	Draft FSER (No changes from DSER)
66	6.28 In-Containment Refueling Water Storage T	7/21/97	8/29/97	DISK FOEK (NO DIMINGES FROM DISER)
66	SPLB	6/15/97	11/26/97	
67	Westinghouse resolves 6.4	10/31/96	10/31/96	
68	6.4 Control Room Habitability Systems	5/15/97	11/26/97	
69	D.4 Control Room Plantability Systems	D/10/8/	11/20/97	CONTRACTOR
20	6.5.1 ESF Atmosphere Cleanup Systems	1/17/97	474 5 45 5	114
74	6.5.3 Fission Product Control Systems	1/17/97	1/17/97	Not applicable to AP600
7 3	SRXB	the comment of the complete of the comment of	9/30/97	Draft FSER (may be impacted by spray iss
7.4		6/30/97		
72	Westinghouse Resolves 6.3	NA	2/19/97	THE COURSE WITHOUT COMMERCE AND ADDRESS OF THE COURSE WAS A SECOND OF THE C
70 71 72 73 74 76 76	6.3 Passive Core Cooling System	6/30/97	9/30/97	
7.0	M90300 AP600 FSER ON CHAPTER 7 INSTRUMENTAT	6/15/97		
77		A CONTRACTOR OF STATE	1/13/97	
78	WESTINGHOUSE COMPLETES SSAR CHAPTER 7	6/17/96		Westinghouse re-submitted SSAR Chapte
79		8/29/96	1/13/97	
80	HICB	8/29/96	1/13/97	
181	7.1 Instrumentation and Control 7.2 Reactor Trip System	8/29/96	1/13/97	Draft FSER (open issues)
82	7.2 Reactor Trip System	the state of the state of the State of	1/13/97	Draft FSER (open issues)
	7.3 Engineered Safety Features Actuation Syste	8/29/96	1/13/97	Draft FSER (open issues)
183	7.4 Systems Required for Sale Shutdown	8/29/96	1/13/97	Draft FSER (open issues)
184	7.5 Safety-Related Display Information	8/29/96	1/13/97	Draft FSER (open issues)
185	7.6 Interlock Systems important to Safety	8/29/96	1/13/97	Draft FSER (open assues)
186	7.7 Control and Instrumentation Systems	8/29/93	1/13/97	Draft FSER (open issues)
187		-		
188	M90301 AP600 FSER ON CHAPTER 8 ELECTRIC POW	1/31/97		Draft FSER
189	WESTINGHOUSE COMPLETES SSAR CHAPTER 8	3/29/96	3/29/96	
190	M90301	1/31/97	1/31/97	
191	EELB	1/31/97	1/31/97	
192	8.1 Introduction	1/31/97		Dreft FSER
193	8.2 Offsite Power System	1/31/97		Draft FSER
194	8.3.1 Onsite Power Systems (Onsite)	1/31/97		Draft FSER
195	8.3.2 DC Power Systems	1/31/97		Draft FSER
196	8.4 Other Electrical Features and Requirements	1/31/97	1/31/97	Draft FSER
197				
198	M90302 AP600 FSER ON CHAPTER 9 AUXILIARY SY	8/29/97	11/26/97	
199	WESTINGHOUSE COMPLETES SSAR CHAPTER B	4/30/97		Final W SSAR due 6/27
200	M90302	7/31/97		
201	ECGB	4/2/97	4/2/91	
202	9.1.1 New Fuel Storage (secondary)	4/2/97		Draft FSER
203	9.1.2 Spent Fuel Storage (secondary)	4/2/97	4/2/9	7 Draft FSER
204	9.2.3 Demineralized Water Treatment System	3/5/97		Draf FSER
205	9.3.2 Process and Post-accident Sampling Syste			7 Draft FSER
	and the same of th		alternative transcript and the extra contract to the	
206	9.3.3 Primary Sampling System	3/5/97	3/4/0	7 Draft FSER

DOAFT	itum.	-			
S to Lond To T Lond	FT		A	(Peer	Name of
	5.4	-	Erch.	-	

ID	Name	AP600 REVIEW		and the second state of the second	16
208		9.3.6 Chemical and Volume Control System (CV	Bas. Fin. 3/5/97	Firesh	Status
209	SPLI	B.S.O. Criemical and Volume Control System (CV	7/4/97	11/26/97	Draft FSER
210		9.1.1 New Fuel Storage	6/3/97		The first of the second second second second second second second
94	According to the late of the late of	9.1.2 Spent Fuel Storage		8/29/97	
11 12 13 14	-	9.1.2 Spent Fuel Dool Continue and Classics	7/4/97	8/29/97	
16		9.1.3 Spent Fuel Pool Cooling and Cleanup	7/4/97	8/29/97	
10		9.1.4 Light Load Handling System	6/3/97	8/29/97	
16	THE RESIDENCE OF STREET	9.1.5 Overhead Heavy Load Handling	6/3/97	8/29/97	
16	-	Westinghouse resolves 9.2	2/29/96	4/30/97	
16	-	9.2.1 Station Service Water System	4/15/97	6/29/97	Draft FSER (Confirmatory RTNSS)
17		9 2.2 Component Cooling Water System	4/15/97	8/29/97	Draft FSER (Confirmatory RTNSS)
18	-	9.2.4 Demineralized Water Transfer and Storage 9.2.5 Potable Water System 9.2.6 Sanitary Drainage System 9.2.7 Central Chilled Water System 9.2.8 Turbine Building Closed Cooling System 9.2.9 Waste Water System	4/15/97	8/29/97	Draft FSER
19 20 21 22 23 24		9.2.5 Potable Water System	4/15/97	8/29/97	Draft FSER
20	-	9.2.6 Sanitary Drainage System	4/15/97	7/23/97	
21	THE RESIDENCE	9.2.7 Central Chilled Water System	4/15/97	8/29/97	Draft FSER
22		9.2.8 Turbine Building Closed Cooling System	4/15/97	8/29/97	Draft FSER (Confirmatory RTNSS)
23			4/15/97	8/29/97	Draft FSER
24		P.2.10 Hot Water Heating System	4/15/97	8/29/97	Draft FSER
26		Westinghouse Resolves 9.3	4/30/96	6/27/97	
26		9.3.1 Compressed Air System	5/30/97	10/22/97	
27		9.3.2 Plant Gas System	NA	10/22/97	THE RESERVE THE PARTY OF THE PA
28		9.3.3 Equipment and Floor Drainage Systems	5/30/97	10/22/97	The second secon
29		Westinghouse Resolves 9.4 Issues	4/30/96	7/30/97	The second secon
30		9.4.1 Nuclear Island Nonradioactive Ventilation 5	5/15/97	11/7/97	
31		9.4.2 Annex/Auxiliary Buildings Non-Radioactive	5/15/97	11/26/97	
32	Mary and relations of the last	9.4.3 Radiologically Controlled Area Ventilation S	5/15/97	11/7/97	
13		9.4.4 Balance-of-Plant Interface	5/15/97	11/7/97	
34		9.4.5 Engineered Safety Feature Ventilation Syst	5/15/97	11/7/97	
3.5		9 4 6 Containment Recirculation Cooling System	5/15/97	11/7/97	
36	TOTAL STREET, ST. LEWIS CO., LANSING, L	9.4.7 Containment Air Filtration System	5/15/97	11/7/97	
37			5/15/97	11/7/97	The second secon
38		9 4 B Radweste Building HVAC System	5/15/97	11/7/97	The second secon
36		9.4.9 Turbine Building Ventilation System	5/15/97	11/7/97	
39		9 4.10 Diesel Generator Building Heating and Ve	5/15/97	11/7/97	
60	TATION AND DESCRIPTION OF THE	9 4 11 Health Physics and Hot Machine Shop HV	5/15/97	11/7/97	
41	-	Westinghouse Resolves 9.5 Issues	4/30/96	7/30/97	
42		9.5.1 Fire Protection Program	5/30/97	11/26/97	
43	-	9.5.4 Emergency Diesel Fuel Storage	5/30/97	10/22/97	
44		9.5.5 Emergency Diesel Cooling	5/30/97	10/22/97	
4.5		9.5.6 Emergency Diesel Starting System	5/30/97	10/22/97	
46		9.5.7 Emergency Diesel Engine Lubrication	5/30/97	10/22/97	
47		9.5.8 Emergency Diesel Engine Combustion	5/30/97	10/22/97	THE CONTRACT OF STREET
48	HICE		8/29/96	8/29/96	
49		9.5.2 Communications Systems	8/29/96	8/29/96	
50	EELI		1/31/97	1/31/97	
51		9.5.3 Lighting Systems	1/31/97	1/31/97	
52			110110	17671767	THE STATE OF THE S
53	M90303 APED	FSER ON CHAPTER 10 STEAM POW	6/30/97	9/19/97	
54		SHOUSE COMPLETES SSAR CHAPTER 10	4/30/97		Key Issue 14 unresolved
5.5	M90303	THE SOURCE IED SOUR CHAPTER TO	5/30/97	9/19/97	Let inne in disentined
56	SPLI		6/30/97	9/19/97	
57		Westinghouse Resolves 10.2		6/27/97	
			2/29/96		
8		10.2 Turbine Generator	5/30/97	9/19/97	
9		10.2.1 Overspeed Protection	5/30/97	9/19/97	
60		10.2.2 Digital Electrohydraulic Control System	5/30/97	9/19/97	
1		10.2.3 Automatic Turbine Control	5/30/97	9/19/97	
62		10.2.4 Turbine Protective Trips	5/30/97	9/19/97	
63		10.2.5 Valve Control	5/30/97	9/19/97	
64		10.2.6 Turbine Missiles	5/30/97	9/19/97	
66		10.2.7 Inservice Inspection	5/30/97	9/19/97	
66		10.2.8 Access to Turbine Areas	5/30/97	9/19/97	
67		10.2.9 Turbine Rotor Integrity	5/30/97		Draft FSER
68					
69		Westinghouse Resolves 10.3	4/30/96	6/27/97	
70		10.3 Main Stearn Supply System	5/30/97	9/19/97	Draft FSER
71		Westinghouse Resolves 10.4	3/29/96	6/27/97	
-		10 4 1 Main Condensers	5/30/97	9/19/97	
272		10 4 1 Main Condensess	5/30/97	9/19/97	

	AP600 REVIEW	SCHEDULE		
ID	Name	Bas. Fin.	Finish	Status
73	10.4.2 Main Condenser Evacuation System	5/30/97	9/19/97	
74 76 76	10.4.3 Turbine Gland Sealing System	5/30/97	9/19/97	The state of the s
76	10.4.4 Turbine Bypass System	5/30/97	9/19/97	
76	10.4.5 Circulating Water System	5/30/97	9/19/97	
77	10.4.7 Condensate and Feedwater System	5/30/97	9/19/97	
77 78 79	10 4.9 Auxiliary Feedwater System	5/30/97	9/19/97	
79	10 4 10 Auxiliary Steam System	5/30/97	9/19/97	
80	ECGB	6/30/97	9/1/97	
81	10.2.3 Turbine Diskrotor Integrity	5/30/97	9/1/97	
82	10.3.6 Steam and Feedwater Materials	5/30/97	9/1/97	THE STATE OF THE PARTY OF THE STATE OF THE S
82 83	10.4.6 Condensate Cleanup System	5/30/97		Dreft FSZR
84	10 4.8 Steam Generator Blowdown System	5/30/97		Draft FSER
86	19 19 Street General Bromoom Statem	Dr 30/8/	Br 1797	DIBITIOER
86	MB0304 AP600 FSER ON CHAPTER 11 RADIOACTIVE	3/31/97	10/16/97	The same and the s
87	WESTINGHOUSE COMPLETES SSAR CHAPTER 11		0/10/97	Charles IV - Assessment IV
8.8	M90304	11/29/96	6/2//9/	Chapter 11 outstanding in use resolution - (
89	SPLB	3/31/97	10/16/97	
90		3/31/97	10/16/97	
	11.1 Source Terms	3/31/97	10/15/97	The state of the s
91	11.2 Liquid Waste Management Systems	3/31/97	10/15/97	AND ADDRESS OF THE PARTY OF THE
92	11.3 Gaseous Waste Management Systems	3/31/97	10/15/97	
93	11.4 Solid Waste Management Systems	3/31/97	10/15/97	
94	11.5 Process and Effluent Rad Monitoring	3/31/97	10/15/97	
96	PERB	3/31/97	7/31/97	
96	11.5 Process and Effluent Rad Monitoring	3/31/97	7/31/97	
97				
98	M90306 AP600 FSER ON CHAPTER 12 RADIATION P	2/28/97	7/31/97	
99	WESTINGHOUSE COMPLETES SSAR CHAPTER 12	4/30/96	4/30/96	
00	M90306	2/28/97	7/31/97	
01	PERB	2/28/97	7/31/97	The state of the s
02	12.2 ALARA (Occupational)	2/26/97	7/31/97	Draft FSER
03	12.3 Radiation Sources	2/26/97	7/31/97	Draft FSER
04	12.4 Radiation Protection Design Features	2/28/97	7/31/97	Draft FSER
06	12.5 Dose Assessment	2/26/97		
30	12.6 Health Physics Facilities Design	2/28/97	7/31/57	Draft FSER
07	Ta o Fredit i Frigatos Facilites Design	E/ED/B/	1/31/9/	Liren FSER
08	M90306 AP600 FSER ON CHAPTER 13 CONDUCT OF	2/28/97	11/3/97	
109	WESTINGHOUSE COMPLETES SSAR CHAPTER 13	7/1/96	6/27/97	
10	M90306	2/28/97		
11	HHFB	man a second of the little of the later	11/3/97	
12		2/28/97	4/30/97	
12	13.1 Management and Technical Support	2/28/97	4/30/97	Draft FSER
13	13.1.1-13.1.2 Operating Organization	2/28/97		Draft FSER
14	13.2 Training	2/28/97	4/30/97	Draft FSER
16	13.5 Procedures	2/28/97		Draft FSER
16	PERB	2/28/97	8/1/97	
17 18 19	13.3 Emergency Planning	2/28/97	9/1/97	
18	HQMB	2/28/97	9/12/97	
19	13.4 Operational Review	2/28/97	9/12/97	(no outstanding issues)
20	PSGB	2/28/97	11/3/97	
21	Westinghouse Submits Securit: Design Report	NA.	A STATE OF THE PARTY OF THE PAR	
22	13.6 , nysical Security	2/28/97		45 days after W responds to Qs
23		NAME AND ADDRESS OF THE OWNER, WHEN	THE RESERVE TO SERVE THE PARTY OF THE PARTY	and a site, at realtoning to the
24	M90307 AP600 FSER ON CHAPTER 14 INITIAL TES	6/9/97	9/30/97	The second secon
26	WESTINGHOUSE COMPLETES SSAR CHAPTER 14	1/31/97		SSAR markup - 5/30, SSAR Rev 14 - 6/2
26	MB0307	6/9/97		
27	HOMB	6/9/97	After the service of the Service Service	
28	14.1 Introduction			
29		6/9/97		
	14.2 Initial test Program	6/9/97	9/30/97	
30	14.3 Certified Design Material			Information in ITAACs
31	ALLENS AND A PARK TO A PAR		-	
132	M90308 AP600 FSAR ON CHAPTER 16 ACCIDENT AN	6/30/97	AND THE RESERVE OF THE PARTY OF	
333	WESTINGHOUSE COMPLETES SSAR CHAPTER 15	2/28/97		SSAR Rev 13
334	M90308	6/30/97		
335	SRXB	6/30/97	The second respective of the later of the second	
336	15.1 Scope of Design-Basis Events	6/30/97	the second of th	
337	15.2 Analysis Methods	6/30/97		

AF5	Thisme	B	-	Te.
ID 138	Name PERB	Bas. Fin. 4/30/97	Finish 9/30/97	Status
139	15.3 Radiological Consequences of Accident	4/30/97	9/30/97	(Need response to serosols, pH, EQ)
140	15.3.1 Radiological Consequences of a Mai	4/30/97	9/30/97	(reced response to serosois, pri, EQ)
41	15.3.2 Radiological Consequences of Rod	4/30/97	9/30/97	
42	15.3.2 Radiological Consequences of the F	4/30/97	9/30/97	
43	15.3.4 Radiological Consequences of Loss-	4/30/97	9/30/97	The same of the sa
44	15.3.5 Steam Generator Tube Rupture (SG	4/30/97	9/30/97	
45	15.3.6 Radiological Consequences of Fuel	4/30/97	9/30/97	
46	SPLB	NA	11/26/97	THE RESERVE OF THE PARTY OF THE
47	15.7.3 Postulated Radioactive Releases due to Li	NA	11/26/97	The state of the s
48	M90309 AP600 FSER ON CHAPTER 16 TECH SPECS	6/30/97	11/26/97	The second secon
49	WESTINGHOUSE COMPLETES SSAR CHAPTER 16	7/31/96	6/27/97	Chapter 16 submittal assumes staff commi
60	M90309	4/7/97	11/26/97	Street, in admitted appointing are it downline
61	TSB (Tech. Spec.)	4/7/97	11/26/97	
61 62	ECGB (Tech. Spec.)	12/31/96	9/19/97	A DESCRIPTION OF A PARTY OF THE
63	EELB (Tech. Spec.)	3/27/97	9/19/97	
54	HICB (Tech. Spec.)	4/7/97	9/19/97	THE RESIDENCE OF STREET, SALES AND ADDRESS OF THE PARTY O
66	PERB (Tech. Spec.)	12/31/96	9/19/97	
56	SCSB (Tech. Spec.)	4/7/97		Complete - With Comments
67	SRXB (Tech. Spec.)	12/31/96	9/1/97	THE STATE OF THE REAL PROPERTY.
58	SPLB (Tech. Spec.)	4/7/97	10/15/97	
69	HQMB	1/31/97	8/29/97	
60	Westinghouse provides final RAP	4/30/96	6/13/97	
61	16.2 Reliability Assurance	1/31/97	8/29/97	
62		A CONTRACTOR	The second second	
63	M90310 AP600 FSER ON CHAPTER 17 QA	1/31/97	11/26/97	
64	WESTINGHOUSE COMPLETES SSAR CHAPTER 17	4/30/96	4/30/96	
66	M90310	1/31/97	11/26/97	
66	HOMB	1/31/97	11/26/97	
67	QA Inspection Complete	NA		(Preliminary audit 9/24-25)
68	17.1 QA During the Design and Construction P	1/31/97	11/26/97	Draft FSER 30 days after final QA inspecti
169	17.2 QA During Operating Phase	1/31/97	11/26/97	Draft FSER 30 days after final QA inspect
70		1791787	11/20/07	DIENT SEN SO days after final GM arepect
171	MB0311 AP600 FSER ON CHAPTER 18 HUMAN FACTO	3/13/97	10/1/97	
72	WESTINGHOUSE COMPLETES SSAR CHAPTER 18	2/12/97	2/12/97	
72	M90311	3/13/97	4/30/97	
174	HHFB	3/13/97	4/30/97	
176	18.0 Human Factors Engineering	3/13/97	4/30/97	
176	WESTINGHOUSE COMPLETES ERG	2/28/97	5/30/97	
177	M95553	8/15/97	10/1/97	
78	HICB (ERG)	8/15/97	8/21/97	
179	SRXB (ERG)	8/15/97	10/1/97	
180	and the same of th	01001	10/1/01	THE RESERVE OF THE PARTY OF THE
181	M90312 AP800 FSER ON CHAPTER 19 PRA SEVERE	8/1/97	9/30/97	,
182	WESTINGHOUSE COMPLETES SSAR CHAPTER 19	5/1/97		Chapter 19 SSAR inputs overdue - expect
183	M90312	B/1/97	9/30/97	
84	LEVEL 1 PRA	NA	9/30/97	
86	W-COMPLETES SEISMIC MARGINS	4/11/97	4/11/97	
186	ECGB (Level 1 PRA)	8/1/97	9/30/97	
187	SPSB (Level 1 PRA)	8/1/97	9/30/97	
88	LEVEL 2/3 PRA	NA NA	9/16/97	
189	3CSB (Level 2/3 PRA)	8/1/97	9/15/97	
081	The state of the s	0.1/9/	W/10/9/	
391	FSER ON CHAPTER 20 - GENERIC ISSUES	7/4/97	9/30/91	y
392	WESTINGHOUSE COMPLETES SSAR CHAPTER 20	3/31/97	3/31/9	
193	Unresolved and Generic Safety Issues	NA NA	9/30/9	
394	HICB (GIS)	12/31/96	A Continued the Continued to the Continu	7 Draft FSER
395	PERB (Gis)	4/30/97	SEA MINERAL PROPERTY AND ADDRESS OF THE PARTY.	the state of the s
396	ECGB (Gis)	1/31/97	F/130/9	7 (W input received)
397	EELB (GIs)			7 Draft FSER (open issue) Partially Comple
398		3/27/97	7/30/9	
399	SCSB (Gis)	4/15/97	8/29/9	The state of the s
400	SRXB (Gis)	7/4/97	9/30/9	
400	SPLB (GIs)	7/4/97	A CONTRACTOR OF THE PARTY OF TH	
602	HHFB (Gis) HOMB (Gis)	3/13/97	the second secon	
	PILITAIN (LAIK)	6/9/97	8/29/9	7

	AP600 REVIEW	VSCHEDULI	E	
ID	Name	Bes. Fin.	Finish	Status
403	PSGB (Gis)	2/28/97	7/30/97	
104	TSB (GIs)	7/4/97	7/30/97	TO BE A STREET OF THE STREET O
105		-	11000	
406	FSER ON CHAPTER 21 - TESTING	NA.	11/28/97	
407	SRXB	NA	11/3/97	
408	21.1 Introduction	6/2/97	11/3/97	
409	21.2 Issues of Concern	6/2/97	11/3/97	
410	21.3 Overview of Westinghouse Testing Programs	6/2/97	11/3/97	THE PERSON NAMED IN COLUMN TWO IS NOT THE OWNER.
411	21.4 Overview of NRC Activities	6/2/97	11/3/97	
412	21.5 Evaluation of Vendor Testing Programs	6/2/97	11/3/97	
413	WESTINGHOUSE COMPLETES NOTRUMP	12/17/96	6/13/97	
414	M91011	4/15/97	10/1/97	THE RESERVE OF THE PARTY OF THE
416	SRXB (Notrump)	4/15/97	10/1/97	
416	M91042 AP60 LOFT			The same state of the same of
417	AP600 LOFT SSAR INPUT	9/5/96	7/10/89	
418		9/5/96	9/5/96	
418	M91042	4/15/97	6/24/97	
419	SRXB (LOFT)	4/15/97		Draft FSER
420	WCOBRATRAC	4/14/97	10/1/97	
421	WOOBRATRAC SSAR INPUT	12/26/96	12/26/96	
422	SHXB (COBRATRAC) LBLOCA	4/14/97	10/1/97	
423	SRXB (COBRATRAC) LTC	4/14/97	9/15/97	
424	AP600 WGOTHIC	7/21/97	11/28/97	
426	WGOTHIC SSAR INPUT AND RESPONSES TO R	4/15/97	9/9/97	
426	SCSB (WGOTHIC)	7/21/97	11/28/97	
427	RTNSS	NA	9/30/97	
428	WESTINGHOUSE COMPLETES RTNSS	NA	4/3/96	
429	SRXB (RTNSS)	12/20/96	9/30/97	The State of the S
430	SCSB (RTNSS)	12/20/96	8/22/97	THE R. P. LEWIS CO., LANSING, MICH. 400, LANSING, MICH. 400, LANSING, MICH.
431				
432	M95666 APEDD ITAAC REVIEW	8/29/97	11/28/97	
433	WESTINGHOUSE COMPLETES ITAAC	6/30/97	6/30/97	
434	M98666	8/29/97	11/28/97	
436	ECGB (ITAAC)	8/29/97	11/28/97	
436	EELB (ITAAC)	8/29/97	11/28/97	
437	HICB (ITAAC)	8/29/97	11/28/97	
438	HOMB (ITAAC)	8/29/97	11/28/97	
439	PERB (ITAAC)	8/29/97	11/28/97	
440	SCSB (ITAAC)	8/29/97	11/28/97	
441	SPLB (ITAAC)	the common state of the factor for the		
The same of the sa		8/29/97	11/28/97	
442	SRXB (ITAAC)	8/29/97	11/28/97	
443	HHFB (ITAAC)	8/29/97	11/28/97	
444	M88069 AP600 SHUTDOWN RISK EVALUATION	6/30/97	9/30/97	
445	W- COMPLETES SHUTDOWN RISK STUDY	12/31/96	5/23/97	
446	M98069	6/30/97	9/30/97	
447	SRXB (Shufdown Risk)	5/30/97	9/30/97	
448	SCSB (Shutdown Risk)	7/18/97	9/30/97	Assigned to Task Force

PURPOSE

Provide the proposed AP600 schedule

AP600 SCHEDULE RECENT BACKGROUND

November - Staff and Westinghouse developed detailed schedule December 1996

February 1997 SECY-97-051 issued

- Advanced FSER November 1997
- Final Design Approval March 1998

April 1997 Staff informs Westinghouse that the schedule needs to be reevaluated due to missed schedule dates

May 1997 Westinghouse provides revised submittal schedule

ASSUMPTIONS OF SECY 97-051

- Timely, high-quality submittals from Westinghouse
- Westinghouse to submit most of the key information in the February March 1997 time frame, with all material to be submitted by the end of May 1997
- NRC staff resources available to perform the review

AP600 SCHEDULE - ACTUAL

- Both Westinghouse and the Staff missed November 1996 dates.
- 4/97 letter to Westinghouse requesting revised submittal dates, which was provided in May 1997.
- Process to closure involves staff writing SERs with open items. The staff will have to assemble the FSER and resolve open items at the same time

AP600 PROJECTED SCHEDULE

Date	ltem	W submittal complete	SERs to PDST	AFSER	FDA
2/26/97	SECY-97-051	(3/97)	7/97	11/97	3/98
today	Staff expectations	9/97*	11/97	5/98	11/98

^{*} In the last SMM Westinghouse committed to complete the majority of their submittals by the end of August 1997

SERs INPUTS AFTER 10/1/97

- · ITAAC
- Security (Chapter 13.6)
- QA (Chapter 17)
- SRXB input to testing (Chapter 21)
- WGOTHIC
- SPLB inputs for part of Chapters 3, 6, 9, 11, 15, and 16

ITAAC REVIEW

Branch	RAIs issued	W-response	Task Group Meeting	ITAAC/SSAR	FSER
ECGB	August 22 Oct. 3	Nov. 3	Nov. 18-25, 1997	Dec 30,'98	Jan 30
EELB	Sept. 19	Oct. 20	Oct. 27-31	Dec 30,'98	Jan 30
HICB	August 13	Oct. 20	Oct. 27-31	Dec 30,'98	Jan 30
HHFB	August 28 Sept. 19	Oct. 20	Unlikely	Dec 30,'98	Jan 30
HQMB	Sept. 17	Oct. 17	Unlikely	Dec 30,'98	Jan 30
PDST	Oct. 3	Nov. 3	Nov. 18-25	Dec 30,'98	Jan 30
PERB	Oct. 3	Nov. 3	Nov. 18-25	Dec 30,'98	Jan 30
SCSB	April 18 More Qs	June 16 Nov. 17	Nov. 18-25	Dec 30,'98	Jan 30
SPLB	Nov. 14	Nov. 17	Oct. 27-31 Nov. 18-25	Dec 30,'98	Jan 30
SRXB	Sept. 17	Oct. 17	Oct. 27-31	Dec 30,'98	Jan 30

IMPACT ISSUES

- Containment Design
 Containment Spray
 WGOTHIC
- Structures-basemat
- Fire Protection
- Auxiliary Systems
 Spent Fuel Pool
 Control Room Habitability
 Post-72 hour plant support
- Source Term
- Regulatory Treatment of Non-safety Systems

SUMMARY

- Expedited Feedback from Westinghouse
- SECY schedule to Commission