



# **1REO8 Inservice Inspection Summary Report for Welds and Component Supports**

**of the  
South Texas Project  
Electric Generating Station - Unit 1**

**Operator:** South Texas Project  
Nuclear Operating Company

**Address:** P. O. Box 289  
Wadsworth, Texas 77483

**Commercial  
Operation:** August 25, 1988

**Issue Date:** May 1999

**1RE08 INSERVICE INSPECTION SUMMARY REPORT**  
**FOR**  
**WELDS AND COMPONENT SUPPORTS**  
**of the**  
**SOUTH TEXAS PROJECT ELECTRIC GENERATING**  
**STATION**  
**UNIT NO. 1**

USNRC DOCKET NO.: 50-498

OPERATING LICENSE NO.: NPF-76

COMMERCIAL OPERATION DATE: August 25, 1988

Prepared by: J. C. Younger 7/6/99

J. C. Younger  
ISI Engineer - Welds & Component Supports

Date

Reviewed by: J. E. Stauber 7/7/99

J. E. Stauber  
Consulting Engineer - Section XI Section

Date

Approved by: C. A. Murry 7/7/99

C. A. Murry  
Supervisor - Section XI Section

Date



1RE08 Inservice Inspection Summary Report for  
Welds and Component Supports  
**TABLE OF CONTENTS**

	<u>Page</u>
<b>INTRODUCTION</b>	1
<b>Scope of Summary Report</b>	1
<b>Figure 1</b>	2
<b>WELDS</b>	3
<b>Scope of Examinations</b>	3
<b>Summary of Examinations</b>	4
Examination Methods	4
Examination Results and Corrective Actions	4
Additional and Successive Examinations	5
<b>Certification of Inspections</b>	5
<b>COMPONENT SUPPORTS</b>	6
<b>Scope of Examinations</b>	6
<b>Summary of Examinations</b>	6
Examination Methods	6
Examination Results and Corrective Actions	7
Additional and Successive Examinations	7
<b>Certification of Inspections</b>	7
 <b>APPENDIX A</b>	 Welds Listing
 <b>APPENDIX B</b>	 Component Supports Listing
 <b>APPENDIX C</b>	 ISI Limitations
 <b>APPENDIX D</b>	 NIS-1 Forms: Owner's Report for Inservice Inspection

# 1RE08 Inservice Inspection Summary Report for Welds and Component Supports

## INTRODUCTION

This Summary Report describes South Texas Project Nuclear Operating Company's (STPNOC) inservice inspection (ISI) of selected Class 1, 2, and 3 components of the South Texas Project Electric Generating Station, Unit 1 (STPEGS-1) performed prior to and during the eighth refueling outage (1RE08) of STPEGS-1. The STPEGS ISI program for welds and component supports is scheduled in accordance with Program B of the American Society of Mechanical Engineers (ASME) Section XI Code "Inservice Inspection of Nuclear Power Plant Components". The first ten year inspection interval of STPEGS-1 began August 25, 1988. Because STPEGS-1 was out of service continuously for 13 months, the inspection interval was extended for an equivalent period in accordance with IWA-2400(c) of ASME Section XI. *The inspection interval is also extended an additional 12 months as allowed by IWA-2400(c). This extends the first inspection interval to September 24, 2000.* The ISI summarized herein is for the second ISI of the third inspection period of STPEGS-1. The third inspection period began April 25, 1996 and extends to September 24, 2000. Figure 1 of this Section depicts the first ten year interval and Periods 1 through 3 for STPEGS-1. The percentages completion of examinations performed through 1RE07 for STPEGS-1 welds and component supports are also summarized in Figure 1.

The STPEGS-1 ISI program for the first inspection interval is described in the Ten Year ISI Plan previously filed with the Nuclear Regulatory Commission (NRC) and the State of Texas. The STPEGS-1 ISI program was developed and is being implemented in accordance with 10CFR50.55a, the 1983 Edition of Section XI Code with the Summer 1983 Addenda, and other regulatory and Code bases as specified in the Ten Year ISI Plan. This Summary Report satisfies the reporting requirements of IWA-6000 of the Section XI Code for welds and component supports.

### *Scope of Summary Report*

This Summary Report describes the ISI examinations performed prior to and during the 1RE08 refueling outage on Class 1 and 2 welds (Section 2) and Class 1, 2, and 3 component supports (Section 3). Each of these sections describes the scope of examinations performed; examination results, and corrective actions (if needed). The appendices of this report provide a listing of the weld examinations (Appendix A), listing of component supports examinations (Appendix B), ISI limitations (Appendix C) and copies of the NIS-1 Forms: Owner's Report for Inservice Inspection (Appendix D).

# ISI WELDS AND COMPONENT SUPPORTS PROGRAMS FIRST 10-YEAR INSPECTION INTERVAL CALENDAR and STATUS UNIT 1

[illegible]

CO - Commercial Operation August 25, 1968

ECM - End of Interval (extended by 1 year as allowed by TWA) September 24, 2000

N0 - Extended Outage (as defined by IW/A-2400-c) from February 4, 1993 to March 28, 1994

PERIOD 1 Minimum	16 %
PERIOD 1 Maximum	34 %

PERIOD 1	%
SUMMARY	Complete
Welds Program	31 %
Supports Program	24 %

PERIOD 2 Minimum	50 %
PERIOD 2 Maximum	67 %

PERIOD 2	%
St. Louis	Complete
WDC	61 %
Supp. to 1st	61 %

PERIOD 3 Minimum	100 %
PERIOD 3 Maximum	100 %

	Refueling Orange	6	7	8	Cumulative
PERIOD 3		%	%	%	%
SUMMARY		Complete	Complete	Complete	Complete
Welds Program		17 %	10 %	9 %	97 %
Supports Program		12 %	14 %	13 %	100 %

FIGURE 1



# 1RE08 Inservice Inspection Summary Report for Welds and Component Supports

## WELDS

This section of the Summary Report documents the examinations performed by STPNOC NDE Group and contractor nondestructive examination (NDE) personnel in accordance with the following documents:

- (1) First 10-Year Long-Term Inservice Examination Plan for the South Texas Project Electric Generating Station, Unit 1 (LTP),
- (2) Examination Plan for the 1999 - 1RE08 Inservice Inspection of Welds and Component Supports at the South Texas Project Electric Generating Station, Unit 1, (including any changes made during the performance of the examinations)

The Long-Term Plan (LTP) provides a detailed description of the rules for exemption, selection, allocation, and scheduling of Class 1 and 2 welds and examination areas for ISI.

### *Scope of Examinations*

NDE was performed on selected Class 1 and Class 2 components and examination areas as contained in the Examination Plan. Any deviations or changes were documented as Examination Plan Changes to the Examination Plan. A complete listing of the components and examination areas and other pertinent information is contained in Appendix A. Class 1 and Class 2 weld identification figures referenced in the Tables of Appendix A are contained in the LTP.

Reactor Vessel (RV) examinations (excluding the RV Closure Head) were performed with both manual and automated NDE methods by WesDyne International personnel and equipment. This included all RV shell welds and nozzle welds, nozzle to safe-end welds, adjacent safe-end to pipe/fitting welds, and nozzle inner radii. A manual examination of the flange to shell weld was conducted from the seal surface to obtain maximum coverage. Remote visual examinations were also conducted on the RV internals and the RV interior surfaces.

Manual UT examinations were conducted by STPNOC NDE Group and contractor NDE personnel on the RV flange threads and flange bushings (Roto-Lok inserts). The UT examinations on the flange bushings were performed as described in Relief Request RR-ENG-23 in lieu of the Section XI required visual examination.

The spare RCP motor and flywheel were installed on RCP 1A during 1RE08. Baseline magnetic particle and ultrasonic examinations were performed on the replacement flywheel prior to the outage. These examinations are also summarized in this report.

## 1RE08 Inservice Inspection Summary Report for Welds and Component Supports

The examinations completed during 1RE08 and previous refueling outages constitute the following percentages of completion for Class 1 and Class 2 components during the first inspection interval:

	<b>Cumulative (1st Interval)</b>
<b>Class 1 (IWB)</b>	<b>98 %</b>
<b>Class 2 (IWC)</b>	<b>96 %</b>

### *Summary of Examinations*

#### **Examination Methods**

The following examination methods were conducted:

##### VT Examinations

**VT-1:** Visual examination conducted to determine the condition of the part, component, or surface examined, including such conditions as cracks, wear, corrosion, erosion, or physical damage on the surfaces of the part or component.

**VT-2:** Visual examination conducted to locate evidence of leakage from pressure retaining components, or abnormal leakage.

**VT-3:** Visual examination conducted to determine the general mechanical and structural conditions of components.

##### PT Examinations

**PT:** Liquid penetrant examination conducted to detect surface defects.

##### MT Examinations

**MT:** Magnetic particle examination conducted to detect surface defects.

##### UT Examinations

**UT:** Ultrasonic examination conducted to detect the presence of discontinuities throughout the volume of weld and base material.

#### **Examination Results and Corrective Actions**

Examination area coverage was provided, to the extent practical, in accordance with the requirements of ASME Section XI and Code Case N-408. In those cases where physical conditions of the component restricted examination of the required area, the amount of coverage achieved was assessed. Appendix C, ISI Examination Limitations, contains a detailed account of examination limitations encountered during 1RE08 weld examinations for limitations that were 10% or greater.

## 1RE08 Inservice Inspection Summary Report for Welds and Component Supports

All UT indications determined to be recordable, regardless of signal amplitude, were investigated to determine the nature of the reflector. Indications determined to be other than geometry were evaluated to ASME Section XI criteria.

### **Additional and Successive Examinations**

If examinations reveal indications that exceed allowable indication standards, additional examinations are required as prescribed in IWB-2430 and IWC-2430. No additional examinations of Class 1 or Class 2 components (IWB/IWC-2430) were required during this outage.

Successive examinations are required if flaw indications are evaluated in accordance with IWB-3122.4 and the component qualifies as acceptable for continued service. No successive examinations (IWB-2420 or IWC-2420) will be scheduled as a result of examinations performed during this outage.

### ***Certification of Inspections***

ASME Section XI NIS-1 forms, "Owner's Report for Inservice Inspections", have been prepared to certify the STPEGS-1 weld ISI examinations described in this section of the Summary Report. The STPEGS-1 weld ISI examinations have been certified by our ANIL, Arkwright Mutual Insurance Company, on the NIS-1 forms included in Appendix D.



# 1RE08 Inservice Inspection Summary Report for Welds and Component Supports

## COMPONENT SUPPORTS

### *Introduction*

This Section of the Summary Report documents the examinations of component supports performed by STPNOC NDE Group and contractor NDE personnel in accordance with the following documents:

- (1) STPNOC (HL&P) Specification 5U035JS0003: Inservice Inspection Examination of Component Supports of South Texas Project Electric Generating Station, Unit 1, First Inspection Interval
- (2) Examination Plan for the 1999 - 1RE08 Inservice Inspection of Welds and Component Supports at the South Texas Project Electric Generating Station, Unit 1, including changes made during the outage (Examination Plan).

The Specification provides a detailed description of the rules for exemption and selection of Class 1, 2, and 3 component supports for ISI. The 1RE08 Examination Plan is an individual Examination Plan for implementing ISI component support examinations as designated in the Specification. Any deviations or changes were documented as Examination Plan Changes to the Examination Plan.

### *Scope of Examinations*

A complete listing of component supports examined during 1RE08 is contained in Appendix B. The examinations completed during 1RE08 and previous refueling outages constitute the following percentages of completion for Class 1, 2, and 3 component supports:

	<b>Cumulative (1st Interval)</b>
Class 1 (IWF)	100 %
Class 2 (IWF)	100%
Class 3 (IWF)	100%

### *Summary of Examinations*

#### **Examination Methods**

The following visual examination methods were conducted for the ISI of component supports:

**VT-3:** Visual examination conducted to determine the general mechanical and structural conditions of components.

**VT-4:** Visual examination conducted to determine conditions related to the operability of components or devices.

## 1RE08 Inservice Inspection Summary Report for Welds and Component Supports

### **Examination Results and Corrective Actions**

The visual examinations performed on component supports during 1RE08 detected one(1) relevant condition. A spring hanger on a Class 3 Component Cooling piping had a cold load setting which was out of tolerance. Engineering evaluation CREE 99-5790-2 concluded the support to be operable and functional in each case and no additional or successive examinations are required. The hanger settings were reset and reexamined with satisfactory results.

### **Additional and Successive Examinations**

The results of the visual examinations of component supports performed during 1RE08 did not require that any additional examinations (IWF-2430) be performed or any successive examinations (IWF-2420) be scheduled.

### ***Certification of Inspections***

Section XI NIS-1 forms, "Owner's Report for Inservice Inspections", have been prepared to certify the STPEGS-1 component support ISI examinations described in this section of the Summary Report. The STPEGS-1 component support ISI examinations have been certified by our ANIL, Arkwright Mutual Insurance Company, on the NIS-1 forms included in Appendix D.

## **APPENDIX A**

### **WELDS LISTING**

#### **EXAMINATION RESULTS LEGEND**

B	Baseline Examination
C	Examination for Section XI Scheduling Credit
D	Examination Deferrable to End of Interval
W	RCP Flywheel Examination



DATE: 04/28/99

## SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 1

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESSURE VESSEL

				N	O		
				O	G	T	
				R	E	H	
SUMMARY EXAMINATION AREA				E	O	E	
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	C	M	R
							REMARKS
							**CALIBRATION BLOCK**

CIRCUMFERENTIAL VESSEL WELDS (FIG NO A-RPV-1,2)

000101	RPV1-101-121(B) FLANGE TO UPPER SHELL	B-A(D) B1.30	UT	WESDYNE UTI-013 R1	D - -	EXAMINED 100% OF WELD LENGTH FROM THE SEAL SURFACE. PERFORMED BY WESDYNE PERSONNEL WITH STPNOC PROCEDURE. **CSCL-43**
000102	RPV1-101-121(C) FLANGE TO UPPER SHELL	B-A(D) B1.30	M-UT	WESDYNE TGX-ISI-254	D - -	EXAMINE 100% OF WELD LENGTH FROM VESSEL WALL.  **CSCL-39/CSCL-38**

CIRCUMFERENTIAL VESSEL WELDS (FIG NO A-RPV-1)

000200	RPV1-103-121 UPPER SHELL TO INTERMEDIATE SHELL	B-A(D) B1.11	M-UT	WESDYNE TGX-ISI-254	D - -	   **CSCL-38**
000300	RPV1-101-171 INTERMEDIATE SHELL TO LOWER SHELL	B-A(D) B1.11	M-UT	WESDYNE TGX-ISI-254	- - D	THREE INDICATIONS RECORDED AND EVALUATED TO BE ACCEPTABLE PER IWB-3510.1 (REF. CR 99-5294-1).  **CSCL-38**
000400	RPV1-101-141 LOWER SHELL TO BOTTOM HEAD TORUS	B-A(D) B1.11	M-UT	WESDYNE TGX-ISI-254	- - D	THREE INDICATIONS RECORDED AND EVALUATED TO BE ACCEPTABLE PER IWB-3510.1 (REF. CR 99-5294-1).  **CSCL-37/CSCL-38**
000500	RPV1-102-151 BOTTOM HEAD TORUS TO BOTTOM HEAD DOME	B-A(D) B1.21	M-UT	WESDYNE TGX-ISI-254	- - D	THREE INDICATIONS RECORDED AND EVALUATED TO BE ACCEPTABLE PER IWB-3510.1 (REF. CR 99-5294-1).  **CSCL-37/CSCL-38**

REVISION: 1

INSERVICE INSPECTION SUMMARY

PAGE: 2

### CLASS 1 CBWD STATUS COMPONENTS

## REACTOR PRESSURE VESSEL

				N	O	
		ASME		O	G	T
		SEC. XI		R	E	H
SUMMARY EXAMINATION AREA		CATGY	EXAM	E	O	E REMARKS
NUMBER IDENTIFICATION		ITEM NO	METHOD	PROCEDURE	C M R	**CALIBRATION BLOCK**

LONGITUDINAL VESSEL WELDS (FIG NO A-RPV-1)

000800 RFPV1-101-122A B-A(D) M-UT WESDYNE D - - LIMITED EXAMINATION COVERAGE(RR-ENG-21).  
LONGITUDINAL WELD ON THE UPPER B1.12 TGX-ISI-254  
SHELL.

\*\*CSCL-39/CSCL-38\*\*

000900 RPV1-101-122B B-A(D) M-UT WESDYNE D  
LONGITUDINAL WELD ON THE UPPER B1 12 TGX-ISI-254  
SHELL

\*\*CSCL-39/CSCL-38\*\*

001000 RFV1-101-122C B-A(D) M-UT WESDYNE D -  
LONGITUDINAL WELD ON THE UPPER B1.12 TGX-ISI-254  
SHELL

\*\*CSCL-39/CSCL-38\*\*

001100	RPV1-101-124A	B-A(D)	M-UT	WESDYNE	- - D	ONE INDICATION RECORDED AND EVALUATED TO
	LONGITUDINAL WELD ON THE	B1.12		TGX-ISI-254		BE ACCEPTABLE PER IWB-3510.1 (REF. CR
	INTERMED SHELL					99-5294-2).

CSCL-38

001200	RPV1-101-124B	B-A(D)	M-UT	WESDYNE	- - D	TWO INDICATIONS RECORDED AND EVALUATED
	LONGITUDINAL WELD ON THE	B1.12		TGX-ISI-254		TO BE ACCEPTABLE PER IWB-3510.1 (REF. CR
	INTERMED SHELL					99-5294-2). ONE GEOMETRIC INDICATION ON
						THE OUTSIDE SURFACE.

CSCL-38

001300	PPV1-101-124C	B-A(D)	M-UT	WESDYNE	- - D	ONE INDICATION RECORDED AND EVALUATED TO
	LONGITUDINAL WELD ON THE	B1.12		TGX-ISI-254		BE ACCEPTABLE PER IWB-3510.1 (REF. CR
	INTERMED SHELL					99-5294-2).

\*\*CSCI, - 38\*\*

DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 3

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESSURE VESSEL

				N	O		
				O	G	T	
				R	E	H	
SUMMARY EXAMINATION AREA				E	O	E	
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	C	M	R
							REMARKS
							**CALIBRATION BLOCK**

LONGITUDINAL VESSEL WELDS (FIG NO A-RPV-1)

001400	RPV1-101-142A	B-A(D)	M-UT	WESDYNE	D	-	-
	LONGITUDINAL WELD ON THE LOWER B1.12			TGX-ISI-254			
	SHELL						

\*\*CSCL-38\*\*

001500	RPV1-101-142B	B-A(D)	M-UT	WESDYNE	-	-	D
	LONGITUDINAL WELD ON THE LOWER B1.12			TGX-ISI-254			
	SHELL						

TWO INDICATIONS RECORDED AND EVALUATED TO BE ACCEPTABLE PER IWB-3510.1 (REF. CR 99-5294-2).

\*\*CSCL-38\*\*

001600	RPV1-101-142C	B-A(D)	M-UT	WESDYNE	D	-	-
	LONGITUDINAL WELD ON THE LOWER B1.12			TGX-ISI-254			
	SHELL						

\*\*CSCL-38\*\*

MERIDIONAL BOTTOM HEAD WELDS (FIG NO A-RPV-1)

001700	RPV1-101-154A	B-A(D)	M-UT	WESDYNE	-	-	D
	BOTTOM HEAD MERIDIONAL WELD AT B1.22			TGX-ISI-254			
	0 DEG						

ONE INDICATION RECORDED AND EVALUATED TO BE ACCEPTABLE PER IWB-3510.1 (REF. CR 99-5294-3).

\*\*CSCL-37/CSCL-38\*\*

001800	RPV1-101-154B	B-A(D)	M-UT	WESDYNE	D	-	-
	BOTTOM HEAD MERIDIONAL WELD AT B1.22			TGX-ISI-254			
	90 DEG						

\*\*CSCL-37/CSCL-38\*\*

001900	RPV1-101-154C	B-A(D)	M-UT	WESDYNE	D	-	-
	BOTTOM HEAD MERIDIONAL WELD AT B1.22			TGX-ISI-254			
	180 DEG						

\*\*CSCL-37/CSCL-38\*\*



DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 4

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESSURE VESSEL

				N	O			
				O	G	T		
				R	E	H		
SUMMARY EXAMINATION AREA				E	O	E	REMARKS	
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	C	M	R	**CALIBRATION BLOCK**
-----								

MERIDIONAL BOTTOM HEAD WELDS (FIG NO A-RPV-1)

002000	RPV1-101-154D	B-A(D)	M-UT	WESDYNE	-	-	D	ONE INDICATION RECORDED AND EVALUATED TO BE ACCEPTABLE PER IWB-3510.1 (REF. CR 99-5294-3).
	BOTTOM HEAD MERIDIONAL WELL AT B1.22			TGX-ISI-254				
	270 DEG							

\*\*CSCL-37/CSCL-38\*\*

NOZZLE TO SHELL AND SHELL TO NOZZLE WELDS (FIG NO A-RPV-1)

002500	RPV1-107-121A	B-D	M-UT	WESDYNE	C	-	-	
	LOOP A OUTLET NOZZLE AT 22 DEG B3.90			TGX-ISI-254				

\*\*CSCL-39/CSCL-53/CSCL-38\*\*

002600	RPV1-105-121A	B-D	M-UT	WESDYNE	C	-	-	
	LOOP A INLET NOZZLE AT 67 DEG B3.90			TGX-ISI-254				

\*\*CSCL-39/CSCL-53/CSCL-38\*\*

002700	RPV1-105-121B	B-D	M-UT	WESDYNE	C	-	-	
	LOOP B INLET NOZZLE AT 113 DEG B3.90			TGX-ISI-254				

\*\*CSCL-39/CSCL-53/CSCL-38\*\*

002800	RPV1-107-121B	B-D	M-UT	WESDYNE	C	-	-	
	LOOP B OUTLET NOZZLE AT 158 DEG	B3.90		TGX-ISI-254				

\*\*CSCL-39/CSCL-53/CSCL-38\*\*

002900	RPV1-107-121C	B-D	M-UT	WESDYNE	C	-	-	
	LOOP C OUTLET NOZZLE AT 202 DEG	B3.90		TGX-ISI-254				

\*\*CSCL-39/CSCL-53/CSCL-38\*\*

REVISION: 1

## INSERVICE INSPECTION SUMMARY

PAGE : 5

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

### CLASS 1 CBWD STATUS COMPONENTS

## REACTOR PRESSURE VESSEL

				N	O			
				O	G	T		
				R	E	H		
SUMMARY EXAMINATION AREA				E	O	E	REMARKS	
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	C	M	R	**CALIBRATION BLOCK**
		ASME						
		SEC. XI						
		CATGY	EXAM					

NOZZLE TO SHELL AND SHELL TO NOZZLE WELDS (FIG NO A-RPV-1)

003000 RPV1-105-121C B-D M-UT WESDYNE C - -  
LOOP C INLET NOZZLE AT 247 DEG B3.90 TGX-ISI-254

\*\*\*CSCL-39/CSCL-53/CSCL-38\*\*\*

003100 RPV1-105-121D B-D M-UT WESDYNE C - -  
LOOP D INLET NOZZLE AT 293 DEG B3.90 TGX-ISI-254  
\*\*CSCL-39/CSCL-53/CSCL-38\*\*

003200	RPV1-107-121D	B-D	M-UT	WESDYNE	C - -
	LOOP D OUTLET NOZZLE AT 338	B3.90		TGX-ISI-254	
	DEG				

\*\*CSCL-39/CSCL-53/CSCL-38\*\*

NOZZLE INSIDE RADIUS SECTION (FIG NO A-RPV-2)

003300 RPV1-N1AIR B-D M-UT WESDYNE C - -  
LOOP A OUTLET NOZZLE AT 22 DEG B3.100 TGX-ISI-254  
\*\*\*MU-44\*\*\*

```

003400  RPV1-N2AIR                B-D      M-UT      WESDYNE      C  -  -
      LOOP A INLET NOZZLE AT 67 DRG  B3.100      TGX-ISI-254

**MU-44**

```

```

003500  RPV1-N2BIR                      B-D      M-UT      WESDYNE      C - -
        LOOP B INLET NOZZLE AT 113 DEG B3.100      TGX-1S1-254

                                         ***MU-44**

```

DATE: 04/28/99

## SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 6

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESSURE VESSEL

SUMMARY	EXAMINATION AREA	ASME	SEC. XI	CATGY	EXAM	N	O	REMARKS
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE		C	M	R
								**CALIBRATION BLOCK**

NOZZLE INSIDE RADIUS SECTION (FIG NO A-RPV-2)

003600	RPV1-N1BIR	B-D	M-UT	WESDYNE	C	-	-	
	LOOP B OUTLET NOZZLE AT 158	B3.100		TGX-ISI-254				
	DEG							
								**MU-44**
003700	RPV1-N1CIR	B-D	M-UT	WESDYNE	-	-	C	ONE SUBSURFACE FLAW RECORDED FOR
	LOOP C OUTLET NOZZLE AT 202	B3.100		TGX-ISI-254				INFORMATION ONLY. ACCEPTABLE PER
	DEG							IWB-3512.1 (REF. CR 99-5294-6).
								**MU-44**

03800	RPV1-N2CIR	B-D	M-UT	WESDYNE	C	-	-	
	LOOP C INLET NOZZLE AT 247 DEG	B3.100		TGX-ISI-254				
								**MU-44**

003900	RPV1-N2DIR	B-D	M-UT	WESDYNE	C	-	-	
	LOOP D INLET NOZZLE AT 293 DEG	B3.100		TGX-ISI-254				
								**MU-44**

004000	RPV1-N1DIR	B-D	M-UT	WESDYNE	C	-	-	
	LOOP D OUTLET NOZZLE AT 338	B3.100		TGX-ISI-254				
	DEG							**MU-44**

NOZZLE TO SAFE-END AND SAFE-END TO NOZZLE WELDS (FIG NO A-RPV-2)

004500	RPV1-N1ASE	B-F	M-UT	WESDYNE	C	-	-	RR-ENG-22
	LOOP A OUTLET NOZZLE AT 22 DEG	B5.10		TGX-ISI-254				

\*\*CSCL-48/CSS-80/MU-44\*\*



DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 7

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESSURE VESSEL

SUMMARY EXAMINATION AREA		ASME			N	O	
NUMBER	IDENTIFICATION	SEC. XI	CATGY	EXAM		O	G T
						R	E H
		ITEM NO	METHOD	PROCEDURE		E	O E
						C	M R
							REMARKS
004600	RPV1-N2ASE LOOP A INLET NOZZLE AT 67 DEG	B-F	M-UT	WESDYNE TGX-ISI-254	C	-	RR-ENG-22
		B5.10					**CSCL-48/CSS-80/MU-44**
004700	RPV1-N2BSE LOOP B INLET NOZZLE AT 113 DEG	B-F	M-UT	WESDYNE TGX-ISI-254	C	-	RR-ENG-22
		B5.10					**CSCL-48/CSS-80/MU-44**
004800	RPV1-N1BSE LOOP B OUTLET NOZZLE AT 158 DEG	B-F	M-UT	WESDYNE TGX-ISI-254	C	-	RR-ENG-22
		B5.10					**CSCL-48/CSS-80/MU-44**
004900	RPV1-N1CSE LOOP C OUTLET NOZZLE AT 202 DEG	B-F	M-UT	WESDYNE TGX-ISI-254	C	-	RR-ENG-22
		B5.10					**CSCL-48/CSS-80/MU-44**
005000	RPV1-N2CSE LOOP C INLET NOZZLE AT 247 DEG	B-F	M-UT	WESDYNE TGX-ISI-254	C	-	RR-ENG-22
		B5.10					**CSCL-48/CSS-80/MU-44**
005100	RPV1-N2DSE LOOP D INLET NOZZLE AT 293 DEG	B-F	M-UT	WESDYNE TGX-ISI-254	C	-	RR-ENG-22
		B5.10					**CSCL-48/CSS-80/MU-44**
005200	RPV1-N1DSE LOOP D OUTLET NOZZLE AT 338 DEG	B-F	M-UT	WESDYNE TGX-ISI-254	C	-	RR-ENG-22
		B5.10					**CSCL-48/CSS-80/MU-44**

DATE: 04/28/99

## SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 8

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

## CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESSURE VESSEL

SUMMARY EXAMINATION AREA		ASME			N	O	
		SEC. XI			O	G	T
		CATGY	EXAM		R	E	H
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**

CLOSURE HEAD BOLTING (FIG NO A-RPV-2, 3A)

005501	1	B-G-1(D) UT	UT1-051 R1	D	-	-	
	FLANGE THREADS	B6.40					**CS-47**
005502	2	B-G-1(D) UT	UT1-051 R1	D	-	-	
	FLANGE THREADS	B6.40					**CS-47**
005503	3	B-G-1(D) UT	UT1-051 R1	D	-	-	
	FLANGE THREADS	B6.40					**CS-47**
005504	4	B-G-1(D) UT	UT1-051 R1	D	-	-	
	FLANGE THREADS	B6.40					**CS-47**
005505	5	B-G-1(D) UT	UT1-051 R1	D	-	-	
	FLANGE THREADS	B6.40					**CS-47**
005506	6	B-G-1(D) UT	UT1-051 R1	D	-	-	
	FLANGE THREADS	B6.40					**CS-47**
005507	7	B-G-1(D) UT	UT1-051 R1	D	-	-	
	FLANGE THREADS	B6.40					**CS-47**

REVISION: 1

INSERVICE INSPECTION SUMMARY

PAGE : 9

### CLASS 1 CBWD STATUS COMPONENTS

## REACTOR PRESSURE VESSEL

SUMMARY EXAMINATION AREA					N	O	
ASME					O	G	T
SEC. XI					R	E	H
CATGY EXAM					E	O	E
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	C	M	R
					REMARKS		
					**CALIBRATION BLOCK**		

CLOSURE HEAD BOLTING (FIG NO A-RPV-2, 3A)

005508	8	B-G-1 (D) UT	UTI-051 R1	D - -	
	FLANGE THREADS	B6.40			
					**CS-47**
005509	9	B-G-1 (D) UT	UTI-051 R1	D - -	
	FLANGE THREADS	B6.40			
					**CS-47**
005510	10	B-G-1 (D) UT	UTI-051 R1	D - -	
	FLANGE THREADS	B6.40			
					**CS-47**
005511	11	B-G-1 (D) UT	UTI-051 R1	D - -	
	FLANGE THREADS	B6.40			
					**CS-47**
005512	12	B-G-1 (D) UT	UTI-051 R1	D - -	
	FLANGE THREADS	B6.40			
					**CS-47**
005513	13	B-G-1 (D) UT	UTI-051 R1	D - -	
	FLANGE THREADS	B6.40			
					**CS-47**
005514	14	B-G-1 (D) UT	UTI-051 R1	D - -	
	FLANGE THREADS	B6.40			
					**CS-47**



REVISION: 1

INSERVICE INSPECTION SUMMARY

PAGE : 10

### CLASS 1 CBWD STATUS COMPONENTS

## REACTOR PRESSURE VESSEL

SUMMARY EXAMINATION AREA				N	O	
ASME				O	G T	
SEC. XI				R	E H	
CATGY		EXAM		E	O E	REMARKS
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	C M R	**CALIBRATION BLOCK**

CLOSURE HEAD BOLTING (FIG NO A-RPV-2, 3A)

NO	QTY	DESCRIPTION	UNIT	REMARKS	STATUS
005515	15	B-G-1 (D) UT	UTI-051 R1	D - -	
		FLANGE THREADS	B6.40		**CS-47**
005516	16	B-G-1 (D) UT	UTI-051 R1	D - -	
		FLANGE THREADS	B6.40		**CS-47**
005517	17	B-G-1 (D) UT	UTI-051 R1	D - -	
		FLANGE THREADS	B6.40		**CS-47**
005518	18	B-G-1 (D) UT	UTI-051 R1	D - -	
		FLANGE THREADS	B6.40		**CS-47**
005519	19	B-G-1 (D) UT	UTI-051 R1	D - -	
		FLANGE THREADS	B6.40		**CS-47**
005520	20	B-G-1 (D) UT	UTI-051 R1	D - -	
		FLANGE THREADS	B6.40		**CS-47**
005521	21	B-G-1 (D) UT	UTI-051 R1	D - -	
		FLANGE THREADS	B6.40		**CS-47**

DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 11

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESSURE VESSEL

SUMMARY EXAMINATION AREA	ASME				N	O	
NUMBER IDENTIFICATION	SEC. XI				O	G	T
	CATGY	EXAM			R	E	H
	ITEM NO	METHOD	PROCEDURE		E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**

CLOSURE HEAD BOLTING (FIG NO A-RPV-2, 3A)

005522	22	B-G-1(D) UT	UTI-051 R1	D - -			
	FLANGE THREADS	B6.40					**CS-47**
005523	23	B-G-1(D) UT	UTI-051 R1	D - -			
	FLANGE THREADS	B6.40					**CS-47**
005524	24	B-G-1(D) UT	UTI-051 R1	D - -			
	FLANGE THREADS	B6.40					**CS-47**
005525	25	B-G-1(D) UT	UTI-051 R1	D - -			
	FLANGE THREADS	B6.40					**CS-47**
005526	26	B-G-1(D) UT	UTI-051 R1	D - -			
	FLANGE THREADS	B6.40					**CS-47**
005527	27	B-G-1(D) UT	UTI-051 R1	D - -			
	FLANGE THREADS	B6.40					**CS-47**
005528	28	B-G-1(D) UT	UTI-051 R1	D - -			
	FLANGE THREADS	B6.40					**CS-47**

DATE: 04/28/99  
REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
INSERVICE INSPECTION SUMMARY  
FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)  
CLASS 1 CBWD STATUS COMPONENTS

PAGE: 12

REACTOR PRESSURE VESSEL

SUMMARY EXAMINATION AREA		ASME			N	O	
NUMBER IDENTIFICATION		SEC. XI	CATGY	EXAM	O	G	T
		ITEM NO	METHOD	PROCEDURE	R	E	H
					E	O	E
					C	M	R
					REMARKS		
					**CALIBRATION BLOCK**		

CLOSURE HEAD BOLTING (FIG NO A-RPV-2, 3A)

005529	29	B-G-1(D) UT	UTI-051 R1	D - -	
	FLANGE THREADS	B6.40			**CS-47**
005530	30	B-G-1(D) UT	UTI-051 R1	D - -	
	FLANGE THREADS	B6.40			**CS-47**
005531	31	B-G-1(D) UT	UTI-051 R1	D - -	
	FLANGE THREADS	B6.40			**CS-47**
005532	32	B-G-1(D) UT	UTI-051 R1	D - -	
	FLANGE THREADS	B6.40			**CS-47**
005533	33	B-G-1(D) UT	UTI-051 R1	D - -	
	FLANGE THREADS	B6.40			**CS-47**
005534	34	B-G-1(D) UT	UTI-051 R1	D - -	
	FLANGE THREADS	B6.40			**CS-47**
005535	35	B-G-1(D) UT	UTI-051 R1	D - -	
	FLANGE THREADS	B6.40			**CS-47**



DATE: 04/28/99

REVISION: 1

## SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 13

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESSURE VESSEL

SUMMARY EXAMINATION AREA		ASME			N	O	
NUMBER IDENTIFICATION		SEC. XI	CATGY	EXAM	O	G	T
		ITEM NO	METHOD	PROCEDURE	R	E	H
					E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**

CLOSURE HEAD BOLTING (FIG NO A-RPV-2, 3A)

005536	36	B-G-1(D) UT	UTI-051 R1	D	-	-	
	FLANGE THREADS	B6.40					**CS-47**
005701	1	B-G-1(D) UT	UTI-052 R1	D	-	-	RR-ENG-23
	FLANGE BUSHING	B6.50					**CS-100**
005702	2	B-G-1(D) UT	UTI-052 R1	D	-	-	RR-ENG-23
	FLANGE BUSHING	B6.50					**CS-100**
005703	3	B-G-1(D) UT	UTI-052 R1	D	-	-	RR-ENG-23
	FLANGE BUSHING	B6.50					**CS-100**
005704	4	B-G-1(D) UT	UTI-052 R1	D	-	-	RR-ENG-23
	FLANGE BUSHING	B6.50					**CS-100**
005705	5	B-G-1(D) UT	UTI-052 R1	D	-	-	RR-ENG-23
	FLANGE BUSHING	B6.50					**CS-100**
005706	6	B-G-1(D) UT	UTI-052 R1	D	-	-	RR-ENG-23
	FLANGE BUSHING	B6.50					**CS-100**

DATE: 04/28/99  
REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
INSERVICE INSPECTION SUMMARY  
FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)  
CLASS 1 CBWD STATUS COMPONENTS

PAGE: 14

REACTOR PRESSURE VESSEL

SUMMARY EXAMINATION AREA				N O		
				O G T		
				R E H		
CATGY EXAM				E O E		REMARKS
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	C M R	**CALIBRATION BLOCK**

CLOSURE HEAD BOLTING (FIG NO A-RPV-2, 3A)

005707	7	B-G-1(D) UT	UT1-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005708	8	B-G-1(D) UT	UT1-052 R1	L - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005709	9	B-G-1(D) UT	UT1-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005710	10	B-G-1(D) UT	UT1-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005711	11	B-G-1(D) UT	UT1-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005712	12	B-G-1(D) UT	UT1-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005713	13	B-G-1(D) UT	UT1-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**

REVISION: 1

INSERVICE INSPECTION SUMMARY

PAGE: 15

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

### CLASS 1 CBWD STATUS COMPONENTS

## REACTOR PRESSURE VESSEL

SUMMARY EXAMINATION AREA				N	O
NUMBER IDENTIFICATION				O	G T
ITEM NO METHOD PROCEDURE				R	E H
CATGY EXAM				E	O E REMARKS
SEC. XI				C	M R **CALIBRATION BLOCK**
ASME					

CLOSURE HEAD BOLTING (FIG NO A-RPV-2, 3A)

005714	14	B-G-1(D) UT FLANGE BUSHING	B6.50	UTI-052 R1	D - -	RR-ENG-23
						**CS-100**
005715	15	B-G-1(D) UT FLANGE BUSHING	B6.50	UTI-052 R1	D - -	RR-ENG-23
						**CS-100**
005716	16	B-G-1(D) UT FLANGE BUSHING	B6.50	UTI-052 R1	D - -	RR-ENG-23
						**CS-100**
005717	17	B-G-1(D) UT FLANGE BUSHING	B6.50	UTI-052 R1	D - -	RR-ENG-23
						**CS-100**
005718	18	B-G-1(D) UT FLANGE BUSHING	B6.50	UTI-052 R1	D - -	RR-ENG-23
						**CS-100**
005719	19	B-G-1(D) UT FLANGE BUSHING	B6.50	UTI-052 R1	D - -	RR-ENG-23
						**CS-100**
005720	20	B-G-1(D) UT FLANGE BUSHING	B6.50	UTI-052 R1	D - -	RR-ENG-23
						**CS-100**



DATE: 04/28/99

## SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 16

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

## CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESEURE VESSEL

					N	O	
		ASME			O	G	T
		SEC. XI			R	E	H
SUMMARY EXAMINATION AREA		CATGY	EXAM		E	O	E
NUMBER IDENTIFICATION		ITEM NO	METHOD	PROCEDURE	C	M	R
							REMARKS
							**CALIBRATION BLOCK**

CLOSURE HEAD BOLTING (FIG NO A-RPV-2, 3A)

005721	21	B-G-1(D) UT	UTI-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005722	22	B-G-1(D) UT	UTI-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005723	23	B-G-1(D) UT	UTI-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005724	24	B-G-1(D) UT	UTI-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005725	25	B-G-1(D) UT	UTI-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005726	26	B-G-1(D) UT	UTI-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005727	27	B-G-1(D) UT	UTI-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**

DATE: 04/28/99

## SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 17

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

## CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESSURE VESSEL

SUMMARY EXAMINATION AREA		ASME			N	O	
		SEC. XI			O	G	T
		CATGY	EXAM		R	E	H
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**

CLOSURE HEAD BOLTING (FIG NO A-RPV-2, 3A)

005728	28	B-G-1(D) UT	UTII-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005729	29	B-G-1(D) UT	UTII-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005730	30	B-G-1(D) UT	UTII-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005731	31	B-G-1(D) UT	UTII-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005732	32	B-G-1(D) UT	UTII-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005733	33	B-G-1(D) UT	UTII-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**
005734	34	B-G-1(D) UT	UTII-052 R1	D - -	RR-ENG-23	
	FLANGE BUSHING	B6.50				**CS-100**

DATE: 04/28/99

## SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 18

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

## CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESSURE VESSEL

				N	O	
				O	G	T
				R	E	H
				E	O	E
				C	M	R
SUMMARY EXAMINATION AREA	ASME	SEC. XI	CATGY EXAM			REMARKS
NUMBER IDENTIFICATION	ITEM NO	METHOD	PROCEDURE			**CALIBRATION BLOCK**

CLOSURE HEAD BOLTING (FIG NO A-RPV-2, 3A)

005735	35	B-G-1(D) UT	UTI-052 R1	D - -	RR-ENG-23
	FLANGE BUSHING	B6.50			
					**CS-100**

005736	36	B-G-1(D) UT	UTI-052 R1	D - -	RR-ENG-23
	FLANGE BUSHING	B6.50			
					**CS-100**

VESSEL INTERIOR (FIG NO A-RPV-1)

006200	VESSEL INTERIOR	B-N-1 VT-3	WESDYNE	C - -	FIVE TIEWRAPS LOCATED IN BOTTOM HEAD
		B13.10	TGX-ISI-88		AREA. TIEWRAPS WERE REMOVED (CR
					99-6134).

006400	VESSEL INTERIOR ATTACHMENTS	B-N-2(D) VT-3	WESDYNE	D - -	INCLUDES SIX CORE SUPPORT LUGS.
	BEYOND BELTLINE REGION	B13.60	TGX-ISI-88		

VESSEL CORE SUPPORT STRUCTURE (FIG NO A-RPV-5)

006502	ITEM NO. 1	B-N-3(D) VT-3	WESDYNE	D - -	THERMOCOUPLE CLAMPS.
	UPPER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		

006504	ITEM NO. 2	B-N-3(D) VT-3	WESDYNE	D - -	CONDUIT SWAGLOCK FITTINGS, BANDINGS, AND
	UPPER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		TAB LOCKS.

006506	ITEM NO. 3	B-N-3(D) VT-3	WESDYNE	D - -	CLAMPS ON MOUNTING BRACKETS.
	UPPER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		



DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 19

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESSURE VESSEL

		ASME			N	O	
		SEC. XI			O	G	T
SUMMARY EXAMINATION AREA		CATGY	EXAM		R	E	H
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**

VESSEL CORE SUPPORT STRUCTURE (FIG NO A-RPV-5)

006508	ITEM NO. 4	B-N-3(D) VT-3	WESDYNE	D - -	CONDUIT CLAMP WELDS.
	UPPER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		
006510	ITEM NO. 5	B-N-3(D) VT-3	WESDYNE	D - -	UPPER SUPPORT COLUMN NUT TO EXTENSION WELDS.
	UPPER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		
006512	ITEM NO. 6	B-N-3(D) VT-3	WESDYNE	D - -	CONDUIT SUPPORT BRACKET WELDS.
	UPPER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		
006514	ITEM NO. 7	B-N-3(D) VT-3	WESDYNE	D - -	HOLD-DOWN SPRING INTERFACE SURFACE.
	UPPER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		
006516	ITEM NO. 8	B-N-3(D) VT-3	WESDYNE	D - -	WELDS ON SUPPORT COLUMN LOWER NOZZLES.
	UPPER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		
006518	ITEM NO. 9	B-N-3(D) VT-3	WESDYNE	D - -	UPPER CORE PLATE INSERTS.
	UPPER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		
006520	ITEM NO. 10	B-N-3(D) VT-3	WESDYNE	D - -	THERMOCOUPLE COLUMN AND GUIDE TUBE LOCKING DEVICES.
	UPPER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		
006522	ITEM NO. 11	B-N-3(D) VT-3	WESDYNE	D - -	SUPPORT COLUMN AND CORE INSERT SCREW LOCKING DEVICE.
	UPPER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		

DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 20

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESSURE VESSEL

SUMMARY EXAMINATION AREA		ASME			N	O	
NUMBER	IDENTIFICATION	SEC. XI	CATGY	EXAM	O	G	T
					R	E	H
		ITEM NO	METHOD	PROCEDURE	E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**

VESSEL CORE SUPPORT STRUCTURE (FIG NO A-RPV-5)

006523	ITEM NO. 12 UPPER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	UPPER SUPPORT SKIRT TO PLATE GIRTH WELD.
006524	ITEM NO. 13 UPPER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	UPPER SUPPORT SKIRT TO FLANGE GIRTH WELD.
006526	ITEM NO. 14 UPPER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	GUIDE TUBE WELDS.
006528	ITEM NO. 15 UPPER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	UPPER CORE PLATE LOCKING DEVICES.
006530	ITEM NO. 16 UPPER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	LIFTING ROD LOCK WELDS.
006532	ITEM NO. 17 LOWER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	UPPER BARREL TO FLANGE GIRTH WELD.
006534	ITEM NO. 18 LOWER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	UPPER BARREL TO LOWER BARREL GIRTH WELD.
006536	ITEM NO. 19 LOWER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	LOWER BARREL TO CORE SUPPORT WELD.

DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 21

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESSURE VESSEL

SUMMARY EXAMINATION AREA		ASME			N	O	
NUMBER IDENTIFICATION		SEC. XI	CATGY	EXAM	O	G	T
					R	E	H
		ITEM NO	METHOD	PROCEDURE	E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**

VESSEL CORE SUPPORT STRUCTURE (FIG NO A-RPV-5)

006538	ITEM NO. 20 LOWER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	UPPER CORE PLATE ALIGNING PIN WELDS AND BEARING SURFACES. SURFACE CONDITIONS NOTED ON TOP OF CORE BARREL FLANGE. THESE CONDITIONS HAVE BEEN PREVIOUSLY DISPOSITIONED (REF. RFA 91-0153/SPR 910019).
006540	ITEM NO. 21 LOWER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	OUTLET NOZZLE INTERFACE SURFACE CONDITIONS.
006542	ITEM NO. 22 LOWER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	NEUTRON SHIELD PANEL DOWEL PIN COVER PALTE WELDS.
006544	ITEM NO. 23 LOWER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	NEUTRON SHIELD PANEL SCREW LOCKING DEVICES.
006546	ITEM NO. 24 LOWER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	INTERFACE SURFACES AT THE SPACER PADS ALONG TOP AND BOTTOM ENDS OF THE NEUTRON PANELS.
006548	ITEM NO. 25 LOWER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	BAFFLE ASSEMBLY SCREW LOCKING ARRANGEMENTS AT THE TWO TOP AND BOTTOM ELEVATIONS.
006550	ITEM NO. 26 LOWER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	FUEL PIN TO CORE SUPPORT LOCKING DEVICES.
006552	ITEM NO. 27 LOWER CORE SUPPORT ASSEMBLY	B-N-3(D) VT-3 B13.70	WESDYNE TGX-ISI-88	D - -	SECONDARY CORE SUPPORT HOUSING TO BASE PLATE WELD.



DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 22

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR PRESSURE VESSEL

					N	O	
		ASME			O	G	T
		SEC. XI			R	E	H
SUMMARY EXAMINATION AREA		CATGY	EXAM		E	O	E
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	C	M	R
							**CALIBRATION BLOCK**

VESSEL CORE SUPPORT STRUCTURE (FIG NO A-RPV-5)

006554	ITEM NO. 28	B-N-3(D) VT-3	WESDYNE	D - -	LOCKING DEVICES AND CONTACT OF THE
	LOWER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		BOTTOM INSTRUMENTATION GUIDE COLUMNS
					WHERE ATTACHED TO THE CORE SUPPORT AND
					TIE PLATES.
006556	ITEM NO. 29	B-N-3(D) VT-3	WESDYNE	D - -	LOCKING DEVICES OF THE SECONDARY CORE
	LOWER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		SUPPORT COLUMNS WHERE ATTACHED TO THE
					CORE SUPPORT AND TIE PLATES.
006558	ITEM NO. 30	B-N-3(D) VT-3	WESDYNE	D - -	RADIAL SUPPORT KEY WELDS.
	LOWER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		
006560	ITEM NO. 31	B-N-3(D) VT-3	WESDYNE	D - -	RADIAL SUPPORT KEY LOCKING ARRANGEMENTS
	LOWER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		AND BEARING SURFACES.
006562	ITEM NO. 32	B-N-3(D) VT-3	WESDYNE	D - -	HEAD AND VESSEL ALIGNING PINS SCREW
	LOWER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		LOCKING DEVICES AND BEARING SURFACES.
006564	ITEM NO. 33	B-N-3(D) VT-3	WESDYNE	D - -	IRRADIATION SPECIMEN GUIDE SCREW LOCKING
	LOWER CORE SUPPORT ASSEMBLY	B13.70	TGX-ISI-88		DEVICES AND DOWEL PINS.

DATE: 04/28/99

## SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 23

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

## CLASS 1 CBWD STATUS COMPONENTS

REACTOR COOLANT SYSTEM

SUMMARY EXAMINATION AREA		ASME			N	O	
		SEC. XI			O	G	T
		CATGY	EXAM		R	E	H
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	E	O	E
					C	M	R
							REMARKS
<u>29-RC-1101-NSS - LOOP 1 (FIG NO A-RC-1)</u>							
100720	1	B-J	M-UT	WESDYNE	C	-	MANDATORY ISI - TE. RR-ENG-22.
	SAFE END TO PIPE	B9.11		TGX-ISI-254			
**CSS-80/MU-44/CSCL-48**							
<u>29-RC-1201-NSS - LOOP 2 (FIG NO A-RC-2)</u>							
100860	1	B-J	M-UT	WESDYNE	C	-	MANDATORY ISI - TE. RR-ENG-22.
	SAFE END TO PIPE	B9.11		TGX-ISI-254			
**CSS-80/MU-44/CSCL-48**							
<u>29-RC-1301-NSS - LOOP 3 (FIG NO A-RC-3)</u>							
101000	1	B-J	M-UT	WESDYNE	C	-	MANDATORY ISI - TE. RR-ENG-22.
	SAFE END TO PIPE	B9.11		TGX-ISI-254			
**CSS-80/MU-44/CSCL-48**							
<u>29-RC-1401-NSS - LOOP 4 (FIG NO A-RC-4)</u>							
101140	1	B-J	M-UT	WESDYNE	C	-	MANDATORY ISI - TE. RR-ENG-22.
	SAFE END TO PIPE	B9.11		TGX-ISI-254			
**CSS-80/MU-44/CSCL-48**							
<u>27.5-RC-1103-NSS - LOOP 1 (FIG NO A-RC-1)</u>							
101330	7	B-J	M-UT	WESDYNE	C	-	MANDATORY ISI - TE. RR-ENG-22.
	ELBOW TO SAFE END	B9.11		TGX-ISI-254			
**CSS-80/MU-44/CSCL-48**							
<u>27.5-RC-1203-NSS - LOOP 2 (FIG NO A-RC-2)</u>							
101470	5	B-J	M-UT	WESDYNE	C	-	MANDATORY ISI - TE. RR-ENG-22.
	ELBOW TO SAFE END	B9.11		TGX-ISI-254			
**CSS-80/MU-44/CSCL-48**							

DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 24

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR COOLANT SYSTEM

SUMMARY EXAMINATION AREA				ASME	N	O		
				SEC. XI	O	G	T	
				CATGY	R	E	H	
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	E	O	E	REMARKS
					C	M	R	**CALIBRATION BLOCK**
<u>27.5-RC-1303-NSS - LOOP 3 (FIG NO A-RC-3)</u>								
101620	6	B-J	M-UT	WESDYNE	C	-	-	MANDATORY ISI - TE. RR-ENG-22.
	ELBOW TO SAFE END	B9.11		TJX-ISI-254				
**CSS-80/MU-44/CSCL-48**								
<u>27.5-RC-1403-NSS - LOOP 4 (FIG NO A-RC-4)</u>								
101760	6	B-J	M-UT	WESDYNE	C	-	-	MANDATORY ISI - TE. RR-ENG-22.
	ELBOW TO SAFE END	B9.11		TGX-ISI-254				
**CSS-80/MU-44/CSCL-48**								
<u>6-RC-1003-BB1 (FIG NO A-RC-13)</u>								
103750	11	B-J	PT	ZA-0012 R2	C	-	-	MANDATORY ISI - HS-F. REMOVAL OF PIPE
	ELBOW TO PIPE	B9.11	UT	UTI-001 R3	-	C	-	HANGER RESTRAINT REQUIRED.
**SS-8**								
<u>6-RC-1004-NSS (FIG NO A-RC-6)</u>								
103950	7FB	B-G-2	VT-1	ZA-0024 R2	B	-	-	BASELINE PM98000518/WAN135432.
	FLANGE BOLTING (N1RCPSV3452)	B7.50						
<u>6-RC-1009-NSS (FIG NO A-RC-6)</u>								
104130	9FB	B-G-2	VT-1	ZA-0024 R2	B	-	-	BASELINE PM98000517/WAN135431.
	FLANGE BOLTING (N1RCPSV3451)	B7.50						
<u>6-RC-1012-NSS (FIG NO A-RC-6)</u>								
104330	11FB	B-G-2	VT-1	ZA-0024 R2	B	-	-	BASELINE PM98000516/WAN135430.
	FLANGE BOLTING (N1RCPSV3450)	B7.50						



DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 25

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR COOLANT PUMP 1A

				N	O		
				O	G	T	
				R	E	H	
SUMMARY EXAMINATION AREA				E	O	E	
NUMBER	IDENTIFICATION	CATGY	EXAM	E	O	E	
		ITEM NO	METHOD	PROCEDURE	C	M	R
				C	M	R	
				REMARKS			
				**CALIBRATION BLOCK**			

PUMP CASING (FIG NO A-RCP-1)

260141	RCP-101A-PC	N-481	VT-2	0PSP15-RC-0001	C	-	-	VISUAL EXAMINATION FOR LEAKAGE DURING
	PUMP CASING	--						CATEGORY B-P PRESSURE TEST (BY SED).

FLYWHEEL (FIG NO A-RCP-2)

260170	RCP-101A-FW	RG	MT	ZA-0018 R2	C	-	-	10 YEAR RG 1.14 EXAMINATION: MT ON
	FLYWHEEL	1.14	UT	UTI-003 R2	C	-	-	FLYWHEEL SURFACES AND UT OF BORE KEYWAY,
								BOLTHOLES, AND BASE METAL. FLYWHEEL
								ORIGINALLY FROM RCP-2D(2RE06).
								**CS-76**

DATE: 04/28/99

REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 26

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR COOLANT PUMP 1B

				N	O	
				O	G	T
				R	E	H
SUMMARY EXAMINATION AREA				E	O	E
NUMBER IDENTIFICATION				C	M	R
				REMARKS		
		CATGY	EXAM			
	ITEM NO	METHOD	PROCEDURE			
-----				-	-	-
<u>PUMP CASING (FIG NO A-RCP-1)</u>						
260241	RCP-101B-PC	N-481	VT-2	0PSP14-RC-0001	C	-
	PUMP CASING	--				

VISUAL EXAMINATION FOR LEAKAGE DURING  
CATEGORY B-P PRESSURE TEST (BY SED).

DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 27

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR COOLANT PUMP 1C

SUMMARY EXAMINATION AREA		ASME			N	O	
NUMBER	IDENTIFICATION	SEC. XI	CATGY	EXAM	O	G	T
		ITEM NO	METHOD	PROCEDURE	R	E	H
					E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**

PUMP CASING (FIG NO A-RCP-1)

260341	RCP-101C-PC	N-481	VT-2	OPSP15-RC-0001	C	-	-	VISUAL EXAMINATION FOR LEAKAGE DURING
	PUMP CASING	--						CATEGORY B-P PRESSURE TEST (BY SED).

PUMP CASING WELDS (FIG NO A-RCP-1)

260342	RCP-101C-PCW	N-481	VT-1	ZA-0024 R2	C	-	-	VT-1 ON EXTERIOR OF THE PUMP CASING WELD
	PUMP CASING WELD	--						PER ASME CODE CASE N-481.



DATE: 04/28/99

REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 28

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

REACTOR COOLANT PUMP 1D

					N	O	
		ASME			O	G	T
		SEC. XI			R	E	H
SUMMARY EXAMINATION AREA		CATGY	EXAM		E	O	E
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	C	M	R
							REMARKS
							**CALIBRATION BLOCK**

PUMP CASING (FIG NO A-RCP-1)

260441	RCP-101D-PC	N-481	VT-2	0PSP15-RC-0001	C	-	-	VISUAL EXAMINATION FOR LEAKAGE DURING
	PUMP CASING	--						CATEGORY B-P PRESSURE TEST (BY SED).

DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 29

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 CBWD STATUS COMPONENTS

VALVES

SUMMARY EXAMINATION AREA		ASME			N	O	
		SEC. XI			O	G	T
		CATGY	EXAM		R	E	H
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**
<u>VALVE GROUP 1</u>							
261100	PSV 3452-VB ON 6-RC-1004 FIG NO A-RC-6	B-G-2	VT-1	ZA-0024 R2	B	-	BASELINE PM 98000518/WAN135432.
		B7.70					
261150	PSV 3452-VIS ON 6-RC-1004 FIG NO A-RC-6	B-M-2	VT-3	ZA-0024 R2	B	-	BASELINE PM 98000518/WAN135432.
		B12.50					
261200	PSV 3451-VB ON 6-RC-1009 FIG NO A-RC-6	B-G-2	VT-1	ZA-0024 R2	B	-	BASELINE PM 98000517/WAN135431.
		B7.70					
261250	PSV 3451-VIS ON 6-RC-1009 FIG NO A-RC-6	B-M-2	VT-3	ZA-0024 R2	B	-	BASELINE PM 98000517/WAN135431.
		B12.50					
261300	PSV 3450-VB ON 6-RC-1012 FIG NO A-RC-6	B-G-2	VT-1	ZA-0024 R2	B	-	BASELINE PM 98000515/WAN135430.
		B7.70					
261350	PSV 3450-VIS ON 6-RC-1012 FIG NO A-RC-6	B-M-2	VT-3	ZA-0024 R2	B	-	BASELINE PM 98000515/WAN135430.
		B12.50					

DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 30

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 2 CEWD STATUS COMPONENTS

CONTAINMENT SPRAY PUMPS

SUMMARY EXAMINATION AREA		ASME			N	O	
		SEC. XI			O	G	T
		CATGY	EXAM		R	E	H
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**
<u>PUMP 1A (FIG NO B-CSP-1)</u>							
750133	CIAPCS-1A-PCW3 LOWER CASE TO BOTTOM HEAD	C-G C6.10	VT-1	ZA-0024 R2	C	-	VT-1 BOROSCOPIC EXAM OF WELD PER CR 98-10926. RR-ENG-24.
750140	CIAPCS-1A-PCW5 LOWER CASE SEAM WELD	C-G C6.10	PT	ZA-0012 R2	C	-	EXAMINE ACCESSIBLE LENGTH DOWN TO FLOOR SEAL.
750145	CIAPCS-1A-PCW5 LOWER CASE SEAM WELD	C-G C6.10	VT-1	ZA-0024 R2	C	-	VT-1 BOROSCOPIC EXAM OF WELD PER CR 98-10926. RR-ENG-24.



DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 31

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 2 CBWD STATUS COMPONENTS

HIGH HEAD SAFETY INJECTION PUMPS

				N	O					
				O	G	T				
				R	E	H				
SUMMARY EXAMINATION AREA				E	O	E	REMARKS			
NUMBER	IDENTIFICATION	CATGY	EXAM	ITEM NO	METHOD	PROCEDURE	C	M	R	**CALIBRATION BLOCK**

PUMP 1A (FIG NO B-HHSIP-1)

751033	SIAPHH-1A-PCW3 LOWER CASE TO BOTTOM HEAD	C-G C6.10	VT-1	ZA-0024 R2	C	-	-	VT-1 BOROSCOPIC EXAM OF WELD PER CR 98-10926. RR-ENG-24.
751040	SIAPHH-1A-PCW5 LOWER CASE SEAM WELD	C-G C6.10	PT	ZA-0012 R2	C	-	-	EXAMINE ACCESSIBLE LENGTH DOWN TO FLOOR SEAL.
751045	SIAPHH-1A-PCW5 LOWER CASE SEAM WELD	C-G C6.10	VT-1	ZA-0024 R2	C	-	-	VT-1 BOROSCOPIC EXAM OF WELD PER CR 98-10926. RR-ENG-24.

DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 32

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 2 CBWD STATUS COMPONENTS

LOW HEAD SAFETY INJECTION PUMPS

SUMMARY EXAMINATION AREA		ASME			N	O	
NUMBER IDENTIFICATION		SEC. XI			O	G	T
		CATGY EXAM			R	E	H
		ITEM NO METHOD PROCEDURE			E	O	E REMARKS
					C	M	R **CALIBRATION BLOCK**

PUMP 1A (FIG NO B-LHSIP-1)

751333	SIAPLH-1A-PCW3 LOWER CASE TO BOTTOM HEAD	C-G C6.10	VT-1	ZA-0024 R2	C	-	- VT-1 BOROSCOPIC EXAM OF WELD PER CR 98-10926. RR-ENG-24.
751340	SIAPLH-1A-PCW5 LOWER CASE SEAM WELD	C-G C6.10	PT	ZA-0012 R2	C	-	- EXAMINE ACCESSIBLE LENGTH DOWN TO FLOOR SEAL.
751345	SIAPLH-1A-PCW5 LOWER CASE SEAM WELD	C-G C6.10	VT-1	ZA-0024 R2	C	-	- VT-1 BOROSCOPIC EXAM OF WELD PER CR 98-10926. RR-ENG-24.

**APPENDIX B**

**COMPONENT SUPPORTS LISTING**

**EXAMINATION RESULTS LEGEND**

C Examination for Section XI Scheduling Credit

REVISION: 1

INSERVICE INSPECTION SUMMARY

PAGE: 1

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 COMPLETED COMPONENTS

CHEMICAL&VOLUME CONTROL 1

SUMMARY EXAMINATION AREA				N	O
ASME				O	G T
SEC. XI				R	E H
CATGY EXAM				E	O E
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	REMARKS
				C M R	**CALIBRATION BLOCK**

2-CV-1121-BB1-B1A1

100600	CV-1121-HS5006	PIPING-1 VT-1	ZA-0023 R1	C	-	-
	RR	-				

2-CV-1141-BB1-A-A1

101700	CV-1141-HS5003	PIPING-1 VT-3	ZA-0023 R1	C	-
	SH-V	- VT-4	ZA-0023 R1	C	-



DATE: 04/28/99

## SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 2

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

## CLASS 1 COMPLETED COMPONENTS

REACTOR COOLANT 1

SUMMARY EXAMINATION AREA			ASME	N	O	
NUMBER	IDENTIFICATION	CATGY	EXAM	SEC. XI	O	G T
		ITEM NO	METHOD	PROCEDURE	R	E H
					E	O E
					C	M R
						REMARKS
						**CALIBRATION BLOCK**
<u>12-RC-1125-BB1-B</u>						
103700	RC-1125-HL5003	PIPING-1	VT-3	ZA-0023 R1	C	- -
	RR	-				
<u>4-RC-1000-BB1-B</u>						
106400	RC-1000-SH02	PIPING-1	VT-3	ZA-0023 R1	C	- -
	SH-V	-	VT-4	ZA-0023 R1	C	- -
<u>4-RC-1123-BB1-D</u>						
107200	RC-1123-HL5005	PIPING-1	VT-3	ZA-0023 R1	C	- -
	RR	-				
107300	RC-1123-HL5006	PIPING-1	VT-3	ZA-0023 R1	C	- -
	RR	-				
<u>2-RC-1121-BB1-A1-A1</u>						
110600	RC-1121-HS5002	PIPING-1	VT-3	ZA-0023 R1	C	- -
	SH-V	-	VT-4	ZA-0023 R1	C	- -

DATE: 04/28/99

REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 3

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 COMPLETED COMPONENTS

RESIDUAL HEAT REMOVAL 1

				N	O	
				C	G	T
				R	E	H
				E	O	E
				C	M	R
SUMMARY EXAMINATION AREA						REMARKS
NUMBER	IDENTIFICATION	CATGY	EXAM			
		ITEM NO	METHOD	PROCEDURE		**CALIBRATION BLOCK**
-----						

6-RH-1208-BB1-A

115000 RH-1208-HL5003

RR

PIPING-1 VT-3

ZA-0023 R1

C - -

DATE: 04/28/99

REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 4

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 1 COMPLETED COMPONENTS

REACTOR COOLANT 1

				N	O	
				O	G	T
				R	E	H
				E	O	E
				C	M	R
SUMMARY EXAMINATION AREA						REMARKS
NUMBER	IDENTIFICATION	CATGY	EXAM	ITEM NO	METHOD	PROCEDURE
-----						

1R111NPZ101A

117300	PRU2	EQUIP-1	VT-3	ZA-0023	R1	C - -
	RC PRES UPPR	-				

117400	PRU3	EQUIP-1	VT-3	ZA-0023	R1	C - -
	RC PRES UPPR	-				

117500	PRU4	EQUIP-1	VT-3	ZA-0023	R1	C - -
	RC PRES UPPR	-				

DATE: 04/28/99

REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 5

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 2 COMPLETED COMPONENTS

AUXILIARY FEEDWATER 2

				N	O	
				O	G	T
				R	E	H
				E	O	E
						REMARKS
SUMMARY EXAMINATION AREA	CATGY	EXAM		E	O	E
NUMBER IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	C	M	R
						**CALIBRATION BLOCK**
				-	-	-

8-AF-1012-GA2-D

205100	AF-1012-FIL5004	PIPING-2 VT-3	ZA-0023 R1	C	-	-
	RR	-				

205200	AF-1012-HL5005	PIPING-2 VT-3	ZA-0023 R1	C	-	-
	RR	-				

8-AF-1012-GA2-J

206400	AF-1012-HL5015	PIPING-2 VT-3	ZA-0023 R1	C	-	-
	SH-V	- VT-4	ZA-0023 R1	C	-	-



DATE: 04/28/99

REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 6

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 2 COMPLETED COMPONENTS

COMPONENT COOLING 2

				N	O	
				O	G	T
				R	E	H
				E	O	E
				C	M	R
SUMMARY EXAMINATION AREA						REMARKS
NUMBER	IDENTIFICATION	CATGY	EXAM			
		ITEM NO	METHOD	PROCEDURE		
-----				-	-	-----

14-CC-1318-WA2-A

210900	CC-1318-HL5002	PIPING-2 VT-3	ZA-0023 R1	C	-	-
	RR	-				

DATE: 04/28/92  
REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
INSERVICE INSPECTION SUMMARY  
FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)  
CLASS 2 COMPLETED COMPONENTS

PAGE: 7

CONTAINMENT SPRAY 2

SUMMARY EXAMINATION AREA			N O			
			O G T			
			R E H			
			E O E			REMARKS
NUMBER	IDENTIFICATION	CATGY EXAM	ITEM NO	METHOD	PROCEDURE	C M R
						**CALIBRATION BLOCK**

6-CS-1303-PB2-C

216400	CS-1303-HL5004		PIPING-2 VT-3		ZA-0023 R1	C - -
	RR		-			

216500	CS-1303-HL5005		PIPING-2 VT-3		ZA-0023 R1	C - -
	RR		-			

DATE: 04/28/99  
REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
INSERVICE INSPECTION SUMMARY  
FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)  
CLASS 2 COMPLETED COMPONENTS

PAGE: 8

FEED WATER 2

				N	O	
				O	G	T
				R	E	H
				E	O	E
				C	M	R
SUMMARY EXAMINATION AREA						REMARKS
NUMBER	IDENTIFICATION	CATGY	EXAM			
		ITEM NO	METHOD	PROCEDURE		
-----				-	-	-----

18-FW-1016-GA2-C

219000	FW-1016-HL5015	PIPING-2 VT-3	ZA-0023 R1	C	-	-
	RR					



DATE: 04/28/99

REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 9

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 2 COMPLETED COMPONENTS

MAIN STEAM 2

SUMMARY EXAMINATION AREA		ASME			N	O	
NUMBER IDENTIFICATION		SEC. XI			O	G	T
		CATGY	EXAM		R	E	H
		ITEM NO	METHOD	PROCEDURE	E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**

30-MS-1003-GA2-C

224900	MS-1003-HLS011	PIPING-2	VT-3	ZA-0023	R1	C	-	-
	SH-V	-	VT-4	ZA-0023	R1	C	-	-



DATE: 04/28/99  
REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
INSERVICE INSPECTION SUMMARY  
FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)  
CLASS 2 COMPLETED COMPONENTS

PAGE: 10

RESIDUAL HEAT REMOVAL 2

				N	O	
				O	G	T
				R	E	H
SUMMARY EXAMINATION AREA				E	O	E
NUMBER	IDENTIFICATION	CATGY	EXAM	REMARKS		
		ITEM NO	METHOD	PROCEDURE	C	M
					R	
-----						
<u>B-RH-1106-KB2-C</u>						
232100	RH-1106-RR03	PIPING-2	VT-3	ZA-0023 R1	C	-
	RR	-				
<u>B-RH-1110-KB2-B</u>						
232600	RH-1110-HL5004	PIPING-2	VT-3	ZA-0023 R1	C	-
	ANCHOR	-				
<u>B-RH-1110-KB2-C</u>						
232700	RH-1110-HL5003	PIPING-2	VT-3	ZA-0023 R1	C	-
	GUIDE	-				
<u>B-RH-1111-BB2-A</u>						
232800	RH-1111-HL5001	PIPING-2	VT-3	ZA-0023 R1	C	-
	RR	-				
<u>B-RH-1204-KB2-F</u>						
235200	RH-1204-RR10	PIPING-2	VT-3	ZA-0023 R1	C	-
	RR	-				
<u>B-RH-1205-KB2-B</u>						
236000	RH-1205-SH10	PIPING-2	VT-3	ZA-0023 R1	C	-
	SH-V (2)	-	VT-4	ZA-0023 R1	C	-

DATE: 04/28/99

REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 11

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 2 COMPLETED COMPONENTS

RESIDUAL HEAT REMOVAL 2

				N	O	
				O	G	T
				R	E	H
				E	O	E
				C	M	R
SUMMARY EXAMINATION AREA						REMARKS
NUMBER	IDENTIFICATION	CATGY	EXAM			
		ITEM NO	METHOD	PROCEDURE		
-----				-	-	-----
						**CALIBRATION BLOCK**

8-RH-1205-KB2-E

236800 RH-1205-HL5009

GUIDE

PIPING-2 VT-3

ZA-0023 R1

C - -

DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 12

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 2 COMPLETED COMPONENTS

SAFETY INJECTION 2

SUMMARY EXAMINATION AREA		ASME			N	O	
		SEC. XI			O	G	T
		CATGY	EXAM		R	E	H
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	E	O	E
					C	M	R
							REMARKS
	<u>24-SI-1101-UB2-D</u>						
243400	SI-1101-HL5024	PIPING-2	VT-3	ZA-0023 R1	C	-	-
	RR	-					
	<u>24-SI-1101-UB2-F</u>						
243900	SI-1101-RR19	PIPING-2	VT-3	ZA-0023 R1	C	-	-
	RR	-					
	<u>8-SI-1102-PB2-C</u>						
53600	SI-1102-SH09	PIPING-2	VT-3	ZA-0023 R1	C	-	-
	SH-V	-	VT-4	ZA-0023 R1	C	-	-
	<u>8-SI-1102-PB2-E</u>						
253800	SI-1102-HL5001	PIPING-2	VT-3	ZA-0023 R1	C	-	-
	RR	-					
	<u>8-SI-1105-KB2-B</u>						
254100	SI-1105-HL5004	PIPING-2	VT-3	ZA-0023 R1	C	-	-
	SH-V	-	VT-4	ZA-0023 R1	C	-	-
	<u>8-SI-1105-KB2-G</u>						
255100	SI-1105-RR26	PIPING-2	VT-3	ZA-0023 R1	C	-	-
	RR	-					





DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 14

REVISION: 1

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 2 COMPLETED COMPONENTS

RESIDUAL HEAT REMOVAL 2

				N	O	
				O	G	T
				R	E	H
				E	O	E
				C	M	R
SUMMARY EXAMINATION AREA						REMARKS
NUMBER	IDENTIFICATION	CATGY	EXAM			
		ITEM NO	METHOD	PROCEDURE		
-----				-	-	-----
						**CALIBRATION BLOCK**

2R161NPA101A

282400	RHP1A	EQUIP-2	VT-3	ZA-0023 R1	C	-	-
	RH PUMP SUPT						

DATE: 04/28/99

REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 15

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 2 COMPLETED COMPONENTS

SAFETY INJECTION 2

				N	O	
				O	G	T
				R	E	H
				E	O	E
				C	M	R
SUMMARY EXAMINATION AREA						REMARKS
NUMBER	IDENTIFICATION	CATGY	EXAM	ITEM NO	METHOD	PROCEDURE
-----						
2N121NPA102A						
283000	LH1A	EQUIP-2	VT-3	LA-0023	R1	C - -
	SI LH PUMP					

DATE: 04/28/99  
REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1  
INSERVICE INSPECTION SUMMARY  
FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)  
CLASS 3 COMPLETED COMPONENTS

PAGE: 16

AUXILIARY FEEDWATER 3

				N	O	
				O	G	T
				R	E	H
				E	O	E
				C	M	R
SUMMARY EXAMINATION AREA						REMARKS
NUMBER	IDENTIFICATION	CATGY	EXAM	ITEM NO	METHOD	PROCEDURE
-----						

12-AF-1054-WA3-E

300200	AF-1054-HL5003	PIPING-3	VT-3	ZA-0023	R1	C - -
	SH-V (2)	-	VT-4	ZA-0023	R1	C - -

12-AF-1054-WA3-F

300300	AF-1054-HL5005	PIPING-3	VT-3	ZA-0023	R1	C - -
	GUIDE	-				

12-AF-1054-WA3-G

100400	AF-1054-HL5006	PIPING-3	VT-3	ZA-0023	R1	C - -
	GUIDE	-				

8-AF-1079-WB3-D

303300	AF-1079-HL5003	PIPING-3	VT-3	ZA-0023	R1	C - -
	GUIDE	-				

1.5-AF-1053-GA3-EA03

316900	AF-1053-HF5006	PIPING-3	VT-3	ZA-0023	R1	C - -
	GUIDE	-				

1.5-AF-1053-WA3-AA03

317400	AF-1053-HF5001	PIPING-3	VT-3	ZA-0023	R1	C - -
	U-BOLT	-				

DATE: 04/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 17

REVISION: 1

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 3 COMPLETED COMPONENTS

COMPONENT COOLING 3

SUMMARY EXAMINATION AREA		ASME		N	O			
		SEC. XI		O	G	T		
		CATGY	EXAM	R	E	H		
NUMBER	IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	E	O	E	REMARKS
					C	M	R	**CALIBRATION BLOCK**
<u>20-CC-1103-WA3-B</u>								
326000	CC-1103-HL5011 ANCHOR	PIPING-3	VT-3	ZA-0023 R1	C	-	-	
<u>20-CC-1109-WA3-E</u>								
326800	CC-1109-RR09 GUIDE	PIPING-3	VT-3	ZA-0023 R1	C	-	-	
<u>20-CC-1109-WA3-J</u>								
27500	CC-1109-SH01 SH-V (2)	PIPING-3	VT-3	ZA-0023 R1	C	-	-	
		-	VT-4	ZA-0023 R1	C	-	-	
<u>20-CC-1110-WA3-E</u>								
327600	CC-1110-HL5004 RR	PIPING-3	VT-3	ZA-0023 R1	C	-	-	
<u>16-CC-1105-WA3-K</u>								
334300	CC-1105-SH01 SH-V	PIPING-3	VT-3	ZA-0023 R1	C	-	-	COLD LOAD SETTING WAS FOUND OUT OF
		-	VT-4	ZA-0023 R1	C	-	-	TOLERANCE. ENF-99-531 AND CR 99-5790
								WERE ISSUED BY NDE EXAMINER. CREE
								99-5790-2 CONCLUDED THE SUPPORT WAS
								STILL OPERABLE. NO ADDITIONAL OR
								SUCCESSIVE EXAMS WERE REQUIRED. SPRING
								HANGER WAS RESET AND REEXAMINED WITH
								ACCEPTABLE RESULTS. SPRING HANGER IS
<u>16-CC-1106-WA3-C</u>								
334500	CC-1106-HL5018 RR	PIPING-3	VT-3	ZA-0023 R1	C	-	-	



DATE: 04/28/99

REVISION: 1

## SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 18

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

## CLASS 3 COMPLETED COMPONENTS

COMPONENT COOLING 3

SUMMARY EXAMINATION AREA	ASME	SEC. XI	CATGY	EXAM	PROCEDURE	N	O	REMARKS
NUMBER IDENTIFICATION	ITEM NO	METHOD				C	M	R
								**CALIBRATION BLOCK**

16-CC-1106-WA3-G

335200	CC-1106-HL5013	PIPING-3 VT-3	ZA-0023 R1	C - -
	RR	-		

16-CC-1106-WA3-H

335900	CC-1106-RR14	PIPING-3 VT-3	ZA-0023 R1	C - -
	RR	-		

16-CC-1106-WA3-J

336400	CC-1106-RR19	PIPING-3 VT-3	ZA-0023 R1	C - -
	RR	-		

16-CC-1109-WA3-D

336900	CC-1109-HL5003	PIPING-3 VT-3	ZA-0023 R1	C - -
	RR	-		

14-CC-1111-WA3-C

344300	CC-1111-SH02	PIPING-3 VT-3	ZA-0023 R1	C - -
	RR	-		

14-CC-1120-WA3-B

345300	CC-1120-HL5003	PIPING-3 VT-3	ZA-0023 R1	C - -
	SH-V	- VT-4	ZA-0023 R1	C - -



DATE: 04/28/99

REVISION: 1

## SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 20

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

## CLASS 3 COMPLETED COMPONENTS

COMPONENT COOLING 3

SUMMARY EXAMINATION AREA		ASME			N	O	
NUMBER IDENTIFICATION		SEC. XI	CATGY	EXAM	O	G	T
					R	E	H
		ITEM NO	METHOD	PROCEDURE	E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**

10-CC-1115-WA3-W

355700	CC-1115-HL5002	PIPING-3 VT-3	ZA-0023 R1	C	-	-	
	GUIDE	-					

10-CC-1116-WA3-C

356500	CC-1116-HL5003	PIPING-3 VT-3	ZA-0023 R1	C	-	-	
	RR	-					

10-CC-1117-WA3-R

359300	CC-1117-HL5004	PIPING-3 VT-3	ZA-0023 R1	C	-	-	
	RR	-					

DATE: 04/28/99

REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 21

## INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 3 COMPLETED COMPONENTS

ESSENTIAL COOLING WATER 3

SUMMARY EXAMINATION AREA		ASME		N	O		
NUMBER	IDENTIFICATION	SEC. XI		O	G	T	
		CATGY	EXAM	R	E	H	
		ITEM NO	METHOD	PROCEDURE	E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**
<u>30-EW-1105-WT3-CC1</u>							
381100	EW-1105-HL5001	PIPING-3	VT-3	ZA-0023	R1	C	- -
	RR	-					
381200	EW-1105-HL5002	PIPING-3	VT-3	ZA-0023	R1	C	- -
	RR	-					
<u>6-EW-1107-WT3-A</u>							
409100	EW-1107-HL5005	PIPING-3	VT-3	ZA-0023	R1	C	- -
	GUIDE	-					
409400	EW-1107-HL5004	PIPING-3	VT-3	ZA-0023	R1	C	- -
	GUIDE	-					
<u>6-EW-1125-WT3-A1</u>							
410100	EW-1125-HL5008	PIPING-3	VT-3	ZA-0023	R1	C	- -
	GUIDE	-					
<u>6-EW-1188-WT3-A</u>							
411100	EW-1188-HL5008	PIPING-3	VT-3	ZA-0/23	R1	C	- -
	GUIDE	-					



DATE: 06/28/99

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 22

REVISION: 1

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 3 COMPLETED COMPONENTS

CHEMICAL&VOLUME CONTROL 3

				N	O	
				O	G	T
				R	E	H
				E	O	E
				C	M	R
SUMMARY EXAMINATION AREA						REMARKS
NUMBER	IDENTIFICATION	CATGY	EXAM			
		ITEM NO	METHOD	PROCEDURE		**CALIBRATION BLOCK**
-----				-	-	-----

3R171NPA104A

418900	RCPP1	EQUIP-3	VT-3	ZA-0023 R1	C	-	-
	CV PURF PUMP						

DATE: 04/28/99

REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 23

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 3 COMPLETED COMPONENTS

DIESEL JACKET WATER 3

SUMMARY EXAMINATION AREA		ASME			N	O	
NUMBER	IDENTIFICATION	SEC. XI	CATGY	EXAM	O	G	T
		ITEM NO	METHOD	PROCEDURE	R	E	H
					E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**

3Q151MHT0135

421100	JWH2A	EQUIP-3	VT-3	ZA-0023 R1	C	-	-
	JW HEATER						

DATE: 04/28/99

REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 24

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 3 COMPLETED COMPONENTS

DIESEL LUBE OIL 3

				N	O	
				O	G	T
				R	E	H
				E	O	E
						REMARKS
SUMMARY EXAMINATION AREA	CATGY	EXAM		E	O	E
NUMBER IDENTIFICATION	ITEM NO	METHOD	PROCEDURE	C	M	R
						**CALIBRATION BLOCK**
				-	-	-

3Q151MSA0134

424600	LU1A	EQUIP-3	VT-3	ZA-0023	R1	C	-	-
	LU PIPE SUPT	-						

425200	LU7A	EQUIP-3	VT-3	ZA-0023	R1	C	-	-
	LU PIPE SUPT	-						

DATE: 04/28/99

REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 25

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 3 COMPLETED COMPONENTS

DIESEL OIL 3

				N	O	
ASME				O	G	T
SEC. XI				R	E	H
CATGY EXAM				E	O	E REMARKS
SUMMARY EXAMINATION AREA				C	M	R **CALIBRATION BLOCK**
NUMBER IDENTIFICATION	ITEM NO	METHOD	PROCEDURE			
-----	-----	-----	-----	-	-	-----

3Q151MTF0137

427000	DOST1A	EQUIP-3	VT-3	ZA-0023 R1	C	-	-
	DO STG TANK	-					



DATE: 04/28/99

REVISION: 1

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION UNIT 1

PAGE: 26

INSERVICE INSPECTION SUMMARY

FIRST INTERVAL, THIRD PERIOD, THIRD OUTAGE (99RF)

CLASS 3 COMPLETED COMPONENTS

ESSENTIAL COOLING WATER 3

SUMMARY EXAMINATION AREA		ASME			N	O	
NUMBER	IDENTIFICATION	SEC. XI	CATGY	EXAM	O	G	T
					R	E	H
		ITEM NO	METHOD	PROCEDURE	E	O	E
					C	M	R
							REMARKS
							**CALIBRATION BLOCK**

3R281NSP101A

429100	SCS1A	EQUIP-3	VT-3	ZA-0023 R1	C	-	-
	EW STRN ASS						

**APPENDIX C**  
**ISI LIMITATIONS**

**APPENDIX C**  
**ISI LIMITATIONS**

Table of Contents

STPEGS-1 Summary of Inservice Examination Limitations

ASME Category B-A  
Reactor Pressure Vessel

## APPENDIX C

### ISI LIMITATIONS

#### SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION, UNIT 1 SUMMARY OF INSERVICE INSPECTION LIMITATIONS

The following tables provide details on the limitations which were encountered during the ISI examinations at the South Texas Project Electric Generating Station, Unit 1 (STPEGS-1). Each table of this summary provides the following information as described:

Column 1 - Class/Category/Item No./Examination Requirement

Identifies the ASME Section XI Code Class, Category, Item Number, and Examination Requirement (volumetric or surface) for the specific examination area listed in Column 2. This information is derived from Tables IWB-2500-1 and IWC-2500-1 of the 1983 Edition of ASME Section XI (with Addenda through Summer 1983), and Tables 1 and 2 of Code Case N-408.

Column 2 - Line No./Subassembly  
Weld Identification  
Weld ID Figure  
Weld Configuration  
Examination Method

Provides information for each examination area by line number (piping) or subassembly number (vessel), unique weld identification number, weld ID figure reference, weld configuration (pipe-to-tee, head-to-shell, etc.), and examination method (UT, UT/PT, or UT/MT).

Column 3 - Exam Type

Lists the Methods of Examinations used for each area by specific angles for UT (0, 45, 45T, 60, 60T) and surface technique (MT or PT), if required.

Column 4 - % Coverage

The extent of coverage for each exam type is expressed in percentages based on the examination volume/area required in Section XI. Depending on method, the percentage coverage may be represented in more than one way.

Surface methods are the simplest and are expressed as a percentage of the required surface area receiving no coverage and the remaining balance from 100% as the total coverage.

Ultrasonic coverage may be first expressed for each exam type as a percentage of the volume receiving no coverage, angle-beam coverage in one direction, and angle-beam coverage in two directions. These percentages are then used to compute the effective coverage for that exam type. In the case of 0 degree, the effective coverage is equal to the balance of 100% minus the percentage receiving no coverage.



## APPENDIX C ISI LIMITATIONS

The effective coverage for angle beam is calculated from the following formula:

$$c = \frac{a + 2*b}{2} \quad (\text{effective coverage formula, angle beam})$$

where a = one direction only percentage

b = two direction percentage

c = effective coverage as a percentage

Examples:

(1)    none    1 dir    2 dir  
         0%    0%    100%

$$c = \frac{0 + 2*100}{2} = 100\% \text{ effective coverage}$$

(2)    none    1 dir    2 dir  
         0%    100%    0%

$$c = \frac{100 + 2*0}{2} = 50\% \text{ effective coverage}$$

(3)    none    1 dir    2 dir  
         50%    50%    0%

$$c = \frac{50 + 2*0}{2} = 25\% \text{ effective coverage}$$

The total UT coverage is then expressed as the average of the effective coverage percentages for each UT exam type. As an alternative to the above method, coverage may be directly listed as the effective coverage. Each UT exam type is considered as equal weight in the calculation of the average.

Column 5 -      Limitation

A description of the type of limitation and primary reason for why the coverage was limited is provided in this section.

# ASME SECTION XI CODE COVERAGE/LIMITATIONS

1999 1RE08 ISI

SOUTH TEXAS PROJECT ELECTRIC GENERATING STATION, UNIT 1

ASME CATEGORY B-A

SYSTEM: REACTOR PRESSURE VESSEL

CLASS CATEGORY ITEM NO. EXM RGT SUM NO	LINE NO/SUBASSEMBLY WELD IDENTIFICATION WELD ID FIGURE WELD CONFIGURATION EXAMINATION METHOD	EXAM TYPE	% COVERAGE					LIMITATION
			NONE	1 DIR ONLY	2 DIR	EFF. COV.	TOTAL	
1	CIRCUMFERENTIAL WELD	UT0	-	-	-	61		Limited UT due to proximity of Core Support Lugs. Calibration of 45 and 60 extended to full-v:2e for maximum coverage.
B-A	RPV1-101-141	UT45	33	-	67	67		
B1.11	A-RPV-1	UT45T	39	-	61	61		
VOL	Lower Shell to Bottom Head Torus	UT60	34	-	66	66		
000400	UT(Automated)	UT60T	39	-	61	61		
		UT70	40	-	60	60		
		UT70T	39	-	61	61	62	

**APPENDIX D**

**NIS-1 FORMS**

**OWNER'S REPORT FOR INSERVICE INSPECTIONS**



1. Owner South Texas Project Nuclear Operating Company\*; P.O. Box 289; Wadsworth, Texas 77483  
(Name and Address of Owner)

2. Plant South Texas Project Electric Generating Station; P.O. Box 289; Wadsworth, Texas 77483  
(Name and Address of Plant)

3. Plant Unit 1 4. Owner and Certificate of Authorization (if required) N.A.

5. Commercial Service Date 08/25/88 6. National Board Number for Unit N.A.

7. Components Inspected **ASME Code Class 1 (IWB) Items - Welds Program**

[illegible]

STPNOC by J.C. Younger Date 7-5-99 Arkwright Mutual by B.R. Russell, ANII Date 7-13-99  
Insurance Co.



## FORM NIS-1 (Back)

8. Examination Dates 03/17/99 to 04/27/99 9. Inspection Interval from 08/25/88 to 09/24/00
10. Abstract of Examinations. Include a list of examinations and a statement concerning status of work required for current interval. (ASME Code Class 1 (IWB) Items - Welds Program)  
See Section Appendix A of the 1RE08 Summary Report for list of examinations performed. The examinations performed this outage constitute a cumulative percentage completed for the interval of 98%.
11. Abstract of Conditions Noted.  
None.
12. Abstract of Corrective Measures Recommended and Taken.  
None.

We certify that the statements made in this report are correct and the examinations and corrective measures taken conform to the rules of ASME Code, Section XI.


Certificate of Authorization No.(if applicable) N.A. Expiration Date N.A.

Date 7/5 1999 Signed South Texas Project Nuclear Operating Company By J.C. Younger  
Owner

## CERTIFICATE OF INSERVICE INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of Texas and employed by Arkwright Mutual Insurance Co. of Waltham, Mass have inspected the components described in this Owner's Report during the period 03/17/99 to 04/27/99, and state that to the best of my knowledge and belief, the Owner has performed examinations and taken corrective measures described in this Owner's Report in accordance with the inspection plan and as required by the ASME Code, Section XI.

By signing this certificate neither the Inspector nor his employer makes any warranty, express or implied, concerning the examinations and corrective measures described in this Owner's Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.



Inspector's Signature  
B. R. Russell

Commissions Tex 826  
National Board, State, Province, and Endorsements

Date 7-13-1999

**FORM NIS-1 OWNER'S REPORT INSERVICE INSPECTIONS**  
As required by the Provisions of the ASME Code Rules

1. Owner South Texas Project Nuclear Operating Company\*; P.O. Box 289; Wadsworth, Texas 77483  
(Name and Address of Owner)
2. Plant South Texas Project Electric Generating Station; P.O. Box 289; Wadsworth, Texas 77483  
(Name and Address of Plant)
3. Plant Unit 1 4. Owner and Certificate of Authorization (if required) N.A.
5. Commercial Service Date 08/25/88 6. National Board Number for Unit N.A.
7. Components Inspected **ASME Code Class 2 (IWC) Items - Welds Program**

[illegible]

\* South Texas Project Nuclear Operating Company (STPNOC) is the licensed operator of the South Texas Project Electric Generating Station.

STPNOC by J. C. Younger Date 7-12-99 Arkwright Mutual by B. R. Russell Date 7-13-99  
J. C. Younger Insurance Co. B. R. Russell, ANII

CL2WELD-1



## FORM NIS-1 (Back)

8. Examination Dates 11/30/98 to 12/02/98 9. Inspection Interval from 08/25/88 to 09/24/00
10. Abstract of Examinations. Include a list of examinations and a statement concerning status of work required for current interval. (ASME Code Class 2 (IWC) Items - Welds Program)  
**See Appendix A of the 1RE08 Summary Report for list of examinations performed. The examinations performed this outage constitute a cumulative percentage completed for the interval of 96%.**
11. Abstract of Conditions Noted.  
**None.**
12. Abstract of Corrective Measures Recommended and Taken.  
**None.**

We certify that the statements made in this report are correct and the examinations and corrective measures taken conform to the rules of ASME Code, Section XI.

Certificate of Authorization No.(if applicable) N.A. Expiration Date N.A.

Date 7/5 19 99 Signed South Texas Project Nuclear Operating Company By J. C. Younger  
Owner

## CERTIFICATE OF INSERVICE INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of Texas and employed by Arkwright Mutual Insurance Co. of Waltham, Mass have inspected the components described in this Owner's Report during the period 11/30/98 to 12/02/98, and state that to the best of my knowledge and belief, the Owner has performed examinations and taken corrective measures described in this Owner's Report in accordance with the inspection plan and as required by the ASME Code, Section XI.

By signing this certificate neither the Inspector nor his employer makes any warranty, express or implied, concerning the examinations and corrective measures described in this Owner's Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

B. R. Russell Commissions Tex 826  
Inspector's Signature National Board, State, Province, and Endorsements  
B. R. Russell

Date 7-13 1999

**FORM NIS-1 OWNER'S REPORT INSERVICE INSPECTIONS**  
As required by the Provisions of the ASME Code Rules

1. Owner South Texas Project Nuclear Operating Company\*; P.O. Box 289; Wadsworth, Texas 77483  
(Name and Address of Owner)
2. Plant South Texas Project Electric Generating Station; P.O. Box 289; Wadsworth, Texas 77483  
(Name and Address of Plant)
3. Plant Unit 1 4. Owner and Certificate of Authorization (if required) N.A.
5. Commercial Service Date 08/25/88 6. National Board Number for Unit N.A.
7. Components Inspected **ASME Code Class 1 - Component Supports Program**

[illegible]

\* South Texas Project Nuclear Operating Company (STPNOC) is the licensed operator of the South Texas Project Electric Generating Station

STPNOC by J. C. Younger Date 7/5/99 Arkwright Mutual by B.R. Russell Date 7-13-99  
J. C. Younger Insurance Co. B.R. Russell, ANII

CL1SPTS-1



## FORM NIS-1 (Back)

8. Examination Dates 03/31/99 to 04/04/99 9. Inspection Interval from 08/25/88 to 09/24/00
10. Abstract of Examinations. Include a list of examinations and a statement concerning status of work required for current interval. (ASME Code Class 1 Component Supports - Piping and Equipment)  
See Appendix B of 1RE08 Summary Report for list of examinations performed. The examinations performed this outage constitute a cumulative percentage completed for the interval is 100%.
11. Abstract of Conditions Noted.  
None.
12. Abstract of Corrective Measures Recommended and Taken.  
None.

We certify that the statements made in this report are correct and the examinations and corrective measures taken conform to the rules of ASME Code, Section XI.

Certificate of Authorization No.(if applicable) N.A. Expiration Date N.A.

Date 7/5 1999 Signed South Texas Project Nuclear Operating Company By J.C. Younger  
Owner

## CERTIFICATE OF INSERVICE INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of Texas and employed by Arkwright Mutual Insurance Co. of Waltham, Mass have inspected the components described in this Owner's Report during the period 03/31/99 to 04/04/99, and state that to the best of my knowledge and belief, the Owner has performed examinations and taken corrective measures described in this Owner's Report in accordance with the inspection plan and as required by the ASME Code, Section XI.

By signing this certificate neither the Inspector nor his employer makes any warranty, express or implied, concerning the examinations and corrective measures described in this Owner's Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

B. Russell Commissions Tex 826  
Inspector's Signature National Board, State, Province, and Endorsements  
B. R. Russell

Date 7-13-1999

1. Owner South Texas Project Nuclear Operating Company\*; P.O. Box 289; Wadsworth, Texas 77483  
(Name and Address of Owner)

2. Plant South Texas Project Electric Generating Station; P.O. Box 289; Wadsworth, Texas 77483  
(Name and Address of Plant)

3. Plant Unit 1 4. Owner and Certificate of Authorization (if required) N.A.

5. Commercial Service Date 08/25/88 6. National Board Number for Unit N.A.

7. Components Inspected **ASME Code Class 2 - Component Supports Program**

[illegible]

STPNOC by J.C. Younger Date 7/5/79 Arkwright Mutual by B.R. Russell, ANII Date 7-13-79  
J.C. Younger Insurance Co. B.R. Russell, ANII

## FORM NIS-1 (Back)

8. Examination Dates 11/25/98 to 04/12/99 9. Inspection Interval from 08/25/88 to 09/24/00
10. Abstract of Examinations. Include a list of examinations and a statement concerning status of work required for current interval. (ASME Code Class 2 Component Supports - Piping and Equipment)  
**See Appendix B of the 1RE08 Summary Report for list of examinations performed. The examinations performed this outage constitute a cumulative percentage completed for the interval of 100%.**
11. Abstract of Conditions Noted.  
**None.**
12. Abstract of Corrective Measures Recommended and Taken.  
**None.**

We certify that the statements made in this report are correct and the examinations and corrective measures taken conform to the rules of ASME Code, Section XI.

Certificate of Authorization No.(if applicable) N.A. Expiration Date N.A.

Date 7/5 1999 Signed South Texas Project Nuclear Operating Company By J.C. Younger  
 Owner

## CERTIFICATE OF INSERVICE INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of Texas and employed by Arkwright Mutual Insurance Co. of Waltham, Mass have inspected the components described in this Owner's Report during the period 11/25/98 to 04/12/99, and state that to the best of my knowledge and belief, the Owner has performed examinations and taken corrective measures described in this Owner's Report in accordance with the inspection plan and as required by the ASME Code, Section XI.

By signing this certificate neither the Inspector nor his employer makes any warranty, express or implied, concerning the examinations and corrective measures described in this Owner's Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

B. Russell

Inspector's Signature  
 B. R. Russell

Commissions Tex 826  
 National Board, State, Province, and Endorsements

Date 7-13-1999



**FORM NIS-1 OWNER'S REPORT INSERVICE INSPECTIONS**  
**As required by the Provisions of the ASME Code Rules**

1. Owner South Texas Project Nuclear Operating Company\*; P.O. Box 289; Wadsworth, Texas 77483  
 (Name and Address of Owner)
2. Plant South Texas Project Electric Generating Station; P.O. Box 289; Wadsworth, Texas 77483  
 (Name and Address of Plant)
3. Plant Unit 1 4. Owner and Certificate of Authorization (if required) N.A.
5. Commercial Service Date 08/25/88 6. National Board Number for Unit N.A.
7. Components Inspected **ASME Code Class 3 - Component Supports Program**

Component or Appurtenance	Manufacturer or Installer	Manufacturer or Installer Serial No.	State or Province No.	National Board No.
Reactor Coolant Purification Pump 1A	Goulds Pumps, Inc. (M)	N242B077	N. A.	366
Diesel Generator Auxiliary Skid #11	Cooper Energy Services (M)	8L0101	N. A.	N. A.
Diesel Fuel Oil Storage Tank #11	Brown - Minneapolis Tank (M)	1153-01A	N. A.	N. A.
Essential Cooling Water Self-Cleaning Strainer	Zurn Industries, Inc. (M)	7585	N. A.	N. A.
Class 3 Piping Supports	Ebasco (I)	N. A.	N. A.	N. A.

\* South Texas Project Nuclear Operating Company (STPNOC) is the licensed operator of the South Texas Project Electric Generating Station

STPNOC by J.C. Younger Date 7-13-99 Arkwright Mutual by B.R. Russell, ANII Date 7-13-99  
 J.C. Younger Insurance Co. B.R. Russell, ANII



## FORM NIS-1 (Back)

8. Examination Dates 01/13/99 to 04/14/99 9. Inspection Interval from 08/25/88 to 09/24/00
10. Abstract of Examinations. Include a list of examinations and a statement concerning status of work required for current interval. (ASME Code Class 3 Component Supports - Piping and Equipment)  
**See Appendix B of the 1RE08 Summary Report for list of examinations performed. The examinations performed this outage constitute a cumulative percentage completed for the interval of 100%.**
11. Abstract of Conditions Noted.  
**None.**
12. Abstract of Corrective Measures Recommended and Taken.  
**None.**

We certify that the statements made in this report are correct and the examinations and corrective measures taken conform to the rules of ASME Code, Section XI.

Certificate of Authorization No.(if applicable) N.A. Expiration Date N.A.

Date 7/5 19 99 Signed South Texas Project Nuclear Operating Company By J. C. Younger  
 Owner

## CERTIFICATE OF INSERVICE INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or Province of Texas and employed by Arkwright Mutual Insurance Co. of Waltham, Mass have inspected the components described in this Owner's Report during the period 01/13/99 to 04/14/99, and state that to the best of my knowledge and belief, the Owner has performed examinations and taken corrective measures described in this Owner's Report in accordance with the inspection plan and as required by the ASME Code, Section XI.

By signing this certificate neither the Inspector nor his employer makes any warranty, express or implied, concerning the examinations and corrective measures described in this Owner's Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

B. Russell

Inspector's Signature  
 B. R. Russell

Commissions Tex 826  
 National Board, State, Province, and Endorsements

Date 7-13-19 99