Georgia Power Company 333 Piedmont Avenue Aflante: Georgia 30306 Telephone 404 526 3195

Mailing Address, 40 Inverness Center Parkway Post Office Box 1295 Birmingham, Alabama 35201 Telephone 205 868 5581

W. G. Hairston, III Senior Vice President Nuclear Operations

June 23, 1989

ELV-00650 1497n

U. S. Nuclear Regulatory Commission ATTN: Document Control Desk Washington, D. C. 20555

> PLANT VOGTLE - UNITS 1, 2 NRC DOCKETS 50-424, 50-425 OPERATING LICENSES NPF-68, NPF-81 SETTLEMENT MONITORING PROGRAM

#### References:

- 1. Letter GN-1368, dated May 22, 1987
- 2. Letter SL-3002, dated August 3, 1987
- 3. Letter GN-1398, dated September 22, 1987
- NRC letter, dated October 20, 1987, M. A. Miller to J. P. O'Reilly

Gentlemen:

The settlement of safety-related structures at the Vogtle Electric Generating Plant is monitored through an established program as defined in FSAR Section 2.3.4.13.2. This program includes specific provisions for the reading of settlement markers and for the engineering evaluation of settlement data.

In October 1987, approval was obtained from the NRC staff to reduce the reading frequency from 60 days to six months for 58 plant settlement markers, most of which are located in Unit 1 structures. The remaining markers continue to be read at 60-day intervals. However, we have reviewed our settlement program and determined that further modifications can be made which will continue to provide ample data for settlement evaluation while reducing the amount and difficulty of the work involved.

The proposed modifications to the settlement monitoring program are as follows:

- o Change the reading frequency on 56 of the most stable markers on the Unit 2 side (west of the plant centerline) and nine additional markers on the Unit 1 side, from 60-day intervals to six-month intervals. Affected markers are located in completed areas where neither concrete placement nor backfilling have recently occurred.
- Discontinue the readings of 5 markers associated with the radwaste solidification building.

Drawings To: Reg Fike LPOR NRC POR Pm (J. Hopkins) 2

 Discontinue the engineering review of basemat deformation and structural tilt.

8906280321 890623 PDR ADOCK 05000424 FDC

Georgia Power

U. S. Nuclear Regulatory Commission ELV-00650 Page Two

The justification for the proposed reading frequency modification is as follows:

- Readings of the affected markers (see attached Table 1) have been esser ially stable for at least 12 nonths. This can be verified by reviewing the settlement drawings provided with the attached Appendix A. These drawings, which show the graphical plot c<sup>s</sup> settlement as a function of time, demonstrate that the settlement of these markers has essentially leveled off. A comparison of the actual measured total settlements of the major seismic Category I structures to the predicted maximum values is included for information in the attached Figure 1.
- 2. The attached sketch, SK-2-C-330, provides a plan view of the major power block structures and shows those markers whose reading frequency is proposed to be changed from 60-day intervals to 6-month intervals by this request, as well as those whose reading frequency has already been changed by our previous request. Most of the Unit 1 markers and a few of the Unit 2 markers which are shown were approved by the NRC staff in October 1987 (References 1, 2, 3 and 4). The placement of all backfill, concrete and equipment loads is complete with the exception of the high density fuel racks and water loads in the west pool of the fuel handling building which are forecast for August 1989.
- 3. Where the affected markers have been used to calculate differential settlement between structures, the gross differential settlement is low. These low differential values are shown in Table 2 (also attached). These differential values are typically calculated from the date both markers were first monitored, not merely subsequent to the installation of piping.
- 4. The differentials which have been measured are substantially less than the predicted differentials for which the piping has been analyzed. It can be seen from Table 2 that in the unlikely event that relatively substantial differentials were to develop in the future at these interfaces, enough margin remains so that piping would not be overstressed.

The above data demonstrate that no changes are likely to occur within a six month period which would affect our evaluation of the settlement data.

The radwaste solidification building is not used, nor is it planned to be used in the near future. All pipes which pass from the building to the tunnel are not utilized and have been abandoned in place. Therefore, we propose to discontinue the readings for all markers associated with the radwaste solidification building, i.e., markers 158, 159, 160 and 161 in the radwaste solidification building and marker 155 in the radwaste tunnel.



U. S. Nuclear Regulatory Commission ELV-00650 Page Three

These 5 markers have never shown any unusual settlement and their settlement has stabilized, as can be seen from the drawings of Appendix A. Although we plan to discontinue their readings, the markers will be retained so that they will be available if readings are required at some future date.

Basemat deformation due to differential settlement within a structure is addressed by developing contours of equal measured settlement for the large power block structures and estimating the amount of basemat deformation relative to the tilt of the structure as a whole. This is done by determining the maximum net slope of the deflection curve ( $\mathcal{S}$ /L) relative to the structure tilt for key sections through the basemat and comparing this value to published criteria. Deformations represented by a maximum net slope of less than 1/670 are so small that no further review is required (reference FSAR Question 241.18).

An example of the calculation of the maximum  $\mathscr{O}/L$  ratio for a structure, in this case the auxiliary building, is shown in Figure 2. This is an update of FSAR Figure 241.18-3.

The maximum of /L values determined for applicable VEGP structures as of January, 1989 are as follows:

Auxiliary Building	1/3917
Fuel Handling Building	1/2773
Concrol Building	1/3720

The largest G/L ratio is 1/2773 for the fuel handling building. This is well below the value of 1/670 previously discussed. Therefore, the effects of differential settlement on the VEGP structures are negligible and further review of basemat deformation and structural tilt is not required.

It should be noted that only those structures whose size resulted in the installation of a large number of markers were suitable for the development of contours. However, since the effects of differential settlement on large structures is negligible and the data typically indicate that the remaining structures are settling uniformly, the effects of differential settlement on the remaining structures is also negligible.

We would appreciate your timely review and concurrence of these changes to our settlement monitoring program.

Sincerely,

W.S. Bount to

W. G. Hairston, III

Georgia Power

U. S. Nuclear Regulatory Commission ELV-00650 Page Four

WGH, III/JAB/gm

Attachment xc: Georgia Power Company Mr. C. K. McCoy Mr. G. Bockhold, Jr. Mr. R. M. Odom Mr. J. P. Kane NORMS

> U. S. Nuclear Regulatory Commission Mr. S. D. Ebneter, Regional Administrator Mr. J. B. Hopkins, Licensing Project Manager, NRR Mr. J. F. Rogge, Senior Resident Inspector, Vogtle









(1.8) 2.4 (1.6)

2.3 (1.5)

2.3 (1.6)



#### TABLE 1

Marker No.	Location - Unit 1	
140	NSCW Tower and Valvehouse	
142		
1003		
1005		
193	Category I Tunnels	
194	•	
192	Category I Tanks	
133	Auxiliary Building	
136		
Marker No.	Location - Unit 2	
200	Turbine Bldg. (Non Cat. I)	
20"		
1.03	"	
204		
205		
262	*	
263	•	
264	Mainsteam Tunnel (Non Cat. I)	
265		
267	B	
219	Control Building	
221	"	
222	"	
224	n	
266	n	
269		
241	Category I Tunnels	
268	"	
270	"	
271	"	
272	"	
273	"	
274		
279	n	
280		
288		

#### LIST OF MARKERS WHOSE READING FREQUENCY WILL BE REDUCED FROM ONCE EVERY 60 DAYS TO ONCE EVERY 6 MONTHS

#### TABLE 1 (Continued)

Marker No.	Location - Unit 1	
289	Category I Tunnels	
291		
292		
294	•	
234	Auxiliary Building	
225	Containment Building	
226		
427		
247	Auxiliary Feedwater Pumphouse	
243	*	
249	Diesel Generator Building	
250	R	
251	n	
252		
253	Diesel Fuel Oil Storage Tank Pumphouse	
254		
295		
296		
239	Category I Tanks	
240		
255		
256		
290		
242	NSCW Tower and Valvehouse	
246		
259		
297		
298		
299		
2001		

LIST OF MARKERS WHOSE READING FREQUENCY WILL BE REDUCED FROM ONCE EVERY 60 DAYS TO ONCE EVERY 6 MONTHS

#### TABLE 2

#### INTERFACES TO BE READ AT REDUCED (6-MONTH) FREQUENCY

(Based On Readings Taken In January, 1989)

Marker	Structure Interface	Actual Differential(1) (inch)	Minimum Differential Used In Piping Design (inch)
102/103	Passtor Melaun Water Storage	0.03	0.5
192/193	Tenk /Tunnel 1728		
104/140	Tunnel 1T2B. 5B/NSCW Valvehouse	0.04	0.5
194/1003		0.01	0.5
222/226	Control/Containment	0.02	0.6
222/220	8	0.19	0.6
222/421		0.11(2)	0.4
220/200	Tumpel 2T2B 5B/NSCW Valvehouse	0.07	0.5
209/299	R R	0.06	0.5
290/291	Reactor Makeup Water Storage	0.09	0.5
288/292	Tunnel 2T2B/Tunnel 2T2B	0.02	0.3
241/297	Tunnel 2T2A. 5A/NSCW Valvehouse	0.10	0.5
241/2"	N	0.07	0.5
293/294	Tunnel 2T2A, 5A/Tunnel 2T2A, 5A	0.01	0.3
279/280	Tunnel 2T3A/Tunnel 2T2A, 5A	0.05	0.3
273/2:4	Tunnel 2T3B/Tunnel 2T3B	0.01	0.3
252/271	Diesel Gen. Bldg/Tunnel 2T3A	0.07	0.5
249/272	Diesel Gen. Bldg/Tunnel 2T3B	0.10	0.5
252/296	Diesel Gen. Bldg/Diesel Fuel Oil Storage Tank Pumphouse	0.06	0.5
251/254	Diesel Gen. Bldg/Diesel Fuel Oil Storage Tank Pumphouse	0.12	0.5
251/270	Diesel Gen. Bldg/Tunnel 2T4A,4B	0.16	0.5
250/270		0.14	0.5
248/255	Aux. Feedwater Pumphouse/Condensate Storage Tank	0.12	0.5
247/256	Aux. Feedwater Pumphouse/Condensate	0.00	0.5
268/269	Tunnel 2T4A.4B/Control	0.17	0.6
266/267	Control /Mainsteam Tunnel	0.25	0.6
265/204	Mainsteam Tunnel/Turbine	0.13	0.5
265/200	and a set of the state of a set of the state of the state of the set of the state of the state of the set of the state of	0.23	0.5
264/262		0.02	0.5

 Calculated from the first date that both markers were monitored except for marker interface 224/225.

(2) Calculated from pipe installation date.

#### APPENDIX A

#### LIST OF SETTLEMENT DRAWINGS

#### Drawing No.

. .:

#### Revision No.

AX2D5	5V001	17,
	V006	15
	V007	18
	V008	18
	V009	14
	V010	18
	V011	18
	V012	13
	V013	14
	V017	10
	V018	11
	V019	11
*	V020	9
*1	V024	7
*1	V025	5
*1	V026	7
61	V027	7
	V028	8
n	V029	7
	V030	7
n	V031	3
	V032	3
n	V033	2
61	V034	1
*	V035	1
	V050	7
	V051	7
	V052	8
	V053	7
	V054	7
99	V055	7
*	V056	8
#1	V057	7
	V058	7
n	V059	6
	V060	6
n	V061	7
	V062	6
	V063	6
	V064	1
	V065	1
	V066	1
	V067	1
	V068	1
SK-2	-C-330	В

## OVERSIZE DOCUMENT PAGE PULLED

# SEE APERTURE CARDS

### NUMBER OF OVERSIZE PAGES FILMED ON APERTURE CARDS 45

APERTURE CARD/KARD COPY AVAILABLE FROM

RECORDS AND REPORTS MANAGEMENT BRANCH