



December 4, 2025

NW-2025-225

Matt Udovitsch
Federal Cleanup Director
Moab UMTRA Project
U.S. Department of Energy
Office of Environmental Management
200 Grand Ave. Suite 500
Grand Junction, CO 81501

SUBJECT: Task Order No. 05 89303322DEM000073 – *Moab UMTRA Project Interim Completion Report* (Deliverable Number 29c, Table J-4).

Dear Mr. Udovitsch:

Attached is the *Moab UMTRA Project Interim Completion Report*, submitted as a RAC contract deliverable for information.

If you have any questions or comments, please feel free to contact me at 970.257.2117.

Sincerely,

A handwritten signature in blue ink, appearing to read "Greg D. Church".

Greg D. Church
Program Manager
North Wind Portage

Enclosure/s: 1

cc:

DOE: Chris Pulskamp
Michael Forsgren
Liz Moran
Kenneth Schafer
Moab Letter Book (B. Michel)

TAC: Project Records
Carla Johnson

RAC: Heather White
Dee Radford
North Wind Portage Records (C Reyes)



Moab UMTRA Project Crescent Junction Disposal Cell Interim Completion Report Addendum - O

Revision 0

December 2025



U.S. Department
of Energy

Office of Environmental Management

**Moab UMTRA Project
Crescent Junction Disposal Cell Interim Completion Report
Addendum O**

Revision 0

Review and Approval

11/26/2025

X Kathy Turvy

Kathy Turvy
RAC Quality Assurance Manager
Signed by: KATHRYN TURVY (Affiliate)

11/26/2025

X Greg D. Church

Greg D. Church
RAC Program Manager
Signed by: GREGORY CHURCH (Affiliate)

Revision History

Revision	Date	Description
0	December 2025	Initial issue.

Contents

<i>Section</i>	<i>Page</i>
Acronyms and Abbreviations	v
Executive Summary	ES-1
1.0 Introduction.....	1
2.0 Critical Review	2
2.1 Cell Excavation.....	5
2.2 Perimeter Embankment.....	5
2.3 Residual Radioactive Material (RRM)	5
2.3.1 Computer Based Compaction System Performance Verification Testing..	5
2.3.2 RRM Placement	5
2.4 Interim Cover	9
2.5 Radon Barrier.....	12
2.5.1 Radon Barrier Placemenmt	12
2.6 Infiltration and Bio-intrusion Barrier.....	12
2.7 Frost Protection Layer.....	12
2.8 Cap Rock and Armoring	12
3.0 Design Assessment	12
3.1 Design Criteria Changes	12
3.2 Design Changes	12
3.3 QA Requirements.....	12
3.4 Permits and Agreements	13
4.0 Remedial Action Assessment	14
4.1 Pre-excavation Site Conditions.....	14
4.2 Cell Construction	15
4.2.1 Excavation.....	15
4.2.2 Perimeter Embankment Construction	15
4.2.3 RRM Placement	16
4.2.4 Cover and Rock Armoring Placement	16
4.2.5 Spoils Embankment Construction.....	16
4.3 Soil Compaction and Testing.....	16
4.4 Lift Approval	16
4.5 Geotechnical Testing	16
4.5.1 Soils Testing.....	17
4.5.2 Aggregate Testing.....	17
4.6 Radiological Verification.....	17
4.7 QA Requirements.....	18
4.8 Monitoring for Presence of Free Liquids.....	18
4.9 Monitoring for Presence of Groundwater	19
5.0 References	20

Figures

Figure 1. Location of Moab and Crescent Junction Sites.....	1
Figure 2. Crescent Junction Site Features	2
Figure 3. General Extent of Cover Layers and Cell Floor Excavation	4
Figure 4. Distribution of Survey Points to Verify Compliance with RRM Specifications	8
Figure 5. Distribution of Survey Points to Verify Compliance with Interim Cover Specifications.....	11
Figure 6. Locations of Monitoring Wells and Standpipe	20

Tables

Table 1.	Lifts/Testing Totals	3
Table 2.	CBCS Performance Verification Testing.....	5
Table 3.	RRM Inspection and Testing	6
Table 4.	Interim Cover Inspection and Testing.....	9
Table 5.	Crescent Junction Site Permits and Agreements	13
Table 6.	Compaction Equipment Used during Cell Construction	15
Table 7.	Results of Ra-226 Activity in Upper 7 Feet of Placed RRM.....	17
Table 8.	Inspections and Assessments Conducted during Construction.....	18
Table 9.	Results of Monitoring for Presence of Fluids in Standpipes 01 and 02.....	19
Table 10.	Results of Monitoring for Presence of Groundwater	19

Attachments

Attachment 1.	Procedures and Work Instructions – CJ Cell Verification Survey Procedures
Attachment 2.	NRC Correspondence

Appendices

Appendix A.	Construction Verification Data.....	A-1
Appendix B.	Photos.....	B-1

Acronyms and Abbreviations

ASME	American Society of Mechanical Engineers
ASTM	American Society for Testing and Materials International
CAT	Caterpillar
CBCS	Computer Based Compaction System
CFR	Code of Federal Regulations
DOE	U.S. Department of Energy
DOE O	DOE Order
ft	foot/feet
GPS	Global Positioning System
NQA	Nuclear Quality Assurance
QA	quality assurance
Ra-226	radium-226
RAC	Remedial Action Contract or Contractor
RAIP	Remedial Action Inspection Plan
RAP	Remedial Action Plan
RRM	residual radioactive material
TAC	Technical Assistance Contractor
UMTRA	Uranium Mill Tailings Remedial Action
yd ³	cubic yard(s)

Executive Summary

This Interim Completion Report, Addendum M, documents the construction of a portion of the disposal cell near Crescent Junction, Utah. The disposal cell is being constructed under the U.S. Department of Energy (DOE) Moab Uranium Mill Tailings Remedial Action (UMTRA) Project. The purpose of the disposal cell is to isolate and stabilize uranium mill tailings and other contaminated materials, known as residual radioactive material (RRM), removed from the former millsite in Moab, Utah. The disposal cell is designed to be effective for 1,000 years to the extent reasonably achievable, with a minimum performance period of 200 years.

The Crescent Junction disposal cell will require many years to construct. Multiple Interim Completion Reports will be prepared to compile and document data collected during the ongoing construction process. These Interim Completion Reports will be written in the format of sequential addenda referenced in a Final Completion Report that will be prepared to address the entire cell construction.

This Addendum addresses activities performed by North Wind Portage, the DOE Remedial Action Contractor (RAC) for the Moab Project, from October 1, 2024, through September 30, 2025. This Report includes placement of 741,000 yd³ of RRM, and 21,703 yd³ of interim cover materials.

This Addendum also demonstrates that the referenced portion of the disposal cell was constructed in accordance with the *Moab UMTRA Project Final Remedial Action Plan and Site Design for Stabilization of Moab Title I Uranium Mill Tailings at the Crescent Junction, Utah, Disposal Site* (RAP) (DOE-EM/GJ1547). The RAP received conditional concurrence from the U.S. Nuclear Regulatory Commission. Included in this Report are a critical review, design assessment, and remedial action assessment of activities performed during this Report period. Also provided are associated data tables, photographs, laboratory results, and other supporting documentation.

The Moab Project follows the American Society of Mechanical Engineers (ASME) Nuclear Quality Assurance-1 (NQA-1) requirements for quality assurance (QA), including conducting audits and surveillances during the design and construction of the cell.

1.0 Introduction

The scope of the Moab Project is to relocate residual radioactive material (RRM) from the former uranium ore-processing facility and from off-site properties known as vicinity properties in Moab, Utah, to an engineered disposal cell constructed near Crescent Junction, Utah. Most of the processing buildings at the Moab site were demolished and placed in the southern corner of the tailings pile. An interim cover was placed over the tailings pile as part of decommissioning activities between 1988 and 1995. The estimated volume of the tailings pile before relocation began was 12 million yd³ (16 million tons). The RRM is being transported to Crescent Junction primarily by rail.

The Moab site is located about 3 miles northwest of the city of Moab in Grand County. The Crescent Junction site is located northeast of the junction of Interstate 70 and U.S. Highway 191, approximately 30 miles north of the Moab site, also in Grand County (see Figure 1). The completed disposal cell will generally be rectangular and will encompass approximately 230 acres. Figure 2 shows general features of the Crescent Junction site.




Figure 1. Location of Moab and Crescent Junction Sites




Figure 2. Crescent Junction Site Features

This Addendum documents activities performed by the remedial action contractor (RAC) for the Project from October 1, 2024, through September 30, 2025.

Addendum O sections are outlined below.

- Section 2.0 summarizes the results of critical aspects of the disposal cell construction and provides tables and figures summarizing data found in Appendix A.
- Section 3.0 describes any differences in the completed design from design requirements in the RAP.
- Section 4.0 provides verification that placement of RRM and interim cover was conducted according to RAP requirements.
- Section 5.0 is a list of references for this document.
- Appendix A includes test results to demonstrate compliance with compaction requirements.
- Appendix B contains photographs of the various stages of cell construction.
- Attachment 1. Procedures and Work Instructions
- Attachment 2. NRC Correspondence

2.0 Critical Review

The Critical Review provides key technical information about the disposal cell construction. This section contains tables summarizing inspections or tests for cell excavation, embankment

construction, RRM placement, and cell cover material placement as appropriate for this report period. The table's reference criteria and material testing procedures used to verify cell excavation and placement of each type of material, performed in accordance with design specifications or drawings and with Addendum E of the *Remedial Action Plan* (RAP), the *Remedial Action Inspection Plan* (RAIP). The distribution survey associated with each material type is also included in this section, as appropriate. Figure 3 shows the general extent of cell cover layers as of the end of this Addendum period.

Information regarding total lifts of compacted material, tests performed, and geotechnical data are summarized in Table 1. Additional geotechnical data, including proctor test result summaries, lift approval summaries, and lift approval packages, as appropriate, are located in Appendix A.

A lift approval package consists of documentation of tests conducted to demonstrate that the lift met requirements. A package could include lift approval forms and associated figures, slope elevation surveys, and field density tests.

Table 1. Lifts/Testing Totals

Area/ Material	Total Volume Placed (yd ³)	Total Number of Lifts Approved	Lifts Approved Using CBCS	Lifts Approved Not Using CBCS	Total Number of Standard Proctor Tests	Total Number of In-place Density/Moisture Tests	Total Average for All In-place Density Tests Performed (%)	Total Average CBCS Passes that Meet Compaction Criteria (%)	Total Number of Soil Classifications	Total Number of Durability Tests	Total Number of Gradation Tests
Cell Perimeter Embankment	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
RRM	741,000	102	99	3	29	88	95.9	99.6	N/A	N/A	N/A
Interim Cover	21,703	1	0	1	18	28	96.4	N/A	N/A	N/A	N/A
Radon Barrier	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Infiltration and Bio-intrusion Barrier	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Frost Protection Layer	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
2-in. Cap Rock	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A

CBCS = Computer Based Compaction System; in. = inch




Figure 3. General Extent of Cover Layers and Cell Floor Excavation

2.1 Cell Excavation

No activities associated with the cell excavation were conducted during this period.

2.2 Perimeter Embankment

No activities associated with the perimeter embankment were conducted during this period.

2.3 Residual Radioactive Material (RRM)

2.3.1 Computer Based Compaction System Performance Verification Testing

The Project used machines equipped with a Computer Based Compaction System (CBCS) to meet RRM compaction requirements as specified in Section 6.4.3 of the RAIP. Additional information about the computer-based compaction system verification testing is provided in Section 4.3 of this Addendum.

The RAIP also requires periodic verification of the CBCS compaction by comparing the results to in-place, nuclear density gauge test results. Table 2 shows the results of the comparison tests performed during this reporting period.

Table 2. CBCS Performance Verification Testing

Lift ID Number	Test Performance Date	In-place Density Compaction (%)	Lift Area Meeting CBCS Compaction Criteria (%)
UW2F16241205-00	12/10/2024	95.2	99.9
UW1W20250114-00	01/15/2025	95	99.9
UW2K11250320-00	03/27/2025	96.4	99.9
UW2Z18250807-00	08/13/2025	97.7	92.4

2.3.2 RRM Placement

RRM inspections and tests are shown in Table 3. The distribution of survey points is shown in Figure 4. The standard proctor test results summary, lift approval summaries, one lift approval package for RRM, and top-of-waste buyoff survey are provided in Appendix A2.

Table 3. RRM Inspection and Testing

Inspection or Test Type	Criteria and Method Number	RAP Specification Section or Drawing Number	RAIP Section Number	Verification Results
Visual Observation	Scarify, at a minimum, the top 1 in. of subsoil or preceding RRM lift using a footed roller or a dozer before placing subsequent RRM layers. Fill materials shall be placed in continuous and planar lifts. The method of dumping and spreading RRM shall result in loose lifts of nearly uniform thickness, with average thickness not to exceed 24 in. Compaction equipment shall consist of footed rollers. Footed rollers shall have a minimum weight of 45,000 lb, and at least one tamping foot shall be provided for each 110 in ² of drum surface. The length of each tamping foot from the outside surface of the drum shall be at least 6 in. After lift placement, moisture content shall be maintained until the next lift is placed. Erosion that occurs in RRM layers shall be repaired and grades re-established. If freezing or desiccation occurs, the affected soil shall be reconditioned.	Specification 31-00-20 Sections 1.3.2, 3.2.1, 3.2.4, 3.5.1, and 3.5.2	6.4.2, 6.4.3	Visually verified throughout material preparation, ground preparation, and RRM placement. Documented in lift approval packages.
Laboratory Compaction Characteristics	Assessment tests shall be performed on RRM to ensure compliance with specified requirements and to develop compaction requirements for placement. Perform tests (standard proctor) in accordance with the following standards, as applicable: *ASTM D698 and D2216.	Specification 31-00-20 Section 3.1.1 and 3.4.1	6.4.3	Twenty-nine tests were performed to determine compaction characteristics.
Visual Observation	RRM shall be placed and compacted within the moisture content range needed to achieve 90% of the laboratory determined maximum dry density of each type of material. The range in moisture content shall be maintained uniform throughout each lift as necessary to achieve 90% compaction and dust control. The moisture content shall be maintained uniform throughout each lift.	Specification 31-00-20 Section 3.2.2	6.4.3	Daily observations were performed during placement.
In-place Density/ Moisture Test	Density tests must meet at least 90% of the material's maximum dry density in accordance with *ASTM D698. Perform in accordance with the following standards, as applicable: *ASTM D1556, D2216, D4643, and D6938.	Specification 31-00-20 Sections 3.2.2, 3.2.3	6.4.3	Twenty-nine tests were performed with average in-place density of 95.9% of the laboratory-determined maximum dry density.

Table 3. RRM Inspection and Testing (continued)

Inspection or Test Type	Criteria and Method Number	RAP Specification Section or Drawing Number	RAIP Section Number	Verification Results
Compaction by CBCS	QC shall monitor CBCS compaction by visually inspecting the process and reviewing the computer records for each layer of soil placed.	Specification 31-00-20 Section 3.4.1	6.4.3	99 lifts were approved using the CBCS.
Visual Observation	Each container of demolition debris shall be placed in the cell along with RRM. Debris shall not contain free liquids. Debris shall be sized to minimize voids. Pipes and ducts that are 6 in. or greater in diameter shall be crushed, filled, or cut.	Specification 31-00-20 Section 3.2.5	6.4.4	Daily observations were performed during placement
Visual Inspection	Debris may be placed as a sacrificial lift at the bottom of the disposal cell in a 2-ft lift. Debris in sacrificial lifts shall contain no free liquids and shall be oriented in a manner that minimizes voids and contained within the 2-ft lift profile. Sacrificial debris lifts are not subject to moisture and compaction criteria.	Specification 31-00-20 Section 3.2.5	6.4.4	Inspections were performed during debris placement. and documented in lift approval packages.

ASTM = ASTM International; in. = inches; in² = square inches; lb = pounds; lb/ft² = pounds per square foot; QC = quality control.

*ASTM Standard titles are included in the References (see Section 5.0).




Figure 4. Distribution of Survey Points to Verify Compliance with RRM Specifications

2.4 Interim Cover

The inspection and testing for the interim cover can be found in Table 4. The distribution of survey points is shown in Figure 5. The standard proctor test results summary, lift approval summaries, one lift approval package, and buyoff surveys for the interim cover are provided in Appendix A3.

Table 4. Interim Cover Inspection and Testing

Inspection or Test Type	Criteria and Method Number	RAP Specification Section or Drawing Number	RAIP Section Number	Verification Results
Visual Observation	Common fill (1 ft clean compacted); loose lifts with an average thickness not to exceed 14 in. Interim cover is placed in continuous and approximately horizontal lifts. Soil shall be free of roots, debris, and organic or frozen material. After lift placement, moisture content shall be maintained until the next lift is placed. Erosion that occurs in the RRM layers shall be repaired and grades re-established. Freezing and desiccation of the RRM shall be prevented. If freezing or desiccation occurs, the affected soil shall be reconditioned, as directed.	Specification 31-00-20 Section 3.2.1	6.5.4	Visually verified throughout material preparation, ground preparation, and interim cover placement. Documented on lift approvals.
Visual Observation	Visual inspection of the process and review of computer records.	Specification 31-00-20 Section 3.4.1	6.5	Lift approvals document the approval process.
High-Accuracy GPS Survey	The top surface of the interim cover shall be no greater than 2 in. above the lines and grades shown on the drawings. No minus tolerance will be permitted.	Specification 31-00-20 Section 3.3	6.5.5	Completed using high-accuracy GPS.
In-Place Density/Moisture Test	Compaction and moisture content tests shall be performed in accordance with the following as applicable: ASTM D1556, D2216, D4643, and D6938.	Specification 31-00-20 Section 3.4.1	6.5.4	One approved lift; using in-place density/moisture testing. Eighteen in-place tests were performed with average density 96.4% of laboratory-determined maximum dry density.
Laboratory Compaction Characteristics	Common fill. Perform in accordance with the following as applicable: ASTM D698 and D2216.	Specification 31-00-20 Section 3.1.1	6.5.4	Eighteen tests and one sand cone were performed to determine compaction characteristics.

Table 4. Interim Cover Inspection and Testing (continued)

Inspection or Test Type	Criteria and Method Number	RAP Specification Section or Drawing Number	RAIP Section Number	Verification Results
Visual Observation	A smooth, non-vibratory steel-wheeled roller shall be used to produce a smooth compacted surface on the top of the completed interim cover layer, such that direct rainfall causes minimal erosion. Steel-wheeled rollers shall weigh a minimum of 20,000 lb. The final lift shall be rolled smooth with at least 3 passes of the smooth steel-wheeled roller to provide a smooth surface or proof rolled with rubber-tired construction equipment, such as a loaded dump truck or loaded scraper, with a minimum weight of 45,000 lb to produce a smooth compacted surface on the top of the completed interim cover layers, such that direct rainfall causes minimal erosion.	Specification 31-00-20 Section 1.3.2, 1.3.3 and 3.2.4	6.5.5	Visually verified cover compaction using rubber-tired construction equipment performed on the final lift of the interim cover.




Figure 5. Distribution of Survey Points to Verify Compliance with Interim Cover Specifications

2.5 Radon Barrier

2.5.1 Radon Barrier Placement

No activities associated with the radon barrier were conducted during this period.

2.6 Infiltration and Bio-intrusion Barrier

No activities associated with this material layer were conducted during this period.

2.7 Frost Protection Layer

No activities associated with this material layer were conducted during this period.

2.8 Cap Rock and Armoring

No activities associated with this material layer were conducted during this period.

3.0 Design Assessment

The disposal cell design incorporates established design criteria, drawings and specifications, and calculations, all of which are included in the RAP and in Interim Completion Report addenda.

This section discusses design criteria changes, changes to the design of the disposal cell, associated erosion control features, fulfillment of QA requirements, and compliance with permit requirements.

3.1 Design Criteria Changes

No changes to the design criteria were made during this period.

3.2 Design Changes

No changes to the design were made during the period.

3.3 QA Requirements

There were no QA requirements for design changes during this period.

QA activities were conducted in accordance with the *Moab UMTRA Project Quality Assurance Plan for the Remedial Action Contractor* (DOE-EM/GJRAC1766), and compliant with:

- ASME NQA-1 2008 and addenda through 2009 consensus standard, “Quality Assurance Requirements for Nuclear Facility Applications.”
- DOE Order (O) 226.1B, Chg. 1, “Implementation of Department of Energy Oversight Policy.”
- Title 10 Code of Federal Regulations Part 830 (10 CFR 830) Subpart A, “Nuclear Safety Management, Quality Assurance Requirements.”
- DOE Office of Environmental Management EM-QA-001, “EM Quality Assurance Program.”
- DOE O 414.1E, “Quality Assurance.”

3.4 Permits and Agreements

The Project complies with permits and agreements applicable to the Crescent Junction site. The permits and agreements are summarized in Table 5.

Table 5. Crescent Junction Site Permits and Agreements

Agreement Number	Document Name or Description	Issuing Agency	Purpose
400-00177	Easement for Green River Pump Station	Utah Division of Forestry, Fire, and State Lands	ROW easement to construct and operate water pipeline in the Green River.
4P-082341-1	UDOT Encroachment Permit	UDOT	To construct waterline within UDOT 60-ft ROW and operate within 20-ft ROW for State Route 19 near City of Green River.
FWS/R6-UT-06-F-014	Biological Opinion	U.S. Fish and Wildlife Service	U.S. Fish and Wildlife Service issued Biological Opinion for Green River Pump Station.
1-92-677	Green River Water Right	State Water Engineer	Gives DOE right to divert 323 acre-feet or ~200 gallons per minute from Green River for Crescent Junction disposal site.
DE-RO01-06GJ68009	Access Roadway Contract and Grant of Easement	Private Owner	Perpetual easement and ROW for construction of an access roadway and related utilities at the disposal site.
Folder No. 02392-96	Pipeline Crossing Agreement	Union Pacific Railroad	Agreement grants right to construct, maintain, and operate one underground waterline and access for phone line and 1.5-in. conduit across Union Pacific Railroad's property at milepost 533.2, Green River Subdivision.
Folder No. 02399-44	Pipeline Crossing Agreement	Union Pacific Railroad	Agreement grants right to construct, maintain, and operate one underground waterline and access for phone line and 1.25-in. conduit at milepost 0.25, Cane Creek Subdivision, Thompson Springs, for the disposal site.
Folder No. 2537-02	Industrial Track Contract	Union Pacific Railroad	Covers construction, maintenance, and operation of 5,209-ft Track A, 3,524-ft Track B, and 617-ft Track C at milepost 533.21, Green River Subdivision line.
Property No. 70-4; 189A: AEQ	Easement	UDOT	Easement for waterline across UDOT property near Floy Wash that allows 60-ft construction ROW and 20-ft permanent ROW.
Public Land Order 7697	Permanent Land Transfer	BLM	Order permanently transferred 500 acres of BLM public domain land to DOE for disposal cell.
REEMCBCDOE-3-15-0702	Real Estate License	Rocky Mountain Power	Power line extension to dump ramp.

Table 5. Crescent Junction Site Permits and Agreements (continued)

Agreement Number	Document Name or Description	Issuing Agency	Purpose
REEMCBCDOE-6-08-0308 SITLA No. 1345	Waterline Easement	SITLA	Easement to construct waterline within 60-ft ROW and operate within 20-ft ROW on three parcels of SITLA land near Green River and Crescent Junction.
REEMCBCDOE-6-08-0309	Waterline Easement	City of Green River	Easement to construct waterline within 60 ft of County Road 175 or old Highway 6 and 50 ROWs within Green River city limits and operate within 20-ft ROWs.
REEMCBCDOE-6-12-0302	Waterline Easement	Private Owner	Permanent easement across private land near Crescent Junction to construct waterline within 60-ft ROW and operate within 20-ft ROW.
Resolution 2006-2741	Grand County Council Resolution	Grand County	Approves conditional use permit for the Project.
Statewide Utility License Agreement No. 8439	Utility License	UDOT	License with state of Utah to construct waterline across UDOT property.
U.S. DOT-SP 14283	Special Permit	U.S. DOT	Permit to transport mill tailings from Moab site to the disposal site.
UTR359187	Storm Water Permit	Utah Division of Water Quality	To limit the discharge of pollutants from disposal cell construction activities.
UTU-83354	Waterline ROW	BLM Moab Field Office	For construction of 14.5 miles of waterline on BLM land from Green River to disposal site.
UTU-83396	Utility ROW	BLM Moab Field Office	For buried telephone line at the disposal site.
UTU-83450	Utility ROW	BLM Moab Field Office	ROW for power line to the disposal site.
Not assigned	Memorandum of Agreement	BLM Moab Field Office	Between DOE and BLM for management of existing uses on lands withdrawn in conjunction with the Project.
Not assigned	Water Use Agreement	Thompson Special Service District	Water use agreement among Thompson Special Service District in Grand County, Crescent Junction Properties, Inc., and DOE to install potable waterline from Thompson Springs, Utah, to the disposal site.

BLM = U.S. Bureau of Land Management; ft = feet; in. = inches; MOU = Memorandum of Understanding; ROW = right-of-way; SITLA = School and Institutional Trust Lands Administration; UDOT = Utah Department of Transportation; U.S. DOT = U.S. Department of Transportation.

4.0 Remedial Action Assessment

This section describes pre-excavation site conditions, construction activities, and verifications performed at the Crescent Junction disposal site.

4.1 Pre-excavation Site Conditions

Pre-excavation site conditions were discussed in Addendum A of the *Moab UMTRA Project Crescent Junction Disposal Cell Interim Completion Report* (DOE-EM/GJRAC2040-A).

4.2 Cell Construction

Cell construction during this period included two major activities:

- Placement of RRM to the design thickness and assuring that the radium-226 (Ra-226) activity in the upper 7 feet (ft.) of placed material does not exceed design criteria.
- Placement of Interim Cover to the design thickness.

The *Moab UMTRA Project Lift Approval Procedure* (DOE-EM/GJRAC1803) was used to ensure that the material placed met the compaction criteria. Descriptions of compaction equipment used during the above cell construction activities are provided in Table 6.

Each activity performed as part of this Addendum is further described in the following subsections. Photographs representative of the cell construction activities are included in Appendix B.

Table 6. Compaction Equipment Used during Cell Construction

Compaction Equipment	Machine Weight (lbs.)	Equipped with CBCS	Material Layer						
			RRM	Interim Cover	Radon Barrier	Infiltration and Bio- intrusion Barrier	Frost Protection	Perimeter Embankment	Spoils Embankment
CAT 825H Soils Compactor	69,000	X	X						
Sakai SV544D Soils Compactor	25,090	X	X						
CAT140M Blade	43,834			X					
Komatsu 275AX Bulldozer	112,466	X	X						
CAT D6K Bulldozer	48,500	X		X					
CAT D6 Bulldozer	34,361	X	X						
Tractor & Doubles	45,000			X					
Water Truck	54,000			X					

CAT = Caterpillar; lbs. = pounds

4.2.1 Excavation

No excavation activities were performed during this period.

4.2.2 Perimeter Embankment Construction

There were no perimeter embankment construction activities during this period.

4.2.3 RRM Placement

Placement of RRM in the disposal cell continued east from where it ended, as shown in Addendum N of the *Moab UMTRA Project Crescent Junction Disposal Cell Interim Completion Report* (DOE-EM/GJ2040-N). The RRM was loaded into dump trucks and driven to the placement area, where it was spread for compaction using a bulldozer. A Caterpillar (CAT) 825H soils compactor, Sakai SV544D soils compactor, CAT D6 bulldozer, and Komatsu 275AX bulldozer were used to compact the RRM in place. In July 2023, DOE requested a variance to approve construction specifications for placement of demolition debris in the Crescent Junction Disposal Cell. The items are incompatible with size reduction through shearing or other means. NRC accepted the variance in its response letter dated October 3, 2023. In August 2024, DOE submitted a variance request to both the construction specifications and the remedial action inspection plan for disposal of debris at the Crescent Junction disposal cell. NRC accepted the variance in its response letter dated May 19, 2025. Copies of the correspondence between DOE and NRC regarding size variances are included in Attachment 2.

4.2.4 Cover and Rock Armoring Placement

The cover on the disposal cell consists of multiple layers of soil and rock as illustrated in Figure 5 of the Remedial Action Selection Report of the RAP. Once the RRM placed in the cell has reached the design thickness, a minimum of 1 foot (ft) of interim cover is placed over the RRM. The interim cover material comes from soils excavated to create the cell that have been stockpiled on-site. During this Addendum period, 21,703 yd³ of interim cover was placed.

4.2.5 Spoils Embankment Construction

There were no spoils embankment activities during this period.

4.3 Soil Compaction and Testing

Initial CBCS compaction setup and verification is documented in Crescent Junction *Interim Completion Report* Addendum I. The CBCS compaction is periodically verified by performing in-place tests using a nuclear density gauge manufactured by Troxler Electronic Laboratories, Inc., following ASTM methods and in compliance with the RAIP. The individual nuclear density tests verify that the compaction achieved with the CBCS is greater than or equal to the required 90 percent. The CBCS compaction results are compared to the nuclear density gauge results in Table 2.

4.4 Lift Approval

The *Lift Approval Procedure* and Addenda B and E of the RAP were followed to verify that each lift met established criteria. Results of lifts are documented in lift approval packages. A sample lift approval for RRM placed during this Report period is provided in Appendix A.

4.5 Geotechnical Testing

The following procedure, which is provided in Attachment 1, was used to ensure cell construction was performed in compliance with the RAP.

The *Moab UMTRA Project CJ Cell Verification Survey Procedures* (DOE-EM/GJRAC3048) provides requirements and methods to perform grade verification surveys for various cell “buyoffs”.

The RAIP describes methods and frequencies for performing tests to verify that material placed in the cell meets the requirements. Geotechnical tests fall within two general categories: soils testing and aggregate testing. The *Moab UMTRA Project Moisture/Density Testing Procedure* (DOE-EM/GJRAC1783) provides requirements and methods for the proper moisture/density testing of soils placed in the cell. Only soils testing was used during this Addendum period, as described below.

4.5.1 Soils Testing

Laboratory and/or field soils geotechnical tests were conducted on every lift of each material layer placed to support verification that specified compaction requirements were met. Test requirements varied depending on whether the CBCS was used for demonstrating compaction.

Because the soils in the RRM can vary in composition, compaction curves were developed to determine the maximum dry density and optimum moisture content for that material to achieve compaction.

Results of tests conducted are shown in the standard proctor test results summary tables included in Appendix A. Over time, the RRM was found to have a consistent soil type, so the need for sets of standard proctor tests was eliminated, and standard proctors were completed in the frequency required by the RAIP. The tables also summarize the tests performed to determine soil type and geotechnical properties.

Material is compacted to meet 90 percent of the laboratory-determined maximum dry density in accordance with ASTM D698. When practical, thickness of each lift was surveyed and verified using a high-accuracy GPS; otherwise, manual measurements were taken.

4.5.2 Aggregate Testing

There were no aggregate testing activities during this period.

4.6 Radiological Verification

Section 5 of the Remedial Action Selection Report of the RAP, Radon Attenuation, identifies two primary verification criteria associated with construction of the disposal cell: radium-226 (Ra-226) measurements in RRM placed in the upper 7 ft and radon flux measurements to verify the integrity of the radon barrier. Addendum A of this Report provides an explanation of this verification process.

During this Addendum period, 112 samples of RRM were taken in 4 lifts in the upper 7 ft of the disposal cell. The Ra-226 activity of the material ranged from 259.3 to 611.1 picocuries per gram(pCi/g). Table 7 shows the average results for material placed in each lift tested.

Table 7. Results of Ra-226 Activity in Upper 7 Feet of Placed RRM

Lift Identification No.	Samples Taken	Lift Average (pCi/g)	Lift Area (m ²)
UW2Y7N	28	372	16,375
UW2P7	28	332	16,375
UW2K11	28	380	11,846
UW1W19	28	354	13,029

4.7 QA Requirements

QA activities were conducted in accordance with documents identified in Section 3.3. During construction activities, surveillances and assessments were performed by the RAC to verify and ensure that these activities were performed in accordance with established plans, drawings, instructions, procedures, specifications, and other applicable documents.

In addition, the Technical Assistance Contractor (TAC) supports the DOE in the assessment of the RAC.

During the period of this Addendum, multiple oversight inspections, one management assessment, and four assessments were performed (see Table 8). Corrective actions were developed to address any deficiencies identified during the assessments.

Table 8. Inspections and Assessments Conducted during Construction

Date	Conducted By	Type	Assessment Number	Scope
3/10/25	RAC	Assessment	MB-25-A-004	The scope of this surveillance was to evaluate and verify proper implementation of MB-IWP/JSA-010, Revision 21, Outside Transportation - Crescent Junction, DOE-EM/GJRAC2173, Crescent Junction Radiological Buffer Area Contamination Control, and DOE-EM/GJRAC1972, Routine Radiological Surveys Procedure.
5/14/24	RAC	Assessment	MB-25-A-006	The scope of this surveillance was to evaluate and verify proper implementation of MB-IWP/JSA-010, Revision 21, Outside Transportation - Crescent Junction, DOE-EM/GJRAC2173, Crescent Junction Radiological Buffer Area Contamination Control, and DOE-EM/GJRAC1972, Routine Radiological Surveys Procedure.
8/28/25	RAC	Assessment	MB-25-A-013	The scope of this surveillance was to evaluate and verify proper implementation of MB-IWP/JSA-011, Disposal Cell Operations
9/03/25	RAC	Assessment	MB-25-A-014	The scope of this surveillance was to evaluate and verify proper implementation of MB-IWP/JSA-101, Direct Placement of the Fernald Rail
9/08/25	RAC	Management Assessment	MA-25-030	The scope of this Management Assessment was to evaluate effectiveness of the RAIP methods for testing and inspection of construction methods in verifying compliance with design specification requirements in the RAP.
Daily/ Weekly	DOE/TAC	Oversight	NA	Operational awareness oversight "boots-on-the-ground": conducted to verify compliance to Project/contractual requirements including Remedial Action Plan specifications.

ISMS = Integrated Safety Management System.

4.8 Monitoring for Presence of Free Liquids

Table 9 provides the results of the standpipe monitoring (locations shown on Figure 6) for the presence of free liquids in the disposal cell. During this reporting period, no water was present in either standpipe.

*Table 9. Results of Monitoring for
Presence of Fluids in Standpipes 01 and 02*

Date Monitored	Presence or Level of Fluids (ft)	
	Standpipe 01	Standpipe 02
12/19/24	Dry	Dry
02/26/25	Dry	Dry
5/29/25	Dry	Dry
7/31/25	Dry	Dry

Notes: Dry = no fluids present,

4.9 Monitoring for Presence of Groundwater

In addition to monitoring the standpipe, monitoring wells 0202, 0203, 0205, and 0210 (Figure 6) were also checked for the presence of groundwater. These results are presented in Table 10. Groundwater has consistently been detected in wells 0202 and 0205 since June 2019 and June 2015, respectively. Wells 0203 and 0210 were dry throughout this reporting period.

Table 10. Results of Monitoring for Presence of Groundwater

Date Monitored	Monitor Well Number			
	0202	0203	0205	0210
12/19/24	DTW = 48.65	DTW = Dry	DTW = 44.68	DTW = Dry
	TD = NM	TD = 61.39	TD = NM	TD = 54.64
2/26/25	DTW = 48.15	DTW = Dry	DTW = 45.22	DTW = Dry
	TD = NM	TD = 61.37	TD = NM	TD = 54.60
5/29/25	DTW = 48.23	DTW = Dry	DTW = 45.88	DTW = Dry
	TD = NM	TD = 61.41	TD = NM	TD = 54.63
7/31/25	DTW = 48.43	DTW = Dry	DTW = 46.15	DTW = Dry
	TD = NM	TD = 61.37	TD = NM	TD = 54.58

Notes: DTW = Depth to Water (ft below top of casing), Dry = no water present,
TD = Total Depth (ft below top of casing), NM = Not Measured




Figure 6. Locations of Monitoring Wells and Standpipe

Water level, precipitation, and recovery test data along with the analytical results continue to suggest that the groundwater source is associated with surface runoff.

5.0 References

10 CFR 830 Subpart A (Code of Federal Regulations), “Nuclear Safety Management, Quality Assurance Requirements.”

ASME (American Society of Mechanical Engineers), Nuclear Quality Assurance (NQA)-1 2008 and addenda through 2009 consensus standard, “Quality Assurance Requirements for Nuclear Facility Applications (QA).”

ASTM (ASTM International) Standard D698, “Standard Test Methods for Laboratory Compaction Characteristics of Soil Using Standard Effort.”

ASTM Standard D1556, “Standard Test Method for Density and Unit Weight of Soil in Place by the Sand-Cone Method.”

ASTM Standard D2216, “Standard Test Methods for Laboratory Determination of Water (Moisture) Content of Soil and Rock by Mass.”

ASTM Standard D4643, “Standard Test Method for Determination of Water (Moisture) Content of Soil by Microwave Oven Heating.”

ASTM Standard D6938, “Standard Test Methods for In-Place Density and Water Content of Soil and Soil-Aggregate by Nuclear Methods (Shallow Depth).”

DOE (U.S. Department of Energy), *Moab UMTRA Project Final Remedial Action Plan and Site Design for Stabilization of Moab Title I Uranium Mill Tailings at the Crescent Junction, Utah, Disposal Site*, Addendum E, *Remedial Action Inspection Plan* (DOE-EM/GJ1547).

DOE (U.S. Department of Energy), *Moab UMTRA Project Quality Assurance Plan for the Remedial Action Contractor* (DOE-EM/GJRAC1766).

DOE (U.S. Department of Energy), *Moab UMTRA Project Moisture/Density Testing Procedure* (DOE-EM/GJRAC1783).

DOE (U.S. Department of Energy), *Moab UMTRA Project Lift Approval Procedure* (DOE-EM/GJRAC1803).

DOE (U.S. Department of Energy), *Moab UMTRA Project Crescent Junction Disposal Cell Interim Completion Report*, Addendum A (DOE-EM/GJRAC2040-A).

DOE (U.S. Department of Energy), *Moab UMTRA Project Crescent Junction Disposal Cell Interim Completion Report*, Addendum M (DOE-EM/GJRAC2040-M).

DOE (U.S. Department of Energy), *Moab UMTRA Project CJ Cell Verification Survey Procedures* (DOE-EM/GJRAC3048)

DOE Office of Environmental Management, “EM Quality Assurance Program” (EM-QA-001).


DOE, Order 226.1B, Chg. 1, “Implementation of Department of Energy Oversight Policy.”

DOE, Order 414.1E, “Quality Assurance.”

Attachment 1.
Procedures and Work Instructions
CJ Cell Verification Survey Procedures (DOE-EM/GJRAC3048)

Attachment 1. Procedures and Work Instructions
CJ Cell Verification Survey Procedures

DOE-EM/GJRAC3048



Moab UMTRA Project
CJ Cell Verification Survey Procedures

Revision 1

February 2025



U.S. Department
of Energy

Office of Environmental Management

Attachment 1. Procedures and Work Instructions
CJ Cell Verification Survey Procedures

DOE-EM/GJRAC3048

Moab UMTRA Project
CJ Cell Verification Survey Procedures

Revision 1

Review and Approval

2/17/2025

X Tammy Hooker

Tammy Hooker
RAC Quality Assurance Representative
Signed by: Tammy Hooker

2/19/2025

X Kathy Turvy

Kathy Turvy
RAC Quality Assurance Manager
Signed by: KATHRYN TURVY (Affiliate)

2/17/2025

X Tim Mason

Tim Mason
RAC ESH&Q Manager
Signed by: TIMOTHY MASON (Affiliate)

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures

Revision History

Revision	Date	Description
0	January 2021	Initial issue.
1	February 2025	Revision includes Figure 3 Control Point and signatory update.

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures

Contents

Section	Page
1.0 General.....	1
1.1 Purpose.....	1
1.2 Scope.....	1
1.3 Definitions.....	1
1.4 Records	2
2.0 Responsibilities.....	2
2.1 Personnel Duties and Responsibilities	2
2.1.1 Quality Assurance Manager	2
2.1.2 Quality Control Representative.....	2
2.1.3 Operations Site Manager	2
2.1.4 Equipment Operators.....	2
2.1.5 All Personnel.....	2
2.2 Precautions and Limitations.....	2
2.2.1 Pause Work.....	2
2.2.2 Safety Protocols.....	3
3.0 Requirements and Procedure	3
3.1 Tolerances	3
3.2 Procedure	3
3.2.1 Field Procedure	3
3.2.2 Office Procedure	11

Figures

Figure

Figure 1. Create New Work Order.....	4
Figure 2. Select Associated Design.....	4
Figure 3. Check Control Point	5
Figure 4. Switch into Stake Mode.....	6
Figure 5. Stakeout Mode.....	7
Figure 6. Select Points	8
Figure 7. Select All Points	8
Figure 8. Measure Mode	9
Figure 9. Shoot In and Grade Breaks	9
Figure 10. Export Topo Data	10
Figure 11. Data Collectors Directories	11
Figure 12. SCS Report Utility.....	12
Figure 13. Import Record.....	13
Figure 14. Create Report Tabs in Excel.....	14
Figure 15. Report Tab	15
Figure 16. Export Data into Excel	17
Figure 17. All Layers Buyoff Form	18

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures

1.0 General

1.1 Purpose

The purpose of this procedure is to provide the methodology to be followed by Quality Control (QC) personnel to perform grade verification surveys for various cell “buyoffs”. These verification surveys ensure that the design tolerances for a particular cell feature have been met before building upon the cell feature with the subsequent feature of work. Work features requiring buyoff verification surveys include:

- Cell floor (and associated side slopes)
- Top of Waste Finish Grade
- Top of Interim Cover
- Thickness of Radon Barrier
- Thickness of Bio-intrusion Layer
- Thickness of Frost Protection Layer
- Thickness of Cap Rock

1.2 Scope

This procedure applies to all grade buyoff verification surveys of CJ cell features.

1.3 Definitions

CAD – Computer Aided Design. Software utilized to model or depict topography, create as-builds, or create design models.

GNSS – Global Navigational Satellite System. A satellite navigational system that provides autonomous geo-spatial positioning with global coverage.

TBC–Trimble Business Center. CAD software package used with Trimble hardware for preparing design data or analyzing field data.

Trimble Rover – Equipment consisting of a Trimble GNSS receiver and a Trimble Data Collector. This equipment, when used with a GNSS base station, site calibration (localization) and various designs files is used to capture position data and compare positional data to design grades in real time.

Trimble SCS 900 – Trimble software package utilized on Trimble Data Collectors (TSC2, TSC3, or TSC7).

Trimble TSC2, TSC3, or TSC7 – Trimble data collector utilized as a component of the Trimble Rover.

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures

1.4 Records

All documentation created with this procedure is considered a Project Record and will be managed in accordance with *the Moab UMTRA Project Records Management Manual* (DOE-EM/GJ1545). Moab UMTRA Records are retained and maintained in accordance with federal orders, policies, and regulations.

Following the QA Manager approval of the QC documents, the original documentation shall be transmitted to Records by the QA Manager.

2.0 Responsibilities

2.1 Personnel Duties and Responsibilities

2.1.1 Quality Assurance Manager

The Quality Assurance (QA) Manager is responsible for:

- Implementing and directing Quality Control (QC) activities contained within this procedure.
- Identifying QC problems.
- Initiating, recommending, and/or providing QC solutions.
- Submitting finalized QC documentation to the Client.

2.1.2 Quality Control Representative

The QC Representative is responsible for the proper execution of this procedure and providing the results and associated documentation to the QA Manager.

2.1.3 Operations/Site Manager

The Operations/Site Manager has overall authority and responsibility for the Crescent Junction Project Site. This manager issues directives to all personnel and subcontractors to accomplish the project objectives.

2.1.4 Equipment Operators

Equipment operators are responsible for excavating and placing materials (soil, RRM, cap rock, etc.) in accordance with the specifications and notifying the QC Representative or their supervisor when a work feature is ready for verification.

2.1.5 All Personnel

All employees are responsible for identifying safety hazards and complying with the applicable Radiological Work Permits and Integrated Work Plans. All personnel have a duty and responsibility to stop work in the event they believe a work condition is unsafe for them or their peers.

2.2 Precautions and Limitations

2.2.1 Pause Work

Work shall be immediately terminated by any personnel who believe the activity in progress is unsafe and/or may create an unsafe condition. Work will resume when the condition is corrected.

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures

2.2.2 Safety Protocols

When working around grading or compacting equipment, all personnel shall remain clear of any operating equipment and maintain positive communication with the equipment operator. This communication includes both visual and audio methods.

3.0 Requirements and Procedure

3.1 Tolerances

A. Cell Floor

Compare actual grade (measured to design grade). Acceptable tolerance is +/- 0.1 FT.

B. RRM

Placed to Design grade up to +2" above, no minus tolerance.

C. Interim Cover

Placed to Design grade up to +2" above, no minus tolerance.

D. Radon Barrier

4' Minimum Thickness (As-built Top of Radon Barrier – As-Built Top of Interim Cover must be at least 4.0')

E. Infiltration and Bio intrusion Barrier

6" Minimum Thickness (As-built Top of Infiltration and Bio intrusion Barrier – As-Built Top of Radon Barrier must be at least 0.5' [6 inches])

F. Frost Protection Layer

3' Minimum Thickness (As-Built Top of Frost Protection Layer – As-Built Top of Infiltration and Bio intrusion Barrier must be at least 3.0')

G. Cap Rock

6" Minimum Thickness (As-Built Finish Grade [Top of Rock] – As-Built Top of Frost Protection Layer must be at least 0.5' [6 inches]).

Note: To make thickness comparisons, the as-built points must be collected at the same X&Y coordinates. To accomplish this, the site has an established grid system over the cell which is utilized throughout the project for all verification surveys of all layers.

3.2 Procedure

3.2.1 Field Procedure


Step 1. On the Data Collector open the Site "CRESCENT JUNCTION" and create a new work order (Figure 1).

The work order naming convention is:

Year, Month, Day then the name of what you are doing.
(Example: 20201130 Cell Floor Buyoff).

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures




The image shows two side-by-side screenshots of software windows. The left window, titled 'Open Site', has a 'Site:' dropdown menu set to 'Crescent Junction' and a 'Work Order:' dropdown menu set to 'New work order...'. It has 'Cancel' and 'OK' buttons at the bottom. The right window, titled 'New Work Order', has a 'Work Order:' dropdown menu set to '20201130 Cell Floor Buyoff' and a large text area for 'Instructions (optional):'. It has 'Cancel' and 'Finish' buttons at the bottom.

Figure 1. Create New Work Order

Step 2: Select the design associated with the verification buyoff survey you are conducting (Figure 2). Current designs on the data collector include:

- Cell Floor FG
- Cap FG
- Top of Waste
- Interim Cover

Additional designs, such as designs for the bio-intrusion layer, radon barrier, and frost protection layers will be created and installed later, but the methods described herein will be applicable.



The image shows a screenshot of the 'Open Site' window. The 'Site:' dropdown menu is set to 'Crescent Junction', the 'Work Order:' dropdown menu is set to '20201130 Cell Floor Buyoff', and the 'Design:' dropdown menu is set to 'Cell Floor FG'. It has 'Cancel' and 'Accept' buttons at the bottom.

Figure 2. Select Associated Design

Step 3: With the Work Order set up and created, check into a control point to ensure that the rover and base station are reading correctly. To access this function, hit the Home key, then go to GPS and then recheck system (Figure 3).

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures




Figure 3. Check Control Point

Attachment 1. Procedures and Work Instructions CJ Cell Verification Survey Procedures




Figure 3. Check Control Point (continued)

This will say “The precision of the position is in tolerance”. This screenshot is from the emulator, which does not have elevation readings, which is why it is off. Ensure all delta readings are less than 0.082 FT (1-inch).

Step 4: Once the rover has been checked into a control point, switch into “Stake” mode. To do so, hit the Home Key, and then select Stake (Figure 4).




Figure 4. Switch into Stake Mode

Step 5: Once in Stake (stakeout) mode, pick the object to stake. While you may stakeout lines, surfaces, and points, verification occurs on a 50' x 50' grid. This same grid is utilized throughout all layers within the cell. As such select points. If no points are showing on the screen they may not be selected for display. The points can be toggled on and off for display using the Gear/Cog on the lower right-hand side of the display. Typically, it is much easier to display just the points without the name, elevation or code displayed. (Figure 5)

Attachment 1. Procedures and Work Instructions CJ Cell Verification Survey Procedures




Figure 5. Stakeout Mode

Step 6: Select a point nearby where you are standing (Figure 6). Walk to the point and place the rover rod directly over the point, plumbing up the rod using the level bubble. The residuals (error between your X and Y position and the point location) should be less than 0.082 FT (sub-inch). Once within this range, and with the rod plumb, hit enter to record the point (or hit “stake” on the screen). You don’t need the diagram.

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures




Figure 6. Select Points

Note: The Cut/Fill value should be within the specified grade tolerance. The screenshot is from an emulator that does not contain elevation data.

Step 7: Repeat Step 6 for all points located within the buyoff footprint.




Figure 7. Select All Points

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures

Step 8: Switch the rover into Measure mode (Figure 8) instead of Stake Mode. To do this, hit the Home key, then the Measure button.




Figure 8. Measure Mode

Step 9: Once in Measure mode, “shoot in” any grade breaks within the buyoff area and the perimeter of the buyoff area (Figure 9), using point codes to describe the point. Typical codes include Top, Toe, Brk1, 2, BDR, etc. These points are not used for grade verification but are used to create the as-build of the area within the verification survey.





Figure 9. Shoot In and Grade Breaks

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures



Measure Type

Point Existing Line New Line

Point name: 1513

Point code: TOE


Point type: Feature

Show every time: No

Cancel Accept

Figure 9. Shoot In and Grade Breaks (continued)

Step10: With the grade verification and topo data collected, the next step is to export the data for use in the office (Figure 10). Hit the Home Key, then Import / Export. Then Export a “Record.txt” File.



The figure consists of three screenshots from a software application. The first screenshot shows the 'Home: Crescent Junction' menu with the 'Import / Export' icon highlighted by a red box. The second screenshot shows the 'Import / Export' dialog box with the 'Measured Data' icon highlighted by a red box. The third screenshot shows the 'Export Measured Data' dialog box with 'Record.txt File' selected in the 'Export type' dropdown and '20201130 Cell Floor Buyof' entered in the 'File name' field. The 'Home' icon in the bottom toolbar of the first screenshot is also highlighted with a red box.

Figure 10. Export Topo Data

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures

3.2.2 Office Procedure

Step 1: Transfer the field collected information from the data collector to the L: Drive Server. A Directory called Trimble Synchronizer Data houses the data backup for the Data Collectors. Within this directory you will find two directories, one named “PC” and the other named “GGE Collector 2” (Figure 11). The “PC” directory is the backup from the TSC7 while the “GGE Collector 2” directory is the backup from the TSC2. Plug an IT issued USB flash drive (thumb drive) into the data collector USB port and then copy the entire directory from the data collector onto the flash drive. Remove the flash drive from the data collector and then plug it into the site computer and then transfer the same directory into the appropriate directory on the server.




Figure 11. Data Collectors Directories

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures

Step 2: Locate the appropriate SCS Report Utility in the “Forms” directory on the L: drive (Figure 11). Open this Excel File. Use Excel “SCS Report Utility-64” that corresponds to the data collector in which you conducted the survey. (SCS Report Utility-64 TSC7 and SCS Report Utility-64 TSC2).

Figure 12. SCS Report Utility

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures

Step 3: Click on “1 Import Record” (Figure 13). Navigate to the Trimble Synchronizer directory, proper controller directory, the in Trimble SCS900 Data > Crescent Junction> Work Orders > Work Order Name> Output. Then click on the record.txt file.




Figure 13. Import Record

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures

Step 4: Once this data is opened you may create several new report tabs in the excel file. Create the Stakeout Features Tab, Measured Features Tab, and a custom Tab of Stakeout Features containing “Point Name, Measured Northing, Measured Easting, Measured Grade, Design Elevation, and Cut/Fill”. All 3 tabs will be created at the bottom of the excel file (Figure 14).




Figure 14. Create Report Tabs in Excel

Next review each tab. In the Report Tab (Figure 15), verify the Control Point Check in. In the Measured Features tab, review the measured as-built features and export a .CSV file of these features (P,N,E,Z,D format).

Store the as-built information in the location per the CJ Directory and Data Storage Procedure. Then review the Stakeout Features Tab. In this tab you will find how well the measured feature compared to the design feature. The cut/fill tells the elevation difference (Measured Elevation – Design Grade). Ensure these values meet the tolerance requirements for the survey. See Tolerance Requirements in Section 3.1. The data in the Custom Tab may then be cut and paste into the Buyoff Form.

AutoSave Off 🔄 🔄 🔄
SCS Report Utility-64 -
🔍 Search

File **Home** Insert Page Layout Formulas Data Review View Help BLUEBEAM

📄 Paste
✂️ Cut
📄 Copy
🎨 Format Painter

Arial
10
A⁺ A⁻
≡ ≡ ≡
🔍
Wrap Text

Text
\$ % ⌨️

📊
Conditional Formatting

Clipboard
Font
Alignment
Number

E79
✖️ ✓️ ✎️
Emulator

	A	B	C	D	E	F
52				Base longitude	123 16 12.00000" W	
53				Base height	164.042 usft	
54				Date	12/5/2020	
55				Time	2:53:20 PM	
56				Minimum measuring time	15	
57				Horizontal tolerance	0.082 usft	
58				Vertical tolerance	0.082 usft	
59				Measure method	Bottom of antenna	
60				Vertical height	6.693 usft	
61						
62				Date	12/5/2020	
63				Time	2:53:54 PM	
64				Point name	Cp office	
65				Measured N	6793593.534 usft	
66				Measured E	2123812.415 usft	
67				Measured Z	-6.693 usft	
68				Delta N	0.010 usft	
69				Delta E	0.003 usft	
70				Delta Elv	4945.398 usft	
71				Base name	Emulator	
72				Base latitude	44 33'00.00000" N	
73				Base longitude	123 16 12.00000" W	
74				Base height	164.042 usft	
75						
76				Date	12/5/2020	
77				Time	2:55:24 PM	
78				Base name	Emulator	
79				Receiver type	Emulator	
80				Corrections received via	Radio in Receiver	
81				Radio network	2	
82				Antenna height	6.562 usft	
83				Base latitude	44 33'00.00000" N	
84				Base longitude	123 16 12.00000" W	
85				Base height	164.042 usft	
86						
87				Date	12/5/2020	
88				Time	2:55:24 PM	
89				Measure mode	Standing	
90				Antenna height	6.562 usft	
91						
92				Date	12/5/2020	
93				Time	2:56:22 PM	
94				Feature Name	Measure Point	
95				Surface	Cell Floor FG	
96						
97				Date	12/5/2020	
98				Time	2:56:26 PM	
99				Feature Name	Select Object	
00				Surface	Cell Floor FG	
01						
02				Date	12/5/2020	
03				Time	2:57:00 PM	
04				Minimum measuring time	15	
05				Horizontal tolerance	0.082 usft	
06				Vertical tolerance	0.082 usft	
07				Measure method	Bottom of antenna	
08				Vertical height	6.693 usft	
09						
10						

Record
Raw Data
Report
Measure
Stakeout Features
Custom Report
+

The screenshot shows the SCS Report Utility v3.74 software interface. The main window displays a report titled "North Wind Portage" for a project at 32011 Hwy 191, Mob. UT 84603, dated 7/20/2017. The report is generated in English. The "Recent Type Data" table lists various points (e.g., Station, Offset, Point Name, Line Name, Point Code, Measured N, Measured E, Point Elevation) for different features like Station, Offset, and Point. The "Design Data" table lists design points (e.g., Design N, Design E, Design Grade, Surface Name, Surface Offset, Surface Elevation) for different features like Station, Offset, and Point. The "Report Utility" dialog box is open, showing options to select the report type and information to be displayed in the Custom Report.

U.S. Department of Energy
Revision 1 February 2025

Attachment 1. Procedures and Work Instructions CJ Cell Verification Survey Procedures

The image displays two side-by-side screenshots of the 'Report Utility' software interface. Both windows have a yellow and black striped header. The left window, titled 'ame' and 'Work Order Name:', shows the 'Report Data' section with 'Report Utility' selected. Under 'Record Type Reports', 'Stakeout Features' is selected and highlighted with a red box. Under 'Specialized Reports', 'Custom Report' is checked. The right window, titled 'Create Custom Report', shows the 'Record Type' section with 'Stakeout Features' selected and highlighted with a red box. Below this, the 'Point Data' section is highlighted with a red box. It contains a list of point data items: Measured Offset, Alignment Name, Design N, Design E, Design Grade, Surface Name, Surface Offset, Surface Offset Type, Cut/Fill (+/-), and Horizontal Deviation. 'Design E' is selected in this list and highlighted with a red box. To the right of the list is a 'Point Name' field with 'Design E' entered and highlighted with a red box. Arrows indicate the relationship between the selected item in the list and the value in the 'Point Name' field.

Figure 15. Report Tab (continued)

Note: The Cut/Fill value identified in the reports above can be generated manually by subtracting the Design Grade Value from the Measured Elevation. In the Buyoff form it may be useful to show this math rather than copy and pasting this value so that reviewers can more readily find where these values came from.

Attachment 1. Procedures and Work Instructions CJ Cell Verification Survey Procedures

Step 5: Export Data to an excel file (Figure 16) with date and name of the buyoff you are doing.

	A	B	C	D	E	F	G
1	Point Name	Measured N	Measured E	Measure d Elv	Design Grade	Cut/Fill (+/-)	
2	21067_stk	6794409.990	2123649.971	4972.144	4972.072	0.072	
3	21030_stk	6794359.949	2123600.054	4970.877	4970.780	0.098	
4	21066_stk	6794360.032	2123649.935	4970.836	4970.808	0.028	
5	21102_stk	6794360.015	2123700.072	4970.840	4970.836	0.004	
6	21101_stk	6794309.973	2123699.945	4969.666	4969.572	0.093	
7	21138_stk	6794310.038	2123749.998	4969.613	4969.571	0.042	
8	21029_stk	6794310.004	2123599.946	4969.553	4969.516	0.037	
9	20993_stk	6794309.941	2123550.011	4969.569	4969.488	0.082	
10	20956_stk	6794309.951	2123500.019	4969.550	4969.460	0.091	
11	20919_stk	6794310.015	2123450.011	4969.554	4969.431	0.123	
12	20882_stk	6794309.974	2123400.047	4969.497	4969.403	0.093	
13	20845_stk	6794310.021	2123350.002	4969.391	4969.375	0.015	
14	20808_stk	6794310.036	2123300.068	4969.363	4969.347	0.016	
	A	B	C	D	E	F	G
1	Point Name	Design N	Design E	Design Gr	Measured	Cut/Fill (+/-)	
2	100133_st	6794610	2122250	4984.336	4983.991	-0.345	
3	100134_st	6794660	2122250	4985.6	4985.321	-0.278	
4	100135_st	6794710	2122250	4986.863	4986.607	-0.257	
5	100136_st	6794760	2122250	4988.127	4987.826	-0.301	
6	100093_st	6794760	2122200	4988.098	4987.827	-0.271	
7	100092_st	6794710	2122200	4986.834	4986.43	-0.404	
8	100091_st	6794660	2122200	4984.419	4984.909	0.49	
9	100090_st	6794610	2122200	4981.901	4982.395	0.494	
10							
11							

Figure 16. Export Data into Excel

Step 6: Copy and paste the values above into the “All Layers Buyoff Form”. Make sure to select the correct buyoff tab on the bottom of the sheet (Figure 17). Complete this report and provide the signed and complete report (Figure 18) to the QA Manager for review and submission to Records.

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures

Point #	Area Buyoff ID	Northing	Easting	Surveyed Elevation	Design Elevation	Difference in feet	Difference in inches
7715_sk	6795860.01	2125050.03	4955.10	4955.07	0.03	0.4	
7716_sk	6795809.96	2125050.04	4956.24	4956.21	0.03	0.4	
7717_sk	6795860.02	2125050.02	4957.34	4957.35	-0.01	-0.1	
7718_sk	6796010.04	2125049.98	4958.42	4958.48	-0.06	-0.7	
7719_sk	6796000.05	2125049.92	4959.62	4959.62	0.00	0.0	
7720_sk	6796109.95	2125049.98	4960.76	4960.76	0.01	0.1	
7721_sk	6796160.07	2125050.02	4961.87	4961.90	0.03	0.8	
7722_sk	6796210.03	2125049.96	4963.09	4963.03	0.06	0.7	
7753_sk	6795510.04	2125100.03	4948.98	4948.93	0.05	0.6	
7754_sk	6795560.04	2125099.95	4948.10	4948.07	0.03	0.4	
7755_sk	6795610.04	2125100.02	4949.15	4949.21	-0.06	-0.7	
7756_sk	6795659.96	2125100.04	4950.41	4950.34	0.06	0.8	
7757_sk	6795709.98	2125099.98	4951.49	4951.48	0.01	0.1	
7758_sk	6795759.99	2125100.05	4952.55	4952.62	-0.07	-0.8	
7759_sk	6795810.04	2125099.99	4953.79	4953.76	0.04	0.4	
7760_sk	6795860.03	2125100.06	4954.98	4954.89	0.08	1.0	
7761_sk	6795909.96	2125100.04	4955.99	4956.03	-0.04	-0.5	
7762_sk	6795960.04	2125100.01	4957.17	4957.17	0.00	0.0	
7763_sk	6796009.99	2125100.09	4958.35	4958.31	0.04	0.5	
7764_sk	6796059.94	2125100.03	4959.44	4959.44	0.00	0.0	
7765_sk	6796110.04	2125100.02	4960.57	4960.58	-0.02	-0.2	
7766_sk	6796160.03	2125100.02	4961.79	4961.72	0.07	0.9	
7767_sk	6796210.01	2125100.00	4962.81	4962.86	-0.05	-0.6	
7768_sk	6795860.01	2125150.07	4938.60	4938.52	0.09	1.0	
7769_sk	6795960.05	2125150.03	4941.06	4941.07	0.00	0.0	
7794_sk	6795309.96	2125149.94	4942.22	4942.21	0.01	0.2	
7795_sk	6795360.06	2125150.00	4943.41	4943.34	0.07	0.8	
7796_sk	6795409.98	2125149.98	4944.51	4944.48	0.03	0.3	
7797_sk	6795459.95	2125149.99	4945.71	4945.62	0.09	1.0	
7798_sk	6795510.08	2125149.97	4946.84	4946.76	0.09	1.1	
7799_sk	6795560.03	2125149.95	4947.95	4947.89	-0.04	-0.5	
7800_sk	6795610.07	2125149.97	4949.08	4949.03	0.05	0.6	
7801_sk	6795659.99	2125150.06	4950.21	4950.17	0.04	0.5	
7802_sk	6795709.99	2125150.08	4951.32	4951.31	0.01	0.1	
7803_sk	6795759.99	2125150.04	4952.42	4952.44	-0.02	-0.3	
7804_sk	6795809.99	2125150.05	4953.52	4953.58	-0.06	-0.7	
7805_sk	6795860.04	2125150.02	4954.68	4954.72	-0.04	-0.4	

Figure 17. All Layers Buyoff Form

Attachment 1. Procedures and Work Instructions

CJ Cell Verification Survey Procedures

Step 7: Export both the stakeout report and the measured features report to comma separated value (.csv) files.

Step 8: Put the .csv file into an As-Built directory (per the CJ Directory Structure SOP)

Step 9: Create a TBC file (.vce) or open existing TBC file of applicable As-Built file. Create a layer to match work order name and import the As-Built points. Draw grade breaks as appropriate. Save this file in the same As-Built directory as identified in the previous step.

Attachment 2.
NRC Correspondence

**Letter dated October 3, 2023, regarding variance
for demolition debris placement (Intermodal Containers)**

**Letter dated May 19, 2025, regarding variance
for demolition debris placement (Fernald Rail)**

**Attachment 2. Letter dated October 3, 2023, regarding variance
for demolition debris placement (Intermodal Containers)**



**UNITED STATES
NUCLEAR REGULATORY COMMISSION**
WASHINGTON, D.C. 20555-0001

October 3, 2023

Matthew Udovitsch
Acting Federal Cleanup Director
Moab Uranium Mill Tailings
Remedial Action Project
U.S. Department of Energy
200 Grand Avenue, Suite 500
Grand Junction, CO 81501

**SUBJECT: UNITED STATES NUCLEAR REGULATORY COMMISSION
STAFF REVIEW OF VARIANCE REQUEST FOR DEMOLITION
DEBRIS PLACEMENT IN CRESCENT JUNCTION DISPOSAL
CELL (DOCKET WM00110).**

Dear Mr. Udovitsch:

By letter dated August 1, 2023, the U.S. Department of Energy, Office of Environmental Management (DOE-EM) submitted a variance request to the construction specifications for disposal of demolition debris at the Crescent Junction disposal cell. The submittal is available in the U.S. Nuclear Regulatory Commission (NRC) Agencywide Documents Access and Management System (ADAMS) under accession number ML23213A196. In its submittal, DOE-EM requested a variance from specifications related to placement and compaction of residual radioactive material (RRM), including placement of demolition debris. Additionally, DOE-EM requested a variance to the remedial action inspection plan related to the demolition debris.

As described in its submittal, DOE-EM is seeking a variance to accommodate disposal of:

- Model I-42/OT/AL 42 cubic yard intermodal containers;
- Model I-32/OT/AT 32 cubic yard intermodal containers; and
- PacTec Lift Pac Type IP-1 containers.

According to DOE-EM, these containers will hold RRM, including demolition debris, that is larger in size and may be contaminated with asbestos. The larger material cannot be re-sized; the potential presence of asbestos represents a health risk to workers. Instead of re-sizing the material, DOE-EM proposed utilizing a controlled low-strength material (CLSM) to fill voids within the containers. DOE-EM also plans to maintain a minimum separation distance between containers to facilitate placement and compaction of RRM between containers. DOE-EM's request for a variance seeks to minimize risks to improve safety and minimize health risks to workers.

The NRC staff has completed its review of DOE-EM's variance request. By using CLSM within the containers, DOE-EM has identified and selected an alternative to the original specification that will fill voids within the containers. The NRC staff recognizes that maintaining separation between containers will allow for proper placement and compaction of the RRM around the containers. By using CLSM to fill voids and maintain the ability to compact around the outside of the containers, DOE-EM's proposed variance will minimize the potential for differential settlement. Therefore, DOE-EM's approach is acceptable to the


**Attachment 2. Letter dated October 3, 2023, regarding variance
for demolition debris placement (Intermodal Containers)**

NRC staff.

A copy of this letter will be available electronically for public inspection in the NRC Public Document Room or from the Publicly Available Records System component of the NRC's ADAMS. ADAMS is accessible from the NRC Web site at <http://www.nrc.gov/reading-rm/adams.html>.

If you have any questions regarding this letter, please contact me at (301) 415-0724, or by e-mail at douglas.mandeville@nrc.gov.

Sincerely,



Signed by Mandeville, Douglas
on 10/03/23

Douglas Mandeville, Project Manager
Uranium Recovery and Materials
Decommissioning Branch
Division of Decommissioning, Uranium
Recovery and Waste Programs
Office of Nuclear Material
Safety and Safeguards

Docket No.: WM00110

cc: C. Pulskamp (DOE)
Moab Mill ListServ

**Attachment 2. Letter dated October 3, 2023, regarding variance
for demolition debris placement (Intermodal Containers)**

Letter to M. Udovitsch DOE-EM re NRC Staff Review of Variance Request for Demolition Debris
Placement in Crescent Junction Disposal Cell DATE October 3, 2023

DISTRIBUTION:

ADAMS Accession No.: Ltr ML23251A092

OFFICE	NMSS/DUWP/URMD B	NMSS/DUWP /URMDB	NMSS/DUWP/URMDB
NAME	DMandeville <i>DM</i>	RVon <i>RV</i>	DMandeville <i>DM</i>
DATE	Sep 14, 2023	Oct 3, 2023	Oct 3, 2023

OFFICIAL RECORD COPY

**Attachment 2. Letter dated May 19, 2025, regarding variance
for demolition debris placement (Fernald Rail)**



**UNITED STATES
NUCLEAR REGULATORY COMMISSION**
WASHINGTON, D.C. 20555-0001

May 19, 2025

Matthew Udovitsch
Acting Federal Cleanup Director
Moab Uranium Mill Tailings
Remedial Action Project
U.S. Department of Energy
200 Grand Avenue, Suite 500
Grand Junction, CO 81501

**SUBJECT: UNITED STATES NUCLEAR REGULATORY COMMISSION STAFF
REVIEW OF VARIANCE REQUEST FOR DEMOLITION DEBRIS
PLACEMENT IN CRESCENT JUNCTION DISPOSAL CELL (DOCKET
WM00110).**

Dear Mr. Udovitsch:

By letter dated August 29, 2024, the U.S. Department of Energy, Office of Environmental Management (DOE-EM) submitted a variance request to both the construction specifications and the remedial action inspection plan for disposal of debris at the Crescent Junction disposal cell. The submittal is available in the U.S. Nuclear Regulatory Commission (NRC) Agencywide Documents Access and Management System (ADAMS) under accession number ML24242A318.

As described in its submittal, DOE-EM is seeking the variance to accommodate disposal residual radioactive material (RRM) consisting of:

- A total of 31 sets of rails with attached wooden ties;
- A total of 37 unattached rails;
- A total of 620 unattached rail ties;
- Approximately 150 pieces of contaminated equipment that will have no residual value at the end of the project; and
- Approximately 420 intermodal containers that were used to convey residual radioactive material from Moab to Crescent Junction.

According to DOE-EM,

The NRC staff has completed its review of DOE-EM's variance request. In its submittal, DOE-EM has identified and selected alternative approaches to the original specification that aim to minimize the potential for future settlement within the disposal cell. DOE-EM's approaches include: maintaining consistent, parallel orientation of longer pieces of RRM, removal of fluids, dispersed placement to avoid overlapping with previously placed RRM, filling gaps or voids within RRM, size reduction to fit within a 2-ft thick lift, use of standard compaction equipment or hand compaction as necessary, and positioning of RRM to allow for soil placement around items.


**Attachment 2. Letter dated May 19, 2025, regarding variance
for demolition debris placement (Fernald Rail)**

Based on its review of the submittal, the NRC staff recognizes that DOE-EM has proposed several measures to place RRM and to maintain separation between the RRM. These measures facilitate placement of soils around the RRM. The continued use of standard compaction equipment, supplemented by hand compaction, when necessary, will allow for proper compaction of the RRM. Based on its review, the NRC staff concludes that DOE-EM's proposed variance will minimize the potential for differential settlement. Therefore, DOE-EM's approach is acceptable to the NRC staff.

A copy of this letter will be available electronically for public inspection in the NRC Public Document Room or from the Publicly Available Records System component of the NRC's ADAMS. ADAMS is accessible from the NRC Web site at <http://www.nrc.gov/reading-rm/adams.html>.

If you have any questions regarding this letter, please contact me at (301) 415-0724, or by e-mail at douglas.mandeville@nrc.gov.

Sincerely,



Signed by Mandeville, Douglas
on 05/19/25

Douglas Mandeville, Project Manager
Uranium Recovery and Materials
Decommissioning Branch
Division of Decommissioning, Uranium
Recovery and Waste Programs
Office of Nuclear Material Safety
and Safeguards

Docket No.: WM00110

cc: C. Pulskamp (DOE)
Moab Mill ListServ

**Attachment 2. Letter dated May 19, 2025, regarding variance
for demolition debris placement (Fernald Rail)**

Ltr from D. Mandeville, NRC to M. Udovitsch, DOE EM re NRC review of Variance Request for Disposal of Items at Crescent Junction, Moab Uranium Mill Tailings Remedial Action Project
DATE May 19, 2025

DISTRIBUTION:

ADAMS Accession No.: ML25105A186; Ltr ML25105A186

OFFICE	NMSS/DUWP/URMDB	NMSS/DUWP /URMDB	NMSS/DUWP/URMDB
NAME	DMandeville <i>DM</i>	RVonTill <i>RV</i>	DMandeville <i>DM</i>
DATE	May 13, 2025	May 19, 2025	May 19, 2025

OFFICIAL RECORD COPY

**CJ Interim Completion Report – Addendum O
Appendices**

**Appendix A.
Construction Verification Data**

&

**Appendix B.
Photos**

Appendix A. Construction Verification Data

Contents

<i>Section</i>	<i>Page</i>
A2. RRM	
Standard Proctor Test Results Summary	A2-1
Lift Approval Summaries	A2-2
Lift Approval Package	A2-26
Top of Waste Buyoff Survey	A2-32
A3. Interim Cover	
Standard Proctor Test Results Summary	A3-1
Lift Approval Summaries	A3-2
Lift Approval Package	A3-9
Buyoff Surveys	A3-10

NOTE: Appendices A1 and A4 through A8 are not included as they are not relevant to the period covered in this Addendum.

Appendix A2.
RRM

Standard Proctor Test Results Summary
Lift Approval Summaries
Lift Approval Package
Top of Waste Buyoff Surveys

Appendix A2. RRM Standard Proctor Test Results Summary

Proctor ID #	Date sampled	Date Approved	Maximum Dry Density (lb/ft ³)	Optimum Moisture Content %	Proctor Description
RRM # 521 (Set # 172)	10/04/2017	10/16/2017	109.3	11.1	Sand stockpile. Red and brown sand mixed w/sweet sugar sand. Approx. 1% clay.
DB4-20200422	7/7/2021	7/26/2021	108	17.5	Sandy, lean clay (CL)
DB5-20210408	4/8/2021	5/5/2021	108.5	16.8	Sandy, lean clay (CL)
DB6-20210707	7/7/2021	7/26/2021	105.7	18.6	Sandy, lean clay (CL)
NWL-20200422	4/22/2020	6/2/2020	103.9	15.8	Silty sand (SM)
DB2-20200422	04/22/2020	06/08/2020	110.3	17.4	Sandy, lean clay (CL)

Appendix A2. RRM Lift Approval Summaries

October 2024										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
10/02/24	UW2I15240925-00	0	11288	11,288	99.8	1.9	N/A	0	0	0
10/07/24	UW2R9240930-00	0	9934	21,222	99.3	1.9	N/A	0	0	0
10/08/24	UW1X20241003-00	0	1828	23,050	100.0	1.7	N/A	0	0	0
10/09/24	UW2F18241003-00	0	2932	25,982	99.8	1.9	N/A	0	0	0
10/09/24	UW2X13241007-00	0	5405	31,387	99.9	1.7	N/A	0	0	0
10/15/24	UW2I15241009-00	1	10929	42,316	98.5	1.9	NWL-20200422	0	0	0
10/21/24	UW2R9241015-00	1	9636	51,952	100.0	1.9	RRM-521	0	0	0
10/21/24	UW1X20241017-00	0	2011	53,963	99.7	1.9	N/A	0	0	0
10/22/24	UW2F18241021-00	0	3159	57,122	99.9	2.0	N/A	0	0	0
10/28/24	UW2I15241022-00	1	11880	69,002	99.9	2.0	RRM-521	0	0	0
10/31/24	UW2R9241028-00	1	10607	79,609	100.0	2.0	RRM-521	0	0	0
Average CBCS Screen Passing Pixels (%) = 99.7										
Total Quantity Approved (yd ³) = 79,609										
Total # of Nuclear Density Gauge Tests = 0										
Total # of Moisture Tests = 4										
Quantity per Moisture Test (yd ³) = 19,902										
Total Average Thickness (ft) = 1.9										

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from October 2024. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.



UMTRA Crescent Jct

(Productivity data last updated: 10/15/24 10:51 AM)

ustom 10/10/24 - 10/15/24



Appendix A2. RRM Lift Approval Summaries (continued)

November 2024										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
11/04/24	UW1X20241031-00	0	2036	2,036	100.0	2.0	0	0	0	0
11/06/24	UW2F17241031-00	0	3406	5,442	100.0	2.0	0	0	0	0
11/14/24	UW2R8241106-00	1	11579	17,021	99.9	2.0	RRM-521	0	0	0
11/14/24	UW2I14241031-00	2	12,349	29,370	99.9	2.0	DB2-20200422	0	0	0
11/18/24	UW1X20241114-00	0	2563	31,933	100.0	2.0	N/A	0	0	0
11/19/24	UW2F16241114-00	0	3594	35,527	99.4	2.0	N/A	0	0	0
11/26/24	UW2I14241118-00	1	11457	46,984	99.9	1.9	DB2-20200422	0	0	0
		Average CBCS Screen Passing Pixels (%) =				99.9				
		Total Quantity Approved (yd ³) =				46,984				
		Total # of Nuclear Density Gauge Tests =				0				
		Total # of Moisture Tests =				4				
		Quantity per Moisture Test (yd ³) =				11,746				
		Total Average Thickness (ft) =				2.0				

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from November 2024. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.



Appendix A2. RRM Lift Approval Summaries (*continued*)

December 2024										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
12/03/24	UW2021241126-00	2	6470	6,470	100.0	1.7	NWL-20200422 DB4-20210707	0	0	0
12/05/24	UW2Q8241125-00	1	11558	18,028	98.0	2.0	NWL-20200422	0	0	0
12/05/24	UW1X20241204-00	0	2142	20,170	100.0	1.7	N/A	0	0	0
12/10/24	UW2F16241205-00	6	3247	23,417	99.9	1.8	NWL-20200422 RRM-521	6	0	95.2
12/16/24	UW2I14241209-00	1	12493	35,910	100.0	2.0	RRM-521	0	0	0
12/19/24	UW2Q8241216-00	0	11805	47,715	99.7	2.0	N/A	0	0	0
12/19/24	UW1W20241219-00	1	2480	50,195	99.6	2.0	RRM-521	0	0	0
Average CBCS Screen Passing Pixels (%) = 99.6										
Total Quantity Approved (yd ³) = 50,195										
Total # of Nuclear Density Gauge Tests = 6										
Total # of Moisture Tests = 11										
Quantity per Moisture Test (yd ³) = 4,563										
Total Average Thickness (ft) = 1.9										

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from December 2024. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.




Appendix A2. RRM Lift Approval Summaries (*continued*)

January 2025										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
01/06/25	UW2F16241219-00	1	3711	3,711	99.9	2.0	RRM-521	0	0	0
01/07/25	UW2H14241219-00	1	12581	16,292	99.7	2.0	RRM-521	0	0	0
01/09/25	UW2Q8250106-00	0	12570	28,862	99.6	2.0	N/A	0	0	0
01/15/24	UW1W20250114-00	6	2646	31,508	99.9	2.0	RRM-521	6	0	95
01/16/25	UW2F16250109-00	0	6540	38,048	99.9	2.0	N/A	0	0	0
01/21/25	UW2K12250109-00	3	8865	46,913	99.4	2.0	RRM-521	0	0	0
01/27/25	UW2Q8250120-00	0	11570	58,483	99.8	1.8	N/A	0	0	0
01/29/25	UW1W20250127-00	1	2558	61,041	97.3	1.9	N/A	0	0	0
01/30/25	UW2F16250127-00	0	6010	67,051	100.0	1.8	N/A	0	0	0
Average CBCS Screen Passing Pixels (%) = 99.5										
Total Quantity Approved (yd ³) = 67,051										
Total # of Nuclear Density Gauge Tests = 6										
Total # of Moisture Tests = 12										
Quantity per Moisture Test (yd ³) = 5,588										
Total Average Thickness (ft) = 1.9										

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from January 2025. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.




Appendix A2. RRM Lift Approval Summaries (*continued*)

February 2025										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
02/04/25	UW2K12250130-00	0	8,077	8,077	98.7	1.8	N/A	0	0	0
02/11/25	UW2Q8250204-00	1	12781	20,858	99.8	2.0	RRM-521	0	0	0
02/12/25	UW1W20250211-00	0	2612	23,470	99.4	2.0	N/A	0	0	0
02/17/25	UW2F16250211-00	0	6,517	29,987	100.0	2.0	N/A	0	0	0
02/19/25	UW2K11250217-00	0	9005	38,992	99.6	1.9	N/A	0	0	0
02/25/25	UW2P7250219-00	1	11951	50,943	100.0	1.7	DB6-20210707	0	0	0
02/26/25	UW1W19250225-00	0	2033	52,976	100.0	1.2	N/A	0	0	0
02/27/25	UW2E15250226-00	0	2563	55,539	99.5	0.7	N/A	0	0	0
02/27/25	UW2K11250226-00	1	2012	57,551	99.2	0.4	NWL-20200422	0	0	0
Average CBCS Screen Passing Pixels (%) = 99.6										
Total Quantity Approved (yd ³) = 57,551										
Total # of Nuclear Density Gauge Tests = 0										
Total # of Moisture Tests = 3										
Quantity per Moisture Test (yd ³) = 19,184										
Total Average Thickness (ft) = 1.5										

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from February 2025. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.



Appendix A2. RRM Lift Approval Summaries (*continued*)

March 2025										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
03/05/25	UW1W19250227-00	1	9915	9,915	100.0	1.9	DB2-20200422	0	0	0
03/10/25	UW2K11250305-00	0	9155	19,070	100.0	1.9	N/A	0	0	0
03/17/25	UW2P7250310-00	1	13863	32,933	100.0	2.0	DB5-20210408	0	0	0
03/24/25	UW1W19250317-00	1	10429	43,362	99.5	2.0	DB5-20210408	0	0	0
03/27/25	UW2K11250320-00	12	9615	52,977	99.9	2.0	DB5-20210408	11	1	96.04
Average CBCS Screen Passing Pixels (%) = 99.9										
Total Quantity Approved (yd ³) = 52,977										
Total # of Nuclear Density Gauge Tests = 11										
Total # of Moisture Tests = 15										
Quantity per Moisture Test (yd ³) = 3,532										
Total Average Thickness (ft) = 2.0										

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from March 2025. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.




Appendix A2. RRM Lift Approval Summaries (*continued*)

April 2025										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
04/02/25	UW2P7250326-00	0	13536	13,536	100.0	2.0	N/A	0	0	0
04/10/25	UW2Y7N250402-00	2	12114	25,650	100.0	1.9	RRM-521	0	0	0
04/21/25	UW2O21250318-00	0	6906	32,556	100.0	1.9	N/A	0	0	0
04/21/25	UW1W19250410-00	0	10634	43,190	98.3	2.0	N/A	0	0	0
04/22/25	UW2K11250416-00	0	17199	60,389	99.3	2.0	N/A	0	0	0
04/28/25	UW2P7250422-00	1	13850	74,239	99.7	2.0	RRM-521	0	0	0
Average CBCS Screen Passing Pixels (%) =						99.6				
Total Quantity Approved (yd ³) =						74,239				
Total # of Nuclear Density Gauge Tests =						0				
Total # of Moisture Tests =						3				
Quantity per Moisture Test (yd ³) =						24,746				
Total Average Thickness (ft) =						2.0				

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shots example from April 2025. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.




Appendix A2. RRM Lift Approval Summaries (*continued*)

May 2025										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
05/06/25	UW2Y7N250428-00	1	13178	13,178	100.0	2.0	RRM-521	0	0	0
05/07/25	UW2Y7N250507-00	1	13362	26,540	99.9	2.0	RRM-521	0	0	0
05/22/25	UW2P7250505-00	1	13147	39,687	100.0	2.0	RRM-521	0	0	0
	Average CBCS Screen Passing Pixels (%) = 100.0									
	Total Quantity Approved (yd ³) = 39,687									
	Total # of Nuclear Density Gauge Tests = 0									
	Total # of Moisture Tests = 3									
	Quantity per Moisture Test (yd ³) = 13,229									
	Total Average Thickness (ft) = 2.0									

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from May 2025. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.



Appendix A2. RRM Lift Approval Summaries (*continued*)

June 2025										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
06/02/25	UW2K11250521-00	0	9551	9,551	99.7	2.0	N/A	0	0	0
06/05/25	UW2O21250529-00	0	6466	16,017	97.8	1.8	N/A	0	0	0
06/05/25	UW1W19250527-00	1	10637	26,654	100.0	2.0	RRM-521	0	0	0
06/09/25	UW2V20250603-00	0	4138	30,792	100.0	1.9	N/A	0	0	0
06/10/25	UW2O21250605-00	0	6856	37,648	100.0	1.9	N/A	0	0	0
06/10/25	UW2V20250609-00	0	4307	41,955	100.0	2.0	N/A	0	0	0
06/10/25	UW2O21250610-00	1	7168	49,123	100.0	2.0	RRM-521	0	0	0
06/16/25	UW2V20250612-00	0	3182	52,305	100.0	2.0	N/A	0	0	0
06/19/25	UW2Z18250617-00	1	4695	57,000	N/A	2.0	RRM-521	0	0	0
06/19/25	UW2X15250617-00	0	4830	61,830	N/A	2.0	N/A	0	0	0
06/24/25	UW2Z18250619-00	1	4191	66,021	98.7	1.8	RRM-521	0	0	0
06/25/25	UW2X15250624-00	0	4336	70,357	99.2	1.8	N/A	0	0	0
06/30/25	UW2Z18250625-00	0	4556	74,913	98.0	2.0	N/A	0	0	0
Average CBCS Screen Passing Pixels (%) = 99.4										
Total Quantity Approved (yd ³) = 74,913										
Total # of Nuclear Density Gauge Tests = 0										
Total # of Moisture Tests = 4										
Quantity per Moisture Test (yd ³) = 18,728										
Total Average Thickness (ft) = 1.9										
2' Sacrificial lift UW2V20250612-00 & UW2X15250617-00										

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from June 2025. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.



Appendix A2. RRM Lift Approval Summaries (*continued*)

July 2025										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
07/01/25	UW2X15250626-00	0	4914	4,914	99.2	2.0	N/A	0	0	0
07/02/25	UW3A26250702-00	0	597	5,511	N/A	2.0	N/A	0	0	0
07/02/25	UW2Z18250701-00	1	4641	10,152	99.2	2.0	RRM-521	0	0	0
07/02/25	UW3A26250702-01	0	579	10,731	99.2	1.9	N/A	0	0	0
07/03/25	UW3A26250703-00	0	617	11,348	99.3	2.0	N/A	0	0	0
07/03/25	UW3A26250703-01	0	595	11,943	99.2	2.0	N/A	0	0	0
07/09/25	UW2X13250702-00	0	11,537	23,480	99.0	2.0	N/A	0	0	0
07/10/25	UW2Z18250708-00	2	4909	28,389	99.9	2.0	RRM-521	0	0	0
07/16/25	UW2X13250710-00	0	10,009	38,398	99.7	1.9	N/A	0	0	0
07/16/25	UW2O22250616-00	0	4,836	43,234	100.0	2.0	N/A	0	0	0
07/17/25	UW2Z18250716-00	2	5,004	48,238	100.0	2.0	RRM-521	0	0	0
07/23/25	UW2X13250717-00	2	10,330	58,568	100.0	2.0	RRM-521	0	0	0
07/24/25	UW2Z18250723-00	0	4,575	63,143	100.0	2.0	N/A	0	0	0
07/30/25	UW2X13250724-00	4	8,460	71,603	100.0	2.0	RRM-521	0	0	0
07/30/25	UW2Z18250730-00	0	4419	76,022	99.2	1.9	N/A	0	0	0
Average CBCS Screen Passing Pixels (%) = 99.6										
Total Quantity Approved (yd ³) = 76,022										
Total # of Nuclear Density Gauge Tests = 0										
Total # of Moisture Tests = 11										
Quantity per Moisture Test (yd ³) = 6,911										
Total Average Thickness (ft) = 2.0										
UW3A26250702-00 is a 2' Sacrificial lift										

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from July 2025. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.




Appendix A2. RRM Lift Approval Summaries (*continued*)

August 2025										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
08/05/25	UW2X13250730-00	0	8310	8,310	100.0	2.0	N/A	0	0	0
08/07/25	UW2O22250805-00	2	8129	16,439	99.8	2.0	RRM-521	0	0	0
08/13/25	UW2Z18250807-00	7	4,549	20,988	92.4	2.0	RRM-521	6	0	97.7
08/19/25	UW2X13250811-00	1	8,334	29,322	100.0	2.0	RRM-521	0	0	0
08/21/25	UW2P23250814-00	1	8,273	37,595	99.4	2.0	RRM-521	0	0	0
08/27/25	UW2X13250819-00	1	8,608	46,203	100.0	2.0	RRM-521	0	0	0
08/27/25	UW3F6N250821-00	0	3,611	49,814	100.0	1.8	N/A	0	0	0
Average CBCS Screen Passing Pixels (%) =						98.8				
Total Quantity Approved (yd ³) =						49,814				
Total # of Nuclear Density Gauge Tests =						6				
Total # of Moisture Tests =						12				
Quantity per Moisture Test (yd ³) =						4,151				
Total Average Thickness (ft) =						2.0				

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screens shot example from August 2025. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.




Appendix A2. RRM Lift Approval Summaries (*continued*)

September 2025										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
09/02/25	UW2P23250825-00	2	8083	8,083	99.7	2.0	RRM-521	0	0	0
09/08/25	UW2X13250827-00	0	8523	16,606	100.0	2.0	N/A	0	0	0
09/08/25	UW3F6N250902-00	2	3,932	20,538	100.0	2.0	RRM-521	0	0	0
09/09/25	UW2P23250904-00	0	8,260	28,798	100.0	2.0	N/A	0	0	0
09/15/25	UW2X13250908-00	1	8,579	37,377	100.0	2.0	RRM-521	0	0	0
09/17/25	UW2P23250911-00	1	7,180	44,557	98.5	1.9	RRM-521	0	0	0
09/22/25	UW2X13250915-00	0	8,319	52,876	100.0	2.0	N/A	0	0	0
09/22/25	UW2P23250918-00	0	7,400	60,276	100.0	2.0	N/A	0	0	0
09/24/25	UW2X13250922-00	0	8,316	68,592	99.8	2.0	N/A	0	0	0
09/29/25	UW2Q23250924-00	0	3366	71,958	100.0	2.0	N/A	0	0	0
<p style="text-align: center;">Average CBCS Screen Passing Pixels (%) = 99.8</p> <p style="text-align: center;">Total Quantity Approved (yd³) = 71,958</p> <p style="text-align: center;">Total # of Nuclear Density Gauge Tests = 0</p> <p style="text-align: center;">Total # of Moisture Tests = 6</p> <p style="text-align: center;">Quantity per Moisture Test (yd³) = 11,993</p> <p style="text-align: center;">Total Average Thickness (ft) = 2.0</p>										

Appendix A2. RRM Lift Approval Summaries (*continued*)


CBCS screen shot example from September 2025. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.



Appendix A2. RRM Lift Approval Package

LIFT APPROVAL FORM

PROJECT: Moab UMTRA		OTHER	
NW CORNER		DATE: 3/20/2025	



IDENTIFY LOTS ABOVE

P 1	NE Corner	
EW:	378 X 0.550	= 208
NS:	352 X 0.360	= 127
P 2	NE Corner	
EW:	378 X 0.280	= 106
NS:	352 X 0.660	= 232
P 3	SE Corner	
EW:	378 X 0.450	= 170
NS:	352 X 0.750	= 264
P 4	SE Corner	
EW:	378 X 0.280	= 106
NS:	352 X 0.380	= 134
P 5	N	
EW:	X	=
NS:	X	=
Page 2 attached: Y N		

LIFT ID: UW2K11250320-00	NW CORNER: 6795628 N 2125494 E
Uncompacted Thickness: 2.0	Compacted Thickness: N/A
NW CORNER of debris placement: N/A	EW Dimension: 378'
Lift Area (ft²): 127,513	NS Dimension: 352'
Lift Volume (yd³): 9,615	

Comments: :This is the second lift in the 707. QC visually confirmed that the lift area was scarified and moisture conditioned prior to placement. QC visually observed the material being placed to have proper moisture for compaction. QC verified material compaction using the CBCS. QC conducted visual assessments throughout the shift. This lift was compacted with the 825H. All debris pipe and ducts that are 6" or greater in diameter shall be crushed, or if crushing is impractical, shall be cut in half longitudinally or filled. Debris shall be spread and/or oriented in a manner that results in a minimum of voids and contain no free liquids. QC performed 11 nuclear density tests using proctor DB5-20210408 with an optimum of 16.8 sandy lean clay like material, and one sandcone. This lift passed, each hole had a 6", 12" and 18" hole.

Attached Forms: Grid Slope X Compaction Macro X Print Screen X Moisture/ Density N/A

KEYING IN NOTES: N E S W Satisfactory **MOISTURE/ DENSITY TESTS ID # (S):** N/A

LIFT APPROVED BY: Tammy Hooker **DATE:** 3/27/2025 **TIME:** 1406

QA/QC APPROVAL _____ **DATE** _____

Density Testing
DOE-EM/GJRAC1783
Rev. 1

QC-F-001
File index No. 43.8.2
Page ___ of ___

Slope Elevation Survey

Page A2-27

Appendix A2. RRM Lift Approval Package (*continued*)

% =4	99.9%
Elevation Avg	4982.8
Total =4	11014
Total Lines	11029

<h1>Pass</h1>	Minimum Number of Machine Passes
	4

Lift ID: UW2K11250320-00

Northing	Easting	Elevation	# of Passes	Passes =4	Count	
6795272	2125392	4978.9	7	1	1	Lift Height
6795272	2125396	4978.9	5	1	1	1' 0"
6795275	2125389	4979.0	8	1	1	
6795275	2125392	4979.0	10	1	1	Thick Lift Threshold
6795275	2125396	4979.0	9	1	1	2' 0"
6795275	2125399	4979.0	7	1	1	
6795275	2125402	4978.8	7	1	1	Last Lift Elevation
6795278	2125386	4979.1	6	1	1	N/A
6795278	2125389	4979.0	9	1	1	
6795278	2125392	4979.1	8	1	1	
6795278	2125396	4979.0	8	1	1	
6795278	2125399	4979.1	13	1	1	
6795278	2125402	4979.1	11	1	1	
6795278	2125406	4979.0	8	1	1	
6795281	2125383	4979.1	6	1	1	
6795281	2125386	4979.1	7	1	1	
6795281	2125389	4979.1	7	1	1	
6795281	2125392	4979.2	8	1	1	
6795281	2125396	4979.1	10	1	1	
6795281	2125399	4979.1	9	1	1	
6795281	2125402	4979.1	14	1	1	
6795281	2125406	4979.2	9	1	1	
6795281	2125409	4979.1	7	1	1	
6795281	2125412	4978.8	6	1	1	
6795285	2125379	4979.4	6	1	1	
6795285	2125383	4979.4	7	1	1	
6795285	2125386	4979.3	7	1	1	
6795285	2125389	4979.2	5	1	1	
6795285	2125392	4979.2	7	1	1	
6795285	2125396	4979.3	6	1	1	
6795285	2125399	4979.2	11	1	1	
6795285	2125402	4979.3	9	1	1	
6795285	2125406	4979.2	5	1	1	
6795285	2125409	4979.1	9	1	1	
6795285	2125412	4979.2	7	1	1	
6795285	2125416	4979.0	6	1	1	
6795288	2125376	4979.3	10	1	1	
6795288	2125379	4979.2	11	1	1	
6795288	2125383	4979.3	9	1	1	
6795288	2125386	4979.4	6	1	1	
6795288	2125389	4979.4	7	1	1	
6795288	2125392	4979.3	6	1	1	
6795288	2125396	4979.3	7	1	1	
6795288	2125399	4979.3	10	1	1	

Appendix A2. RRM Lift Approval Package (*continued*)



Appendix A2. RRM Lift Approval Package (continued)

FIELD DENSITY TEST

PROJECT: Moab UMTRA		Standard Count:		Date: 3/27/2025	
Lift ID: UW2K11250320-00		MS= 492 494 423			
Make/Model: Troxler 3430		DS= 1995 2352 2366		Gauge Calibration Date: 1/28/2025	
Task RRM		Sand-Cone and Plate No. N/A		Sand-Cone Calibration Date: N/A	

Test No.	Depth (inches)	Test Location	Test NUC	Type Sand	MDD (pcf)	OMC (%)	WD (pcf)	DD (pcf)	MC (%)	Compaction (%)	Pass Fail	Soil Type	Proctor ID.	Date of Test
P3	6	See Map on Pg. 1	X		110.0	16.1	123.2	109.5	12.5	99.5	P	CL	DB3-20200422	3/27/2025
	12	See Map on Pg. 1		X	105.7	18.6	112.0	100.1	11.9	94.7	P	CL	DB6-20210707	3/27/2025
	18	See Map on Pg. 1	X		110.0	16.1	126.8	110.6	14.6	100.5	P	CL	DB5-20210408	3/27/2025
P4	6	See Map on Pg. 1	X		108.5	16.8	115.8	102.8	12.6	94.7	P	CL	DB5-20210408	3/27/2025
	12	See Map on Pg. 1	X		108.5	16.8	120.1	108.1	11.1	99.6	P	CL	DB5-20210408	3/27/2025
	18	See Map on Pg. 1	X		105.7	18.6	119.3	104.1	14.6	98.5	P	CL	DB6-20210707	3/27/2025

Legend:* indicates moisture and density correction for RRM only ** indicates a retest

Moisture Content: A. Container No. P-4 B. Container Mass (g): 288.3 C. Mass of Container & Wet Soil (g) 705 D. Mass of Container & Dry Soil (g) 656.7 E. Moisture Content (%) 12.96	Moisture Content: A. Container No. P-2 B. Container Mass: 287.8 C. Mass of Container & Wet Soil 635.3 D. Mass of Container & Dry Soil 596.3 E. Moisture Content 12.64
--	--

ASTM D698

Testing By: Alfredo Tellez Date: 3/27/2025 QA/QC: Tammy Hooker
 Print / Signature Print / Signature

QC-F-002
Revision 1

File index No. 43.8.2
Page ___ of ___

FIELD DENSITY TEST

PROJECT: Moab UMTRA		Standard Count:		Date: 3/27/2025	
Lift ID: UW2K11250320-00		MS= 492 494 493			
Make/Model: Troxler 3430		DS= 1995 2362 2337		Gauge Calibration Date: 1/28/2025	
Task RRM		Sand-Cone and Plate No. N/A		Sand-Cone Calibration Date: N/A	

Test No.	Depth (inches)	Test Location	Test NUC	Type Sand	MDD (pcf)	OMC (%)	WD (pcf)	DD (pcf)	MC (%)	Compaction (%)	Pass Fail	Soil Type	Proctor ID.	Date of Test
P1	6	See Map on Pg. 1	X		108.5	16.8	116.9	103.5	12.9	95.4	P	CL	DB5-20210408	3/27/2025
P1	12	See Map on Pg. 1	X		108.5	16.8	117.4	102.5	14.5	94.5	P	CL	DB5-20210408	3/27/2025
P1	18	See Map on Pg. 1	X		108.5	16.8	110.2	98.8	11.5	91.1	P	CL	DB5-20210408	3/27/2025
P2	6	See Map on Pg. 1	X		110.0	16.1	124.9	110.9	12.6	100.8	P	CL	DB3-20200422	3/27/2025
P2	12	See Map on Pg. 1	X		108.5	16.8	112.5	100.4	12.1	92.5	P	CL	DB5-20210408	3/27/2025
P2	18	See Map on Pg. 1	X		108.5	16.8	111.4	98.4	13.2	90.7	P	CL	DB5-20210408	3/27/2025

Legend:* indicates moisture and density correction for RRM only ** indicates a retest

Moisture Content: A. Container No. CAT B. Container Mass (g): 216.7 C. Mass of Container & Wet Soil (g) 539.8 D. Mass of Container & Dry Soil (g) 502.9 E. Moisture Content (%) 12.89	Moisture Content: A. Container No. A-1 B. Container Mass: 214 C. Mass of Container & Wet Soil 472.8 D. Mass of Container & Dry Soil 443.9 E. Moisture Content 12.57
--	--

ASTM D698

Testing By: Alfredo Tellez Date: 3/27/2025 QA/QC Rep: Tammy Hooker
 Print / Signature Print / Signature

QC-F-002
Revision 1

File index No. 43.8.2
Page ___ of ___

Appendix A2. RRM Lift Approval Package (*continued*)

Project: Moab UMTRA

Report Date: 3/27/2025

Lift ID: UW2K11250320-00

Sample ID: P1-12		Resulting % M.C.
Item #		
1)	Container ID: DOG	
2)	Mass of container: 289.8	
3)	Mass of container & wet soil: 674.5	
4)	Mass of container & dry soil: 625.7	
		14.53

Sample ID: P2-12		Resulting % M.C.
Item #		
1)	Container ID: P-3	
2)	Mass of container: 287.2	
3)	Mass of container & wet soil: 622.7	
4)	Mass of container & dry soil: 586.4	
		12.13

	Sample ID: P1-18		Resulting % M.C.
Item #			
1)	Container ID:	P-1	
2)	Mass of container:	289.9	
3)	Mass of container & wet soil:	706.1	
4)	Mass of container & dry soil:	663.2	
			11.49

	Sample ID: P2-18		Resulting % M.C.
Item #			
1)	Container ID:	P-2	
2)	Mass of container:	287.1	
3)	Mass of container & wet soil:	614.1	
4)	Mass of container & dry soil:	575.9	13.23

Sample ID:		Resulting % M.C.
Item #		
1)	Container ID: N	
2)	Mass of container: A	
3)	Mass of container & wet soil:	
4)	Mass of container & dry soil:	#DIV/0!

Sample ID:		Resulting % M.C.
Item #		
1)	Container ID: N	
2)	Mass of container: A	
3)	Mass of container & wet soil:	
4)	Mass of container & dry soil:	
		#DIV/0!

$$\% \text{ M.C.} = \frac{\text{Item (3)} - \text{Item (4)}}{\text{Item (4)} - \text{Item (2)}} \times 100$$

Project: Moab UMTRA

Report Date: 3/27/2025

Lift ID: UW2K11250320-00

Sample ID: *P3-12			Resulting % M.C.
Item #			
1)	Container ID:	P-5	
2)	Mass of container:	288	
3)	Mass of container & wet soil:	745.9	
4)	Mass of container & dry soil:	697.2	
			11.90

Sample ID: *P4-12			Resulting % M.C.
Item #			
1)	Container ID:	A-1	
2)	Mass of container:	214.0	
3)	Mass of container & wet soil:	471.0	
4)	Mass of container & dry soil:	445.3	
			11.11

Sample ID: *P3-18			Resulting % M.C.
Item #			
1)	Container ID:	CAT	
2)	Mass of container:	216.6	
3)	Mass of container & wet soil:	547	
4)	Mass of container & dry soil:	504.8	
			14.64

Sample ID: *P4-18			Resulting % M.C.
Item #			
1)	Container ID:	P-3	
2)	Mass of container:	287.0	
3)	Mass of container & wet soil:	641.1	
4)	Mass of container & dry soil:	606.8	
			10.73

Sample ID:			Resulting % M.C.
Item #			
1)	Container ID:	N	
2)	Mass of container:	A	
3)	Mass of container & wet soil:		
4)	Mass of container & dry soil:		
			#DIV/0!

		Sample ID:	Resulting % M.C.
Item #			
1)	Container ID:	N	
2)	Mass of container:	A	
3)	Mass of container & wet soil:		
4)	Mass of container & dry soil:		#DIV/0!

$$\% \text{ M.C.} = \frac{\text{Item (3)} - \text{Item (4)}}{\text{Item (4)} - \text{Item (2)}} \times 100$$

Appendix A2. Top of Waste Buyoff Survey







Top of Waste Buyoff Form

Client: Department of Energy
Project: Moab UMTRA Project
Date: 06/10/2025

In signing this document, the signatory agrees that the Top of Waste is complete and meets both the project specifications and RAIP requirements.

Excavation Area	Lift Area
TOP OF WASTE	UW2Y7N250522-00

Approver Name/Title	Signature	Sign Date
Don Janz/ CJ Operations/Site Mgr.		6/10/25
Tammy Hooker/ QA/QC Representative		6/10/2025
Alfredo Tellez/ QA/QC Representative		6-10-2025
Kathy Turvy/ QA/AC Manager		6-10-2025
Comments		
. This lift was placed in 2' lifts, compacted, graded, and surveyed.		

Appendix A2. Top of Waste Buyoff Survey (continued)

Top of Waste Grade Verification Survey						
Buyoff ID: UW27N250522-00			Date: 6/4/2025			
Point #	Northing	Easting	Surveyed Elevation	Design Elevation	Δ in feet	Δ in Inches
12815 stk	6795860.03	2126000.04	4993.08	4993.06	0.02	0.3
12778 stk	6795859.99	2125950.02	4993.12	4993.09	0.03	0.4
12742 stk	6795859.98	2125900.01	4993.13	4993.12	0.01	0.1
12707 stk	6795909.96	2125849.99	4992.19	4992.14	0.05	0.6
12743 stk	6795909.95	2125900.04	4992.14	4992.11	0.03	0.4
12779 stk	6795910.02	2125949.97	4992.14	4992.08	0.06	0.7
12816 stk	6795910.00	2126000.01	4992.10	4992.05	0.05	0.6
12817 stk	6795960.00	2126000.03	4991.07	4991.04	0.03	0.3
12780 stk	6795959.99	2125949.95	4991.12	4991.07	0.05	0.6
12744 stk	6795960.02	2125899.96	4991.14	4991.10	0.04	0.5
12708 stk	6795959.98	2125850.00	4991.16	4991.13	0.03	0.3
12709 stk	6796010.06	2125849.96	4990.14	4990.12	0.02	0.2
12745 stk	6796009.97	2125899.96	4990.15	4990.09	0.06	0.7
12781 stk	6796010.00	2125950.04	4990.09	4990.06	0.03	0.4
12818 stk	6796010.02	2125999.97	4990.06	4990.03	0.03	0.3
12819 stk	6796059.99	2125999.99	4989.05	4989.02	0.03	0.4
12820 stk	6796110.00	2126000.04	4988.04	4988.01	0.03	0.3
12783 stk	6796109.99	2125950.03	4988.06	4988.04	0.02	0.2
12782 stk	6796060.01	2125949.96	4989.06	4989.05	0.01	0.2
12746 stk	6796060.03	2125900.01	4989.14	4989.08	0.06	0.7
12710 stk	6796060.02	2125850.04	4989.15	4989.11	0.03	0.4
12711 stk	6796110.02	2125849.98	4988.12	4988.10	0.02	0.2
12747 stk	6796109.96	2125900.00	4988.11	4988.07	0.03	0.4
12712 stk	6796159.99	2125850.04	4987.13	4987.09	0.04	0.5
12748 stk	6796160.05	2125900.03	4987.12	4987.06	0.05	0.6
12784 stk	6796160.04	2125949.98	4987.08	4987.03	0.04	0.5
12821 stk	6796159.96	2126000.00	4987.02	4987.00	0.02	0.3
12858 stk	6796159.97	2126049.97	4987.02	4986.97	0.06	0.7
12859 stk	6796209.97	2126050.04	4985.98	4985.96	0.02	0.3
12822 stk	6796210.00	2125999.96	4986.03	4985.99	0.04	0.5
12785 stk	6796209.99	2125949.99	4986.05	4986.02	0.03	0.4
12749 stk	6796209.98	2125899.98	4986.07	4986.05	0.02	0.2
12750 stk	6796260.05	2125900.01	4985.05	4985.04	0.01	0.1
12786 stk	6796260.03	2125949.99	4985.03	4985.01	0.02	0.2
12823 stk	6796260.03	2125999.99	4985.03	4984.98	0.05	0.6
12860 stk	6796260.05	2126050.03	4985.00	4984.95	0.05	0.6
12861 stk	6796309.96	2126050.03	4984.00	4983.94	0.06	0.7
12824 stk	6796310.04	2126000.01	4984.01	4983.97	0.04	0.5
12787 stk	6796310.00	2125949.98	4984.03	4984.00	0.03	0.4
12751 stk	6796310.06	2125900.00	4984.09	4984.03	0.06	0.7
12788 stk	6796360.03	2125950.02	4983.02	4982.99	0.03	0.4
12825 stk	6796360.02	2126000.02	4983.00	4982.96	0.04	0.5
12862 stk	6796360.02	2126050.02	4982.96	4982.93	0.03	0.4
12857 stk	6796109.97	2126050.02	4988.02	4987.98	0.04	0.5
12856 stk	6796060.02	2126050.03	4989.03	4988.99	0.04	0.5
12855 stk	6796009.97	2126049.98	4990.06	4990.00	0.06	0.7
12854 stk	6795960.03	2126050.00	4991.03	4991.01	0.03	0.3
12853 stk	6795910.03	2126050.00	4992.03	4992.02	0.01	0.2
12852 stk	6795860.03	2126050.00	4993.07	4993.03	0.04	0.5
12889 stk	6795860.03	2126100.01	4993.03	4993.00	0.03	0.4
12890 stk	6795909.98	2126099.99	4992.01	4991.99	0.02	0.2
12891 stk	6795959.95	2126100.01	4991.01	4990.98	0.03	0.4
12892 stk	6796009.98	2126100.00	4990.00	4989.97	0.03	0.4
12893 stk	6796060.04	2126100.00	4989.00	4988.96	0.04	0.5
12894 stk	6796109.98	2126100.04	4988.00	4987.95	0.06	0.7
12895 stk	6796160.04	2126100.03	4986.99	4986.94	0.05	0.6
12896 stk	6796210.00	2126100.02	4985.96	4985.93	0.03	0.4
12897 stk	6796260.02	2126100.00	4984.97	4984.92	0.05	0.6
12898 stk	6796310.03	2126100.02	4983.95	4983.91	0.04	0.5
12899 stk	6796360.00	2126100.05	4982.94	4982.90	0.04	0.5
12936 stk	6796359.97	2126150.00	4982.92	4982.87	0.05	0.6
12972 stk	6796360.04	2126199.99	4982.87	4982.84	0.04	0.5
12971 stk	6796310.03	2126200.02	4983.87	4983.85	0.02	0.3
12935 stk	6796310.01	2126149.98	4983.91	4983.88	0.04	0.4
12934 stk	6796260.04	2126149.98	4984.92	4984.89	0.03	0.4
12970 stk	6796259.99	2126200.04	4984.90	4984.86	0.04	0.5

Top of Waste
Grade Verification Form




12969 stk	6796210.00	2126199.96	4985.91	4985.87	0.05	0.5
12933 stk	6796210.01	2126150.01	4985.93	4985.90	0.03	0.4
12932 stk	6796159.99	2126150.02	4986.93	4986.91	0.02	0.3
12968 stk	6796160.02	2126200.05	4986.90	4986.88	0.03	0.3
12967 stk	6796110.05	2126200.00	4987.93	4987.89	0.04	0.5
12931 stk	6796110.01	2126150.03	4987.97	4987.92	0.05	0.6
12930 stk	6796059.97	2126149.98	4988.96	4988.93	0.03	0.4
12966 stk	6796060.01	2126200.04	4988.95	4988.90	0.06	0.7
12929 stk	6796009.98	2126149.98	4989.98	4989.94	0.04	0.5
12928 stk	6795960.03	2126150.01	4990.97	4990.95	0.03	0.3
12927 stk	6795909.99	2126149.99	4991.97	4991.96	0.01	0.2
12965 stk	6796010.04	2126200.02	4989.93	4989.91	0.02	0.3
12926 stk	6795860.03	2126149.97	4992.99	4992.97	0.03	0.3
12888 stk	6795809.97	2126099.99	4992.11	4992.07	0.04	0.5

Comments: QC performed a visual inspection of the final surface with satisfactory results. The grading tolerance for the top of waste is -0 FT to +0.17 FT (-0 IN to +2 IN).

Approval Date: 6-10-25
Northwest Corner: N: 6796356 E: 2125873
QC Signature: [Signature]
Total Square Feet: 194,013 FT²
Reviewed By: [Signature]

Appendix A2. Top of Waste Buyoff Survey (continued)



Appendix A2. Top of Waste Buyoff Survey (continued)

Environmental Management - Grand Junction Office



Top of Waste Buyoff Form

Client: Department of Energy
Project: Moab UMTRA Project
Date: 06/23/2025

In signing this document, the signatory agrees that the Top of Waste is complete and meets both the project specifications and RAIP requirements.

Excavation Area	Lift Area
TOP OF WASTE	UW2P7250611-00



Approver Name/Title	Signature	Sign Date
Don Janz/ CJ Operations/Site Mgr.		6/23/25
Tammy Hooker/ QA/QC Representative		6-23-25
Alfredo Tellez/ QA/QC Representative		6-23-25
Kathy Turvy/ QA/QC Manager		6/23/2025
Comments		
. This lift was placed in 2' lifts, compacted, graded, and surveyed.		

Appendix A2. Top of Waste Buyoff Survey (continued)


Top of Waste Grade Verification Survey						
Buyoff ID: UW2PT250611-00			Date: 6/22/2025			
Point #	Northing	Easting	Surveyed Elevation	Design Elevation	Δ in feet	Δ in inches
12705_atk	6795659.96	2125850.01	4993.19	4993.15	0.03	0.4
12670_atk	6795659.96	2125799.99	4993.21	4993.18	0.03	0.4
12633_atk	6795610.01	2125749.99	4994.07	4994.04	0.03	0.4
12597_atk	6795609.99	2125699.99	4994.27	4994.25	0.01	0.1
12669_atk	6795610.04	2125800.00	4993.79	4993.76	0.03	0.3
12705_atk	6795609.96	2125849.99	4993.53	4993.48	0.05	0.6
12741_atk	6795609.99	2125900.01	4993.24	4993.19	0.04	0.5
12777_atk	6795609.98	2125950.01	4992.96	4992.91	0.05	0.6
12814_atk	6795610.03	2126000.04	4992.64	4992.63	0.01	0.2
12851_atk	6795610.01	2126049.97	4992.40	4992.35	0.05	0.6
12850_atk	6795760.03	2126050.05	4991.15	4991.12	0.02	0.3
12813_atk	6795759.96	2126000.02	4991.45	4991.41	0.05	0.6
12776_atk	6795760.00	2125950.01	4991.73	4991.69	0.05	0.6
12740_atk	6795760.04	2125899.97	4991.99	4991.97	0.02	0.3
12704_atk	6795759.96	2125849.97	4992.28	4992.25	0.03	0.4
12668_atk	6795760.01	2125799.96	4992.59	4992.53	0.05	0.6
12632_atk	6795760.01	2125750.01	4992.84	4992.82	0.03	0.3
12596_atk	6795760.05	2125700.00	4993.13	4993.10	0.03	0.4
12559_atk	6795759.96	2125649.97	4993.40	4993.36	0.02	0.2
12521_atk	6795710.02	2125599.98	4992.45	4992.44	0.02	0.2
12484_atk	6795709.95	2125549.97	4992.77	4992.72	0.05	0.6
12522_atk	6795760.04	2125699.97	4993.70	4993.66	0.04	0.4
12558_atk	6795709.96	2125650.00	4992.19	4992.15	0.04	0.5
12595_atk	6795710.01	2125700.02	4991.90	4991.87	0.02	0.3
12631_atk	6795709.95	2125749.98	4991.60	4991.59	0.01	0.1
12667_atk	6795709.96	2125800.02	4991.34	4991.31	0.03	0.3
12703_atk	6795710.02	2125850.03	4991.07	4991.03	0.04	0.5
12739_atk	6795710.04	2125900.03	4990.79	4990.74	0.05	0.6
12775_atk	6795710.01	2125950.04	4990.51	4990.46	0.04	0.5
12812_atk	6795710.03	2126000.00	4990.22	4990.18	0.04	0.4
12811_atk	6795660.03	2126000.02	4988.97	4988.95	0.02	0.2
12774_atk	6795660.03	2125950.03	4989.27	4989.24	0.03	0.4
12738_atk	6795660.02	2125900.00	4989.54	4989.52	0.02	0.3
12702_atk	6795659.98	2125849.97	4989.83	4989.80	0.03	0.3
12666_atk	6795659.99	2125799.99	4990.10	4990.08	0.02	0.2
12630_atk	6795659.97	2125750.04	4990.38	4990.36	0.02	0.2
12594_atk	6795659.96	2125699.99	4990.67	4990.65	0.02	0.3
12557_atk	6795660.01	2125650.04	4990.95	4990.93	0.02	0.3
12520_atk	6795659.98	2125599.95	4991.23	4991.21	0.02	0.3
12483_atk	6795659.97	2125549.98	4991.55	4991.49	0.05	0.6
12446_atk	6795659.95	2125499.98	4991.83	4991.78	0.05	0.6
12445_atk	6795610.05	2125500.01	4990.57	4990.55	0.02	0.2
12482_atk	6795610.02	2125549.95	4990.30	4990.27	0.03	0.3
12519_atk	6795610.02	2125600.00	4990.00	4989.98	0.01	0.2
12556_atk	6795609.98	2125650.02	4989.73	4989.70	0.02	0.3
12593_atk	6795610.01	2125699.97	4989.44	4989.42	0.02	0.2
12629_atk	6795610.02	2125749.98	4989.19	4989.14	0.05	0.6
12665_atk	6795610.04	2125799.96	4988.90	4988.86	0.05	0.6
12701_atk	6795610.00	2125849.94	4988.62	4988.57	0.04	0.5
12737_atk	6795609.94	2125900.06	4988.33	4988.29	0.04	0.4
12743_atk	6795609.95	2125899.96	4988.31	4988.29	0.01	0.2
12773_atk	6795610.03	2125949.97	4988.04	4988.01	0.03	0.4
12736_atk	6795560.00	2125900.05	4987.08	4987.07	0.01	0.1
12700_atk	6795559.97	2125849.96	4987.37	4987.35	0.02	0.3
12664_atk	6795560.01	2125800.05	4987.67	4987.63	0.04	0.4
12628_atk	6795559.99	2125749.97	4987.94	4987.91	0.03	0.3
12592_atk	6795559.97	2125699.99	4988.23	4988.19	0.03	0.4
12555_atk	6795559.98	2125650.04	4988.50	4988.48	0.03	0.3
12518_atk	6795560.04	2125599.99	4988.78	4988.76	0.02	0.3
12481_atk	6795559.95	2125549.98	4989.08	4989.04	0.04	0.5
12699_atk	6795510.03	2125850.04	4986.15	4986.12	0.03	0.3
12663_atk	6795510.00	2125799.97	4986.43	4986.40	0.02	0.3
12627_atk	6795510.03	2125750.02	4986.72	4986.69	0.04	0.4
12591_atk	6795509.98	2125699.98	4987.01	4986.97	0.04	0.5
12554_atk	6795509.98	2125650.03	4987.26	4987.25	0.01	0.2
12517_atk	6795509.95	2125599.99	4987.56	4987.53	0.03	0.4

Top of Waste
Grade Verification Form



12626_atk	6795459.98	2125749.98	4985.51	4985.46	0.05	0.6
12590_atk	6795460.02	2125700.00	4985.79	4985.74	0.05	0.5
Comments: QC performed a visual inspection of the final surface with satisfactory results. The grading tolerance for the top of waste is -0 FT to +0.17 FT (-0 IN to +2 IN).						
Approval Date:				Total Square Feet: 163,522 FT ²		
Northwest Corner: N: 6795660 E: 2125450						
QC Signature: 				Reviewed By: 		

Appendix A2. Top of Waste Buyoff Survey (continued)



Appendix A2. Top of Waste Buyoff Survey (continued)







Top of Waste Buyoff Form



Client: Department of Energy
Project: Moab UMTRA Project
Date: 06/23/2025

In signing this document, the signatory agrees that the Top of Waste is complete and meets both the project specifications and RAIP requirements.


Excavation Area	Lift Area
TOP OF WASTE	UW2K11250611-00

Approver Name/Title	Signature	Sign Date
Don Janz/ CJ Operations/Site Mgr.		6/23/25
Tammy Hooker/ QA/QC Representative		6/23/25
Alfredo Tellez/ QA/QC Representative		6-23-25
Kathy Turvy/ QA/AC Manager		6/23/2025
Comments		
. This lift was placed in 2' lifts, compacted, graded, and surveyed.		

Appendix A2. Top of Waste Buyoff Survey (continued)

Top of Waste Grade Verification Survey						
Buyoff ID: UW2K11250611-00			Date: 6/22/2025			
Point #	Northing	Easting	Surveyed Elevation	Design Elevation	Δ in feet	Δ in inches
12589_stk	6795410.04	2125699.99	4984.54	4984.52	0.02	0.3
12553_stk	6795459.97	2125650.01	4986.04	4986.02	0.02	0.2
12517_stk	6795509.96	2125600.01	4987.58	4987.53	0.05	0.6
12445_stk	6795610.03	2125500.02	4990.59	4990.55	0.05	0.5
12410_stk	6795660.01	2125449.96	4992.11	4992.06	0.05	0.6
12409_stk	6795610.00	2125449.97	4990.86	4990.83	0.03	0.3
12444_stk	6795559.97	2125499.99	4989.35	4989.32	0.03	0.3
12481_stk	6795560.01	2125550.01	4989.09	4989.04	0.05	0.6
12480_stk	6795509.98	2125550.03	4987.83	4987.81	0.02	0.2
12516_stk	6795459.99	2125599.98	4986.32	4986.31	0.02	0.2
12552_stk	6795409.97	2125649.98	4984.81	4984.80	0.02	0.2
12588_stk	6795360.01	2125700.05	4983.34	4983.29	0.05	0.6
12551_stk	6795359.96	2125649.98	4983.63	4983.57	0.06	0.7
12515_stk	6795410.04	2125600.00	4985.12	4985.08	0.04	0.5
12479_stk	6795460.04	2125549.99	4986.62	4986.59	0.03	0.4
12443_stk	6795509.99	2125500.04	4988.13	4988.10	0.04	0.4
12408_stk	6795559.98	2125449.99	4989.65	4989.60	0.05	0.6
12373_stk	6795610.00	2125399.99	4991.15	4991.11	0.03	0.4
12513_stk	6795309.99	2125600.03	4982.67	4982.63	0.04	0.5
12514_stk	6795359.99	2125600.01	4983.90	4983.85	0.05	0.6
12478_stk	6795409.97	2125550.01	4985.41	4985.36	0.04	0.5
12442_stk	6795460.02	2125500.00	4986.89	4986.87	0.02	0.3
12407_stk	6795510.04	2125449.98	4988.41	4988.38	0.03	0.4
12372_stk	6795560.03	2125400.00	4989.92	4989.89	0.03	0.4
12336_stk	6795559.97	2125349.96	4990.20	4990.17	0.03	0.4
12371_stk	6795509.98	2125400.00	4988.69	4988.66	0.03	0.4
12406_stk	6795459.94	2125450.01	4987.20	4987.15	0.05	0.6
12441_stk	6795410.01	2125499.97	4985.67	4985.64	0.02	0.3
12477_stk	6795360.02	2125549.99	4984.17	4984.14	0.03	0.4
12440_stk	6795359.99	2125500.02	4984.43	4984.42	0.02	0.2
12405_stk	6795409.96	2125450.00	4985.97	4985.93	0.04	0.5
12370_stk	6795460.03	2125400.01	4987.45	4987.43	0.02	0.2
12335_stk	6795510.01	2125350.02	4988.98	4988.94	0.04	0.5
12300_stk	6795560.01	2125299.99	4990.47	4990.45	0.02	0.3
12299_stk	6795509.99	2125300.00	4989.25	4989.22	0.03	0.3
12334_stk	6795459.99	2125350.01	4987.76	4987.72	0.04	0.5
12369_stk	6795409.96	2125400.03	4986.24	4986.21	0.03	0.3
12404_stk	6795359.98	2125449.99	4984.75	4984.70	0.05	0.6
12403_stk	6795310.02	2125450.01	4983.49	4983.48	0.01	0.1
12368_stk	6795360.03	2125400.02	4985.03	4984.98	0.04	0.5
12333_stk	6795409.96	2125350.00	4986.51	4986.49	0.02	0.3
12298_stk	6795459.99	2125300.01	4988.02	4988.00	0.02	0.2
12262_stk	6795510.01	2125249.98	4989.52	4989.51	0.01	0.2
12261_stk	6795459.98	2125250.05	4988.32	4988.28	0.03	0.4
12297_stk	6795409.98	2125299.96	4986.80	4986.77	0.03	0.4
12332_stk	6795359.98	2125350.00	4985.32	4985.27	0.05	0.6
12367_stk	6795310.00	2125400.02	4983.81	4983.76	0.05	0.6
12331_stk	6795310.03	2125350.02	4984.06	4984.04	0.02	0.2
12296_stk	6795360.03	2125299.97	4985.57	4985.55	0.02	0.2
12260_stk	6795409.98	2125250.01	4987.07	4987.05	0.02	0.2
12224_stk	6795459.99	2125200.04	4988.62	4988.56	0.05	0.6
Comments: QC performed a visual inspection of the final surface with satisfactory results. The grading tolerance for the top of waste is -0 FT to +0.17 FT (-0 IN to +2 IN).						
Approval Date:			Total Square Feet: 120,660 FT ²			
Northwest Corner: N: 6795466 E: 2125155						
QC Signature: 			Reviewed By: 			

Appendix A2. Top of Waste Buyoff Survey (continued)



Appendix A2. Top of Waste Buyoff Survey (continued)

Environmental Management - Grand Junction Office



Top of Waste Buyoff Form

Client: Department of Energy
Project: Moab UMTRA Project
Date: 06/23/2025

In signing this document, the signatory agrees that the Top of Waste is complete and meets both the project specifications and RAIP requirements.



Excavation Area	Lift Area
TOP OF WASTE	UW1W19250611-00

Approver Name/Title	Signature	Sign Date
Don Janz/ CJ Operations/Site Mgr.		6/23/25
Tammy Hooker/ QA/QC Representative		6-23-25
Alfredo Tellez/ QA/QC Representative		6-23-25
Kathy Turvy/ QA/QC Manager		6/24/2025
Comments		
. This lift was placed in 2' lifts, compacted, graded, and surveyed.		

Appendix A2. Top of Waste Buyoff Survey (continued)

Top of Waste Grade Verification Survey						
Buyoff ID: UW1W19250611-00				Date: 6/22/2025		
Point #	Northing	Easting	Surveyed Elevation	Design Elevation	Δ in feet	Δ in inches
12187_atk	6795460.01	2125150.03	4988.88	4988.84	0.04	0.5
12223_atk	6795410.01	2125199.99	4987.36	4987.34	0.02	0.2
12259_atk	6795359.98	2125250.01	4985.84	4985.83	0.01	0.1
12295_atk	6795309.95	2125300.01	4984.36	4984.32	0.04	0.5
12330_atk	6795259.97	2125349.99	4982.85	4982.82	0.04	0.4
12294_atk	6795260.03	2125300.03	4983.12	4983.10	0.02	0.3
12258_atk	6795309.98	2125250.00	4984.65	4984.60	0.05	0.6
12222_atk	6795380.02	2125199.96	4986.14	4986.11	0.03	0.4
12186_atk	6795410.01	2125150.04	4987.66	4987.62	0.04	0.5
12149_atk	6795410.01	2125100.04	4987.93	4987.90	0.03	0.3
12185_atk	6795359.99	2125150.05	4986.44	4986.39	0.04	0.5
12221_atk	6795310.01	2125199.98	4984.93	4984.89	0.04	0.5
12257_atk	6795259.98	2125250.04	4983.41	4983.38	0.03	0.4
12293_atk	6795210.00	2125299.96	4981.89	4981.87	0.01	0.2
12256_atk	6795209.98	2125250.02	4982.18	4982.15	0.03	0.4
12220_atk	6795280.02	2125200.03	4983.71	4983.66	0.05	0.6
12184_atk	6795310.00	2125150.04	4985.21	4985.17	0.04	0.5
12148_atk	6795359.97	2125100.03	4986.72	4986.68	0.04	0.5
12111_atk	6795359.99	2125050.04	4987.00	4986.96	0.04	0.5
12147_atk	6795310.02	2125100.01	4985.49	4985.45	0.04	0.5
12183_atk	6795260.02	2125149.97	4983.96	4983.94	0.01	0.2
12219_atk	6795209.97	2125200.00	4982.47	4982.44	0.03	0.4
12218_atk	6795160.02	2125200.02	4981.25	4981.21	0.04	0.5
12182_atk	6795209.96	2125150.03	4982.77	4982.72	0.05	0.6
12146_atk	6795259.97	2125100.02	4984.27	4984.23	0.04	0.5
12110_atk	6795310.00	2125049.98	4985.76	4985.73	0.03	0.3
12075_atk	6795360.03	2124999.97	4987.29	4987.24	0.05	0.6
12074_atk	6795309.99	2124999.97	4986.04	4986.02	0.02	0.2
12109_atk	6795260.02	2125050.03	4984.55	4984.51	0.04	0.5
12145_atk	6795210.00	2125100.05	4983.03	4983.00	0.03	0.4
12181_atk	6795159.95	2125150.01	4981.52	4981.49	0.03	0.3
12144_atk	6795159.98	2125100.01	4981.83	4981.78	0.05	0.6
12108_atk	6795210.00	2125050.04	4983.31	4983.28	0.03	0.3
12073_atk	6795260.00	2124999.96	4984.84	4984.79	0.05	0.6
12038_atk	6795310.02	2124950.03	4986.35	4986.30	0.05	0.6
12037_atk	6795259.95	2124950.03	4985.10	4985.07	0.03	0.3
12072_atk	6795210.00	2125000.04	4983.60	4983.57	0.03	0.4
12107_atk	6795159.98	2125050.00	4982.08	4982.06	0.02	0.3
12071_atk	6795159.98	2125000.03	4982.39	4982.34	0.05	0.6
12036_atk	6795210.01	2124949.98	4983.88	4983.85	0.03	0.3
12001_atk	6795259.95	2124899.98	4985.37	4985.36	0.02	0.2
11964_atk	6795210.03	2124849.99	4984.46	4984.41	0.05	0.6
12000_atk	6795209.96	2124900.01	4984.16	4984.13	0.03	0.3
12035_atk	6795180.01	2124950.05	4982.65	4982.62	0.03	0.4
12034_atk	6795110.05	2124950.02	4981.43	4981.40	0.03	0.4
11999_atk	6795159.98	2124899.97	4982.93	4982.91	0.02	0.3
11963_atk	6795180.01	2124849.98	4983.21	4983.19	0.03	0.3
11998_atk	6795109.97	2124900.04	4981.73	4981.68	0.05	0.6
11965_atk	6795260.03	2124850.02	4985.68	4985.64	0.04	0.5
11962_atk	6795109.98	2124849.99	4982.00	4981.96	0.04	0.4
11926_atk	6795159.96	2124800.00	4983.51	4983.47	0.04	0.5
11925_atk	6795110.01	2124800.02	4982.27	4982.24	0.02	0.3
11924_atk	6795059.99	2124799.96	4981.04	4981.02	0.02	0.2
11888_atk	6795109.96	2124750.00	4982.55	4982.53	0.02	0.3
11851_atk	6795110.03	2124700.00	4982.84	4982.81	0.03	0.4
11887_atk	6795060.03	2124750.00	4981.35	4981.30	0.05	0.6
11850_atk	6795059.98	2124899.97	4981.61	4981.58	0.02	0.3
11813_atk	6795060.03	2124850.03	4981.89	4981.87	0.03	0.3
11776_atk	6795080.04	2124800.04	4982.20	4982.15	0.05	0.6
11740_atk	6795060.00	2124549.96	4982.47	4982.43	0.04	0.5
11739_atk	6795009.99	2124550.05	4981.23	4981.21	0.02	0.3
11703_atk	6795010.03	2124499.98	4981.54	4981.49	0.05	0.6
11667_atk	6795010.03	2124449.95	4981.82	4981.77	0.05	0.6

Comments: QC performed a visual inspection of the final surface with satisfactory results. The grading tolerance for the top of waste is -0 FT to +0.17 FT (-0 IN to +2 IN).

Approval Date:	Total Square Feet: 150,508 FT ²
Northwest Corner: N: 6795030 E: 2124430	
QC Signature: 	Reviewed By: 

Top of Waste
Grade Verification Form



The map displays a topographic view of a site with various contour lines and verification points. The background is a grayscale aerial photograph. Overlaid on this are several colored lines and points:

- Contours:**
 - 10' Design Contour:** Represented by a thick blue line.
 - 2' Design Contour:** Represented by a thin blue line.
 - 10' As-Built Contour:** Represented by a thick black line.
 - 2' As-Built Contour:** Represented by a thin black line.
- Verification Points:**
 - 10' Design:** Indicated by green 'x' marks.
 - 2' Design:** Indicated by cyan 'x' marks.
 - 10' As-Built:** Indicated by purple 'x' marks.
 - 2' As-Built:** Indicated by yellow 'x' marks.
- Labels:**
 - UW-1V06:** Labeled in orange text in the upper left quadrant.
 - UW2D12:** Labeled in cyan text in the center.
 - UW1W19:** Labeled in purple text in the lower right quadrant.
- Map Elements:**
 - Legend:** Located at the bottom left, defining the line and point styles for design and as-built contours.
 - North Arrow:** A simple arrow pointing upwards, located below the legend.
 - Scale Bar:** A horizontal bar with markings for 0 and 125 feet, labeled "SCALE IN FEET".
 - Prepared By:** NORTHWIND PORTAGE, INC., 200 Grand Ave, Suite 500, Grand Junction, CO 81501.
 - Title:** Top of Waste Verification UW1W19.
 - Date:** 06-22-2025.
 - Figure:** Figure 1.

Appendix A3.
Interim Cover

Standard Proctor Test Results Summary
Lift Approval Summaries
Lift Approval Package
Buyoff Surveys

Appendix A3. Interim Cover Standard Proctor Test Results Summary

2025					
Proctor ID	Date sampled	Date Approved	Max Dry Density	Optimum Moisture	Proctor Description
RB/Interim Cover #6 2023	1/26/2023	2/1/2023	116.8 & 119.5	13.0 & 12.1	Weathered Shale
RB/Interim Cover #10 2023	2/8/2023	2/13/2023	121.8 & 130.0	11.8 & 9.0	Weathered Shale

**Oversized (Rock) Correction*

Appendix A3. Interim Cover Lift Approval Summaries

August 2025 Interim Cover										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CAES Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
09/15/2025	UI2Y7N250915-00	28	21703	21,703	N/A	1.0	RB/INC 6,10	18	1	96.4
<p style="text-align: center;">Average CBCS Screen Passing Pixels (%) = 0.0 Total Quantity Approved (yd³) = 21,703 Total Nuclear Density Gauge Tests = 18 Total # of Moisture Tests = 28 Quantity per Moisture Test (yd³) = 775 Total Average Thickness (ft) = 1.0</p>										

Appendix A3. Interim Cover Lift Approval Package

LIFT APPROVAL FORM

PROJECT: Moab UMTRA		OTHER:	
NW CORNER		DATE: 9/15/2025	

See attached for lift map

P 1	
EW:	X =
NS:	X =
P 2	
EW:	X =
NS:	X =
P 3	
EW:	X =
NS:	X =
P 4	
EW:	X =
NS:	X =
P 5	
EW:	X =
NS:	X =
Page 2 attached: Y N	

IDENTIFY LOTS ABOVE

LIFT ID: UI2Y7N250915-00		NW CORNER: 6796360 N 215900 E	
Uncompacted Thickness:	1.0	Compacted Thickness:	N/A
Debris Insp. By:		N/A	
Date:		N/A	
Time:		N/A	
NW CORNER of debris placement:	N/A	EW Dimension	N/A
		NS Dimension	N/A
Lift Area (ft²):	585,975	Lift Volume (yd³):	21,703

Comments: QC visually confirmed that the lift area was scarified and free of roots and debris and moisture conditioned prior to placement. QC visually observed the material being placed to have proper moisture for compaction. Moisture content shall be within the range needed to achieve a minimum of 90% . Compaction was checked in the bottom half and the top half of the lift. Verification of in place density tests were taken two for every 5,000 cubic yards. This is a one foot lift placed to design up to 2" above line, no minus tolerance, with a protective layer of 8" (minimum). QC performed 18 nuclear density test and 1 sand cone on 19 different holes all tests were surveyed for exact location (see map).. Note UI2Y7N250915-00 is a lift area that was combined with 4 other lifts UW2Y7N, UW2K11, UW1W19 and UW2P7. QC surveyed this lift for completion. QC performed 9 moisture test of the RB/INC pile . The computer based compaction was not used on this lift to generate a grid slope. This lift is verified from survey points from TOW to survey points Interim Cover and cad built astec design.

Attached Forms: Grid Slope N/A Compaction Macro N/A Print Screen N/A Moisture/ Density X

KEYING IN NOTES: N E S W Satisfactory **MOISTURE/ DENSITY TESTS ID # (S):** P0-P18 tests see map

LIFT APPROVED BY: Alfredo Tellez/ **DATE:** 9/15/2025 **TIME:** 1500

Tammy Hooker/ 9/15/2025
QA/QC APPROVAL DATE

Density Testing
DOE-EM/GJRAC1783
Rev. 1

QC-F-001
File index No. 43.8.2
Page ___ of ___

Appendix A3. Interim Cover Lift Approval Package (continued)

FIELD DENSITY TEST

PROJECT: <u>Moab UMTRA</u>		Standard Count:		Date: <u>8/26/2025</u>	
Lift ID: <u>UI2Y7N250915-00</u>		MS= 434 492 491			
Make/Model: <u>Troxler 3430</u>		DS= 1982 1990 1976		Gauge Calibration Date: <u>8/25/2025</u>	
Task <u>RRM</u>		Sand-Cone and Plate No. <u>N/A</u>		Sand-Cone Calibration Date: <u>N/A</u>	

Test No.	Depth (Inches)	Test Location	Test NUC	Type Sand	MDD (pcf)	OMC (%)	WD (pcf)	DD (pcf)	MC (%)	Compaction (%)	Pass Fail	Soil Type	Proctor ID.	Date of Test
P0	6	See Map on Pg. 1	X		130.0	9	130.8	103.4	8.4	120.7	P	CL	RB #10 2023	8/26/2025
P1	4	See Map on Pg. 1	X		119.5	12.1	119.0	108.8	9.4	93.2	P	CL	RB #6 2023	8/26/2025
P2	6	See Map on Pg. 1	X		130.0	9	125.7	117.7	6.8	90.5	P	CL	RB #10 2023	9/2/2025
P3	8	See Map on Pg. 1	X		130.0	9	133.9	126.1	6.2	97.0	P	CL	RB #10 2023	9/2/2025
P4	4	See Map on Pg. 1	X		130.0	9	132.4	123.2	7.5	94.8	P	CL	RB #10 2023	9/2/2025
P5	6	See Map on Pg. 1	X		130.0	9	130.9	122.6	6.7	94.3	P	CL	RB #10 2023	9/2/2025
P6	8	See Map on Pg. 1	X		130.0	9	138.9	130.8	6.2	100.6	P	CL	RB #10 2023	9/2/2025

Legend: * Indicates moisture and density correction for RRM only ** Indicates a retest

Moisture Content:

A. Container No.

B. Container Mass (g):

C. Mass of Container & Wet Soil (g)

D. Mass of Container & Dry Soil (g)

E. Moisture Content (%)

Moisture Content:

A. Container No.

B. Container Mass:

C. Mass of Container & Wet Soil

D. Mass of Container & Dry Soil

E. Moisture Content

Testing By: Alfredo Tellez Date: 9/2/2025

Print / Signature

QA/QC Rep: Tammy Hooker/

Print / Signature

Appendix A3. Interim Cover Lift Approval Package *(continued)*

FIELD DENSITY TEST

PROJECT: Moab UMTRA			Standard Count:			Date: 9/2/2025		
Lift I UI2Y7N250915-00			MS= 434 495 493					
Make/Model: Troxler 3430			DS= 1982 1980 1973			Gauge Calibration Date: 8/25/2025		
Task RRM			Sand-Cone and Plate No. N/A			Sand-Cone Calibration Date: N/A		

Test No.	Depth (inches)	Test Location	Test NUC	Type Sand	MDD (pcf)	OMC (%)	WD (pcf)	DD (pcf)	MC (%)	Compaction (%)	Pass Fail	Soil Type	Proctor ID.	Date of Test
P7	6	See Map on Pg. 1	X		130.0	9	145.7	136.9	6.4	105.3	P	CL	RB/Int #10 2023	9/2/2025
P8	4	See Map on Pg. 1	X		130.0	9	127.0	114.0	6.7	91.5	P	CL	RB/Int #10 2023	9/8/2025
P9	6	See Map on Pg. 1	X		130.0	9	131.0	120.9	8.3	93.0	P	CL	RB/Int #10 2023	9/8/2025
P10	8	See Map on Pg. 1	X		130.0	9	128.6	119.6	7.5	92.0	P	CL	RB/Int #10 2023	9/8/2025
P11	6	See Map on Pg. 1	X		130.0	9	135.8	128.1	6.0	98.5	P	CL	RB/Int #10 2023	9/8/2025
P12	4	See Map on Pg. 1	X		130.0	9	133.9	126.3	6.1	97.2	P	CL	RB/Int #10 2023	9/9/2025
P13	6	See Map on Pg. 1	X		130.0	9	132.9	122.5	8.5	94.2	P	CL	RB/Int #10 2023	9/9/2025

Legend: * indicates moisture and density correction for RRM only ** indicates a retest

Moisture Content:

A. Container No.

B. Container Mass (g):

C. Mass of Container & Wet Soil (g)

D. Mass of Container & Dry Soil (g)

E. Moisture Content (%)

Moisture Content:

A. Container No.


B. Container Mass:

C. Mass of Container & Wet Soil


D. Mass of Container & Dry Soil

E. Moisture Content


P3@-6"



P4@-6"



ASTM D698



Testing By: Alfredo Tellez/

Print / Signature

Date: 9/9/2025

QA/QC: Tammy Hooker

Print / Signature

Appendix A3. Interim Cover Lift Approval Package *(continued)*

FIELD DENSITY TEST

PROJECT: <u>Moab UMTRA</u>			Standard Count:			Date: <u>9/9/2025</u>		
Lift ID: <u>UI2Y7N250915-00</u>			MS= 489 491 491					
Make/Model: <u>Troxler 3430</u>			DS= 1956 1973 1998			Gauge Calibration Date: <u>8/25/2025</u>		
Task RRM			Sand-Cone and Plate No. <u>N/A</u>			Sand-Cone Calibration Date: <u>N/A</u>		

Test No.	Depth (inches)	Test Location	Test NUC	Type Sand	MDD (pcf)	OMC (%)	WD (pcf)	DD (pcf)	MC (%)	Compaction (%)	Pass Fail	Soil Type	Proctor ID.	Date of Test
P 14	6	See Map on Pg. 1		X	130.0	9	132.7	125.8	5.6	96.8	P	Weathered Shale	#10 2023	9/9/2025
P 15	8	See Map on Pg. 1	X		130.0	9	127.0	118.4	7.3	91.1	P	Weathered Shale	#10 2023	9/9/2025
P 16	4	See Map on Pg. 1	X		130.0	9	133.7	123.9	7.9	95.3	P	Weathered Shale	#10 2023	9/10/2025
P 17	6	See Map on Pg. 1	X		130.0	9	131.9	123.0	7.2	94.6	P	Weathered Shale	#10 2023	9/10/2025
P 18	6	See Map on Pg. 1	X		130.0	9	127.6	119.1	7.2	91.6	P	Weathered Shale	#10 2023	9/10/2025

Legend: * Indicates moisture and density correction for RRM only ** Indicates a retest

Moisture Content:

A. Container No.

B. Container Mass (g):

C. Mass of Container & Wet Soil (g)

D. Mass of Container & Dry Soil (g)

E. Moisture Content (%)

P1@-6"

A. Container No.

B. Container Mass:

C. Mass of Container & Wet Soil

D. Mass of Container & Dry Soil

E. Moisture Content

P2@-6"

A. Container No.

B. Container Mass:

C. Mass of Container & Wet Soil

D. Mass of Container & Dry Soil

E. Moisture Content

ASTM

D698

Testing By: Alfredo Tellez

Print / Signature

Date: 9/10/2025

QA/QC Rep: Tammy Hooker/

Print / Signature

Appendix A3. Interim Cover Lift Approval Package *(continued)*

Project: Moab UMTRA

Lift ID: UI2V7N250915-00

Report Date 08/07/2025

Sample ID:		Resulting % M.C.	
Item #	Proctor #10 2023		
1)	Container ID:		P-1
2)	Mass of container:		288.1
3)	Mass of container & wet soil:		654.1
4)	Mass of container & dry soil:	619.7	10.37

Report Date 08/20/2025

Sample ID:			Resulting % M.C.
Item #	Proctor #6 2023		
1)	Container ID:	P-5	
2)	Mass of container:	288.0	
3)	Mass of container & wet soil:	715.7	
4)	Mass of container & dry soil:	674.9	10.55

Report Date 08/11/2025

Sample ID:		Resulting % M.C.	
Item #	Proctor #6 2023		
1)	Container ID:		CAT
2)	Mass of container:		216.8
3)	Mass of container & wet soil:		530.4
4)	Mass of container & dry soil:	498.6	
		11.28	

Report Date 08-20-2025

Sample ID: *P2-18			Resulting % M.C.
Item #	Proctor #10 2023		
1)	Container ID:	A-2	
2)	Mass of container:	287.9	
3)	Mass of container & wet soil:	693.1	
4)	Mass of container & dry soil:	658.4	9.37

Report Date 08/11/2025

	Sample ID: PS		Resulting % M.C.
Item #	Proctor #10 2023		
1)	Container ID:	A-1	
2)	Mass of container:	214.1	
3)	Mass of container & wet soil:	494.7	
4)	Mass of container & dry soil:	470.4	9.5

Report Date 08/20/2025

Sample ID:			Resulting % M.C.
Item #	Proctor #10 2023		
1)	Container ID:	DOG	
2)	Mass of container:	289.9	
3)	Mass of container & wet soil:	693.8	
4)	Mass of container & dry soil:	660.9	8.9

Appendix A3. Interim Cover Lift Approval Package (continued)

Project: Moab UMTRA

Lift ID: UI2V7N250915-00

Report Date 08/20/2025

Sample ID: Proctor #10			Resulting % M.C.
Item #			
1)	Container ID:	P-4	
2)	Mass of container:	288.5	
3)	Mass of container & wet soil:	647	
4)	Mass of container & dry soil:	608.8	
			11.32

Report Date 00/00/0000

Sample ID:		Resulting % M.C.
Item #		
1)	Container ID:	
2)	Mass of container:	
3)	Mass of container & wet soil:	
4)	Mass of container & dry soil:	#DIV/0!

Report Date 08/20/2025

Sample ID: Proctor #10			Resulting % M.C.
Item #			
1)	Container ID:	P-3	
2)	Mass of container:	286.6	
3)	Mass of container & wet soil:	726.9	
4)	Mass of container & dry soil:	691.9	
			8.64

Report Date 00/00/0000

Sample ID:			Resulting % M.C. N
Item #			
1)	Container ID:		
2)	Mass of container:		
3)	Mass of container & wet soil:		
4)	Mass of container & dry soil:		
			#DIV/0!

Report Date 9/3/2025

Sample ID: Proctor 10			N A	Resulting % M.C.
Item #				
1)	Container ID:	P-4		
2)	Mass of container:	287.9		
3)	Mass of container & wet soil:	721.2		
4)	Mass of container & dry soil:	693.9	6.72	

Report Date 00/00/0000

Sample ID:		Resulting % M.C.
Item #		
1)	Container ID:	
2)	Mass of container:	
3)	Mass of container & wet soil:	
4)	Mass of container & dry soil:	

N
A

#DIV/0!

Appendix A3. Interim Cover Lift Approval Package *(continued)*

SAND CONE CALCULATIONS			
Sand Cone Mass	Mass (g)	Mass (lb)	
Before	6954	15.3	
After	3642	8.0	
		TOTAL SAND USED (lb)	6.8
Soil Collected Mass	Mass (g)	Mass (lb)	
Mass of Bag	9.3	4.4	
Mass of Wet Soil + Bag	1987		
		TOTAL WET SOIL (lb)	4.4
VOLUME OF SOIL REMOVED	Mass (lbs)		
Sand Used	6.8		
Sand Used to Fill Cone & Plate <i>(See Calibration on Board)</i>	4.1	VOLME OF SOIL REMOVED (cf)	0.03
BULK DENSITY OF SAND(pcf) <i>(See Calibration on Board)</i>	97.3		
MOISTURE CONTENT	Mass (g)		
Container Mass	216.5		
Container + Wet Soil Mass	596.6		
Container + Dry Soil Mass	576.4	Moisture Content %	5.6
WET DENSITY			
	132.7 (PCF)		
DRY DENSITY			
	125.8 (PCF)		
PERCENT of PROCTOR (PCF)			
Calculated Dry Density	125.8		
Maximum Dry Density	130	Percent of Proctor %	96.8

Appendix A3. Interim Cover Buyoff Surveys







Interim Cover Buyoff Form

Client: Department of Energy
Project: Moab UMTRA Project
Date: 09/15/2025

In signing this document, the signatory agrees that the Top of Waste is complete and meets both the project specifications and RAIP requirements.

Excavation Area	Lift Area
Interim Cover	UI2Y7N250915-00

Approver Name/Title	Signature	Sign Date
Don Janz/ CJ Operations/Site Mgr.		9/15/25
Tammy Hooker/ QA/QC Representative		9-15-2025
Alfredo Tellez/ QA/QC Representative		9-15-2025
Kathy Turvy/ QA/AC Manager		9/16/25
Comments		
This lift area was placed in 1' lift and compacted, graded and surveyed. Compaction was approved with 18 nuclear density tests and 1 sand cone with a minimum of 90%. With an average of 96.4 and 1 sand cone of 96.8%. This lift was compacted with a motor grader and rubber tire loaded side dump truck.		

Appendix A3. Interim Cover Buyoff Surveys (continued)

Interim Cover Grade Verification Survey						
Buyoff ID: UI2Y7N250915-00				Date: 9/15/2025		
Point #	Northing	Easting	Surveyed Elevation	Design Elevation	Δ in feet	Δ in inches
22441 stk	6795410.02	2125500.02	4986.70	4986.64	0.06	0.7
22442 stk	6795459.99	2125499.97	4987.91	4987.87	0.04	0.5
22443 stk	6795510.03	2125499.98	4989.15	4989.10	0.06	0.7
22444 stk	6795560.01	2125500.01	4990.38	4990.32	0.06	0.7
22409 stk	6795610.00	2125449.95	4991.88	4991.83	0.05	0.6
22445 stk	6795610.04	2125499.98	4991.57	4991.55	0.02	0.3
22482 stk	6795610.02	2125549.99	4991.31	4991.27	0.04	0.5
22481 stk	6795559.99	2125549.95	4990.07	4990.04	0.03	0.4
22480 stk	6795510.04	2125550.00	4988.84	4988.81	0.02	0.3
22478 stk	6795410.03	2125549.97	4986.42	4986.36	0.06	0.7
22515 stk	6795410.05	2125600.03	4986.14	4986.08	0.06	0.8
22516 stk	6795460.05	2125599.96	4987.34	4987.31	0.03	0.4
22517 stk	6795509.96	2125599.96	4988.55	4988.53	0.02	0.2
22518 stk	6795559.94	2125600.02	4989.79	4989.76	0.03	0.4
22519 stk	6795610.06	2125599.99	4991.01	4990.98	0.02	0.3
22520 stk	6795660.00	2125599.98	4992.24	4992.21	0.03	0.4
22483 stk	6795659.98	2125549.99	4992.55	4992.49	0.06	0.7
22552 stk	6795410.06	2125650.02	4985.82	4985.80	0.02	0.2
22553 stk	6795459.97	2125650.01	4987.07	4987.02	0.04	0.5
22554 stk	6795510.05	2125649.97	4988.27	4988.25	0.02	0.3
22555 stk	6795559.97	2125649.99	4989.52	4989.48	0.04	0.5
22556 stk	6795609.98	2125649.99	4990.76	4990.70	0.05	0.6
22407 stk	6795509.95	2125450.05	4989.43	4989.38	0.05	0.6
22404 stk	6795359.95	2125450.00	4985.71	4985.70	0.01	0.1
22557 stk	6795660.00	2125649.99	4991.97	4991.93	0.04	0.5
22558 stk	6795709.97	2125649.96	4993.21	4993.15	0.06	0.7
22595 stk	6795710.07	2125699.99	4992.92	4992.87	0.04	0.5
22594 stk	6795659.94	2125700.02	4991.66	4991.65	0.01	0.2
22593 stk	6795610.03	2125699.99	4990.44	4990.42	0.02	0.2
22592 stk	6795560.02	2125699.98	4989.23	4989.19	0.03	0.4
22591 stk	6795510.05	2125700.05	4988.00	4987.97	0.03	0.4
22590 stk	6795460.03	2125699.96	4986.79	4986.74	0.05	0.6
22627 stk	6795510.03	2125749.97	4987.72	4987.69	0.03	0.4
22628 stk	6795559.96	2125750.04	4988.94	4988.91	0.03	0.4
22629 stk	6795610.00	2125749.97	4990.16	4990.14	0.02	0.3
22630 stk	6795660.02	2125750.00	4991.41	4991.36	0.04	0.5
22631 stk	6795710.04	2125750.02	4992.62	4992.59	0.03	0.4
22632 stk	6795759.95	2125749.98	4993.83	4993.82	0.02	0.2
22667 stk	6795709.97	2125799.96	4992.33	4992.31	0.02	0.3
22666 stk	6795659.99	2125800.04	4991.10	4991.08	0.02	0.2
22665 stk	6795609.95	2125800.01	4989.89	4989.86	0.03	0.4
22664 stk	6795559.98	2125800.04	4988.66	4988.63	0.03	0.3
22663 stk	6795509.98	2125799.99	4987.42	4987.40	0.02	0.2
22700 stk	6795560.04	2125850.03	4988.38	4988.35	0.03	0.4
22701 stk	6795610.02	2125850.03	4989.62	4989.57	0.05	0.6
22702 stk	6795660.01	2125850.01	4990.83	4990.80	0.03	0.3
22704 stk	6795759.98	2125850.05	4993.29	4993.25	0.04	0.5
22703 stk	6795710.02	2125850.01	4992.09	4992.03	0.06	0.8
22739 stk	6795709.97	2125899.97	4991.81	4991.74	0.06	0.8
22738 stk	6795659.96	2125900.03	4990.56	4990.52	0.05	0.5
22737 stk	6795610.00	2125900.02	4989.32	4989.29	0.03	0.4
22740 stk	6795759.98	2125900.00	4993.03	4992.97	0.06	0.7
22705 stk	6795810.01	2125850.03	4994.50	4994.48	0.02	0.2
22669 stk	6795809.99	2125800.04	4994.79	4994.76	0.03	0.4
22668 stk	6795760.03	2125799.99	4993.59	4993.53	0.05	0.6
22596 stk	6795760.00	2125699.99	4994.12	4994.10	0.03	0.3
22559 stk	6795760.00	2125650.06	4994.41	4994.38	0.03	0.4
22522 stk	6795760.01	2125600.04	4994.70	4994.66	0.04	0.5
22521 stk	6795710.02	2125600.05	4993.48	4993.44	0.04	0.5
22484 stk	6795710.02	2125549.97	4993.75	4993.72	0.03	0.3
22446 stk	6795660.01	2125500.01	4992.80	4992.78	0.02	0.3
22410 stk	6795660.02	2125449.98	4993.10	4993.06	0.04	0.5
22408 stk	6795559.99	2125449.97	4990.65	4990.60	0.05	0.6

Interim Cover
Grade Verification Form



Appendix A3. Interim Cover Buyoff Surveys (continued)

22406 stk	6795459.97	2125450.05	4988.20	4988.15	0.04	0.5
22405 stk	6795409.96	2125450.00	4986.96	4986.93	0.03	0.4
22368 stk	6795359.96	2125400.02	4986.01	4985.98	0.02	0.3
22367 stk	6795309.96	2125400.00	4984.77	4984.76	0.02	0.2
22331 stk	6795309.97	2125350.03	4985.07	4985.04	0.03	0.3
22332 stk	6795359.96	2125350.01	4986.30	4986.27	0.03	0.4
22296 stk	6795360.03	2125300.02	4986.59	4986.55	0.04	0.5
22297 stk	6795409.99	2125299.99	4987.81	4987.77	0.04	0.5
22333 stk	6795409.99	2125350.01	4987.52	4987.49	0.03	0.3
22369 stk	6795409.98	2125400.06	4987.24	4987.21	0.03	0.4
22633 stk	6795810.01	2125750.03	4995.09	4995.04	0.05	0.6
22741 stk	6795809.96	2125900.02	4994.22	4994.19	0.02	0.3
22777 stk	6795810.01	2125949.97	4993.96	4993.91	0.05	0.6
22778 stk	6795860.01	2125950.06	4994.15	4994.09	0.06	0.7
22744 stk	6795960.06	2125900.04	4992.14	4992.10	0.04	0.5
22745 stk	6796009.99	2125899.99	4991.14	4991.09	0.05	0.6
22746 stk	6796060.06	2125900.00	4990.11	4990.08	0.03	0.3
22747 stk	6796109.97	2125900.02	4989.11	4989.07	0.04	0.5
22748 stk	6796160.04	2125899.98	4988.11	4988.06	0.05	0.6
22713 stk	6796210.00	2125850.06	4987.14	4987.08	0.06	0.7
22712 stk	6796159.99	2125850.05	4988.15	4988.09	0.06	0.7
22711 stk	6796110.00	2125849.99	4989.16	4989.10	0.06	0.7
22710 stk	6796059.96	2125850.02	4990.14	4990.11	0.03	0.3
22709 stk	6796010.05	2125850.04	4991.15	4991.12	0.03	0.3
22708 stk	6795960.01	2125850.05	4992.19	4992.13	0.06	0.7
22707 stk	6795910.00	2125849.98	4993.18	4993.14	0.04	0.4
22706 stk	6795860.04	2125850.04	4994.19	4994.15	0.04	0.5
22742 stk	6795860.05	2125900.04	4994.16	4994.12	0.04	0.5
22743 stk	6795910.03	2125900.04	4993.15	4993.11	0.04	0.5
22776 stk	6795760.06	2125949.97	4992.73	4992.69	0.04	0.5
22775 stk	6795710.05	2125950.02	4991.50	4991.46	0.04	0.5
22774 stk	6795680.00	2125949.98	4990.28	4990.24	0.05	0.5
22298 stk	6795460.02	2125300.01	4989.03	4989.00	0.04	0.4
22299 stk	6795510.03	2125300.03	4990.28	4990.22	0.05	0.6
22262 stk	6795510.00	2125249.99	4990.53	4990.51	0.02	0.3
22334 stk	6795460.02	2125349.95	4988.76	4988.72	0.05	0.6
22335 stk	6795510.04	2125349.96	4989.97	4989.94	0.03	0.3
22336 stk	6795560.05	2125350.01	4991.18	4991.17	0.01	0.2
22372 stk	6795560.04	2125400.03	4990.95	4990.89	0.07	0.8
22371 stk	6795509.99	2125399.95	4989.68	4989.66	0.02	0.3
22370 stk	6795459.95	2125399.96	4988.50	4988.43	0.06	0.8
22779 stk	6795910.02	2125950.04	4993.12	4993.08	0.04	0.5
22780 stk	6795959.99	2125950.03	4992.11	4992.07	0.04	0.5
22781 stk	6796010.01	2125950.05	4991.09	4991.06	0.03	0.3
22782 stk	6796060.04	2125950.03	4990.10	4990.05	0.05	0.6
22783 stk	6796109.97	2125949.98	4989.07	4989.04	0.03	0.4
22784 stk	6796159.97	2125949.97	4988.07	4988.03	0.04	0.5
22785 stk	6796209.98	2125950.02	4987.07	4987.02	0.05	0.6
22749 stk	6796210.06	2125900.01	4987.10	4987.05	0.05	0.6
22750 stk	6796259.97	2125900.00	4986.09	4986.04	0.05	0.6
22714 stk	6796259.98	2125849.95	4986.12	4986.07	0.05	0.6
22751 stk	6796310.02	2125900.05	4985.09	4985.03	0.06	0.7
23223 stk	6796360.02	2125899.96	4984.07	4984.02	0.05	0.6
22670 stk	6795860.04	2125799.99	4994.22	4994.18	0.04	0.5
22634 stk	6795860.00	2125749.94	4994.27	4994.21	0.05	0.6
22597 stk	6795810.05	2125699.98	4995.31	4995.25	0.05	0.6
22447 stk	6795709.98	2125500.00	4994.04	4994.00	0.04	0.5
22373 stk	6795609.99	2125400.01	4992.17	4992.11	0.05	0.6
22337 stk	6795609.99	2125350.02	4992.46	4992.40	0.06	0.7
22261 stk	6795460.07	2125249.99	4989.31	4989.28	0.03	0.4
22479 stk	6795460.02	2125550.00	4987.65	4987.59	0.06	0.7
22715 stk	6796309.94	2125850.02	4985.12	4985.06	0.06	0.7
22788 stk	6796360.03	2125950.00	4984.01	4983.99	0.02	0.3
22825 stk	6796360.02	2126000.06	4984.02	4983.96	0.06	0.7
22862 stk	6796359.97	2126049.96	4983.97	4983.93	0.04	0.5
22787 stk	6796310.04	2125950.06	4985.02	4985.00	0.02	0.2
22786 stk	6796259.97	2125950.01	4986.05	4986.01	0.03	0.4
22671 stk	6795909.98	2125900.00	4993.22	4993.17	0.05	0.6

Interim Cover
Grade Verification Form





Appendix A3. Interim Cover Buyoff Surveys (continued)

22560_stk	6795809.99	2125850.04	4995.34	4995.28	0.05	0.6
22225_stk	6795510.01	2125200.05	4990.83	4990.79	0.04	0.5
22187_stk	6795460.03	2125149.97	4989.87	4989.84	0.02	0.3
22149_stk	6795410.04	2125100.03	4988.95	4988.90	0.05	0.6
22112_stk	6795410.05	2125049.96	4989.20	4989.18	0.02	0.2
22075_stk	6795360.00	2125000.00	4988.28	4988.24	0.03	0.4
22038_stk	6795310.05	2124950.00	4987.35	4987.30	0.05	0.6
22001_stk	6795260.01	2124899.97	4986.42	4986.36	0.06	0.7
22037_stk	6795260.02	2124950.03	4986.10	4986.07	0.03	0.4
22074_stk	6795310.06	2125000.03	4987.04	4987.02	0.02	0.2
22111_stk	6795359.98	2125050.00	4988.00	4987.96	0.04	0.5
22148_stk	6795360.05	2125100.02	4987.73	4987.68	0.06	0.7
22185_stk	6795360.01	2125150.07	4987.46	4987.39	0.06	0.7
22222_stk	6795360.03	2125199.97	4987.16	4987.11	0.05	0.6
22223_stk	6795410.03	2125200.01	4988.39	4988.34	0.06	0.7
22186_stk	6795410.00	2125150.06	4988.66	4988.62	0.04	0.5
22823_stk	6796259.95	2125999.95	4986.00	4985.98	0.02	0.2
22824_stk	6796309.97	2126000.02	4985.00	4984.97	0.03	0.4
22861_stk	6796310.00	2126050.01	4984.98	4984.94	0.04	0.5
22860_stk	6796260.01	2126050.01	4985.97	4985.95	0.02	0.3
22897_stk	6796259.97	2126099.96	4985.96	4985.92	0.04	0.4
22896_stk	6796210.01	2126100.02	4986.95	4986.93	0.03	0.3
22859_stk	6796209.97	2126049.95	4987.02	4986.96	0.06	0.7
22822_stk	6796210.02	2126000.00	4987.04	4986.99	0.05	0.6
22821_stk	6796160.02	2126000.03	4988.05	4988.00	0.05	0.6
22858_stk	6796160.01	2126050.06	4988.00	4987.97	0.03	0.4
22895_stk	6796160.04	2126099.97	4987.96	4987.94	0.02	0.3
22894_stk	6796110.03	2126099.99	4988.98	4988.95	0.03	0.3
22857_stk	6796110.06	2126049.99	4989.03	4988.98	0.05	0.6
22820_stk	6796110.04	2126000.02	4989.04	4989.01	0.03	0.4
22819_stk	6796059.95	2126000.01	4990.06	4990.02	0.04	0.5
22856_stk	6796059.97	2126050.05	4990.04	4989.99	0.05	0.6
22893_stk	6796060.03	2126100.04	4989.97	4989.96	0.02	0.2
22930_stk	6796059.99	2126150.02	4989.97	4989.93	0.05	0.6
22931_stk	6796110.03	2126150.03	4988.96	4988.92	0.04	0.5
22932_stk	6796160.00	2126150.05	4987.94	4987.91	0.03	0.4
22929_stk	6796010.05	2126150.01	4990.98	4990.94	0.05	0.6
22892_stk	6796010.03	2126100.02	4991.01	4990.97	0.04	0.5
22855_stk	6796010.04	2126050.04	4991.04	4991.00	0.04	0.5
22818_stk	6796009.99	2126000.02	4991.09	4991.03	0.06	0.7
22817_stk	6795959.97	2125999.95	4992.05	4992.04	0.01	0.1
22854_stk	6795960.04	2126049.98	4992.03	4992.01	0.03	0.3
22891_stk	6795959.96	2126100.04	4992.01	4991.98	0.03	0.4
22928_stk	6795959.99	2126150.02	4992.01	4991.95	0.06	0.7
22890_stk	6795910.03	2126099.98	4993.01	4992.99	0.02	0.3
22853_stk	6795910.03	2126050.04	4993.06	4993.02	0.05	0.6
22816_stk	6795909.96	2126000.04	4993.09	4993.05	0.04	0.5
22815_stk	6795859.99	2126000.06	4994.11	4994.06	0.05	0.6
22852_stk	6795860.03	2126050.00	4994.05	4994.03	0.02	0.3
22889_stk	6795860.02	2126099.95	4994.02	4994.00	0.02	0.2
22851_stk	6795810.03	2126049.95	4993.37	4993.35	0.02	0.2
22813_stk	6795759.94	2126000.01	4992.42	4992.41	0.02	0.2
22814_stk	6795810.01	2126000.01	4993.68	4993.63	0.05	0.6
22812_stk	6795710.01	2126000.06	4991.24	4991.18	0.06	0.7
22899_stk	6796359.97	2126100.05	4983.95	4983.90	0.05	0.6
22936_stk	6796360.03	2126150.01	4983.89	4983.87	0.03	0.3
22935_stk	6796310.04	2126150.02	4984.92	4984.88	0.04	0.5
22898_stk	6796310.06	2126099.99	4984.95	4984.91	0.05	0.6
22934_stk	6796260.01	2126149.98	4985.91	4985.89	0.02	0.2
22933_stk	6796210.05	2126149.97	4986.92	4986.90	0.02	0.3
22224_stk	6795459.94	2125200.01	4989.61	4989.56	0.05	0.6
22258_stk	6795310.04	2125250.01	4985.67	4985.60	0.06	0.7
22257_stk	6795259.97	2125249.96	4984.40	4984.38	0.02	0.2
22284_stk	6795259.97	2125299.99	4984.16	4984.10	0.06	0.7
22221_stk	6795310.01	2125199.96	4985.94	4985.89	0.05	0.6
22220_stk	6795260.05	2125199.98	4984.72	4984.66	0.06	0.7
22219_stk	6795210.02	2125200.01	4983.49	4983.44	0.05	0.6
22182_stk	6795209.97	2125150.03	4983.76	4983.72	0.04	0.5


Interim Cover
Grade Verification Form




Appendix A3. Interim Cover Buyoff Surveys (continued)

22183_stk	6795260.02	2125149.94	4985.00	4984.94	0.05	0.6
22184_stk	6795310.00	2125149.97	4986.22	4986.17	0.05	0.6
22147_stk	6795310.04	2125100.01	4986.49	4986.45	0.04	0.5
22146_stk	6795260.04	2125099.96	4985.25	4985.23	0.03	0.3
22145_stk	6795209.99	2125099.98	4984.05	4984.00	0.05	0.6
22108_stk	6795210.00	2125050.05	4984.32	4984.28	0.03	0.4
22109_stk	6795260.03	2125049.97	4985.57	4985.51	0.06	0.7
22110_stk	6795310.06	2125050.02	4986.78	4986.73	0.05	0.5
22073_stk	6795259.96	2125000.00	4985.86	4985.79	0.07	0.8
22072_stk	6795209.97	2125000.03	4984.59	4984.57	0.03	0.3
22036_stk	6795210.05	2124949.99	4984.87	4984.85	0.02	0.2
22035_stk	6795159.97	2124950.05	4983.67	4983.62	0.05	0.6
21966_stk	6795309.98	2124850.04	4987.89	4987.86	0.03	0.3
22002_stk	6795309.99	2124900.04	4987.61	4987.58	0.03	0.4
21965_stk	6795259.95	2124850.03	4986.68	4986.64	0.05	0.5
22259_stk	6795359.96	2125250.03	4986.89	4986.83	0.06	0.8
22260_stk	6795410.03	2125250.04	4988.11	4988.05	0.06	0.7
22295_stk	6795309.98	2125300.00	4985.34	4985.32	0.02	0.3
22300_stk	6795560.00	2125300.05	4991.48	4991.45	0.03	0.4
22000_stk	6795209.94	2124899.98	4985.19	4985.13	0.06	0.7
21999_stk	6795160.04	2124899.97	4983.94	4983.91	0.04	0.4
21963_stk	6795159.99	2124850.01	4984.21	4984.19	0.03	0.3
21964_stk	6795209.97	2124849.98	4985.46	4985.41	0.04	0.5
21888_stk	6795110.05	2124749.96	4983.58	4983.53	0.05	0.6
21851_stk	6795110.00	2124699.99	4983.87	4983.81	0.06	0.7
21814_stk	6795110.02	2124650.05	4984.13	4984.09	0.04	0.4
21776_stk	6795060.04	2124600.03	4983.19	4983.15	0.04	0.4
21740_stk	6795059.96	2124550.00	4983.46	4983.43	0.03	0.3
21704_stk	6795060.04	2124500.03	4983.76	4983.71	0.04	0.5
21630_stk	6795010.05	2124399.99	4983.09	4983.05	0.04	0.4
21813_stk	6795060.02	2124650.01	4982.92	4982.87	0.06	0.7
21668_stk	6795060.01	2124450.04	4984.05	4984.00	0.06	0.7
21593_stk	6795010.01	2124350.01	4983.40	4983.33	0.06	0.8
21926_stk	6795159.96	2124800.02	4984.52	4984.47	0.05	0.6
21925_stk	6795110.06	2124800.00	4983.29	4983.24	0.04	0.5
22071_stk	6795159.98	2125000.02	4983.36	4983.34	0.01	0.2
21962_stk	6795109.99	2124850.03	4983.01	4982.96	0.05	0.6
Comments: QC performed a visual inspection of the final surface with satisfactory results. The grading tolerance for this cap layer is -0 FT to +0.17 FT (-0 IN to +2 IN).						
Approval Date:			Total Square Feet: 585,975			
Northwest Corner: N: 6796360, E: 2125900						
QC Signature: 			Reviewed By: 			


Appendix A3. Interim Cover Buyoff Surveys (continued)



Appendix A3. Interim Cover Buyoff Surveys (*continued*)



Appendix A3. Interim Cover Buyoff Surveys (*continued*)



Appendix A3. Interim Cover Buyoff Surveys (*continued*)

OCS UNIT Location	Date sample was counted	Tech name who collected the Sample	Tech name who counted the Sample	Weigh of Sample in grams	Counting time in Seconds	Net Peaks CTS	Weekly Correction Factor	Sample Analysis in pCi/g	Sample Information
Unit #2 MCB #1	9/22/2025	MB	MB	324.6	500	1186	607.8	4.4	UI22YN Interim 1
Unit #2 MCB #1	9/22/2025	MB	MB	363.4	500	1380	607.8	4.6	UI22YN Interim 2
Unit #2 MCB #1	9/22/2025	MB	MB	389.2	500	1445	607.8	4.5	UI22YN Interim 3
Unit #2 MCB #1	9/22/2025	MB	MB	361.1	500	1261	607.8	4.2	UI22YN Interim 4
Unit #2 MCB #1	9/22/2025	MB	MB	357	500	1279	607.8	4.4	UI22YN Interim 5
Unit #2 MCB #1	9/22/2025	MB	MB	349.4	500	1177	607.8	4.1	UI22YN Interim 6
Unit #2 MCB #1	9/22/2025	MB	MB	366	500	1276	607.8	4.2	UI22YN Interim 7
Unit #2 MCB #1	9/22/2025	MB	MB	353.6	500	1259	607.8	4.3	UI22YN Interim 8
Unit #2 MCB #1	9/22/2025	MB	MB	428.3	500	1295	607.8	3.7	UI22YN Interim 9
Unit #2 MCB #1	9/22/2025	MB	MB	315.6	500	1070	607.8	4.1	UI22YN Interim 10
Unit #2 MCB #1	9/22/2025	MB	MB	363.3	500	964	607.8	3.2	UI22YN Interim 11
Unit #2 MCB #1	9/22/2025	MB	MB	389.7	500	1123	607.8	3.5	UI22YN Interim 12
Unit #2 MCB #1	9/22/2025	MB	MB	340.3	500	1073	607.8	3.8	UI22YN Interim 13
Unit #2 MCB #1	9/22/2025	MB	MB	355.8	500	1636	607.8	5.6	UI22YN Interim 14
Unit #2 MCB #1	9/22/2025	MB	MB	367.3	500	1430	607.8	4.7	UI22YN Interim 15
Unit #2 MCB #1	9/22/2025	MB	MB	362.7	500	1046	607.8	3.5	UI22YN Interim 16
Unit #2 MCB #1	9/22/2025	MB	MB	350	500	1166	607.8	4.0	UI22YN Interim 17
Unit #2 MCB #1	9/22/2025	MB	MB	392.6	500	922	607.8	2.9	UI22YN Interim 18
Unit #2 MCB #1	9/22/2025	MB	MB	358.3	500	1032	607.8	3.5	UI22YN Interim 19
Unit #2 MCB #1	9/22/2025	MB	MB	342.5	500	1280	607.8	4.5	UI22YN Interim 20
Unit #2 MCB #1	9/23/2025	MB	MB	314.4	500	1024	607.8	4.0	UI22YN Interim 21
Unit #2 MCB #1	9/23/2025	MB	MB	311.1	500	885	607.8	3.5	UI22YN Interim 22
Unit #2 MCB #1	9/23/2025	MB	MB	287.8	500	1342	607.8	5.7	UI22YN Interim 23
Unit #2 MCB #1	9/23/2025	MB	MB	320.8	500	1124	607.8	4.3	UI22YN Interim 24
Unit #2 MCB #1	9/23/2025	MB	MB	294.4	500	1030	607.8	4.3	UI22YN Interim 25
Unit #2 MCB #1	9/23/2025	MB	MB	306	500	1111	607.8	4.4	UI22YN Interim 26
Unit #2 MCB #1	9/23/2025	MB	MB	326.3	500	1509	607.8	5.6	UI22YN Interim 27
Unit #2 MCB #1	9/23/2025	MB	MB	327.9	500	1277	607.8	4.7	UI22YN Interim 28
Unit #2 MCB #1	9/23/2025	MB	MB	338.6	500	1291	607.8	4.6	UI22YN Interim 29
Unit #2 MCB #1	9/23/2025	MB	MB	333.7	500	1343	607.8	4.9	UI22YN Interim 30
Unit #2 MCB #1	9/23/2025	MB	MB	336.8	500	1035	607.8	3.7	UI22YN Interim 31

Appendix A3. Interim Cover Buyoff Surveys (*continued*)

OCS UNIT Location	Date sample was counted	Tech name who collected the Sample	Tech name who counted the Sample	Weigh of Sample in grams	Counting time in Seconds	Net Peaks CTS	Weekly Correction Factor	Sample Analysis in pCi/g	Sample Information
Unit #2 MCB #1	9/23/2025	MB	MB	344.2	500	1438	607.8	5.1	UI22YN Interim 32
Unit #2 MCB #1	9/23/2025	MB	MB	340.6	500	846	607.8	3.0	UI22YN Interim 33
Unit #2 MCB #1	9/23/2025	MB	TM	307.7	500	1146	607.8	4.5	UI22YN Interim 34
Unit #2 MCB #1	9/23/2025	MB	TM	303.6	500	929	607.8	3.7	UI22YN Interim 35
Unit #2 MCB #1	9/23/2025	MB	TM	325.6	500	1388	607.8	5.2	UI22YN Interim 36
Unit #2 MCB #1	9/23/2025	MB	TM	378.5	500	803	607.8	2.6	UI22YN Interim 37
Unit #2 MCB #1	9/23/2025	MB	TM	331.3	500	1060	607.8	3.9	UI22YN Interim 38
Unit #2 MCB #1	9/23/2025	MB	TM	326.8	500	1383	607.8	5.1	UI22YN Interim 39
Unit #2 MCB #1	9/23/2025	MB	TM	315.7	500	994	607.8	3.8	UI22YN Interim 40
Unit #2 MCB #1	9/23/2025	MB	TM	322.6	500	563	607.8	2.1	UI22YN Interim 41
Unit #2 MCB #1	9/23/2025	MB	TM	333	500	1353	607.8	4.9	UI22YN Interim 42
Unit #2 MCB #1	9/23/2025	MB	TM	322.5	500	1191	607.8	4.5	UI22YN Interim 43
Unit #2 MCB #1	9/23/2025	MB	TM	318	500	1163	607.8	4.4	UI22YN Interim 44
Unit #2 MCB #1	9/23/2025	MB	TM	324.6	500	945	607.8	3.5	UI22YN Interim 45
Unit #2 MCB #1	9/24/2025	MB	TM	337.3	500	1380	607.8	5.0	UI22YN Interim 46
Unit #2 MCB #1	9/24/2025	MB	TM	326.7	500	1579	607.8	5.9	UI22YN Interim 47
Unit #2 MCB #1	9/24/2025	MB	TM	342.5	500	948	607.8	3.4	UI22YN Interim 48
Unit #2 MCB #1	9/24/2025	MB	TM	343.7	500	1013	607.8	3.6	UI22YN Interim 49
Unit #2 MCB #1	9/24/2025	MB	TM	329.9	500	1196	607.8	4.4	UI22YN Interim 50
Unit #2 MCB #1	9/24/2025	MB	TM	355.5	500	1288	607.8	4.4	UI22YN Interim 51
Unit #2 MCB #1	9/24/2025	MB	TM	343.8	500	1440	607.8	5.1	UI22YN Interim 52
Unit #2 MCB #1	9/24/2025	MB	TM	338.3	500	769	607.8	2.8	UI22YN Interim 53
Unit #2 MCB #1	9/24/2025	MB	TM	352	500	1684	607.8	5.8	UI22YN Interim 54
Unit #2 MCB #1	9/24/2025	MB	TM	395.7	500	1496	607.8	4.6	UI22YN Interim 55

CJ Interim Completion Report – Addendum O

Appendix B. Photos

Contents

<i>Section</i>	<i>Page</i>
RRM	B-1
Interim Cover	B-13

Appendix B. Photographs – RRM



Photo 1. Dump Ramp Operations. October 2024



Photo 2. RRM Placement. October 2024

Appendix B. Photographs – RRM (*continued*)



Photo 3. Winter Day in Disposal Cell November 2024



Photo 4. Size Reduction of Material Inside Disposal Cell. November 2024

Appendix B. Photographs – RRM (*continued*)



Photo 5. Operations in Disposal Cell Working on a Lift. December 2024



Photo 6. Dozer Placing Material on a Lift. December 2024

Appendix B. Photographs – RRM (continued)



Photo 7. Loader Loading RRM into Haul Trucks. January 2025



Photo 8. Dust Control on Haul Route. January 2025

Appendix B. Photographs – RRM (*continued*)



Photo 9. QC Vehicle near Moisture Sample Location. February 2025



Photo 10. Operations Working on a Lift. February 2025

Appendix B. Photographs – RRM (continued)



Photo 11. Dozer Placing RRM in proximity of One Trip Cans. March 2025



Photo 12. RRM Material Placement on Upper Lift. March 2025

Appendix B. Photographs – RRM (continued)



Photo 13. Traffic Control in Cells, Trucks traveling to and from Placement Area. April 2025



Photo 14. RRM Placement and Dust Control. April 2025

Appendix B. Photographs – RRM (*continued*)



Photo 15. Water Wagon performing Dust Control. May 2025



Photo 16. Lid Removal from One Trip Container. May 2025

Appendix B. Photographs – RRM (*continued*)



Photo 17. One Trip Containers Receiving Flowable Fill to Minimize Voids. June 2025



Photo 18. Filling One Trip Containers June 2025

Appendix B. Photographs – RRM (continued)



Photo 19. One Trip Containers Buried Prior to Lift Compaction. July 2025



Photo 20. RRM Placement Around One Trip Containers July 2025

Appendix B. Photographs – RRM (continued)



Photo 21. QC Weighing an RRM Moisture Sample in the Lab. August 2025



Photo 22. QC Drying an RRM Moisture Sample in the Lab. August 2025

Appendix B. Photographs – RRM (*continued*)



Photo 23 . Moving Fernald Rail to the Cell August 2025



Photo 24. Loader Removing Top 6" - 8" of material from Fernald Rail Area. August 2025

Appendix B. Photographs – Interim Cover



Photo 25. Dozer Placing Material on a Lift in the Cell. September 2025



Photo 26. Compactor and Dozer Placing Material. September 2025

Appendix B. Photographs – Interim Cover (*continued*)



Photo 27. Loading Side Dump with Manco Shale for Interim Cover. August 2025



Photo 28. Equipment Inspections prior to Interim Cover Placement. August 2025

Appendix B. Photographs – Interim Cover (*continued*)



Photo 29. Side Dump and Pup Placing Manco Shale on Interim Cover. August 2025



Photo 30. QC Finished a Sand Cone. September 2025

Appendix B. Photographs – Interim Cover (*continued*)



Photo 31. Motor Grader Placing Material on Interim Cover. September 2025



Photo 32. Finished Interim Cover. September 2025

Appendix B. Photographs – Interim Cover (*continued*)



Photo 33. Interim Cover Completed. September 2025



Photo 34. Side Dump for Protective Cover Placement. September 2025