


# Vogtle Unit 4 3Q/2012 Performance Summary

Construction Action Matrix Column:  
Licensee Response  
-----  
Assessment Reports



## Most Significant Inspection Findings

3Q/2012	No findings this quarter	No findings this quarter	No findings this quarter	No findings this quarter	No findings this quarter	No findings this quarter
2Q/2012	<b>G</b>	No findings this quarter	<b>G</b>	No findings this quarter	No findings this quarter	No findings this quarter
1Q/2012	No findings this quarter	No findings this quarter	No findings this quarter	No findings this quarter	No findings this quarter	No findings this quarter

## Additional Inspection and Assessment Information

❖ **Assessment Reports/Inspection Plans:**

- [2012Q3](#)
- [2012Q2](#)
- [2012Q1](#)
- [2011Q4](#)

❖ [List of Construction Inspection Reports](#)

❖ [List of Construction Assessment Reports/Inspection Plans](#)

❖ [Violations Identified Prior to Implementation of cROP Pilot](#)

## Design Engineering

---

**Identified By:** NRC

**Identification Date:** 5/25/2012

**Significance:** Green

**Item Type:** ITAAC Finding

### Inadequate Design Control of Software Development

An NRC identified ITAAC finding of very low safety significance (Green) which involved a violation (VIO) of 10 CFR Part 50, Appendix B, Criterion III, "Design Control," was identified by the inspectors on May 25, 2012, regarding the licensee's failure to assure that applicable regulatory requirements and the design basis, as defined in § 50.2 and specified in the license application, for the Protection and Safety Monitoring System (PMS) were correctly translated into specifications, drawings, procedures, and instructions. Specifically:

- The verification and validation (V&V) effort did not adequately perform the minimum V&V tasks including software requirements evaluation, interface analysis, criticality analysis, hazard analysis, and risk analysis;
- The V&V of the System Definition (requirements) phase activities was not performed independently;
- Reusable software element documents (RSED) did not follow the prescribed life cycle activities;
- A software hazard analysis of the software requirements specification (SRS) was not performed;
- The SRS was ambiguous, incomplete and was not ranked for importance.

At the time of the exit meeting for this report, the planned corrective actions for these issues were being evaluated by the licensee. These issues were entered into a corrective action program as Condition Report 438475.

The inspectors determined this issue is more than minor because, if left uncorrected, it represents a failure to implement an adequate process and quality oversight function that could render the quality of the construction activity unacceptable or indeterminate, and it could adversely affect the closing of an ITAAC. The finding affected the objective of the Design/Engineering Cornerstone, which is to ensure that licensee's processes are adequately developed and implemented for design control. The finding was determined to be an ITAAC Finding because examples of this finding are material to the acceptance criteria of ITAAC 2.5.2.12, in that; software requirements were not ranked for importance and the V&V team was not independent of the design team. The inspectors evaluated the finding using the construction SDP and determined that, because there were no issues identified that would reasonably be expected to impair the design function of the PMS, the finding screened as Green. The finding was cross-cutting in the area of baseline inspection, work practices, because the licensee failed to ensure supervisory and management oversight of work activities associated with the PMS software development such that the construction quality was supported. [A.4(c)].

 [TOP](#)

## Procurement/Fabrication

---

 [TOP](#)

## Construction/Installation

---

**Identified By:** NRC

**Identification Date:** 5/7/2012

**Significance:** Green

**Item Type:** Technical Finding

## Failures to Properly Classify Conditions Adverse to Quality

The inspectors identified a Green technical finding and cited violation (NOV) of 10 CFR Part 50, Appendix B, Criterion XVI, Corrective Action, with five examples of the licensee's failure to adequately identify conditions adverse to quality (CAQ) due to inadequate evaluation and classification attributes. The licensee issued Condition Report (CR) 441941 to address this issue and to review the classification of the five identified examples and other corrective action documents for inappropriate thresholds.

This performance deficiency had greater than minor safety significance because it identified issues that, if left uncorrected, represented failures to implement an adequate program that could render the quality of the construction activity unacceptable or indeterminate. The finding was a technical finding associated with the construction/installation cornerstone and was evaluated under the construction significance determination process as outlined in IMC 2519P Appendix A. This finding is of very low safety significance (Green) because none of the examples impaired the design function of a system or structure listed in the construction significance determination process risk importance table. This finding was directly related to the construction cross cutting area of baseline inspection and the Corrective Action Program component because the licensee's suppliers failed to adequately evaluate and classify conditions as adverse to quality due to an inappropriately high threshold for classifying conditions adverse to quality. [A.5(c)].

**Identified By:** NRC

**Identification Date:** 5/7/2012

**Significance:** Green

**Item Type:** Technical Finding

## Failure to Correct a Condition Adverse to Quality

The inspectors identified a Green technical finding and cited violation of 10 CFR Part 50, Appendix B, Criterion XVI, Corrective Action, for a failure to correct a CAQ. The licensee initiated CR 441949 to document this finding in their corrective action program, and to evaluate the extent of the condition and the areas where corrective action may be needed.

This performance deficiency had greater than minor safety significance because it involved the closure of three corrective action reports that all identified a potential adverse trend (a potential CAQ or significant CAQ) without an evaluation or justification for closure and without any corrective action. The finding was a technical finding associated with the construction/installation cornerstone and was evaluated under the construction significance determination process as outlined in IMC 2519P Appendix A. This finding is of very low safety significance (Green) because the identified condition did not impair the design function of a system or structure listed in the construction significance determination process risk importance table. This finding was directly related to the construction cross cutting area of baseline inspection and the corrective action program component because the licensee's supplier failed to adequately evaluate and correct conditions adverse to quality. [A.5(c)].

 [TOP](#)

## Inspection/Testing

---

 [TOP](#)

## Security Programs

---

 [TOP](#)

# Operational Programs

---

 TOP