



**Don DePierro**  
Senior Vice President, Nuclear Division  
Power

CB&I  
128 S. Tryon Street, Suite 1000  
Charlotte, NC 28202  
Tel: +1 980-321-8232  
don.depierro@cbi.com

10 CFR 21.21

August 19, 2014

U.S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, DC 20555-0001

**SUBJECT: UPDATED INTERIM 10 CFR PART 21 REPORT REGARDING DEVIATIONS OF  
MODULES AND SUB-MODULES SUPPLIED FOR AP1000 PROJECTS**

The attachment to this letter provides an updated interim report in accordance with 10 CFR 21.21 pertaining to the identification of deviations associated with modules and sub-modules being supplied as structural components for the V. C. Summer and Vogtle nuclear projects. The deviations that are being evaluated are associated with measurement of surface contamination and conductimetric analysis of water soluble ionic contamination of blasting abrasives used on module and sub-module components. This condition was previously described in an interim report letter dated July 3, 2014.

Evaluation for reportability in accordance with 10 CFR Part 21 was not able to be completed within the previously planned time due the need for further testing of some coated surface samples. It is expected that the evaluation for reportability will be completed by October 17, 2014.

If you have any questions pertaining to this information, please contact Curtis Castell, Licensing Manager, at 980-321-8314.

Sincerely,

Don DePierro  
Senior Vice President, Nuclear

cc: Regional Administrator, USNRC, Region II

Attachment

JE19  
NR0

UPDATED INTERIM 10 CFR PART 21 REPORT REGARDING DEVIATIONS OF MODULES  
AND SUB-MODULES SUPPLIED FOR AP1000 PROJECTS

This report is being provided as an updated interim report in accordance with 10 CFR 21.21. This update is being provided because additional time is needed to perform testing on samples of coated surfaces and evaluate the condition.

(i) Name and address of the individual or individuals informing the Commission.

Mr. Don DePierro  
CB&I Nuclear  
128 S. Tryon St., Suite 1000  
Charlotte, NC 28202

(ii) Identification of the facility, the activity, or the basic component supplied for such facility or such activity within the United States which fails to comply or contains a defect.

No basic components have been determined to fail to comply or contain a defect. This is an interim report. The deviations that are being evaluated are associated with measurement of surface contamination and conductimetric analysis of water soluble ionic contamination of blasting abrasives used on module and sub-module components supplied for construction of V. C. Summer Unit 2 & 3 and Vogtle Unit 3 & 4 nuclear projects.

(iii) Identification of the firm constructing the facility or supplying the basic component which fails to comply or contains a defect.

No basic components have been determined to fail to comply or contain a defect. This is an interim report. The deviations that are being evaluated are associated with measurement of surface contamination and conductimetric analysis of water soluble ionic contamination of blasting abrasives used on module and sub-module components supplied for construction of V. C. Summer Unit 2 & 3 and Vogtle Unit 3 & 4 nuclear projects. The affected modules and sub-modules are being supplied by CBI Lake Charles, 3191 West Lincoln Rd., Lake Charles, LA 70605.

(iv) Nature of the defect or failure to comply and the safety hazard which is created or could be created by such defect or failure to comply.

No basic components have been determined to fail to comply or contain a defect. This is an interim report. The deviations that are being evaluated are associated with measurement of surface contamination and conductimetric analysis of water soluble ionic contamination of blasting abrasives used on module and sub-module components supplied for construction of V. C. Summer Unit 2 & 3 and Vogtle Unit 3 & 4 nuclear projects.

It is currently expected that the evaluation of these conditions will be completed by October 17, 2014.

(v) The date on which the information of such defect or failure to comply was obtained.

The discovery date of these deviations is based on the date of the letter provided by CB&I Lake Charles to CB&I Power. That letter is dated April 11, 2014. Additional time is needed to perform testing on samples of coated surfaces and evaluate the condition.

(vi) In the case of a basic component which contains a defect or fails to comply, the number and location of these components in use at, supplied for, being supplied for, or may be supplied for, manufactured, or being manufactured for one or more facilities or activities subject to the regulations in this part.

No basic components have been determined to fail to comply or contain a defect. This is an interim report. The deviations that are being evaluated are associated with measurement of surface contamination and conductimetric analysis of water soluble ionic contamination of blasting abrasives used on module and sub-module components supplied for construction of V. C. Summer Unit 2 & 3 and Vogtle Unit 3 & 4 nuclear projects.

(vii) The corrective action which has been, is being, or will be taken; the name of the individual or organization responsible for the action; and the length of time that has been or will be taken to complete the action.

No basic components have been determined to fail to comply or contain a defect. This is an interim report. The deviations that are being evaluated are associated with measurement of surface contamination and conductimetric analysis of water soluble ionic contamination of blasting abrasives used on module and sub-module components supplied for construction of V. C. Summer Unit 2 & 3 and Vogtle Unit 3 & 4 nuclear projects.

It is currently expected that the evaluation of these conditions will be completed by October 17, 2014.

(viii) Any advice related to the defect or failure to comply about the facility, activity, or basic component that has been, is being, or will be given to purchasers or licensees.

No basic components have been determined to fail to comply or contain a defect. This is an interim report.

(ix) In the case of an early site permit, the entities to whom an early site permit was transferred.

Not applicable.