

# RECEIVED REGION 1

Westinghouse Electric Company 200 AUG 17 PH 1:23

Box 355 Pittsburgh Pennsylvania 15230-0355

August 15, 2000

U. S. Nuclear Regulatory Commission, Region I 475 Allendale Road King of Prussia, PA 19406-1415

L-8 070-00026

Attention: Licensing Assistance Team

Dear Sirs:

Subject: Submittal of Final Radiological Survey Documentation for Westinghouse Specialty Metals Plant Site - License Number SNM-37 (Terminated)

Westinghouse Electric Company LLC (Westinghouse) hereby submits this radiological survey information for the Westinghouse Specialty Metals Plant located at Blairsville, PA (License Number SNM-37 – Terminated). The attached documentation provides the results of the detailed radiological surveys conducted of the buildings on the site. These results demonstrate that the buildings meet the acceptance criteria for unrestricted release.

License SNM-37 was terminated in the early 1960's. However, the NRC's review of terminated licenses had identified this license as one for which inadequate documentation existed to establish that the site met the applicable criteria for license termination. At the public meeting held on February 22, 1994, Westinghouse committed to voluntarily conduct additional surveys and any appropriate remediation. This submittal completes that commitment with respect to the buildings.

If you have any questions concerning this submittal, please contact me at the above address or by telephone at (412) 374-4652.

Sincerely.

A. Joseph Nardi, Supervisory Engineer Environment, Health and Safety

Attachment

cc: Roy Woods, Radiation Health Physicist Commonwealth of Pennsylvania, Department of Environmental Protection 400 Waterfront Drive Pittsburgh, PA 15222-4745

# NMSS/RGN MATERIALS-002

# SITE REMEDIATION PLAN FOR THE FORMER ZIRCALOY BURN AREA

# WESTINGHOUSE SPECIALTY METALS PLANT SITE BLAIRSVILLE, PENNSYLVANIA

Revision 0, June 2000

# TABLE OF CONTENTS

<u>Section</u> Pa	<u>ge</u>
1.0 GENERAL INFORMATION 1	-1
1.1 Introduction	-1
1.2 Purpose, Scope and Format 1	-1
	-1
1.4 Overview of Operational History 1	-2
1.5 Overview of Environmental Setting 1	-2
1.5.1 Physiography and Topography 1	-3
	-3
1.5.1.2 Site Specific Topography 1	-3
1.5.2 Geology	-3
1.5.2.1 Regional Bedrock Geology	-3
	-4
1.5.2.3 Site Specific Bedrock Geology 1	-4
	-5
	-5
	-5
	l-6
1.5.5.2 Die Dpeeme Mydrogeeregy	l-7
1.5.4 Meteorology and enhanced by the territer to terr	-7
	l-7
	l-7
	1-8
Training and the second s	1-8
	1-8
1.7.2.1 Advantages	1-8
1.7.2.1 /10/mmmgeo	1-8
1.7.2.2 Dioudiunuugoo	1-8
	1-9
1.0 Dumming of Flumee Reprinter Flore and Florence Electric	1-9
1.0.1 Openhand House 1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.	1-9
1.8.2 Construction Debris Material	
1.9 Site Remediation Plan Overview	.10
1.10 Procedure for Revising This Plan	
1.10 Procedure for Revising This Plan	.11
2.0 DESCRIPTION OF PLANNED SITE REMEDIATION ACTIVITIES	2-1
	2-1 2-1
	2-1 2-1
Zili Olio Kolloulaitoli Lian Objectico, include, and include	2-1 2-1
A.I.A Thumber Monochanton Monocology	2-1 2-1
	2-1 2-2
2.1.9 Mumgomont Control and 1100000000 v v v v v v v v v v v v v v	2-4
2.2 Remediation Organization and Responsibilities	2-5

#### BKA00022.WES

Revision 0, June 2000

i

# TABLE OF CONTENTS

(continued)

# **Section**

2.2.1 Roles, Responsibility and Authority 2-5					
2.2.1.1 General					
2.2.2 Westinghouse Organization					
2.2.2.1 Program Manager					
2.2.2.2 Remediation Project Review Committee					
2.2.2.3 Project Manager					
2.2.3 Contractor Organization					
2.2.3.1 Project Manager					
2.2.3.2 Project Radiation Safety Officer 2-7					
2.2.3.3 Environmental Safety and Health Coordinator (ES&HC) 2-8					
2.2.3.4 Quality Assurance Coordinator (Optional)					
2.2.3.5 Laboratory Manager (Optional) 2-8					
2.2.3.6 Field Operations Supervisor 2-9					
2.2.3.7 Radiological Controls Technician 2-9					
2.2.3.8 Remediation Contractor Personnel 2-9					
2.2.3.9 Site Personnel					
2.3 Stop-Work Authority and Grounds for Dismissal 2-9					
2.4 Administrative and Field Procedures and Review Requirements					
2.4.1 Minimum Qualifications for Key Positions 2-10					
2.4.1.1 Westinghouse Program Manager 2-10					
2.4.1.2 Westinghouse Project Manager 2-10					
2.4.1.3 Contractor Project Manager					
2.4.1.4 Coordinator of Quality Assurance					
2.4.1.5 Radiation Safety Officer					
2.4.1.6 Environmental Safety and Health Coordinator					
2.4.1.7 Laboratory Manager					
2.4.1.8 Field Operations Supervisor					
2.5 Training Requirements					
2.5.1 General					
2.5.2 Site Orientation and Training					
2.5.3 Radiation Safety Training					
2.5.4 Industrial Safety Training					
2.5.5 Training Verification and Documentation					
2.5.6 Employee Access to Information					
2.6 Contractor Assistance					
2.6.1 Contractors					
2.6.1.1 Remediation Contractor					
2.6.2 Subcontractors					

# TABLE OF CONTENTS

(continued)

# **Section**

3.0 DESCRIPTION OF METHOD USED FOR PROTECTION OF OCCUPATIONAL AND
PUBLIC HEALTH AND SAFETY 3-1
3.1 Facility Radiological History Information
3.1.2 Summary of Previous Radiological Site Characterization Activities
3.1.2.1 Former Zircaloy Burn Building Area 3-1
3.1.2.2 Physical Characterization
3.1.2.2.1 Radiological Characterization
3.1.2.2.2 Soil Volume Estimates
3.1.2.2.3 Conclusions
3.1.3 Summary of Previous Radiological Remediation Actions in Former Zircaloy Building Area 3-5
3.1.3.1 Drain Pipe Excavation
3.1.3.2 Removal of Sumps
3.1.3.3 Identification of Leach Field System
3.1.3.4 Separation of Building Rubble 3-7
3.1.3.5 Formation and Evaluation of "Clean" Soil Pile
3.1.3.6 Identification of Ash Layer 3-8
3.1.3.7 Identification of Former Lagoon 3-9
3.1.3.8 Other Areas
3.1.3.9 Feasibility Analysis
3.1.4 Summary of Previous Chemical Characterization Activities
3.1.4.1 RCRA Waste Management Program Report 3-12
3.1.4.2 Preliminary RCRA Assessment Report
3.1.4.3 Water Quality Evaluation Addendum to the RCRA Assessment
3.1.4.4 Surface Water and Groundwater Sampling and Analysis Report
3.1.4.5 Phase I Investigation
3.1.4.6 Phase II Investigation
3.1.4.7 Phase II Groundwater Assessment and Assessment of Former Lagoon Area 3-14
3.1.5 Conclusions
3.1.6 Summary of Chemical Remediation Activities
3.1.6.1 Underground Waste Hydrofluoric Acid and Methylene Chloride Storage Tank Remediation-16
3.1.6.2 Westro Underground Waste Oil Tank BV-2086
3.1.6.3 Above-Ground 15,000-Gallon Trichloroethene/1,1,1-Trichloroethane Storage Tank 3-16
3.1.6.4 Sludge Drying Beds
3.1.6.5 "Triclene" Pits
3.1.6.6 Underground Gasoline Storage Tanks
3.1.6.7 Main Building Gage Laboratory Sump and Flooring
3.2 Radiological Control Program
3.2.1 ALARA Program
3.2.1 Health Physics Program
3.3.1 Quality Assurance Program
3.3.2 Selection, Calibration and Maintenance of Equipment and Instrumentation

## TABLE OF CONTENTS

(continued)

Section

# TABLE OF CONTENTS

(continued)

# Section

3.3.10 Posting and Labeling
3.3.11 Records and Reports 3-35
3.3.12 Potential Sources of Contamination Exposure
3.3.12.1 Building Rubble
3.3.12.2 Openland Areas
3.4 Contractor Personnel
3.4.1 Radiation Protection and Contamination Control Program and Related Procedures 3-37
3.4.2 Westinghouse Contractor and Subcontractor Responsibilities
3.4.2.1 Westinghouse
3.4.2.2 Contractors and Subcontractors
3.5 Radioactive Waste Management 3-38
3.5.1 Waste Type
3.5.1.1 Openland Areas
3.5.1.1.1 Soil
3.5.1.1.2 Construction Debris Material
3.5.1.1.3 Water or Liquids
3.5.1.2 Construction Debris Material
3.5.1.2.2 Liquids
3.5.1.2.3 Soil
3.5.1.2.4 Dry Active Waste
3.5.2 Regulatory Requirements 3-40
3.5.3 Projected Quantities Material to be Transported Offsite
3.5.4 Temporary Onsite Storage
4.0 PLANNED FINAL RADIATION STATUS SURVEY
4.1 Background Information
4.2 Site Information
4.3 Final Status Survey Overview 4-1
4.3.1 Survey Objectives
4.3.1.1 Surface Activity of Construction Debris Material 4-1
4.3.1.2 Soil Activity
4.3.2 Identity of Contaminants and Compliance with Established Release Limits
4.3.2.1 USNRC Release Criteria
4.3.3 Organization and Responsibilities 4-3
4.3.4 Training
4.3.5 Laboratory Services
4.3.6 General Survey Plan
4.4 Survey Plan and Procedures
4.4.1 General
4.4.2 Instrumentation
4.4.3 Survey Plan
-

# TABLE OF CONTENTS

(continued)

Sect	ion

4.4.3.1 Area Classification
4.4.3.1.1 Openland Areas 4-6
4.4.3.1.2 Affected and Unaffected Areas 4-7
4.4.3.1.3.1 Affected Areas
4.4.3.1.3.1.1 Openland Areas 4-7
4.4.3.1.4 Unaffected Areas 4-7
4.4.3.2 Reference Grids
4.4.3.3 Scanning Methodology 4-8
4.4.3.3.1 Openland Scans 4-8
4.4.3.4 Surface Activity Measurements 4-8
4.4.3.4.1 Direct Measurements
4.4.3.4.1.1 Affected Surface Areas (Construction Debris Material) 4-8
4.4.3.4.1.2 Unaffected Surface Areas
4.4.3.4.2 Removable Contamination Measurements 4-9
4.4.3.6 Openland Areas Soil Sampling and Exposure Rate Measurements
4.4.3.6.1 Surface and Subsurface Soil 4-9
4.4.3.6.1.1 Affected Areas
4.4.3.6.2.2 Unaffected Areas
4.4.3.7 Water
4.4.3.7.1 Groundwater Monitoring 4-9
4.5 Background Level Determinations
4.6 Sample Analysis
4.6.1 Soil
4.6.2 Water
4.7 Quality Assurance
4.7.1 Quality Assurance Plan
4.7.2 Definition of Responsibilities
4.7.2.1 Quality Assurance Coordination
4.7.3 Plans and Procedures
4.7.4 Documentation Requirements
4.7.5 Training and Qualification of Survey Staff 4-11
4.7.6 Equipment Maintenance and Calibration
4.7.7 Data Management
4.7.8 Sample Chain-of-Custody
4.7.9 Audits/Surveillance
4.7.10 Health and Safety
4.8 Data Interpretation
4.8.1 Data Presentation
4.8.2 Defining the Release Criterion       4-13         4.8.2.1 Concrete Foundation Material       4-13         4.8.2.2 Openland       4-13

#### TABLE OF CONTENTS (continued)

#### Section

#### LIST OF APPENDICES

APPENDIX A Radiological Control Plan

APPENDIX B Analysis of Potential Radiological Exposures to Workers and General Public

APPENDIX C Health and Safety Plan

APPENDIX D Formation and Evaluation of "Clean Soil" Pile

APPENDIX E Conclusions and Findings

APPENDIX F QA Plan

Page

## LIST OF TABLES

#### Table NumberTitle

#### Table 1Boring Summary

- Table 2
   Overview of Major Activities and Tasks for WSMPS Remediation Project
- Table 3
   Tentative Remediation Schedule
- Table 4
   Personnel Training Requirements
- Table 5Down Hole Gamma Survey Results
- Table 6 Comparison of MS-2 and Gamma Spectrometry U-235 Data
- Table 7
   MS-2 Data for Soil Core Samples
- Table 8 Filtered MS-2 Sample Data
- Table 9
   Quantity of Potentially Impacted Soils
- Table 10 Instrumentation Specifications and Requirements for Radiological Surveys and Monitoring
- Table 11
   Radiation Exposure Limits
- Table 12
   Air Monitoring/Sampling Action Levels
- Table 13 Radiological Contamination Limits and Selection of Personnel Protective Equipment
- Table 14
   Groundwater Analytical Results Blairsville Facility
- Table 15 Surface Water Analytical Results Blairsville Facility
- Table 16
   Sediment Analytical Results Blairsville Facility
- Table 17 Radiological Data Sediment Samples
- Table 18 Groundwater Analytical Results (Phase II)
- Table 19 Groundwater Analytical Results (Phase II Assessment)

#### LIST OF FIGURES

Figure Number Title

- Figure 1 Site Location Map, Specialty Metals Plant, Blairsville, Pennsylvania
- Figure 2 Structure Contour Map, Upper Freeport Coal Seam
- Figure 3 Generalized Stratigraphic Column
- Figure 4 Regional Geologic Map
- Figure 5 Phase I Sample Location Plan
- Figure 6 Phase II Sample Location Plan
- Figure 7 Location Map Former Zircaloy Burn Area
- Figure 8 Organization Chart for WSMPS Project Activities
- Figure 9 Location Map Former Zircaloy Burn Area Soil Boring Location
- Figure 10 Gamma Spectrometry U-235 Data
- Figure 11 Fence Diagram, Former Zircaloy Burn Area
- Figure 12 MS-2 Data, 0-12 Inches
- Figure 13 MS-2 Data, 12-24 Inches
- Figure 14 MS-2 Data, 24-36 Inches
- Figure 15 MS-2 Data, 36-48 Inches
- Figure 16 MS-2 Data, 48-60 Inches
- Figure 17 MS-2 Data, 60+ Inches
- Figure 18 Site Plan

## **1.0 GENERAL INFORMATION**

#### **1.1 Introduction**

This document presents the Site Remediation Plan (SRP) for the Former Zircaloy Burn (FZB) Area located at the Westinghouse Specialty Metals Plant Site (WSMPS), Blairsville, Pennsylvania (Figure 1). The selected remediation approach for the FZB Area consists of in-situ characterization/final survey followed by excavation of soils containing concentrations of uranium that exceed the performance objectives identified in the "Disposal or Onsite Storage of Residual Thorium or Uranium Waste From Past Operations" SECY-81-576 (USNRC, October 1981) and NUREG/CR-5849 "Manual for Conducting Radiological Surveys in Support of License Termination" (USNRC, June 1992). Concrete and other construction debris type material associated with the FZB Area will be remediated to the levels specified in "Guidance for Decontamination of Facilities and Equipment Prior to Release for Unrestricted Use or Termination of License for Byproduct, Source, or Special Nuclear Materials" (USNRC, August 1987). Site remediation activities for the construction and debris material and openland areas will be carried out under the direction of Westinghouse Electric Company.

#### 1.2 Purpose, Scope and Format

The general purpose of this plan is to:

- Describe the methodology necessary to remediate the FZB Area and related surroundings to levels acceptable for unrestricted release and
- Conduct remediation activities in a controlled manner consistent with applicable federal, state and local regulations for maintaining the health and safety of workers, and the general public and the environment.

The scope, format and content of this plan has been prepared consistent with the following guidelines:

• Regulatory Guide 3.65, "Standard Format and Content of Decommissioning Plans for Licensees under 10 CFR Parts 30, 40 and 70" Nuclear Regulatory Commission, August 1989.

#### 1.3 Applicable Regulatory Requirements, Regulations and Guidance

Remediation activities and the related survey and sampling methodologies presented herein will conform to the regulations and guidelines set forth in the following documents to the extent they are applicable.

#### <u>USNRC</u>

- Code of Federal Regulations, Title 10.
- Disposal or Onsite Storage of Residual Thorium or Uranium Waste from Past Operations SECY-81-576 (USNRC, October 1981).

- NUREG/CR-5849, Manual for Conducting Radiological Surveys in Support of License Termination (draft) (USNRC, June 1992).
- USNRC Guidelines for Decontamination of Facilities and Equipment Prior to Release for Unrestricted Use or Termination of Licenses for By-Product, Source or Special Nuclear Material (USNRC, August 1987).
- Action Plan to Ensure Timely Remediation of Sites Listed in the Site Decommissioning Management Plan SECY-92-106 (USNRC, April 1992).

## **1.4 Overview of Operational History**

During the period from approximately 1955 to 1961, fuel manufacturing operations were conducted at the WSMPS facility using enriched uranium in both metal and oxide forms. This involved both highly enriched uranium for the Navy fuel program (under work for the Bettis Atomic Power Laboratory) and low enriched uranium for atomic power plants (under License SNM-37 from the U.S. Atomic Energy Commission). AEC license SUC-509 authorized Westinghouse to perform research and development for fuel elements using depleted uranium at the Blairsville facility. This license was terminated on December 31, 1964. As part of a United States Nuclear Regulatory Commission (USNRC) program to ensure that AEC and USNRC licenses that have been terminated meet the USNRC's current criteria for release for unrestricted use, the Blairsville site was determined to require additional review.

Beginning in 1993, Westinghouse personnel performed preliminary screening measurements in areas of the facility where licensed material had been handled. Several interior and exterior areas have since been characterized and remediated.

Records indicate that the radioactive wastes were processed and packaged in the area known as the FZB Area (or Cow Palace) of the Blairsville site in addition to other potential areas. The investigation into the FZB Area was initiated in 1995. Several reports included data from the initial investigations. The results of the initial investigations did not indicate the presence of significant radioactive contamination.

During remediation activity to remove an underground pipe and sumps in the FZB Area conducted in June 1998, evidence of more significant radioactive contamination of the area was identified. Subsequent investigation and characterization has identified a variety of uranium contamination, including low enriched, high enriched, depleted uranium, and processed unenriched uranium.

#### 1.5 Overview of Environmental Setting

Information in this section is summarized from investigations performed on the FZB Area and surroundings by Cummings/Riter Consultants, Inc. during 1995-1996 (Cummings/Riter Consultants, Inc., May 1995, June 1995, 1996).

## 1.5.1 Physiography and Topography

Cummings/Riter reviewed published geological reference material covering the study area to develop an understanding of the regional geological setting for the Specialty Metals Plant Area. The results of this review are provided in the following subsections.

#### 1.5.1.1 Regional Topography

The Specialty Metals Plant is in the Unglaciated Allegheny Plateau section of the Appalachian Plateaus physiographic province (*Fenneman, 1938*). The Unglaciated Allegheny Plateau is characterized by low, broad ridges, although there are many valleys with relief of several hundred feet. The major drainage feature for this area is the Conemaugh River located north and east of the Specialty Metals Plant. The Conemaugh River flows northwest and joins Loyalhanna Creek at Saltsburg to form the Kiskiminetas River.

## 1.5.1.2 Site Specific Topography

As discussed in Section 1.5.1, the Specialty Metals Plant is located in the Unglaciated Allegheny Plateau of the Appalachian Plateau physiographic province on a broad, gently sloping ridge with steep slopes north and east of the facility adjacent to the Conemaugh River (Figure 1). Surface water drainage is generally west across the site via three shallow drainage channels which have been modified by the plant construction, the adjacent railroad bed and the formation of a large man-made pond at the southern limits of the site. Each of these drainage channels ultimately flows to the Conemaugh River. Surface elevations at the facility range from 980 to 1,000 feet above MSL, as compared to the approximate local Conemaugh River elevation of 905 feet MSL.

Review of existing site boring logs and published geologic reports covering the subject site area indicated the Specialty Metals Plant is underlain by fill material placed during plant construction, terrace deposits belonging to the Carmichaels Formation (Quaternary), residual soils formed from in-place weathering of bedrock, and sandstone belonging to the Glenshaw Formation of the Pennsylvania Age Conemaugh Group.

#### 1.5.2 Geology

Information from previous site investigations, along with the published geologic reference material for the site area, was utilized to provide an understanding of the site geologic setting, as discussed in the following subsections.

#### 1.5.2.1 Regional Bedrock Geology

Surficial bedrock in the vicinity of the Specialty Metals Plant belong chiefly to the Conemaugh Group of the Pennsylvanian subsystem. Typical bedrock consists of sandstones, shales, limestones, claystones, and coals (Figure 2).

The Pennsylvania Allegheny Group underlies the Conemaugh Group and consists of cyclic sequences of sandstone, shale, limestone clay and coal. Based on the structure contours drawn on the Upper Freeport

Coal Seam (Figure 3), the Upper Freeport Coal Seam is located approximately 300 feet below the Specialty Metals Plant. According to geological maps presented in Piper (1933), the geologic unit underlying the Specialty Metals Plant corresponds to the Saltsburg Sandstone member. The Saltsburg Sandstone generally lies from 170 to 285 feet above the Upper Freeport Coal. The rock is typically massive, fine-grained, and white, gray or yellow in color. Within short distances, it may grade into a very thin-bedded argillaceous sandstone or a bluish-gray sandy shale or, less frequently, into a coarse-grained or even pebbly irregularly bedded rock (*Piper, 1933*).

## 1.5.2.2 Regional Glacial Geology

During the Illinoisan stage of glaciation, the aggradation of the Allegheny Valley region by glacial gravels blocked the mouths of the tributary streams from the non-glaciated terrain to the south and caused them to deposit much of their load. After the streams had completed their post-Illinoisan downcutting, in part in wholly new courses, these sediments remained as a veneer over the rock terraces and abandoned reaches. These high stream-laid terrace deposits, free from ice-borne material of distant origin, and contemporaneous with the early glacial valley train, are known as the Carmichaels Formation (*Piper*, 1933).

According to Piper (1933), the most extensive deposits of the broad terraces within the Kiskiminetas basin occur at an altitude of about 1,040 feet above MSL along the Conemaugh River between Blairsville and Tunnelton. The Carmichaels Formation is composed largely of sand, silt and clay of local derivation, with some deeply weathered boulders.

In addition to the terrace deposits, residual soils formed from weathering of the underlying bedrock are present in the site vicinity. The residual soils are locally indistinguishable from the more prominent terrace deposits.

#### **1.5.2.3** Site Specific Bedrock Geology

The Specialty Metals Plant is located in an area where the bedrock units are folded into a series of anticlines and synclines which generally have a northeast-southeast trend. Specifically, the facility is located approximately 0.6 miles northwest of the axis of the Fayette Anticline and approximately 1.5 miles southeast of the Greensburg Syncline (Figure 4). Based on this location, in addition to structure contours drawn on the Pittsburgh Coal Seam (Wagner, 1975), the rocks underlying the Specialty Metals Plant would be expected to dip to the northwest at a rate of approximately 160 feet per mile.

However, as shown on Figure 3, the structure contours drawn on the Upper Freeport Coal indicate a dip to the northeast at a rate of approximately 170 feet per mile in response to the northeast plunging Fayette Anticline.

The uppermost bedrock encountered at the Specialty Metals Plant consists of brown to gray fine-tomedium grained sandstone, with gray shale interbeds. This unit corresponds to the Saltsburg Sandstone unit (Figure 2), based on the reported elevation of the Upper Freeport Coal Seam beneath the Specialty Metals Plant.

The first mineable coal seam underlying the Specialty Metals Plant is the Upper Freeport Coal Seam, located approximately 300 feet below ground surface. According to the U.S. Department of the Interior, Office of Surface Mining Reclamation and Enforcement, no underground coal mining has occurred beneath the Specialty Metals Plant.

Nine deep (greater than 100 feet in depth) borings were advanced at the Specialty Metals Plant for installation of groundwater supply wells. No boring logs or well installation records are available for the groundwater supply wells.

#### 1.5.2.4 Site Specific Glacial Geology

Borings logs completed for collection of soil samples and monitoring well installation indicate that the unconsolidated deposits immediately underlying the Specialty Metals Plant are variable in nature and generally consist of brown, orange and gray, clayey silt, silty clay, and fine-to-medium grained, silty sand, with variable amounts of rock fragments. The unconsolidated deposits ranged in thickness from 5 feet to greater than 27 feet. The average thickness of unconsolidated deposits for borings encountering bedrock was approximately ten feet.

Many of the borings encountered fill consisting of brown and gray, clayey to sandy silt, with cinders, slag, and rock, wood and glass fragments. The unconsolidated deposits were locally saturated. Hydrostratigraphic Cross Sections depicting the unconsolidated deposits are provided in the Cummings/Riter Report (Cummings/Riter, May 1995).

#### 1.5.3 Hydrogeology

Groundwater is know to occur in both unconsolidated deposits and bedrock in the surrounding area. Each of these water bearing units is discussed separately below.

## 1.5.3.1 Regional Hydrogeology

The uppermost groundwater-bearing unit underlying the majority of the site area is associated with unconsolidated deposits comprised of terrace deposits of the Carmichaels Formation and residual soil formed from the in-place weathering of the underlying sandstone. The water-bearing properties of the Carmichaels Formation vary due to the variable texture, extent, and position of the deposits. Many of the thinner deposits of the Carmichaels, which lie on exposed terraces, are likely to be completely drained. On the broader terraces, however, groundwater may be encountered in the sandy and gravely layers of the formation. The primary source of recharge to these deposits is through direct recharge via precipitation. According to Piper (1933), groundwater yields up to five to ten gallons per minute can be developed where the coarse layers are not subject to drainage.

According to Piper (1933), the Conemaugh Formation is a productive source of groundwater. Sandstone member-the Connellsville, Morgantown, Saltsburg, Buffalo, and Mahoning sandstones--are especially productive over extensive areas.

Groundwater occurs in coarse grained, highly permeable zones of the member, which yield up to 100 gallons per minute where the member lies below drainage level. Locally, the massive sandstone member have been extensively fractures, and the joint openings serve as conduits for groundwater circulation. The shale members of the formation, together with the shale facies of the sandstone members produce limited (generally less than five gallons per minute) groundwater from bedding plane partings and from joint openings.

Locally, the collapse and subsidence of the roof above abandoned underground mine entries along the Upper Freeport Coal has induced drainage of the overlying basal members of the Conemaugh Formation so that they are not a source of groundwater. According to the U.S. Department of Interior, Office of Surface Mining Reclamation and Enforcement, no underground coal mining has occurred beneath the Specialty Metals Plant.

## 1.5.3.2 Site Specific Hydrogeology

Information obtained from the shallow soil borings and monitoring wells installed at the site indicates that the unconsolidated deposits are locally saturated and that the uppermost groundwater bearing unit is associated with the unconsolidated deposits and the underlying weathered bedrock. The borings also indicated that the shallow groundwater unit may not exist east of the Specialty Metals Plant along the steep hillside above the Conemaugh River, possibly due to increased stress relief fractures along the steep valley walls adjacent to the Conemaugh River which may allow drainage of the shallow groundwater into the more competent portion of the bedrock formation. According to Piper (1933), areas where unconsolidated terrace deposits (Carmichaels Formation) are located on exposed terraces, are likely to be completely drained.

Groundwater levels were measured in the seven shallow site monitoring wells on November 10, 1994. The resulting piezometric surface map indicated that shallow groundwater flow tends to mimic surface topography, with flow generally from west to east across the site. The horizontal hydraulic gradient varies from upgradient (west) to downgradient (east) location, with the gradient becoming much steeper east of the Specialty Metals Plant near Township Road 966. The average horizontal hydraulic gradient is approximately 0.02 foot per foot (ft/ft). The groundwater levels measured on November 10, 1994, ranged from 7 to 20 feet below ground surface (*Cummings/Riter, May 1995*).

A staff gauge was installed in the on-site pond to evaluate the relationship between surface water and shallow groundwater levels in site monitoring wells. Based on the one-time monitoring event conducted on November 10, 1994, the man-made pond appears to represent a groundwater recharge point for the local shallow groundwater unit, as evidenced by the pond surface water elevation (997.59 feet MSL), as compared to groundwater elevations in nearby monitoring wells MW-3 (994.24 feet MSL) and MW-8A (990.38 feet MSL) (Figure 5) (*Cummings/Riter, May 1995*).

The head relationship between the surface water drainage east of the facility adjacent to the sludge drying beds and the groundwater level in nearby monitoring well MW-2 indicated a potential for shallow groundwater discharge to the surface water drainage course in the vicinity of the sludge drying beds. However, further east, the groundwater level measured for monitoring well MW-9A on November 10, 1994 indicates a potential for surface water recharge to the shallow groundwater unit in the vicinity of

Township Road 966, east of the Industrial Waste Treatment Plant. This relationship may be the result of increased fracturing of the shallow bedrock unit with depth in the vicinity of Township Road 966.

No natural springs or seeps were observed in the vicinity of the Specialty Metals Plant. However, groundwater drains GW-1 (active) and GW-2 (abandoned) were reportedly installed to intercept groundwater seepage in the vicinity of the existing sludge drying beds (Figures 5 and 6).

#### 1.5.4 Meteorology and Climatology

Meteorology and climatological data for the Pittsburgh region recorded for the past 30 years is presented below:

- The average annual temperature is 49.7° F.
- The average annual rainfall is 35.4 inches.
- The annual snowfall is 53.6 inches.

The predominant wind direction is from the southwest (USDOC, 1989). Summer precipitation comes mainly in the form of thundershowers. Annually, thundershowers will occur on an average of 36 days.

#### **1.6 Overview of Previous Site Characterization Activities**

Site characterization activities were conducted by Cummings Riter Consultants, Inc. (Cummings Riter) at the FZB Area during 1995-1998. A summary of the site characterization efforts are presented in Section 3.1.2.

#### **1.7** Evaluation of Remediation Alternatives

At the WSMPS, a relatively small amount of radioactive material is present in low concentrations, distributed in a relatively large volume of uncontaminated soil. Alternatives that were considered in developing this remediation plan were:

- No Action; and
- Offsite disposal of soil containing an average concentration in excess of the USNRC release criteria (30 pCi/g) specified in "Disposal or Onsite Storage of Residual Thorium or Uranium Waste from Past Operations" SECY-81-576 (USNRC, October 1981) and NUREG/CR-5849 "Manual for Conducting Radiological Surveys in Support of License Termination" (USNRC, June 1992).

#### 1.7.1 No Action Alternative

Under this alternative no cleanup or remediation would be conducted. There are no health effects to the general public due to the radioactive contamination, as it is presently distributed at the WSMPS, even without further cleanup. Access to the site would be controlled. With proper precautions, workers at the site can be easily protected from any exposure to radiation in excess of existing guidance or regulations.

#### 1.7.1.1 Advantages

Under this alternative, minimum additional work is required. Some confirmatory test and surveys would be required, but the results are not likely to change the basic conclusions regarding the site. Leaving the contamination in place minimizes the potential for increased exposures during soil excavation and removal, and construction debris decontamination.

#### 1.7.1.2 Disadvantages

The no action alternative would require that special precautions be taken to protect workers from exposure to radiation in excess of existing guidance or regulations. Controls would be necessary to limit access to the site by the general public. Thus, the site would not be released for unrestricted future use.

#### 1.7.2 Offsite Disposal of Soils > 30 pCi/g

A detailed characterization of the subsurface soil would be required to identify soils with average concentrations of uranium in excess of the "Disposal or Onsite Storage of Residual Thorium or Uranium Waste from Past Operations" SECY-81-576 (USNRC, October 1981) and NUREG/CR-5849 "Manual for Conducting Radiological Surveys in Support of License Termination" (USNRC, June 1992). Soils so identified would be excavated and disposed of offsite. Contaminated concrete, steel and other construction type material surfaces would be decontaminated to the levels specified in "Guidance for Decontamination of Facilities and Equipment Prior to Release for Unrestricted Use or Termination of License for Byproduct, Source, or Special Nuclear Materials" (USNRC, August 1987).

#### 1.7.2.1 Advantages

Residual soil contamination would be remediated in accordance with the USNRC performance objectives and a site specific radiological assessment would not be required to demonstrate compliance with USNRC release criteria (USNRC, October 1981). The FZB Area would be released for unrestricted use and available for future utilization by Westinghouse.

#### 1.7.2.2 Disadvantages

The major disadvantage would be the expenditure of significant Westinghouse resources to fund this project during the calendar year 2000 that would otherwise be committed to other purposes. Some incremental dose to the remediation workers would occur, albeit small.

#### 1.7.3 Conclusion

Offsite disposal of soils as described in Section 1.7.2 is the overall cost effective, least disruptive remedial action resulting in unrestricted use of the site and hence is the selected option.

# 1.8 Summary of Planned Remediation Activities and Related Efforts

The overall strategy of the FZB Area remediation is to perform site characterization and final radiological survey efforts of this area simultaneously (Section 2.0). Results of the combined site characterization/final radiological survey will be used to identify grids within the FZB Area which do not meet the release criteria. These grids will require additional sampling and/or remediation and a follow-up final radiological survey to demonstrate compliance with the release criteria. Grids which meet the criteria will require no remediation and no further final survey effort.

Results of the combined site characterization/final survey will be incorporated into this remediation plan as an addendum. The addendum will identify the specific grids requiring remediation and follow-up final survey.

This remediation strategy will allow for a more streamlined approach and provide a better estimate of the contaminated soil required to be remediated and hence, a better remediation cost estimate.

Activities to be performed by Westinghouse for the remediation of the FZB Area at the WSMPS are:

#### 1.8.1 Openland Areas

- Additional site characterization of the openland areas (FZB Area and surroundings) to determine extent of the radiological contamination present onsite. This effort will include walkover surface scans, direct exposure rate measurements and surface and subsurface soil sampling. This characterization effort will be conducted consistent with the final release survey guidance per NUREG/CR-5849.
- Excavation, consolidation and shipment of the contaminated material exceeding the USNRC cleanup criteria to a licensed low-level radioactive waste disposal facility. Material meeting the cleanup criteria will be disposed of at a local solid waste landfill or used as backfill.
- Final radiation survey of the openland areas to verify that the remedial objectives have been achieved. (see Section 4.0).

#### **1.8.2** Construction Debris Material

- Survey scan and direct measurements of construction debris material (i.e., concrete, steel, wood).
- Decontamination of the construction debris material exceeding USNRC surface contamination criteria, as feasible and cost effective. Material that can't be decontaminated will be shipped to a licensed low-level radioactive waste disposal facility. Material meeting the surface contamination criteria will be disposed of at a local landfill.

## **1.8.3** Cleanup Criteria Guidelines

The cleanup criteria proposed for the site are based on SECY-81-576 (USNRC, October 1981):

Soil

- 30 pCi/g total uranium (average)
- 90 pCi/g total uranium (maximum - three times average limit)

The following limits are based on USNRC guidelines for surface contamination (USNRC, August 1987):

Concrete, steel, wood	-	5,000 dpm/100 cm <sup>2</sup> $\alpha$ , $\beta\gamma$ average over 1 m <sup>2</sup>
	-	15,000 dpm/100 cm <sup>2</sup> $\alpha$ , $\beta\gamma$ maximum over 100 cm <sup>2</sup>
	-	1,000 dpm/100 cm <sup>2</sup> $\alpha$ , $\beta\gamma$ removable

The following limits are based on the USNRC SDMP Action Plan (SECY-92-106):

Exposure rates	-	10 $\mu$ R/hr above background (average) at one meter from soil surface
-	-	20 $\mu$ R/hr above background (maximum) at one meter from soil surface

## **1.9** Site Remediation Plan Overview

This SRP is comprised of six major sections:

<u>Section 1</u>. Provides background information involving applicable regulatory requirements, facility history and operations, environmental setting, site characterization data, and other general information related to the FZB Area and the WSMPS.

<u>Section 2</u>. Identifies the remediation objectives and describes how the proposed remediation activities and tasks will achieve these objectives. This section includes a description and an analysis of the proposed methods for accomplishing the remediation activities and contains a schedule for the estimated time for completion of the specified remediation efforts.

<u>Section 3</u>. Describes the methods used to ensure protection of workers, the public, and the environment against radiation hazards during remediation. This section includes discussion of the Westinghouse WSMPS Radiological Control program including ALARA and the Radioactive Waste Management program that will be implemented during remediation.

<u>Section 4</u>. Describes the planned final radiation survey of the FZB Area to demonstrate that the openland areas and construction debris material meet the required cleanup criteria.

Section 5. Provides a description of the WSMPS physical security program.

Section 6. Provides a list of references used in preparation of this SRP.

## 1.10 Procedure for Revising This Plan

In the event that conditions other than those anticipated in developing this SRP are encountered, the plan or associated procedures will be revised and submitted for approval or acceptance. Plan revisions or field changes are not required for minor alterations that do not affect the quality of work, objectives, or cause a potential safety or environmental impact.

All plan revisions or field changes will be reviewed by the WSMPS Project Manager or designee as to the change and whether the change is significant or not in accordance with the appropriate administrative procedure for field changes.

Major changes to this SRP will be approved by the Remediation Project Review Committee (PRC) and submitted to the USNRC for information. These changes will be, at a minimum, changes that result in unreviewed safety questions. Field changes are to be submitted to the WSMPS Project Manager within one day of the change and review must be complete within two working days of the date of the change. All changes (minor and major) will be maintained as part of the WSMPS Project Files.

Plan revisions will be reviewed and approved in the same manner as this original SRP. It is the responsibility of the WSMPS Project Manager or his designee to obtain the necessary approvals, to advise the appropriate parties of work which is affected by the revisions, and to ensure the correct plan revision is being used at the work site.

Changes will be highlighted in the revision draft by marking a change bar in the right hand margin with the revision number. Review of this revision draft should be limited to the revisions and their affect on remediation program objectives. The revision number and date will appear on each page of the revised plan.

It should be noted that the planned remediation activities, sampling locations, radiological surveys, design, depths, type, and waste amounts presented in this document were established based upon information as a result of previous characterization and remediation efforts and may be revised, in accordance with the procedures described above, based on actual field conditions and interim findings as site characterization and/or remediation progresses.

## 2.0 DESCRIPTION OF PLANNED SITE REMEDIATION ACTIVITIES

2.1 Site Remediation Plan Objectives, Activities, Tasks and Schedules

#### 2.1.1 Site Remediation Plan Objectives, Activities, and Tasks

The overall objectives of the Site Remediation Plan (SRP) are to:

- Conduct a detailed assessment of the radiological condition of the FZB Area.
- Conduct appropriate remedial actions.
- Conduct a final radiological survey of the FZB Area.
- Prepare the documentation necessary to complete the project and release the FZB Area for unrestricted use.

Specific remediation program objectives for the openland areas are: excavation of contaminated soils in which the concentration of uranium exceed the performance objectives in "Disposal or Onsite Storage of Residual Thorium or Uranium Waste From Past Operations" SECY-81-576 (USNRC, October 1981) and shipment of the soils to a licensed low-level radioactive waste disposal facility.

Specific remediation program objectives for the construction debris material are the cleanup criteria specified in Guidelines for Decontamination of Facilities and Equipment Prior to Release for Unrestricted Use or Termination of Licenses for By-Product, Source or Special Nuclear Material (USNRC, August 1987). As part of the radiation exposure objective, Westinghouse is committed to maintaining exposures for this characterization/remediation project ALARA.

A radiological control technician will monitor characterization and sampling efforts. The Radiological Control Plan (Appendix A) will be fully implemented when the first action level indicated in Table 7.1 is identified or anticipated.

#### 2.1.2 Planned Remediation Methodology

#### 2.1.2.1 Overview

Remediation activities and related health and safety monitoring support activities will be conducted in accordance with approved plans, procedures, instructions, and drawings. A management control system described in Section 2.1.3 will be established to ensure that all work is conducted in accordance with the established and approved procedures and methods.

Remediation of the contaminated soils will require excavation and shipment to a licensed low-level radioactive waste disposal facility. Remediation will be conducted using standard and readily available earth-moving equipment. No specialized equipment will be required to excavate the contaminated soil. Handling of contaminated materials will be performed and monitored in accordance with procedures outlined in the WSMPS Radiological Control Program, which includes the Project Radiological Control Plan and implementing procedures. At a minimum these procedures will include:

- monitoring radioactivity in airborne particulates during remediation activities at the work areas and locations on the perimeter of the site;
- monitoring radiation levels in the work areas and at locations around the perimeter of the site;
- dust suppression controls, such as wetting, tarps and the use of portable contamination control structures (i.e., tents), to reduce the potential for airborne contamination during excavation and handling of contaminated concrete and/or soils;
- decontamination procedures for cleaning equipment prior to removal from radiologically controlled areas;
- storage requirements for temporary stockpiling of potentially contaminated materials such as tarps, covers and/or containers, such as 55-gallon drums, Supersacks, and/or B-25 boxes.

A summary of the WSMPS Radiological Control Program is provided in Section 3.0. Details of the program are described in the Radiological Control Plan (Appendix A).

An analysis of the potential radiological exposures to the workers and general public due to routine remediation activities and non-routine scenarios demonstrates that remediation of the FZB Area and surroundings can be accomplished in a safe manner (Appendix B).

Common sampling techniques such as geoprobe, hollow steam auger and split spoon samplers and backhoes will be used for surface and subsurface characterization. Common earth-moving equipment such as excavators, bulldozers, compactors, and dump trucks will be used to remediate the site. Contaminated materials will be placed into the shipping containers using dump trucks and excavators.

## 2.1.2.2 Detailed Approach

With respect to the overall remediation methodology, it is proposed that the final release survey be combined with remedial activities in a streamlined, two-step approach. This combined effort will ensure a timely and cost effective remediation strategy.

#### Step One

Step one will consist of the following activities:

- Establishing a 10 meter x 10 meter grid on the impacted area (FZB Area and surroundings) (Figure 7). The impacted area (affected area) is defined by three sub areas as follows:
  - Sub Area A (E20 to E70) x (N0 to N80)
  - Sub Area B (E70 to E110) x (N30 to N80)
  - Sub Area C (E110 to E130) x (N30 to N80)

The areas of A, B and C are 4,000 m<sup>2</sup>, 2,000 m<sup>2</sup> and 1,000 m<sup>2</sup>, respectively, for a total of 7,000 m<sup>2</sup>.

- Conducting a 100% walkover gamma scan utilizing a Ludlum Model 2221 or 2241 (or equivalent) coupled with a Ludlum 44-10 (2" x 2" NaI) detector to identify elevated areas. The high, low and average readings will be recorded for each 10 m x 10 m grid. Elevated readings will be marked for further investigation.
- Obtaining surface/subsurface soil samples, consistent with NUREG/CR-5849 guidance, within each 5 meter x 5 meter area for each grid (i.e., four samples per 100 m<sup>2</sup> grid). Soil samples will be collected using a hand shovel, a Geoprobe sampler, or a hollow stem auger with a split spoon sampler. Subsurface soil samples will be collected at four foot intervals until native till is reached. Soil cores will be scanned with a Ludlum Model 2221 or 2241 (or equivalent) coupled with a Ludlum Model 44-9 detector for field screening and handling purposes. The cores will be divided into 2.0 to 2.5 foot sections, depending on the total depth of fill, and submitted for uranium analysis.

Based on the calculated areas of Sub Areas A, B and C, a 5 meter x 5 meter overlay will encompass 280 25 m<sup>2</sup> grids. Figure 9 and Table 1 indicate that the depth of fill (i.e., the potentially impacted material) varies from nothing to the north (SC-1) to 12 feet to the south (SC-44). The majority of the borings show depth of fill of 5 feet or less. Based on this information, it is assumed that each grid location would yield on average two 2.5 foot soil samples. Hence, approximately 560 soil samples will be collected.

Surface and subsurface soil samples will be analyzed for U-238 (or U-235) via gamma spectroscopy. The total uranium concentration will be calculated using a U-238 (or U-235) to total uranium conversion factor. The conversion factor will be derived from results of isotopic uranium analysis of surface/subsurface soil which contain measurable amounts of uranium.

Surface and subsurface soil sampling described above may be supplemented with uranium analysis results from previous characterization efforts.

• Exposure rate measurements will be obtained using a Ludlum Model 19 exposure rate survey meter at each soil sampling location.

Evaluation of the surface and subsurface soil samples, results and exposure rate measurements will be performed consistent with NUREG/CR-5849 methodology (see Section 4.0). Grids whose surface and subsurface uranium concentrations and exposure rate measurements are less than the cleanup criteria 30 pCi/g (i.e., exposure rate measurement) will be deemed as meeting the USNRC guidelines for unrestricted release. No additional final survey/sampling or remediation efforts will be required.

#### Step 2

For those grids that exceed the USNRC release criteria, one of the following options will be carried out:

• Additional samples and analyses will be performed to determine compliance with the weighted average limit as permitted by NUREG/CR-5849; or

• The grid/area will be excavated and the contaminated material stockpiled and the grid resampled and the sample analyzed to determine compliance with the release criteria.

This in-situ characterization/final survey approach will be used for all of the soil encompassing the FZB Area, with the exception of the filled-in former lagoon, located to the south (Figure 7). Since it is known that construction debris material has been placed in the former lagoon as backfill, it may not be possible to utilize the in-situ characterization/final survey approach completely. To supplement the in-situ characterization/final survey, an ex-situ characterization/final survey methodology is proposed.

This methodology will involve excavating the soil and construction debris material from the lagoon, segregating the construction debris material and stockpiling the soil. The construction debris material will be surveyed to determine compliance with the USNRC release criteria. Fixed and removable surface contamination data will be obtained to determine compliance with Regulatory Guide 1.86. Where feasible and economical, decontamination will be performed to meet the criteria.

Contaminated soil will be stockpiled, sampled and the samples analyzed for total uranium. Guidance in NUREG/CR-5849 will be used to determine the number of samples required to be collected and analyzed. Soils exceeding the guidelines for release limit will be disposed of at an offsite LLRW disposal facility. Soils containing less than 30 pCi/g will be disposed of at a local solid waste landfill or used as onsite backfill.

The excavated lagoon will then be subjected to a 100% walkover gamma scan, soil sampling consistent with NUREG/CR-5849 (i.e., four samples per 100 m<sup>2</sup>) and exposure rate measurements obtained at each soil sample location. Grids or areas containing contaminated soil above the release criteria will be handled in a manner as described in Step 2.

In addition to the survey and sampling of the affected areas (Sub Areas A, B, and C), an unaffected area will be established. The unaffected area will consist of a 10 m x 10 m perimeter around the affected area (Figure 7). A total of 51 10 m x 10 m grids will comprise the unaffected area.

One surface/subsurface sample per each 10 m x 10 m grid will be collected via a geoprobe. The subsurface soil samples will be collected at four foot intervals until native till is reached. Thus, 102 soil samples will be collected and analyzed. The cores will be scanned, handled and analyzed in a manner identical to the affected area samples. An exposure rate measurement will be obtained at each soil sample location.

If a soil sample from an unaffected grid exceeds the clean up criteria, additional (i.e., four) samples will be taken to bound the extent of the contamination. Depending on the results of the additional samples, the grid will either meet the criteria or require remediation. Additional sampling of adjacent grids will be performed, if required.

## 2.1.3 Management Controls and Procedures

Remediation activities and related health and safety monitoring support activities will be conducted in accordance with Westinghouse approved plans, procedures, instructions and/or drawings.

Remediation activities affecting quality, including those of contractors, subcontractors, and suppliers will be performed in accordance with approved plans, procedures, instructions, and/or drawings. Such documents include this Site Remediation Plan and related field procedures, Radiological Control Plan, and related radiation monitoring and sampling procedures, training manual, design specifications, drawings and instructions. These plans, procedures, instructions and/or drawings will be readily available to remediation project personnel for their use at the WSMPS.

Quality Assurance (QA) and technical requirements for all activities affecting quality will be specified by means of individual QA and technical plans or procedures. Technical plans, procedures and/or drawings will be reviewed and approved by the Site Supervisor, Radiation Safety Officer and the WSMPS Project Manager. All instructions, plans, procedures, and drawings developed or implemented for the WSMPS Remediation Project will be retained by Westinghouse as project QA records.

Preparation, review, approval, distribution, and revisions of QA and technical plans and/or procedures will be controlled. Documents will be controlled during review, approval and distribution to ensure that those persons responsible for achieving and ensuring the project objectives are met, understand such documents, and have approved current copies (and revisions) at the work locations where the activity is to be performed before work commences.

Controlled copies will be distributed to the WSMPS Program Manager, WSMPS Project Manager, Contractor Project Manager, Site Supervisor, and the QA Coordinator, and to other project personnel performing or supervising work, as deemed appropriate by the WSMPS Program Manager.

An overview of remediation activities and a tentative schedule for carrying out these activities are presented in Tables 2 and 3, respectively.

#### 2.2 Remediation Organization and Responsibilities

#### 2.2.1 Roles, Responsibility and Authority

#### 2.2.1.1 General

The organizational structure plays a key role in the effectiveness of any Radiological Control and Protection Program. Responsibility, authority and accountability for radiological control and protection must be established within this structure to effectively carry out the objectives of the program. Lines of authority must be organized in such a way that radiological protection and safety has a channel to the top. In addition, top management must be supportive of radiological control and protection efforts.

The WSMPS organizational structure depicted in Figure 8 has been developed to carry out the objectives of the policy statements presented in Section 2.0. This figure identifies employee titles and the lines of authority to be used throughout activities. The WSMPS organizational structure may be reviewed and updated, if necessary, to reflect the current status of site operations.

Key positions are filled by those individuals that are responsible for assuring the safe and expedient characterization and/or remediation of the WSMPS site. The key positions for the WSMPS project are described below.

## 2.2.2 Westinghouse Organization

#### 2.2.2.1 Program Manager

The WSMPS Program Manager (PGM) has overall responsibility and authority for the planning and management of characterization and remediation activities. The PGM is responsible for ensuring that the WSMPS project activities meet the established environmental health and safety and quality assurance requirements, technical performance, and budgeting and scheduling criteria.

#### 2.2.2.2 Remediation Project Review Committee

The WSMPS Remediation Project Review Committee (PRC) has overall responsibility and authority to exercise management controls necessary to assure safe implementation of the site characterization and/or remediation activities, including matters related to health and safety, licensing, quality assurance and regulation. The committee will consist of a minimum of three people. The membership includes persons with experience in areas such as management, radiological protection, industrial hygiene, safety or quality assurance. The membership of the PRC is appointed by the PGM. The PRC reports directly to the PGM. All members of the committee have the authority and responsibility to issue stop work orders for any matters involving health and safety.

The PRC holds meetings on at least a monthly basis to review project operations. The responsibility of the committee includes:

- Review and approval of Radiation Control Plan and Procedures.
- Review and approval of work plans and procedures.
- Review and approval of QA Plan.
- Assuring implementation of the Radiation Control Plan, Remediation Plan and QA Plan.
- Conducting reviews of project activities.

The PRC will work together with the WPM, Contractor Project Manager (CPM) and the Project Radiation Safety Officer (PRSO) to ensure that all health and safety protection measures and controls, including radiological protection, are carried out.

#### 2.2.2.3 Project Manager

The WSMPS Project Manager (WPM) has overall responsibility and authority to exercise management controls necessary to assure safe implementation of the site characterization and/or remediation activities, including matters related to health and safety, licensing, quality assurance and regulation. This responsibility and authority includes implementation of the Radiological Control Plan, Remediation Plan and QA Plan. The PM reports directly to the PGM. The PM will work together with the Contractor Project Manager (CPM) and the Project Radiation Safety Officer (PRSO) to ensure that all radiological protection and control measures are carried out.

Additionally, the WPM will review and approve all radiation control plans and procedures, work plans and procedures, and QA plans that are developed for the project activities.

## 2.2.3 Contractor Organization

#### 2.2.3.1 Project Manager

The Contractor Project Manager (CPM) is responsible for managing contractor personnel and other resources necessary to carry out the specific characterization/remediation project or activity. The CPM will work closely with the PRSO to ensure work being conducted by contractor personnel is in accordance with the requirements specified in the Health and Safety Plan, Radiological Control Plan and related procedures and QA Plan. The CPM reports directly to the WPM.

#### 2.2.3.2 Project Radiation Safety Officer

The Contractor Project Radiation Safety Officer (PRSO) is responsible for developing and implementing policies and procedures in accordance with NRC Regulations (Title 10 CFR Parts 19 and 20) and any other applicable requirements/regulations. The PRSO reports directly to the CPM. The PRSO has direct recourse to the PGM to prevent unsafe practices or to halt an operation which is deemed radiologically unsafe. The PRSO is also responsible to oversee and control the day-to-day radiation protection activities in accordance with the requirements contained in the Radiological Control Plan.

Specific duties of the PRSO may include, but are not limited to, the following:

- (1) Provide training to project personnel.
- (2) Verify that site personnel receive (or have received) appropriate radiological training.
- (3) Verify implementation of the Radiological Control Program, including ALARA.
- (4) Provide technical expertise to on-site radiation safety personnel.
- (5) Conduct periodic radiation safety audits at the site.
- (6) Interface between site radiation safety personnel and site management.
- (7) Review surveys conducted during and after the site activities.
- (8) Implement additional health and safety requirements as directed by the PM.
- (9) Develop and implement radiation control procedures specific to the project.

Qualifications of the Project Radiation Safety Officer are:

- (1) A Bachelors of Science degree in Engineering or Science.
- (2) A minimum of 5 years of applied radiation protection experience.
- (3) Previous training consistent with Regulatory Guide 10.4, Item 7 Topics.

The PRSO will also serve as the Environmental Safety and Health Coordinator (ES&HC). The ES&HC is responsible for the industrial and environmental safety functions during characterization and/or remediation activities. The ES&HC is responsible for ensuring implementation measures provide safe and healthy work conditions, for maintaining radiation exposures as low as reasonably achievable, and for minimizing release of radioactivity and chemicals to the environment. This is accomplished through the review of work plans, instructions, procedures, monitoring and surveillance, training, and investigation and evaluation of routine monitoring data and unusual events.

## 2.2.3.3 Environmental Safety and Health Coordinator (ES&HC)

The Environmental Safety and Health Coordinator (ES&HC) is responsible for the industrial and environmental safety function during characterization and remediation activities. The ES&HC is responsible for ensuring implementation measures that provide safe and healthy work conditions, for maintaining radiation exposures as low as reasonably achievable, and for minimizing release of radioactivity and chemicals to the environment. This is accomplished through the review of work plans, instructions, procedures, monitoring and surveillance, training, and investigation and evaluation of routine monitoring data and unusual events. The ES&HC reports to the Project Manager. The PRSO will also serve as the ES&HC.

#### 2.2.3.4 Quality Assurance Coordinator (Optional)

The Contractor Quality Assurance Coordinator (QAC) reports to the Program Manager for administrative activities and for quality assurance guidance. The QAC communicates and coordinates directly with the CPM on project-related matters. The QAC has the delegated responsibility and authority to direct and control QA functions to assure that the QA objectives are met as specified in the site specific Quality Assurance Project Plan (QAPP).

The QAC is responsible for the coordination, integration, and overview of project QA activities and for ensuring that the appropriate quality management, policy, training, and verification controls are present. The QAC is responsible for QA audits and surveillances, for prompt correction of conditions which could adversely affect quality, and for providing documented evidence that the required quality levels have been maintained in all remediation work activities.

#### 2.2.3.5 Laboratory Manager (Optional)

The Contractor Laboratory Manager (LM) reports to the CPM. The LM is responsible for managing the laboratory activities for in-house and onsite laboratories and for the subcontractor laboratory services. The LM is responsible for ensuring that the chemical and radiological sampling and analyses for the characterization and/or remediation activities are performed in accordance with approved procedures and Quality Assurance programs. The LM is also responsible for ensuring that the laboratory data is compiled, validated, and appropriate evaluation and comparisons to establish limits performed.

## 2.2.3.6 Field Operations Supervisor

The Contractor Field Operations Supervisor (FOS) reports directly to the CPM. The FOS is responsible for ensuring that characterization and/or remediation activities are being performed in accordance with plans, procedures, and design requirements established for the remediation project.

## 2.2.3.7 Radiological Controls Technician

The Contractor Radiological Controls Technician (RCT) is responsible for adhering to radiological control procedures under the direction of the PRSO.

Specific duties and authority include, but are not limited to the following:

- (1) Surveying of areas, materials, equipment and personnel as needed.
- (2) Recording of all survey findings on appropriate forms.
- (3) Report unexpected findings to the PRSO or CPM.
- (4) Advise the PRSO or CPM of any unsafe working conditions at the site.
- (5) Remove employee(s) who have approached the established administrative radiation exposure limits or who have not demonstrated their continuing understanding of, or need for compliance with radiological safety procedures.

#### 2.2.3.8 Remediation Contractor Personnel

All Contractor Remediation Project Personnel engaged by WSMPS will comply with the requirements of the Radiological Control Plan, Remediation Plan and QA Plan.

#### 2.2.3.9 Site Personnel

All WSMPS project personnel directly involved in the project will comply with the requirements of the Radiological Control Plan, Remediation Plan and QA Plan.

#### 2.3 Stop-Work Authority and Grounds for Dismissal

The WSMPS PGM, PM, CPM, PRSO and RCT have the authority to stop work when a situation is considered to pose an immediate threat to life, health, property or the environment. When an immediate threat does not exist, only the PM or his designee will have stop-work authority pursuant to the Radiological Control Plan. When it becomes necessary to stop a job due to a safety hazard, conditions will be stabilized immediately so that stopping the job does not in itself present an additional hazard pursuant to the Radiological Control Plan.

Any WSMPS or Contractor person found to be wilfully disregarding any provisions of this Radiological Control Plan will be subject to immediate removal from further remediation work by the WSMPS PM or his designee.

#### 2.4 Administrative and Field Procedures and Review Requirements

The WSMPS Radiological Control Plan establishes the policies and requirements to be followed during the conductance of site characterization or remediation activities, detailed administrative and field operational procedures which incorporate radiological, industrial and other general safety considerations are required to ensure that the identified policies and requirements are met. Preparation of such procedures minimizes the potential problems encountered during the conduct of activities by requiring explicit planning prior to initiation of the required work. Thus, written procedure(s) is a step-by-step guide for the personnel performing the work or activity. Prior to being issued for use, the procedure will be reviewed and approved by the WPM and the PRSO. The approved procedure will be issued, as a controlled document, to ensure that the proper procedure is being used at the work location.

#### 2.4.1 Minimum Qualifications for Key Positions

#### 2.4.1.1 Westinghouse Program Manager

The PGM must possess a BS degree and have a minimum of 5 years management experience.

#### 2.4.1.2 Westinghouse Project Manager

The WPM must possess a BS degree and have a minimum of 5 years management experience.

#### 2.4.1.3 Contractor Project Manager

The CPM must possess a BS degree in engineering or science and have a minimum of 10 years of nuclear experience.

#### 2.4.1.4 Coordinator of Quality Assurance

The Coordinator of Quality Assurance must possess a BS degree in science or engineering and have a minimum of two years experience in quality assurance, or quality control related activities.

#### 2.4.1.5 Radiation Safety Officer

Qualifications of the Project Radiation Safety Officer are:

- (1) A Bachelors of Science degree in Engineering or Science.
- (2) A minimum of 5 years of applied radiation protection experience.
- (3) Previous training consistent with Regulatory Guide 10.4, Item 7 Topics.

#### 2.4.1.6 Environmental Safety and Health Coordinator

The Environmental Safety and Health Coordinator must possess a BS degree in science or engineering and have two years experience in the nuclear field or a high school diploma with at least eight years experience in the nuclear field.

#### 2.4.1.7 Laboratory Manager

The Laboratory Manager must possess a BS degree in science or engineering and have five years experience in nuclear related operations or remediation activities. Three of these years should be in laboratory analysis.

#### 2.4.1.8 Field Operations Supervisor

The Field Operations Supervisor must possess a BS degree in science or engineering and have five years experience in supervision of field activities, such as decontamination and decommissioning, remediation, site characterization, or a high school diploma and ten years experience in supervising such activities.

#### 2.5 Training Requirements

#### 2.5.1 General

The purpose of training for the WSMPS Remediation Project characterization and remediation activities is to provide qualified personnel to work with the radiological and general hazards at the WSMPS. The training will be provided by radiological control personnel and will be in accordance with the Project Radiation Worker Handbook and Training Manual. The training program will be reviewed by the WSMPS and kept up to date to reflect changes in the facility and procedures, as applicable.

Training will be required of, but not limited to: all workers involved in day-to-day operations of the remediation project, project and management personnel who will visit the site regularly and other personnel identified by the WSMPS Project Manager (i.e., State, Federal regulators).

#### 2.5.2 Site Orientation and Training

Prior to entry into radiologically controlled areas of the WSMPS, <u>all</u> personnel will be given a site and radiological orientation. The objectives of this orientation are to familiarize personnel to:

- (1) Recognize labeled radioactive materials and understand the meaning of radiological warning signs;
- (2) Understand that, as long as radiological control procedures and limits are followed, harmful effects to personnel or to the environment from radioactivity on site will be minimized; and
- (3) Recognize and understand the meaning of, and proper response to, emergency signals and use of emergency equipment such as fire extinguishers.

This orientation is required for all personnel involved in the remediation activities at the WSMPS, including contractor and subcontractor personnel, as well as Federal and State regulatory personnel.

## 2.5.3 Radiation Safety Training

Personnel who will require routine site access will receive basic Radiation Safety Training in accordance with the Project Radiation Handbook and Training Manual.

Radiation Safety Training will include the following topics:

- (1) Radiation Fundamentals basic characteristics of radiation and contamination.
- (2) Radiation Exposure Limits and Controls external radiation exposure control methods, procedures and equipment.
- (3) Radiation Contamination Limits and Controls contamination and internal radiation exposure control methods, procedures and equipment.
- (4) Employee and Management Responsibilities for Radiation Safety.
- (5) Emergency Procedures and Plans an administrative system to report conditions potentially adverse to safety or quality.
- (6) Biological Effects of Radiation basic understanding of biological dose and methods of assessment.
- (7) Contents of 10 CFR 19, Rights of Workers.
- (8) Prenatal Exposure (Regulatory Guide 8.13).
- (9) Airborne Radioactivity Program (Regulatory Guide 8.15).
- (10) Dosimetry, Bioassay Requirements.
- (11) Radiation Work Permits.

#### (12) ALARA.

Prior to being allowed unescorted worker access to the site and issuance of a TLD, all personnel will be required to pass (80%) a written examination demonstrating a basic knowledge of radiation worker training and provide evidence of a recent medical examination.

Personnel training requirements are presented in Table 4.

## 2.5.4 Industrial Safety Training

The WSMPS industrial safety program, as documented in the WSMPS Health and Safety Plan, will be used for training all management, contractor, and subcontractor personnel involved in activities at the WSMPS. A copy of the WSMPS Health and Safety Plan is included in Appendix C. The purpose of the program is to promote an awareness of the potential risks involved in performing various activities, including characterization and remediation, and to provide knowledge and proficiency in industrial safety, consistent with the assigned tasks. Personnel involved in the WSMPS Remediation Project will be trained to be able to carry out their assigned responsibilities safely. Classroom training, on-the-job training and equipment specific training will be provided as part of the training program.

Safety training will take place on a continuing basis throughout the remediation of the FZB Area and surroundings. Training will be updated as necessary. Training in the proper use of specialized equipment will be given prior to the individual using that equipment.

The primary objectives of the industrial safety training program are:

- To provide information on the potential industrial hygiene and safety hazards associated with the remediation of the FZB and surroundings and the steps taken to provide safe working conditions and a safe environment.
- To enable each person to understand his responsibilities as a worker and to comply with WSMPS rules and to respond properly to warnings and alarms under normal and accidental conditions.
- To enable individuals to recognize potential hazards and to take appropriate measures to prevent personal injury and/or damage to facilities and equipment.

The industrial safety training program includes the following topics:

- Periodic shoptalks pertinent industrial safety information, injury statistics and specific safety topics.
- Specific on-the-job training on hazards related to specialized equipment cranes, forklift trucks, front end loaders, dump trucks, drilling rigs, hydraulic lifts and portable platforms.
- General industrial safety topics proper lifting, hearing, and eye protection, tripping hazards, elevated heights work, hazardous material handling, use of power tools, personnel hygiene.
- Specialized training first aid, CPR, fire fighting, use of respirators, as required.

The status and extent of the training of each individual will be documented to verify that workers are adequately trained for each assigned task.

#### 2.5.5 Training Verification and Documentation

All persons working onsite will have evidence of initial training and pertinent refresher training as required by Sections 2.5.3 and 2.5.4 (e.g., training certificates, letter of certification, etc.) prior to being permitted to perform work involving a potential for exposure to safety or health hazards. In addition, all site personnel will be required to sign a statement documenting that they have received site-specific training and that they understand the potential site hazards along with the necessary control measures to reduce and/or eliminate those hazards.

All training documentation, including the content of Site Specific Training and any other subsequent training (e.g., periodic safety meetings, specific task safety training, etc.) will be maintained on site as part of the WSMPS project remediation file and available for inspection until the Final Survey is completed and USNRC releases the FZB Area for unrestricted use.

#### 2.5.6 Employee Access to Information

All pertinent information concerning the health and safety of onsite workers will be conveyed initially via site-specific training. Subsequently, documents such as the Radiation Worker Handbook and Training Manual, will either be provided to employees or be made available to them upon request. In addition, any new information concerning safety or health conditions associated with this project will be conveyed to project personnel.

#### 2.6 Contractor Assistance

It is Westinghouse's intention to remediate the FZB Area and surroundings primarily by using contractor and subcontractor employees. The responsibility for project performance of characterization and remediation activities, however, will rest with Westinghouse. Existing and additional WSMPS plans and procedures, identified by Westinghouse which delineate the environmental, safety and health policies and administrative guidelines, will be applied to the WSMPS Remediation Project, as deemed necessary. Site characterization and remediation work will be performed in accordance with these and other project approved documents (Site Remediation Plan, work plans and work permits, Radiological Control Plan, Health and Safety Plan, Radiation Worker Handbook and Training Manual and radiological and safety procedures and QA Plan).

#### 2.6.1 Contractors

#### 2.6.1.1 Remediation Contractor

The overall Remediation Contractor Manager of the WSMPS Remediation Project will be selected prior to the start of the remediation effort. The Remediation Contractor will serve in the Project Manager, RSO, Coordinator of Quality Assurance, Environmental Safety and Health Coordinator and Site Supervisor roles. The responsibility and authorization of each of these key positions is discussed in Section 2.2.2.

The overall role and responsibility of Remediation Contractor is to provide the management and supervision necessary to ensure that:

- (1) The WSMPS remediation activities are planned and performed in accordance with the requirements established for this project.
- (2) The site is remediated to acceptable levels and conditions which allow for release of the site for unrestricted use.

The selected remediation contractor personnel will have had experience in several remediation projects involving radioactive and/or solid waste. The qualifications of the selected remediation contractor organization will be incorporated as an Addendum to this SRP, once the contractor has been selected.

#### 2.6.2 Subcontractors

Subcontractors for excavation/construction and laboratory services will be selected prior to the start of remediation of the WSMPS. The qualifications for the selected subcontractors will be established and verified by the remediation contractor, and/or Westinghouse.

3.0

# DESCRIPTION OF METHOD USED FOR PROTECTION OF OCCUPATIONAL AND PUBLIC HEALTH AND SAFETY

## 3.1 Facility Radiological History Information

The Specialty Metals Plant was founded in 1955 as a research and development manufacturing facility for Westinghouse. Westinghouse began manufacturing zircaloy tubing in 1967. The Specialty Metals Plant historically manufactured two lines of nuclear grade tubing, including stream generator tubing and fuel clad tubing. Manufacture of the tubing includes the use of a variety of lubricants, solvents, acid pickle solutions, and alkaline cleaners. Several spent solutions and/or materials used in the plant process are managed as hazardous wastes under the Resource Conservation and Recovery Act. These materials are treated and disposed of off site.

During the period from approximately 1955 to 1961, fuel manufacturing operations were conducted at the Specialty Metals Plant using enriched uranium in both metal and oxide forms. This involved both highly enriched uranium for the Navy fuel program (under work for the Bettis Atomic Power Laboratory for U.S. Atomic Energy Commission work) and low enriched uranium for atomic power plants (under License SNM-37 from the U.S. Atomic Energy Commission).

In conjunction with the fuel fabrication work in the main building, a separate building was used for various waste treatment and packaging operations. These operations consisted of an evaporator for liquids, an incinerator, and solid waste packaging and storage in preparation for shipment. This building was located south of the main building. The area encompassing the location of this former building is now referred to as either the "Former Zircaloy Burn (FZB) Area" or the "Cow Palace Area". The USNRC radioactive materials license for the WSMPS (SUC-509) was terminated on December 31, 1964.

# 3.1.2 Summary of Previous Radiological Site Characterization Activities

# 3.1.2.1 Former Zircaloy Burn Building Area

A series of radiological investigations which included extensive surface and subsurface characterization have been performed in the vicinity of the FZB Area. In addition, exploratory trenches were dug to investigate subsurface features. These investigations conducted during 1994-1998 are summarized as follows:

## <u> 1994 - 1996</u>

• <u>Phase I Site Investigation</u>: Cummings/Riter Consultants, Inc. performed a Phase I site investigation of soils, sediments, groundwater, and surface water at the site in October and November, 1994 (*Cummings/Riter, May 1995*). Included in this investigation were ten subsurface boring in the vicinity of the FZB Area, with twelve soil samples from these borings analyzed for radiological parameters. In addition, 234 discrete surface soil samples were collected from a 25-foot grid established in the same area for initial screening using a gamma survey instrument. Seventeen of these surface soil samples were then submitted for analysis of specific radioisotopes. Radiochemistry results for selected surface and subsurface soil samples indicated the presence of total uranium of concentrations

in excess of 30 picocuries per gram (pCi/g). Such results were indicative of enriched uranium rather than natural uranium.

- <u>Phase II Investigation</u>: Cummings/Riter performed a Phase II investigation of soils and groundwater at the site in August through October, 1995 (*Cummings/Riter, June 1995*). As part of this investigation, 28 surface soil samples were collected from a 25-foot grid established immediately east of the Phase I sampling grid at the FZB Area. Samples were screened using a gamma survey instrument. A magnetometer survey was also performed at the areas, as well as additional surface scanning using a gamma survey instrument in areas that had been identified as exhibiting radiological activity above background. After an initial surface remediation effort established that impacts were present at greater depths, a series of test trenches were excavated at the area to a depth of up to two meters. Upon completion of each trench, the exposed soils were scanned using a gamma survey instrument, and samples were collected from the trenches at five meter intervals for subsequent radiological analysis. The results of the various surveys performed as part of the Phase II investigation (radiological, trenching, and magnetometer) indicated the presence of enriched uranium, with total localized uranium concentration exceeding 30 pCi/g in surface and subsurface materials at the FZB Area.
- <u>Addendum Phase II Investigation</u>: Cummings/Riter performed an additional Phase II characterization of site soils and groundwater in April, September, and October, 1996 (*Cummings/Riter, December 30, 1996*). Included in the additional work was an assessment of a former lagoon reportedly adjacent to the existing sludge drying beds. As part of this work, electromagnetic geophysical surveys and trenching were performed in order to locate and characterize the former lagoon, and two soil samples were collected from the trenches for radiological analysis. Small quantities of processed uranium were identified with some of the debris encountered in the former lagoon, but general levels of radioactivity were consistent with normal background.

## Summary of 1994 - 1996 Characterization Activities

In general, the Phase I, Phase II and Phase II-Addendum investigation efforts conducted during 1994-1996 identified a few surface contamination areas but did not identify significant contamination.

As a result, a decision was made to prepare a Risk Analysis that would include review of the available data, recommendations for additional sampling if required and an assessment of public risk that might accrue if no further remedial actions were taken. One previously identified item in the FZB Area was a buried terra-cotta pipe line. A decision was made to relocate that terra-cotta line and remove it during the summer of 1998, coincident with the removal of a remaining underground line in the Finishing Area of the Main Building. The relocation and removal of the terra-cotta line lead to the identification of additional contamination as described in Section 3.1.3.

A complicating factor in the previous characterization studies was the lack of knowledge that the FZB Area had been covered over at some time in the past with a layer of fill soil. Some of the soil appears to have come from the several expansions of the on-site pond that is located to the southwest of the FZB Area. There appeared to be a minimum layer of approximately 2 feet of fill soil covering the original topography of the FZB Area.

## <u>1998</u>

During November 16-24, 1998, Cummings/Riter conducted an additional soil sampling program at the WSMPS (Cummings/Riter, Inc., June 1999). The program consisted of:

- <u>Drilling and Coring</u>: Collection of soil cores from 48 boring locations (Figure 9) utilized a 4¼ inch inside diameter (ID) hollow stem auger equipped with a 3½ inch ID split core barrel sampler. The majority of the borings were advanced to five feet below the ground surface. Some locations (i.e., south of the underground gasoline transmission line) were deeper due to thicker sequences of consolidated deposits at this location. The borings were advanced to below the fill/indigenous soil interface (in borings which encountered fill), to the top of bedrock, or to a maximum of 15 feet. Cores were logged for color, grain size, soil type, moisture content, and presence of waste material. In addition, corings were monitored for organic vapor using an HNU Systems photoionization detector (PID) and radioactivity using a Ludlum Model 2221 coupled with a 1" x 1" NaI detector (Ludlum 43-10) and/or a beta/gamma survey meter (Model 140 meter coupled with a 44-9 GM pancake probe).
- <u>Downhole Low-Energy Gamma Survey</u>: Following completion of the soil coring program, a lowenergy gamma (LEG) radiation survey was performed by Westinghouse representatives on each boring at six-inch intervals (starting at the surface and ending at the bottom of the hole) using a Ludlum Model 2221 with a 1" x 1" NaI (Ludlum 43-10) detector. All counts taken were accumulated for one minute in gross counts per minute. The data presented in Table 5 denotes portions of the borings that collapsed and could not be surveyed using the downhole probe.

• <u>Initial Core Sampling and Laboratory Analysis</u>: Based on the visual observation from the soil cores and the downhole LEG survey data, 70 samples intervals most likely to exhibit the higher levels of radioactivity were identified per additional radiological analyses. These 70 samples plus approximately 100 additional samples were analyzed for U-235 and other radiological isotopes via gamma spectroscopy. A summary of the MS-2 counting data and the U-235 results for the Antech for these 78 samples and approximately 100 additional samples are presented in Table 6. The correlation of these data is depicted in Figure 10.

<u>Radiological Counting of the Core Segments</u>: Soil cores recovered from the coring program were segmented into two to four inch intervals and placed in clean plastic containers. The core segments from areas with known or suspected radiological activity above background based on downhole LEG and gamma spectroscopy results, were then counted using an MS-2 counter with a 1" x 1" Nal detector shielded counting geometry. The results for each core interval are presented in Table 7. Because in many instances several sample results were obtained for each twelve inch interval, the maximum result within each twelve inch interval was assumed to represent the entire interval (Table 8).

## Summary of 1998 Characterization Activities

#### 3.1.2.2 Physical Characterization

Non-indigenous fill and waste materials were encountered in 41 of the 48 borings advanced in this area to depths of up to 12 feet below existing ground surface. Waste material encountered consisted predominantly of zircaloy shavings, ash, and fragments of limestone, asphalt and concrete. Slag and roof tar fragments were also observed at select locations during coring activities.

Based on a visual field classification, the non-indigenous fill consisted primarily of silt and fine-grained sand, with some sandstone fragments. Based on visual classification of the soil cores alone, compared to the unified soil classification system (USCS), the non-indigenous fill would be expected to be composed of particles primarily ranging in size from less than a No. 200 sieve (0.075 mm) up to a No. 40 sieve (0.425 mm). However, some sandstone fragments would be expected in the range of 4.75 mm (gravel size) to greater than 300 mm (boulders). The percentage of these larger fragments increases with depth.

A black organic layer was observed in Borings SC-43 and SC-46. This thin organic layer is interpreted to represent the original ground surface prior to placement of non-indigenous fill, and may represent a "marker bed" associated with the contact between the fill material and indigenous soils.

Indigenous soils in the area consist of silt, fine-grained sand, and some sandstone fragments (with the quantity of sandstone fragments increasing with depth). In addition, clay was encountered in select locations at depth, particularly south of the underground gasoline line. The USCS particle distribution for indigenous soils would be expected to be similar to that listed above for non-indigenous fill. A three-dimensional fence diagram depicting the subsurface based on the 48 soil core borings is included as Figure 11.

## 3.1.2.2.1 Radiological Characterization

Downhole radiological data was collected from each of the cased soil core holes at six-inch intervals using a gamma survey meter with an NaI detector. The counts were integrated for a one-minute interval. The highest readings from this data were observed at location SC-35, at the western edge of the area of interest, as indicated in Table 5. A comparison of this data and the analytical results of the selected samples indicated that the gross gamma counting for each core was subject to natural background variations, and was not necessarily indicative of impacts caused by human activities.

A review of the correlation chart between gamma spectrometry data for U-235 (Table 6) content and the MS-2 data (Figure 10) indicated that there was a significant uncertainty due to the variations in the natural background concentrations and isotopic distributions. This uncertainty limited the ability to establish U-235 concentrations with any degree of confidence when the MS-2 results are low. In order to group the MS-2 results into reasonable categories, the following ranges were selected for plotting each 12-inch interval on Figures 12 through 17.

- <u>0-0.2 net counts per minute per gram (cpm/gram)</u>: This range corresponds approximately to less than 1 pCi/g for U-235 and is considered to be less than the acceptance criteria for total uranium concentration.
- <u>0.2 0.5 cpm/gram</u>: This range is considered to be suspect since the uncertainty in the U-235 appears to be above 1 pCi/g, but the variability is high.
- <u>0.5 0.75 cpm/gram</u>: This range has a higher probability of being contaminated.
- >0.75 cpm/gram: This range is considered to be contaminated.

## 3.1.2.2.2 Soil Volume Estimates ·

From Figures 12 through 17, an estimate of the value of material with MS-2 data in specified ranges was determined. As shown in Table 9, approximately 18,100 cubic feet of soil exceeds 0.75 net counts per gram, per minute. An additional 13,200 cubic feet ranges from 0.5 to 0.75 net counts per gram per minute, and approximately 131,200 cubic feet of soil ranges from 0.2 to 0.5 net counts per gram per minute. A majority of the radiologically impacted material is located within four feet of the existing ground surface, primarily along the western portion of the study area and north of the gasoline transmission pipeline. Since the contours on the figures were generated using computer software to interpolate between available data points, the areas and associated volumes presented in Table 9 are estimated and may not be representative of actual conditions at the site.

## 3.1.2.2.3 Conclusions

Based on the coring, test trenching and other excavation activities conducted by Cummings/Riter, the following conclusions/information were noted:

- Radiological contamination is not uniformly distributed throughout the FZB Area, rather the materials are found at varying depths and areal extents.
- There are multiple sources of contamination with regard to the origin of the contamination including: processed natural uranium; depleted uranium; low enriched uranium materials consistent with commercial fuel; depleted uranium and high enriched uranium consistent with Navy fuel.
- In the FZB Area there are other sub-areas which will require additional characterization (surface and subsurface); beneath the current lay down area for the "Clean Soil Pile"; beneath the lay down area for the contaminated soil pile; the area to the north along the tree line adjacent to the parking lot; and possibly further investigation of the subsurface areas beneath the former leach bed.

## 3.1.3 Summary of Previous Radiological Remediation Actions in Former Zircaloy Building Area

During the site characterization and investigation that occurred in the 1995-1996 time frame, a buried pipe segment, of what has since been found to be a 70 foot section of terra-cotta piping, was located under the surface of the FZB Area. The pipe was believed to have been connected to the floor drain system of the former building structure. At the time of the pipe's discovery it was confirmed that the

contents of the pipe was contaminated with materials characteristic of enriched uranium. It was determined that the line would need to be removed in the future. No other information or evidence of other materials buried beneath the surface were evident at the time of the initial investigation. Furthermore, site history and knowledge of the former process and use of the drain line as well as the disposition of the former building structure was never fully detailed.

Remediation of the drain line began in early June, 1998 with the relocation of the pipe segment. At the time, the drain line was the only identified subsurface feature. However, prior to the excavation activity, drawings were identified that showed the presence of two sumps that had been connected to the drain line. The approximate locations of the sumps were identified and a search for the sumps was performed coincident with the removal of the terra-cotta line. When the line was uncovered only about half of the line remained intact with the other half dispersed throughout the immediate area as evidenced by broken sections of terra-cotta piping and pipe contents sludge. There were indications that material leakage had occurred from around the joints of the piping and as a result radiological contamination had leaked from the piping and leached into the soil.

Excavation and removal of the affected soil was required. During this phase of the remediation large sections of concrete were uncovered. It became apparent that much of the building structure had been buried on site both within the footprint of the former building and the area immediately in front of the building (east side). Radiological contamination was found to be more wide spread than originally believed. During the initial site investigation in 1995, both shallow and deep samples were collected from the FZB Area, without any indication of contamination. The shallow soil samples were collected from a depth of 0-6" and 6-12" and the deep soil samples collected down to bedrock. It was discovered in June, 1998 that the shallow soil that had been collected represented clean fill material placed on top of the original soil following the final excavation and burial of the former building structure. It was estimated that an 18-24" layer of clean fill was placed over the original surface.

The sumps were located and excavated. Upon access to the sump interiors it was noted that equipment and other related debris had been placed inside of the sumps prior to closure. Many of these materials were found to be radiologically contaminated as well as a significant volume of soils and concrete that were also contained in the sumps. All such equipment was removed and packaged accordingly for ultimate disposal as radiological waste.

Based on the observations during sump excavation radiological screening of debris, concrete and other assorted materials contained within the sump, it was determined that the foot print of the former building needed to be investigated in greater detail. During this investigation, the primary structure of the building, such as the floor and portions of the wall, was confirmed to have been buried in the area.

Remediation of specific areas of the FZB Area are described separately below. The locations of these features are provided on Figure 18.

## 3.1.3.1 Drain Pipe Excavation

The entire length of the remaining terr-cotta pipeline was exposed for excavation. Approximately half of the line was found in place. The other half (the shallow end) had apparently been dispersed during the removal of the building foundation since fragments of the terra-cotta pipe material were found

throughout the area as the excavation proceeded. The portion of the line that remained in place was severely fractured and was essentially plugged with contaminated sediment. There was also indication of soil contamination beneath the pipeline. Since a red dye had been used in the ceramic magnet manufacturing process housed in the building during its later use, the red coloring of the soil also provided a visual indication of leakage from the pipe. The terra-cotta pipeline and all the surrounding contaminated material was removed based on visual indications and radiological field measurements. Soil samples were taken along the length of the pipeline for analysis by gamma spectrometry. Additional soil was removed until the samples indicated that the remaining surface area would meet the release criteria for uranium contamination.

## 3.1.3.2 Removal of Sumps

Two buried sumps were located at the northern end of the terra-cotta pipe line. The terra-cotta pipeline apparently ended in the one sump. The other sump had a line leading to it but the feed and use of this sump was not clear. Both sumps had been demolished to a level below grade and then backfilled with debris. Some of the sump contents included contaminated fragments of process equipment. The sumps were emptied of their contents and the remaining concrete sumps were removed from the ground. The contamination in the vicinity of the sumps was removed based on both visual indications and radiological field measurements. Soil samples were taken in the sump excavations for analysis by gamma spectrometry. Additional soil was removed until the samples indicated that the sump excavation surface met the release criteria for uranium contamination.

## 3.1.3.3 Identification of Leach Field System

During the remediation of the pipeline and sumps, a piece of heavy equipment broke through into a buried concrete pit covered with a concrete lid. Subsequent excavation of the area identified the initial pit, a concrete distribution box, and a system of three parallel pipelines. These components were identified as a leach field system that was not identified on the available Westinghouse Specialty Metal Plant drawings. The piping system consisted of short lengths of terra-cotta pipes that were laid end-to-end in a gravel bed layer. There was no connection between the pipe ends so leakage would occur at each location where the pipes were butted together. There was no odor associated with the system and no sludge in the concrete pit, both of which indicated that the system had not been used for sanitary waste disposal. Samples taken along the three pipelines did not indicate the presence of radiological contamination. Based on the sampling information the location, of the ends of the pipelines and the concrete pit were documented and the area was backfilled using the excavated soil. This action was taken to provide additional area in which to maneuver equipment and stockpile soil.

## 3.1.3.4 Separation of Building Rubble

Along with the excavations discussed above for the terra-cotta pipelines and the sumps, the entire area beneath and in front (east side) of the former building was excavated to reclaim various rubble. It appears that the plant floor and subsurface foundation were disposed of in an excavation in front of the former building. In order to assess the condition of the building rubble, all such material was segregated in a separate pile. Smaller items which were found to be contaminated were immediately packaged for disposal. The resulting pile of building rubble was then surveyed for radiological contamination and the small fraction of pieces that exceeded the release criteria for surface contamination were set aside for

eventual disposal in a licensed burial facility. The large fraction of rubble that met the free release criteria was transported to a permitted landfill for disposal as industrial waste.

## 3.1.3.5 Formation and Evaluation of "Clean" Soil Pile

After separation of the building rubble, the remaining material excavated from under and around the former building consisted of about 43,000 cubic feet of soil. In order to evaluate the radiological condition of this soil in a meaningful manner, it was spread out into a layer about 4 feet thick.

An initial evaluation of the "spread out" pile was made by conducting a gamma survey of the pile on an established grid pattern. This data was compiled and entered into a computer graphics program (Surfer) to plot the data in both 3-D and control plots to help visualize the information.

The evaluation including the data and the computer generated plots are included in Appendix D. The conclusion from the evaluation was that the soil pile appeared to be relatively uniform in radiation level.

Soil samples from the pile were then collected on a predetermined pattern.

The sample results were then subject to two statistical evaluation (NUREG/CR-5849 and Multi-Agency Radiation Survey and Site Investigation Manual [MARSSIM] NUREG-1575). The measured U-235 concentration (converted to total uranium) and the statistical evaluation of the data supported the conclusion that the uranium concentration in the soil pile were less than the concentration guideline of 30 pCi/g at a confidence level of 95% or greater. The evaluation (sampling, analysis and conclusions) of this "clean" soil pile is found in Appendix D.

## 3.1.3.6 Identification of Ash Layer

## Initial Findings

During excavation to remove building debris and rubble in the vicinity of the footprint of the former building, a well defined layer of dark ash-like material was observed. Also observed within this "ash" layer were materials similar to zirconium turnings and chips. Upon further observation many of the zirconium pieces appeared to be heat affected, as if they were residual material as a result of an incomplete burning process. A radiological field survey of the ash layer indicated the likely presence of radiological contamination. The layer was found at a depth of 2.0 to 2.5 feet below the surface and was approximately 6" thick. The layer was first located along the southeast end of the former building footprint excavation and bordering the roadway leading to the pond. Investigation indicated that the layer was present, parallel to the roadway and it appeared to continue east below the surface of the existing access road. Discovery of this ash layer indicated a need for further investigation, including radiological survey and collection of samples for gamma spectrometry analysis to identify the extent and nature of the radiological contamination.

## Trench Investigations

Further investigation of the extent of the ash layer entailed excavation of shallow, narrow trenches. The depth of these trenches was limited such that once the potentially contaminated layer of ash was

identified, either visually or via field survey instrumentation, no further vertical investigation was conducted. This series of trenches provided evidence of the ash layer under the roadway as well as on the eastern side of the road leading toward a former lagoon. The ash layer in this area varied from  $\frac{1}{2}$  to 1" thickness to a layer of ~8-12" in depth. In general, whenever ash material was encountered it also contained the zirconium turnings/chips. The locations of the excavated trenches dug for this portion of the investigation are indicated in Figure 7.

During the trenching operation along the east side of the roadway, field instrumentation indicated what appeared to be an area of elevated radiological contamination. Further investigation identified what appeared to be a fuel pellet of a size consistent with commercial product. This was uncovered approximately 6"-12" below the surface. The soil in the immediate area also indicated elevated radiological levels above background. The pellet, as well as soil samples from the vicinity of its discovery, were taken to the Antech Laboratory, in Madison, PA for gamma spectrometry analysis.

#### Identification of Contaminants

Gamma spectrometry analysis of ash material, soil and the pellet indicated the presence of a variety of uranium enrichments. Ash and soil samples showed contamination due to depleted, low and moderately enriched uranium. The pellet discovered to the east of the road was depleted uranium.

#### Decision to Conduct Core Boring Investigations

Based on analytical and field survey data, and visual observations from the shallow trenching investigations, the ash layer was not uniformly dispersed throughout the area, rather it appeared to be distributed in a spotty, haphazard manner. Additional subsurface investigations were needed to delineate the vertical and horizontal extent of contamination. At this time Cummings/Riter Consultants, Inc. was retained to provide assistance in the development of the protocol and methodologies for a detailed evaluation of the area.

# 3.1.3.7 Identification of Former Lagoon

## Previous Investigations/Findings

A former lagoon had been previously identified and evaluated by Cummings/Riter (Cummings/Riter, December 30, 1996). During that investigation three trenches were excavated in the area of the approximate location of the lagoon, as based on review of historical aerial photographs. Two samples were taken of soil material associated with some metal debris found during the trenching. The isotopic composition of these samples is consistent with the processed uranium that would have been used in the fuel fabrication work. The amount of contaminated material was very small and unlikely to be representative of the average concentration in the soil. Based on these results it did not appear that further investigation was warranted.

#### Identification of Line Leading to Lagoon

During the excavation of the area under the footprint of the former building, a black PVC line was uncovered that led from the building towards the area of the former lagoon. This line was investigated

by excavating a trench along its length until the line terminated at the apparent southwest corner of the former lagoon. Based on this physical information, a portion the former lagoon was found to be located further north than had been originally thought.

#### Exploratory Excavations in Lagoon Area

To further evaluate the lagoon area, excavation was initiated at the southeast corner where the PVC line terminated. More detailed review of the historical aerial photograph indicated that this corner was indeed where the water effluent entered the lagoon. The initial excavation did not indicate the presence of radiological contamination but did indicate that the lagoon had been filled in with rubble. When some of the concrete slabs were overturned for removal, several isolated pockets of radioactivity well above background were identified. These locations were gray in color and included some zirconium metal turnings and chips. A sample of this material was collected and sent to the laboratory for gamma spectrometry analysis.

#### Identification of Contaminants

The analytical results indicated that the soil was contaminated with uranium and that the isotopic composition was highly enriched uranium consistent with material that would have been used in the fabrication of Navy fuel designs.

## 3.1.3.8 Other Areas

## Tree Line Parking Lot

Two parallel rows of pine trees that border the paved parking lot were located directly north of the former. Since several of the trees were located such that they would interfere with additional trench investigations, these trees were removed. Tree ring counting of the trunks indicated that the trees were about 25 years old which would mean that they were planted around 1973. Zircaloy turnings and chips were found under the root ball of the overturned tree stumps indicating that such materials had been scattered in this area prior to the planting of the trees. Gamma surveys conducted beneath the tree stumps did not indicate readings above expected background levels. As part of the erosion control measures associated with the excavation activities, a shallow trench was excavated around the entire excavation for the installation of a cloth mesh erosion control fence. In the area adjacent to the parking lot, the soil overturned during the shallow trenching indicated radiation levels above normal background levels. This indicated the probable presence of uranium contamination in this area that had not been fully characterized.

## Areas Not Investigated

The excavated area around the former building focused primarily on the area beneath and east of the original building footprint. The area west of the building had not been thoroughly investigated because of the presence of soil piles in the area when the soil coring program was conducted. At this time essentially no investigation had been conducted of the original ground surface beneath the soil piles.

## 3.1.3.9 Feasibility Analysis

In June 1999, Westinghouse retained the services of B. Koh & Associates, Inc., Owings Mills, Maryland to evaluate the feasible options for remediating uranium impacted soils at the Specialty Metals Plant.

The specific scope of this analysis was to:

- Review existing data and identify any additional data needs
- Evaluate the feasibility of selected remediation options based on cost, technical and regulatory feasibility, risk and public acceptance.
- Provide ranking and recommendation, as to the preferred remedial option(s).
- Evaluate and validate the Westinghouse conclusion of the "Radiological Evaluation of the "Clean" Dirt Pile at Blairsville".

The feasibility analysis evaluated the following remedial options:

- <u>In-situ Characterization</u>. This technique involves thorough characterization of the contaminated soil in place. As a result of the investigation, specific areas are identified for removal (> release criteria) while all other areas remain in place (< release criteria). This technique minimizes excavation, offsite disposal and reduces final survey requirements.
- <u>Ex-situ Characterization</u>. This technique involves excavation of areas of potential contamination (based on available data), staging the soil in piles suitable for disposal. The piles are then sampled and analyzed to determine final disposition (i.e., offsite if > criteria, onsite if < criteria). This technique minimizes offsite disposal.
- <u>Site Specific Dose Analysis</u>. This technique involves the use of computer codes (pathway analysis) to demonstrate that the dose from leaving the contaminated soil in place meets the USNRC release criteria.
- <u>Physical Separation Soil Processing.</u> This technique involves the use of physical and/or chemical processes to separate the contaminated fraction of the soil from the uncontaminated fraction of soil. This evaluation examined three separate soil processing techniques: screening and rinsing, screening and washing, mechanical separation via radiation detection instruments. This technique reduces the volume of contaminated soil requiring disposal and/or further treatment.
- <u>Onsite Disposal</u>. This technique consists of the excavation, consolidation and subsequent placement of the contaminated soil in a permanent containment cell which meets USNRC and state regulatory requirements. The containment cell will be covered with a multi-layer cap of clay and fill.

Based on cost, technical and regulatory feasibility, risk and public acceptance, B. Koh & Associates, Inc. recommended in-situ characterization as the preferred remedial option (B. Koh & Associates, Inc., November 1999). Thus, the recommendation was to conduct a combined in-situ characterization and final

survey and sampling effort on the FZB Area. This recommendation was accepted by Westinghouse and serves as the basis for this remediation plan.

B. Koh's evaluation of the analysis performed by Westinghouse on the "clean-soil pile" confirmed that the pile met the USNRC free release criteria.

## 3.1.4 Summary of Previous Chemical Characterization Activities

This section summarizes event which occurred at the Specialty Metals Plant that are pertinent to the environmental characterization of the site.

Westinghouse contracted Acres American, Inc. (Acres) to perform the following in 1981:

- RCRA Waste Management Program Report,
- Preliminary RCRA Assessment Report, and
- Water Quality Evaluation Addendum to the RCRA Assessment.

In addition, Westinghouse retained Cummings/Riter to perform the following activities during 1993 to 1996:

- Sampling and analysis of surface water and groundwater for volatile organic compound
- Phase I
- Phase II
- Phase II and groundwater assessment

The results for each of these studies, as described in their respective reports, are summarized below.

#### 3.1.4.1 RCRA Waste Management Program Report

Westinghouse retained Acres to assist in the development of a waste management plan. Acres reviewed existing plant procedures and, where necessary, recommended alternative waste handling practices which were deemed to be environmentally sound and to the extent possible, compatible with Westinghouse's management and economic policies (Acres, January 1981a).

#### 3.1.4.2 Preliminary RCRA Assessment Report

Westinghouse retained Acres to conduct a limited investigative program to evaluate the Specialty Metals Plant production activities (Acres, January 1981b). The investigative program for this study was designed to provide a preliminary overview of the geologic, hydrologic and water quality characteristics at the site.

Based on the literature review, the investigative boring program and the initial water quality analyses, Acres reached several conclusions. These included the following:

• The geology at the site typically consists of a sandstone bedrock which is overlain by a zone of weathered rock and thin surficial soils. In general, the unconsolidated soil and rock overlying bedrock were reported to be less than 40 feet thick over most of the site. According to Acres, the

thickness of these unconsolidated deposits (particularly the weathered rock zone) is variable from location to location.

- Borings drilled in the fill area northeast of the facility did not encounter groundwater above bedrock.
- The depth to groundwater observed in three of the four shallow monitoring wells installed at the Specialty Metals Plant ranged from approximately five to ten feet below the ground surface during the Acres study. Groundwater flow direction within the shallow groundwater bearing unit was reported to be toward the Conemaugh River.
- In general, initial analysis of both groundwater and surface water indicated that for the majority of parameters, concentrations were below the drinking water standard or the range of values typical of water quality within the area. However, Acres indicated that several parameters at specific locations should be subject to additional monitoring in order to assess their significance with regard to background water quality. Specific parameters recommended by Acres for analysis in subsequent samples included pH, iron, manganese, fluorides, nitrate, gross beta, total organic carbon, chromium and specific conductance.

## 3.1.4.3 Water Quality Evaluation Addendum to the RCRA Assessment

The primary objective of this investigation was to collect additional waster quality data for evaluating the impact of the Specialty Metals Plant operations on surface water and groundwater at the facility. The investigation involved sampling groundwater from four shallow monitoring wells and surface water from eight locations. The report stated that the analytical results indicated that groundwater and on-site surface water contained concentrations of both inorganic and organic compounds requiring additional study to define the extent of these compounds and to evaluate remedial measures to reduce or isolate these compounds (Acres, December 1981c).

## 3.1.4.4 Surface Water and Groundwater Sampling and Analysis Report

In 1993, Westinghouse retained Cummings/Riter to perform sampling of surface water and groundwater from existing sample locations for analysis of volatile organic compounds (VOCs) (*Cummings/Riter*, 1994a). The sampling and analysis program indicated that Target Compound List (TCL) VOCs were present in one of three surface water routes located east (downstream) of the Specialty Metals Plant. The compounds detected in surface water were trichloroethane (26 micrograms per liter  $[\mu g/l]$ ) and methylene chloride (3  $\mu g/l$ ). TCL VOCs were not detected in surface water samples collected upstream of the Specialty Metals Plant or in two of the three surface water courses sampled downstream of the plant.

Groundwater samples were collected from two piped drainages, two monitoring wells and three groundwater supply wells (one active and two inactive). VOCs were not detected in the sample collected from the current groundwater supply well (DW-2), TCL VOCs were detected in other groundwater samples collected.

## 3.1.4.5 Phase I Investigation

During October through November 1994, Westinghouse retained Cummings/Riter to perform a Phase I Investigation on the Specialty Metals Plant site. The objective of this program was to evaluate the nature and extent of Compounds of Interest (COIs) in the vicinity of potential source areas, shallow groundwater, surface water and sediment and obtaining an understanding of the shallow hydrogeologic regime at the Specialty Metals Plant site (*Cummings/Riter, May 1995*). The COIs includes:

- TCL Volatile Organic Compounds
- Target Analyte List (TAL) Metals
- Total petroleum hydrocarbons
- Fluoride
- Nitrate
- Ammonia
- Total organic carbon
- Gross alpha, gross beta
- Total uranium
- Uranium isotopes
- Total radium
- pH

Phase I sampling locations are shown on Figure 5. Results of nonradiological and radiological constituents for groundwater, surface water and sediments are presented in Tables 14 through 17.

## 3.1.4.6 Phase II Investigation

During August through October 1995, Cummings/Riter conducted a Phase II Investigation of the Specialty Metals Plant site (Cummings/Riter, December 1995). The investigation includes:

- Surface and subsurface soil (fill) sampling and analysis
- Groundwater supply well remediation
- Unconsolidated deposits/weathered bedrock monitoring well installation
- Borehole geophysics
- Evaluation of the on-site pond levels and site groundwater levels
- Shallow and deep groundwater sampling and analysis

Phase II sampling locations are shown on Figure 6. Results of the nonradiological and radiological constituents for groundwater are presented in Table 18.

# 3.1.4.7 Phase II Groundwater Assessment and Assessment of Former Lagoon Area

During September through October 1996 Cummings/Riter performed a Phase II groundwater Assessment and assessment of the former lagoon area (*Cummings/Riter*, *December 30*, 1996). The Phase II groundwater assessment included:

- Geoprobe and hydropunch soil sampling and analysis
- Borehole geophysical logging
- Monitoring well installation
- Groundwater/seep sampling and analysis
- Passive soil gas sampling and analysis

Phase II Addendum sampling locations are shown on Figure 6. Results of the nonradiological and radiological parameters for groundwater are presented in Table 19.

#### 3.1.5 Conclusions

Based on the Cummings/Riter investigations conducted during 1993 through 1996 the following general conclusions were made.

- Unconsolidated deposits consisting of fill material, terrace deposits and residual soil are present immediately beneath the Specialty Metals Plant. The bedrock underlying the unconsolidated deposits at the Specialty Metals Plant consists predominately of tan, gray and brown, fine to medium-grained sandstone interbedded at depths with shale, argillaceous sandstone, and coal seams. The uppermost unit corresponds to the Saltsburg Sandstone Member of the Conemaugh Group.
- Groundwater flow within the uppermost unconsolidated deposits tends to mimic surface topography, with flow from west to east across the site. The average horizontal hydraulic gradient was 0.01-0.02 ft/ft. This groundwater-bearing unit is unsaturated along the eastern limits of the Specialty Metals Plant.
- The results for groundwater sampling and analysis identify area (south of Westro Building) where VOC and inorganic concentrations exceeded PADEP proposed human health standards for non-residential groundwater.
- The results for groundwater sampling and analysis identified areas (south of Westro Building and southeast of Industrial Waste Treatment Building) where chlorinated aliphatic hydrocarbons and trichloroethene and 1,2 di-chloroethene concentrations, respectively exceeded PADEP standards (PADEP, December 1993).
- The groundwater radiological analysis were generally consistent with naturally occurring uranium and radium levels in groundwater and were below the EPA proposed drinking water standards for uranium.
- Soil analytical results for pesticides, herbicides and PCBs were below method detection limit for all soils tested.
- Soil samples exceeded the PADEP interim criteria for two parameters: trichloroethene adjacent to the former 15,000 gallon above ground trichloroethene/1,1,1-trichloroethane storage tank and nickel in the fill area.

A detailed presentation of the conclusions/findings are presented in Appendix E.

## 3.1.6 Summary of Chemical Remediation Activities

This section summarizes reported environmental remediation activities that have been completed at the site.

## 3.1.6.1 Underground Waste Hydrofluoric Acid and Methylene Chloride Storage Tank Remediation

In 1983, two 21, 000-gallon underground waste hydrofluoric acid and methylene chloride/water mixture storage tanks located approximately 200 feet west of the Industrial Waste Treatment Plant (Figure 18) were closed in place in accordance with the Pennsylvania Department of Environmental Resources (PADER) approved Closure Plan (Westinghouse, 1982).

The buried polyvinyl chloride (PVC) lines leading from the Zircaloy Building to the two waste storage tanks (Figure 18) were excavated and removed during the underground storage tank closure.

## 3.1.6.2 Westro Underground Waste Oil Tank BV-2086

The Westro Waste Oil Tank (BV-2086) and the drum unloading area/oil dumping pit located at the southeast corner of the Westro Building (Figure 18) were closed in 1986 in accordance with a Closure Plan prepared and implemented by SSS Company (SSS Company, 1986). The former underground waste soil tank was triple rinsed using high pressure steam. The former underground storage tank integrity was tested by Photoleak Detection Company and reportedly passed. Following removal of the tank, the underlying gravel was removed and the underlying residual soil inspected for stains, odors and oily texture. No physical evidence of any of these characteristics was reported. Verification samples were not collected. Both the former waste oil tank excavation and unloading pit areas were backfilled with clean fill and contoured to existing grade.

## 3.1.6.3 Above-Ground 15,000-Gallon Trichloroethene/1,1,1-Trichloroethane Storage Tank

In 1986, the Specialty Metals Plant discontinued use of trichloroethane and 1,1,1-trichloroethane in the plant manufacturing process. The solvent contained in the 15,000-gallon aboveground storage tank located at the south end of the Westro Building (Figure 18) was intentionally drained. The storage tank was cleaned and removed from operation in 1988.

## 3.1.6.4 Sludge Drying Beds

In 1983, sludge contained in the waste waster treatment plant sludge drying beds (Figure 18) was removed, and the bed liners were patched. In 1987, the sludge drying bed liners were replaced with 45 mil Hypalon as part of a waste water treatment plant upgrade.

## 3.1.6.5 "Triclene" Pits

Two concrete lined pits located in the southern portion of the Westro Building (Figure 18) were drained and backfilled from 1985 to 1986.

## 3.1.6.6 Underground Gasoline Storage Tanks

Two 3,000-gallon underground fiberglass gasoline storage tanks located at the northeast corner of the Main Building Shop Area (Figure 18) were removed in 1990 by CECOS International, Inc. of Niagara Falls, New York. One tank contained leaded gasoline and the other contained unleaded gasoline. Soil associated with the tank excavation was sampled and analyzed for petroleum hydrocarbons, elad, benzene, toluene and xylenes. Sample analytical results from post-excavation sampling and soil borings advanced by Environmental Resources Management, Inc. to estimate the extent of the required soil excavations are included as Appendix A of their report. The soil remediation was completed in 1991.

## 3.1.6.7 Main Building Gage Laboratory Sump and Flooring

A concrete lined sump, material contained in the sump and portions of the plant flooring, located in the Main Building Gage Laboratory (Figure 18) were removed in December 1994. The sump excavation measured 49 inches wide by 81 inches long by 82 inches deep. Five cast iron pipes were observed in the excavation sidewalls. The pipes were not removed during the sump excavation. Post-excavation samples were collected from two locations on the excavation sidewalls and one location on the excavation floor. The excavation was dry upon completion. The sump excavation was backfilled with crushed stone and sand and the surface finished with concrete to floor grade.

## 3.2 Radiological Control Program

## 3.2.1 ALARA Program

WSMPS management is committed to maintaining radiation exposure to workers and the general public "As Low As Reasonably Achievable" (ALARA). WSMPS management will demonstrate their commitment by assigning high priority to work plans and procedures that will reasonably reduce personnel and environmental radiation exposures. The WSMPS Remediation Project will utilize the WSMPS Radiological Control Program to maintain the remediation project individual and collective exposure ALARA. In addition to implementation of the ALARA policy, WSMPS management will incorporate the ALARA philosophy into applicable operating procedures. Furthermore, WSMPS management will place primary emphasis on design and engineering features to maintain exposures ALARA. When practicable, design features will be selected in lieu of administrative controls to maintain exposures ALARA.

The ALARA philosophy is a fundamental objective of all effective radiation protection programs. Thus, maintaining individual and collective radiation exposures ALARA is a critical element of the WSMPS Radiological Control Plan (RCP) which enhances other parts of the Radiological Protection Program through better planning of work, training of workers, and tracking of exposures. The RCP reflects a strong commitment to monitoring and controlling occupational exposures and environmental releases as part of the ALARA Program. Westinghouse's commitment to the ALARA concept is emphasized in its policies, plans and procedures as evidenced by the implementation of:

• Radiation Protection and Contamination Control Program to control radioactive sources and minimize spreading of contamination.

- Work Activity Control Program through the use of Radiation Work Permits to control and track worker exposures.
- Safety Assessment and Review Program to evaluate potential exposure that may be received in performing the assigned task.
- Respiratory Protection Program to detect radiological hazards and provide appropriate respiratory protection equipment.
- Handling and Storage Program to ensure the proper handling, packaging and storage of radioactive material.
- Training Program which stresses the importance of continuous effective exposure control.

Ultimately, these efforts benefit the safety and reliability of the WSMPS Remediation Project by improving the quality and the efficiency of work performed.

The remediation alternative selected by Westinghouse also results in exposures to the public that are ALARA. Potential exposures to the public and other workers is kept to a minimum with the selected alternative. This is achieved by continuous monitoring of the radiological conditions at the site during remediation activities and by reducing to as little as possible the amount of material transported offsite. By so doing, potential exposures to the workers and the public during remediation activities and transported to the workers and the public during remediation activities and transportation to and handling at the low-level radioactive waste disposal facility is minimized.

## 3.2.1 Health Physics Program

The WSMPS Project Health Physics Program utilizes the Radiological Control Plan and related field procedures (Appendix A). Elements of this program include:

- Health and safety protection measures and policies as expressed in the appropriate WSMPS Environmental Safety and Health Plans, manuals and procedures.
- ALARA.
- Quality Assurance Program.
- Calibration and maintenance of survey equipment and instrumentation.
- Monitoring policy methods, frequency and procedures.
- Radiological Control Program.
- Airborne Radioactivity Program.
- Respiratory Protection Program.
- Radiation Work Permit (RWP) and work controls.
- Emergency Action Procedure.
- Posting and labeling.

- Records and reports.
- Potential sources of contamination exposure.
- Radioactive liquid handling procedure.
- Radiation Worker Handbook and Training Manual.
- Surface Contamination Program.
- Radioactive waste packaging procedure.
- Handling storage and disposal of radioactive material procedures.
- Radioactive check source accountability procedure.
- Various field sampling, tracking and analysis procedures.
- Bioassay.
- Dosimetry.

#### 3.3.1 Quality Assurance Program

The WSMPS Remediation Project is subject to management controls and quality assurance requirements. In addition to general QA review and independent oversight, surveillances and audits may be performed.

Radiological surveys, including sampling and analysis, are performed in order to evaluate the effectiveness of remediation efforts in maintaining adequate radiological controls and to evaluate materials for removal and disposal.

Health Physics instrumentation and equipment is inspected prior to use. Equipment failing the inspection due to equipment malfunction, poor calibration, or inappropriateness due to use restrictions, are identified, marked, and not used. Respiratory protection equipment is inspected according to the requirements and schedules specified in the Radiological Control Plan and Airborne Radioactivity Program.

Periodic surveillances and audits of the Health Physics Program may be conducted, depending on the length of the remediation activities. The audits are performed by the Coordinator of Quality Assurance. Unusual events will be investigated as they occur.

Details of the QA Program is presented in the QA Plan (Appendix F).

## 3.3.2 Selection, Calibration and Maintenance of Equipment and Instrumentation

Radiological control personnel will determine the quantity, performance, necessary capabilities, and proper use of radiation detection monitoring instrumentation and sampling equipment. They will be responsible for calibration, maintenance, proper storage of such equipment, and the control of the instrument check sources.

## 3.3.2.1 Selection Criteria

Selection criteria for portable and laboratory counting equipment are based upon the types of radiation to be detected, maintenance and calibration requirements, ruggedness, interchangeability, and upper and lower limits of detection capabilities.

## 3.3.2.2 Instrument Type, Purpose and Range

Table 10 lists the typical types of radiation detection instruments expected to be used during remediation of the FZB Area and surroundings. The data include manufacturer, model, probe, radiation type, efficiency, and detector sensitivity.

## 3.3.2.3 Storage, Maintenance, Calibration and Testing

Radiation detection and monitoring instrumentation and sampling equipment will be stored and made available for routine use by radiological control personnel at locations such as the radiation protection field office and controlled contamination changeout areas. Maintenance of the radiation detection sampling equipment will be provided by radiological control personnel, instrument manufacturer's representatives, or contracted service vendors.

Radiation detection and sampling instrumentation and laboratory counting instruments utilized for radiation safety purposes will be calibrated before initial use, after major maintenance, and on a routine basis. Portable radiation detection and sampling equipment/instrumentation will be calibrated semiannually by a qualified vendor in accordance with ANSI N42.17A-1989 guidance for each type of radiation of concern at the site. All calibrations will consist of performance checks on each scale range of the instrument with a radioactive source of known activity traceable to the National Institute of Standards and Technology. Calibration and maintenance will be performed in accordance with the radiation control procedures. Portable instrumentation will be source checked each day that the instrument is in use.

## 3.3.3 Policies, Methods, Frequency and Procedures

The WSMPS policies, methods, frequency and procedures for effluent and environmental monitoring, radiation surveys and personnel monitoring (internal and external) are described in the subsequent sections.

## 3.3.3.1 Effluent and Environmental Monitoring

Effluent and environmental monitoring will be conducted as part of site characterization and remediation activities of the WSMPS. The effluent and environmental monitoring activities for the remediation project will consist of:

## (1) Environmental Air Sampling

Environmental monitoring stations will be established on the WSMPS to obtain airborne radioactivity baseline data during site characterization activities. Each station will be equipped with a low volume

continuous air sampler. Collection and analysis of the continuous air samples will be performed on a weekly basis (sooner if high dust loading is experienced) in accordance with WSMPS field sampling procedures. Selected air samples will be analyzed for isotopic uranium. The air sampler and counting instrumentation will be calibrated using a standard traceable to NIST. Air sampling results are considered quality records and will be stored and maintained as part of the WSMPS Project Files.

Environmental air sampling will be reinstituted for remediation activities. Up to four environmental air monitoring stations will be installed on the perimeter of the site. Samples will be collected at least weekly and analyzed for gross alpha, gross beta, and isotopic or total uranium (as required) on a selected basis.

#### (2) Surface Water Sampling

Surface water will be sampled during site characterization and remediation activities, as appropriate. The water will be analyzed for gross alpha, gross beta and/or uranium.

#### (3) Groundwater Sampling

Groundwater sampling will not be performed as part of site characterization activities. Groundwater monitoring is conducted as part of the site's ongoing historical monitoring program.

#### (4) Soil Sampling

To develop contaminated waste volumes, soil sampling consisting of surface and subsurface soil will be performed. Sampling will be performed in accordance with approved field sampling procedures. Results of the surface and subsurface sampling will be considered as quality records and will be stored and maintained as part of the WSMPS Project Files.

Additional surface and subsurface soil sampling may be performed as part of the remediation activities in order to determine maximum concentration levels of uranium contaminated soil to be shipped to the low-level radioactive waste disposal facility.

#### (5) Direct Radiation

As part of the environmental monitoring program during characterization/remediation, environmental thermoluminescent dosimeters (TLDs) will be placed at various locations around the perimeters of the FZB Area. The purpose of the TLDs is to assure that direct radiation does not exceed the limits specified in 10 CFR 20.1301. TLDs will be analyzed by a contracted vendor (Landauer, Inc.) to measure the integrated gamma dose at each location. The TLD results will be considered quality records and will be stored and maintained as part of the WSMPS Project File.

The TLD monitoring program will continue as part of the remediation activities and TLDs will be collected on a quarterly (or sooner) basis. Environmental TLDs, together with the remediation personnel TLDs, will be used to evaluate the effectiveness of the WSMPS Radiation Control Program.

#### (6) Environmental Monitoring Instrumentation and Equipment

Radiation measurement instruments/equipment will be used for monitoring environmental samples for alpha, beta, and gamma activities. Alpha and beta contamination will be typically measured using GM or gas proportional instruments. Gamma contamination will be measured using scintillation or ionization instruments.

All instruments will be maintained, calibrated, and stored in accordance with approved WSMPS procedures. Standards used for calibration will be traceable to NIST. The frequency of calibration will be every six months, or more frequent if necessary (i.e., maintenance of instrument, instrument damage).

## **3.3.3.2 Radiation and Contamination Surveys**

Routine radiation and contamination surveys will be performed, as necessary, to ensure that personnel do not exceed established occupational exposure limits and controls and do not receive unnecessary exposure to radiation. The primary objective of the WSMPS Health Physics Program is to minimize personnel exposures to As Low As Reasonably Achievable (ALARA) by providing information to radiation workers on the radiation levels in the work area so work will be completed efficiently without undue exposure to the workers.

Radiation and contamination surveys will be also used to determine the effectiveness of the overall radiological contamination and protection program. Information obtained from radiation and contamination surveys are used to re-evaluate operations and activities as well as operation processes and methods to further reduce personnel exposures to ALARA.

Radiation and contamination control surveys will be performed using approved procedures, qualified personnel, and instruments appropriate to the type of radiation and/or contamination and type of survey required.

Types of routine radiation and contamination control surveys include:

#### (1) <u>Personnel Contamination Surveys (Self-Monitoring or Frisking)</u>

Personnel contamination surveys (self-monitoring or frisking) are performed to detect and quantify the possible presence of radioactive material on the body. Self-monitoring frisking is a critical element of the WSMPS Remediation Project contamination control program. Only individuals who are trained and qualified as radiation workers are permitted to perform self-monitoring. Visitors and non-radiation workers will be surveyed by a radiological control technician.

All personnel will be instructed in the proper method of removing outer clothing/tyveks and boot covers and monitoring for personal contamination as part of the formal radiation safety training program. Friskers (personal contamination monitors) will be available at each exit from a controlled area. Instructions will be provided at each personal frisking station. Instrumentation/specification of instruments used to monitor for personal contamination are presented in Table 10. In the event

that personnel contamination is suspected or found, the radiological control personnel will be notified and appropriate action taken as directed by the Project Radiation Safety Officer (PRSO).

Radiological control personnel will supervise any necessary personnel decontamination activities and evaluate the need for bioassay analysis. Bioassay will be initiated unless proper respiratory protection was used and nasal smears are negative. Whole body counts may be performed at the discretion of the PRSO.

(2) Area Contamination Surveys

Surveys for surface contamination will be conducted during remediation activities in all controlled and uncontrolled areas established on the FZB Area site. These surveys will be performed in accordance with the WSMPS Surface Contamination Program. Surveys will include direct (fixed) and removable contamination measurement commensurate with the potential for contamination in the area. Survey frequencies are daily and weekly for controlled areas and uncontrolled areas, respectively, as appropriate. If levels of contamination exceed the WSMPS established limits (see Section 3.14), corrective actions will be taken, as directed by the PRSO.

In general, area surface contamination surveys will be performed to provide:

- (a) Data for determining radiological conditions that will be used for the issuance of Radiation Work Permits (RWPs) and for termination of the RWP.
- (b) Continuous monitoring of ongoing radiological work.
- (c) Data for the planning and implementation of sampling/remediation plans for soil and concrete debris.
- (d) Survey results are compared to WSMPS established limits.

#### (3) Characterization and Remediation Surveys

Radiation and surface contamination surveys will be used to provide assessments of the radiological conditions of the FZB Area in support of the design of characterization and/or remediation plans. Such surveys serve as the basis for determining the probability regarding the unrestricted release of the material or property. Characterization and remediation surveys and related sampling may be conducted in a systematic or a random manner depending on the probability of contamination existing at that location. Characterization and/or remediation surveys will be performed in accordance with approved plans or procedures. Final radiological surveys in support of remediation will be performed consistent with NUREG/CR-5849 (USNRC, June 1992), except that limited soil samples will be obtained.

Details of the final remediation surveys are discussed in Section 4.0.

## (4) Materials and Equipment Surveys

Radiation and contamination surveys will be performed on material and equipment in controlled areas to be released for unrestricted use. The material or equipment surfaces are surveyed for direct (fixed) and removable contamination in accordance with approved procedures. Survey results are compared by Westinghouse to established release criteria (USNRC, August 1987). If the piece of equipment or material exceeds the established limits, decontamination and resurveying of the material or equipment will be performed until the item meets the acceptable release criteria.

Material and equipment survey results are considered quality records and will be stored and maintained as part of the WSMPS Project Files.

## (5) Shipping Surveys

Radiation and contamination surveys will be performed on radioactive material packaged to be shipped offsite in accordance with 49 CFR requirements and WSMPS packaging and shipping procedures. Shipping surveys are considered quality records and will be stored and maintained as part of the WSMPS Project Files.

## 3.3.4 External Radiation Exposure Control

## 3.3.4.1 General

It is the objective of the WSMPS Radiological Control Plan not only to maintain exposures within the limits established by Federal and State law, but also to minimize exposures to individuals, the total work force and the general population in accordance with the As Low As Reasonably Achievable (ALARA) principle.

Remediation activities at the FZB Area and surroundings will be controlled such that no worker will exceed any 10 CFR 20 occupational limit and the total of all workers' exposure will be limited to the lowest reasonably achievable. In addition, operations will be controlled to preclude releases to the environment of airborne radioactivity greater than the concentration limits of 10 CFR 20, Appendix B, Table 2, Column 1 or no release to surrounding water of radioactive liquids greater than 10 CFR 20, Appendix B, Table 2, Column 2 limits.

# 3.3.4.1.1 Personnel Monitoring for External Radiation

The purpose of personnel monitoring for external radiation is to provide an indication of the level of external radiation exposure. Occupational exposure limits for "licensed" facilities and the WSMPS administrative exposure limits to external radiation are given in Table 11.

Upon the initial site visit by any personnel entering the radiological control area(s), a USNRC Form 4 will be completed and signed.

## 3.3.4.1.1.1 Exposure to Minors

Individuals under the age of 18 will not be permitted to enter any controlled or any radiation area at the FZB Area.

## 3.3.4.1.1.2 Exposure to Unborn Child

As part of the radiation safety training (and reverification training) and prior to issuance of TLDs, all personnel authorized to receive radiation exposure will be given specific instruction regarding prenatal exposure risks to a developing embryo and fetus. This instruction will include both oral and written, information contained in the Appendix to U.S. Nuclear Commission Guide 8.13 "Instruction Concerning Prenatal Radiation Exposure."

## 3.3.4.1.1.3 Exposure to Visitors

Westinghouse will control the exposure of visitors at the FZB Area site to levels ALARA. For exposure control purposes a "visitor" is defined as any person not qualified as a "radiation worker" and who requires access to controlled areas.

Entry by a visitor to a controlled area will require the following:

- (1) Assignment of a temporary TLD badge or self-reading dosimeter.
- (2) Escort by a qualified radiation worker at all times while in the controlled area.
- (3) Documentation of the following information:
  - (a) Name
  - (b) Social Security Number
  - (c) Date of Visit

## 3.3.4.1.2 Personnel External Exposure Monitoring

# 3.3.4.1.2.1 Equipment

Monitoring for external radiation exposure will be accomplished with the use of primary dosimetry and radiation survey dose rate meters. The primary dosimeter for this project will be the thermoluminescent badge (TLD badge) capable of measuring the worker's whole body exposure.

Other devices that will be available for exposure control are self-reading dosimeters and dose rate survey meters. The self-reading dosimeters will be used by visitors to the site and as directed by the PRSO.

The radiation survey dose rate meter for this project will have a minimum detection rate of 2  $\mu$ Rem/hr, an accuracy of  $\pm 10\%$ , and a response time of 15 seconds. Radiation and/or contamination instrumentation and specifications are presented in Table 10.

## 3.3.4.1.2.2 Calibration

Portable dose rate survey instrumentation used to evaluate personnel exposure will be calibrated semiannually by a qualified vendor in accordance with ANSI N42.17Z-1989 guidance for each type of radiation of concern at the site. Portable instrumentation will be source checked each day that the instrument is in use. All calibrations will be traceable to the National Institute of Standards and Technology (NIST).

Self-reading dosimeters will be tested semi-annually by a qualified vendor in accordance with ANSI N13.5-1972 (R 1989) guidance. TLD badges do not require field calibration, but must meet the performance criteria found in ANSI N13.15-1985.

#### 3.3.4.1.2.3 Survey and Dosimetry Requirements

Surveys for radiation levels and/or contamination levels will be performed using appropriate portable radiation survey dose rate meters prior to working on materials known or suspected of being contaminated, to assess the level of hazards and aid in the establishment of appropriate radiological controls.

As part of the voluntary program, all personnel required to regularly enter and work in the radiologically controlled area will be provided with a primary dosimeter (TLD). This dosimeter will be worn daily, while at the work site, throughout the duration of the project. Dosimetry will be analyzed quarterly or at the time of employee termination (whichever is earlier) to determine radiation exposure of the individual. Visitors will be assigned a temporary dosimeter (TLD) or a self-reading dosimeter (SRD).

#### 3.3.4.1.2.4 Analysis

Dosimetry will be provided and processed by a National Voluntary Laboratory Accreditation Program (NAVLAP)-Certified vendor. Dosimeters will be processed on a quarterly basis or sooner or at the time of employee termination, whichever is earlier.

## 3.3.4.1.2.5 Recordkeeping

When self-reading dosimeters are used, the daily exposure will be recorded and tracked as a portion of the radiation work permit. Exposure results will be monitored and evaluated by the PRSO. Appropriate investigative action will be taken in the event that an individual's exposure exceeds the administrative limits shown in Table 11. Copies of TLD results as they relate to a named employee will be maintained on site and available for inspection. Personnel monitoring reports will be maintained in accordance with guidance from USNRC Regulatory Guide 8.7, Rev. 1, 1992. Records of all surveys and TLD results will be considered quality records and will be stored and maintained as part of the WSMPS Project Files.

## 3.3.5 Internal Radiation Exposure Control

#### 3.3.5.1 General

It is Westinghouse's policy to maintain the internal exposure of radioactive materials to ALARA. The use of engineering controls will be employed to the maximum extent possible. If engineering controls are not adequate as demonstrated by work area air sampling, then respiratory protection will be considered to control internal exposures to radioactive materials. Internal exposure monitoring will consist of two major components: airborne exposure monitoring (air sampling) and internal monitoring (bioassay and in-vivo counting).

#### 3.3.5.1.1 Engineering Controls

Engineering controls will be utilized to the maximum extent possible to control the production of dusts during the WSMPS Remediation Project. Engineering controls may be, but are not limited to water misting or dust control additives. Contamination control structures (i.e., tents) will also be used to minimize the spread of airborne contamination.

#### 3.3.5.1.2 Monitoring of Airborne Radioactivity

Air sampling of the work areas will be performed daily during soil excavation activities in accordance with the WSMPS Airborne Radioactivity Program. The frequency and location of sampling equipment will be dictated by the activities that occur each day. An adequate number of samples will be collected to be representative of the air in the work area.

Representative samples will be collected daily in the general work areas, at the breathing zone (within 18") of workers and downwind of the work area at the restricted area boundary. As most workers will be within the confines of equipment operator's cabs, air samples will be collected in the operator's cabs daily or as directed by the PRSO. Work area air sample volumes will be a minimum of 36 cubic feet and collected using high volume or low volume air samplers as directed by the PRSO.

If work involves activities outside the operator cab or when deemed appropriate by the PRSO, representatives samples will be collected daily in the general work area as close to the workers as practical. If air sampling determines the possibility of an airborne release, then the PRSO will evaluate the possibility of an uptake. Evaluation will include, but not be limited to nasal smears and bioassay methods to determine exposures due to an uptake of uranium. Additionally, during soil excavation operations site perimeter air samples will be collected and analyzed daily. The sampler(s) will be positioned at appropriate locations downwind of the site to collect potential releases from the site.

One background sample will be collected daily from the upwind location to the remediation site. At a minimum, one sample will be collected downwind to the remediation site. The site perimeter air samplers will collect a minimum of 36 cubic feet using a low volume sampler. Downwind perimeter air samples will be collected during periods of remediation activities to verify that quantities of uranium above the established limits are not released from the site.

# 3.3.5.1.3 Equipment

Air sampling equipment will be calibrated in accordance with ANSI N13.1-1969 (R/1982) within six months of the start of the project and every six months thereafter. Flow rates for the air samplers will be variable from 0.5 to 20 CFM. The analysis of air samples will be performed with equipment capable of a minimum detectable activity of 2.0 x  $10^{-12} \mu$ Ci/ml for alpha and beta-gamma activities. The analysis equipment will be calibrated in accordance with ANSI N42.17A-1989 guidance.

## 3.3.5.1.4 Analysis

Results of air samples will be compared with the limits from 10 CFR 20 for uranium (U-238). If the air sample results are above 50% of  $2.0 \times 10^{-11} \,\mu$ Ci/ml gross alpha or gross beta, the PRSO will be notified.

## 3.3.5.1.5 Respiratory Protective Equipment

In the event the engineering controls are not adequate to maintain airborne activity to established limits, then respiratory protection will be issued to provide the necessary internal exposure control. Respiratory protective equipment (RPE) will be issued and monitored in accordance with the existing WSMPS Radiological Control Program and Airborne Activity Program. RPE will always be selected on the basis of hazard or presumed hazard. Whenever the degree of hazard cannot be determined prior to task initiation, a conservative approach for protecting personnel will be utilized. All respiratory protective equipment (RPE) will be recommended by the PRSO prior to the initiation of each new task or operation. The Respiratory Protection Program is described in further detail in Section 3.3.8.

## 3.3.5.1.6 Recordkeeping

Copies of air sampling results will be monitored and evaluated by the PRSO. Appropriate investigation will be initiated in the event that an individual's personal air samples or work area samples exceed the administrative limit of 5 x  $10^{-12} \mu \text{Ci/ml}$  (U-238) or perimeter air sample results exceed the administrative limit of 3 x  $10^{-14} \mu \text{Ci/ml}$  (U-238). Records of all air sampling results and air sampling instrumentation calibrations will be considered quality records and will be stored and maintained as part of the WSMPS Project Files.

## 3.3.5.1.7 Internal Monitoring

The primary means for monitoring for potential airborne-internal contamination is air sampling.

The Bioassay Program, as defined in the WSMPS Radiological Control Program, will be used as a supplement to airborne sampling during site remediation activities. This program will be used to aid in the determination of the extent of potential internal exposure to radioactive material to an individual. Invitro (urinalysis) and in-vivo counting (lung counting, when deemed necessary) will be utilized to develop estimates of:

(1) The quantity of the radioactive material deposited in the critical organ;

(2) The rate of biological elimination; and

(3) The airborne radioactive concentrations to which the individual may have been exposed. The bioassay sampling program is performed in accordance with the guidelines contained in Regulatory Guides 8.9, 8.11 and 8.26.

The WSMPS Urinalysis Program will be used to allow the determination of transportable uranium intake and to verify the effectiveness of the WSMPS Radiation Protection and Control Program and the WSMPS Airborne Activity/Sampling Program. In-vitro sampling will be performed at least twice during the duration of the site remediation activities. Sampling will be performed prior to the actual start of work and upon work completion or termination of individual. In-vitro samples will also be collected for unusual occurrences or emergency situations.

In-vivo analysis (whole body or lung counting) may be performed to determine both transportable and non-transportable fractions of radionuclides, if deemed necessary by the PRSO. However, since this analysis is usually utilized for individuals whose work area poses a significant potential for intake of radioactive material, in-vivo analysis is not anticipated to be required for the WSMPS Remediation Project.

In the unlikely event of an internal contamination incident or an uncontrolled or suspected occurrence of airborne radioactivity, nasal smears of the potentially exposed individuals will be collected and analyzed. Nasal smears may also be taken prior to and following use of personal respiratory protection, as specified by the PRSO.

An evaluation of elevated bioassay results will be performed and documented. As part of this evaluation, the individual's dose commitment due to the potential uptake will be calculated. Based upon these calculations, the individual may be restricted from performing further work. WSMPS administrative control levels are presented in Table 11.

Bioassay sampling may also be performed at any time (non-routine work, airborne incidents, etc.) at the discretion of the PRSO.

## 3.3.5.1.7.1 Contamination Control Limits

The main goal of the WSMPS Contamination Control Program is to maintain all radioactive contamination and radiation levels ALARA. To achieve this goal, action limits for the WSMPS Remediation Project have been established for surface, equipment, liquid, and airborne contamination. These action limits are specified in the WSMPS Radiological Control Program and Airborne Radioactivity and related procedures, and are summarized in Table 12. Specific radiation and contamination limits for shipping radioactive material packages are also contained in these documents.

# 3.3.5.1.7.2 Airborne Contamination Control

Contamination at the FZB Area exists as dry, non-volatile uranium compounds. This contamination may exist in contaminated soil and construction debris material (i.e., concrete, metal, wood). Remediation activities conducted at the FZB Area may generate potentially contaminated airborne dust.

Personnel and public exposure to airborne radioactivity is controlled using engineered controls, contamination containment structures (tents), high efficiency particulate air (HEPA) ventilation systems, and respiratory protection equipment. Engineering controls include dust suppressants and coverings and tarps for minimization of the generation of uranium contaminated dust during excavation of contaminated soil. Contamination containment structures include temporary herculite tents or enclosures to maintain airborne contamination within a confined area. Contamination containment structures are normally used in conjunction with HEPA-filtered ventilation systems and equipment.

Temporary HEPA-filtered ventilation contamination enclosures may be used during the remediation and decontamination of the contaminated concrete pieces. These HEPA-filtered enclosures, maintained under negative pressure with respect to outside air, will provide the necessary controls of airborne radioactive contamination to ensure protection of the worker, the general public, and the local environment. The HEPA filters have a rated efficiency of 99.97% for a 0.3 micron filter at rated air flow.

In general, as specified in the WSMPS Radiological Control Program and the Airborne Activity Program, any remediation activities which have the potential to generate airborne contamination approaching 25 percent of 10 CFR 20, Appendix B, Table 1, Column 3 limits will be conducted within temporary contamination control structures with HEPA ventilation systems to minimize the internal radiological exposure to workers and the general public and to maintain those exposures to ALARA levels.

## 3.3.6 Radiological Contamination Control Program

Radiological contamination control is an essential part of the WSMPS Health Physics Program. Radiological contamination control during the WSMPS remediation of the WSMPS buildings and openland areas will be based on the requirements specified in the existing WSMPS Radiological Control Program, Surface Contamination Program and the Airborne Radioactivity Program.

The critical elements of the WSMPS Radiological Contamination Control Program, as defined in the referenced documents, consists of:

- Establishment of contamination control limits.
- Implementation of airborne contamination control measures.
- Identification and monitoring of controlled areas.
- Implementation of work controls (i.e., radiation work permits).
- Implementation of contamination control surveys.
- Utilization of personal protective clothing and equipment.
- Implementation of controlled containment and storage of radioactive materials.

# 3.3.6.1 Identification and Monitoring of Access to Controlled Areas

To aid in the control of radiation exposure and limit the spread of radioactive material, a system of identifying radiologically controlled areas will be implemented for the WSMPS Remediation Project as specified in the WSMPS Radiological Control Program. The FZB Area and surroundings will be divided into two distinct areas for radiation exposure control. These areas are unrestricted and restricted areas.

<u>Unrestricted area</u> means any area access to which is not controlled by Westinghouse for purposes of protection of individuals from exposure to radiation and radioactive materials, and any area used for residential quarters.

<u>Restricted area</u> means any area access to which is controlled by Westinghouse for purposes of protection of individuals from exposure to radiation and radioactive materials, and any area used for residential quarters. Within the restricted areas, different radiological control zones (RCZ) will be designated to aid in radiation exposure control and control of the radioactive materials present. Such areas include, but are not limited to: RADIOACTIVE MATERIALS AREA, RADIATION AREA, SURFACE CONTAMINA-TION AREA, and CONTAMINATED AIRBORNE ACTIVITY.

In all cases, the radiologically controlled area will be delineated with distinctive barrier tape or rope and signs. The signs will have the radiation symbol and appropriate wording to warn workers of the potential hazard. A description of the radiation symbol and appropriate signs can be found in USNRC Regulatory Guide 8.1 and ANSI standard N2.1-1969.

Entry points to controlled contamination areas will be posted in accordance with 10 CFR 20.1902. Instructions describing proper techniques of personal frisking, donning and doffing of protective clothing and other special entry requirements will be posted.

Each controlled area will consist of a controlled side and uncontrolled side. A step off area (pad) will separate the two sides. A personnel survey meter (frisker) will be available to be used for individuals to perform the required personnel survey.

## 3.3.6.2 Work Controls and Work Permits

The Radiation Work Permit (RWP) is an administrative tool used to control work occurring inside the radiologically controlled area and to make all of the personnel involved with the work aware of specific hazards and precautions in the work area.

Additionally, the RWP will instruct the workers as to what protective equipment may be needed and what monitoring will be required. All work performed on the WSMPS Remediation Project will be performed under the authority of an RWP, as specified in the WSMPS Radiological Control Program.

All work will be administratively controlled via RWPs. RWPs will be issued weekly or monthly (for routine activities) and reviewed daily by the PRSO or his designee. The RWP will include the following information:

- (1) Task(s) to be performed.
- (2) Location of Task(s).
- (3) Radiological Hazards Involved with Task(s).
- (4) Most Recent Radiation Survey Results.
- (5) Required Personnel Protective Equipment.
- (6) Special Use or Restraints.
- (7) Names and signatures of individuals performing the task(s).

A daily safety meeting will be conducted with all workers to review safety and radiological conditions and/or changes to the RWP.

A RWP will be issued at the start of remediation operations and weekly or monthly (for routine activities) thereafter. The RWP will be terminated at the end of seven days (or 30 days for routine activities) or when conditions change.

## **3.3.6.3** Contamination Control Surveys

Contamination surveys will be performed, as necessary, to ensure that personnel do not spread surface contamination beyond controlled surface contamination area (CSCA) boundaries. Surface contamination must be controlled to minimize unnecessary external and internal exposure resulting from the intake of loose radioactive material by inhalation, ingestion, or skin absorption. Surveys are taken to determine whether contamination levels exist and to determine the extent and magnitude of contamination levels.

Areas and/or equipment where surface contamination exceeds the limits specified in Section 3.1.4 will be designated CSCA until such surfaces are decontaminated or covered, as specified in the WSMPS Surface Contamination Program. Loose contamination above limits found in non-radiologically controlled areas require implementation of established emergency actions, including immediate decontamination. Routine surveys of surface contamination will be performed with frequencies indicated per the PRSO's instructions. As a general practice, surface contamination surveys will be performed daily in controlled areas and at least weekly in uncontrolled areas.

Surveying for personnel contamination is the responsibility of and will be performed by individuals who are trained and qualified as radiation workers. Radiological Control Technicians (RCT) will survey all other persons. The instructions for using the equipment, the acceptable limits of contamination, and the action to be taken if any individual exceeds the limits will be posted at each survey station. Individuals exceeding the established limits will be decontaminated in accordance with the decontamination methods specified in the WSMPS Surface Contamination Program.

## 3.3.6.4 Personal Protective Clothing

Protective clothing is provided to all individuals who are required to enter controlled contaminated areas. Anti-contamination (anti-C) clothing is worn by personnel to break the chain of contamination transfer and keep the body free from contamination. Anti-C clothing, as specified by the RCT, will be worn when either surface contamination or airborne radioactive contamination may exceed allowable limits.

Anti-contamination clothing is designed to protect the worker's head, neck and ears, body, and extremities from radioactive contamination. Anti-contamination includes, but is not limited to: coveralls, hoods, caps, overshoes, anti-contamination gloves, safety shoes, and respiratory protection equipment. Protective clothing requirements, including donning and doffing, are specified in the WSMPS Surface Contamination Program and related procedures. For specific work assignments, the protective clothing requirements will be stated on the RWP for that task. Proper donning and doffing of protective clothing and whole body frisking techniques will be covered as part of the site-specific training.

## 3.3.6.5 Controlled Containment and Storage

All work activities conducted at the FZB Area site involving removable (smearable) radioactivity above the WSMPS limits for unrestricted areas and unrestricted release for equipment will be performed in contamination control containments or with equipment equipped with HEPA filtration. Temporary containments will be used when a potential exists for airborne contamination to approach 25 percent of 10 CFR 20, Appendix B, Table 1, Column 3 limits, and will be operated in a negative pressure mode with respect to the outside air to prevent release of contamination to the outside area.

Equipment, tools, materials contaminated above unrestricted release limits will be controlled in accordance with the WSMPS Surface Contamination Program. Such material will be stored in identified storage areas. Contaminated metallic equipment and material may be stored in containers outside the main controlled area. The storage areas will be conspicuously posted with appropriate postings. Such material may also be stored in isolated identified storage areas inside buildings with the appropriate postings. Contaminated soil and rubble as a result of remediation activities may be stored inside or outside the main control area, but inside a fenced area. Such areas will be conspicuously posted and the material will be covered to minimize the potential for airborne dispersion of radioactive materials.

# 3.3.7 Airborne Radioactivity Monitoring Program

Airborne radioactivity monitoring will be conducted to confirm the effectiveness of the WSMPS Radiological Protection and Contamination Control Program. Airborne radioactive monitoring will include both perimeter sampling, and local work area sampling, or personnel (lapel) sampling.

Routine perimeter air samples will be collected with Radeco H-809V portable air samplers, variable flow rate samplers, low volume air samplers, or equivalents, with an appropriate media filter. Personnel (lapel) air samplers will be used, as required, when deemed necessary by the PRSO.

The sampler head will be placed as close to the work area as possible and within the breathing zone of the workers in order to best collect a sample that is representative of the air which the workers are breathing. The samplers will be operated to collect a minimum volume of 36 cubic feet.

The frequency of sampling will be consistent with that specified in the WSMPS Airborne Radioactivity Program. As a minimum, air samples will be taken at least every four hours in areas where radiological work is being performed. For the most part, continuous air monitoring will be performed to support remediation activities conducted at the FZB Area site.

Routine air samples will be counted in the field using a gas proportional counter or equivalent for gross alpha and gross beta activity. Air samples may also be sent to a qualified outside laboratory for specific nuclide (isotope) analysis or cross check purposes.

Analysis of air samples will be performed by qualified personnel, calibrated equipment, and existing procedures. Air sampling equipment will be calibrated every six months, in accordance with ANSI N13.1-1969 (R/1982). Analysis equipment will be calculated in accordance with ANSI N42.17A-1989 guidance. Results of the air samples will be compared with the administrative limits (5 x  $10^{-12} \mu$ Ci/ml) specified in the WSMPS Airborne Radioactivity Program.

# 3.3.8 Respiratory Protection Program

When establishing radiological controls for work involving potential airborne radioactivity, primary consideration is given to utilizing techniques that will prevent airborne radioactivity to maintain loose surface contamination in controlled areas to As Low As Reasonably Achievable (ALARA) levels. Airborne radioactivity generated during remediation of the FZB Area will be minimized to the extent practical by the use of engineered controls (dust suppressants, containment, HEPA ventilation equipment).

If such engineered controls are not feasible or cannot be adequately applied, respiratory protection will be used. Thus, when it becomes necessary for individuals to work in areas where airborne radioactive contamination could potentially exceed the levels specified in 10 CFR 20, Appendix B, Table 1, Column 3 and the WSMPS Airborne Radioactivity Program. Respiratory protection equipment will be issued and used in accordance with 10 CFR 20.1703. Respirators may be worn by workers to minimize inhalation of the dust even though not required by the WSMPS Airborne Radioactivity Program.

# 3.3.8.1 Wearing Respiratory Protective Equipment

When airborne radioactivity concentrations exceed the limits of Table 13, respiratory equipment must be used to protect personnel. The protection factor for a full-face filtered air respirator is 100. As shown in Table 13, full-face filtered air respirators will not be worn in airborne concentrations greater than 50 times the alpha or beta-gamma limit.

In situations where airborne concentrations of radioactive material exceeds the stated concentration guides for filtered air respirators in Table 13, the supplied air respirator will be used. A "Delmonex" air supply system or equivalent will be used to provide breathing air. As shown in Table 13, supplied air respirators will not be worn in airborne concentrations greater than 2,000 times the alpha or beta-gamma limit. The protection factor for particulates, gases, and vapors afforded by a continuous flow, full-face supplied air respirator is 2,000. No other respiratory equipment will be used at airborne concentrations 2,000 times the limit of 2 x 10<sup>-11</sup>  $\mu$ Ci/ml. All respirators will meet NIOSH/MSA approval.

# 3.3.8.2 Respiratory Protection Maintenance Program

All respirators will be maintained in accordance with the manufacturer's recommendations for repairs, cleaning, and disinfection. All respirators and auxiliary equipment will be surveyed after cleaning by a Radiological Control Technician (RCT) prior to packaging for issue. All respirators will be decontaminated by a RCT prior to packaging. The RCT will ensure that Westinghouse established surface contamination limits (Section 3.1.4) are not exceeded. The RCT will issue respirators only to respirator qualified personnel who have passed a physical exam and fitness for work evaluation and has successfully passed the respirator fit test. Prior to issuing a respirator, the RCT will inspect the respirator for damage and will seal it in a plastic bag for personnel issue.

# 3.3.8.3 Respiratory Protection Training Program

Training, including fit tests, is provided to all respirator users and individuals who direct the work of users of respirators. The training is conducted by the RSO or designee. Potential respirator users must have a medical exam and a fitness for work approval prior to issuance of a respirator. Training, medical

exam for fitness and work approvals, and fit test records will be maintained by radiological control personnel. Training, fit testing and medical examinations provided for OSHA requirements are acceptable.

#### 3.3.9 Emergency Procedures

The WSMPS Emergency Action Procedure and related Health and Safety procedures identify various types of general and radiological emergencies and their required response actions. Such emergencies include, but are not limited to: radioactive spills, high airborne radioactivity, loss of radioactive material, medical emergencies (both non-life-threatening and life threatening) and fire. Additional response actions will be supplied by the local Livonia fire and emergency medical departments.

#### 3.3.10 Posting and Labeling

All areas on the FZB Area site where radioactive materials are present will be posted in accordance with the requirements of 10 CFR 20.1902. Containers of radioactive materials and sealed source materials will be marked with the standard radiation symbol and the words CAUTION RADIOACTIVE MATERIAL. Areas will be classified and posted as RADIATION AREAS or RADIOACTIVE MATERIAL AREAS, per 10 CFR 20.1902. In addition, areas where radioactive material is handled in dispersible forms, such that the potential for inhalation of airborne radioactivity exists, are designated as controlled contamination areas and will be posted as CONTAMINATION AREAS OR AIRBORNE RADIOACTIVITY AREAS.

Determination of the area postings is made by radiological control personnel. Radiological control personnel will routinely inspect the site for proper postings, damaged or missing postings, and evaluate the need for additional postings.

#### 3.3.11 Records and Reports

Records of individual exposures to radiation, radiation surveys and monitoring results and the disposal of licensed material will be maintained in accordance with 10 CFR 20 Subpart L (Records). Records related to the radiation safety program will be maintained as part of the WSMPS Remediation Project files. Records which will be maintained in this fashion include, but are not limited to: personnel training and indoctrination, personnel exposure, respiratory protection, fit tests, medical examination and fitness for worker results, radiation surveys and monitoring results, calibration and maintenance results, accident investigations, bioassay, liquid releases, TLD badge reports, and waste disposal.

#### 3.3.12 Potential Sources of Contamination Exposure

Since enriched uranium is the primary contaminant, external and internal exposure present a potential source of exposure to occupational workers, visitors or the general public relative to the WSMPS Remediation Project. The major remediation and decontamination activities that have the highest potential of causing external and internal exposure and their respective primary control measures to be implemented by WSMPS are discussed below.

#### 3.3.12.1 Building Rubble

The potential sources of contaminant exposure from remediation of the concrete building rubble include:

Scabbling, Scarifying, Sandblasting, Vacuum Blasting

Temporary contamination control containments equipped with High Efficiency Particulate Air (HEPA) filtered ventilation will be employed where large scale scabbling, scarifying, sandblasting, and vacuum blasting will be performed. Dust will be removed as generated to control the spread of airborne contamination. Dust control methods such as mist, foam and enclosures (whole or partial) will be used where practicable. For smaller areas, decontamination equipment equipped with a HEPA filter directly, may be used without the need for temporary containment enclosures.

#### 3.3.12.2 Openland Areas

The potential sources of contamination exposure from remediation of the openland areas include:

(1) Soil Removal

Exposure rate measurements will be performed before and during soil excavation in order to maintain external exposure below the WSMPS administrative limit.

If the level of soil contamination is such that handling is likely to cause airborne contamination levels in excess of 10% of applicable limits, mist, foam, and other stabilizing agents will be used as needed to control the generation of airborne material during such soil removal.

#### (2) Loading and Transport

During any rubble and soil loading operations, radiological control personnel will determine the type and level of dust suppression required. Temporary contamination control containments may be used to control the spread of airborne contamination. Mist, foam and other wetting agents may be used to control the generation of airborne contamination during loading, unloading, and transport of soil and rubble. Trucks of soil or rubble will be covered when transporting contaminated soil for disposal.

#### (3) Scabbling, Scarifying, and Sandblasting

Concrete debris located on the FZB Area may require decontamination. Scabbling, scarifying, sandblasting, or other similar decontamination techniques may be necessary. Contamination control for these techniques will be identical to those previously discussed for the buildings.

#### **3.4 Contractor Personnel**

#### 3.4.1 Radiation Protection and Contamination Control Program and Related Procedures

Westinghouse's existing radiation protection policies and procedures will be followed during performance of the remediation activities to ensure that contractor and subcontractor occupational exposure is controlled in accordance with the WSMPS Radiological Control Plan and ALARA. Contractors and subcontractors performing work at the FZB Area will be required to complete all radiation and industrial safety training, successfully pass the examination, participate in the bioassay program, complete a physical and fitness for work examination, and will be issued a TLD before starting work.

#### 3.4.2 Westinghouse Contractor and Subcontractor Responsibilities

#### 3.4.2.1 Westinghouse

In order to provide effective radiological safety support to contractors during remediation activities, Westinghouse is responsible to:

- Provide workers with a safe and healthful workplace in accordance with all federal, state and local regulations.
- Ensure proper radiation and contamination surveys are performed prior to conducting remediation work in both the restricted and unrestricted areas of the site.
- Review and approve work authorizations.
- Support contractors in job planning to implement ALARA.
- Monitor contractor personnel for external exposure and contamination in both the restricted and unrestricted areas of the site.
- Ensure proper posting and labeling of radiation and contamination area boundaries.
- Ensure proper survey and release for unrestricted use all materials and equipment before leaving the site.
- Ensure that all contractor support functions (surveys, reports, reviews, etc.) are properly documented, maintained and available for review.
- Ensure workers have been fully informed of and possess a thorough understanding of the health and safety requirements which apply to their job assignments.
- Ensure that all training is scheduled and completed prior to job startup and to maintaining auditable training records which will include any follow-up training and all annual refresher training.

#### 3.4.2.2 Contractors and Subcontractors

All WSMPS Environmental Safety and Health Plans, including Radiological Protection and Contamination Control Programs, procedures and instructions will be available to personnel working at the FZB Area. All individuals working or frequenting the radiologically controlled areas of the site will be responsible for complying with the requirements established by these documents in support of the WSMPS Remediation Project.

All contractor/subcontractor personnel who could potentially come in contact with radioactive materials should understand that a knowledge of standard radiation protection rules and practices is an integral part of their job duties and responsibilities. Each person should be aware that it is their responsibility to minimize their own exposure to radiation and be cognizant of their obligations to WSMPS and co-workers for the safe handling of radioactive materials. Each individual working at the FZB Area is responsible to perform their job in accordance with WSMPS plans and procedures, job training and in accordance with the principle of maintaining his or her exposures ALARA. Each person who could reasonably be expected to handle radioactive materials will receive periodic instruction in the general and specific radiological aspects which they may encounter.

#### 3.5 Radioactive Waste Management

Radioactive waste generated as a result of remediation activities at the FZB Area will be managed in accordance with the WSMPS Waste Management Program. This program, as presented below, ensures that waste generated from remediation activities are controlled, handled, transferred, stored and disposed of in accordance with applicable USNRC, DOT and state regulatory requirements.

#### 3.5.1 Waste Type

The following types of contaminated material are expected to be generated as a result of remediation activities at the FZB Area site.

#### 3.5.1.1 Openland Areas

#### 3.5.1.1.1 Soil

The bulk of the contaminated material on the FZB Area site is soil. The contaminated soil is contained within 1 foot of the surface for most of the site. Estimated volumes of contaminated soil and their related radioactive concentrations will be developed and incorporated into the Addendum.

Contaminated surface and subsurface soil will be excavated, consolidated, and shipped to a licensed lowlevel radioactive waste facility. Excavated soil, which requires stockpiling for an extended period of time prior to shipment will be covered with tarp, herculite or other suitable material.

As an optional step, excavated contaminated soil may be consolidated and processed via a soil screening unit to remove the larger noncontaminated soil material. Based on bench test results, an average of 30%of the FZB area soil which represents the +.25 inch "clean" material can be recovered through dry screening. Additional removal ranging from 30 to 59% of the -.25 inch material can be realized using

a rinse and screen (i.e., 100,200 mesh) step (BKA, October 1999). Sampling of the processed soil will be consistent with that of NUREG/CR-5849 (one sample per 25 m<sup>3</sup> - see Section 4.8.2.2).

Contaminated soil resulting from the screening process will be shipped to a licensed low-level radioactive disposal facility. Soil meeting the NRC release criteria will be used as backfill or disposed of at a local landfill.

#### 3.5.1.1.2 Construction Debris Material

Small piles of potentially contaminated pieces of construction debris material (i.e., concrete, metal, wood) have been discovered during previous site characterization activities. Material which meets the unrestricted use release criteria will be stockpiled pending final disposition. Contaminated material will be shipped to the licensed low-level radioactive waste disposal facility.

#### 3.5.1.1.3 Water or Liquids

No process water or liquids are expected to be generated as a result of site characterization or remediation activities at the FZB Area site. Therefore, special handling, processing and/or disposal of water on the FZB Area site is not expected.

Surface water run off will be controlled via an Excavation and Sedimentation Plan. Surface water which is collected from the excavation will be stored in an above ground tank and analyzed for gross alpha/gross beta or total uranium, as required, prior to release. Water which exceed the USNRC 10 CFR 20, Appendix B, Table 2, Column 2 release limit will be filtered to meet the release criteria. Sediments will be analyzed for uranium and dispositioned as appropriate (see Section 3.5.1.2.2).

#### **3.5.1.2** Construction Debris Material

Contaminated construction debris material will be decontaminated to acceptable USNRC release limits for unrestricted use (USNRC, August 1987) if cost effective. Decontamination techniques to be applied include, but are not limited to: vacuuming, scabbling, scarifying and sandblasting. For disposal purposes, contaminated debris (i.e., dusts, powders, cuttings) resulting from application of these techniques will be collected, sampled to determine final disposition.

#### 3.5.1.2.2 Liquids

Although the volume of liquids generated during remediation is expected to be small, such liquids will be collected and analyzed to confirm that they meet the USNRC 10 CFR 20, Appendix B, Table 2, Column 2 release limits for unrestricted use. The liquids will be released for unrestricted use if it is analyzed and verified to meet the USNRC 10 CFR 20, Appendix B, Table 2, Column 2 release limits. Liquids that exceed the USNRC release limits will be filtered, solidified or evaporated, reduced to a residue, and disposed of in an approved licensed low-level radioactive waste disposal facility.

#### 3.5.1.2.3 Soil

Contaminated soils may be encountered around the building perimeter, open areas, and parking lots. These soils will be handled in the same fashion as the soil described in Section 3.5.1.1.1.

#### 3.5.1.2.4 Dry Active Waste

Dry Active Waste (DAW) will be produced as a result of remediation activities on the buildings and openlands. The DAW will consist mainly of papers and plastic (gloves, anti-contamination clothing, tissues, wipes). The DAW material will be collected in metal containers, analyzed for radioactivity, and shipped to a licensed low-level radioactive waste disposal facility, if contaminated above the USNRC release limits for unrestricted release. DAW that meets the USNRC limits for unrestricted use will be placed in a staged refuse container and disposed of as normal waste.

#### 3.5.2 Regulatory Requirements

The remediation activities conducted on the FZB Area site will be performed in accordance with the applicable requirements of 49 CFR, 10 CFR 71, 10 CFR 30, 10 CFR 20 and the applicable low-level radioactive waste disposal facility license conditions for the processing and disposal of radioactive waste. Compliance with the above stated requirements, conditions, and limits will ensure that:

- (1) Remediation activities will be conducted without undue harm to the worker, public, or environment;
- (2) Residual radioactive material (uranium) will result in potential doses below the allowable limits.
- (3) Following site remediation and verification surveys the site will be suitable for release for unrestricted use.

The waste classification, surveying, packaging, and transportation requirements of these regulations will be met through implementation of WSMPS handling, packaging, surveying, and shipping procedures.

Radioanalysis will be performed by qualified USNRC-licensed contractor radiological laboratories. Sampling and analysis of contaminated soil, water, and other material will be conducted in accordance with approved sampling survey plans or procedures and related quality assurance plans.

The primary analytical protocol for the analysis of contaminated material will be gamma spectroscopy. Gross alpha and gross beta analysis will also be performed, but to a lesser extent. Laboratory analysis will be performed by qualified personnel using calibrated and maintained equipment and approved laboratory procedures. The analysis will be performed in accordance with the laboratory's approved Quality Assurance Program. Cross checks can be performed with USNRC/Oak Ridge Institute for Science and Education (ORISE), pending NRC request. All analytical instrumentation and equipment will be calibrated using standards traceable to NIST.

#### 3.5.3 Projected Quantities Material to be Transported Offsite

The bulk of the contaminated material on the FZB Area site is soil which will be excavated, consolidated and shipped to a licensed low-level radioactive waste disposal facility. Smaller volumes of other types of contaminated and potentially contaminated material include concrete, asphalt, as well as dry active waste. No significant quantities of special wastes, such as chelates, chemicals, or mixed waste, are expected to be generated as a result of remediation activities. Material that can be easily and economically decontaminated will be transported offsite for proper disposal. Based on the combined site characterization/final survey effort, an estimate of the volume of soil to be shipped offsite will be provided. This estimate will be incorporated into the Addendum.

#### 3.5.4 Temporary Onsite Storage

Temporary storage of contaminated material, such as soil and concrete, and dry active waste may be necessary during remediation of the FZB Area site. Contaminated material stored will comply with exposure rate and surface contamination limits established by the WSMPS Radiation Protection and Contamination Control Programs.

If suspected mixed waste is encountered, it will be excavated, sampled, analyzed, and, if determined to be mixed waste, the USNRC and PADEP will be notified. WSMPS will dispose of mixed waste, as approved by the cognizant regulatory authorities.

#### 4.0 PLANNED FINAL RADIATION STATUS SURVEY

This final survey plan has been designed and subsequent survey activities will be performed in accordance with the applicable guidance provided in NUREG/CR-5849 "Manual for Conducting Radiological Surveys in Support of License Termination" (USNRC, June 1992).

#### 4.1 Background Information

General background information on the FZB Area and surrounding areas is presented in Section 1.4.

#### 4.2 Site Information

Site specific information regarding the location, history and physical setting of the WSMPS, as well as, previous characterization and remediation of the FZB Area is presented in Sections 1.5 and 3.1.

#### 4.3 Final Status Survey Overview

#### 4.3.1 Survey Objectives

Based on previous site characterization results, the principal contaminant at the FZB Area is enriched uranium. The proposed remedial alternative for the FZB Area is excavation of soils containing concentrations of enriched uranium in excess of the release criteria identified in Section 4.3.2.1 and subsequent shipment to a licensed low-level radioactive waste disposal facility. An evaluation of possible remediation alternatives is presented in Section 1.7.

In support of the preferred remedial alternative, a final radiological survey will be conducted by WSMPS to demonstrate that the FZB Area has been remediated and that the remedial objectives have been achieved. The initial final radiological survey will be conducted as part of the characterization effort to identify grids requiring remediation (Section 2.1.2.2). Contaminated soil will be excavated from the identified grids and a follow-up final radiological survey will be performed of the remediated grids.

#### 4.3.1.1 Surface Activity of Construction Debris Material

The specific objectives of the radiological survey of construction debris material are to demonstrate that:

- (1) Average surface contamination levels for each survey unit are within the acceptable release limits (USNRC, August 1987). Averaging will be based on 1 m<sup>2</sup> grid area direct measurements and indirect measurements (wipes) will be obtained at each grid intersection.
- (2) Small areas of residual activity known as "hot spots" do not exceed three times the average value. NUREG/CR-5849 allows averaging elevated areas if the contamination levels are between one and three times the average limit and the weighted average over any contiguous 1 m<sup>2</sup> area is less than the average limit.
- (3) Reasonable efforts have been made to clean up removable activity and removable activity does not exceed 20% of the average surface activity guidelines.

#### 4.3.1.2 Soil Activity

The specific objectives of the radiological survey and analysis of potentially contaminated soil are to demonstrate that:

- (1) Average uranium concentrations are within the release criteria. Averaging is based on 100 m<sup>2</sup> grid area and 1 m<sup>2</sup> depth (i.e., 100 m<sup>3</sup>).
- (2) Small areas of residual activity know as "hotspots" do not exceed three times the average value. The hotspot limit applies to a 100 cm<sup>2</sup> grid area.
- (3) Reasonable efforts have been made to identify and remove hotspots that may exceed the average guideline by greater than a factor of (100/A)<sup>1</sup>/<sub>2</sub>, where A is the area (in m<sup>2</sup>) of the hotspot.
- (4) Exposure rates do not exceed 10  $\mu$ R/hr above background at 1 m above the surface. Exposure rates may be averaged over a 100 m<sup>2</sup> grid area. Maximum exposure rates over any discrete of <100 m<sup>2</sup> may not exceed 20  $\mu$ R/hr above background.

The above conditions will be demonstrated at the 95% confidence level for each survey unit as a whole.

The survey data will be used to calculate the total inventory of residual activity from site operations.

#### 4.3.2 Identity of Contaminants and Compliance with Established Release Limits

Based on the knowledge of site operations and the results of site characterization efforts, the significant radiological contaminant has been determined to be enriched uranium. The uranium is enriched in U-234 and U-235 above naturally occurring levels. The average activity ratios of the uranium isotopes is approximately:

U-234 85% U-235 4% U-238 11%

#### 4.3.2.1 USNRC Release Criteria

On the basis of the combination of contaminants, the release criteria are:

• The soil cleanup criteria for enriched uranium is 30 pCi/g total uranium (USNRC, June 1981).

The surface contamination guidelines for uranium are (USNRC, August 1987):

5,000 dpm alpha, beta-gamma/100 cm<sup>2</sup>, average over 1 m<sup>2</sup> 15,000 dpm alpha, beta-gamma/100 cm<sup>2</sup>, maximum over 100 cm<sup>2</sup> 1,000 dpm alpha, beta-gamma/100 cm<sup>2</sup>, removable

The exposure rate guideline is (USNRC, April 1992):

10  $\mu$ Rem/hr above background (average) at one meter from soil surfaces (if the weighted average over surrounding 100 m<sup>2</sup> is less than the average limit).

20  $\mu$ Rem/hr above background (maximum) at one meter from soil surfaces.

WSMPS will demonstrate compliance with the established surface contamination limits and exposure rate limits and soil concentration levels through the performance of a combined characterization/final radiological survey of the WSMPS areas, as described in Section 2.1.2.2. The characterization final radiological survey has been designed and will be conducted utilizing applicable guidance provided in NUREG/CR-5849 (USNRC, April 1992) titled "Manual for Conducting Radiological Surveys in Support of License Termination" and approved technical field procedures. The average exposure rates will be demonstrated at the 95% confidence level. The initial final survey/characterization will be completed and the results evaluated as a whole before a determination of the need for remediation. Following remediation of the identified areas (grids), a follow-up final radiological survey will be performed.

#### 4.3.3 Organization and Responsibilities

The final radiological survey will be performed by a team composed of qualified personnel. The organizational chart for the survey activities is shown in Figure 8. Details of the organization are described in Section 2.2.2.

The team will operate under the supervision of the CPM. The CPM will have the authority to make appropriate changes to the survey plan (subject to the established QA/QC program) and approval of WPM, as deemed necessary as the survey progresses.

Field measurements of radiological parameters and sample collection will be under the direction of the FOS.

The LM will direct laboratory activities for both in-house analyses and the contractor laboratory services.

Quality Assurance/Quality Control (QA/QC) will be handled by the QAC whose work responsibilities are otherwise separate from those on the termination survey team. The QAC will coordinate all interface requirements during the final radiological survey process.

The PRSO/ES&HC will provide expertise on Health and Safety issues for the survey process. Health and safety considerations for workers and for the general public have been incorporated into this final radiological survey plan. The WSMPS Radiological Control Plan (B. Koh and Associates, Inc., 2000) and the FZB Area site Specific Health and Safety guidelines will be followed during the performance of the final radiological survey.

A description of the qualifications and experience of project personnel will be provided as an Addendum once the remediation contractor is selected.

Subcontractors for decontamination/excavation and laboratory services will be selected prior to the start of the Remediation and Final Radiological Survey of the FZB Area site.

#### 4.3.4 Training

All members of the Final Survey Team will be qualified and trained commensurate with their assigned tasks. Training will vary according to potential exposure and the nature of the individual's job duties. In addition to the regular radiation worker training, special training will be provided on equipment, special techniques, and practices relative to the survey activities for those individuals who will be involved in taking radiological measurements and samples. All members of the final status survey team will attend an in-house training session reviewing radiation protection, survey procedures, and quality assurance activities. Documentation of training participation and results of testing to demonstrate knowledge and skills will be retained in the WSMPS Remediation Project Files.

#### 4.3.5 Laboratory Services

Analytical services for measuring gross alpha/beta activities in air and water samples and for gamma spectrometry analysis for water and soil samples will be performed by an USNRC licensed laboratory in accordance with documented and approved procedures and the laboratory's approved Quality Assurance Plan. Samples of soil and air will be collected for QC purposes and analyzed in accordance with approved procedures and an approved Quality Assurance Plan by an independent contractor laboratory. In addition, the contractor laboratory will be monitored by the QAC.

#### 4.3.6 General Survey Plan

This radiological survey plan consists of systematic processes and procedures that have been deemed acceptable by industry standards and the USNRC and are consistent with the guidelines provided in NUREG/CR-5849. Specific activities have been defined and detailed tasks have been delegated to the appropriate team members to ensure that a timely and thorough survey is conducted. Table 2 provides a breakdown of activities and tasks that are currently a part of the WSMPS Final Radiological Survey Plan.

Tasks will be performed in accordance with guidelines stated in the "Manual for Conducting Radiological Survey in Support of License Termination" (NUREG/CR-5849).

#### 4.4 Survey Plan and Procedures

#### 4.4.1 General

The survey protocol for the openland areas will be based on the potential that residual uranium contamination may be excavated sometime in the future. The contamination potential of the openland areas has been based on a review of site history, review of records, interviews with employees and results of the characterization surveys.

#### 4.4.2 Instrumentation

Two categories of instrumentation will be utilized by WSMPS in conducting the characterization/final radiological survey and sampling analysis of the WSMPS areas. The categories are direct reading/measuring field instruments and laboratory equipment. All instruments used for the final radiological survey will be appropriate for the measurements being made.

The field and laboratory instrumentation to be used for the survey activities, along with typical parameters and detection sensitivities for the instrumentation and survey technique, is listed in Table 10.

For instruments used for integrated measurements, the sensitivity (minimum detectable activity) is approximated by:

MDA = 
$$\frac{2.71 + 4.65\sqrt{B_{R}^{*t}}}{t \cdot E \cdot \frac{A}{100}}$$

where

 $\begin{array}{rcl} MDA & = & activity \ level \ in \ disintegrations/minute/100 \ cm^2 \\ B_R & = & background \ rate \ in \ counts/minute \\ t & = & counting \ time \ in \ minutes \\ E & = & detector \ efficiency \ in \ counts/disintegration \\ A & = & active \ probe \ area \ in \ cm^2 \end{array}$ 

MDA = activity level in disintegrations/minute/100 cm<sup>2</sup>

For ratemeter instruments utilized for surface activity measurements, the sensitivity is approximated by:

$$MDA = 4.65 \frac{\sqrt{B_R/2t}}{E^* \frac{A}{100}}$$

where

MDA = activity level in disintegrations/minute/100 cm<sup>2</sup>B<sub>p</sub> = background rate in counts/minute

t = counting time in minutes

- E = detector efficiency in counts/disintegration
- A = active probe area in  $cm^2$

Measurements of the gamma dose rate, over the FZB Areas, will be made with a Sodium Iodide (NaI) Scintillator,  $\mu$ R-meters,  $\mu$ Rem-meters, or other equivalent scintillation instruments.

Surface measurements will be used as indicators of undiscovered contamination. These measurements will be used to demonstrate attainment of the site release criterion ( $\leq 10 \mu$ Rem/hr above background). Based on historical data, qualified surveyors using the instrumentation and field techniques previously identified can detect the levels listed in Table 10 with a 90% confidence level. Sensitivities for scanning techniques are based on movement of the detector over the surface at 1 detector width per second and use of audible indicators to sense changes in instrument count rate.

All field instruments will be calibrated a minimum of once every six months, using NIST-traceable standards. Calibration will be for the alpha and beta-gamma energies present at the site.

An appropriate, dedicated check source will be available for performing field instrument efficiency response checks. Daily checks will be logged for each instrument. If the response is not duplicated to within three standard deviations of the measurement, the instrument will be tagged and taken out of service pending recalibration. Operational and background checks will be performed at least once each four hours on instruments which are in continuous use during the day to be sure that the proper response is being obtained.

4.4.3 Survey Plan

#### 4.4.3.1 Area Classification

As described in Section 3.0, previous characterization has been conducted on the FZB Area site by Cummings/Riter during 1994-1998.

#### 4.4.3.1.1 Openland Areas

A summary of the radiological conditions of the surface and subsurface soils surrounding the FZB Area can be found in Section 3.0.

A more detailed description of the surface and subsurface soil is presented in the following Cummings/Riter reports:

- Cummings/Riter Consultants, Inc., 1995, "Data Summary Report, Site Investigation, Westinghouse Electric Corporation, Specialty Metals Plant, Blairsville, Pennsylvania."
- Cummings/Riter Consultants, Inc., 1995, "Data Summary Report, Phase II Investigation, Westinghouse Electric Corporation, Specialty Metals Plant, Blairsville, Pennsylvania."
- Cummings/Riter Consultants, Inc., 1996, "Addendum, Data Summary Report, Phase II Investigation, Westinghouse Electric Corporation, Specialty Metals Plant, Blairsville, Pennsylvania."

#### 4.4.3.1.2 Affected and Unaffected Areas

As a result of the previous characterization surveys, the FZB Area and surroundings have been separated into two general classifications, affected areas and unaffected areas, for purposes of conducting the final radiological/characterization survey and establishing the sampling and measurement frequency and pattern. To facilitate survey design and assure that the number of survey data points from an area is sufficient to enable statistical evaluation, the areas have been divided into survey units which have common history or other characteristics naturally distinguishable from other portions of the site. The size of the survey unit was chosen to assure that the total number of data points or the spacing of measurements/sampling satisfies the 95% confidence level for that survey unit.

The basis for affected area and unaffected area classifications are described in the subsequent sections.

#### 4.4.3.1.3.1 Affected Areas

Areas that have known uranium contamination based on previous radiological characterization efforts or characterization surveys. This includes areas where radioactive materials were used and stored, where records indicate spills or other unusual occurrences that could have resulted in spread of contamination, and where radioactive materials were buried. Areas immediately surrounding or adjacent to locations where radioactive materials were used or stored, spilled, or buried were included in this classification because of the potential for inadvertent spread of contamination.

#### 4.4.3.1.3.1.1 Openland Areas

The affected areas identified for the FZB Area are shown in Figure 7. Affected areas specific to the FZB Area site include:

- Sub Area A (E20 to E70) x (N0 to N80)
- Sub Area B (E70 to E110) x (N30 to N80)
- Sub Area C (E110 to E130) x (N30 to N80)

The areas of A, B and C are 4,000 m<sup>2</sup>, 2,000 m<sup>2</sup> and 1,000 m<sup>2</sup>, respectively, for a total of 7,000 m<sup>2</sup>.

#### 4.4.3.1.4 Unaffected Areas

All areas not classified as affected. These areas are not expected to contain residual radioactivity, based on a knowledge of site history and previous characterization or survey information.

Unaffected areas include those areas outside the boundaries defined by Areas A, B and C.

#### 4.4.3.2 Reference Grids

Grids will be established for the purpose of referencing locations of samples and measurements, relative to the buildings and openland areas. A 10 meter x 10 meter grid system will be established with soil samples and exposure rate measurements obtained at each 5 meter x 5 meter grid node.

#### 4.4.3.3 Scanning Methodology

Concrete foundation surface scans will be conducted for beta and gamma radiations. Soil surfaces will be scanned for gamma radiations only at 1 cm from the ground surface using a 2" x 2" NaI (Tl) gamma scintillation detector, or equivalent instrument.

Instrumentation for scanning is listed in Table 10. The instruments having the lowest detection sensitivity will be used for the scans, wherever physical surface conditions and measurement locations permit.

Scanning speeds will be no greater than 1 detector width per second for beta gamma detection instruments and 0.5 m per second for gamma instruments. Audible indicators (headphones) will be used to identify locations, having elevated (1.5 to 3 times ambient) levels of direct radiation. All scanning results will be noted on standard field record forms.

Areas of elevated direct radiation (above the guideline limit) identified during scan surveys of structure or soil surfaces will be identified, documented, remediated, and the identified area re-scanned. Readings before and after remediation of the identified area will be documented. Locations of elevated radiation will be identified for later investigation and remediation, if necessary.

#### 4.4.3.3.1 Openland Scans

After remediation of the contaminated soils, surface scans will be performed for gamma radiations approximately 6 cm from the ground surface using a 2" x 2" NaI (Tl) gamma scintillation detector over 100% of the remediated area.

#### 4.4.3.4 Surface Activity Measurements

#### 4.4.3.4.1 Direct Measurements

#### 4.4.3.4.1.1 Affected Surface Areas (Construction Debris Material)

Direct Measurements of beta-gamma surface activity will be performed on construction debris material using instrumentation described in Table 10. Approximately 10% of the direct measurements will be taken for alpha surface activity. Unless precluded by surface conditions or physical parameters, the most sensitive of the instruments listed for surface measurements (Table 10) will be used. Measurements will be conducted by integrating counts over a minute period.

Because the scanning techniques are not capable of detecting residual uranium activity at <25% of the guideline level, direct surface activity measurements will be systematically performed at 1 m intervals on the construction debris material, if the material is large enough.

#### 4.4.3.4.1.2 Unaffected Surface Areas

If any additional construction debris material is to be surveyed as "unaffected" as part of the remediation activities, a minimum of 30 random measurements or an average measurement of 1 per 50 m<sup>2</sup> of the material surface area will be performed for each survey unit, if the material is large enough.

#### 4.4.3.4.2 Removable Contamination Measurements

For both affected and unaffected areas, a smear for removable contamination will be performed at each measurement location. Beta-gamma and alpha activity will be determined for each smear.

#### 4.4.3.6 Openland Areas Soil Sampling and Exposure Rate Measurements

#### 4.4.3.6.1 Surface and Subsurface Soil

#### 4.4.3.6.1.1 Affected Areas

Based on previous site characterization data, the majority of the borings revealed that the depth to indigenous soil or bedrock is 5 feet or less. Thus, approximately two 2.0 to 2.5 foot subsurface soil samples, depending on the depth of fill, will be collected at the intersection of each 5 meter x 5 meter grid line (Figure 7). Approximately 560 soil samples will be collected and analyzed for U-238 or U-235 via gamma spectroscopy.

The coring samples will be field screened using a Ludlum 2221 or 2241 survey meter coupled with a Ludlum 44-9 pancake probe. The purpose of the field screening is for contamination control and to identify elevated (twice background) readings. If elevated readings are encountered, the core will be advanced until the readings are at or near background.

Exposure rate measurements will be obtained using a Ludlum 19  $\mu$ R meter one meter above the ground surface at each soil sampling location.

#### 4.4.3.6.2.2 Unaffected Areas

A 10 meter unaffected area perimeter will be established around Areas A, B and C. Two 2.0 to 2.5 foot subsurface soil samples will be collected within each unaffected 10 m x 10 m grid (Figure 7). Thus approximately 102 subsurface soil samples will be collected from the unaffected area.

The coring samples will be field screened using a Ludlum 2221 or 2241 survey meter coupled with a Ludlum 44-9 pancake probe. The purpose of the field screening is for contamination control and to identify elevated (twice background) readings. If elevated readings are encountered, the core will be advanced until the readings are at or near background.

Exposure rate measurements will be obtained using a Ludlum 19  $\mu$ R meter one meter above the ground surface at each soil sampling location.

#### 4.4.3.7 Water

#### 4.4.3.7.1 Groundwater Monitoring

As stated in Section 3.0, no additional groundwater monitoring will be performed as part of the remediation activities.

#### 4.5 Background Level Determinations

Based on background analytical results from site characterization efforts, background uranium soil concentrations have been established at <1 pCi/g for uranium.

If the USNRC chooses to take confirmatory background samples, Westinghouse will request that the USNRC provide the results and the background soil samples so that Westinghouse can independently analyze the samples.

#### 4.6 Sample Analysis

#### 4.6.1 Soil

All soil samples analysis will be performed by qualified individuals using approved and documented laboratory procedures in accordance with the laboratory's approved Quality Assurance Plan. The soil samples will be analyzed by gamma spectroscopy using solid-state detectors. Each gamma spectrum will be reviewed by a qualified gamma spectroscopist to identify interferences or other artifacts not identified by the computer program.

#### 4.6.2 Water

If required, water samples will be analyzed for gross alpha and gross beta content utilizing USEPA Method 900.0 and gamma spectrometry utilizing USEPA Method 900.1. The primary laboratory and the QC laboratory will perform the analyses in accordance with their respective approved Quality Assurance Programs. Field chain-of-custody procedures and laboratory chain-of-custody procedures will be observed for all samples analyses.

#### 4.7 Quality Assurance

#### 4.7.1 Quality Assurance Plan

Final radiological survey activities which are deemed quality affective will be performed in accordance with a quality assurance plan established for the Project.

#### 4.7.2 Definition of Responsibilities

The QAC and other individuals responsible for assuring that an appropriate quality assurance program has been established and verifying that activities affecting quality have been correctly performed, have sufficient authority, access to work areas, and organizational freedom to:

- (a) identify quality problems;
- (b) initiate, recommend, or provide solutions to qualify problems through designated channels;
- (c) verify implementation of solutions; and

(d) assure that further processing, delivery, installation, or use is controlled until proper disposition of a non-conformance, deficiency, or unsatisfactory condition has occurred.

Surveys will be performed by trained individuals following written procedures and using properly calibrated instruments sensitive to uranium or its daughters. Samples will be tracked from collection to analysis. Data will be recorded on prepared data sheets or log books and reviewed for accuracy and consistency. This data will be considered as part of the quality records and will be stored and maintained by WSMPS.

#### 4.7.2.1 Quality Assurance Coordination

The QAC is responsible for ensuring all QA objectives of the survey are met, reviewing selected field and analytical data to ensure adherence to procedures and approving the quality of data before it is used to test hypothesis regarding attainment of cleanup standards. The QAC is not involved in survey activities that generate data and reports directly to the CPM.

#### 4.7.3 Plans and Procedures

The final radiological survey, including sampling plans, direct measurements, sample analysis, instrument calibration, daily functional checks of instruments, and sampling methods will be performed according to written and approved procedures and /or plans. Field and Technical Plans will be reviewed by the QAC and reviewed and approved by the FOS, PRSO and the CPM prior to issuance. The Document Control Administrator will control these documents.

#### 4.7.4 Documentation Requirements

All data obtained in support of final radiological survey and remediation are considered quality records and will be recorded. Survey data to be considered as quality records is identified in Section 5.5. The QAC will ensure that chain-of-custody and data management protocols are followed for remediation related samples. In addition, Field procedures for the proper handling, shipping and storage of samples will be complied with.

All samples collected as part of the final radiological survey and which contributed data demonstrating attainment of release criteria will be retained by WSMPS.

#### 4.7.5 Training and Qualification of Survey Staff

In addition to basic radiation worker training, all personnel conducting the surveys will receive training to qualify in the procedures being performed. The extent of training and qualifications will be commensurate with the education, experience, and proficiency of the individual and the scope, complexity, and nature of the activity. Training will be designed to achieve initial proficiency and to maintain that proficiency at least over the course of the decommissioning process. Records of training to demonstrate qualification will be documented.

#### 4.7.6 Equipment Maintenance and Calibration

Measuring equipment will be maintained, calibrated, and tested to assure the validity of the survey data. Calibration and maintenance of each instrument will be documented.

Proper maintenance of equipment varies, but maintenance information and use limitations are provided in the vendor documentation. All measuring and analyzing equipment will be tested and calibrated before initial use and will be re-calibrated if maintenance or modifications could invalidate earlier calibrations. Field and laboratory equipment, specifically used for obtaining final radiological survey data, will be calibrated based on standards traceable to the National Institute of Science and Technology (NIST). In those cases where NIST-traceable standards are not available, standards of an industry-recognized organization will be used. Minimum frequencies for calibrating equipment will be established and documented.

Measuring equipment will be tested at least once on each day that the equipment is used. Test results will be recorded in tabular or graphic form and compared to predetermined, acceptable performance ranges. Equipment that does not conform to the performance criteria will be immediately removed from service until the deficiencies can be resolved.

#### 4.7.7 Data Management

The generation, handling, computations, evaluation and reporting of final radiological survey data will be performed in accordance with NUREG/CR-5849 and standard WSMPS review and approval protocol. This protocol includes a system of data review and validation to ensure consistency, thoroughness and acceptability.

#### 4.7.8 Sample Chain-of-Custody

The "Chain-of-Custody" procedure delineates the records of sample collection, identification, transport and disposal that will be maintained to ensure that samples are neither lost nor tampered with and that the sample analyzed in the laboratory is actually and verifiably the sample taken from a specific location in the field.

#### 4.7.9 Audits/Surveillance

Field surveillance and inspections will be used to assure that the remediation project activities conducted at the FZB Area are being performed in accordance with specified technical and quality assurance requirements.

All findings and observations will be resolved. All surveillance documentation will be retained as project OA records.

#### 4.7.10 Health and Safety

Consistent with the approach for any operation, remediation activities have been planned and will be monitored to assure the health and safety of the worker and the public are adequately protected. All

remediation activities will be conducted in accordance with the WSMPS Radiological Control Plan and site specific Health and Safety guidelines. A Safety Analysis Report has been prepared (Appendix B) to estimate the potential radiological exposure both to the onsite worker and the public due to the remediation activities.

#### 4.8 Data Interpretation

#### 4.8.1 Data Presentation

Measurement data will be converted to units of  $\mu$ Rem/hr (exposure rates) dpm/100 cm<sup>2</sup> (surface activity) for comparison with guidelines. Values will be adjusted for contributions from natural background. Average values for survey units will be determined and compared with guideline levels. Data for each survey unit will be tested against the confidence level objective, using guidance and procedures described in NUREG/CR-5849.

#### 4.8.2 Defining the Release Criterion

#### 4.8.2.1 Concrete Foundation Material

A survey grid (1 m x 1 m) will be considered to meet release criteria, if the average surface contamination level are within the limits established in Section 4.3.2.

If the contamination levels exceed the specified limits, attempts will be made to remediate and resurvey the area.

Small areas of residual activity known as "hot spots" do not exceed three times the average value. The hot spot limit will be applied to areas of up to  $100 \text{ cm}^2$ . The average activity level in the  $1 \text{ m}^2$  area containing a hot spot must be within the guideline.

#### 4.8.2.2 Openland

A survey volume (100 m<sup>3</sup>) (10 meters x 10 meters x 1 meter) will be considered to meet the guidelines if the average concentration of total uranium in samples taken at the intersections of the 5 meter x 5 meter grid lines within the survey volume is 30 pCi/g or less.

The averaging criteria apply to any contiguous volume defined by the given number of 5 meter grid samples, where each sample represents  $25 \text{ m}^3$ . For averaging over a 100 m<sup>3</sup> volume, each combination of four samples in a given 1 meter layer will be evaluated. This would only be necessary if an individual sample exceeds 30 pCi/gm.

Soil samples collected from a 10 m x 10 m grid area may be analyzed individually or analyzed as a composite.

If composited, four contiguous samples in each layer will be composited prior to analysis. A survey volume will be considered to meet the guidelines if the concentration of total uranium of the composite

sample is less than 7.0 pCi/gm. If the total uranium concentration of the composite sample exceeds 7.0 pCi/gm, the individual samples will be analyzed to demonstrate compliance with the guidelines.

#### 4.8.3 Water

As discussed in Section 3.0, continuous monitoring of the groundwater will not be performed as part of the site remediation activities.

#### 4.8.4 Calculating Means

The mean net concentrations for grid blocks and for the site as a whole will be calculated. The mean is defined as:

(1)

$$\overline{\mathbf{X}} = \frac{1}{n} \sum_{\mathbf{x}=1}^{n} \mathbf{X}_{\mathbf{i}}$$

Here *n* is the number of samples used in computing the mean and  $x_i$  is the concentration in the  $i_{th}$  sample. This mean of the concentrations of the samples taken from a particular survey unit is an approximation of the true mean concentration of the contaminant within that unit.

The variation of the concentrations in samples taken from a survey unit is an indication of the reliability of the sample mean as an estimate of the true mean. This is usually determined as the standard error of the mean.

(2)

$$s = \sqrt{\frac{\sum_{i=1}^{n} x_i^2 - \frac{\left(\sum_{i=1}^{n} x_i\right)^2}{n}}{n-1}}$$

The variables have the same meaning here as they do for equation (1), above.

#### 4.8.5 Comparing Means with the Release Criterion

If the soil uranium concentrations are less than the release criterion at the 95% confidence level, the site will be considered as releasable for unrestricted use. Sufficient samples will be taken to meet the data

quality requirements. The background will be subtracted from the uranium concentration present in determining the release criterion.

Levels of residual activity, (i.e., elevated areas), which exceed the guideline values will be initially compared directly with the guideline. Areas of elevated activity between one and three times the guideline value will then be tested to assure that the average surface activity level within a contiguous 1 m<sup>2</sup> area (for foundation pieces) or 100 m<sup>2</sup> (for soil) containing the elevated area is less than the guideline value. To evaluate whether this averaging conditions is satisfied, additional measurements will be performed and the extent of the elevated area determined. The average (weighted average) for the 1 m<sup>2</sup> or 100 m<sup>2</sup> area will then be calculated, taking into consideration the relative fraction of the 1 m<sup>2</sup> or 100 m<sup>2</sup> occupied by the elevated area(s) using the relationship:

$$X_{w} = \frac{1}{n_{s}} \sum_{i=1}^{ns} x_{i} \left[ 1 - \sum_{k=1}^{nk} A_{k} \right] + \sum_{k=1}^{nk} y_{k} A_{k}$$

where

 $X_w$  = weighted mean including elevated area(s)

 $x_i$  = systematic and random measurements at point i

 $n_{s}$  = number of systematic and random measurements

 $y_k$  = elevated area activity in area k

 $A_k$  = fraction of 1 m<sup>2</sup> or 100 m<sup>2</sup> occupied by elevated area k

 $n_{t}$  = number of elevated areas.

The calculated average levels will be tested against the guideline limit at the 95% confidence level using the following equation:

$$\mu = \overline{X} + t_{1 - \epsilon, df} \frac{Sx}{\sqrt{n}}$$

where:

 $t_{1-\alpha,df}$  = is the 95% confidence level obtained from Appendix B, Table B-1 (NUREG/CR 5849): df (degrees of freedom) is n-1.  $\alpha$  is the false positive probability, i.e., the probability that  $\mu_{\alpha}$  is less than the guideline value if the true mean activity level is equal to the guideline value.

X = is the calculated mean

Sx = is the standard deviation

n = is the number of individual data points used to determine x and  $s_x$ .

This will ensure that each survey unit provides a 95% confidence level that the true mean activity level meets the guideline.

#### 4.9 Documentation

The FZB Area and related surroundings will be accurately mapped in relation to the surrounding areas including excavated areas containing replacement soil. Direct measurements and analytical results will be documented in the following manner:

- (a) Location of the measurement or sample.
- (b) Date of measurement or sample collection.
- (c) If required, the measured concentration of uranium will be in pCi/l or pCi/g.
- (d) Measurements of radiation will be reported in the following units: Alpha, beta or gamma emitting contamination in dpm/100 cm<sup>2</sup>, beta-gamma dose rate in  $\mu$ Rem/hr or  $\mu$ R/hr.
- (e) The analytical error at  $(2\sigma)$  confidence level.
- (f) Name of surveyor, sampler, and/or analyst.
- (g) Analysis date.
- (h) Confidence level, standard error, etc. attached to analytical results.
- (i) Name of person verifying results.

In addition, the following information will be provided:

- (a) Description of survey and/or sampling equipment.
- (b) Survey and sampling procedures, including sampling times, rates, and volumes.
- (c) Analytical procedures.
- (d) Calculational methods.
- (e) Calculation of the lower limit of detection.
- (f) Calibration procedures and data.

The results for each survey and/or sample analysis will be listed in tabular form with its respective survey/sampling location as identified on the survey/sampling map. The results of the survey will be documented in a Final Radiological Status Report. These reports, documents and related information will be considered quality records and will be stored and maintained by WSMPS.

#### 4.10 Report

The results of the final radiological survey and sampling effort will be submitted to the USNRC in a Final Radiological Status Report. The report will summarize the survey results and will demonstrate that the FZB Area and surrounding areas meet the unrestricted release criteria with the requisite level of certainty. Reference to procedures used, supporting calculations, figures identifying sample locations and tables showing the average and maximum exposure rates, as well as the related confidence levels for each grid or survey unit, will be included in the report. The report format and content will follow the recommendations contained in NUREG/CR-5849. Raw field and laboratory data will not be provided in the report because of the volume of this documentation. However, this information will be available for USNRC review.

All field and analytical data will be stored and maintained by WSMPS as quality records.

### 5.0 PHYSICAL SECURITY PLAN AND MATERIAL CONTROL AND ACCOUNTABILITY PLAN PROVISIONS IN PLACE DURING REMEDIATION

Since the radioactive contaminant is uranium waste in low concentrations, no Physical Security Plan and Material Control and Accountability Plans are required. However, it should be noted that the Specialty Metals Site is provided with 24-hour security.

#### 6.0 REFERENCES

Acres American Incorporated. January 1981a. RCRA Waste Management Program Report. Prepared for Westinghouse Electric Corporation, Specialty Metals Division, Blairsville, Pennsylvania.

Acres American Incorporated. April 1981b. Preliminary RCRA Assessment. Prepared for Westinghouse Electric Corporation, Specialty Metals Division, Blairsville, Pennsylvania.

Acres American Incorporated. December 1981c. Preliminary RCRA Assessment Addendum 1: Water Quality Evaluation. Prepared for Westinghouse Electric Corporation, Specialty Metals Division, Blairsville, Pennsylvania.

B. Koh & Associates, Inc. November 1999. Feasibility Analysis of Uranium Impacted Soil. Westinghouse Electric Company, Specialty Metals Plant, Blairsville, Pennsylvania.

B. Koh & Associates, Inc. March 2000. Radiological Control Plan. Westinghouse Specialty Metals Plant, Blairsville, Pennsylvania.

Cummings/Riter Consultants, Inc. February 1994a. Sampling and Analysis Report. Prepared for Westinghouse Electric Corporation, Specialty Metals Division, Blairsville, Pennsylvania.

Cummings/Riter Consultants, Inc. May 1995. Data Field Summary Report, Site Investigation. Westinghouse Electric Corporation, Specialty Metals Division, Blairsville, Pennsylvania.

Cummings/Riter Consultants, Inc. June 1995. Data Field Summary Report, Phase II Investigation. Westinghouse Electric Corporation, Specialty Metals Division, Blairsville, Pennsylvania.

Cummings/Riter Consultants, Inc. December 15, 1995. Data Summary Report, Phase II Investigation. Westinghouse Electric Corporation, Specialty Metals Division, Blairsville, Pennsylvania.

Cummings/Riter Consultants, Inc. December 30, 1996. Addendum, Data Summary Report, Phase II Investigation. Westinghouse Electric Corporation, Specialty Metals Division, Blairsville, Pennsylvania.

Cummings/Riter Consultants, Inc. June 1999. Data Summary Report. Radiological Testing, Former Zircaloy Burn Area. Westinghouse Electric Corporation, Specialty Metals Division, Blairsville, Pennsylvania.

Fenneman, N.M. 1938. Physiography of Eastern United States. McGraw-Hill, New York, 714 pp.

PADEP. December 1993. Pennsylvania Department of Environmental Resources. Interim Cleanup Standards for Contaminated Soils. 15 pp.

Piper, A.M. 1933. Groundwater in Southwestern Pennsylvania. Commonwealth of Pennsylvania. Topographic and Geologic Survey. Bulletin W-1.

SSS Company. 1986. Closure Procedure for Westro Waste Oil Tank BV-2086. Prepared for Westinghouse Electric Corporation, Specialty Metals Division, Blairsville, Pennsylvania.

USDOC. 1989. U.S. Department of Commerce. National Oceanic and Atmospheric Administration. National Weather Service. National Climatic Data Center. Climatological Summary and Statistics.

U.S. Environmental Protection Agency. November 1986. Test Methods for Evaluating Solid Wastes. Third Edition. SW-846.

U.S. Environmental Protection Agency. 1988. Limiting Values of Radionuclide Intake and Air Activity and Dose Conversion Factors for Inhalation, Submersion, and Ingestion. Federal Guidance Report No. 11. EPA-520/1-88-020.

U.S. Environmental Protection Agency. July 18, 1991. National Primary Drinking Water Regulations, Radionuclides: Proposed Rule. 40 CFR Parts 141 and 142.

U.S. Nuclear Regulatory Commission. August 1987. Guidelines for Decontamination of Facilities and Equipment Prior to Release for Unrestricted Use or Termination of Licenses for Byproduct, Source, or Special Nuclear Material.

U.S. Nuclear Regulatory Commission. June 1981. Monitoring for Compliance with Decommissioning, Termination Survey Criteria. NUREG/CR-2082.

U.S. Nuclear Regulatory Commission. October 1981. Disposal or Onsite Storage of Residual Thorium or Uranium Waste from Past Operations. SECY-81-576.

U.S. Nuclear Regulatory Commission. April 1992. Action Plan to Ensure Timely Remediation of Sites Listed in the Site Decommissioning Management Plan. SECY-92-106.

U.S. Nuclear Regulatory Commission. June 1992. Manual for Conducting Radiological Surveys in Support of License Termination. NUREG/CR-5849.

U.S. Nuclear Regulatory Commission. November 1994. Draft Branch Technical Position on Site Characterization for Decommissioning Sites.

Wagner, W.R., et al. 1975. Greater Pittsburgh Region Structure Contour Map. Commonwealth of Pennsylvania. Topographic and Geologic Survey. Map 43.

Westinghouse Electric Corporation. 1982. Hazardous Waste Storage Tank Closure Plan. EPA Identification Number: PAD005000625.

#### TABLE 1 BORING SUMMARY WESTINGHOUSE ELECTRIC COMPANY FORMER ZIRCALOY BURN AREA SPECIALTY METALS PLANT - BLAIRSVILLE, PENNSYLVANIA

<u> </u>	FORMER ZIRCALOY BURN AREA									
1	<b>}</b>	SP				PENNSYLVANIA				
	Comple	Elevation	Horizonta	Desition	Fill	Indigenous	Probable Top of			
	Sample Point	(feet MSL)	Northing	Easting	(feet bgs)	Soil (feet bgs)	Bedrock (feet bgs)			
ł	SC-1	988.8	408882.59	1535328.49	none	0-5	5 .			
	SC-2	989.8	408806.85	1535333.68	none	0-3.7	3.7			
	SC-3a	<del>9</del> 89.1	408797.34	1535369.12	none	0-3.7	3.7			
	SC-3b	989.9	408790.35	1525370.89	0-3.0	3.0-4.7	4.7			
	SC-4	989.0	408775.90	1535388.96	0-2.8	2.8-5.0	5			
	SC-5	988.1	408751.73	1535388.09	0-2.5	2.5-3.5	3.5			
	SC-6	987.1	408734.37	1535390.36	0-1.7	1.7-5	5			
	SC-7	986.9	408773.81	1535430.00	none	0-5	5			
	SC-8	986.9	408807.13	1535434.76	0-1.7	1.7-5	5			
	SC-9	988.2	408766.25	1535397.79	0-3.3	3.3-4	4			
	SC-10	987.9	408800.20	1535399.20	none	0-3.0	3			
	SC-11	986.0	408791.56	1535475.82	0-3.4	3.4-10.0	10.0			
	SC-12	983.7	408712.35	1535484.04	0-2.1	2.1->5	>5			
	SC-13	979.7	408783.59	1535546.15	none	0-4	4			
	SC-14	980.9	408719.47	1535527.91	none	0-5	5			
	SC-15	991.2	408699.69	1535304.54	0-3.5	-	3.5			
	SC-16	991.6	408723.63	1535319.31	0-5		5			
	SC-17	990.5	408753.39	1535354.08	0-5	••	5			
	SC-18	990.2	408727.26	1535343.16	0-5	-	5			
	SC-19	989.8	408763.34	1535371.25	0-4.5		4.5			
	SC-20	988.5	408730.80	1535364.56	0-5		5			
	SC-21 SC-22	991.9	408676.28	1535277.03	0-5		5			
	SC-22 SC-23	992.7 992.0	408719.93 408769.07	1535286.31 1535328.42	0-5 0-5		5			
	SC-23 SC-24	992.0	408759.07	1535328.42	0-5		5			
	SC-24 SC-25	992.9 993.0	408751.11	1535299.33	0-3		3			
	SC-25 SC-26	993.2	408749.86	1535299.64	0-5	-	5			
	SC-20	991.0	408675.63	1535297.00	0-3.5		- 3.5			
	SC-28	994.1	408770.23	1535280.51	0-5.0		5			
	SC-29	993.6	408785.48	1535296.03	0-5		5			
	SC-30	993.7	408804.55	1535284.17	0-5		5			
	SC-31	992.8	408797.02	1535316.64	0-5		5			
	SC-32	992.5	408793.53	1535326.40	0-3.5		3.5			
	SC-33	990.8	408792.95	1535353.83	0-4.8		4.8			
	SC-34	993.8	408815.97	1535257.62	0- 6.5	-	>6.5			
	SC-35	993.6	408748.63	1535248.16	0-10	-	10			
	SC-36	993.6	408780.75	1535239.99	0-8		8			
	SC-37	993.0	408841.11	1535273.48	0-5		>5			
	SC-38	994.3	408879.17	1535208.15	0-8	8-10	<b>`10</b>			
	SC-39	993.5	408847.78	1535234.26	0-4	•-	4			
	SC-40	993.8	408697.55	1535249.98	0-8		8			
	SC-41	994.0	408686.81	1535227.87	0-9.5		9.5			
	SC-42	994.2	408599.04	1535222.98	0-10	10-15	15			
	SC-43	994.7	408535.10	1535287.91	0-10	10-13	13			
	SC-44	992.6	408525.17	1535347.21	0-12	12-15	>15			
	SC-45	992.8	408571.31	1535355.66	0-10	10-15	>15			
$\sim$	SC-46	992.9	408607.91	1535315.71	0-6	6-9.5	9.5			
	SC-47	992.6	408624.22	1535314.16	0-5	5-8	8			

# TABLE 2OVERVIEW OF MAJOR ACTIVITIES AND TASKSFOR WSMPS REMEDIATION PROJECT

ACTIVITIES	TASKS
Evaluate contaminated potential	<ol> <li>Review operating history with respect to the construction debris material and openland areas. (Completed)</li> <li>Review radiological data from previous characterization surveys. (Completed)</li> <li>Identify radionuclides of concern and determine guidelines. (Completed)</li> <li>Conduct site characterization of openland areas. (Completed)</li> <li>Classify areas as to "affected" and "unaffected".</li> </ol>
Establish grid reference system	<ol> <li>Install grids (10m x 10m openlands).</li> <li>Prepare openland area survey maps.</li> </ol>
Determine background levels	<ol> <li>Measure outdoor exposure rates.</li> <li>Collect background soil samples.</li> </ol>
Perform combined characterization/final survey measurements	<ol> <li>Conduct surface walkover gamma scan of openland areas.</li> <li>Conduct exposure rate measurements at each soil sample location.</li> <li>Conduct surface/subsurface soil sampling.</li> <li>Perform surface scan and direct measurements on construction debris material.</li> <li>Collect additional samples (i.e., air, TLD, water).</li> </ol>
Analyze samples	<ol> <li>Count air sample filters</li> <li>Analyze water, soil.</li> <li>Run TLDs</li> </ol>
Interpret data	<ol> <li>Convert data to standard units.</li> <li>Calculate average levels</li> <li>Compare data with criteria.</li> </ol>
Prepare report (Addendum to SRP)	<ol> <li>Identify grids exceeding release criteria.</li> <li>Revise volume of soil to be remediated, schedule and cost estimate, as necessary.</li> <li>Prepare text, construct data tables, develop graphic.</li> <li>Submit addendum report to NRC.</li> </ol>
Perform remediation	<ol> <li>Excavate grids which exceed the release criteria (stockpile and resample.</li> <li>Excavate former lagoon area - scan/direct survey construction debris.</li> </ol>
Prepare for transport and disposal	<ol> <li>Fill (i.e., B-25 boxes, intermodals) roll-off boxes for shipment and disposal at off-site disposal facility.</li> <li>Work with disposal facilities to accept waste.</li> </ol>
NRC confirmation survey	<ol> <li>NRC conducts confirmation survey (ongoing throughout the remediation effort).</li> <li>NRC reviews the Final Survey Report.</li> <li>NRC provides letter releasing the FZB and surroundings for unrestricted use.</li> </ol>
Restore site	1. Regrade and restore site using fill soil and re-vegetate surface.

### TABLE 3

### TENTATIVE REMEDIATION SCHEDULE

Submit Radiological Control Plan, Organizational Structure and Remediation and Submittal of Schedule	Early March
Submit Remediation Plan including In-situ Characterization, Final Survey Approach, Health and Safety Plan and Quality Assurance Plan to NRC and PADEP	Early April
Conduct In-situ Characterization/Final Survey	Early August
Submit Work Plan Addendum - which includes additional characterization data and Remediation Work Plan	Early September
NRC and PADEP Review of Remediation Plan - Addendum	Late September
Conduct Excavation, Stockpiling	Early October
Ship Contaminated Material Offsite	Late October
Final Release Survey Report	Late October
Restore Site	Late October
Receive USNRC Release for Unrestricted Use	Late October*

NRC and/or PADEP presence to conduct final confirmatory release surveys may be ongoing throughout the remediation effort.

## TABLE 4

-

# **Personnel Training Requirements**

Group Identification	Training Requirements	Approximate Duration (hours)	Initial Requirements	Annual Re-training Requirements
Visitors	Radiation Control Plan	0.5 - 1	Site Orientation (Escorted Access by Radiation Worker)	Same as initial requirement
Contractor Site Workers Excavation, Sampling, etc.	Radiation Control Plan Radiation Worker Handbook	3-4	Radiation Worker Exam Medical Exam	Radiation Worker Handbook Refresher Medical Exam
Site Contractor Radiation Control Personnel	Radiation Control Plan Radiation Control Procedures Radiation Worker Handbook	8	Radiation Worker Exam Medical Exam	Radiation Worker Exam Medical Exam

### TABLE 5

DOWN HOLE GAMMA SURVEY RESULTS

í	· · · · · · · · · · · · · · · · · · ·	T				Depth	Below Gr	ound Surf	ace			
$\sim$	Boring ID	Background <sup>(a)</sup>	0"	6"	12"	18"	24"	30"	36"	42"	48"	54"
	SC-1	2081	2420	2916	3312	3668	3785	3671	3478	3504	NA	NA
	SC-2	1775	2129	2371	2821	3084	3131	3326	NA	_(c)	-	- 1
	SC-3a	1739	1754	NA <sup>(b)</sup>	NA	NA	NA	NA	NA	-	_	!
	SC-3b	1903	1995	NA	NA	NA	NA	NA	NA	NA	NA	NA
	SC-4	1903	2128	2478	3207	4111	4235	3400	3147	2943	NA	NA
	SC-5	2014	2056	2410	2666	2917	2872	2820	2745	2585		_
	SC-6	2085	2321	2283	2647	2953	3014	3290	3369	3437	3109	2772
	SC-0 SC-7	1909	1994	2047	2667	3387	3517	3406	3536	3618	3712	3810
	SC-8	1689	1950	2206	2560	2899	3343	3576	3673	3499	3558	NA
	SC-9	1833	2121	2670	3051	3240	3540	3463	3123	2748	2741	
	SC-10	1645	1746	1783	2183	2415	2312	NA	NA	-		
	SC-11	1797	2228	2486	2995	2997	3003	3176	3295	3425	3911	4159
	SC-12	1871	1890	2121	2207	2493	2595	2855	2826	3368	3993	NA
	SC-13	2122	2648	3051	3848	3949	4010	4030	4176	4165	NA	-
	SC-14	2006	2297	2988	3562	3885	4136	4341	4308	4317	4143	NA
	SC-15	1950	1942	2242	2620	2721	2733	2781	3071	2931	-	-
	SC-16	2080	2437	2579	3578	3819	4197	4244	4436	4238	4322	4306
	SC-17	1894	2209	2435	2757	2885	3188	3229	3356	3136	2741	2750
	SC-18	1815	2271	2654	3053	3229	3349	3366	3328	3122	2977	3161
	SC-19	1943	2067	2348	2534	2746	2728	2761	2773	2720	2536	2487
	SC-20	2236	3885	5046	5080	4701	4472	4133	4250	3910	3905	4242
	SC-21	2637	3424	3475	3281	3035	2751	2995	3242	3423	3350	3146
	SC-22	2213	2391	2617	2972	3131	2940	2840	2874	2933	2840	2813
	SC-23	2120	3060	3665	4366	3812	3315	3130	3137	2947	3045	2788
i.	; SC-24	3281	5340	4992	4243	3667	3335	3107	3140	3055	3133	3345
$\sim$	1 SC-25	4004	5930	5409	4047	3564	3315	3438	3337			-
	SC-26	2636	3372	3380	3282	3249	3250	3311	3123	2986	2937	3235
	SC-27	1939	2126	2456	2681	2910	3156	3144	2902	2960		
	SC-28	1956	2341	2647	2940	3016	2908	3021	3041	2973	3077	3089
	SC-29	2198	2724	3090	3012	3080	3042	3195	3102	3116	2873	2864
	SC-30	1967	1861	2095	2525	2713	2877	2861	2804	2787	2805	2827
	SC-31	1888	2088	2278	2560	2691	2928	3093	3116	3083	2927	2873
	SC-32	1894	2095	2335	2437	2623	2774	2845 3361	3007 3209	2985 2833	 2754	NA
	SC-33	1935	1844	2028	2559	2841	2928	3460	3451	3295	3132	3216
	SC-34	2276	2705	3056 7778	3950 7667	4132 7782	3779 7728	7765	6187	4823	4196	4394
	SC-35	3898	7457	2790	2978	3042	2895	2757	2810	2742	2919	2492
	SC-36 SC-37	2278 1530	2468 2305	2790	2738	2913	3010	3015	2966	NA	NA	NA
	SC-37	1877	2305	2886	3270	3736	3750	3625	3521	3509	3279	3083
	SC-38 SC-39	1863	2076	2360	2764	2603	2684	2585	2546	2414	2445	-
	SC-39 SC-40	2098	2644	3735	5402	5128	3679	3612	3454	3102	2989	2866
	SC-40 SC-41	2335	2701	3357	4601	4077	3707	3624	3230	2967	3135	NA
	SC-41	2052	2699	2981	3495	3765	3809	3804	3729	3343	3433	3284
	SC-42 SC-43	2110	2728	3047	3346	3986	4098	4315	4187	3886	3852	3821
	SC-44	2103	2506	2703	3225	3405	4005	4240	4336	4379	4321	4064
	SC-45	2195	2612	3209	3799	4258	4242	4059	3947	4177	3908	3942
	SC-45	2085	2612	3104	3610	3656	4013	4006	4167	4315	4289	NA
							3741	3903	4124	3956	3986	NA
	SC-47	2185	2346	2761	3158	3360	3741	3903	4124	3956	3986	N/

Notes:

a. Background measurement taken three feet above borehole.

b. "NA" indicates no measurement available due to borehole collapse prior to casing installation.

c. "-" indicates no measurement - below bottom of boring.

٠

# TABLE 5DOWN HOLE GAMMA SURVEY RESULTS

					Dept	h Below G	round Surf	iace		
$\bigvee_1$	Boring ID	Background <sup>(a)</sup>	60"	66"	72"	78"	84"	90"	96"	102"
ł	SC-1	2081	NA			1				
l	SC-2	1775	-	-			-	-		-
	SC-2 SC-3a	1739			_	_	_	_	_	_
	SC-3a SC-3b	1903	-			_	-	_		_
	SC-36 SC-4	1905	NA	_		_	-			-
	SC-5	2014		_	_	-	_		_	_
	SC-5 SC-6	2014	NA	-	_	_	_	_	- 1	-
	SC-7	1909	3685		-		- 1	-	-	-
	SC-8	1689	NA			-	-	_		
	SC-9	1833				-	-	-	-	
	SC-10	1645			_		- 1			
	SC-11	1797	4417	4260	4510	4495	4113	NA	NA	NA
	SC-12	1871	NA	-				-		- 1
	SC-13	2122		-				-		-
	SC-14	2006	NA			-	-			-
	SC-15	1950		-					-	-
	SC-16	2080	NA						-	-
	SC-17	1894	NA			-	-	-		-
	SC-18	1815	NA				-	-		
	SC-19	1943		**					-	
	SC-20	2236	NA	<b></b> ·	-			-	-	- 1
	SC-21	2637	NA		-	-	-		-	· •
	SC-22	2213	2825	-	-	-	-			-
	SC-23	2120	NA	-	-		-		-	-
1	SC-24	3281	NA		-	-	-		-	
J.	SC-25	4004		-	-	-	-	-	-	-
	SC-26	2636	NA	-	-			-		-
	SC-27 SC-28	1939 1956	NA			-	-	_		_
	SC-28 SC-29	2198	NA					-		_
	SC-29 SC-30	1967	2811							
	SC-30 SC-31	1888	2897	-	-					
	SC-32	1894		-	-	-				-
	SC-32	1935	NA	_	-	-	-	-	-	-
	SC-34	2276	NA	NA	NA	NA	-			-
	SC-35	3898	NA	NA	NA	NA	NA	NA	NA	NA
	SC-36	2278	2442	NA	NA	NA	NA	NA	NA	-
	SC-37	1530	·NA	-			-	-	-	-
	SC-38	1877	2891	2844	NA	NA	NA	NA	NA	NA
	SC-39	1863	-			-		-	-	
	SC-40	2098	2802	-	NA	NA	NA	NA	NA	-
	SC-41	2335	NA	NA	NA	NA	NA	NA	NA	NA
	SC-42	2052	3174	3089	2998	2963	2936	NA	NA	NA
	SC-43	2110	3872	NA	NA	NA	NA	NA	NA	NA
	SC-44	2103	4096	4268	4055	NA	NA	NA	NA	NA
	SC-45	2195	4143	4252	5356	4676	4897	4924	4667	4671
	SC-46	2085	NA	NA	NA	NA	NA	NA	NA	NA
	SC-47	2185	NA	NA	NA	NA	NA	NA	NA	NA

Notes:

a. Background measurement taken three feet above borehole.

b. "NA" indicates no measurement available due to borehole collapse prior to casing installation.

c. "--" indicates no measurement - below bottom of boring.

		MS-2	U-235
		Net Counts/	Content
Sample ID	Description	Gram/Minute	(pCi/gm)
	55 Gal. Drum TC pipe	0.91	12.80
BV-SS-400	Finishing Area 1st T/C pipe joint at S trough; Pre-Removal	0.23	0.56
BV-SS-401	Finishing Area 2nd T/C pipe joint at S trough; Pre-Removal	0.20	3.58
BV-SS-402	Finishing Area under floor drain; Pre-Removal	0.36	0.82
BV-SS-402	Drum B-1313; Finishing Area T/Ć pipe contents	0.45	7.13
BV-SS-404	Bag B-1312; Finishing Area T/C pipe trench dirt	0.26	1.96
BV-SS-405	Finishing Area T/C trench 0m N	0.36	4.68
BV-SS-406	Finishing Area T/C trench 1m N	0.19	0.33
BV-SS-407	Finishing Area T/C trench 2m N	0.18	0.81
BV-SS-408	Finishing Area T/C trench 3m N	0.20	0.79
BV-SS-409	Finishing Area T/C trench dirt put back into hole as fill	0.15	1.63
BV-SS-410	Cow Palace Inside sump	0.41	4.56
BV-SS-411	Cow Palace Inside sump	0.39	6.76
BV-SS-412	Cow Palace Inside sump	0.15	2.39
BV-SS-413	Cow Palace Inside sump	0.20	2.05
BV-SS-414	· ·	0.55	8.16
BV-SS-415	Cow Palace Inside sump	0.50	6.45
BV-SS-416	· ·	0.30	7.17
BV-SS-417	Cow Palace Inside sump	0.19	1:56
BV-SS-418	Cow Palace Inside sump	2.47	35.70
BV-SS-419	Cow Palace Inside sump	1.80	18.80
BV-SS-420	Cow Palace Outside sump	0.19	2.15
BV-SS-421	Cow Palace Outside sump	0.15	0.71
BV-SS-422	Cow Palace Outside sump	0.33	3.31
BV-SS-423	Cow Palace Outside sump	0.30	3.22
BV-SS-424	-	0.40	5.11
BV-SS-425	Cow Palace Outside sump	0.31	3.57
BV-SS-426	-	0.12	1.51
BV-SS-427	-	0.13	1.37
BV-SS-428	Cow Palace Outside sump	0.29	4.05
BV-SS-429	Cow Palace Outside sump	0.17	1.96
BV-SS-430	Cow Palace drainline trench side N meters: 1	0.14	0.50
BV-SS-431	Cow Palace drainline trench side N meters: 2	0.20	0.65
BV-SS-432	Cow Palace drainline trench side N meters: 3	0.13	0.99
BV-SS-433	Cow Palace drainline trench side N meters: 4	0.14	0.60
BV-SS-434	Cow Palace drainline trench side N meters: 5	0.16	1.39
BV-SS-435	Cow Palace drainline trench side N meters: 6	0.21	1.28
BV-SS-436	Cow Palace drainline trench side N meters: 7	0.17	2.22
BV-SS-437	Cow Palace drainline trench side N meters: 8	0.16	1.10
BV-SS-438	Cow Palace drainline trench side N meters: 9	0.57	5.34
BV-SS-439	Cow Palace drainline trench side N meters: 10	0.23	1.10
BV-SS-440	Cow Palace drainline trench side N meters: 0	0.15	0.73
BV-SS-441	Cow Palace drainline trench side N meters: 11	0.13	0.51
BV-SS-442	Cow Palace drainline trench side N meters: 12	0:17	0.95
BV-SS-443	Cow Palace drainline trench side N meters: 13	0.14	1.24

		MS-2	<b>U-235</b>
		Net Counts/	Content
Sample ID	Description	Gram/Minute	(pCi/gm)
BV-SS-444	Cow Palace drainline trench side N meters: 14	0.18	2.70
BV-SS-445	Cow Palace drainline trench side N meters: 15	0.21	2.35
BV-SS-446	Cow Palace drainline trench side N meters: 16	0.21	1.11
BV-SS-447	Cow Palace drainline trench side N meters: 17	0.24	1.61
BV-SS-448	Cow Palace drainline trench side N meters: 18	0.21	2.43
BV-SS-449	Cow Palace drainline trench side N meters: 19	0.17	1.47
BV-SS-450	Cow Palace drainline trench side N meters: 20	0.28	3.65
BV-SS-451	Cow Palace drainline trench side N meters: 21	0.10	0.08
BV-SS-452	Cow Palace drainline trench side N meters: 22	0.15	0.72
BV-SS-453	Cow Palace drainline trench bottom N meters: 0	0.08	1.47
BV-SS-454	Cow Palace drainline trench bottom N meters: 1	0.13	1.09
BV-SS-455	Cow Palace drainline trench bottom N meters: 2	0.15	1.41
BV-SS-456	Cow Palace drainline trench bottom N meters: 3	0.20	1.41
BV-SS-457	Cow Palace drainline trench bottom N meters: 4	0.18	1.81
BV-SS-458	Cow Palace drainline trench bottom N meters: 5	0.27	1.81
BV-SS-459	Cow Palace drainline trench bottom N meters: 6	0.23	2.29
BV-SS-460	Cow Palace drainline trench bottom N meters: 7	0.93	9.27
BV-SS-461	Cow Palace drainline trench bottom N meters: 8	0.61	7.42
BV-SS-462	Cow Palace drainline trench bottom N meters: 9	0.35	2.95
BV-SS-463	Cow Palace drainline trench bottom N meters: 10	0.68	8.24
BV-SS-464	Cow Palace drainline trench bottom N meters: 11	0.26	2.38
BV-SS-465	Cow Palace drainline trench bottom N meters: 12	0.13	1.02
BV-SS-466	Cow Palace drainline trench bottom N meters: 13	0.11	1.14
BV-SS-467	Cow Palace drainline trench bottom N meters: 14	0.74	3.43
BV-SS-468	Cow Palace drainline trench bottom N meters: 15	0.24	8.27
BV-SS-469	Cow Palace drainline trench bottom N meters: 16	0.12	- 2.40
BV-SS-470	Cow Palace drainline trench bottom N meters: 17	0.13	0.75
BV-SS-471	Cow Palace drainline trench bottom N meters: 18	0.13	0.97
BV-SS-472	Cow Palace drainline trench bottom N meters: 19	0.69	8.30
BV-SS-473	Cow Palace drainline trench bottom N meters: 20	0.70	6.86
BV-SS-474	Cow Palace drainline trench bottom N meters: 21	0.71	8.11
BV-SS-475	Cow Palace drainline trench bottom N meters: 22	0.22	1.70
BV-SS-477	Cow Palace lagoon material @ 8m NE	1.87	30.80
BV-SS-478	Cow Palace N-S lagoon trench ash-type material	1.26	18.30
BV-SS-479	Cow Palace lagoon trench meters NE: 0	0.13	0.50
BV-SS-480	Cow Palace lagoon trench meters NE: 2	0.18	1.63
BV-SS-481	Cow Palace lagoon trench meters NE: 4	0.19	0.57
BV-SS-482	Cow Palace lagoon trench meters NE: 6	0.22	1.75
BV-SS-483	Cow Palace lagoon trench meters NE: 8	0.43	1.91
BV-SS-484	Cow Palace lagoon trench meters NE: 10	0.32	2.84
BV-SS-485	Cow Palace lagoon trench meters NE: 12	0.37	4.39
BV-SS-486	Cow Palace lagoon trench meters NE: 14A	0.27	1.27
BV-SS-487	Cow Palace lagoon trench meters NE: 14B	0.23	0.90
BV-SS-488	Cow Palace lagoon trench meters NE: 16	0.16	1.32
BV-SS-489	Cow Palace lagoon trench meters NE: 18	0.39	3.47



		MS-2	U-235
		Net Counts/	Content
Sample ID	Description	Gram/Minute	(pCi/gm)
BV-SS-490	Cow Palace lagoon trench meters NE: 20	0.23	1.49
BV-SS-491	Cow Palace lagoon trench meters NE: 22	0.19	0.83
BV-SS-492	Cow Palace lagoon trench meters NE: 24	0.41	5.10
BV-SS-492	Cow Palace lagoon trench meters NE: 26	0.14	1.64
BV-SS-494	Cow Palace lagoon trench meters NE: 28	0.14	1.05
BV-SS-495	Cow Palace lagoon trench meters NE: 30	0.17	0.82
BV-SS-3000	Bag Number 3000	0.25	2.41
BV-SS-3002	Bag Number 3002	0.24	3.08
BV-SS-3006		0.32	2.86
BV-SS-3007		0.32	3.33
BV-SS-3010	Bag Number 3010	0.21	2.38
BV-SS-3013	Bag Number 3013	0.47	5.52
BV-SS-3019	Bag Number 3019	0.42	3.99
BV-SS-3022	5	0.28	2.99
BV-SS-3025	-	0.32	3.71
BV-SS-3031		0.37	4.41
BV-SS-3032		0.25	1.79
BV-SS-3037	Bag Number 3037	0.22	2.24
BV-SS-3042		0.41	5.44
BV-SS-3047		0.37	4.62
BV-SS-3052	-	0.35	2.78
BV-SS-3096		0.42	12.20
BV-SS-3097	•	0.38	13.30
BV-SS-3098	Sample from Ash Layer	0.28	2.37
BV-SS-3099	Sample from Ash Layer	1.74	16.70
BV-SS-3100	Sample from Ash Layer	0.88	24.80
BV-SS-3101	Sample from Ash Layer	0.36	6.39
BV-SS-1126	Samples from Clean Dirt Pile -second set of samples	0.24	0.96
BV-SS-1127	Samples from Clean Dirt Pile -second set of samples	0.23	0.71
BV-SS-1128	Samples from Clean Dirt Pile -second set of samples	0.27	0.77
BV-SS-1129	Samples from Clean Dirt Pile -second set of samples	0.24	1.07
BV-SS-1130		0.31	1.38
BV-SS-1131	Samples from Clean Dirt Pile -second set of samples	0.25	1.22
BV-SS-1132	2 Samples from Clean Dirt Pile -second set of samples	0.20	0.94
BV-SS-1133		0.21	0.83
BV-SS-1134		0.23	0.77
BV-SS-113		0.24	1.22
BV-SS-113	•	0.22	1.12
BV-SS-113	· · ·	0.19	0.84
BV-SS-113	1 ·	0.23	0.10
BV-SS-113		0.23	0.49
BV-SS-114		0.27	1.00
BV-SS-114	•	0.25	0.61
BV-SS-114		0.27	0.93
BV-SS-114	3 Samples from Clean Dirt Pile -second set of samples	0.22	0.78

		MS-2	<b>U-235</b>
		Net Counts/	Content
Sample ID	Description	Gram/Minute	(pCi/gm)
BV-SS-1144	Samples from Clean Dirt Pile -second set of samples	0.22	0.93
BV-SS-1145	Samples from Clean Dirt Pile -second set of samples	0.27	1.09
BV-SS-1146	Samples from Clean Dirt Pile -second set of samples	0.26	0.88
BV-SS-1147	Samples from Clean Dirt Pile -second set of samples	0.23	0.74
BV-SS-1148	Samples from Clean Dirt Pile -second set of samples	0.21	0.57
BV-SS-1149	Samples from Clean Dirt Pile -second set of samples	0.25	0.84
BV-SS-1150	Samples from Clean Dirt Pile -second set of samples	0.24	0.52
BV-SS-1151	Samples from Clean Dirt Pile -second set of samples	0.25	1.00
BV-SS-1152	Samples from Clean Dirt Pile -second set of samples	0.25	0.88
BV-SS-1153	Samples from Clean Dirt Pile -second set of samples	0.22	0.70
BV-SS-1154	Samples from Clean Dirt Pile -second set of samples	0.26	0.85
BV-SS-1155	Samples from Clean Dirt Pile -second set of samples	0.32	1.16
BV-SS-1156	Samples from Clean Dirt Pile -second set of samples	0.25	0.61
BV-SS-1157	Samples from Clean Dirt Pile -second set of samples	0.25	0.77
BV-SS-1158	Samples from Clean Dirt Pile -second set of samples	0.24	0.53
BV-SS-1159	Samples from Clean Dirt Pile -second set of samples	0.22	0.59
BV-SS-1160	Samples from Clean Dirt Pile -second set of samples	0.24	0.89
BV-SS-1161	Samples from Clean Dirt Pile -second set of samples	0.32	1.39
BV-SS-1048	Samples from Core Bore Tests	0.37	2.96
BV-SS-1062	Samples from Core Bore Tests	0.52	1.52
BV-SS-1070	Samples from Core Bore Tests	0.32	0.88
BV-SS-1071	Samples from Core Bore Tests	1.17	12.50
BV-SS-1075	Samples from Core Bore Tests	0.41	1.47
BV-SS-1077	Samples from Core Bore Tests	1.47	16.10
BV-SS-1079	Samples from Core Bore Tests	0.95	8.09
BV-SS-1086	Samples from Core Bore Tests	0.12	1.74
BV-SS-1092	Samples from Core Bore Tests	0.30	2.03
BV-SS-1095		0.78	3.78
BV-SS-1099	•	0.31	1.00
BV-SS-1103	•	0.75	5.54
BV-SS-1105	Samples from Core Bore Tests	0.41	1.76





t6/205

TABLE	7
-------	---

### MS-2 DATA FOR SOIL CORE SAMPLES

[			Sample				
	Analysis	Depth	Weight	Background	Gross	Net	Net Count/
Core ID	Date	(inches)	(Grams)	Count	Count	Count	Gram/Min.
SC-01	1/14/99	23.5	575	143	234	91	0.16
SC-02	4/13/99	1.5	582	135	224	89	0.15
SC-02	4/13/99	4.5	588	135	212	77	0.13
SC-02	4/13/99	7.5	654	135	276	141	0.22
SC-02	4/13/99	10.5	654	135	216	81	0.12
SC-02	4/13/99	13.5	621	135	202	67	0.11
SC-02	4/13/99	16.5	712	135	210	75	0.11
SC-02	4/13/99	19.5	678	135	205	70	0.10
SC-02	4/13/99	21.0	777	135	211	76	0.10
SC-02	4/13/99	23.0	705	135	219	84	0.12
SC-02	4/13/99	26.5	711	135	258	123	0.17
SC-02	1/14/99	30.5	575	143	263	120	0.21
SC-02	4/13/99	33.5	664	135	231	96	0.14
SC-02	4/13/99	36.5	639	135	233	98	0.15
SC-02	4/13/99	39.5	707	135	248	113	0.16
SC-02	4/13/99	42.0	722	135	239	104	0.14
SC-02	4/13/99	44.0	696	135	217	82	0.12
SC-02	4/13/99	46.0	595	135	177	42	0.07
SC-3B	1/14/99	12.0	844	143	234	91	0.11
SC-04	4/14/99	1.0	597	145	232	87	0.15
SC-04	4/14/99	3.0	633	145	202	57	0.09
SC-04	4/14/99	6.0	649	145	235	90	0.14 ·
SC-04	4/14/99	10.0	591	145	236	91	0.15
SC-04	1/14/99	13.5	572	143	352	209	0.37
SC-04	4/14/99	16.0	654	145	225	80	0.12
SC-04	4/14/99	18.0	655	145	261	116	0.18
SC-04	4/14/99	20.0	668	145	224	79	0.12
SC-04	4/14/99	22.0	720	145	193	50	0.07
SC-04	1/14/99	24.0	894	143	234	89	0.10
SC-04	4/14/99	26.0	716	145	203	58	0.08
SC-04	4/14/99	28.0	675	145	203	58	0.09
SC-04	4/14/99	30.0	592	145	189	44	0.07
SC-04	4/14/99	32.0	626	145	198	53	0.08
SC-04	4/14/99	bottom >33	389	145	203	58	0.15
SC-05	1/14/99	19.5	813	143	259	116	0.14
SC-06	1/14/99	37.0	831	143	247	104	0.13
SC-07	1/14/99	36.0	765	143	292	149	0.19
SC-08	1/14/99	12.0	845	143	253 249	110 106	0.13 0.16
SC-08 SC-09	1/14/99	<u>36.0</u> 24.0	<u>667</u> 718	<u> </u>	302	108	0.18
SC-09 SC-09	1/14/99 1/14/99	24.0 47.0	877	143	238	95	0.11
SC-09 SC-10		35.0	763	143	238	<u>93</u> 81	0.11
SC-10 SC-11	4/13/99	1.5	454	135	211	76	0.17
SC-11 SC-11	4/13/99 4/13/99	4.5	434 656	135	201	66	0.10
SC-11 SC-11	4/13/99 4/13/99	4.5 7.5	580	135	201 241	106	0.18
SC-11		10.5	605	135	241 226	91	0.15
SC-11		13.5	636	135	253	118	0.19
SC-11		15.5	663	135	255	140	0.19
		10.0	005	133		140	V.41

J

 $\checkmark$ 

ſ			Sample				
	Analysis	Depth	Weight	Background	Gross	Net	Net Count/
Core ID	Date	(inches)	(Grams)	Count	Count	Count	Gram/Min.
SC-11	4/13/99	18.5	671	135	221	86	0.13
SC-11	4/13/99	21.5	674	135	259	124	0.18
SC-11	4/13/99	24.0	682	135	226	91	0.13
SC-11	4/13/99	26.5	652	135	223	88	0.13
SC-11	4/13/99	29.0	682	135	212	77	0.11
SC-11	4/13/99	31.0	621	135	211	76	0.12
SC-11	4/13/99	33.0	665	135	237	102	0.15
SC-11	4/13/99	35.5	608	135	214	79	0.13
SC-11	4/13/99	39.0	526	135	186	51	0.10
SC-11	1/14/99	42.0	629	143	247	104	0.17
SC-11	4/13/99	44.5	580	135	263	128	0.22
SC-11	4/13/99	47.5	616	135	228	93	0.15
SC-11	4/13/99	49.5	617	135	267	132	0.21
SC-11	4/13/99	51.0	511	135	228	93	0.18
SC-11	4/13/99	53.0	614	135	269	134	0.22
SC-11	4/13/99	55.0	594	135	252	117	0.20
SC-11	4/13/99	57.0	614	135	239	104	0.17
SC-11	4/13/99	59.0	585	135	234	<b>9</b> 9 <sup>`</sup>	0.17
SC-11	4/13/99	61.0	576	135	253	118	0.20
SC-11	4/13/99	63.5	559	135	248	113	0.20
SC-11	4/13/99	66.0	573	135	261	126	0.22
SC-11	4/13/99	68.0	636	135	257	122	0.19
SC-11	4/13/99	70.0	641	135	255	120	0.19
SC-11	1/14/99	72.0	732	143	281	138	0.19
SC-11	4/13/99	74.0	566	135	228	93	0,16
SC-11	4/13/99	76.0	552	135	234	<del>9</del> 9	0.18
SC-11	4/13/99	78.0	595	135	255	120	0.20
SC-11	4/13/99	80.0	610	135	241	106	0.17
SC-11	4/13/99	82.0	720	135	228	93	0.13
SC-11	4/13/99	84.0	662	135	247	112	0.17
SC-11	4/13/99	86.0	<b>629</b> -	135	255	120	0.19
SC-11	4/13/99	88.0	625	135	272	137	0.22
SC-11	4/13/99	90.0	624	135	236	101	0.16
SC-11	4/13/99	92.0	652	135	293	158	0.24
SC-11	4/13/99	94.0	604 .	135	247	112	0.19
SC-11	4/13/99	96.0	552	135	209	74	0.13
SC-14	1/14/99	42.0	757	143	317	174	0.23
SC-15	4/19/99	1.5	574	140	241	101	0.18
SC-15	4/19/99	4.5	627	140	231	91	0.15
SC-15	4/19/99	7.5	610	140	241	101	0.17
SC-15	4/19/99	10.5	537	140	225	85	0.16
SC-15	1/14/99	13.0	738	143	247	104	0.14
SC-15	4/19/99	15.0	628	140	201	61	0.10
SC-15	4/19/99	17.5	667	140	221	81	0.12
SC-15	4/19/99	20.0	703	140	285	145	0.21
SC-15	4/19/99	22.0	670	140	231	91	0.14
SC-15	4/19/99	25.0	661	140	259	119	0.18
SC-15	4/19/99	28.5	502	140	206	66	0.13

J

[	Sample										
	Analysis	Depth	Weight	Background	Gross	Net	Net Count/				
Core ID	Date	(inches)	(Grams)	Count	Count	Count	Gram/Min.				
			358	135	224	89	0.25				
SC-16	4/13/99	1.0	338 480	135	208	73	0.15				
SC-16	4/13/99	2.5 7.0	480 540	135	236	101	0.19				
SC-16	4/13/99	10.0	565	135	229	94	0.17				
SC-16	4/13/99		590	135	280	145	0.25				
SC-16	· 4/13/99	12.5	590 566	135	299	164	0.29				
SC-16	4/13/99	15.5	551	135	286	151	0.27				
SC-16	4/13/99	18.5	569	135	249	114	0.20				
SC-16	4/13/99	21.5	569 753	133	535	392	0.52				
SC-16	1/14/99	24.0	733 597	135	260	125	0.21				
SC-16	4/13/99	26.0 29.0	573	135	259	124	0.22				
SC-16	4/13/99		582	135	249	114	0.20				
SC-16	4/13/99	32.5 35.0	582 568	135	250	115	0.20				
SC-16	4/13/99 1/14/99	35.0	508 606	143	230	127	0.20				
SC-16 SC-16	1/14/99 4/13/99	37.0 bottom >36	356	135	184	49	0.14				
		1.0	592	147	216	69	0.12				
SC-17 SC-17	4/15/99 4/15/99	3.5	610	147	239	92	0.15				
		5.5 6.5	639	147	239	74	0.12				
SC-17	4/15/99 4/15/99	6.5 9.5	656	147	211	64	0.12				
SC-17 SC-17	4/15/99 4/15/99	9.5 13.0	624	147	235	88	0.14				
SC-17 SC-17	4/15/99 4/15/99	15.0	672	147	218	71	0.11				
SC-17 SC-17	4/15/99 4/15/99	18.5	661	147	229	82	0.12				
SC-17	4/15/99 4/15/99	21.5	685	147	243	96	0.14				
SC-17	4/15/99	24.0	617	147	212	65	0.11				
SC-17	4/15/99	26.0	617	147	258	111	0.18				
SC-17	4/15/99	28.0	661	147	245	98	0.15				
SC-17	4/15/99	30.0	703	147	243	96	0.14				
SC-17	4/15/99	32.0	786	147	199	52	0.07				
SC-17	4/15/99	>33	366	147	179	32	0.09				
SC-17	1/14/99	35.0	837	143	218	75	0.09				
SC-18	4/14/99	1.0	413	145	184	39	0.09				
SC-18	4/14/99	4.0	494	145	222	77	0.16				
SC-18	4/14/99	7.5	503	145	229	84	0.17				
SC-18		10.5	515	145	191	46	0.09				
SC-18		14.0	551	145	260	115	0.21				
SC-18		16.5	346	145	188	43	0.12				
SC-18		18.0	768	143	254	111	0.14				
SC-18		20.5	627	145	218	73	0.12				
SC-18		23.0	657	145	215	70	0.11				
SC-18	4/14/99	25.5	663	145	247	102	0.15				
SC-18		28.5	576	145	216	71	0.12				
SC-18	4/14/99	31.5	587	145	233	88	0.15				
SC-18	4/14/99	34.5	654	145	255	110	0.17				
SC-18	1/14/99	37.0	756	143	228	85	0.11				
SC-19	4/20/99	1.5	500	145	221	76	0.15				
SC-19	4/20/99	4.5	612	145	211	<b>6</b> 6	0.11				
SC-19	4/20/99	8.0	601	145	213	68	0.11				
SC-19	4/20/99	11.5	659	145	228	83	0.13				





Core ID	Analysis Date	Depth (inches)	Sample Weight (Grams)	Background Count	Gross Count	Net Count	Net Count/ Gram/Min.
SC-19	4/20/99	14.0	597	145	234	89	0.15
SC-19	4/20/99	16.5	680	145	235	90	0.13
SC-19	4/20/99	19.0	655	145	208	63	0.10
SC-19	4/20/99	22.0	726	145	266	121	0.17
SC-19	1/18/99	25.0	834	143	266	123	0.15
SC-19	4/20/99	27.5	714	145	261	116	0.16
SC-19	4/20/99	30.5	664	145	192	47	0.07
SC-19	4/20/99	33.0	698	145	225	80	0.11
SC-19	4/20/99	35.0	592	145	228	83	0.14
SC-19	1/18/99	37.0	754	143	240	97	0.13
SC-19	4/20/99	39.5	722	145	238	93	0.13
SC-19	4/20/99	42.0	670	145	219	74	0.11
SC-19	4/20/99	44.5	782	145	196	51	0.07
SC-19	4/20/99	47.0	597	145	198	53	0.09
SC-19	4/20/99	49.5	716	145	196	51	0.07
SC-20	4/13/99	1.5	351	135	602	467	1.33
SC-20	4/13/99	5.5	556	135	617	482	0.87
SC-20	1/14/99	9.0	720	143	575	432	0.60
SC-20	4/13/99	12.0	616	135	278	143	0.23
SC-20	4/13/99	15.5	583	135	320	185	0.32
SC-20	4/13/99	18.0	530	135	238	103	0.19
SC-20	4/13/99	21.0	558	135	250	115	0.21
SC-20	4/13/99	24.0	529	135	245	110	0.21
SC-20	4/13/99	26.0	546	135	254	119	0.22
SC-20	1/14/99	28.0	720	143	370	227	0.32
SC-20	4/13/99	30.0	543	135	241	106	0.20
SC-20	4/13/99	32.0	555	135	247	112	0.20
SC-20	4/13/99	34.0	578	135	203	68	0.12
SC-20	4/13/99	36.0	586	135	255	120	0.20
SC-21	1/18/99	2.0	347	147	426	279	0.80
SC-21	4/15/99	5.0	529	143	763	620	1.17
SC-21	4/15/99	7.0	<b>49</b> 0	147	295	148	0.30
SC-21	4/15/99	9.0	530	147	242	95	0.18
SC-21	4/15/99	11.0	592	147	238	91	0.15
SC-21	4/15/99	13.0	582	147	214	67	0.12
SC-21	4/15/99	15.0	580	147	240	93	0.16
SC-21	4/15/99	17.0	579	147	220	73	0.13
SC-21	4/15/99	19.5	588	147	222	75	0.13
SC-21	4/15/99	22.0	606	147	234	87	0.14
SC-21	4/15/99	24.5	674	147	232	85	0.13
SC-21	4/15/99	27.5	628	147	233	86	0.14
SC-21	4/15/99	30.0	628	147	235	88	0.14
SC-21	4/15/99	32.5	637	147	243	96	0.15
SC-21	4/15/99	35.0	503	147	211	64	0.13
SC-21	1/18/99	37.0	745	143	259	116	0.16
SC-21	4/15/99	39.0	547	147	259	112	0.20
SC-21	4/15/99	41.0	609	147	261	114	0.19
SC-21	4/15/99	43.0	736	147	267	120	0.16

÷

	Analysis	Depth	Sample Weight	Background	Gross	Net	Net Count/
Core ID	Date	(inches)	(Grams)	Count	Count	Count	Gram/Min.
SC-21	4/15/99	45.0	627	147	290	143	0.23
SC-21	4/15/99	47.0	693	147	220	73	0.11
SC-21	4/15/99	49.0	593	147	233	86	0.15
SC-21	4/15/99	51.0	612	147	232	85	0.14
SC-22	4/15/99	1.5	555	147	223	76	0.14
SC-22	4/15/99	4.0	602	147	270	123	0.20
SC-22	4/15/99	6.5	541	147	289	142	0.26
SC-22	4/15/99	9.5	578	147	278	131	0.23
SC-22	4/15/99	12.5	586	147	214	67	0.11
SC-22	4/15/99	16.0	612	147	279	132	0.22
SC-22	4/15/99	20.0	597	147	214	67	0.11
SC-22	1/18/99	23.0	758	143	216	73	0.10
SC-22	4/15/99	25.5	603	147	232	85	0.14
SC-22 SC-22	4/15/99 4/15/99	28.5	617 689	147	235	88	0.14
		31.5		147	194	47	0.07
SC-22 SC-22	4/15/99 4/15/99	34.5 37.0	632 688	147 147	190	43	0.07
SC-22 SC-22	4/13/99 4/15/99	37.0	640	147	236 206	89 59	0.13 0.09
SC-22 SC-22		39.0 41.0	672	147			
SC-22 SC-22	4/15/99 4/15/99	41.0	611	147	219 229	72 82	0.11
SC-22 SC-22	4/13/99 1/18/99	45.0	728	147	229	82 93	0.13 0.13
SC-22 SC-22	4/15/99	43.0 47.0	699	145	230 227	93 80	0.13
SC-22 SC-22	4/15/99	47.0 >48	459	147	185	38	0.08
SC-22 SC-23	4/12/99	1.5	492	138	262	124	0.25
SC-23	4/12/99	4.5	552	138	262	124	0.23
SC-23	4/12/99	7.5	540	138	266	128	0.24
SC-23	4/12/99	10.5	514	138	328	190	0.37
SC-23	4/12/99	14.0	576	138	424	286	0.50
SC-23	1/18/99	17.0	717	140	431	291	0.41
SC-23	4/12/99	19.0	637	138	250	112	0.18
SC-23	4/12/99	21.0	772	138	236	98	0.13
SC-23	4/12/99	23.0	705	138	220	82	0.12
SC-23	4/12/99	25.0	697	138	256	118	0.17
SC-23	4/12/99	27.0	620	138	240	102	0.16
SC-23	4/12/99	30.5	698	138	188	50	0.07
SC-23	4/12/99	35.0	638	138	224	86	0.13
SC-23	1/18/99	38.0	766	140	235	95	0.12
SC-23	4/12/99	40.0	636	138	203	65	0.10
SC-23	4/12/99	42.0	626	138	236	98	0.16
SC-23	4/12/99	44.0	680	138	213	75	0.11
SC-23	4/12/99	46.0	643	138	197	<b>59</b>	0.09
SC-23	4/12/99	48.0	633	138	227	89	0.14
SC-23	4/12/99	50.0	680	138	216	78	0.11
SC-23	4/12/99	52.0	647	138	211	73	0.11
SC-23	4/12/99	54.0	671	138	183	45	0.07
SC-24	4/12/99	2.0	614	138	476	338	0.55
SC-24	1/14/99	5.0	554	140	953	813	1.47
SC-24	4/12/99	7.5	572	138	428	290	0.51

I

Ó

.

		· · · · ·	Sample	· · · · · · · · · · · · · · · · · · ·		*	
	Analysis	Depth	Weight	Background	Gross	Net	Net Count/
Core ID	Date	(inches)	(Grams)	Count	Count	Count	Gram/Min.
SC-24	4/12/99	11.0	587	138	323	185	0.32
SC-24	4/12/99	14.5	· 578	138	232	94	0.16
SC-24	4/12/99	17.0	593	138	258	120	0.20
SC-24	4/12/99	19.0	612	138	238	100	0.16
SC-24	4/12/99	22.0	773	138	274	136	0.18
SC-24	1/18/99	25.0	870	140	299	159	0.18
SC-24	4/12/99	27.0	742	138	219	81	0.11
SC-24	4/12/99	29.0	657	138	566	428	0.65
SC-24	4/12/99	31.0	646	138	195	57	0.09
SC-24	4/12/99	33	704	138	199	61	0.09
SC-24	4/12/99	35.0	727	138	243	105	0.14
SC-24	4/12/99	37.0	658	138	212	74	0.11
SC-24	4/12/99	39.0	709	138	213	75	0.11
SC-24	4/12/99	41.0	688	138	204	66	0.10
SC-24	4/12/99	43.0	751	138	198	60	0.08
SC-24	4/12/99	46.0	634	138	220	82	0.13
SC-24	4/12/99	48.5	215	138	140	2	0.01
SC-25	4/13/99	2.0	431	138	506	368	0.85
SC-25	1/18/99	5.0	774	140	875	735	0.95
SC-25	4/13/99	7.5	554	138	273	135	0.24
SC-25	4/13/99	10.5	689	138	307	169	0.25
SC-25	4/13/99	13.5	619	138	263	125	0.20
SC-25	4/13/99	17.0	579	138	262	124	0.21
SC-25	4/13/99	19.5	645	138	204	66	0.10
SC-25	4/13/99	23.0	716	138	228	90	0.13
SC-25	1/18/99	26.0	835	140	266	126	0.15
SC-25	4/13/99	28.0	696	138	212	74	0.11
SC-25	4/13/99	30.5	669	138	248	110	0.16
SC-25	4/13/99	33.0	612	138	217	79	0.13
SC-25	4/13/99	35.0	651	138	203	65	0.10
SC-26	4/13/99	1.5	401	138	437	299	0.75
SC-26	4/13/99	5.0	533	138	343	205	0.38
SC-26	4/13/99	8.5	561	138	319	181	0.32
SC-26	4/13/99	11.5	608	138	251	113	0.19
SC-26	4/13/99	14.5	563	. 138	219	81	0.14
SC-26	4/13/99	17.0	673	138	233	95	0.14
SC-26	4/13/99	19.5	612	138	222	84	0.14
SC-26	4/13/99	22.5	654	138	220	82	0.13
SC-26	4/13/99	25.5	648	138	234	96	0.15
SC-26	4/13/99	28.5	689 705	138	217	79	0.11
SC-26	4/13/99	31.0	705	138	264	126	0.18
SC-26	4/13/99	33.0	694	138	196	58	0.08
SC-26	4/13/99	35.0	733	138	224	86	0.12
SC-26	4/13/99	37.0	755	138	249	111	0.15
SC-26	4/13/99	39.0	723	138	197	59	0.08
SC-26	4/13/99	41.5	740	138	239	101	0.14
SC-26	4/13/99	45.0	759	138	230	92 101	0.12
SC-26	1/18/99	48.0	820	140	261	121	0.15

.

Core ID	Analysis Date	Depth (inches)	Sample Weight (Grams)	Background Count	Gross Count	Net Count	Net Count/ Gram/Min.
SC-26	4/13/99	50.5	705	138	238	100	0.14
SC-26	4/13/99	53.0	657	138	220	82	0.12
SC-26	4/13/99	55.0	607	138	212	74	0.12
SC-27	4/13/99	1.5	293	135	221	86	0.29
SC-27	4/13/99	5.0	471	135	193	58	0.12
SC-27	4/13/99	8.0	484	135	200	65	0.13
SC-27	4/13/99	10.5	528	135	219	84	0.16
SC-27	4/13/99	13.0	516	135	203	68	0.13 ·
SC-27	4/13/99	15.5	622	135	206	71	0.11
SC-27	4/13/99	18.5	615	135	218	83	0.13
SC-27	4/13/99	22.0	<b>7</b> 61	135	240	105	0.14
SC-27	4/13/99	25.0	689	135	229	94	0.14
SC-27	4/13/99	27.0	648	135	242	107	0.17
SC-27	4/13/99	30.0	648	135	269	134	0.21
SC-27	1/18/99	33.0	898	140	261	121	0.13
SC-27	4/13/99	35.0	656	135	238	103	0.16
SC-27	4/13/99	37.5	670	135	232	97	0.14
SC-27	4/13/99	40.5	826	135	193	58	0.07
SC-28	4/13/99	2.0	570	135	288	153	0.27
SC-28	4/13/99	5.5	622	135	507	372	0.60
SC-28	4/13/99	8.5	635	135	302	167	0.26
SC-28	4/13/99	11.0	694	135	305	170	0.24
SC-28	4/13/99	13.0	705	135	270	135	0.19
SC-28	4/13/99	15.5	690	135	263	128	0.19
SC-28	4/13/99	19.0	603	135	310	175	0.29
SC-28	4/13/99	22.5	590	135	227	92	0.16
SC-28	1/18/99	25.0	837	140	246	106	0.13
SC-28	4/13/99	27.0	637	135	274	139	0.22
SC-28	4/13/99	29.5	743	135	243	108	0.15
SC-28	4/13/99	33.0	680	135	223	88	0.13
SC-28	4/13/99	35.5	438	135	159	24	0.05
SC-28	1/18/99	37.0	898	140	257	117	0.13
SC-28	4/13/99	39.0	686	135	205	70	0.10
SC-28	4/13/99	41.5	666	135	223	88	0.13
SC-28	4/13/99	44.5	750	135	235	100	0.13
SC-28	4/13/99	47.5	668	135	234	99	0.15
SC-29	4/15/99	2.0	583	140	334	194	0.33
SC-29	4/15/99	6.0	607	140	361	221	0.36
SC-29	1/18/99	9.0	788	140	420	280	0.36
SC-29	4/15/99	11.5	614	140	240	100	0.16
SC-29	4/15/99	14.5	585	140	237	97	0.17
SC-29	4/15/99	17.5	701	140	214	74	0.11
SC-29	4/15/99	20.0	673	140	274	134	0.20
SC-29	4/15/99	23.0	710	140	216	76	0.11
SC-29	4/15/99	25.0	760	140	224	84	0.11
SC-29	4/15/99	27.0	666	140	284	144	0.22
SC-29	4/15/99	29.5	656	140	259	119	0.18
SC-29	4/15/99	32.0	637	140	210	70	0.11

			Sample		· · ·		
	Analysis	Depth	Weight	Background	Gross	Net	Net Count/
Core ID	Date	(inches)	(Grams)	Count	Count	Count	Gram/Min.
SC-29	4/15/99	34.5	696	140	233	93	0.13
SC-29	4/15/99	37.0	702	140	231	91	0.13
SC-29	4/15/99	39.0	698	140	267	127	0.18
SC-29	4/15/99	41.0	767	140	255	115	0.15
SC-29	4/15/99	43.0	761	140	251	111	0.15
SC-29	4/15/99	45.0	733	140	235	95	0.13
SC-29	4/15/99	47.0	714	140	201	61	0.09
SC-29	4/15/99	49.0	804	140	229	89	0.11
SC-29	4/15/99	51.0	697	140	212	72	0.10
SC-30	4/14/99	3.0	537	145	239	94	0.18
SC-30	4/14/99	7.0	930	140	247	107	0.12
SC-30	4/14/99	10.5	816	145	200	55	0.07
SC-30	4/14/99	14.5	660	145	352	207	0.31
SC-30	4/14/99	17.0	654	145	196	51	0.08
SC-30	4/14/99	19.5	676	145	250	105	0.16
SC-30	4/14/99	22.0	658	145	229	84	0.13
SC-30	4/14/99	24.5	764	145	264	119	0.16
SC-30	4/14/99	27.5	697	145	251	106	0.15
SC-30	4/14/99	30.0	716	145	230	85	0.12
SC-30	4/14/99	32.5	693	145	212	67	0.10
SC-30	4/14/99	35.5	706	145	248	103	0.15
SC-30	4/14/99	38.5	712	145	234	89	0.13
SC-30	4/14/99	41.0	693	145	232	87	0.13
SC-30	4/14/99	43.5	772	145	196	51	0.07
SC-30	4/14/99	46.0	713	145	246	101	0.14
SC-31	4/13/99	2.5	443	135	204	69	0.16
SC-31	4/13/99	6.5	603	135	274	134	0.22
SC-31	1/14/99	9.0	821	140	283	148	0.18
SC-31	4/13/99	11.0	653	135	211	76	0.12
SC-31	4/13/99	13.0	675	135	236	101	0.15
SC-31	4/13/99	15.0	657	135	198	53	0.08
SC-31	4/13/99	17.0	679	145	219	84	0.12
SC-31	4/13/99	19.5	689	135	195	60	0.09
SC-31	4/13/99	22.5	732	135	223	88.	0.12
SC-31	4/13/99	26.0	674	135	195	60	0.09
SC-31	4/13/99	31.0	690 620	135	242	107	0.16
SC-31	1/14/99	35.0	838	140	259	119	0.14
SC-31	4/13/99	37.0	733	135	265	130	0.18
SC-31	4/13/99	39.5	743	135	220	85	0.11
SC-31	4/13/99	42.0	712	135	227	92	0.13
SC-31	4/13/99	45.0	782	135	234	99	0.13
SC-31	4/13/99	48.5	658	135	228	93	0.14
SC-31	4/13/99	51.0	707	135	231	96	0.14
SC-31	4/13/99	53.0	689 730	135	233	98 100	0.14
SC-31	4/13/99	55.0	739	135	244	109	0.15
SC-31	4/13/99	57.0	671	135	262	127	0.19
SC-32 SC-32	4/20/99	1.0	429	145	206	61	0.14
36-32	4/20/99	3.5	560	145	225	80	0.14



Γ				Sample				
		Analysis	Depth	Weight	Background	Gross	Net	Net Count/
Co	re ID	Date	(inches)	(Grams)	Count	Count	Count	Gram/Min.
S	C-32	4/20/99	6.5	564	145	213	68	0.12
S	C-32	4/20/99	9.5	564	145	194	49	0.09
S	C-32	<b>4/2</b> 0/99	12.5	644	145	232	87	0.14
S	C-32	4/20/99	15.5	604	145	296	151	0.25
S	C-32	4/20/99	18.5	667	145	233	88	0.13
S	C-32	4/20/99	21.5	816	145	235	90	0.11
S	C-32	4/20/99	24.0	642	145	255	110	0.17
S	C-32	4/20/99	26.5	718	145	205	60	0.08
S	C-32	1/18/99	29.0	862	140	262	122	0.14
S	C-32	4/20/99	31.5	697	145	201	56	0.08
S	C-32	4/20/99	35.0	648	145	227	82	0.13
s	C-32	4/20/99	37.5	699	145	236	91	0.13
the second se	C-32	4/20/99	41.5	559	145	176	31	0.06
S	C-33	4/6/99	2.5	436	140	250	110	0.25
s	C-33	4/6/99	6.5	693	140	242	102	0.15
S	C-33	4/6/99	9.0	525	140	228	88	0.17
s	C-33	4/6/99	11.5	571	140	226	86	0.15
s	C-33	4/6/99	14.0	540	140	223	83	0.15
s	C-33	4/6/99	16.5	387	140	201	61	0.16
S	C-33	1/18/99	19.0	836	140	287	147	0.18
s	SC-33	4/6/99	22.0	718	140	256	116	0.16
s	SC-33	4/6/99	25.0	504	140	361	221	0.44
s	SC-33	4/6/99	26.5	475	140	346	206	0.43
S	SC-33	4/6/99	28.5	535	140	242	102	0.19
S	SC-33	4/6/99	31.0	535	140	249	109	0.20
5	SC-33	4/6/99	33.5	634	. 140	217	77	0.12
5	SC-33	4/6/99	36.5	683	140	217	77	0.11
5	SC-33	4/6/99	39.0	729	140	240	100	0.14
1 5	SC-33	4/6/99	40.0	420	140	183	43	0.10
	SC-33	1/18/99	41.0	841	140	209	69	0.08
	SC-34	4/6/99	3.0	474	140	267	127	0.27
	SC-34	4/6/99	8.0	532	140	360	220	0.41
	SC-34	4/6/99	11.5	702	140	278	138	0.20
	SC-34	4/6/99	15.0	564	140	334	194	0.34
	SC-34	1/18/99	18.0	708	140	354	214	0.30
	SC-34	4/6/99	20.5	609	140	315	175	0.29
	SC-34	4/6/99	23.0	635	140	281	141	0.22
	SC-34	4/6/99	25.0	569	140	254	114	0.20
	SC-34	4/6/99	27.0	642	140	277	137	0.21
	SC-34	4/6/99	29.0	698	140	302	162	0.23
	SC-34	4/6/99	31.5	711	140	413	273	0.38
	SC-34	4/6/99	34.5	705	140	305	165	0.23
	SC-34	. 4/6/99	37.0	578	-140	217	77	0.13
	SC-34	4/6/99	39.5	610	140	199	59	0.10
	SC-34	4/6/99	42.0	622	140	213	73	0.12
	SC-34	4/6/99	44.5	643	140	242	102	0.16
	SC-34	4/6/99	47.0	592	140	191	<b>5</b> İ	0.09
	SC-34	1/18/99	49.0	799	140	245	105	0.13



t7/205

			Sample		<u></u>		
	Analysis	Depth	Weight	Background	Gross	Net	Net Count/
Core ID	Date	(inches)	(Grams)	Count	Count	Count	Gram/Min.
SC-34	4/6/99	51.0	689	140	220	80	0.12
SC-34	4/6/99	52.0	301	140	190	50	0.17
SC-35	4/7/99	2.0	318	142	1220	1078	3.39
SC-35	1/18/99	5.0	694	140	2064	1924	2.77
SC-35	4/7/99	7.5	571	142	1188	1046	1.83
SC-35	4/7/99	11.0	571	142	1354	1212	2.12
SC-35	4/7/99	14.5	629	142	1243	1101	1.75
SC-35	4/7/99	17.0	619	142	1426	1284	2.07
SC-35	4/7/99	19.0	589	142	802	660	1.12
SC-35	4/7/99	21.5	587	142	493	351	0.60
SC-35	4/7/99	24.0	618	142	382	240	0.39
SC-35	<b>4/7/9</b> 9	26.5	626	142	546	404	0.65
SC-35	4/7/99	29.0	415	142	466	324	0.78
SC-35	1/18/99	31.0	842	142	794	652	0.77
SC-35	4/7/99	33.5	646	142	838	693	1.07
SC-35	4/7/99	36.5	594	142	808	<b>6</b> 66	1.12
SC-35	4/7/99	39.0	632	142	789	647	1.02
SC-35	4/7/99	41.0	678	142	766	624	0.92
SC-35	4/7/99	43.5	722	142	693	551	0.76
SC-35	4/7/99	46.0	699	142	488	346	0.49
SC-35	4/7/99	48.5	719	142	357	215	0.30
SC-35	4/7/99	51.0	724	142	250	108	0.15
SC-35	4/7/99	53.0	717	142	233	91	0.13
SC-35	4/7/99	55.0	696	142	214	72	0.10
SC-35	4/7/99	57.0	630	142	284	142	0.23
SC-35	4/7/99	61.0	724	. 142	206	64	0.09
SC-35	4/7/99	62.5	622	142	258	116	0.19
SC-35	4/7/99	66.0	604	142	220	78	0.13
SC-35	4/7/99	69.5	597	142	271	129	0.22
SC-35	4/7/99	73.5	676	142	163	21	0.03
SC-35	4/7/99	77.0	664	142	188	46	0.07
SC-35	4/7/99	79.0	661	142	215	73	0.11
SC-35	4/7/99	81.0	726	142	224	82	0.11
SC-35	4/7/99	83.0	680	142	1 <b>90</b>	48	0.07
SC-35	4/7/99	83.5	774	142	255	113	0.15
SC-35	4/7/99	88.5	694	142	178	36	0.05
SC-35	4/7/99	90.5	685	142	219	77	0.11
SC-35	4/7/99	94.0	705	142	1 <b>9</b> 9	57	0.08
SC-35	4/7/99	97.0	710	142	197	55	0.08
SC-35		99.0	728	142	209	67	0.09
SC-35		101.0	666	142	213	71	0.11
SC-35		103.0	763	142	242	100	0.13
SC-35		105.0	790	142	225	83	0.11
SC-35		107.0	897	140	220	80	0.09
SC-36		2.0	651	142	349	207	0.32
SC-36		6.0	600	142	347	205	0.34
SC-36		10.0	588	142	251	109	0.19
SC-36		13.0	603	142	242	100	0.17

Ĵ

t7/205

 $\bigcirc$ 

•

Core ID	Analysis Date	Depth (inches)	Sample Weight (Grams)	Background Count	Gross Count	Net Count	Net Count/ Gram/Min.
SC-36	4/7/99	15.0	533	142	210	68	0.13
SC-36	1/18/99	17.0	830	140	324	184	0.22
SC-36	4/7/99	19.5	656	142	274	132	0.20
SC-36	4/7/99	22.5	607	142	263	121	0.20
SC-36	4/7/99	25.5	632	142	275	133	0.21
SC-36	4/7/99	28.0	630	142	216	74	0.12
SC-36	4/7/99	30.5	676	142	249	107	0.16
SC-36	4/7/99	32.5	664	142	204	62	0.09
SC-36	4/7/99	35.5	679	142	225	83	0.12
SC-36	4/7/99	38.0	677	142	219	77	0.11
SC-36	4/7/99	40.0	700	142	247	105	0.15
SC-36	4/7/99	42.0	719	142	212	70	0.10
SC-36	4/7/99	45.5	725	142	209	67	0.09
SC-36	4/7/99	59.0	419	142	178	36	0.09
SC-36	1/18/99	61.0	737	140	199	59	0.08
SC-36	4/7/99	64.5	600	142	221	79	0.13
SC-36	4/7/99	68.5	772	142	245	103	0.13
SC-36	4/7/99	71.0	651	142	201	59	0.09
SC-36	4/7/99	73.0	707	142	241	99	0.14
SC-36	4/7/99	75.5	829	142	230	88	0.11
SC-36	4/7/99	78.5	704	142	208	66	0.09
SC-36	4/7/99	81.0	718	142	217	75	0.10
SC-36	4/7/99	84.0	731	142	237	95	0.13
SC-36	4/7/99	87.0	722	142	226	84	0.13
SC-36	4/7/99	90.0	746	142	237	95	0.12
SC-36	4/7/99	94.0	753	142	273	131	0.17
SC-37	4/8/99	2.5	507	142	247	106	0.21
SC-37	4/8/99	6.0	669	141	280	139	0.21
SC-37	4/8/99	8.5	657	141	230	135	0.21
SC-37	4/8/99	11.0	744	141	239	98	0.13
SC-37	4/8/99	13.5	645	141	237	96	0.15
SC-37	4/8/99	16.5	346	141	166	25	0.07
SC-37	1/18/99	19.0	835	140	304	164	0.20
SC-37	4/8/99	21.5	644	141	218	77	0.12
SC-37	4/8/99	24.5	662	141	222	81	0.12
SC-37	4/8/99	27.5	702	141	249	108	0.12
SC-37	4/8/99	30.0	610	141	249	76	0.13
SC-37	4/8/99	32.5	718	141	241	100	0.12
SC-37	4/8/99	35.0	670	141	241	87	0.14
SC-37	4/8/99	37.0	678	141	200	59	0.13
SC-37	4/8/99	37.0	730	141	200 215	59 74	0.09
SC-37	4/8/99	41.5	730 647	141	213 293	152	0.10
SC-37	4/8/99	2.0	473	141	293	<u>152</u> <b>77</b>	
SC-38	4/8/99	5.5	473 515	141	218		0.16
SC-38	4/8/99 4/8/99	3.5 8.0	497	141	244 266	103	0.20
SC-38	4/8/99 4/8/99	8.0 11.0	497 533	141	266 265	125	0.25
SC-38	4/8/99 4/8/99	15.5	533 606	141	265 291	124 150	0.23
SC-38	4/8/99 1/18/99	15.5	606 748	141	369	150 229	0.25 0.31

. بر

# MS-2 DATA FOR SOIL CORE SAMPLES

Core ID	Analysis Date	Depth (inches)	Sample Weight (Grams)	Background Count	Gross Count	Net Count	Net Count/ Gram/Min.
SC-38	4/8/99	21.0	625	141	293	152	0.24
SC-38	4/8/99	23.0	617	141	307	166	0.27
SC-38	4/8/99	25.0	635	141	466	325	0.51
SC-38	4/8/99	27.5	614	141	263	122	0.20
SC-38	4/8/99	30.5	621	141	241	100	0.16
SC-38	4/8/99	32.5	643	141	258	117	0.18
SC-38	4/8/99	35.0	632	141	255	114	0.18
SC-38	4/8/99	37.0	646	141	252	111	0.17
SC-38	4/8/99	39.0	676	141	244	103	0.15
SC-38	4/8/99	41.5	612	141	231	90	0.15
SC-38	4/8/99	44.5	687	141	169	28	0.04
SC-38	4/8/99	48.0	626	141	200	59	0.09
SC-38	4/8/99	52.0	726	141	237	96	0.13
SC-38	4/8/99	56.0	583	141	198	57	0.10
SC-38	4/8/99	59.0	583	141	188	47	0.08
SC-38	1/18/99	61.0	833	140	221	81	0.10
SC-38	4/8/99	64.0	633	141	196	55	0.09
SC-38	4/8/99	68.0	681	141	215	74	0.11
SC-38	4/8/99	72.0	804	141	177	36	0.04
SC-38	4/8/99	75.5	765	141	205	64	0.08
SC-38	4/8/99	78.5	751	141	242	101	0.13
SC-38	4/8/99	81.5	755	141	204	63	0.08
SC-38	4/8/99	84.5	740	141	244	103	0.14
SC-38	4/8/99	87.5	711	141	260	119	0.17
SC-38	4/8/99	90.5	773	141	244	103	0.13
SC-39	4/8/99	3.0	720	141	239	98	0.13
SC-39	1/18/99	7.0	665	140	244	104	0.14
SC-39	4/8/99	9.0	669	140	182	41	0.06
SC-39	4/8/99	11.0	668	141	220	79	0.12
SC-39	4/8/99	12.5	627	141	238	97	0.12
SC-39	4/8/99	15.0	639	141	228	87	0.14
SC-39	4/8/99	19.5	689	141	224	83	0.12
SC-39	1/18/99	23.0	812	140	214	74	0.09
SC-39	4/8/99	25.0	703	140	212	71	0.10
SC-39	4/8/99	27.5	645	141	221	80	0.12
SC-39	4/8/99	31.0	672	141	211	70	0.12
SC-39	4/8/99	34.5	694	141	214	73	0.11
SC-39	4/8/99	37.0	696	141	232	91	0.13
SC-39	4/8/99	39.5	709	141	154	13	0.02
SC-39	4/8/99	42.5	750	141	193	52	0.02
SC-39	4/8/99	45.5	745	141	225	52 84	0.07
SC-39	4/8/99	48.5	699	141	209	68	0.11
SC-39	4/8/99	50.5	443	141	170	29	0.07
SC-40	4/14/99	1.0	606	141	225	80	0.07
SC-40	4/14/99	3.5	535	145	222	80 77	0.13
SC-40	4/14/99	6.5	636	145	267	122	0.14
SC-40	4/14/99	9.0	584	145	492	347	0.19
SC-40	4/14/99	12.0	610	145	492 570	425	0.39

Ĵ

()

.

# MS-2 DATA FOR SOIL CORE SAMPLES

Core ID	Analysis Date	Depth (inches)	Sample Weight (Grams)	Background Count	Gross Count	Net Count	Net Count/ Gram/Min.
SC-40	1/14/99	15.0	761	140	711	571	0.75
SC-40	4/14/99	17.0	538	145	323	178	0.33
SC-40	4/14/99	19.0	601	145	285	140	0.23
SC-40	4/14/99	21.0	644	145	296	151	0.23
SC-40	4/14/99	23.5	563	145	248	103	0.18
SC-40	4/14/99	26.5	627	145	239	94	0.15
SC-40	4/14/99	29.0	658	145	261	116	0.18
SC-40	4/14/99	31.0	679	145	228	83	0.12
SC-40	4/14/99	33.5	673	145	256	111	0.16
SC-40	4/14/99	35.5	365	145	191	46	0.13
SC-40	1/14/99	37.0	757	140	227	87	0.11
SC-40	4/14/99	39.0	666	145	217	72	0.11
SC-40	4/14/99	40.5	360	145	180	35	0.10
SC-40	4/14/99	61.0	599	145	234	89	0.15
SC-40	4/14/99	63.5	602	145	204	59	0.10
SC-40	4/14/99	66.0	582	145	191	46	0.08
SC-40	4/14/99	68.0	584	145	198	53	0.03
SC-40	4/14/99	70.0	698	145	258	113	0.09
SC-40	4/14/99	72.0	721	145	258 199	54	0.18
SC-40	4/14/99	74.0	700	145	225	54 80	0.07
SC-40	4/14/99	74.0	638	145	212	67	
SC-40 SC-40	4/14/99	78.0	648	145	212		0.11
SC-40	4/14/99	80.0	583	145		86	0.13
SC-40	4/14/99	80.0	585		179	34	0.06
SC-40	4/14/99	82.5 85.5	585 590	145	172	27	0.05
SC-40 SC-40				145	192	47	0.08
SC-40 SC-40	4/14/99	88.5	670	145	215	70	0.10
SC-40 SC-40	4/14/99	92.0	717	145	230	85	0.12
<u>SC-40</u> SC-41	4/14/99	95.5	710	145	218	73	0.10
SC-41 SC-41	4/12/99	2.0	717	138	348	210	0.29
SC-41 SC-41	4/12/99	6.0	632	138	227	89	0.14
SC-41 SC-41	4/12/99	9.0	594	138	468	330	0.56
	4/12/99	11.5	551	138	873	735	1.33
SC-41	4/12/99	14.5	535	138	496	358	0.67
SC-41	1/14/99	17.0	775	140	460	320	0.41
SC-41	4/12/99	19.0	735	. 138	186	48	0.07
SC-41	4/12/99	21.0	676	138	208	70	0.10
SC-41	4/12/99	23.5	694 701	138	206	68	0.10
SC-41	4/12/99	26.5	721	138	218	80	0.11
SC-41	4/12/99	30.5	663	138	217	79	0.12
SC-41	4/12/99	32.5	698	138	218	80	0.11
SC-41	4/12/99	36.0	455	138	-188	50	0.11
SC-41	1/14/99	39.0	737	140	269	129	0.18
SC-41	4/12/99	41.5	566	138	225	87	0.15
SC-41	4/12/99	45.0	615	138	220	82	0.13
SC-41	4/12/99	48.5	627	138	274	136	0.22
SC-41	4/12/99	51.5	623	138	241	103	0.17
SC-41	4/12/99	54.5	679	138	223	85	0.13
SC-41	4/12/99	57.0	725	138	219	81	0.11



ير قر

# MS-2 DATA FOR SOIL CORE SAMPLES

Core ID	Analysis Date	Depth (inches)	Sample Weight (Grams)	Background Count	Gross Count	•Net Count	Net Count/ Gram/Min.
SC-41	4/12/99	59.5	708	138	211	73	0.10
SC-41	4/12/99	62.0	609	138	191	53	0.09
SC-41	4/12/99	64.5	608	138	199	61	0.10
SC-41	4/12/99	67.0	723	138	221	83	0.11
SC-41	4/12/99	69.0	775	138	202	64	0.08
SC-41	4/12/99	71.0	726	138	210	72	0.10
SC-41	4/12/99	73.0	724	138	213	75	0.10
SC-41	4/12/99	75.0	703	138	212	74	0.11
SC-41	4/12/99	77.0	702	138	226	88	0.13
SC-41	4/12/99	79.0	605	138	223	85	0.14
SC-42	4/14/99	2.0	343	145	218	73	0.21
SC-42	4/14/99	5.5	539	145	230	85	0.16
SC-42	4/14/99	8.0	568	145	268	123	0.22
SC-42	4/14/99	10.0	629	145	246	101	0.16
SC-42	4/14/99	12.5	639	145	257	112	0.18
SC-42	4/14/99	16.0	619	145	270	125	0.20
SC-42	4/14/99	19.0	687	145	312	167	0.24
SC-42	4/14/99	21.5	634	145	250	105	0.17
SC-42	4/14/99	24.5	705	145	284	139	0.20
SC-42	1/18/99	27.0	737	140	288	148	0.20
SC-42	4/14/99	29.0	599	145	258	113	0.19
SC-42	4/14/99	31.5	544	145	234	89	0.16
SC-42	4/14/99	34.0	567	145	232	87	0.15
SC-42	4/14/99	36.0	597	145	245	100	0.17
SC-42	4/14/99	38.5	589	145	259	114	0.19
SC-42	4/14/99	41.0	630	145	262	117	0.19
SC-42	4/14/99	43.0	643	145	274	129	0.20
SC-42	4/14/99	45.0	627	145	241	96	0.15
SC-42	4/14/99	47.0	456	145	174	29	0.06
SC-42	4/14/99	49.0	518	145	221	76	0.15
SC-42	4/14/99	51.0	577	145	237	92	0.16
SC-42	4/14/99	53.0	517	145	203	58	0.11
SC-42	4/14/99	55.0	604	145	193	48	0.08
SC-42	4/14/99	57.0	642	145	233	88	0.14
SC-42	4/14/99	59.0	443	145	184	39	0.09
SC-42	4/14/99	61.0	591	145	226	79	0.13
SC-42	4/14/99	64.0	565	147	233	86	0.15
SC-42	4/14/99	67.5	557	147	208	61	0.11
SC-42	4/14/99	70.0	581	147	228	81	0.14
SC-42	4/14/99	70.0	564	147	207	60	0.14
SC-42	4/14/99	75.0	633	147	225	78	0.11
SC-42	4/14/99	77.0	589	147	218	78	0.12
SC-42	4/14/99	79.0	601	147	230	83	0.12
SC-42	4/14/99	81.5	599	147	230 242	83 95	0.14
SC-42	4/14/99	84.5	604	147	242	93 94	0.16
SC-42 SC-42	4/14/99 4/14/99	87.5	610	147	241		
SC-42 SC-42	4/14/99	90.5	638	147	230	83	0.14
SC-42 SC-42	4/14/99 4/14/99	90.5	638 812	147	208 184	61 37	0.10 0.05

J

**t7/2**05

Core ID	Analysis Date	Depth (inches)	Sample Weight (Grams)	Background Count	Gross Count	Net Count	Net Count/ Gram/Min.
SC-42	4/14/99	95.5	650	147	224	77	0.12
SC-42	4/15/99	98.0	635	147	238	91	0.14
SC-42	4/15/99	100.0	630	147	223	76	0.12
SC-42	4/15/99	102.0	630	147	249	102	0.16
SC-42	4/15/99	104.0	588	147	218	71	0.12
SC-42	4/15/99	106.0	633	147	215	68	0.11
SC-42	4/15/99	107.5	628	147	202	55	0.09
SC-42	1/18/99	109.0	784	147	233	86	0.11
SC-42	4/15/99	>108	736	147	252	105	0.14
SC-43	4/19/99	13.0	544	140	264	124	0.23
SC-43	4/19/99	39.0	649	140	266	126	0.19
SC-43	4/19/99	69.0	568	140	247	107	0.19
SC-43	4/19/99	83.0	670	140	263	123	0.18
SC-43	4/19/99	99.0	579	140	223	83	0.14
SC-44	1/18/99	121.0	685	140	278	138	0.20
SC-44	1/18/99	155.0	791	140	242	102	0.13
SC-45	1/18/99	29.0	754	140	274	134	0.18
SC-45	1/18/99	73.0	664	140	273	133	0.20
SC-46	1/18/99	73.0	547	140	222	82	0.15
SC-46	1/18/99	99.0	789	140	230	90	0.11
SC-47	4/19/99	13.0	517	140	221	81	0.16
SC-47	4/19/99	25.0	603	140	239	<del>9</del> 9	0.16
SC-47	4/19/99	73.0	639	140	243	103	0.16
SC-47	1/18/99	28.0	697	140	257	117	0.17
SC-47	1/18/99	72.0	820	140	219	79	0.10

#### FILTERED MS-2 SAMPLE DATA

ſ							
		NET	NET	NET	NET	NET	NET
		COUNT/GM	COUNT/GM	COUNT/GM	COUNT/GM	COUNT/GM	COUNT/GM
I	Sample	0-12 inches	12-24 inches	24-36 inches	36-48 inches	48-60 inches	>60 inches
ľ	SC-1		0.16				
	SC-2	0.22	0.12	0.21	0.16		
	SC-3A	0.18	0.16	0.10			
ł	SC-3B	0.11	0.14	0.15			
ł	SC-4	0.15	0.37	0.15			
	SC-5		0.14				
ľ	SC-6				0.13		
I	SC-7				0.19		
I	SC-8		0.13		0.16		
I	SC-9		0.22		0.11		
İ	SC-10			0.11			
I	SC-11	0.18	0.21	0.15	0.22	0.22	0.24
	SC-14				0.23		
ľ	SC-15	0.18	0.21	0.18			
	SC-16	0.25	0.29	0.52	0.21		
	SC-17	0.15	0.14	0.18			
	SC-18	0.17	0.21	0.17	0.11		
	SC-19	0.15	0.17	0.16	0.13	0.07	
	SC-20	1.33	0.32	0.32	0.20		
	SC-21	1.17	0.16	0.15	0.23	0.15	
I	SC-22	0.26	0.22	0.14	0.13	0.08	
ł	SC-23	0.37	0.50	0.17	0.16	0.14	
I	SC-24	1.47	0.20	0.65	0.13	0.01	
	SC-25	0.95	0.21	0.16			
	SC-26	0.75	0.14	0.18	0.15	0.15	
	SC-27	0.29	0.14	0.21	0.14		
	SC-28	0.60	0.29	0.22	0.15		
	SC-29	0.36	0.20	0.22	0.18	0.11	
	SC-30	0.18	0.31	0.16	0.14		
	SC-31	0.22	0.15	0.16	0.18	0.19	
	SC-32	0.14	0.25	0.17	0.13		
	SC-33	0.25	0.18	0.44	0.14	1	
	SC-34	0.41	0.34	0.38	0.16	0.17	
	SC-35	3.39	2.07	1.07	1.12	0.30	0.22
	SC-36	0.34	0.22	0.21	0.15	0.09	0.17
	SC-37	0.21	0.20	0.15	0.23	1	
	SC-38	0.25	0.31	0.51	0.17	0.13	0.17
	SC-39	0.16	0.15	0.12	0.13	0.10	
	SC-40	0.59	0.75	0.18	0.11		0.16
	SC-41	1.33	0.67	0.12	0.18	0.22	0.14
	SC-42	0.22	0.24	0.20	0.20	0.16	0.16
	SC-43		0.23	0.27	0.19	1	0.19
	SC-44						0.20
	SC-45			0.18			0.20
	SC-46				ļ ·		0.15
	SC-47		0.16	0.17		•	0.16

1. Table presents the maximum sample result (in net counts per gram per minute) within each designated sample interval.

# TABLE 9 QUANTITY OF POTENTIALLY IMPACTED SOILS

	Area of soils with MS-2 data in given range $(ft^2)^{(a)}$							
Depth (in.)	$0.2 \text{ to } 0.5^{(b)}$	0.5 to 0.75	> 0.75					
0-12	17,190	6,490	12,225					
12-24	32,991	2,292	4,548					
24-36	30,431	2,523	619					
36-48	15,722	1,897	707					
48-60	5,713	0	0					
> 60	29,108	0	0					
Total Volume (ft <sup>3</sup> )	131,155	13,202	18,099					
Total Volume (yd <sup>3</sup> )	4,858	489	670					

a. Areas for each depth interval are as provided by the contouring software.

b. MS-2 data ranges are given in net counts per minute per gram.

### TAK 0 Instrumentation Specifications and Requirem....s for Radiological Surveys and Monitoring

**C**.

	Me	ter		Dete	ector					
Type of Measurement	Make	Model	Description	Make	Model	Description	BKG	EFF	Detector Sensitivity	Mode of Operation
Exposure rate measurements	Bicron	Micro Rem	Exposure rate analog display in units of $\mu$ Rem/hr	Bicron	N/A	Internally mounted tissue equivalent scintillator	7 <i>µ</i> R	N/A	2 µRihr	Analog display of exposure rate
Exposure rate measurements	Ludium	19	Exposure rate analog display in units of $\mu R/hr$	Ludium	N/A	Internal 1" x 1" Nal scintilla- tion	7 μR	N/A	2 µR/hr	Analog display of exposure rate
Low level gamma scans, correla- tion with exposure rates or activity concentration	Ludium	2221	LCD digital scaler/ratemeter with analog scaler	Ludium	44-10	2" x 2" Nal scintillation	2000 cpm	About 500 cpm per µR/hr	2 µR/hr	Digital and analog display of count rate
Low level gamma scans, correla- tion with exposure rates or activity concentration	Lucium	2241	LCD digital scaler/ratemeter	Ludium	44-10	2" x 2" Nal scintillation	2000 cpm	About 500 cpm per µR/hr	2 <i>µ</i> R/m	Digital display of count rate
Exposure rate instrument	Ledium	2241	Exposure rate digital display in units of $\mu R$ /hr	Ludium	44-10	2" x 2" Nal scintillation		N/A		Digital display of exposure rate
Exposure rate instrument	Ludium	2241	Exposure rate digital display in units of mR/hr	Ludium	44-9	15 cm <sup>2</sup> GM tube		N/A		Digital display of exposure rate
Direct measurements for beta emitters	Ludium	2221	LCD digital scaler/ratemeter with analog scaler	Ludium	44-9	15 cm <sup>2</sup> GM tube	50 cpm	26%	77 cpm	Digital and analog display of count rate
Direct measurements for beta emitters	Luđium	2241	LCD digital scaler/ratemeter with analog scaler	Ludium	43-68	Gas flow proportional detec- tor (100 cm <sup>2</sup> active area with thin aluminized mytar window 0.8 mg/cm <sup>2</sup> )	300 cpm	37%	361 cpm	Digital display of count rate
Direct measurements for beta emitters	Ludium	2221	LCD digital scaler/ratemeter with analog scaler	Ludium	43-68	Gas flow proportional detec- tor (100 cm <sup>2</sup> active area with thin aluminized mylar window 0.8 mg/cm <sup>2</sup> )		36%		
Direct measurements for alpha emitters	Ludium	2241	LCD digital scaler/ratemeter with analog scaler	Ludium	43-68	Gas flow proportional detec- tor (100 cm <sup>2</sup> active area with thin aluminized mylar window 0.8 mg/cm <sup>2</sup> )		60%		Digital display of count rate
Direct measurements for alpha emitters	Ludium	2241	LCD digital scaler/ratemeter with analog scaler	Ludium	43-5	Zinc sulfide probe, 50 cm <sup>2</sup> active area with .8 mg/cm <sup>2</sup> aluminized mylar		11%		Digital display of count rate
Direct measurements for alpha emitters	Ludium	2221	LCD digital scaler/ratemater with analog scaler	Luđum	43-5	Zinc sulfide probe, 50 cm <sup>2</sup> active area with .8 mg/cm <sup>2</sup> aluminized mylar	.5 cpm	11%	5.6 cpm	Digital and analog display of count rate
Portable contamination monitor	Ludium	3	Count rate analog display	Ludium	44-9	15 cm <sup>2</sup> GM tube	50 cpm	approx 23%	N/A	Analog display of count rate
Portable floor contamination monitor	Eberline	ESP-1	LCD digital scaler/ratemeter	Ludium	43-37	Gas flow proportional detec- tor (425 cm <sup>2</sup> active area with thin aluminized mylar window 0.8 mg/cm <sup>2</sup> )	1,500 cpm	35% α 50% β		Digitial display of countrate
Air samplers	Radeco	H-809V1	Variable flow rate sampler	N/A	N/A	N/A	N/A	N/A	N/A	Timed sample of no more than 15
Air samplers	Eberline	RAS-1	Flow rate sampler	N/A	N/A	N/A	N/A	N/A	N/A	Continuous
Air samplers	SKC	PCXR3	Variable flow rate sampler	N/A	N/A	N/A	N/A	N/A	N/A	Continuous
Air sample and smear counter scaler	Ludium		LCD digital alpha/beta scaler	Ludium	43-10-1		60 cpm beta	27%	89 cpm	Digital display of count rate
							0.07 cpm alpha	30%	3.7 cpm	

# TABLE 11RADIATION EXPOSURE LIMITS

WHOLE BODY	OCCUPATIONAL EXPOSURE LIMIT	WSMP ADMINISTRATIVE LIMITS
Total Effective Dose Equivalent	5 rem/yr	1 rem/yr
Sum of deep dose equivalent plus committed dose equivalent to any individual organ or tissue	50 rem/yr	5 rem/yr
Lens of eye, skin and extremities	15 rem/yr	1.5 rem/yr
Shallow dose	50 rem/yr	5 rem/yr
Minor	10% of occupational dose limits	10% of Administrative Dose Limits However, no minors are permitted to enter a restricted area*
Embryo/fetus	0.5 rem/gestation period	0.5 rem/gestation period
General public	0.1 rem/yr	0.1 rem/yr -

\*No minors are permitted to enter a restricted area without the authorization of the PRSO

TYPE OF MEASUREMENT	READING	ACTION
TLD - Personnel	>50 mrem/qtr	<ul> <li>Investigate exposure source(s), evaluate tasks/operations involving potential for exposure, establish ALARA controls to reduce exposures as appropriate.</li> <li>Notify CPM and PRSO.</li> </ul>
TLD - Project Site Perimeter	2 times background	<ul> <li>Determine source and evaluate impact on public.</li> <li>Notify CPM and PRSO.</li> </ul>
Work Area Air Samples for Particulate Radioactivity	Administrative Limit (50% of 10 CFR 20 limit)	<ul> <li>Investigate additional engineering. methods to reduce exposure to airborne materials.</li> <li>Notify PM and PRSO.</li> <li>Increase frequency of work site air sampling.</li> </ul>
Work Area Air Samples for Particulate Radioactivity	0.10 to 0.25 of 10 CFR 20 Limit	<ul> <li>Investigate the need for respiratory protection.</li> <li>Notify CPM and PRSO.</li> </ul>
Perimeter sampling for Particu- late Radioactivity	>0.5 of 10 CFR 20 Limit	<ul> <li>Notify CPM and PRSO.</li> <li>Evaluate controls of off-site emissions and modify as appropriate.</li> </ul>

#### TABLE 12 AIR MONITORING/SAMPLING ACTION LEVELS

\* The most restrictive nuclide of concern on each site will be used to determine action levels based on 10

# TAI 13 RADIOLOGICAL CONTAMINATION LIMITS AND SELECTION OF PERSONNEL PROTECTIVE EQUIPMENT

		RADIOACT	VITY
PPE	DIRECT RADIATION LEVELS	LOOSE SURFACE CONTAMINATION	AIRBORNE
None	<0.01 mR/hr	< 1,000 dpm/100 cm <sup>2</sup> $\beta$ - $\gamma$ < 20 dpm/100 cm <sup>2</sup> $\alpha$ soil con- tamination of $\leq$ radionuclide specific concentration limit	10% of 10 CFR 20, Appendix B, Table 1 Limit
TLD	>0.01 mR/hr above background	< 1,000 dpm/100 cm <sup>2</sup> $\beta$ - $\gamma$ < 20 dpm/100 cm <sup>2</sup> $\alpha$ soil con- tamination of $\leq$ radionuclide specific concentration limit	-
TLD, shoecovers, gloves, coveralls and head covering	>0.01 mR/hr above background	$\geq 1,000 \text{ dpm}/100 \text{ cm}^2 \beta - \gamma$ $\geq 20 \text{ dpm}/100 \text{ cm}^2 \alpha \text{ to}$ 10,000 dpm/100 cm <sup>2</sup> $\beta - \gamma$ 200 dpm/100 cm <sup>2</sup> $\alpha$ or soil contamination of > radionuclide specific concentration limit	10% of 10 CFR 20, Appendix B, Table 1 Limit
TLD, double shoe, double gloves, coveralls, head covering, hood, half face respirator		> 10,000 dpm/100 cm <sup>2</sup> $\beta$ - $\gamma$ > 200 dpm/100 cm <sup>2</sup> $\alpha$ soil contamination of > radionuclide specific concentration limit	10 CFR 20, Appendix B, Table 1 Limit
TLD, double shoecovers, double gloves, double coveralls, head cover, hood, full face respirator		> 100,000 dpm/100 cm <sup>2</sup> $\beta$ - $\gamma$ > 2,000 dpm/100 cm <sup>2</sup> $\alpha$ or soil contamination of > radionuclide specific concentration limit	10 times 10 CFR 20, Appendix B, Table 1 Limit
TLD, double shoecovers, double gloves, double coveralls, head cover, hood, airline respirator or SCBA		soil contamination of > radionuclide specific concentration limit	50 times 10 CFR 20, Appendix B, Table 1 Limit

Γ	Sample D	ate:		11/10/94		11/10/94		11/10/94		11/10/94	
	Sample 1	D:		GW-1		MW-2		MW-3		MW-6A	
	Parameter	Units	PA MCL	Value	Qual	Value	Qual	Value	Qual	Value	Qual
$\mathbb{N}$	liscellaneous Parameters:										
F	luoride	mg/l	2	0.79		2.7		0.1	บ	0.1	υ
A	mmonia	mg/l NH <sub>3</sub> -N		0.1	บ	0.1	U	1.3	-	0.1	
N	itrate	mg/l NO <sub>3</sub> -N	10	1.4	-	7.6	-	0.1	TT	0.1	
pl	н	pH units	6.5-8.5 (s)	6.37		7.2		6.88	Ŭ	6.86	Ŭ
	otal Petroleum Hydrocarbons	mg/l	0.5-0.5 (6)	1	11	1	11		U	0.60	.,
	otal Organic Carbon	mg/l		2	U	3.3	U I	2.2	U	4.7	U I
	norganics:							2.2		4.7	
	lver (Total/Dissolved)	mg/l	0.05	0.01/0.01	ບ/ບ	0.01/0.01	ט/ט	0.01/0.01	บ/บ	0.01/0.01	ט/ט
	luminum (Total/Dissolved)	mg/l	0.05	1.3/1.8	0/0	3.4/5.9	0/0	1.7/1.5	0/0	2.9/1.8	0/0
	rsenic (Total/Dissolved)	mg/l	0.05	0.001/0.001	บ/บ	0.001/0.001	U/-	0.004/0.005		0.002/0.002	
	arium (Total/Dissolved)	mg/l	1	0.055/0.062	0/0	0.2/0.12	0/-	0.3/0.19		0.23/0.15	
	eryllium (Total/Dissolved)	mg/l	•	0.002/0.002	บ/บ	0.003/0.003		0.002/0.002	ប/ប	0.002/0.002	
	alcium (Total/Dissolved)	mg/l		26/26	0/0	150/150		50/54	0/0	24/28	0/0
	admium (Total/Dissolved)	mg/l	0.005	0.01/0.005	ບ/ບ	0.01/0.005	บ/บ	0.01/0.005	<b>U/U</b>	0.01/0.005	ט/ט
	obalt (Total/Dissolved)	mg/l	0.005	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U
	hromium (Total/Dissolved)	mg/l	0.05	0.01/0.01	U/U	0.016/0.019	0/0	0.023/0.01	-/U	0.016/0.011	0,0
	opper (Total/Dissolved)	mg/l	1.3 / 1(s)	0.01/0.012	U/-	0.026/0.028		0.015/0.025	-70	0.03/0.02	
	on (Total/Dissolved)	mg/l	0.3 (s)	0.75/0.73	0,	5.4/7.4		15/14		17/8.2	
	lercury (Total/Dissolved)	mg/l	0.002	0.0002/NA	U/-	0.0006/NA		0.0002/NA	U/-	0.0003/NA	
	otassium (Total/Dissolved)			1/1.2	0,	2.2/2.9		0.72/0.97	0/-	· 0.98/1.2	· · · -
	lagnesium (Total/Dissolved)	mg/l		3.5/3.9		18/20		8.8/9.8		6.7/7.9	
M	langanese (Total/Dissolved)	mg/l	0.05 (s)	0.3/0.3		1.9/2.1		0.47/0.50		2/2	
	odium (Total/Dissolved)	mg/l	~~~	11/14		68/71		5.7/8.1		14/18	
N	ickel (Total/Dissolved)	mg/l		0.04/0.04	U/U	0.14/0.13		0.04/0.04	บ/บ	0.04/0.04	บ/บ
L	ead (Total/Dissolved)	mg/l	0.015	0.1/0.1	U/U	0.1/0.1	U/U	0.1/0.1	U/U	0.1/0.1	U/U
A	ntimony (Total/Dissolved)	mg/l		0.1/0.1	<b>U/U</b>	0.1/0.1	U/U	0.1/0.1	U/U	0.1/0.1	U/U
S	elenium (Total/Dissolved)	mg/l	0.01	0.001/0.001	U/U	0.001/0.001	U/U	0.001/0.001	U/U	0.002/0.001	-/U
Т	hallium (Total/Dissolved)	mg/l		0.004/0.004	·U/U	0.004/0.004	U/U	0.004/0.004	U/U	0.004/0.004	U/U
V	anadium (Total/Dissolved)	mg/l		0.05/0.05	U/U	0.05/0.05	U/U	0.05/0.05	U/U	0.05/0.05	U/U
Z	inc (Total/Dissolved)	mg/l	5 (s)	0.014/0.028		0.42/0.41		0.039/0.059		0.12/0.06	
Ξ	olatile Organics:										
A	cetone	ug/l		100	U	100	U	100	U	100	υ
В	enzene	ug/l	5	5	U	5	U	1	U		U
В	romodichloromethane	ug/l		5	U	5	U	5	U	5	บ
В	romoform	ug/l		5	U	5	U	5	U	5	U
В	romomethane	ug/l		10	U	10		10		10	
	-Butanone (MEK)	ug/l		10	U	10	U	10		10	
	arbon disulfide	ug/l		5	U		U	1	U	1	U
	arbon tetrachloride	ug/l	5	5	U	5	U	5	U	5	U
	hlorobenzene	ug/l		5	U	5	U	5	U	5	U
	hlorodibromomethane	ug/l		5	U	5	U	5	U	5	U
	hloroethane	ug/l		10	U	10	U	10	U	10	U
	hloromethane	ug/l		10	U	10	U	10	U	10	ប
1.1	hloroform	ug/l		5	U	5	U	5	U	5	U
	,1-Dichloroethane	ug/l		5	U	8.8		5	U	5	U
	,2-Dichloroethane	ug/l	5	5	U	5	U	5	U	5	U
1	,1-Dichloroethene	ug/l	7	5	U	5	U	21		5	U

Sample Da	ate:		11/10/94		11/10/	94	11/10/9	94	11/10/	94
Sample I	D:		<b>G</b> W-1		MW-	2	MW-	3	MW-	5A
Parameter	Units	PA MCL	Value	Qual	Value	Qual	Value	Qual	Value	Qual
cis-1,2-Dichloroethene	ug/l	70	5	U		5 U	591	)		5 U
trans-1,2-Dichloroethene	ug/l	100	5	U		5 U	5.'	7		5 U
1,2-Dichloropropane	ug/l	5	5	U		5 U		5 U		5 U
cis-1,3-Dichloropropene	ug/l		5	U		5 U		5 U		5 U
trans-1,3-Dichloropropene	ug/l		5	U		5 U		5 U		5 U
Ethylbenzene	ug/l	700	5	U		ร์ บ		5 U		5 U
2-Hexanone	ug/l		<b>5</b> 0	U	5	0 U	50	ט ט	5	0 U
Methylene chloride	ug/l		5	U		5 U		5 U		5 U
4-Methyl-2-pentanone (MIBK)	ug/l		50	U	5	0 U	50	ט ט	5	0 U
Styrene	ug/l	100	5	U		5 U		5 U	·, ··,	5 U
1,1,2,2-Tetrachloroethane	ug/l		5	U		5 U		5 U		5 U
Tetrachloroethene	ug/l	5	5	U		5 U		5 U		5 U
Toluene	ug/l	1000	5	U		5 U	7	7		5 U
1,1,1-Trichloroethane	ug/l	200	5	U	2	5		5U		5 U
1,1,2-Trichloroethane	ug/l		5	U		5 U		su		5 U
Trichloroethene	ug/l	5	150		1	2	150	)		5 U
Vinyl chloride	ug/l	2	10	U	1	0 U	22	D	1	0 U
Xylenes (Total)	ug/l	10,000	5	U		5 U		5 U		5 U
Radiological:				i						
Gross Alpha	pCi/l	15	2	U	38 +	-6	19 +/	-4	49 +	1-6
Gross Beta	pCi/l		3	U	34 +	/- 4	13 +/	/- 4	45 +	1-4
Radium (Total)	pCi/l	5	1	บ		1 U		1 U		1 U
Uranium-234	pCi/l		0.6	ប	1.0 +/	- 0.8	1.9 +/	- 0.7	2.6 +/	- 0.7
Uranium-235	pCi/l		0.6	ប	0.	6 U	0.	6U	0.	6 U
Uranium-238	pCi/l		• 0.6	ប	0.8 +/	- 0.6	1.0 +/	- 0.6	2.8 +/	- 0.7
Uranium (Total)	mg/l		0.001	U	0.00	3	0.00	1 U	0.00	1 U

Sample I	Date:		11/10/94	ţ.	11/10/94	Ļ	11/10/94	
Sample	D:		MW-7A		MW-8A		MW-9A	
Parameter	Units	PA MCL	Value	Qual	Value	Qual	Value	Qual
Miscellaneous Parameters:								
Fluoride	mg/l	2	0.1	บ	0.1	U	0.1	υ
Ammonia	mg/l NH <sub>3</sub> -N		0.1		0.1	_	0.2	•
Nitrate	mg/l NO <sub>3</sub> -N	10	0.1		0.1			
pH	pH units	6.5-8.5 (s)	6.34	0		U	0.1 U	
Total Petroleum Hydrocarbons	рг units mg/l	0.5-0.5 (8)	· ·	4 5.97 1 U 1 U		6.44	.,	
Total Organic Carbon	mg/l		3.3	U		U	1	U
Inorganics:	mg/1				2.8		2.7	
Silver (Total/Dissolved)		0.05	0.01.014		0.01.00.01			
Aluminum (Total/Dissolved)	mg/l	0.05	0.01/NA	U/-	0.01/0.01	U/U	0.01/0.01	U/U
Arsenic (Total/Dissolved)	mg/l	0.05	0.85/NA		6.5/3.5		11/6.5	
Barium (Total/Dissolved)	mg/l	0.05	0.001/NA		0.001/0.001	U/-	0.003/0.001	
Beryllium (Total/Dissolved)	mg/l	1	0.1/NA		0.85/0.42		0.1/0.1	
	mg/l		0.002/NA	U/-	0.002/0.002	-/U	0.002/0.002	U/U
Calcium (Total/Dissolved) Cadmium (Total/Dissolved)	mg/1	0.00-	21/NA		30/38		28/30	
	mg/l	0.005	0.005/NA	U/-	0.01/0.008		0.01/0.005	U/U
Cobalt (Total/Dissolved)	mg/l	0.05	0.024/NA		0.11/0.089		0.029/0.018	
Chromium (Total/Dissolved)	mg/l	0.05	0.01/NA	U/-	0.01/0.016	U/-	0.052/0.043	
Copper (Total/Dissolved)	mg/l	1.3 / 1(s)	0.01/NA	U/-	0.038/0.028		0.026/0.027	
Iron (Total/Dissolved)	mg/l	0.3 (s)	9.9/NA		41/21		29/14	0.000000000
Mercury (Total/Dissolved)	mg/l	0.002	0.0002/NA	U/-	0.0003/NA		0.0027/NA	
Potassium (Total/Dissolved)	mg/l		1.8/NA		1.3/1.3		1.9/1.6	
Magnesium (Total/Dissolved)	mg/l	/ >	11/NA		8.6/9.3		9.4/8.7	
Manganese (Total/Dissolved)	mg/l	0.05 (s)	1.7/NA		5.2/4.4		6.4/6.6	
Sodium (Total/Dissolved)	mg/l		10/NA		5.9/9		26/30	
Nickel (Total/Dissolved)	mg/l	0.045	0.04/NA	U/-	0.08/0.077		0.057/0.041	
Lead (Total/Dissolved)	mg/l	0.015	0.1/NA	U/-	0.1/0.1	U/U	0.1/0.1	U/U
Antimony (Total/Dissolved)	mg/l		0.1/NA	U/-	0.1/0.1	U/U	0.1/0.1	U/U
Selenium (Total/Dissolved) Thallium (Total/Dissolved)	mg/l	0.01	0.001/NA	U/-	0.001/0.001	U/U	0.001/0.001	U/U
Vanadium (Total/Dissolved)	mg/l		0.004/NA	U/-	0.004/0.004	U/U	0.004/0.004	U/U
Zinc (Total/Dissolved)	mg/l	<b>E</b> (-)	0.05/NA	U/-	0.05/0.05	U/U	0.05/0.05	U/U
	mg/l	<u>5 (s)</u>	0.026		0.093/0.073		0.076/0.067	
Volatile Organics:						••		
Acetone	ug/l	_	100		100		100	
Benzene	ug/l	5		U		U		U
Bromodichloromethane	ug/1			U		U		U
Bromoform	ug/l		1	U		U		U
Bromomethane	ug/l		10		10		10	
2-Butanone (MEK)	ug/l		10		10		10	
Carbon disulfide	ug/l	-		U	ł	U		U
Carbon tetrachloride Chlorobenzene	<u>ug/l</u>	5		<u>U</u>		<u>U</u>		<u>U</u>
Chlorodibromomethane	ug/l			U		U		U
Chloroethane	ug/1			U		U		U
Chloromethane	ug/l		10		10		10	
Chloroform	ug/l		10		10		10	
1,1-Dichloroethane	ug/1			U		U	1	U
1,1-Dichloroethane	ug/l	-		U		U	6.6	
1,2-Dichloroethane	ug/l	5		U	1	U	L	U
1,1-Dichloroethene	ug/l	7	5	U	5	U	20	

BLAIRSVL.XLSGroundwater Page 3 of 6

Sample Da	ate:		11/10/9	4	11/10/9	4	11/10/9	94
Sample I	D:		MW-7	A	MW-8	A	MW-9	A
Parameter	Units	PA MCL	Value	Qual	Value	Qual	Value	Qual
cis-1,2-Dichloroethene	ug/l	70	5	U		5 U	330	0
trans-1,2-Dichloroethene	ug/l	100	5	5U	:	5 U	2	9
1,2-Dichloropropane	ug/l	5	5	5 U		5 U		5 U
cis-1,3-Dichloropropene	ug/l		5	5U	:	5 U		5 U
trans-1,3-Dichloropropene	ug/l		5	5 U	:	5 U		5 U
Ethylbenzene	ug/l	700	5	5U	:	5 U		5 U
2-Hexanone	ug/l		50 U		50	ט ט (	5	0 U
Methylene chloride	ug/l		5	5 U	:	5 U		5 U
4-Methyl-2-pentanone (MIBK)	ug/l		50	) U	50 U		50 U	
Styrene	ug/l	100	:	5 U		5 U		5 U
1,1,2,2-Tetrachloroethane	ug/l			5 U	:	รบ		5 U
Tetrachloroethene	ug/l	5		5 U	:	5 U		6
Toluene	ug/l	1000		5 U	:	รบ	5 U	
1,1,1-Trichloroethane	ug/1	200		5 U		5 U	2	4
1,1,2-Trichloroethane	ug/l		:	5 U	:	5 U		5 U
Trichloroethene	ug/l	5		5 U	:	รบ	2200	0
Vinyl chloride	ug/l	2	10	)U	1	ου	4	9
Xylenes (Total)	ug/l	10,000	:	sυ		รบ		5 U
Radiological:								
Gross Alpha	pCi/l	15	14 +/	-3	25 +	-5	20 +/	- 4
Gross Beta	pCi/l		23 +/	-4	46 +/	<b>- 4</b>	34 +	/- 4
Radium (Total)	pCi/l	5		3 U	2 +/	- 1		1 U
Uranium-234	pCi/l		0.	6U	12.3 +	/- 3.8	0.	.6 U
Uranium-235	pCi/l		0.	6 U	0.8 +/	- 0.6	0.	.6 U
Uranium-238	pCi/l		0.	6U	14.7 +	/- 4.3	0.	.6 U
Uranium (Total)	mg/l		0.00	1	0.00	1 U	0.00	)1

Sample I	Date:		11/10/94		11/10/94		11/10/94	L I	
Sample	ID:		MW-9AI	<b>&gt;</b>	MW-10/	A	GW-EQI	в	
Parameter	Units	PA MCL	Value	Qual	Value	Qual	Value	Qual	
Miscellaneous Parameters:				_				-	
Fluoride	mg/l	2	0.1	U	0.1	U	0.1	U	
Ammonia	mg/l NH <sub>3</sub> -N	_	0.14	-	0.1		0.1	_	
Nitrate	mg/l NO <sub>3</sub> -N	10	0.1	TI	0.1		0.2	-	
pH	pH units	6.5-8.5 (8)	6.45	•	5.36	U	5.94		
Total Petroleum Hydrocarbons	mg/l	0.5-0.5 (6)	1	11	1	n	1	n	
Total Organic Carbon	mg/l		2.6	•	2.8	•		-	
Inorganics:			2.0				-	•	
Silver (Total/Dissolved)	mg/l	0.05	0.01/0.01	บ/บ	0.01/0.01	ບ/ບ	0.01/0.01	ບ/ບ	
Aluminum (Total/Dissolved)	mg/l	0.05	4.8/5.6	0/0	1.5/5.7	0/0	0.1/0.1	U/U	
Arsenic (Total/Dissolved)	mg/l	0.05	0.001/0.002		1.5/5.7 0.001/0.001 U/U		0.001/0.001	U/U	
Barium (Total/Dissolved)	mg/l	1	0.088/0.097		0.095/0.28	0/0	0.02/0.02	U/U	
Beryllium (Total/Dissolved)	mg/l	-	0.002/0.002	U/U	0.002/0.006	U/-	0.002/0.002	U/U	
Calcium (Total/Dissolved)	mg/l		27/30		7.5/24	<b>U</b> 7 =	1/1	U/U	
Cadmium (Total/Dissolved)	mg/l	0.005	0.01/0.005	<b>U/U</b>	0.01/0.013	U/-	0.01/0.005	U/U	
Cobalt (Total/Dissolved)	mg/l		0.01/0.016	U/-	0.023/0.042	•.	0.01/0.01	U/U	
Chromium (Total/Dissolved)	mg/l	0.05	0.039/0.036		0.01/0.01	U/U	0.01/0.01	U/U	
Copper (Total/Dissolved)	mg/l	1.3 / 1(8)	0.014/0.026		0.01/0.053		0.01/0.01	U/U	
Iron (Total/Dissolved)	mg/l	0.3 (s)	11/12		4.8/10		0.032/0.03	-/U	
Mercury (Total/Dissolved)	mg/l	0.002	0.0012/NA		0.001/NA		0.0002/NA	U/-	
Potassium (Total/Dissolved)	mg/l		1.4/1.7		0.5/0.77	U/-	0.5/0.5	U/U	
Magnesium (Total/Dissolved)	mg/l		7.8/8.6		4.3/6.5		0.5/0.54	U/-	
Manganese (Total/Dissolved)	mg/l	0.05 (s)	6.5/6.6		0.37/0.55		0.01/0.01	บ/บ	
Sodium (Total/Dissolved)	mg/l		28/31		4.5/6.8		1/2.4	U/-	
Nickel (Total/Dissolved)	mg/l		0.04/0.056	U/-	0.04/0.04	U/U	0.04/0.04	U/U	
Lead (Total/Dissolved)	mg/l	0.015	0.1/0 <b>.27</b>	U/-	0.1/0.1	<b>U/U</b>	0.1/0.1	U/U	
Antimony (Total/Dissolved)	mg/l		0.1/0.1	U/U	0.1/0.1	U/U	0.1/0.1	U/U	
Selenium (Total/Dissolved)	mg/l	0.01	0.001/0.001	U/U	0.001/0.001	U/U	0.001/0.001	บ/บ	
Thallium (Total/Dissolved)	mg/l		0.004/0.004	U/U	0.004/0.004	U/U	0.004/0.004	ט/ט	
Vanadium (Total/Dissolved)	mg/l		0.05/0.05	U/U	0.05/0.05	U/U	0.05/0.05	ט/ט	
Zinc (Total/Dissolved)	mg/l	5 (8)	0.031/0.055		0.035/0.1		0.005/0.019	U/-	
<u>Volatile Organics:</u>			1						
Acetone	ug/l		100		100		100		
Benzene	ug/l	5	_	U		U		U	
Bromodichloromethane	ug/l			U		U		U	
Bromoform	ug/l			U		U		U	
Bromomethane	ug/l		10			U	10		
2-Butanone (MEK)	ug/l		10		1	U	10		
Carbon disulfide	ug/l	-		U		U		U	
Carbon tetrachloride	ug/l	5	5 U			U		<u>U</u>	
Chlorobenzene Chlorodibromomethane	ug/l		- 5U 5U			U	1	U	
Chloroethane	ug/l		1			U		U	
Chloromethane	ug/l		10			U	10		
Chloroform	ug/l		10	U U		บ บ	10		
1,1-Dichloroethane	ug/1		6.2			UU		U	
1,2-Dichloroethane	ug/l	2		U				U	
1,1-Dichloroethene	ug/l	5 7				U		U	
1,1-Dichioloculche	ug/l		19		<u>)</u> >	U	5 U		

.

BLAIRSVL.XLSGroundwater Page 5 of 6

Sample Da	ite:		11/10/	94	11/10/	94	11/10/	94
Sample II	D:		MW-9/	AD	MW-1	0A	GW-E	QB
Parameter	Units	PA MCL	Value	Qual	Value	Qual	Value	Qual
cis-1,2-Dichloroethene	ug/l	70	290	)		5 U		5 U
trans-1,2-Dichloroethene	ug/l	100	2:	5		รบ	:	5 U
1,2-Dichloropropane	ug/l	5		5 U	:	รบ	:	5 บ 🛛
cis-1,3-Dichloropropene	ug/l			5 U		5 U	:	5 U
trans-1,3-Dichloropropene	ug/l			5 U		5 U		5 U
Ethylbenzene	ug/l	700		5 U	:	su		5 U
2-Hexanone	ug/l		50	ט ט	5	ου	5	0 U
Methylene chloride	ug/l			5 U		5 U	:	5 U
4-Methyl-2-pentanone (MIBK)	ug/l		5	ט ט	5	0U	5	0 U
Styrene	ug/l	100		5 U		5 U		5 U
1,1,2,2-Tetrachloroethane	ug/l			รบ		5 U	:	5 U
Tetrachloroethene	ug/l	5	5.	6	:	su	:	รบ
Toluene	ug/l	1000		5 U		รบ		5 U
1,1,1-Trichloroethane	ug/l	200	2	2		5 U		5 U
1,1,2-Trichloroethane	ug/l			5 U		5 U		5 U
Trichloroethene	ug/l	5	2100	0		5U		5 U
Vinyl chloride	ug/l	2	4	7	1	0U	1	0 U
Xylenes (Total)	ug/l	10,000		5 U	:	5U		5 U
Radiological:								
Gross Alpha	pCi/l	15	20 +/	-4	7 +/	- 2		2 U
Gross Beta	pCi/l		21 +	/- 4	8 +/	-4		3 U
Radium (Total)	pCi/l	5		1U		1 U		1 U
Uranium-234	pCi/l		1.8 +/	- 0.5	0.7 +/	- 0.6	0.7 +/	- 0.5
Uranium-235	pCi/l		0.	6U	0.	6U	0.	6 U
Uranium-238	pCi/l		1.6 +/	- 0.5	0.	6 U	1.7 +/	- 0.7
Uranium (Total)	- mg/l		0.00	1 U	0.00	1 U	0.00	1 U

#### Notes:

1. U - Analyte not detected above quantitation limit.

2. (s) - MCL listed is for secondary contaminant.

3. Results exceeding primary MCLs are bold and shaded.

4. Results exceeding secondary MCLs are bold.

5. NA - Sample not analyzed due to insufficient volume.

# TABLE 15 SURFACE WATER ANALYTICAL RESULTS BLAIRSVILLE FACILITY

Sample Date:		10/25/94	10/24/94	10/25/94	10/25/94	10/24/94	10/27/94
Sample ID:		SW-1	SW-2	SW-3	SW-3 Dup	SW-7	Decon-1
Parameter	Units	Value Qual		Value Qual	Value Qual	Value Qual	Value Qual
Miscellaneous Parameters:		Vanue Quan	Taiw Quai	Value Quar	Value Qual	Value Qual	Value Qual
Fluoride		0.05		0.10	0.17	0.40	
	mg/l	0.35		0.19	0.17	0.48	0.61
Ammonia (ASTM)	mg/l NH <sub>3</sub> -N	0.1 U	0.1 U	0.29	0.32	2.1	0.13
Nitrate (ASTM)	mg/l NO <sub>3</sub> -N	0.3	2.1	0.1 U	0.1 U	0.63	1.1
pH	pH units	7.51	6.87	7.5	7.49	6.44	7.72
Total Petroleum Hydrocarbons	mg/l	1 U	1 U	1 U	1 U	1 U	1 U
Total Organic Carbon (ASTM)	mg/l	7.9	6.4	6.2	3.5	5.1	17
Inorganics:							
Silver (Total)	mg/l	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
Aluminum (Total)	mg/l	`1.1	1.5	1.8	1.8	0.26	0.23
Arsenic (Total)	mg/l	0.003	0.002	0.006	0.006	0.001	0.001 U
Barium (Total)	mg/l	0.12	0.072	0.12	0.13	0.074	0.045
Beryllium (Total)	mg/l	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U	0.002 U
Calcium (Total)	mg/l	42	27	41	41	25	32
Cadmium (Total)	mg/l	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U	0.01 U
Cobalt (Total)	mg/l	0.012	0.027	0.01 U	0.011	0.044	0.01 U
Chromium (Total)	mg/l	0.01	0.024	0.01 U	0.011	0.01 U	0.01 U
Copper (Total)	mg/l	0.01 U	0.01	0.016	0.01 U	0.01 U	0.032
Iron (Total)	mg/l	3.6	1.4	9.3	9.7	54	35
Mercury (Total)	mg/l	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U	0.0002 U
Potassium (Total)	mg/l	4.2	1.6	1.5	1.5	2.7	1.9
Magnesium (Total)	mg/l	45	4.4	7.2	7.3	9	6.6
Manganese (Total)	mg/l	0.85	0.45	1.6	1.7	1.6	0.21
Sodium (Total)	mg/l	31	16	6.7	6.9	17	20
Nickel (Total)	mg/l	0.04 U	0.059	0.04 U	0.04 U	0.1	0.04 U
Lead (Total)	mg/l	0.1 U	0.1 U	0.1 U	0.1 U	0.1 U	0.1 U
Antimony (Total)	mg/l	0.1 U	0.1 U	0.1 U	0.1 U	0.1 U	0.1 U
Selenium (Total)	mg/l	0.001 U	0.001 U	0.001 U	0.001 U	0.001 U	0.001 U
Thallium (Total)	mg/l	0.004 U	0.004 U	0.004 U	0.004 U	0.004 U	0.004 U
Vanadium (Total)	mg/l	0.05 U	0.05 U	0.05 U	0.05 U	0.05 U	0.05 U
Zinc (Total)	mg/l	0.032	0.072	0.046	0.046	0.048	0.36
Volatile Organics:							
Acetone	ug/l	100 U	100 U	100 U	100 U	100 U	100 U
Benzene	ug/1	5 U	5 U	5 U	5 U	5 U	5 U
Bromodichloromethane	ug/l	5 U	5 U	5 U	5 U	5 U	9.8
Bromoform	ug/1	5 U	5 U	5 U	5 U	5 U	5 U
Bromomethane	ug/1	10 U	10 U	10 U	10 U	10 U	10 U
2-Butanone (MEK)	ug/l	10 U	10 U	10 U	10 U	10 U	10 U
Carbon disulfide	ug/1	5 U	5 U	5 U	5 U	5 U	5 U
Carbon tetrachloride	ug/l	5 U	5 U	5 U	5 U	5 U	5 U
Chlorobenzene	ug/1 ug/1	<u>50</u>	5 U	5 U	5 U	5 U	5 U
Chlorodibromomethane	ug/l	5 U	5 U	5 U	5 U	5 U	7.9
Chloroethane	ug/l	10 U	10 U	10 U	10 U	10 U	10 U
Chloromethane	ug/l	10 U	10 U	10 U	10 U	10 U	10 U
Chloroform	ug/l	5 U	5 U	5 U	5 U	5 U	10 0
1,1-Dichloroethane	ug/i	50	5 U	5 U	5 U	5 U	5 U
1,2-Dichloroethane	ug/l	5 U	5 U	5 U	5 U	5 U	5 U
1,1-Dichloroethene	ug/l	5 U	5 U	5 U	5U 5U		
cis-1,2-Dichloroethene	-	5 U		5 U		5 U 5 U	5 U
	ug/l	30	. 5 U	1 30	<u>5 U</u>	5 U	5 U

### TABLE 15 SURFACE WATER ANALYTICAL RESULTS BLAIRSVILLE FACILITY

Sample Date:		10/25/94	10/24/94	10/25/94	10/25/94	10/24/94	10/27/94
Sample ID:		SW-1	SW-2	SW-3	SW-3 Dup	SW-7	Decon-1
Parameter	Units	Value Qual	Value Qual	Value Qual	Value Qual	Value Qual	Value Qual
trans-1,2-Dichloroethene	ug/l	5 U	5 U	5 U	5 U	5 U	5 U
1,2-Dichloropropane	ug/l	5 U	5 U	5 U	5 U	5 U	5 U
cis-1,3-Dichloropropene	ug/l	5 U	5 U	5 U	5 U	5 U	5 U
trans-1,3-Dichloropropene	ug/l	5 U	5 U	5 U	5 U	5 U	5 U
Ethylbenzene	ug/l	5 U	5 U	5 U	5 U	5 U	5 U
2-Hexanone	ug/l	50 U	.50 U	50 U	50 U	50 U	50 U
Methylene chloride	ug/l	5 U	5 U	5 U	5 U	5 U	5 U
4-Methyl-2-pentanone (MIBK)	ug/l	50 U	50 U	50 U	50 U	50 U	50 U
Styrene	ug/l	5 U	5 U	5 U	5 U	5 U	5 U
1,1,2,2-Tetrachloroethane	ug/l	5 U	5 U	5 U	5 U	5 U	5 U
Tetrachloroethene	ug/l	5 U	5 U	5 U	5 U	5 U	5 U
Toluene	ug/l	5 U	5 U	5 U	5 U	5 U	5 U
1,1,1-Trichloroethane	ug/l	5 U	5 U	5 U	5 U	5 U .	5 U
1,1,2-Trichloroethane	ug/l	5 U	5 U	5 U	5 U	5 U	5 U
Trichloroethene	ug/l	7.5	50	5 U	5 U	5 U	5 U
Vinyl chloride	ug/l	10 U	10 U	10 U	10 U	10 U	10 U
Xylenes (Total)	ug/l	5 U	5 U	5 U	5 U	5 U	5 U
Radiological:							
Gross Beta	pCi/l	33 +/- 5	12 +/- 5	24 +/- 5	12 +/- 5	4 U	3 U
Radium (Total)	pCi/l	2 U	2 U	2 U	2 U	2 U	1 U
Uranium-234	pCi/l	14.7 +/- 2.7	3.0 +/- 1.1	3.1 +/- 1.4	0.6 U	0.6 U	0.6 U
Uranium-235	pCi/l	0.6 U	0.6 U	0.6 U	0.6 U	0.6 U	0.6 U
Uranium-238	pCi/l	12.2 +/- 2.4		4.6 +/- 1.6	0.6 U	0.6 U	0.6 U
Uranium (Total)	mg/l	0.008	0.001 U	0.001 U	0.001 U	0.001 U	0.001 U

Notes:

1. U - Analyte not detected above quantitation limit.

# TABLE 16 SEDIMENT ANALYTICAL RESULTS BLAIRSVILLE FACILITY

Sample Date:		10/25/94	10/24/94	10/25/94	10/24/94
Sample ID:		SD-1	SD-2	SD-3	SD-7
Parameter	Units	Value Qual		Value Qual	
Miscellaneous Parameters:					
Fluoride	mg/kg	85	100	87	95
Ammonia (ASTM)	mg/l NH <sub>3</sub> -N	0.1 U	0.1 U	0.33	2.4
Nitrate (ASTM)	mg/l NO <sub>3</sub> -N	0.11	0.1 U	0.1 U	0.1 U
pH	pH units	0.11	7.02	0.1 0	6.95
Total Petroleum Hydrocarbons	mg/kg	100 U	10 U		0.93 10 U
Total Organic Carbon (ASTM)	mg/l	5.5	55	4.1	8.2
Inorganics:			55	7,1	0.2
Silver (Total)	mg/kg	2 U	3.1	2 U	2 U
Aluminum (Total)	mg/kg	8000	3.1 3100	2400	2 U 5000
Arsenic (Total)	mg/kg	5.6	3.2	4.5	
Barium (Total)	mg/kg	83	3.2 43	4.5 48	3.1 20
Beryllium (Total)	mg/kg	63 0.74	43 0.42	48 0.48	20 1.1
Calcium (Total)	mg/kg	1200	1600	2300	1.1 710
Cadmium (Total)	mg/kg	3.3	2 U	2300 2 U	3.9
Cobalt (Total)	mg/kg	5.5	110	11	3.9 12
Chromium (Total)	mg/kg	180	91	11	12 6.4
Copper (Total)	mg/kg	100	21	6.7	16
Iron (Total)	mg/kg	18000	9900	8200	20000
Mercury (Total)	mg/kg	0.1 U	0.26	0.1 U	0.1 U
Potassium (Total)	mg/kg	1200	130	160	150
Magnesium (Total)	mg/kg	980	490	390	340
Manganese (Total)	mg/kg	670	420	490	150
Sodium (Total)	mg/kg	200 U	200 U	200 U	200 U
Nickel (Total)	mg/kg	360	290	31	20
Lead (Total)	mg/kg	43	28	20 U	20 U
Antimony (Total)	mg/kg	20 U	20 U	20 U	20 U
Selenium (Total)	mg/kg	0.53	0.69	0.2 U	0.54
Thallium (Total)	mg/kg	0.8 U	0.8 U	0.8 U	0.8 U
Vanadium (Total)	mg/kg	18	10	10 U	10 U
Zinc (Total)	mg/kg	120	66	43	120
Volatile Organics:					
Acetone	ug/kg	100 U	100 U	100 U	100 U
Benzene	ug/kg	5 U	5 U	5 U	5 U
Bromodichloromethane	ug/kg	5 U	5 U	5 U	5 U
Bromoform	ug/kg	5 U	5 U	5 U	5 U
Bromomethane	ug/kg	10 U	10 U	10 U	10 U
2-Butanone (MEK)	ug/kg	10 U	10 U	10 U	10 U
Carbon disulfide	ug/kg	5 U	5 U	5 U	5 U
Carbon tetrachloride	ug/kg	5 U	5 U	5 U	5 U
Chlorobenzene	ug/kg	5 U	5 U	5 U	5 U
Chlorodibromomethane	ug/kg	5 U	5 U	5 U	5 U
Chloroethane	ug/kg	10 U	10 U	10 U	10 U
Chloromethane	ug/kg	10 U	10 U	10 U	10 U

### TABLE 16 SEDIMENT ANALYTICAL RESULTS BLAIRSVILLE FACILITY

Sample Date:		10/25/94	10/24/94	10/25/94	10/24/94
Sample ID:		SD-1	SD-2	SD-3	SD-7
Parameter	Units	Value Qual	Value Qual	Value Qual	Value Qual
Chloroform	ug/kg	5 U	5 U	5 U	5 U
1,1-Dichloroethane	ug/kg	5 U	5 U	5 U	5 U
1,2-Dichloroethane	ug/kg	5 U	5 U	5 U	5 U
1,1-Dichloroethene	ug/kg	5 U	5 U	5 U	5 U
cis-1,2-Dichloroethene	ug/kg	26	13	5 U	5 U
trans-1,2-Dichloroethene	ug/kg	5 U	5 U	5 U	5 U
1,2-Dichloropropane	ug/kg	5 U	5 U	5 U	5 U
cis-1,3-Dichloropropene	ug/kg	5 U	5 U	5 U	5 U
trans-1,3-Dichloropropene	ug/kg	5 U	5 U	5 U	5 U
Ethylbenzene	ug/kg	5 U	5 U	5 U	5 U
2-Hexanone	ug/kg	50 U	50 U	50 U	50 U
Methylene chloride	ug/kg	5 U	5 U	6.8	5 U
4-Methyl-2-pentanone (MIBK)	ug/kg	50 U	50 U	50 U	50 U
Styrene	ug/kg	5 U	5 U	5 U	5 U
1,1,2,2-Tetrachloroethane	ug/kg	5 U	5 U	5 U	5 U
Tetrachloroethene	ug/kg	5 U	5 U	5 U	5 U
Toluene	ug/kg	5 U	5 U	5 U	5 U
1,1,1-Trichloroethane	ug/kg	5 U	5 U	5 U	5 U
1,1,2-Trichloroethane	ug/kg	5 U	5 U	5 U	5 U
Trichloroethene	ug/kg	15	35	5 U	5 U
Vinyl chloride	ug/kg	81	10 U	10 U	10 U
Xylenes (Total)	ug/kg	5 U	5 U	5 U	5 U
Radiological:					
Gross Alpha	pCi/g	0.5 U	3.0 +/- 0.8	0.5 U	0.8+/- 0.2
Gross Beta	pCi/g	0.5 U	1.6 +/- 0.4	0.5 U	0.4 +/- 0.1
Radium (Total)	pCi/g	0.5 U	0.9 +/- 0.4	4.3 +/- 1.6	0.5 U
Uranium-234	pCi/g	0.08 +/- 0.01	0.05 U	0.08 +/- 0.02	
Uranium-235	pCi/g	0.05 U	0.05 U	0.05 U	0.05 U
Uranium-238	pCi/g	0.06 +/- 0.01	0.05 U	0.08 +/- 0.02	0.13 +/- 0.07
Uranium (Total)	ug/g	0.5	1.3	1.2	0.1 U

Notes:

1. U - Analyte not detected above quantitation limit.

# TABLE 17 **RADIOLOGICAL DATA** SEDIMENT SAMPLES

Sample ID No.	Sediment Sample Location	Cs-137	T1-208	Bi-212	Bi-214	РЪ-212	РЪ-214	Ra-226	R <del>a-</del> 228/ Ac-228	Th-228	U-235	Other
B049	SD-2*		0.243 +/- 0.19			0.764 +/- 0.36				0.699 +/- 0.55		
B050	SD-3*					-		-		< 2.0		
B051	SD-7*			_				-		< 1.3		**
B052	SD-A		-						-	< 0.43		
B053	SD-B			-		-	0.520 +/- 0.44		-	< 1.1	0.281 +/- 0.25	
B054	SD-C					0.353 +/- 0.33			1.69 +/- 1.2	< 0.58	0.390 +/- 0.375	
B055	SD-D			-			0.677 +/- 0.53			< 0.72		
B056	SD-E	-	-				-		-	< 0.39	0.800 +/- 0.32	
B057	SD-F			-		0.803 +/- 0.48		0.524 +/- 0.49		< 0.49		
B058	SD-G	1.59 +/- 0.49		_		0.816 +/- 0.41		-		< 0.41		

Notes:

All results in pCi/gram +/- 2 sigma at sample date of January 18, 1995. \* These samples are split samples for some of the sample results presented in Table 9.

#### T 218 GROUNDWATER ANALY 11 CAL RESULTS (PHASE II)

•

.

<b>f</b>		Sample ID:		G				N	1W-2				MW-3	3		
		Sample Date:	11/10/9	4	9/19/95		11/10/9	4	9/20/95		11/10/9	4	9/21/95		9/21/95(DL	JP)
1.		PA Human <sup>(9)</sup>		i —		<u> </u>		Í		l	1					
		Health Standard														
Parameter	Units <sup>(*)</sup>	(<2500 TDS)	Value	Qual	Value	Qual	Value	Qual	Value	Qual	Value	Qual	Value	Qual	Value	Qual
Miscellaneous Parameters:												l				
Fluoride	mg/l	2	0.79		1.02		2.7		5.11		0.1	U	0.1	U	0.1	ע
Ammonia	mg/1 NH3-N	30	0.1	U(4)	0.45		0.1	U	0.1	U	1.3		0.13		0.13	
Nitrate	mg/1 NO3-N	10	1.4		1.46		7.6		12.1		0.1	U	0.05	U	0.05	U
pH	pH units	-	6.37		5,99		7.2		7.01		6.88		6.78		6.86	
Total Petroleum Hydrocarbons	mg/l	-	1.0	U	1.0	U	1.0	ע	1.0	U	1.0	U	1.0	U	1.0	ע
Total Organic Carbon	mg/l	-	2.0		1.1		3.3		4.1		2.2		1.7		1.9	<b> </b>
Inorganics:																
Ahminum (Total/Dissolved)	mg/l	0.2	1.3/1.8/4		0,7/0.6		3,4/5,9		5,4/0.2	-/U	1.7/1.5		8.9/0.2	-/U	9.3/0.2	-/U
Antimony (Total/Dissolved)	mg/l	0.006	0.1/0.1	U/U	0.2/0.2	U/U	0.1/0.1	U/U	0.2/0.2	U/U	0.1/0.1	U/U	0.2/0.2	U/U	0.2/0.2	U/U
Arsenic (Total/Dissolved)	mg/l	0.05	0.001/0.001	U/U	0.01/0.01	U/U	0.001/0.001	U/-	0.01/0.01	U/U	0.004/0.005		0.01/0.01	-/U	0.01/0.01	U/U
Barium (Total/Dissolved)	mg/l	2	0.055/0.062		0.06/0.06		0.2/0.12		0.12/0.06		0.3/0.19		0.23/0.08		0.24/0.08	
Beryllium (Total/Dissolved)	mg/l	0.004	0.002/0.002	U/U	0.01/0.01		0.003/0.003		0.01/0.01		0.002/0.002	U/U	0.01/0.01	U/U	0.01/0.01	U/U
Cadmium (Total/Dissolved)	mg/l	0.005	0.01/0.005	U/U	0.01/0.01	U/U	0.01/0.005	U/U	0.01/0.01	U/U	0.01/0.005	U/U	0.01/0.01	U/U	0.01/0.01	U/U
Calcium (Total/Dissolved)	mg/l	-	26/26		19.9/21.6		150/150		106/125		50/54		70.3/63.0		74,0/62.1	
Chromium (Total/Dissolved)	mg/l	0.1	0.01/0.01	U/U	0.02/0.02		0.016/0.019		0.02/0.02	U/U	0.023/0.01	-/U	0.02/0.02	-/U	0.02/0.02	U/U
Cobalt (Total/Dissolved)	mg/1	-	0.01/0.01	U/U	0.02/0.02	U/U	0.01/0.01	U/U	0.02/0.02	U/U	0.01/0.01	U/U	0.02/0.02	U/U	0.02/0.02	U/U
Copper (Total/Dissolved)	mg/l	1	0.01/0.012	U/-	0.02/0.02	U/U	0.026/0.028		0.02/0.02		0.015/0.025		0.03/0.02	-/U	0.02/0.02	-/U
Iron (Total/Dissolved)	mg/l	-	0.75/0.73		0.4/0.3		5.4/7.4		9.4/0.1	-/U	15/14		25.8/3.8		26.0/4.2	
Lead (Total/Dissolved)	mg/l	0.005	0.1/0.1	U/U	0.005/0.005	U/U	0.1/0.1	U/U	0.005/0.005	U/U	0.1/0.1	U/U		-/U	0.011/0.005	-/U
Magnesium (Total/Dissolved)	mg/l	-	3.5/3.9		2.7/2.9		18/20		13.2/14.5		8.8/9.8		17.2/14.2		18.3/13.9 0.44/0.33	
Manganese (Total/Dissolved)	mg/1	0.05	0.3/0.3		0.28/0.30		1.9/2.1		1.96/0.01	-/U	0.47/0.50		0.44/0.33		adaaddaraaan ahaan maaaa	
Mercury (Total/Dissolved)	mg/1	0.002	0.0002/NA	U⁄-	0.0002/0.0003	U/U	0.0006/NA		0.0002/0.0003	U/U	0.0002/NA	U/-	0.0003/0.0003	U/U	0.0003/0.0003	U/U
Nickel (Total/Dissolved)	mg/l	0.1	0.04/0.04	U/U	0.04/0.04	U/U	0.14/0.13		0.07/0.04	-/U	0.04/0.04	U/U	0.04/0.04	U/U	0.04/0.04	U/U
Potassium (Total/Dissolved)	mg/l	-	1/1.2		1.1/1.2		2.2/2.9		2.8/2.6		0.72/0.97		2.4/0.5	****	2.3/0.5	-/U U/U
Selenium (Total/Dissolved)	mg/l	0.05	0.001/0.001	U/U	0.01/0.01	U/U	0.001/0.001	U/U	0.01/0.01		0.001/0.001	U/U	0.01/0.005	U/U	0.01/0.005	U/U U/U
Silver (Total/Dissolved)	mg/l	0.1	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	0,0
Sodium (Total/Dissolved)	mg/l <sup>·</sup>	0.02	11/14		6.3/7,1		68/71		60,7/70.6		5.7/8.1		6.2/6.1	***	6.3/5.9	<b>U/U</b>
Thallium (Total/Dissolved)	mg/l	0.002	0.004/0.004	U/U	0.01/0.01	U/U	0.004/0.004	U/U	0.01/0.01		0.004/0.004	U/U	0.01/0.01	U/U	0.01/0.01	U/U U/U
Vanadium (Total/Dissolved)	mg/1	-	0.05/0.05	U/U	0.05/0.05	U/U	0.05/0.05	U/U	0.05/0.05	U/U	0.05/0.05	U/U	0.05/0.05	U/U	0.05/0.05	
Zinc (Total/Dissolved)	mg/l	5	0.014/0.028		0.02/0.02	U/U	0.42/0.41		0.17/0.02	-/U	0.039/0.059		0.08/0.02	-/U	0.08/0.02	-/U
Radiological:											10				10.10	
Gross Alpha	pCi/l	-	2	U	0.8 +/- 1.2		38+/-6		76 +/- 35		19 +/- 4		19+/-7		16+/-7	1
Gross Beta	pCi/l	-	3	U	0.3 +/- 2.1		34+/-4		92 +/- 26		13 +/- 4		13+/-5		14 +/- 6	( I
Redium (Totel)	pCi/i	-	1	U	0.1 +/- 0.8		1	U	5.5 +/- 3.7		1	U	3.8+/-3.6		3.5 +/- 2.8	
Uranium-234	pCi/l		0.6	U	0.1 +/- 0.7		1.0 +/- 0.8		1.4 +/- 1.1		1.9 +/- 0.7		0.6+/-0.9		0.2 +/- 0.7	
Uranium-235	pCi/l	-	0.6	U	0.0 +/- 0.5		0.6	U	0.0 +/- 0.5		0.6	υ	0.0 +/- 0.5		0.0 +/- 0.5	i l
Uranium-238	pCi/l	-	0.6	U	0.3 +/- 0.8		0.8 +/- 0.6		0.4+/-0.8		1.0 +/- 0.6	<b>.</b> .	0.2 +/- 0.8		0.0 +/- 0.6	
Uranium (Total)	mg/l		0.001	U	0.0006		0.003		0.0028		0.001	U	0.0017		0.0020	LI

# TA 18 GROUNDWATER ANALY. AL RESULTS (PHASE II)

		Sample ID:		(	GW-1			N	TW-2				MW-3	3		
•		Sample Date:	11/10/9	94	9/19/95		11/10/9	4	9/20/95		11/10/9	4	9/21/95		9/21/95(D	UP)
Parameter	Units <sup>(*)</sup>	PA Human <sup>(9)</sup> Health Standard (<2500 TDS)	Value	Quel	Value	Qual	Value	Qual	Value	Qual	Value	Qual	Value	Quel	Value	Qual
Volatile Organics:				1								1	1		1	
Acetone	ug/1	-	100	U	10	U	100	U	14		100	U	10	U	500	U
Benzene	ug/l	5	5	U	5	ប	5	U	5	ע	5	U	5	U	250	U
Bromodichloromethane	ug/l	100	5	U	5	U	5	U	5	ប	. 5	ט	5	U	250	ע
Bromoform	ug/1	-	5	U	5	U	5.	U	5	U	5	ប	5	U	250	U
Bromomethane	ug/1	10	10	U	10	U	10	U	10	ע	10	្រ	10	[บ	500	ט
2-Butenone (MEK)	ug/l	-	10	U	10	ប	500	ט								
Carbon disulfide	ug/l	-	5	U	5	U	5	ប	5	U	5	U	5	U	250	U
Carbon tetrachloride	ug/1	5	5	U	5	U	5	U	5	U	5	U	5	U	250	U
Chlorobenzene	ug/l	100	5	U	5	U	5	U	5	U	5	U	5	U	250	U
Chlorodibromomethane	ug/1	100	5	U	5	U	5	U	5	U	5	U	5	U	250	U
Chlorochane	ug/l	-	- 10	U	10	U	10	U	10	U	10	ע	10	U	500	ע
Chloromethane	ug/l	-	10	U	500	U										
Chloroform	ug/l	100	5	U	5	U	5	U	5	U	5	U	5	U	250	U
1.1-Dichloroethene	ug/l	-	5	U	5	U	8.8		15		5	U	5	U	250	ប
1.2-Dichlorochane	ug/l	5	5	U	5	U	5	U	5	U	5	U	5	U	250	U
1,1-Dichloroethene	Ng/I	7	5	U	5	U	5	U	5	U	21		5		250	<u> </u>
cis-1,2-Dichlorochene	ug/l	70	5	U	NA		5	U	NA		590		NA		NA	1
trans-1,2-Dichloroethene	ug/l	100	5	U	NA	ļ	5	U	NA		5.7		NA		NA	
1,2-Dichlorochene (total)	vg/1	-		NA()	5	U	NA		5	U	NA		530		250	ע
1,2-Dichloropropene	ug/l	5	5	U	5	U	5	U	5	U	5	U	5	U	250	U
cis-1,3-Dichloropropene	ug/l	-	5	ប	5	U	5	U	5	U	5	U	5	U	250	U
trans-1,3-Dichloropropene	ug/1	-	5	U	5	U	5	U	5	U	5	U	5	U	250	U
Ethylbenzene	ug/l	700	5	U	5	U	5	U	5	U	5	U	5	U	250	U
2-Hexenone	ug/l	-	50	U	10	ប	50	U	10	U	50	U	10	U	500	U
Methylene chloride	ug/1	5	5	U	5		5	U	5	U	5	U	5.	U	250	U
4-Methyl-2-pentanene (MIBK)	ug/1	-	50	U	10	ប	50	U	10	U	50	U	10	U	500	U
Styrene	ug/1	100	5	U	5	U	5	U	5	U	5	G	5	U	250	U
1,1,2,2-Tetrachloroethane	ug/1	-	5	U	5	U	5	U	5	U	5	ប	5	U	250	U
Tetrachioroethene	ug/1	5	5	U	5	U	5	U	5	U	5	U	5	U	250	U
Tohuene	ug/1	1,000	5	U	5	U	5	U	5	U	77		5	U	250	ប
1,1,1-Trichlorochane	ug/1	200	5	U	· 5	U	25		37		5	U	5	U	250	U
1,1,2-Trichlorochane	ug/l	5	5	U	5	U	5	υ	5	U	5	U	5	U	250	U
Trichloroethene	ug/1	5	150		190		12		26		1,500		3,100		4,600	
Vinyl chloride	ug/l	2	10	υ	10	υ	10	U	10	U	220		23		500	U
Xylenes (Total)	ug/l	10,000	5	Ū	5	Ū	5	U	5	U	5	U	5	U	250	U

.

# T 2 18 GROUNDWATER ANALY ACAL RESULTS (PHASE II)

1

		Sample ID:		M	W-6A	-	MW-6B	3	Í	M	W-7A		MW-7B	,
		Sample Date:	11/10/9	4	9/19/95		9/19/95		11/10/9	4	9/18/95		9/18/95	
		PA Human		1		T						<u> </u>		
		Health Standard	1			1					1	1		
Parameter	Units <sup>(*)</sup>	(<2500 TDS)	Vahie	Qual	Value	Qual	Value	Qual	Value	Qual	Value	Qual	Value	Qual
Miscellaneous Parameters:									1			1		
Fluoride	mg/l	2	0.1	U	0.1	U	0.2		0.1	ע	0.1		0.24	
Ammonia	mg/1 NH3-N	30	0.1	U	0.25		0.55	1	0.1	U	0.2		0.25	
Nitrate	mg/1 NO3-N	10	0.1	ប	0.1		0.06	ļ	0.1	U	0.05	ប	0.54	
pH	pH units	-	.6.86		6.22		7.49		6.34		6.44		7.44	
Total Petroleum Hydrocarbons	mg/l	· 🛶	1.0	U	1.0	ע	1.0	U	1.0	U	1.0	ប	1.0	U
Total Organic Carbon	mg/l	-	4.7		2.3		1.3		3.3		1.7		4.9	
Inorganics:						·						İ		
Aluminum (Total/Dissolved)	mg/l	0.2	2.9/1.8	1	39.9/0.2	-7U	0.2/0.2	U/U	0.85/NA		1.5/0.2	-/U	53.8/29.2	
Antimony (Total/Dissolved)	mg/l	0.006	0.1/0.1	U/U	0.2/0.2	U/U	0.2/0.2	U/U	0.1/NA	U/-	0.2/0.2	10/0	0.2/0.2	U/U
Arsenic (Total/Dissolved)	mg/l	0.05	0,002/0.002		0.02/0.01	-/U	0.01/0.01	U/U	0.001/NA		0.01/0.01	- <b>/</b> U	0.02/0.01	
Barium (Total/Dissolved)	mg/l	2	0.23/0.15		0.44/0.08		0.51/0.49		0.1/NA		0.11/0.08		1.63/0.99	
Beryllium (Total/Dissolved)	mg/l	0.004	0,002/0.002	U/U	0.01/0.01	U/U	0.01/0.01	UU	0.002/NA	U/-	0.01/0.01	U/U	0.01/0.01	U/U
Cadmium (Total/Dissolved)	mg/l	0.005	0.01/0.005	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.005/NA	U/-	0.01/0.01	U/U	0.01/0.01	U/U
Calcium (Total/Dissolved)	mg/l	-	24/28		18.5/18.0		41.3/39.3		21/NA		21.1/19.8		57.3/41.4	
Chromium (Total/Dissolved)	mg/l	0.1	0.016/0.011		0.12/0.02	-7U	0.02/0.02	U/U	0.01/NA	U/-	0.02/0.02	U/U	0.07/0.05	
Cobalt (Total/Dissolved)	mg/l	-	0.01/0.01	U/U	0.04/0.02	-/U	0.02/0.02	U/U	0.024/NA		0.03/0.02		0.02/0.02	0/0
Copper (Total/Dissolved)	mg/l	1	0.03/0.02		0.07/0.02	-/U	0.02/0.02	U/U	0.01/NA	U/-	0.02/0.02	U/U	0.02/0.02	0/0
Iron (Total/Dissolved)	mg/l	-	17/8.2		69.5/3.4		0.1/0.1	-/U	9.9/NA		19.7/13.4		30/17.8	í I
Lead (Total/Dissolved)	mg/l	0.005	0.1/0.1	U/U	0.071/0.005	-70	0.005/0.005	<u>U/U</u>	0.1/NA	U/-	0.005/0.005	U/U	0.059/0.038	<u> </u>
Magnesium (Total/Dissolved)	mg/l	-	6.7/7.9		8.7/4.7		9.3/8.8		11/NA		7.4/6.6		15/9.6	1
Manganese (Total/Dissolved)	mg/l	0.05	2/2		1.46/1.19		0.08/0.07		1.7/NA		1.77/1.55		0.82/0.52	
Mercury (Total/Dissolved)	mg/l	0.002	0.0003/NA		0.0002/0.0003	U/U	0.0002/0.0003	U/U	0.0002/NA	U/-	0.0002/0.0003		0.0002/0.0003	U/U
Nickel (Total/Dissolved)	mg/l	0.1	0.04/0.04	U/U	0.06/0.04	-/U	0.04/0.04	U/U	0.04/NA	U/-	0.04/0.04	U/U	0.06/0.04	
Potassium (Total/Dissolved)	mg/l	-	0.98/1.2		5.7/0.7		1.0/1.0		1.8/NA		1.5/0.9	U/-	4.9/3.1	0/0
Selenium (Total/Dissolved)	mg/l		0.002/0.001	-/U	0.01/0.01	U/U	0.01/0.01	U/U	0.001/NA	U/-	0.01/0.07		0.01/0.01	U/U
Silver (Total/Dissolved)	mg/l	0.1	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	ט/ט	0.01/NA	U/-	0.01/0.01	U/U	0.01/0.01	0/0
Sodium (Total/Dissolved)	mg/l	0.02	14/18		12.6/13.4		35.9/37.5		10/NA 0.004/NA		9.5/9.1	****	105/105	U/U
Thallium (Total/Dissolved)	mg/l	0.002	0.004/0.004	U/U	0.01/7.86	U/-	0.01/0.01	U/U	0.004/NA 0.05/NA	U/- U/-	0.01/0.01	U/U U/U	0.01/0.01 0.05/0.05	U/U
Vanadium (Total/Dissolved)	mg/l		0.05/0.05	ט/ט	0.09/0.05	-7U -7U	0.05/0.05 0.02/0.02	U/U U/U	0.03/NA 0.026/NA	<b>U</b> /-	0.05/0.05 0.06/0.02	-/U	0.03/0.03	0/0
Zinc (Total/Dissolved)	mg/l	5	0.12/0.06		0.27/0.02	70	0.02/0.02	0/0	0.020/NA		0.00/0.04	40	0.18/0.15	<b> </b>
Radiological:	- 018		49+/-6				4.4+/-2.7		14+/-3		5.7 +/- 2.3		269 +/- 60	
Gross Alpha	рСіЛ	-			80 +/- 19				14 +/- 3 23 +/- 4		3.7 +/- 2.3 3.5 +/- 2.9		269 +/- 60 112 +/- 36	
Gross Beta	гСіЛ	- [	45 +/- 4		64 +/- 12		3.9 +/- 2.3			U	3.5 +/- 2.9		112 +/- 36 15 +/- 2	
Redium (Total)	рСіЛ	- [	1	U	2.2 +/- 1.1	i	0.4 +/- 0.9		3	υ		1	15+/-2 5.1+/-1.7	1
Uranium-234	рСіЛ	-	2.6+/-0.7	U	0.2 +/- 0.8		0.8 +/- 0.8 0.0 +/- 0.4		0.6 0.6	UUU	0.3 +/- 0.8		5.1 +/- 1.7 0.0 +/- 0.6	
Uranium-235	рСіЛ — СіЛ	-	0.6	U	0.0 +/- 0.5		0.0 +/- 0.4		0.6	UU	0.0 +/- 0.6		0.0 +/- 0.6 4.2 +/- 1.6	
Uranium-238	рСіЛ	-	2.8+/-0.7	U	0.1 +/- 0.7 0.0051		0.1 +/- 0.6 0.0021		0.6	<b>v</b>	0.0054	1	4.2 +/- 1.6 0.0036	
Uranium (Total)	mg/l	-	0.001	U	1500.0		0.0021		0.001		0.0034		0.0030	

.

# TA 18 GROUNDWATER ANALYTICAL RESULTS (PHASE II)

1

		Sample ID:		M	W-6A		MW-6B			M	W-7A		MW-71	8
		Sample Date:	11/10/9	4	9/19/95		9/19/95		11/10/9	4	9/18/95		9/18/95	<u>;                                    </u>
Parameter	Units(*)	PA Human <sup>(*)</sup> Health Standard (<2500 TDS)	Value	Qual	Value	Qual	Value	Qual	Value	Quel	Value	Qual	Value	Qual
Volatile Organics:														1
Actone	ug/l	-	100	U	10	U	10	U	100	U	16		10	U
Benzene	ug/1	5	5	U -	5	U	5	ប	5	U	5	ប	5	U
Bromodichloromethane	ug/1	100	5	U	5	U	5	U	5	U	5	U	5	U
Bromoform	ug/l		- 5	U	5	U	5	U	5	U	5	U	5	U
Bromomethane	ug/l	10	10	U										
2-Butenone (MEK)	ug/1	-	10	U	10	U	10	U	10	ប	10	U	10	U
Carbon disulfide	ug/1		5	U	5	U	5	U	5	ប	5	υ	5	U
Carbon terrachloride	ug/l	5	5	U	5	U	5	U	5	U	5	U	5	U
Chlorobenzene	ug/1	100	5	U	5	U	5	U	5	U	5	U	5	U
Chlorodibromomethane	ug/1	100	5	υ	5	U	5	U	5_	U	5	U	5	U
Chloroethane	ug/1	_	10	U										
Chloromethane	ug/l	-	10	U	10	U	10	U	10	ប	10	ប	10	U
Chloroform	ug/l	100	5	U	5	U	5	U	5	ប	5	ט	5	U
1,1-Dichloroethane	ug/1	-	5	U	5	ע	5	U	5	ប	5	ប	5	U
1,2-Dichlorochane	ug/1	5	5	U	5	ប	5	U	5	U	5	U	5	U
1,1-Dichloroethene	ug/1	7	5	U	5	U	5	U	5	U	5	U	5	U
cis-1,2-Dichloroethene	ug/1	70	5	U	NA		NA		5	U	NA		NA	
trans-1,2-Dichlorochene	ug/l	100	5	ប	NA		NA		5	U	NA		NA	
1,2-Dichloroethene (total)	ug/l	-	NA		5	U	5	υ	NA		5	U	5	U
1,2-Dichloropropane	ug/l	5	5	U	5	U	5	U	5	U	5	U	5	U
cis-1,3-Dichloropropene	ug/l	-	5	U	5	U	5	ប	5	U	5	U	5	U
trans-1,3-Dichloropropene	ug/i	-	5	U	5	ប	5	υ	5	U	5	U	5	U
Ethylbenzene	ug/l	700	5	U	5	U	5	υ	5	ប	5	U	5	U
2-Hexanone	ug/l	-	50	U	10	U	10	υ	50	U	10	U	10	U
Methylene chloride	ug/l	5	5	U	6		7		5	U	5	U	5	U
4-Methyl-2-pentanone (MIBK)	ug/l	-	50	U	10	U	10	U	50	U	10	U	10	U U
Styrene	ug/l	100	5	U	5	U	5	U	5	U	5	U	5	U
1,1,2,2-Tetrachloroethane	ug/l	-	5	U	5	U	5	U	5	U	5	U	5	U
Tetrachloroethene	ug/l	5	5	U	5	U	5	U	5	U	5	U	5	U
Toluene	ug/1	1,000	5	U	5	U	5	ប	5	U	5	U	5	U
1,1,1-Trichlorochane	ug/l	200	5	U	5	U	5	υ	5	U	5	U	5	U
1,1,2-Trichloroethane	ug/l	5	5	U	5	U	5	U	5	υ	5	U	5	U
Trichlorochene	ug/l	5	5	υ	5	U	5 -	U	5	U	5	U	5	U
Vinyl chloride	ug/1	2	10	U										
Xylenes (Total)	ug/1	10,000	5	U	5	U	5	U	5	U	5 -	U	5	U

٠

# T. 18 GROUNDWATER ANALY...CAL RESULTS (PHASE II)

.

		Sample ID:		M	W-8A		MW-8B	;			MW-9	A		
		Sample Date:	11/10/9	4	9/19/95		9/19/95		11/10/94	4	11/10/94(1	UP)	9/21/95	
		PA Human (*		<u> </u>		· · · · ·				T T				
		Health Standard												·
Parameter	Units <sup>(*)</sup>	(<2500 TDS)	Value	Qual	Value	Qual	Value	Qual	Value	Qual	Value	Qual	Value	Qual
Miscellaneous Parameters:											1			
Fluoride	mg/l	2	0.1	U	0.1	U	0.1	l I	0.1	ש	0.1	U	0.11	
Ammonia	mg/l NH3-N	30	0.1	U	0.37	[	0.43		0.2	1	0.14	•	0.3	
Nitrate	mg/l NO <sub>3</sub> -N	10	0.1	U	0.81		0.05	U	0.1	ប	0.1	U	0.05	U
pH	pH units	-	.5.97		5.88		6.92		6.44		6.45		6.21	
Total Petroleum Hydrocarbons	mg/l	· 🗕	1.0	U	1.0	U	1.0	U	1.0	U	1.0	U	1.0	U
Total Organic Carbon	mg/l		2.8		3.2		1.3		2.7		2.6		2.4	
Inorganics:														
Aluminum (Total/Dissolved)	mg/l	0.2	6.5/3.5		61.3/0.2	-/U	0.2/0.2	U/U	11/6.5		4.8/5.6		21.5/0.2	-/U
Antimony (Total/Dissolved)	mg/l	0.006	0.1/0.1	U/U	0.2/0.2	U/U	0.2/0.2	U/U	0.1/0.1	UVU	0.1/0.1	U/U	0.2/0.2	U/U
Arsenic (Total/Dissolved)	mg/l	0.05	0.001/0.001	U/-	0.03/0.01	-7U	0.01/0.01	W			0.001/0.002		0.03/0.01	-/U
Barium (Total/Dissolved)	mg/l	2	0.85/0.42		1.06/0.11		0.81/0.71		0.1/0.1		0.088/0.097		0.13/0.01	
Beryllium (Total/Dissolved)	mg/l	0.004	0.002/0.002	-/U	0.01/0.01	U/U	0.01/0.01	U/U		U/U	0.002/0.002	U/U	0.01/0.01	U/U
Cadmium (Total/Dissolved)	mg/l	0.005	0.01/0.008		0.01/0.01	U/U	0.01/0.01	U/U		U/U	0.01/0.005	U/U	0.01/0.01	U/U
Calcium (Total/Dissolved)	mg/l	-	30/38		26.2/18.1		35.1/31.9		28/30	Į	27/30		25.5/25.4	
Chromium (Total/Dissolved)	mg/l	0.1	0.01/0.016	U/-	0.12/0.02	-/U	0.02/0.02	U/U		f	0.039/0.036		0.08/0.02	-70
Cobalt (Total/Dissolved)	mg/l	-	0.11/0.089		0.14/0.03		0.02/0.02	U/U	0.029/0.018		0.01/0.016	U/-	0.04/0.02	-/U
Copper (Total/Dissolved)	mg/l	1	0.038/0.028		0.10/0.02	-/U	0.02/0.02	U/U	0.026/0.027		0.014/0.026		0.03/0.02	-/U
Iron (Total/Dissolved)	mg/l	-	41/21		136/0.8		1.7/1.2		29/14		11/12		67.4/0.1	-/U
Lead (Total/Dissolved)	mg/l	0.005	0.1/0.1	U/U	0.07/0.005	-/U	0.005/0.005	U/U	0.1/0.1	U/U	0.1/0.27	U/-	0.024/0.005	-/U
Magnesium (Total/Dissolved)	mg/l	-	8.6/9.3		14.6/5.2		5.6/5.1		9.4/8.7		7.8/8.6		11.5/6.5	
Manganese (Total/Dissolved)	mg/l	0.05	5.2/4.4		5.31/2.69		0.11/0.10		6.4/5.5		6.5/6.6		13.5/2.81	
Mercury (Total/Dissolved)	mg/l	0.002	0.0003/NA		0.0002/0.0003	U/U	0.0002/0.0003	U/U			0.0012/NA	4	0.0003/0.0003	U/U
Nickel (Total/Dissolved)	mg/l	0.1	0.08/0.077		0.18/0.04	-/U	0.04/0.04	U/U			0.04/0.056	U/-	0.06/0.04	-70
Potassium (Total/Dissolved)	mg/l	-	1.3/1.3		7.5/1.4		0.9/0.8		1.9/1.6		1.4/1.7		3.3/1.3	
Selenium (Total/Dissolved)	mg/l	0.05	0.001/0.001	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.001/0.001	U/U	0.001/0.001	U/U	0.01/0.005	U/U
Silver (Total/Dissolved)	mg/l	0.1	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U
Sodium (Total/Dissolved)	mg/l	0.02	5.9/9		7.6/8.0		12.1/10.9		26/30		28/31		32.1/30.1	<u>.</u>
Thallium (Total/Dissolved)	mg/l	0.002	0.004/0.004	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.004/0.004	U/U	0.004/0.004	U/U	0.01/0.01	U/U
Vanadium (Total/Dissolved)	mg/l	-	0.05/0.05	U/U	0.14/0.05	-/U	0.05/0.05	U/U	0.05/0.05	U/U	0.05/0.05	U/U	0.05/0.05	-/U
Zinc (Total/Dissolved)	mg/1	5	0.093/0.073		0.42/0.02	-/U	0.02/0.02	<u>U/U</u>	0.076/0.067		0.031/0.055		0.11/0.02	-/U
Radiological:	•													
Gross Alpha	<b>pCi∕l</b>	-	25 +/- 5		391 +/- 93		1.8 +/- 1.7		20 +/- 4		20 +/- 4		40 +/- 15	
Gross Beta	<sub>Р</sub> СіЛ	-	46 +/- 4	i	236 +/- 54		1.8 +/- 2.1		34 +/- 4		21 +/- 4		96 +/- 12	
Radium (Tctal)	pCi/l	-	2 +/- 1		2.3 +/- 1.8		1.6 +/- 1.6		1	U	1	ប	5.1 +/- 3.1	
Uranium-234	pCi/l	-	12.3 +/- 3.8		2.8 +/- 1.3		0.0 +/- 0.6		0.6	U	1.8+/-0.5		0.8 +/- 0.9	
Uranium-235	<sub>Р</sub> СіЛ	. –	0.8 +/- 0.6		0.0 +/- 0.4	. 1	0.0 +/- 0.5		0.6	U	0.6	U	0.0 +/- 0.5	
Uranium-238	рСіЛ	-	14.7 +/- 4.3		2.2 +/- 1.1		0.0 +/- 0.5		0.6	υ	1.6+/-0.5		0.6 +/- 0.9	
Uranium (Total)		-	0.001	U	0.0145		0.0028		0.001		0.001	U	0.0034	

#### T ( 2 18 GROUNDWATER ANALY IICAL RESULTS (PHASE II)

1

		Sample ID:				MW-8B	1			MW-	<b>7</b>			
		Sample Date:	11/10/9	94	9/19/95		9/19/95		11/10/9	4	11/10/94(1	DUP)	9/21/95	;
Parameter	Units <sup>(*)</sup>	PA Human <sup>(*)</sup> Health Standard (<2500 TDS)	Vahie	Qual	Value	Qual	Value	Qual	Value	Quel	Value	Qual	Value	Qual
Volatile Organics:									1					
Acetone	ug/l	-	100	U	10	U	10	U	100	U	100	U	250	ប
Benzene	ug/l	5	5	U	5	U	5	U	5	U	5	U	130	υ
Bromodichloromethane	ug/l	100	5	U	5	U	5	[บ	5	U	5	U	130	U
Bromoform	ug/l	-	. 5	U	5	U	5	ប	5	U	5	U	130	ע
Bromomethane	ug/1	10	10	U	10	ប	10	U	10	U	10	U	250	្រ
2-Butanone (MEK)	ug/l	-	10	U	10	U	10	U	10	U	10	U	250	្រប
Carbon disulfide	ug/1	<del>-</del> .	5	U	5	U	5	U	5	U	5	U	130	U
Carbon tetrachloride	ug/1	5	5	U	5	U	5	U_	5	<u> </u>	5	U	130	U
Chlorobenzene	ug/l	100	5	U	5	U	5	U	5	U	5	U	130	U
Chlorodibromomethane	ug/l	100	5	U	5	U	5	U	5	U	5	ប	130	U
Chloroethane	ug/l	-	10	U	10	U	10	ប	10	ט	10	U	250	U
Chloromethane	ug/1	-	10	U	10	ប	10	U	10	U	10	U	250	U
Chloroform	vg/l	100	5	U	5	U	5	U	5	U	5	U	130	U
1.1-Dichloroethane	ug/l	-	5	ប	5	U	5	U	6.6		6.2		130	U
1,2-Dichlorochane	<b>vg/</b> 1	5	5	U	5	U	5	U	5	U	5	ប	130	U
1,1-Dichlorochene	ug/i	7	5	U	5	U	5	U	20		19		130	U
cis-1,2-Dichlorochene	ug/l	70	5	U	NA		NA		3,300		2,900		NA	
trans-1,2-Dichloroethene	u <b>g/l</b>	100	5	U	NA		NA		29		25		NA	
1,2-Dichlorochene (total)	ug/1	` <del>-</del>	NA		5	U	5	U	NA		NA		620	
1,2-Dichloropropane	ug/1	5	5	U	5	U	5	U	5	U	5	U	130	U
cis-1,3-Dichloropropene	vg/l	-	5	U	5	U	5	U	5	U	5	U	130	U
trans-1_3-Dichloropropene	ug/l	-	5	U	5	U	5	U	5	U	5	U	130	U
Ethylbenzene	ug/1	700	5	ប	5	U	5	U	5	U	5	U	130	U
2-Hexanone	ug/l	-	50	U	10	U	10	U	50	U	50	U	250	U
Methylene chloride	u <b>g/1</b>	5	5	U	6		6		5	U	5	U	130	U
4-Methyl-2-pentanone (MIBK)	vg/1		50	U	10	U	10	U	50	U	50	U	250	U
Styrme	vg/l	100	5	U	5	U	5	Ū	5	U	5	U	130	U
1,1,2,2-Tetrachloroethene	ug/1	-	5	ប	5	U	5	U	5	υ	5	U	130	U
Tetrachloroethene	vg/1	5	5	U	5	U	5	U	6		5.6		130	U
Toluene	vg/1	1,000	5	υ	5	υ	5	ប	5	ប	5	ប	130	U
1,1,1-Trichlorochane	ug/l	200	5	U	5	U	5	U	24		22		130	U
1,1,2-Trichlorochane	ug/l	5	5	U	5	U	5	U	5	U	5	U	130	U
Trichloroethene	vg/l	5	5	U	6		5	U	22,000		21,000		12,000	
Vinyl chloride	ug/l	2	10	U	10	U	10	U	49		47		250	U
Xyienes (Total)	ug/1	10,000	5	U	5	U	5	U	5	U	5	U	130	U

.

.

TA 18 GROUNDWATER ANALYTICAL RESULTS (PHASE II)

		Sample ID:		M	W-10A			MW	/-10B		MW-11A		MW-12A		MW-13/	
		Sample Date:	11/10/9		9/18/95		9/18/95		9/18/95(DU	P)	9/20/95		9/21/95		9/20/95	- <del></del>
		PA Human <sup>(9)</sup>	1													
		Health Standard											Value	Qual	Value	Qual
Parameter	Units <sup>(*)</sup>	(<2500 TDS)	Value	Qual	Value	Qual	Value	Quel	Value	Qual	Value	Qual	Astne	Quat	Value	<u> </u>
Miscellaneous Parameters:									0.10		0.1	U	0.1	U	0.1	υ
Fluoride	mg/l	2	0.1	U	0.1	U	0.11		0.12		0.1	U	0.14	Ŭ	0.14	
Ammonia	mg/l NH3-N	30	0.1	U	0.25		0.56		0.52				0.05	U	0.05	U
Nitrate	mg/1 NO <sub>3</sub> -N	10	0.1	U	0.05		0.05	U	0.05	U	0.05		6.11	Ŭ	7.02	
pH	pH units	-	5.36	•	4.86		7.11		7.20	U	6.08	U	1.0	U	1.0	U
Total Petroleum Hydrocarbons	mg/l	-	1.0	U	1.0	្រ	1.0	U	1.0	U	1.0 2.7	0	2.1	U	3.1	
Total Organic Carbon	mg/l		2.8		3.4		1.1		1.0		2.1		<u> </u>			<u> </u>
Inorganics:									0.000	<b>U/U</b>	7.0/0.2	-70	3.8/0.2	-/U	9.2/0.2	-70
Aluminum (Total/Dissolved)	mg/l	0.2	1.5/5.7		9.0/0.2	-/U	0.2/0.2	U/U	0.2/0.2	U/U U/U	0.2/0.2	<b>U/U</b>	0.2/0.2	U/U	0.2/0.2	U/U
Antimony (Total/Dissolved)	mg/l	0.006	0.1/0.1	U/U	0.2/0.2	U/U	0.2/0.2	U/U U/U	0.2/0.2	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U
Arsenic (Total/Dissolved)	mg/l	0.05	0.001/0.001	U/U	0.01/0.01	U/U	0.01/0.01	0/0	0.40/0.41	0.0	0.28/0.20	0/0	0.10/0.08	0.0	0.18/0.09	1
Barium (Total/Dissolved)	mg/l	2	0.095/0.28		0.12/0.06		0.46/0.46	U/U	0.40/0.41	U/U	0.01/0.01	<b>U/U</b>	0.01/0.01	U/U	0.01/0.01	U/U
Beryllium (Total/Dissolved)	mg/1	0.004	0.002/0.006		0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U
Cadmium (Total/Dissolved)	mg/l	0.005	0.01/0.013	U/-	0.01/0.01	<b>U/U</b>	0.01/0.01	0/0	37.9/39.7	0.0	40.8/39.8	0,0	23.5/24.5		32/33.2	
Calcium (Total/Dissolved)	mg/l	-	7.5/24		6.9/5.8		42.5/43.5	U/U	0.02/0.02	U/U	0.02/0.02	<b>U/U</b>	0.02/0.02	U/U	0.03/0.02	-/U
Chromium (Total/Dissolved)	mg/l	0.1	0.01/0.01	U/U	0.02/0.02	-/U	0.02/0.02	U/U	0.02/0.02	U/U	0.02/0.02	U/U	0.02/0.02	U/U	0.02/0.02	UN
Cobelt (Total/Dissolved)	mg/l	-	0.023/0.042		0.05/0.04		0.02/0.02	U/U	0.02/0.02	U/U	0.02/0.02	U/U	0.02/0.02	U/U	0.02/0.02	J-10
Copper (Total/Dissolved)	mg/l	1	0.01/0.053		0.02/0.02	U/U	0.02/0.02 1.1/0.8	0/0	1.0/0.7	0/0	34.5/23.2		23.2/14.5		50.8/16.7	1
Iron (Total/Dissolved)	mg/l	-	4.8/10		17.8/0.9		0.005/0.005	U/U	0.005/0.005	υv	0.008/0.005	-70	0.005/0.005	U/U	0.013/0.005	- <b>/</b> U
Lead (Total/Dissolved)	mg/1	0.005	0.1/0.1	<u>U/U</u>	0.013/0.005	-70	7.1/7.3	0/0	6.3/6.7	0.0	15.2/13.6		11.8/11.4		8.2/7.0	
Magnesium (Total/Dissolved)	mg/1	-	4.3/6.5		5.8/4.3 0.45/0.35		0.41/0.42		0.37/0.39		0.82/0.74		0.79/0.73		0.71/0.63	8
Manganese (Total/Dissolved)	mg/l	0.05	0.37/0.55		<ul> <li>Construction and the second sec</li></ul>	-70	0.0002/0.0003	U/U	0.0002/0.0003	<b>U/U</b>	0.0002/0.0003	U/U	100 to state a superiore a superiore a	U/U	0.0002/0.0003	U/U
Mercury (Total/Dissolved)	mg/1	0.002	0.001/NA		0.0013/0.0003	U/U	0.04/0.04	U/U		U/U	0.04/0.04	U/U	0.04/0.04	U/U	0.04/0.04	U/U
Nickel (Total/Dissolved)	mg/l	0.1	0.04/0.04	U/U	0.04/0.04	-7U	1.0/0.9	0,0	0.8/0.8	0.0	2.8/1.3		2.8/1.9		2.6/1.0	1.
Potassium (Total/Dissolved)	mg/l		0.5/0.77	U/-	2.3/0.5	νυ υ/υ	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.005	U/U	0.01/0.01	U/U
Selenium (Total/Dissolved)	mg/l	0.05	0.001/0.001	U/U	0.01/0.01	U/U	0.01/0.01	U/U		U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U
Silver (Total/Dissolved)	mg/l	0.1	0.01/0.01	U/U	0.01/0.01	0.0	3.1/3.5	0.0	2.7/3.1		23.8/23.2		21.9/22.0		18.1/19.0	
Sodium (Total/Dissolved)	mg/1	0.02	4.5/6.8		4.9/4.3	0/0	0.01/0.01	<b>U/U</b>	0.01/0.01	U/U	0.01/0.01	UU	0.01/0.01	U/U	0.01/0.01	U/U
Thallium (Total/Dissolved)	mg/l	0.002	0.004/0.004	U/U		0/0	0.05/0.05	U/U	0.05/0.05	U/U	0.05/0.05	UN	0.05/0.05	U/U	0.05/0.05	U/U
Vanadium (Total/Dissolved)	mg/l		0.05/0.05	U/U	0.05/0.05		0.03/0.03	U/U	0.02/0.02	U/U	0.05/0.02	-/U	0.04/0.02	-70	0.09/0.02	-/U
Zinc (Total/Dissolved)	mg/l	5	0.035/0.1	ļ	0.00/0.03	<u> </u>	0.02/0.02	0.0	<u></u>			<u> </u>	1			T
Radiological:				ł			1.4 +/- 1.4		0.8+/-3.5	1	9.5+/-4.7		5.7 +/- 3.1		20 +/- 7	
Gross Alpha	pCi/l	-	7+/-2	l	36+/-9		1.4 +/- 1.4 2.4 +/- 2.2		0+/-10		7.2 +/- 4.4	ļ	8.6 +/- 2.8	l	22 +/- 5	
Gross Beta	рСіЛ	<b>-</b>	8+/-4		23+/-6	1	0.2 +/- 0.4		0.5+/-0.4		1.2 +/- 2.6		0.0 +/- 2.4	ĺ	5.8 +/- 3.7	
Radium (Total)	рСіЛ	-		ע ו	0.8+/-0.5	1	0.2 +/- 0.4		0.0 +/- 0.6		0.0 +/- 0.4		0.0 +/- 0.6		0.0 +/- 0.4	
Uranium-234	рСіЛ	-	0.7 +/- 0.6		0.0 +/- 0.6		0.0 +/- 0.8		0.0 +/- 0.5		0.0 +/- 0.4		0.0 +/- 0.5		0.0 +/- 0.4	
Uranium-235	<sub>Р</sub> СіЛ	-	0.6	U	0.0 +/- 0.5	ł	0.0 +/- 0.5	l	0.0 +/- 0.6	1	0.0 +/- 0.4		0.0 +/- 0.7	ł	0.0 +/- 0.5	1
Uranium-238	рСіЛ	-	0.6	U	0.0 +/- 0.6	1	0.0012		0.0003	υ	0.0038		0.0020		0.0028	
Uranium (Total)	mg/l	-	0.001	U	0.0027	L	0.0014		0.0005	<u> </u>	L	<u></u>	1			

.

#### T 3 18 GROUNDWATER ANALY IICAL RESULTS (PHASE II)

		Sample ID:	MW-10A 11/10/94 9/18/95			MW	-10B		MW-11A	<u>۱</u>	MW-12A		MW-13A			
		Sample Date:	11/10/9	4	9/18/95		9/18/95		9/18/95(Dt	JP)	9/20/95		9/21/95		9/20/95	
		PA Human <sup>(9)</sup>						Τ								
		Health Standard							Value		Value	Qual	Value	Qual	Value	Qual
Parameter	Units <sup>(*)</sup>	(<2500 TDS)	Value	Qual	Value	Qual	Value	Qual	ASIG	Qual	Vatue	Qual	V ALUC	Quu		
Volatile Organics:		•					10	υ	10	υ	16		10	υ	10	υ
Acetone	ug/l	-	100	U	10	U	5	υ	5	Ū	5	U	5	U	5	U
Benzene	ug/l	5	5	U	5	U	5	υ	5	υ	5	Ū	5	U	5	U
Bromodichloromethane	ug/l	100	5	ע	5	U	5	υ	5	υ	5	Ū	5	U	5	U
Bromoform	ug/l	-	5	U	5	U	10	υ	10	υ	10	Ū	10	U	10	ប
Bromomethane	ug/l	10	10	U	10	U		υ	10	υ	10	Ū	10	U	10	U
2-Butanone (MBK)	ug/l	-	10	U	10	U	10	-	5	υ	5	Ū	5	Ū	5	U
Carbon disulfide	u <b>g/l</b>	-	5	ע ו	5	U	5	U	5	υ	5	Ŭ	•	U	5	U
Carbon tetrachloride	ug/l	5	5	U	5	U	5	U	5		5	Ū	. 5	Ū	5	U
Chlorobenzene	ug/1	100	5	ע	5	U	5	U	-	υ	5	Ŭ	Š	Ū	5	υ
Chlorodibromomethane	ug/1	100	5	ע	5	U	5	U	5	υ	10	υ	10	Ŭ	10	U
Chlorochane	ug/l	-	10	ע ו	10	U	10	U	10	υ	10	υ	10	Ŭ	10	Ū
Chioromethane	ug/l	-	10	ע	10	ע	10	U	10	-	5	U U	5	Ŭ	5	Ū
Chloroform	ug/l	100	5	ע	5	ע	5	U	5	U	-		90	Ŭ	5	Ū
1,1-Dichloroethane	ug/1	-	5	ע	5	U U	5	U	5	U	60	υ	50	υ	5	Ū
1.2-Dichloroethane	ug/1	5	5	ע	5	U	5	U	5	U	5	0	36			Ū
1,1-Dichloroethene	ug/1	7	5	U	5	U	5	U	5	<u> </u>	NA NA		NA		NA	<u> </u>
cis-1,2-Dichlorochene	ug/i	70	5	υ	NA		NA		NA		NA NA		NA		NA	
trans-1,2-Dichloroethene	ug/l	100	5	U	NA		NA		NA		3		190		21	1 1
1,2-Dichloroethene (total)	ug/l	-	NA		5	U	5	U	5	U	33	υ	5	U	5	U
1,2-Dichloropropane	ug/l	5.	5	U	5	U	5	U	5	U	5	υ	<u>5</u>	υ	5	Ū
cis-1,3-Dichloropropene	ug/l	-	5	υ	5	ען	5	U	5	U	5	υ		U U	5	U
trans-1,3-Dichloropropene	ug/l	-	5	U	5	ען	5	U	5	U	5	U U	3	υ	5	υ
Bthylbenzene	ug/l	700	5	U	5	ע	5	U	5	U	5	υ	10	Ū	10	Ū
2-Hexanone	ug/1	-	50	U	10	U	10	U	10	U	10	0	5	υ	5	υ
Methylene chloride	ug/l	5	5	U	5	ט	5	U	5	U	7		· ·	U	10	υ
4-Methyl-2-pentenone (MIBK)	ug/l	-	50	U	10	U	10	U	10	U	10	U	10	UU	5	U
Styrene	ug/l	100	5	υ	. 5	U	5	U	5	U	5	U	5	U	5	υ
1,1,2,2-Tetrachloroethane	ug/l	-	5	ט	5	ע	5	U	5	U	5	U	5	U U	5	υ
Tetrachlorochene	ug/l	5	5.	U	5	U	5	U	5	U	5	U	5	U U	3	υ
Toluene	ug/1	1,000	5	U	5	U	5	U	5	U	5	U	3			U
1,1,1-Trichlorochane	ug/1	200	5	υ	5	U	5	U	5	U	580		2,700	۱	5	U
1,1,2-Trichloroethane	ug/l	5	5	U	5	U	5	U	5	U	5	U	5	U	1,700	
Trichlorochene	ug/l	Ŝ	5	U	5	U	5	U	5	ע	100		1,800		Second States we were second of	a '
	ug/1	2	10	U.	10	U	10	U	10	U	18		10	U	10	U
Vinyl chloride	ug/1 ug/1	10.000	5	υ	5	U	5	U	5	U	5	U	5	U	5	U
Xylenes (Total)	ugy1	10,000														

.

7

#### TA . 18 GROUNDWATER ANALY'11CAL RESULTS (PHASE II)

.

		Sample ID:	MW-15		MW-16/	۱	MW-17A		GW-EQ	B	EB-1	
		Sample Date:	9/20/95		9/20/95		9/20/95		11/10/9	4	09/19/95	
		PA Human (*)	I			F						
		Health Standard							37.1	Qual	Value	Qual
Parameter	Units <sup>(*)</sup>	(<2500 TDS)	Value	Qual	Value	Quel	Value	Qual	Value	Quat	Varoe	Qual
Miscellaneous Parameters:			1							υ		υ
Fluoride	mg/l	2	0.29		1.32		0.1	U	0.1	- T	0.1	U
Ammonia	mg/1 NH3-N	30	0.15		0.1	U	0.1	U	0.1	ע	0.1	-
Nitrate	mg/l NO3-N	10	0.5		0.54		0.48		0.2		0.05	U
pH	pH units	<b>••</b>	7.00		4.54		6.08		5.94		6.44	
Total Petroleum Hydrocarbons	mg/l	· <del>_</del>	1.0	ט	1.0	U	1.0	U	1.0	U	1.0	U
Total Organic Carbon	mg/l	~~	3.8		3.1	<u> </u>	5.3		1.0	U	1.0	U
Inorganics:												
Aluminum (Total/Dissolved)	mg/l	0.2	1.2/2.1		22.9/2.0		79,7/0,2	-/U	0.1/0.1	U/U	0.2/0.2	U/U
Antimony (Total/Dissolved)	mg/l	0.006	0.2/0.2	U/U	1	U/U	0.2/0.2	U/U	0.1/0.1	U/U	0.2/0.2	U/U U/U
Arsenic (Total/Dissolved)	mg/l	0.05	0.01/0.01	U/U	0.01/0.01	-/U	0.04/0.01	-/U	0.001/0.001	U/U	0.01/0.01	
Barium (Total/Dissolved)	mg/i	2	0.45/0.05	Ì	0.19/0.05		0.94/0.24		0.02/0.02	U/U	0.01/0.01	U/U U/U
Beryllium (Total/Dissolved)	mg/l	0.004	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.002/0.002	U/U	0.01/0.01	U/U
Cadmium (Total/Dissolved)	mg/i	0.005	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.005	U/U	0.01/0.01 0.5/0.5	U/U
Calcium (Total/Dissolved)	mg/l		44.2/8.7		9.3/8.7		20.4/48.0		1/1	U/U U/U	0.02/0.02	U/U
Chromium (Total/Dissolved)	mg/l	0.1	0.02/0.02	U/U	0.03/0.02	U~	0.25/0.02	-/U	0.01/0.01	U/U U/U	0.02/0.02	U/U
Cobalt (Total/Dissolved)	mg/l	-	0.02/0.03	U/-	0.04/0.03		0.21/0.02	-/U -/U	0.01/0.01	U/U U/U	0.02/0.02	U/U
Copper (Total/Dissolved)	mg/l	1	0.02/0.02	U/U	0.03/0.02	-/U	0.14/0.02	-70	0.01/0.01	-/U	0.02/0.02	U/U
Iron (Total/Dissolved)	mg/l	-	3.9/0.1	-/U	48.2/0.1	-/U	360/28.1			-70 U/U	0.005/0.005	U/U
Leed (Total/Dissolved)	mg/l	0.005	0.005/0.005	<u>U/U</u>	and the second second second second	-/U	0.098/0.005	-/U	0.1/0.1	U/-	0.005/0.005	
Magnesium (Total/Dissolved)	mg/l	-	34.8/3.7		6/3.7		25.2/16.5 15.9/0.89		0.3/0.34	U/U	0.01/0.01	U/U
Manganese (Total/Dissolved)	mg/l	0.05	2.32/1.44		1.8171.44		0.0002/0.0003	U/U	0.0002/NA	U/-	0.0002/0.0003	U/U
Mercury (Tctal/Dissolved)	mg/i	0.002	0.0002/0.0003		0.0002/0.0003		concernment of the second	-/U	0.04/0.04	U/U	0.04/0.04	U/U
Nickel (Total/Dissolved)	mg/l	0.1	0.06/0.04	-/U	0.06/0.04	-/U	0.32/0.04	-70	0.04/0.04	U/U	0.5/0.5	U/U
Potassium (Total/Dissolved)	mg/l		3.3/1.6		3.7/1.6		0.01/0.01	U/U	0.3/0.3	U/U	0.01/0.01	U/U
Selenium (Total/Dissolved)	mg/l	0.05	0.01/0.01	U/U	0.01/0.01	U/U	0.01/0.01	-/U	0.01/0.01	U/U	0.01/0.01	U/U
Silver (Tctal/Dissolved)	mg/l	0.1	0.01/0.01	0/0	0.01/0.01	UN	3.6/28.1	40	1/2.4	υ/-	0.5/0.5	U/U
Sodium (Total/Dissolved)	mg/l	0.02	20.5/10.6		10.8/10.7	U/U	0.02/9.79		0.004/0.004	U/U	0.01/0.01	U/U
Thallium (Total/Dissolved)	mg/l	0.002	0.01/0.01	U/U	0.01/0.01			-70	0.05/0.05	U/U	0.05/0.05	U/U
Vanadium (Total/Dissolved)	mg/l	-	0.05/0.05	U/U	0.05/0.05	0/0	0.21/0.05	-70	0.005/0.019	U/-	0.02/0.02	U/U
Zinc (Total/Dissolved)	mg/l	5	0.02/0.04	U/-	0.15/0.04		0.62/0.02		0.005/0.019	- <u> </u>	0.04/0.04	<u>سی</u>
Radiological:									2	ש	0.3 +/- 0.7	1
Gross Alpha	pCi/l	-	30 +/- 7		61 +/- 17		116+/-41		3	U U	0.9 +/- 2.1	
Gross Beta	PCi/I	-	13 +/- 4		51 +/- 11		136 +/- 32		3	U U	0.9 +/- 2.1	1
Radium (Total)	рСіЛ	-	0.0 +/- 2.4		13 +/- 5		25 +/- 5		0.7 +/- 0.5		0.0 +/- 0.8	
Uranium-234	pCi/l	-	21 +/- 3		0.6 +/- 0.7		1.1 +/- 1.0			U	0.0 +/- 0.7	
Uranium-235	рСіЛ	<b>-</b> .	0.03 +/- 0.70		0.0 +/- 0.4		0.0 +/- 0.6		0.6		0.0 +/- 0.5	
Uranium-238	рСіЛ	<del>-</del>	20 +/- 3	{	0.6 +/- 0.7		0.5 +/- 0.9		0.001	ש	0.004/-0.5	
Uranium (Total)	mg/l		0.0499		0.0109		0.0082		0.001		0.0009	L

1

#### GROUNDWATER ANALY A CAL RESULTS (PHASE II)

		Sample ID:	MW-15		MW-16A		MW-17A	1	GW-EC	)B	EB-1	
		Sample Date:	9/20/95		9/20/95		9/20/95		11/10/9	4	09/19/9	<u>s                                    </u>
Parameter	Units <sup>(*)</sup>	PA Human <sup>(*)</sup> Health Standard (<2500 TDS)	Value	Qual	Value	Qual	Value	Qual	Value	Qual	Value	Quel
Volatile Organics:												
-	ug/l	-	11		10	U	13		100	ប	10	U
Acetone Benzene	ug/l	5	5	U	5	U	5	U	5	ע ו	5	U
Bromodichloromethane	ug/1	. 100	5	U	5	U	5	U	5	U	5	U
Bromoform	ug/1	-	5	ប	5	U	5	U	5	U	5	U
Bromonethane	ug/l	10	10	U	10	U	10	U	10	U	10	U
	ug/1 ug/1	-	10	U	10	U	10	U	10	U	10	U
2-Butanone (MEK)		_	5	Ū	5	U	5	U	5	U	5	U
Carbon disulfide	ug/l	5	5	Ū	5	U	5	U	5	บ_	5	U
Carbon tetrachloride	ug/1	100	5	Ū	5	U	5	U	5	U	5	U
Chlorobenzene	ug/l	100	5	υ	5	Ū	5	U	5	U	5	U
Chlorodibromomethane	ug/l	100	10	Ū	10	U	10	υ.	10	ט	10	U
Chloroethane	ug/l	-	10	Ŭ	10	Ū	10	ע'	10	ט	10	U
Chloromethane	ug/l	- ·	5	υ	5	Ū	5	U	5	U	5	U
Chloroform	ug/l	100	5	ľ	5	Ū	5	Ū	5	U	5	U
1,1-Dichlorochane	ug/l	-	5	υ	5	Ŭ	5	Ū	5	UU	5	U
1,2-Dichlorochane	ug/l	5	5	ប	5	Ŭ	S	Ū	5	UU	5	U
1,1-Dichloroethene	ug/l		NA		NA	<del>ا ا</del>	NA	<u> </u>	5	U	NA	1
cis-1,2-Dichloroethene	ug/l	70	NA NA		NA		NA		5	Ū	NA	
trans-1,2-Dichlorochene	ug/l	100	120		5	U	5	U	NA		5	U
1,2-Dichloroethene (total)	ug/l	-	•	υ	5	υ	5	υ	5	U	5	U
1,2-Dichloropropane	ug/l	5	5	U U	5	υ	5	Ū	5	Ū	5	U
cis-1,3-Dichloropropene	ug/1	-	5	υ	5	υ	Š	Ū	5	Ū	5	U
trans-1,3-Dichloropropene	ug/l	-	5	_	5	υ	s s	Ū	5	Ū	5	U
Ethylbenzene	ug/l	700	5	U	10	U	10	υ	50	Ū	10	U
2-Hexanone	ug/l	-	10	U	6	ļ	10	Ĭ	5	Ū	5	Ū
Methylene chloride	u <b>g/i</b>	5	00.000 <b></b>		period and the second second second	U	10	ប	50	υ	10	Ū
4-Methyl-2-pentanone (MIBK)	ug/1		10	<u>U</u>	10	U	5	Ū	5	Ŭ	5	Ū
Styrene	ug/l	100	5	U	5		5	υ	5	υ	5	υ
1,1,2,2-Tetrachloroethane	u <b>g/l</b>	-	5	U	5	U	-	U	5	υ	5	υ
Tetrachloroethene	u <b>g/l</b>	5	5	U	5	U	5	U	5	UU	5	υ
Toluene	ug/l	1,000	5	ט	5	U	5	-	5	υ	, , , , , , , , , , , , , , , , , , ,	υ
1,1,1-Trichloroethane	ug/l	200	9		5	U	5	U		UU	5	υ
1,1,2-Trichloroethane	ug/l	5	5	ט	5	U	5	U	5	-	5	υ
Trichloroethene	ug/l	5	1,100		5	U	5	U	5	U	-	UU
Vinyl chloride	ug/l	2	10	U	10	U	10	U	10	U	10	υ
Xylenes (Total)	ug/1	10,000	5	U	5	U	5	U	5	U	5	

Notes: (a) Units defined as:

(a) Units defined as: (mg/l) = milligrams per liter (pCi/l) = picocuries per liter (ug/l) = micrograms per liter
 (b) PADEP Ingestion Criteria (from PADEP Statewide Human Health Standards for Groundwater (App. B-1, Act 2)).

(c) U - Analyte not detected above quantitation limit.

(d) Results exceeding PADBP Ingestion Criteria are bold and shaded.

(c) NA - Sample not analyzed for this compound.

	PADEP State	wide Human Health						
		for Groundwater(*)						
		ial (TDS<2,500mg/l)	MW-2	MW-9A	MW-12A	MW-15	MW-18A	MW-19A
Parameter	MSC <sup>(b)</sup>	Basis for MSC <sup>(c)</sup>	10/14/96	10/14/96	10/14/96	10/15/96	10/14/96	. 10/14/96
Volatile Organics (ug/l) (4)								
Chloromethane	3	HAL	<5	<100	<5	<50	<5	<1300 / <1300 <sup>(f)</sup>
Bromomethane	10	HAL	_<2	<100	ব	<50	<5	<1300 / <1300
Vinyl chloride	2	MCL	<5	<100	ব	<50	ব	<1300 / <1300
Chloroethane	58,000	inhalation	<5	<100	<5	<50	<5	<1300 / <1300
Methylene chloride	5	MCL	<5	150 <sup>(e)</sup>	5	<50	<5	2,200 / 1,900
Acetone	10,000	ingestion	<10	<200	<10	<100	<10	<2500/<2500
Carbon disulfide	4,100	inhalation	<5	<100	<5	<50	<5	<1300 / <1300
1,1-Dichloroethene	7	MCL	<5	<100	36	<50	ব	<1300 / <1300
1,1-Dichloroethane	110	inhalation	<5	<100	77	<50	<	<1300 / <1300
cis-1,2-Dichloroethene	70	MCL	<5	460	69	<50	<5	2,900 / 2,900
trans-1,2-Dichloroethene	100	MCL	<্য	<100	ব	<50	ব	<1300 / <1300
Chloroform	100	MCL	ৎ	<100	ৎ	<50	ব	<1300 / <1300
1,2-Dichloroethane	5	MCL	<	<100	ব	<50	ব	<1300/<1300
2-Butanone	5,800	inhalation	<10	<200	<10	<100	<10	<2500/<2500
1,1,1-Trichloroethane	200	MCL	<্য	<100	2,000D <sup>(g)</sup>	<50	ব	<1300/<1300
Carbon tetrachloride	5	MCL	<5	<100	500	<50	ব	<1300 / <1300
Bromodichloromethane	100	MCL	<5	<100	ব	<50	<5	<1300/<1300
1,2-Dichloropropane	5	MCL	<	<100	<5	<50	ব	<1300 / <1300
trans-1,3-Dichloropropene	4.9 (total)	inhalation	<5	<100	<5	<50	ব	<1300 / <1300
Trichloroethene	5	MCL	<5	6,600D	850D	710	200D	400,000D / 370,000D
Dibromochloromethane	100	MCL	ব	<100	<5	<50	ব	<1300 / <1300
1,1,2-Trichloroethane	5	MCL	ব	<100	<5	<50	<	<1300 / <1300
Benzene	5	MCL <sup>.</sup>	<5	· <100	<5	<50	<	<1300 / <1300
cis-1,3-Dichloropropene	4.9 (total)	inhalation	<্য	<100	ব	<50	<5	<1300 / <1300

n

....

.

	PADEP State	wide Human Health	<u> </u>					
	Standards f	for Groundwater(*)						
	Non-Resident	ial (TDS<2,500mg/l)	MW-2	MW-9A	MW-12A	MW-15	MW-18A	MW-19A
Parameter	MSC <sup>(b)</sup>	Basis for MSC <sup>(c)</sup>	10/14/96	10/14/96	10/14/96	10/15/96	10/14/96	10/14/96
Volatile Organics (ug/l) (4)								
Bromoform	100	MCL	<5	<100	<5	<50	<5	<1300 / <1300
2-Hexanone	5	TR	<10	<200	<10	<100	<10	<2500/<2500
4-Methyl-2-pentanone	470	inhalation	<10	<200	<10	<100	<10	<2500/<2500
Tetrachloroethene	5	MCL	<5	<100	<5	<50	<5	<1300 / <1300
1,1,2,2-Tetrachloroethane	3.1	inhalation	<5	<100	ব	<50	<5	<1300 / <1300
Toluene	1,000	MCL	<5	<100	ব	<50	<	<1300 / <1300
Chlorobenzene	100	MCL	<5	<100	<5	<50	<5	<1300/<1300
Ethylbenzene	700	MCL	<5	<100	ব	<50	ব	<1300 / <1300
Styrene	100	MCL	<5	<100	<5	<50	<5	<1300/<1300
Xylenes (total)	10,000	MCL	<	<100	<্য	<50	<5	<1300 / <1300
Inorganics (mg/l) (*)								
Aluminum	0.2	MCL	2.0	43.5	0.8	0.5	41.5	10.1 / 14.6
Antimony	0.006	MCL	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2 / <0.2
Arsenic	0.05	MCL	<0.01	0.07	<0.01	⊲0.01	0.05	0.02 / 0.04
Barium	2	MCL	0.09	0.20	0.05	0.18	0.59	0.11/0.17
Beryllium	0.004	MCL	<0.01	⊲0.01	<0.01	<0.01	<0.01	<0.01 / <0.01
Cadmium	0.005	MCL	<0.01	0.01	<0.01	⊲0.01	0.01	<0.01 / <0.01
Calcium		-	134	29.5	97.6	43.9	24.8	37.6 / 39.4
Chromium	0.1	MCL	<0.02	0.16	<0.02	⊲0.02	0.06	<0.02 / 0.04
Cobalt	6.1	ingestion	<0.02	0.08	<0.02	<0.02	0.04	0.02 / 0.05
Copper	1	MCL	⊲0.02	0.05	<0.02	<0.02	0.11	<0.02 / 0.02
Iron	31	ingestion	2.9	146	13,3	2.2	139	35.1 / 62.3
Lead	0.005	MCL	<0.005	0.053	<0.005	⊲0.005	0.05	0.036 / 0.070
Magnesium	-	-	9.8	17.9	9.5	26.8	9.2	8.8 / 10.1
Manganese	0.05	MCL	1.02	16.7	0.52	0.50	1.35	7.70 / 8.81

· · · · · · · · · · · · · · · · · · ·	PADEP State	wide Human Health						
	Standards i	for Groundwater(*)						
	Non-Resident	ial (TDS<2,500mg/l)	MW-2	MW-9A	MW-12A	MW-15	MW-18A	MW-19A
Parameter	MSC <sup>(b)</sup>	Basis for MSC <sup>(c)</sup>	10/14/96	10/14/96	10/14/96	10/15/96	10/14/96	10/14/96
Inorganics (mg/l) (h)								
Mercury	0.002	MCL	<0.0002	<0.0002	<0.0002	<0.0002	0.0004	0.0003 / 0.0002
Nickel	0.1	MCL	<0.04	0.12	<0.04	<0.04	0.08	<0.04 / 0.04
Potassium			2.0	3.9	5.9	2.6	4.7	2.3 / 3.0
Selenium	0.05	MCL	⊲0.01	<0.01	<0.01	<0.01	<0.01	<0.01 / <0.01
Silv <del>er</del>	0.1	MCL	⊲0.01	<0.01	<0.01	<0.01	<0.01	<0.01 / <0.01
Sodium	- 1	-	91.1	29.4	28.9	27.1	7.0	21.2 / 22.2
Thallium	0.002	MCL	<0.01	0.01	<0.01	<0.01	0.02	<0.01 / <0.01
Vanadium	0.0058	ingestion	<0.05	0.10	<0.05	<0.05	0.10	<0.05 / <0.05
Zinc	5	MCL	0.07	0.21	0.03	<0.02	0.22	0.07 / 0.10
Miscellaneous Inorganics								
Alkalinity (mg/l)	-		95.1	55.6	120	196	63.8	84.5 / 78.5
Chloride (mg/l)	-		84.6	73.1	22.6	82.7	4.2	50.9 / 50.8
Sulfate (mg/I)	0.73	ingestion	91.7	56.6	222	47.4	26.6	47.8 / 46.8
pH (Standard Units)	-		7.38	6.30	6.47	6.94	6.50	6.21 / 6.21
Total dissolved solids (mg/l)		-	922	296	560	390	249	285 / 340
Total cyanide (mg/l)			0.04	<0.01	<0.01	<0.01	<0.01	<0.01 / <0.01
Radiological (pCi/l)								
Gross Alpha		-	0.66+/-0.66	6.51+/-1.25	0.37+/-0.37	15.42+/-1.23	1.59+/-0.31	0.62+/-0.35 / 1.08+/-0.49
Gross Beta	- 1	-	4.74+/-2.12	7.21+/-1.21	7.58+/-1.24	5.60+/-0.94	2.38+/-0.26	1.39+/-0.47 / 1.81+/-0.43
Uranium Isotope (U-234)		-	2.45+/-0.22	0.00+/-0.00	0.05+/-0.02	12.73+/-0.79	0.00+/-0.00	0.00+/-0.00 / 0.23+/-0.05
Uranium Isotope (U-235)		-	0.00+/-0.00	0.00+/-0.00	0.00+/-0.00	0.00+/-0.00	0.00+/-0.00	0.00+/-0.00 / 0.00+/-0.00
Uranium Isotope (U-238)		-	0.32+/-0.07	0.00+/-0.00	0.05+/-0.02	12.73+/-0.79	0.00+/-0.00	0.00+/-0.00 / 0.13+/-0.04
Total Uranium (ug/l)		-	0.956	0.0	0.149	38.0	0.0	0.0 / 0.388
Total Radium		_	0.15+\-0.21	1.72+/-0.29	0.50+/-0.17	0.39+/-0.14	1.40+/-0.26	1.24+/-0.28 / 1.08+/-0.22

.

.

2	PADEP State	wide Human Health						
	Standards i	for Groundwater(a)						
	Non-Resident	ial (TDS<2,500mg/l)	<b>MW-20</b>	MW-21	MW-22	SP-1	SP-2	SP-3
Parameter	MSC <sup>(b)</sup>	Basis for MSC <sup>(c)</sup>	10/14/96	10/14/96	10/15/96	8/28/96	8/28/96	8/28/96
Volatile Organics (ug/l) (4)								
Chloromethane	3	HAL	<	<5	<	<5	<5	<5/<5
Bromomethane	10	HAL	<5	<5	<	ব	<	· <5/<5
Vinyl chloride	2	MCL	<5	ব	<	<5	<5	<5/<5
Chloroethane	58,000	inhalation	<5	<5	<	ব	ব	<5/<5
Methylene chloride	5	MCL	<5	<5	<5	26	27	24/27
Acetone	10,000	ingestion	<10	<10	<10	<10	<10	31/39
Carbon disulfid <del>e</del>	4,100	inhalation	<5	ব	<5	<5	<5	<5/<5
1,1-Dichloroethene	7	MCL	<5	ব	ব	<5	<5	<5/<5
1,1-Dichloroethane	110	inhalation	<5	<5	<5	<5	<5	<5/<5
cis-1,2-Dichloroethene	70	MCL	<5	<5	<5	58	<5	<5/<5
trans-1,2-Dichloroethene	100	MCL	<	<্য	ব	<5	<5	<5/<5
Chloroform	100	MCL	<	<5	ব	ব	ব	<5/<5
1,2-Dichloroethane	5	MCL	<5	<5	<5	<5	<5	<5/<5
2-Butanone	5,800	inhalation	<10	<10	<10	<10	<10	<10/10
1,1,1-Trichloroethane	200	MCL	<5	7	ব	ব	ব	<5/<5
Carbon tetrachloride	5	MCL	<5	ব	<5	<5	<5	<5/<5
Bromodichloromethane	100	MCL	<5	<5	ব	ব	<5	<5/<5
1,2-Dichloropropane	5	MCL	<5	<5	<	<5	<5	<5/<5
trans-1,3-Dichloropropene	4.9 (total)	inhalation	<5	<5	<5	<5	<5	<5/<5
Trichloroethene	5	MCL	<5	9	<5	200	14	<5/<5
Dibromochloromethane	100	MCL	<	<5	<5	<5	<5	<5/<5
1,1,2-Trichloroethane	5	MCL	<5	<5	<5	<5	<5	<5/<5
Benzene	5	MCL	ব	<5	<5	<	<5	<5/<5
cis-1,3-Dichloropropene	4.9 (total)	inhalation	ব	<্য	<5	<5	<5	<5/<5

	PADEP State	ewide Human Health						
	Standards	for Groundwater(*)						
	Non-Resident	tial (TDS<2,500mg/l)	MW-20	MW-21	MW-22	SP-1	SP-2	SP-3
Parameter	MSC <sup>(b)</sup>	Basis for MSC <sup>(c)</sup>	10/14/96	10/14/96	10/15/96	8/28/96	8/28/96	8/28/96
Volatile Organics (ug/l) <sup>(4)</sup>								
Bromoform	100	MCL	<5	<5	<5	<	<5	<5/<5
2-Hexanone	5	TR	<10	<10	<10	<10	<10	<10/10
4-Methyl-2-pentanone	470	inhalation	<10	<10	<10	<10	<10	<10/10
Tetrachloroethene	5	MCL	<5	ব	<5	ব	<5	<5/<5
1,1,2,2-Tetrachloroethane	3.1	inhalation	<5	ব	<5	<	<5	<5/<5
Toluene	1,000	MCL	<5	ব	<5	<5	<5	<5/<5
Chlorobenzene	100	MCL	<5	<5	<5	<5	<5	<5/<5
Ethylbenzene	700	MCL	<	ব	<5	ব	<5	<5/<5
Styrene	100	MCL	<5	<5	ব	<5	<5	<5/<5
Xylenes (total)	10,000	MCL	<্য	ব	<5	<5	<	<5/<5
Inorganics (mg/l) (h)								
Aluminum	0.2	MCL	0.7	5.4	8.7	0.3	1.1	1.1/2.3
Antimony	0.006	MCL	<0.2	<0.2	<0.2	<0.2	<0.2	<0.2/<0.2
Arsenic	0.05	MCL	<0.01	0.01	0.01	<0.01	<0.01	<0.01/<0.01
Barium	2	MCL	0.78	0.18	0.26	0.07	0.07	0.1/0.11
Beryllium	0.004	MCL	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01/<0.01
Cadmium	0.005	MCL	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01/<0.01
Calcium			24.2	48.7	28.1	159	37.7	40.6/150
Chromium	0.1	MCL	<0.02	<0.02	<0.02	<0.02	0.02	0.03/0.10
Cobalt	6.1	ingestion	<0.02	<0.02	<0.02	0.04	<0.02	<0.02/0.08
Copper	1	MCL	<0.02	<0.02	<0.02	<0.02	<0.02	<0.02/<0.02
Iron	31	ingestion	1.4	20.3	16.0	15.8	3.6	3.3/49.2
Lead	0.005	MCL	<0.005	0.01	0.011	<0.005	0.012	<0.005/0.005
Magnesium	-	-	4.2	8.4	7.9	110	28.5	53,4/98.7
Manganese	0.05	MCL	0.04	2.73	0.66	2.03	0.15	0.3/2.14

	PADEP State	wide Human Health						
	Standards	for Groundwater(*)						
	Non-Resident	ial (TDS<2,500mg/l)	MW-20	MW-21	MW-22	SP-1	SP-2	SP-3
Parameter	MSC <sup>(b)</sup>	Basis for MSC <sup>(c)</sup>	10/14/96	10/14/96	10/15/96	8/28/96	8/28/96	8/28/96
Inorganics (mg/l) (h)								
Mercury	0.002	MCL	<0.0002	<0.0002	<0.0002	<0.0002	<0.0002	<0.0002/0.0003
Nickel	0.1	MCL	<0.04	<0.04	<0.04	0.07	<0.04	<0.04/0.16
Potassium	-		1.8	1.7	2.4	14.9	3.3	4.8/13.8
Selenium	0.05	MCL	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01/<0.01
Silver	0.1	MCL	<0.01	<0.01	<0.01	<0.01	⊲0.01	<0.01/<0.01
Sodium		-	14.1	40.8	8.2	24.9	42.3	44.3/22.4
Thallium	0.002	MCL	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01/<0.01
Vanadium	0.0058	ingestion	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05/<0.05
Zinc	5	MCL	<0.02	0.02	0.05	<0.02	0.02	0.02/0.04
Miscellaneous Inorganics								
Alkalinity (mg/l)			126	56.7	44.5	652	134	240/630
Chloride (mg/l)			3.0	51.7	35.9	35.4	96.8	104/34.2
Sulfate (mg/l)	0.73	ingestion	<5.0	48.0	26.9	16.2	9.9	64.2/13.7
pH (Standard Units)		-	7.35	6.31	6.38	6.99	7.91	7.43/6.93
Total dissolved solids (mg/l)		-	225	462	199	NA	NA	NA/NA
Total cyanide (mg/l)		-	<0.01	<0.01	<0.01	NA	NA	NA/NA
<u>Radiological (pCi/l)</u>								
Gross Alpha		-	1.23+/-0.40	2.19+/-0.81	2.30+/-0.37	25.83+/-3.07	14.48+/-2.19	4.00+/-3.00 / 4.27+/-2.85
Gross Beta		-	2.95+/-0.54	0.48+/-0.48	2.49+/-0.55	21.35+/-1.59	6.05+/-1.17	17.23+/-2.64 / 20.96+/-2.56
Uranium Isotope (U-234)		-	0.00+/-0.00	0.20+/-0.05	0.00+/-0.00	13.65+/-1.21	6.30+/-0.34	1.22+/-0.14 / 2.19+/-0.15
Uranium Isotope (U-235)	-		0.00+/-0.00	0.00+/-0.00	0.00+/-0.00	0.20+/-0.10	0.07+/-0.03	0.00+/-0.00 / 0.00+/-0.00
Uranium Isotope (U-238)	-		0.00+/-0.00	0.09+/-0.03	0.00+/-0.00	9.65+/-0.92	5.00+/-0.29	0.71+/-0.09 / 1.12+/-0.10
Total Uranium (ug/l)	-	- 1	. 0.0	0.269	0.0	28.8	14.92	2.11 / 3.34
Total Radium			0.55+/-0.16	1.22+/-0.24	1.75+/-0.28	0.40+/-0.18	0.32+/-0.15	0.22+/-0.16 / 0.16+/-0.12

- (a) Pennsylvania Department of Environmental Protection proposed statewide health standards for groundwater; Title 25, Annex A 6/13/96.
- (b) MSCs Medium- Specific Concentrations; the values used to determine the MSCs are the concentrations of regulated substances that must be met in order to demonstrate attainment of a statewide health standard.

(c) Basis for MSC:

(Drinking Water Regulations and Health Advisories. Office of Water. EPA 822-R-96-001).

(2) HAL - Lifetime Health Advisory Level

(3) TR - Threshold of Regulation.

(d) ug/l is micrograms per liter or parts per billion (ppb).

(e) Bold indicates sample result exceeds the proposed PADEP Human Health Standard.


(f) --/-- is a duplicate sample.


(g) "D" indicates the result was obtained from a laboratory diluted sample.

(h) mg/l is milligrams per liter or parts per million (ppm).


(i) pCi/l is picoCuries per liter.

<sup>(1)</sup> MCL - Maximum Contaminant Level as established by the U.S. EPA, 1996





	T			·····			<u> </u>	
9( <b>)</b> 2A2		PERIOD	GROUP (SYMBOL)	THICKNESS (IN FEET)	FORMATION (SYMBOL)	COLUMNAR	MEMI OTHE	BER, BEDS, AND R MINOR UNITS
DRAWING		PENNSYLVANIAN	CONEMAUGH (Pc)	500-750	GLENSHAW (Pcg) CASSELMAN (Pcc)		CONNELLSV CLARKSBUR MORGANTOW WELLERSTON BIRMINGHAM DUQUESNE AMES LIMES HARLEM COL PITTSBURGH SALTSBURG UPPER BAKI WOODS RUN CAMBRIDGE BUFFALO SA BRUSH CREI BRUSH CREI BRUSH CREI BRUSH CREI BRUSH CREI BRUSH CREI BRUSH CREI BRUSH CREI	SBURGH LIMESTONE ILLE SANDSTONE G LIMESTONE IN SANDSTONE IN SANDSTONE IN CLAY SHALE COAL STONE AL RED BEDS SANDSTONE SECTION UNDERLYING STUDY AREA ERSTOWN COAL LIMESTONE ERSTOWN COAL LIMESTONE ERSTOWN COAL LIMESTONE EK SHALE EK LIMESTONE EK SHALE EK LIMESTONE EK COAL ONING SANDSTONE
	,'SES O	R PITTSBURG	ID SHALES, 1	PROPERTIES A 1976, PENNS	ND YLVANIA	SP BLA WESTINGH PITT <b>SUMM</b> ITER CONSUL	PREPAR DRSVILLE, PREPAR OUSE ELE SBURGH, INGS TANTS INC	TIGRAPHIC COLUMN METALS PLANT PENNSYLVANIA ED FOR CTRIC CORPORATION PENNSYLVANIA DRAWING NUMBER 93132A2
ł						DRAWN BY: CHECKED BY	S. SWARTZBE	CK         DATE:         11-7-94           DATE:         11-8-94
l	REVISIO	N DATE		DESCRIPTIC	ON	APPROVED BY:	W. BAUGHMAN	DATE: 11-8-94



-

## THIS PAGE IS AN OVERSIZED DRAWING OR FIGURE, THAT CAN BE VIEWED AT THE RECORD TITLED: 93132E3: FIGURE 5 PHASE I SAMPLE LOCATION PLAN SPECIALITY METALS PLANT BLAISVILLE, PENNSYLVANIA

### WITHIN THIS PACKAGE...OR, BY SEARCHING USING THE DRAWING NUMBER: 93132E3

NOTE: Because of this page's large file size, it may be more convenient to copy the file to a local drive and use the Imaging (Wang) viewer, which can be accessed from the Programs/Accessories menu.

## THIS PAGE IS AN OVERSIZED DRAWING OR FIGURE, THAT CAN BE VIEWED AT THE RECORD TITLED: 93132F1: FIGURE 6 PHASE II SAMPLE LOCATION PLAN SPECIALITY METALS PLANT BLAIRSVILLE, PENNSYLVANIA

## WITHIN THIS PACKAGE...OR, BY SEARCHING USING THE DRAWING NUMBER: 93132F1

NOTE: Because of this page's large file size, it may be more convenient to copy the file to a local drive and use the Imaging (Wang) viewer, which can be accessed from the Programs/Accessories menu.

**D-2** 


## THIS PAGE IS AN OVERSIZED DRAWING OR FIGURE, THAT CAN BE VIEWED AT THE RECORD TITLED: 93132E63: FIGURE 7 LOCATION MAP FORMER ZIRCALOY BURN AREA SPECIALITY METALS PLANT

BLAIRSVILLE, PENNSYLVANIA

## WITHIN THIS PACKAGE...OR, BY SEARCHING USING THE DRAWING NUMBER: 93132E63

NOTE: Because of this page's large file size, it may be more convenient to copy the file to a local drive and use the Imaging (Wang) viewer, which can be accessed from the Programs/Accessories menu.





t r

## THIS PAGE IS AN OVERSIZED DRAWING OR FIGURE, THAT CAN BE VIEWED AT THE RECORD TITLED: 93132E61: FIGURE 9 LOCATION MAP FORMER ZIRCALOY BURN AREA SPECIALITY METALS PLANT BLAIRSVILLE, PENNSYLVANIA

### WITHIN THIS PACKAGE...OR, BY SEARCHING USING THE DRAWING NUMBER: 93132E61


NOTE: Because of this page's large file size, it may be more convenient to copy the file to a local drive and use the Imaging (Wang) viewer, which can be accessed from the Programs/Accessories menu.

**D-4** 



۰.

#### GAMMA SPECTROMETRY U-235 DATA vs. MS-2 DATA CORRELATION




brm\132\MS-2 Correlation.xis


# THIS PAGE IS AN OVERSIZED DRAWING OR FIGURE, THAT CAN BE VIEWED AT THE RECORD TITLED: 93132E41: FIGURE 11 FENCE DIAGRAM FORMER ZIRCALOY BURN AREA SPECIALITY METALS PLANT


**BLAIRSVILLE, PENNSYLVANIA** 


### WITHIN THIS PACKAGE...OR, BY SEARCHING USING THE DRAWING NUMBER: 93132E41


NOTE: Because of this page's large file size, it may be more convenient to copy the file to a local drive and use the Imaging (Wang) viewer, which can be accessed from the Programs/Accessories menu.














## THIS PAGE IS AN OVERSIZED DRAWING OR FIGURE, THAT CAN BE VIEWED AT THE RECORD TITLED: 93132F8: FIGURE 18 SITE PLAN SPECIALITY METALS PLANT BLAIRSVILLE, PENNSYLVANIA

## WITHIN THIS PACKAGE...OR, BY SEARCHING USING THE DRAWING NUMBER: 93132F8

NOTE: Because of this page's large file size, it may be more convenient to copy the file to a local drive and use the Imaging (Wang) viewer, which can be accessed from the Programs/Accessories menu.