WBS: 9.3.7 QA: N/A

Civilian Radioactive Waste Management System Management & Operating Contractor

Monthly Summary Report

July 1994

Prepared for:

U.S. Department of Energy Office of Civilian Radioactive Waste Management 1000 Independence Avenue, S.W. Washington, D.C. 20585

Prepared by:

TRW Environmental Safety Systems Inc. 2650 Park Tower Drive Suite 800 Vienna, Virginia 22180

> Under Contract Number DE-AC01-91RW00134

9410310235 941018 PDR WASTE WM-11 PDR

EXECUTIVE SUMMARY

General Managers's Summary

During the month of July 1994, the Management and Operating (M&O) contractor assisted in a DOE performance audit of the Exploratory Studies Facility (ESF) Design Packages, continued progress in the Tunnel Boring Machine (TBM) assembly, conducted GA-9 Legal-Weight Truck (LWT) durability testing, and directed the Operational Readiness Review (ORR) identification of potential hold points. Of key importance was the withdrawal of the ESF Design Package 2C and resolution of the ORR potential hold points, possibly causing a delay in the startup on the TBM operations. The M&O also participated at the Nuclear Waste Technical Review Board meeting conducted in Denver, CO. Areas addressed were the Proposed Program Approach, Radionuclide Mobilization and Migration Overview, Ground Water Transport of Radionuclides, and Transportation of Spent Nuclear Fuel. The briefing was well received by the board and technical staff.

Highlights for this reporting period are as follows:

- Supported the performance-based DOE audit of ESF Package 2C. Package 2C was withdrawn from the M&O Configuration Control Board (CCB) process primarily due to the identification of 15 potential Corrective Action Reports (CARs). Re-examination of the design control process and the package will be conducted. The actual schedule for release will be determined after reviewing open CARs and their impact on the package's products.
- The readiness review team conducted a review of Yucca Mountain and the Las Vegas offices for start of construction of the ESF using the TBM. The team completed the review of 85 attributes out of 118 identified in the Implementation Plan for 23 separate core requirements; however, all activities considered essential for initial checkout and testing of the TBM were reviewed. A report is being prepared for review by the Readiness Review Board identifying 37 open item reports of which 24 pertain to the initial checkout and testing phases of TBM operations.
- Assembly of the TBM has progressed significantly and is nearing completion including final adjustments, welding of the cutterhead, installation of the roof shield, and testing of the hydraulic and electrical control systems activities. Movement of the TBM was interrupted by breakage of several transport roller components. Replacement and repair of the damaged transport rollers was completed, and an 8-inch hydraulic ram was obtained to facilitate moving the machine forward in the first week of August 1994. In the Starter Tunnel, the concrete runway from the assembly area to the tunnel portal was completed, and assembly and placement of forms for the concrete gripper walls in the Starter Tunnel began.
- Completed the Value Engineering study report on the power distribution for the North Portal from the Canyon substation. An alternative that will save approximately \$7.1M over the baseline was recommended. YMSCO and the design organization are evaluating this recommendation.

- The GA-9 LWT Trailer Durability Test commenced on July 11, 1994, at Allied Signal Automotive Proving Ground. The 30,000 equivalent miles (900 actual miles) hold point was reached on July 19, 1994. No major incidents have occurred during this test period.
- Completed the review and validation of the first draft of the 1994 Spent Fuel Discharge Projections data set. Comparison of 1994 projections to 1993 projections revealed variances in the total predicted spent-fuel discharge for some individual reactors and the total predicted spent-fuel discharge as being greater than the 1993 projection. The magnitudes of these differences do not seem to be related to the magnitude of changes in the assumption for burnup and capacity factors. Since the third draft of the RW-859 is being modified, the spent fuel projection will have to be redone.

The following are identified as concerns:

• Based on the results of the performance-based DOE audit, YMP-94-01, the M&O withdrew the ESF Design Package 2C. Corrective actions are in progress to re-examine the Design Control Process and address the overall concerns expressed during the audit. Based on Package 2C results and findings, the August 8, 1994, startup of the Tunnel Boring Machine will most likely not meet this scheduled milestone.

Performance Measurement Cost and Schedule Variance

												Actuals Th	ru 7/31/199	14
		l	CURRENT	MONTH				FISCA	L YEAR-TO	DATE		AT	COMPLE	TE
WRS	TITLE		EARNED		VAR	ANCE		EARNED		VAR	IANCE			
1125		BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC
1.2	YMP	4,468	4,940	4,825	472	116	46,703	44,004	45,509	(2,699)	(1,505)	57,336	58,900	(1,564)
3.0	MRS PROJECT	2,389	2,662	1,804	273	858	22,863	21,519	20,112	(1,344)	1,407	29,881	29,712	169
9.1	PROGRAM QUALITY	262	262	260	0	2	2,774	2,774	2,776	0	(2)	3,631	3,629	2
0.2	SVS INTEG & COMP	1,109	995	816	(114)	179.	9,297	8,993	8,722	(304)	271	12,341	12,291	50
		161	150	95	m	55	1 552	1.552	1.345	0	207	1,917	1,747	170
9.3.2 & 9.3.3	STRATEGIC PLNG & INTNIL	151	150	35	(1)	55	1,002							_
9.3.5	PROGRAM CONTROL & ADMIN	123	125	110	2	15	1,331	1,228	999	(103)	229	1,661	1,604	57
9.3.6	INFORMATION MGMT	1,481	1,481	1,179	0	302	10,630	10,630	10,223	0	407	16,470	15,751	719
	TRACE TERMA LIADIL FTV											4,473	4,473	0
9.3.7	LEASE TERM. LIABILITT	1		0.000	(22)	1 627	05 150	00 700	89 686	(4.450)	1.014	127.710	128,107	(397)
	TOTAL PROGRAM	1 9,983	10,615	9,089	0.32	1,547	1 22,120	70,100	00,000	(4,450)	1			

WASTE MANAGEMENT SYSTEM FY 1994 M/E JULY CRWMS M&O PMS DATA (\$000)

WBS 1.2 Yucca Mountain Site Characterization Project (YMP)

The current period schedule variance of \$472K/11% reflects recovery of variances in Regulatory and ESF. All other variances are within tolerance.

WBS 3.0 Monitored Retrievable Storage (MRS)

The current period schedule variance of \$273K/11% is due primarily to late tasking of the effort being performed by Sandia National Labs (SNL) in support of the Transportation Systems Casks. Additional resources have been added at SNL, and they are expected to complete all assigned tasks, with the exception of Burnup Credit by fiscal year end.

The current period cost variance of \$858K/32% is due primarily to accrual/billing lags for work performed by labs and subcontractors and MRS activities that have been less than expected due to refocusing of the program toward MPCs.

WBS 9.1 Program Quality Assurance

All variances are within tolerance.

WBS 9.2 Systems Integration and Compliance (SI&C)

The current period cost variance of \$179K/18% is primarily due to the cancellation of a followon stakeholder workshop planned in July 1994 (due to the expense of the February 1994 workshop), a reversal of the June Winston & Strawn accrual, and assigning Regulatory and Compliance staff members to higher priority Las Vegas tasks. The current period schedule variance of (\$114K/10%) is primarily due to a customer decision to delay the QAP-3-1 delivery of Revision 2 of the CRWMS requirements document. Revisions of other System Requirements Documents slipped as a result of the delay. Revision 2 of the System Requirements Documents will slip approximately 2 months. Since there is no near-term schedule dependence on this revision, there is no impact. Work and funding for the revision to the System Requirements Documents is being deferred to FY95. A Technical Direction Letter to this effect is forthcoming.

WBS 9.3.2/3 Strategic Planning and International Waste Management

The current period cost variance of 55K/37% and the cumulative cost variance of 207K/13% is due to a decision by the client not to pursue a technical support contract with LLNL and reduced labor costs due to a special assignment of staff to work Las Vegas effort in support of a suitability approach briefing for RW-1. No program impact and corrective actions are required. The LLNL activity has been deleted from the forecast.

WBS 9.3.5 Program Control and Administration

The cumulative cost variance of \$229K/19% is due to an underrun in three primary areas: 1) Program and Schedule Performance Analysis resulting from a Program Summary Level Network not being available; 2) not performing the documenting of the S/W procedure for the LAN; and 3) a reduced level-of-effort support for PACs Operations. In addition, the staff build-up was slower than planned over the course of the fiscal year. A Technical Direction Letter is in process to change the workscope from documenting Software Procedure for the LAN to writing the cost and schedule estimating guidelines.

WBS 9.3.6 Information Management

The current period cost variance of \$302K/20% is due to the delay in booking of ITR and Management and InfoSTREAMS ODC. The actual costs will be reflected in future months.

TABLE OF CONTENTS

]	Page
EXECUTIVE SU	JMMARY	. i
1. INTRODUC	۲ION	1
1.1 PURPO	OSE AND SCOPE	1
1.2 ORGA 1.3 PROG	NIZATION OF THE MONTHLY SUMMARY REPORT	1 2
2. M&O MANA	AGEMENT STAFF ACTIVITIES	3
2.1 CONT2.2 FINAN2.3 HUMA2.4 INFOR2.5 MANA	RACTS AND SUBCONTRACTS NCE AND ADMINISTRATION AN RESOURCES RMATION MANAGEMENT SERVICES	3 3 4 4
3. M&O CWBS	MONTHLY PROGRESS/UPDATE REPORT	5
3.1 YUCC	A MOUNTAIN SITE CHARACTERIZATION PROJECT	. 5
$\begin{array}{c} 3.1.1\\ 3.1.2\\ 3.1.3\\ 3.1.4\\ 3.1.5\\ 3.1.6\\ 3.1.7\\ 3.1.8\\ 3.1.9\\ 3.1.10\\ 3.1.11\\ 3.1.12\\ 3.1.13\end{array}$	Systems EngineeringWaste PackageSite InvestigationsRepositoryRegulatoryExploratory Studies FacilityTest FacilitiesProject ManagementQuality AssuranceInformation ManagementEnvironmental, Safety and HealthInstitutionalSupport Services	5 9 12 16 19 23 27 29 32 34 34 36 38 40
3.2 MONI	TORED RETRIEVABLE STORAGE (MRS) PROJECT	. 43
3.2.1 3.2.2 3.2.3 3.2.4 3.2.5 3.2.6	Systems Engineering Site Investigations MRS Facility Regulatory Engineering Development Project Management	. 43 . 47 . 50 . 52 . 55 . 58

TABLE OF CONTENTS (Continued)

.

		Page
	3.2.7	Quality Assurance
	3.2.8	Information Management 63
	3.2.9	Environmental, Safety and Health
	3.2.10	Institutional
	3.2.11	Support Services 70
3.3	TRANS	SPORTATION SYSTEM 73
	3.3.1	Systems Engineering
	3.3.2	Casks
	3.3.3	Transportation - Support Systems 81
	3.3.4	Regulatory
	3.3.5	Transportation - Project Management
	3.3.6	Quality Assurance
	3.3.7	Transportation - Information Management
	3.3.8	Environmental, Safety and Health
	3.3.9	Institutional
	3.3.10	Transportation - Support Services
3.4	WAST	E ACCEPTANCE 101
	3.4.1	Waste Acceptance Process and Operations Support
	3.4.2	Economic Studies
	3.4.3	Data Collection Studies 106
3.5	QUAL	ITY ASSURANCE 109
	3.5.1	Program Quality Assurance 109
3.6	SYSTE	EMS INTEGRATION AND COMPLIANCE
	3.6.1	Systems Engineering
	3.6.2	Systems Planning and Integration 118
	3.6.3	Configuration Management
	3.6.4	Regulatory Policy and Requirements
	3.6.5	Regulatory Integration
3.7	STRAT	TEGIC PLANNING
	3.7.1	Strategic Planning
	3.7.2	International Waste Management Technology

TABLE OF CONTENTS (Continued)

3.8	PROGI	PROGRAM CONTROL AND ADMINISTRATION													
	3.8.1	Program Control and Administration	7												
3.9	INFOR	MATION MANAGEMENT 14	-1												
	3.9.1	Information Resources Management	-1												
APPEND APPEND APPEND	DIX A - DIX B - DIX C -		1 1 1												

****_

LIST OF FIGURES

3-1.	MGDS - Systems Engineering Activity Schedule	7
3-2.	MGDS - Systems Engineering Cost and Schedule Summary	8
3-3.	MGDS - Waste Package Activity Schedule	10
3-4.	MGDS - Waste Package Cost and Schedule Summary	11
3-5.	MGDS - Site Investigations Activity Schedule	14
3-6.	MGDS - Site Investigations Cost and Schedule Summary	15
3-7.	MGDS - Repository Activity Schedule	17
3-8.	MGDS - Repository Cost and Schedule Summary	18
3-9.	MGDS - Regulatory Activity Schedule	21
3-10.	MGDS - Regulatory Cost and Schedule Summary	22
3-11.	MGDS - ESF Activity Schedule	25
3-12.	MGDS - ESF Cost and Schedule Summary	26
3-13.	MGDS - Test Facilities Cost and Schedule Summary	28
3-14.	MGDS - Project Management Activity Schedule	30
3-15.	MGDS - Project Management Cost and Schedule Summary	31
3-16.	MGDS - Quality Assurance Cost and Schedule Summary	33
3-17.	MGDS - Information Management Cost and Schedule Summary	35
3-18.	MGDS - ES&H Cost and Schedule Summary	37
3-19.	MGDS - Institutional Cost and Schedule Summary	39
3-20.	MGDS - Support Services Cost and Schedule Summary	42
3-21.	MRS - Systems Engineering Activity Schedule	45
3-22.	MRS - Systems Engineering Cost and Summary Schedule	46
3-23.	MRS - Site Investigations Activity Schedule	48
3-24.	MRS - Site Investigations Cost and Schedule Summary	49
3-25.	MRS - Facility Cost and Schedule Summary	51
3-26.	MRS - Regulatory Activity Schedule	53
3-27.	MRS - Regulatory Cost and Schedule Summary	54
3-28.	MRS - Engineering Development Activity Schedule	56
3-29.	MRS - Engineering Development Cost and Schedule Summary	57
3-30.	MRS - Project Management Activity Schedule	59
3-31.	MRS - Project Management Cost and Schedule Summary	60
3-32.	MRS - Ouality Assurance Cost and Schedule Summary	62
3-33.	MRS - Information Management Cost and Schedule Summary	64
3-34.	MRS - ES&H Activity Schedule	66
3-35.	MRS - ES&H Cost and Schedule Summary	67
3-36.	MRS - Institutional Cost and Schedule Summary	69
3-37.	MRS - Support Services Cost and Schedule Summary	71
3-38.	Transportation - Systems Engineering Activity Schedule	75
3-39.	Transportation - Systems Engineering Cost and Schedule Summary	76
3-40.	Transportation - Casks Activity Schedule	. 9 79
3-41	Transportation - Casks Cost and Schedule Summary	80
3-42	Transportation - Support Systems Activity Schedule	82
3-43.	Transportation - Support Systems Cost and Schedule Summary	83

Page

LIST OF FIGURES (Continued)

Page

3-44.	Transportation - Regulatory Cost and Schedule Summary
3-45.	Transportation - Project Management Cost and Schedule Summary
3-46.	Transportation - Quality Assurance Cost and Schedule Summary 89
3-47.	Transportation - Information Management Cost and Schedule Summary 91
3-48.	Transportation - ES&H Activity Schedule
3-49.	Transportation - ES&H Cost and Schedule Summary
3-50.	Transportation - Institutional Activity Schedule
3-51.	Transportation - Institutional Cost and Schedule Summary
3-52.	Transportation - Support Services Cost and Schedule Summary 99
3-53.	W/A - Process and Operations Activity Schedule
3-54.	W/A - Process and Operations Cost and Schedule Summary 103
3-55.	W/A - Economic Studies Cost and Schedule Summary 105
3-56.	W/A - Data Collection Studies Activity Schedule 107
3-57.	W/A - Data Collection Studies Cost and Schedule Summary 108
3-58.	Quality Assurance Cost and Schedule Summary 111
3-59.	SI&C - Systems Engineering Activity Schedules 116
3-60.	SI&C - System Engineering Cost and Schedule Summary 117
3-61.	SI&C - Systems Planning and Integration Activity Schedule
3-62.	SI&C - System Planning and Integration Cost and Schedule Summary 120
3-63.	SI&C - Configuration Management Activity Schedule
3-64.	SI&C - Configuration Management Cost and Schedule Summary 123
3-65.	SI&C - Regulatory Policy and Support Activity Schedule
3-66.	SI&C - Regulatory Policy and Support Cost and Schedule Summary 127
3-67.	SI&C - Regulatory Integration Activity Schedule
3-68.	SI&C - Regulatory Integration Cost and Schedule Summary
3-69.	Strategic Planning Cost and Schedule Summary 134
3-70.	International Waste Management Technology Cost and Schedule Summary 136
3-71.	Program Control and Administration Activity Schedule
3-72.	Program Control and Administration Cost and Schedule Summary 140
3-73.	Information Resource Management Activity Schedule
3-74.	Information Resource Management Cost and Summary Schedule
	,

 \sim

INTENTIONALLY LEFT BLANK

• _____

1. INTRODUCTION

1.1 PURPOSE AND SCOPE

This Management and Operating (M&O) Contractor's Monthly Summary Report has been prepared to provide both the M&O and Office of Civilian Waste Management (OCRWM) managers with activity and cost updates. This document is a compilation of reports that addresses both the M&O Management and Contract Work Breakdown Structure (CWBS) (direct) elements.

1.2 ORGANIZATION OF THE MONTHLY SUMMARY REPORT

Section 1, Introduction, describes the purpose and scope of the M&O Monthly Summary Report and the Program Management Analyses Criteria.

Section 2, M&O Management Staff Activities, provides monthly activity summaries from Contracts and Subcontracts (C&SC), Finance and Administration (F&A), Human Resources (HR), Information Management Services (IMS), and Management Systems (MS) (non-Budget and Reporting (B&R) activities).

Section 3, M&O CWBS Monthly Summary Report, provides detailed summary reports from each of the following CWBS areas: Yucca Mountain Site Characterization Project (YMP), Monitored Retrievable Storage (MRS), Transportation System (TRANS), Waste Acceptance (WA), Quality Assurance (QA), Systems Integration and Compliance (SI&C), Strategic Planning (SP), International Programs (IP), Program Control and Administration (PC&A), and Information Resources Management (IRM). Each CWBS area reports the individual B&R progress by describing progress during the reporting period; identifying deliverables, publications, and presentations; presenting planned work for next month and major near-term milestones; and documenting any issues and concerns. B&R Cost and Schedule data charts, where applicable, accompany each applicable B&R paragraph to support variance analysis descriptions.

Appendix A contains M&O Cost/Obligation Variance, Performance Measurements Data, and Staffing Levels Charts for YMP, MRS, TRANS, WA, QA, SI&C, and Program Management (PM) elements of the CWBS.

Appendix B, FY94 M&O Major Deliverable Status, identifies all major M&O deliverables as defined in the Work Authorization Directives (WADs). It further distinguishes which items have been delivered either early, on-time, or late, and/or have a Baseline Change Request (BCR) number.

Appendix C, M&O Monthly Progress/Update Summary, provides monthly financial reporting data representing the revised B&R values, cumulative totals, and variances.

1.3 PROGRAM MANAGEMENT ANALYSIS CRITERIA

Variance analysis thresholds have been established at both the B&R and the WAD level. The The thresholds are: 1) $\pm 10\%$ and \$25K for the current month cost and schedule variance; and 2) (d 2) $\pm 10\%$ for the cumulative cost and schedule and at complete variance. The data is provided in two formats at the B&R level: 1) Cost Performance Reports (CPRs) showing cost and schedule discrete and level-of-effort work for FY94 newly funded work, FY93 PRs) Y93 deferred work to be performed in FY94, and carryover commitments from prior years to be b be expended in FY94; and 2) cost graphs reflecting the sum of all costs to be expended in FY94 and incremental funding status. Appendix A summarizes this same data rolled-up to the WAD level. and vel. Lease termination is now shown as a separate budget line item only on the total program CPR CPR chart and is integrated into the budget on the CPR graph. Cost graphs now depict FY94 funding, previously funded values (for carryover Commitnitments/Deferred Work from FY93), and a Total Funding line with the two funding sources ces combined. Appendix C, the Monthly Progress/Update Summary Report, summarizes the B&R/WAD cumulative Budgeted Cost of Work Scheduled (BCWS), and the corresponding cumulative AD ive Financial Information System actuals. Changes to the baseline this month are a result of MODs A037 and A038. MOD A037 reobligated FY93 funds to 1.2.06. MOD A038 deobligated unearned FY94 1st Quarter Award ard Fee from all B&Rs and reobligated it to 1.2.06. Rounding differences of up to \$2K may occur between the Variance Explanations and nd corresponding charts due to the rounding method used. The monthend July charts and graphs continue to reflect a comprehensive bottoms-up forecast of the FY94 Deferred and Commitment efforts that are on contract. Minor amounts of potential ist ial deferrable work to FY95 are also in the forecast. The total program negative variance at complete is a result of additional effort for Exploratory Studies Facility Subsurface Design at

To either mitigate or reduce this Variance at Completion, a WAD change is near completion to fund new tasks.

personnel working unbudgeted overtime in support of new DOE-requested tasks.

Please note that in the Budget and Forecast, MOD A038, has been adjusted in WBS 3.0 and 9.0 areas. The adjustment for the deobligated and reobligated (A037 and A038) in 1.2's B&Rs will occur in M/E August performance measurement data.

ξn

to

0

n

1

2. M&O MANAGEMENT STAFF ACTIVITIES

2.1 CONTRACTS AND SUBCONTRACTS

- Received DOE approval of all remaining FY93 teammate definitization packages. The DOE contracting officer advised that DOE's review of FY94 teammate packages should be completed on or about August 22, 1994.
- Completed draft copies of the SAIC teaming agreement, single source justification, Request for Proposal (RFP) with the Statement of Work (SOW) and other attachments, and the model subcontract format. Provided copies for comment to DOE Headquarters and YMSCO.
- Received SAIC staffing plan and SOW from the Contracting Officer's Technical Representative (COTR) in Las Vegas to be used in the RFP. The staffing plan and SOW have been reviewed and approved by M&O management in Las Vegas.
- Awarded contract to Carpenter Seller & Associates for Architectural/Engineering services for Wyandotte building in Las Vegas.
- A 3-year option agreement for the letter-of-credit was approved by the Contracting Officer. The agreement extends the period of performance for banking services through July 1997.

2.2 FINANCE AND ADMINISTRATION

- Supported DOE Headquarters Accounting Office in auditing M&O 1993 commitments.
- Met with DOE Headquarters Accounting Office for clarification on Phase II of the Management Analysis Reporting System (MARS) implementation.

2.3 HUMAN RESOURCES

- Facilitated the Project Management Organization (PMO) offsite held from June 29, 1994
 July 1, 1994, in Las Vegas. The offsite focused on identification of responsibilities for the office managers, integrators, and cross-functional strategic planning and technical integration group.
- Kicked off a training needs analysis of the Contracts/Subcontracts and Systems Engineering organizations. This analysis is designed to determine the baseline training requirements for all M&O employees. The information will then be entered into the new training database.
- Facilitated the System Engineering offsite in Denver at which Duke, MKE, Fluor Daniel, and TRW presented their company approach to system engineering. In general, there is considerable synergy in the system engineering approaches of these four companies.

• Facilitated a joint DOE/M&O off-site for Waste Acceptance, Storage and Transportation on July 18-19, 1994. Mission and strategies were articulated and discussed.

2.4 INFORMATION MANAGEMENT SERVICES

• The Vienna Videoconference Center (VCC) was used for 46.55 hours in July 1994 and involved approximately 224 Vienna participants.

2.5 MANAGEMENT SYSTEMS

- Submitted proposed WAD revisions for IRM to remove \$719K and for Strategic Planning and International Programs to add \$340K for repository impacts of plutonium waste.
- Completed the Conceptual Draft Award Fee Period 5 Performance Evaluation Plan. This plan is a significant departure from previous plans in that it contains fewer, high priority, results oriented criteria and measures.

3. M&O CWBS MONTHLY PROGRESS/UPDATE REPORT

3.1 YUCCA MOUNTAIN SITE CHARACTERIZATION PROJECT

3.1.1 Systems Engineering: B&R 01-02-01 WBS 1.2.1

MANAGER: R. G. Vawter/T. C. Geer

OBJECTIVE(S): Provide overall Systems Engineering services in support of the Yucca Mountain Project (YMP). Provide strategic planning and technical integration for the YMP.

3.1.1.1 Progress During Report Period:

- Completed evaluations for Surface-Based Testing (SBT) packages for NRG-6 and NRG-7/7A.
- Distributed the draft Tunnel Boring Machine (TBM) Safety Analysis for review by YMSCO and participants. Conducted a TBM System Safety Analysis comment resolution meeting with affected participants. The risk evaluation criteria used was adopted from the Exploratory Studies Facility (ESF) preliminary Safety Analysis Report (SAR). This change caused a major rewrite in the analysis resulting in a schedule slip of approximately 2 weeks.
- Completed the Value Engineering (VE) study report on the power distribution for the North Portal from the Canyon substation. An alternative that will save approximately \$7.1M over the baseline was recommended. Yucca Mountain Site Characterization Office (YMSCO) and the design organization will evaluate this recommendation.
- Completed the Site Design and Test Requirements Document, Revision 1 (YMP/CM-0021), and received final Change Control Board (CCB) approval on July 27, 1994.
- Completed Quality Affecting Procedure (QAP)-3-12, Revision 4. This QAP became effective on July 29, 1994.
- Completed Determination of Importance Evaluation (DIE) for ESF Package 1D 90% Design Review.

3.1.1.2 Deliverables, Publications, and Presentations:

• Delivered the VE Quarterly Report for the 3rd quarter of FY94 to YMSCO.

3.1.1.3 Planned Work for Next Month/Major Near-Term Milestones:

• Continue resolution of ESF Integrated Data and Control System (IDCS) 50% Design Review comments, continue review of IDCS requirements analysis, and begin generation of the DIE for the 90% Design Review.

WP.235

5

- Continue development of DIEs for:
 - ESF Package 1D (resolution of 90% Design Review comments)
 - ESF IDCS
 - ESF Package 8A
 - Borehole UZ-7a drilling/testing
 - Borehole UZ-16 testing
 - Borehole NRG-6 instrumentation
 - Borehole NRG-7/7A instrumentation use of sulfaset and exemption for air tracer for SBT.
- Evaluate procurement for the TBM and Surface and Subsurface communication specifications.
- Continue evaluation of project procedures AP-5.21Q, AP-5.32Q, YAP-2.3Q (pending), and associated line procedures for implementation of Waste Isolation Evaluation(WIE)/Test Interface Evaluation (TIE)/DIE consolidation process, including full implementation of Tracers, Fluids, and Materials (TFMs) Management Plan.
- Support Assistant Manager, Suitability and Licensing, in resolution of Corrective Action Reports (CARs) associated with TFMs.
- Complete a draft detailed functional analysis and concept of operations for both the repository and engineered barrier.

3.1.1.4 Variance Explanation:

• All variances are within tolerance.

3.1.1.5 Issues and Concerns:

• None

		1993						1994				
	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
									Tim	Now ->		
Systems Engineering (WBS 1.2.1)			6 6 7 8 9 9 9							· · · ·	-	
ESFDR		· · · ·		Review #1	BCR (Y)	(P-94-018)			80	(YMP-94-026)	Review (moved	#2 lo next FY)
				Final 199	4 BC	A (YMP-94-021		×/				•
Project Technical			•	-		•		Draf	1995 BC	(YMP-94-019)	 	Final 199
	-				D Lu P	ant Project ong Range Jan		BCR (Y	TBD/TBV MP-94-024)	Resolution Ass	es. Study Fina	Rpt.
									Retrieval Period SI Final Rep	WPPANE) adity budy	A Study Final R BCR (YMP-94-0	eport 26)
Other Reports	 										TL Fi	Study al Report
	1	:	:	1		:	:	:	:	:		:

- [NOTE: 1) ESFDR Review 1 is being slipped to incorporate added tasks assigned to this Work Breakdown Structure (WBS) element. There is no impact other than to hard ESF requirements not being tied down that could, in turn, lead to revisions later on. Review 2 is moved to the next fiscal year.
 - 2) Project Technical Implementation Plan on hold due to reassignment of Resources to Proposed Program Approach (PPA) activities.
 - 3) Draft Project Long-Range Plan on hold due to reassignment of Resources to PPA activities.
 - 4) A Baseline Change Request (BCR) was approved extending the delivery date of the Draft Project Long-Range Plan. This change was generated from the focused Advanced Conceptual Design (ACD) restructuring.]

Figure 3-1. MGDS - Systems Engineering Activity Schedule

3	Actuals Thru 7/31/1934													
					DB.	01-02-01	SYSTE	MSEN	GINEE	RING				
	6.	.000 -												
	5.	000 +								×	1.12°		-	
ļ											A		- X	
	San 4.	000 +					~		/		-0	201		
	5001							··X	·····×	-2				
	ž 3.	000 +				/				No.				
	ARS	1		×		*								
	<u> 경</u> 2.	000 +												
	1.1	000 + _	i¥	-										
		o 1											_	
	M /E	о ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	אחר אחר	JUL A			
	м /е Г-	0 + 0ct	NOV WAD		JAN FORECA	FEB	MAR + EAR	APR	M AY	JUN – ACTUAL	JUL A		 5 E P 	
	M /E	о ост 	NOV WAD	DEC	JAN — FORECA	FEB ST	MAR EAR	APR	MAY	JUN ACTUAL	م الال ———————	LUG S		
- - 	N /E	0 	NOV - WAD	DEC	JAN FORECA	FEB ST	MAR EAR	APR	M AY	JUN - ACTUAL	JUL A	LUG S		
	M /E		NOV WAD	DEC	JAN JAN FORECAS	FEB ST FEB	MAR EAR MAR	APR	MAY & MAY	JUN - ACTUAL JUN	JUL	LUG S FUNDING	SEP	
	N /E	0 0 cT 0 CT 319	NOV - WAD NOV 312	DEC 	JAN FORECA JAN 403	FEB FEB 398	MAR EAR MAR 473	APR INED VALUE - APR 421	MAY & MAY 448	JUN - ACTUAL JUN 456	JUL A	LUG S FUNDING AUG 451		
	N /E	0 + 0 cT 	NOV -WAD NOV 312 400	DEC DEC 342 366	JAN FORECA JAN 403 345	FEB 51	MAR EAR MAR 473 418	APR NED VALUE - APR 421 337	MAY MAY MAY 448 359	JUN - ACTUAL JUN 456 473	JUL A JUL 429 464	AUG 5 FUNDING AUG 451 603		
MONTH	W AD FORECAST EARNED VALUE	0 + 0 CT 0 CT 319 340 316	NOV WAD NOV 312 400 277	DEC 	JAN FORECA JAN 403 345 311	FEB 51 FEB 398 293 399	MAR EAR MAR 473 418 475	APR NED VALUE - APR 421 337 384	і МАҮ МАҮ 448 359 448	i JUN - ACTUAL JUN 456 473 414	JUL A JUL A JUL 429 464 448	LUG S FUNDING AUG 451 603		
MONTH	W AD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH	0 OCT 319 340 316 340	NOV WAD 312 400 277 400	DEC 342 366 331 366	JAN FORECA JAN 403 345 311 345	FEB 51 FEB 398 293 399 293	MAR EAR MAR 473 418 475 418	APR NEO VALUE - APR 421 337 384 337	MAY MAY 448 359 448 359	JUN - ACTUAL JUN 456 473 414 473	JUL A JUL 429 464 448 464	AUG 5 FUNDING AUG 451 603		
MONTH	W AD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH VAR/COST	0 OCT 319 340 316 (3) (24)	NOV WAD NOV 312 400 277 400 (35) (123)	DEC 342 366 331 366 (11) (15)	JAN FORECA JAN 403 345 311 345 (92) (92)	FEB 51 FEB 398 293 399 293 1 106	MAR EAR MAR 473 418 475 418 2 57	APR INED VALUE - APR 421 337 384 337 (37) (37)	MAY MAY 448 359 448 359 00	JUN - ACTUAL JUN 456 473 414 473 (42)	JUL A JUL 429 464 448 464 19	LUG 3 FUNDING AUG 451 603		
MONTH	W AD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH VAR/COST WAD	0 + 0 CT 0 CT 319 340 316 340 (3) (24) 319	NOV WAD 312 400 277 400 (35) (123) 631	DEC 342 366 331 366 (11) (35) 973	JAN FORECA JAN 403 345 311 345 (92) (34) 1 376	FEB 57 FEB 398 293 399 293 1 106 1774	MAR EAR MAR 473 418 475 418 2 57 2 247	APR INED VALUE - APR 421 337 384 337 (37) 47	MAY MAY 448 359 448 359 0 89 0	JUN - ACTUAL JUN 456 473 414 473 (42) (59)	JUL A JUL 429 464 448 464 19 (16) 4001	AUG 451 603		
Month	W AD FORECAST EARNED VALUE MONTH ACTUAL VAR/COST WAD FORECAST	0 OCT OCT 319 340 316 340 (3) (24) 319 340	NOV WAD NOV 312 400 277 400 (123) 631 740	DEC 342 366 (11) (35) 973 1.106	JAN FORECA JAN 403 345 311 345 (92) (34) 1,376 1,451	FEB 398 293 399 293 1 106 1.774	MAR EAR MAR 473 418 475 418 2 57 2,247 2,247	APR INEO VALUE - 421 337 384 337 (37) 47 2,668 2,400	i MAY MAY 448 359 448 359 0 89 89 3,116	JUN - ACTUAL JUN 456 473 414 473 (42) (59) 3,572	JUL A JUL 429 464 464 464 19 (16) 4,001 2,705	AUG 451 603 4.452		
MONTH	W AD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH VAR/COST WAD FORECAST EARNED VALUE	0	NOV WAD NOV 312 400 (35) (123) 631 740 593	DEC DEC 342 366 (11) (35) 973 1,106 924	JAN FORECAT JAN 403 345 311 345 (92) (34) 1,376 1,451 1,235	FEB 398 293 399 293 1 1 106 1.774 1.774	MAR EAR MAR 473 418 475 418 2 57 2.247 2.162 2 100	APR NED VALUE - APR 421 337 384 337 (37) 47 2,668 2,499 2,499	i MAY MAY 448 359 448 359 0 89 3,116 2,656	JUN – ACTUAL JUN 456 473 414 473 (42) (59) 3,572 3,331 0 0 0 0 0	JUL A JUL 429 464 448 464 19 (16) 4,001 3,795 2,992	AUG 51 FUNDING 451 603 4,452 4,452 4,398	SEP SEP 505 774 4,957 5,172	
MONTH	W AD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH VAR/COST WAD FORECAST EARNED VALUE ACTUAL	0	NOV WAD NOV 312 400 277 400 (35) (123) 631 740 593 740	DEC JEC 342 366 331 366 (11) (35) 973 1,106 924 1,106	i JAN FORECA 403 345 345 (92) (92) (34) 1,376 1,451 1,235 1,451	FEB 398 293 399 293 1 1 106 1.774 1.744 1.634	MAR EAR MAR 473 418 475 418 475 418 475 2.247 2.162 2.169 2.169	APR NED VALUE - APR 421 337 384 337 (37) (37) 47 2,668 2,499 2,493 2,493	MAY MAY 448 359 448 359 0 0 89 3,116 2,858 2,941	JUN - ACTUAL JUN 456 473 414 473 (42) (59) 3,572 3,331 3,355 2,202	JUL A JUL 429 464 448 464 19 (16) 4,001 3,795 3,803 2,795	AUG 51 FUNDING 451 603 4,452 4,452 4,398	SEP SEP 505 774 4.957 5.172	
MONTH	W AD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH VAR/COST WAD FORECAST EARNED VALUE ACTUAL VAR/SCH	0	NOV WAD NOV 312 400 277 400 (35) (123) 631 740 593 740 593 740	DEC DEC 342 366 331 366 (11) (35) 973 1,106 924 1,106 (49)	i JAN FORECAL 403 345 311 345 (92) (34) 1,376 1,451 1,235 1,451 (141)	FEB 398 293 399 293 1 106 1.774 1.744 1.634 1.440	MAR EAR MAR 473 418 475 418 22 57 2.247 2.162 2.109 2.162 (132)	APR NED VALUE - APR 421 337 384 337 (37) 47 2.668 2.499 2.493 2.493 (175)	MAY MAY 448 359 448 359 3,116 2,858 2,941 2,858	JUN – ACTUAL JUN 456 473 414 473 (42) (59) 3,572 3,331 3,355 3,331 (2)	JUL 429 464 448 464 448 464 19 (16) 4,001 3,795 3,803 3,795	AUG FUNDING 451 603 4,452 4,398		
MONTH	W AD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH VAR/COST EARNED VALUE ACTUAL VAR/SCH VAR/SCH VAR/COST	0 OCT OCT 319 340 316 340 (3) (24) 319 340 319 340 (3) (24) (3) (24) (3) (24) (3) (24) (3) (24) (3) (24) (3) (24) (3) (24) (3) (24) (3) (24) (3) (24) (3) (3) (24) (3) (3) (24) (3) (3) (3) (24) (3) (3) (3) (3) (3) (3) (3) (3	NOV NOV 312 400 277 400 (35) (123) 631 740 593 740 (33) (147)	DEC JEC 342 366 331 366 (11) (55) 973 1,106 924 1,106 (182)	i JAN FORECA 403 345 311 345 (92) (34) (34) (34) (34) (34) (34) (34) (34	FEB 398 293 399 293 1 106 1.774 1.744 1.634 1.744 (140)	MAR EAR MAR 473 418 475 418 475 418 22 57 2,247 2,162 2,109 2,162 (138) (53)	APR NEC VALUE - APR 421 337 384 337 (37) 47 2,668 2,499 2,493 2,499 (175) (47	i MAY 448 359 448 359 448 359 448 359 448 359 448 2,859 2,941 2,858 (175)	JUN - ACTUAL JUN 456 473 414 473 (42) (59) 3,572 3,331 3,355 3,331 (217) (217)	JUL A JUL 429 464 448 464 19 (16) (16) 3,795 3,803 3,795 (198) 8	AUG FUNDING 451 603 4.452 4.398		
MONTH	W AD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH VAR/COST WAD FORECAST EARNED VALUE ACTUAL VAR/COST FY94 FUNDING	0 OCT OCT 319 340 316 340 (3) (24) 317 340 316 340 (24) 337	NOV NOV 312 400 277 400 (35) (123) 631 740 593 740 (38) (147) 849	DEC 342 366 331 366 (11) (35) 973 1,106 924 1,106 (49) (182) 2,244	i JAN FORECA. JAN 403 345 311 345 (92) (34) 1.376 1.451 1.235 1.451 (141) (216) 2.244	FEB 398 293 399 293 1 106 1.774 1.744 1.634 1.744 (140) (110) 2.244	MAR MAR 473 418 475 418 475 418 2 57 2.247 2.162 2.109 2.162 (138) (53) 3.513	APR NEO VALUE - APR 421 337 384 337 (37) 47 2,568 2,499 2,493 2,499 (175) (6) 3,511	MAY MAY 448 359 448 359 0 89 3,116 2,658 2,941 2,856 (175) 83	JUN - ACTUAL JUN 456 473 414 473 (42) (59) 3,572 3,331 3,355 3,331 (217) 24 4,740 4,	JUL 429 464 448 464 19 (16) 4,001 3,795 3,803 3,795 (198) 8 4 581	AUG FUNDING 451 603 4.452 4.398 4.55		
MONTH	WAD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH VAR/COST WAD FORECAST EARNED VALUE ACTUAL VAR/SCH VAR/SCH VAR/SCH VAR/SCH VAR/SCH FY94 FUNDING FREV. FUNDED	0	i NOV 312 400 277 400 (35) (123) 631 740 593 740 (38) (147) 849 330	DEC 342 366 331 366 (11) (35) 973 1,106 924 1,106 (49) (182) 2,248 330	i JAN FORECA. JAN 403 345 311 345 (92) (34) 1.376 (34) 1.376 (34) 1.375 (145) 1.451 (141) (216) 2.248 330	FEB 398 293 399 293 1 106 1.774 1.744 1.634 1.744 (140) (110) 2.248 330	MAR MAR 473 418 473 418 2 57 2,247 2,102 2,102 2,102 (138) (53) 3,513 3,301	APR KED VALUE - APR 421 337 384 337 (37) 47 2,668 2,499 (175) (6) 3,513 249	 MAY ▲ ▲<td>JUN -ACTUAL JUN 456 473 414 473 (42) (59) 3,572 3,331 3,355 3,331 (217) 24 4,719 222</td><td>JUL 429 464 448 464 19 (16) 4,001 3,795 3,803 3,795 (198) 8 8 4,681 222</td><td>AUG FUNDING AUG 451 603 4.452 4.398 4.452 4.398 4.681</td><td></td>	JUN -ACTUAL JUN 456 473 414 473 (42) (59) 3,572 3,331 3,355 3,331 (217) 24 4,719 222	JUL 429 464 448 464 19 (16) 4,001 3,795 3,803 3,795 (198) 8 8 4,681 222	AUG FUNDING AUG 451 603 4.452 4.398 4.452 4.398 4.681		

DBA1-02-01 SVSTEMS EN/21/165010-C														
			DEOIN	12-01 31		ENGIN	EEMING							
ME JULY Actuals Thru 7/31/1994														
CURRENT MONTH RSCAL YEAR-TO-DATE AT COMPLET											E			
ן חתב	EARNED		VARIA	NCE		EARNED		VARIA	NCE					
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FOST	VAC	
FY'94 Discrete	167	186	170	19	16	1.699	1.501	1732	(198)	(21)	2 102	2 100	(99)	
FY94LOE	238	238	295	0	(57)	2.086	2096	1946	()	140	2,02	2,150	(00) (00)	
Subtotal FY94	405	424	465	19	(41)	3,785	3,587	3,678	(196)	(91)	4,696	5,001	(305)	
Deferred (FY'93 to FY'94) Discrete		0	0	0	0	0	~0	-		(1)				
Deferred (FY'93 to FY'94) LOE	0	Ó	o	Ō	0	0	0		ň		0		0	
Subtotal Deferred	0	0	0	0	0	0	0	1	0	(1)	0	1	ີ ຕໍ	
Carryover Commitments (FY 93 to FY 94)	24	24	0	0	24	215	215	114	0	101	259	168	91	
TOTAL	429	448	465	19	(17)	4,000	3,802	3,793	(196)	9	4,955	5,170	(215)	
Numbers may vary due to independent rounding. The following unauthorized/undefinitized pending deobligs - Priss Underrum/Ceerun	tions have been ma	de to both budg	et and forecast											

- FY93 Remaining Teammate Award Fee

.

···--•

Figure 3-2. MGDS - Systems Engineering Cost and Schedule Summary

3.1.2 Waste Package: B&R 01-02-02 WBS 1.2.2

MANAGER: A. M. Segrest/R. L. Fish

OBJECTIVE(S): Develop a licensable Waste Package/Engineered Barrier System (EBS) that meets regulatory requirements with sufficient margin for uncertainty as well as any additional requirements of the waste management system.

3.1.2.1 Progress During Report Period:

- Completed drawings for the following Advanced Conceptual Designs (ACDs):
 - 21-PWR/40-BWR Interlaced Plate Design
 - 12-PWR/24-BWR Interlaced Plate Design
 - 12-PWR/24-BWR Tube Design
 - 21-PWR/40-BWR MPC-Disposal Container
 - 12-PWR/24-BWR MPC-Disposal Container.

These drawings will be used in the "Initial Summary Report for Repository/Waste Package ADS Report."

• Completed verification of Fluid Dynamics Analysis Package simulation of waste package in-drift thermal behavior (without fluid flow) by comparison with analytic solution. The case using fluid motion (convective cooling) is in progress.

3.1.2.2 Deliverables, Publications, and Presentations:

• Prepared a paper concerning thermal loading impacts on material performance for presentation to the Material Research Society.

3.1.2.3 Planned Work for Next Month/Major Near-Term Milestones:

- Prepare for and participate in the ACD Initial Design Review.
- Complete review of the waste package portion of the Advanced Conceptual Design Initial Report, August 31, 1994.

3.1.2.4 Variance Explanation:

- The current period schedule variance of (\$55K/29%) is the result of an unplanned effort in waste package design to support accelerated ACD. Schedule variance will continue to improve with additional Babcock & Wilcox (B&W) home office support waste package design rather than in scheduled subcontracted effort. No schedule variance is anticipated by fiscal year-end.
- The current period cost variance of \$96K/39% is due to Other Direct Costs (ODC), Automated Data Processing Equipment (ADPE), and B&W travel cost budgets being

straight-lined whereas actual costs are not booking accordingly. Impact is a temporary underrun; however, these costs will be incurred by year-end. Expect variance at completion to be within tolerance.

3.1.2.5 Issues and Concerns:

• None.

		1993		-		-		1994		_		
	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEF
Waste Package									Tim	ne Now ->		
(WBS 1.2.2)								Waste Imple Plan I	Package mentation lpdate			
							Component Selection C	Materia riteria	ACD	Design Status I Compilation of X = = = = = Rep Des	Report Backfill Literatur ort on Prelim Ri ign Analysis	ð P/YMN
Analysis/Evaluation				_					Criticality	Thermal	∧ Shielding	
of MPC/WP Concepts Design												

[Note: Compilation of Backfill Literature - Preliminary planning indicated that this document be delivered in early July. Upon further detailed review, this document will not be completed until late July.]

Figure 3-3. MGDS - Waste Package Activity Schedule

										Actuals Thru 7/31	/1994		
	2,5 2,0	°° T °° T			ם) B -01-02	2-02 WA	STE PA	C K A G E			*	□ 3 *
	2014 NI ENV7100		NOV	× DEC		FEB	NAR	APR	N AY		A JUL	+ υς s	H Ep
	_		WAD		FORECAS	ат <u>—</u>	• EAR	NED VALUE		ACTUAL	<u>×</u>	UNDING]
	·····			DEC	IAN	559	MAR	APR	MAY	JUN	JUL	AUG	SEP
		. 001	165	151	188	172	179	166	165	212	190	205	245
	W AD	174	100		340	(16)	162	177	196	171	149	205	298
	FARMED VALUE	174	131	172	152	172	185	134	187	166	245		
MONTH	MONTH ACTUAL	174	155	94	340	(16)	162	177	196	171	149		
MORTH	VAR/SCH	/31	(34)	21	(36)	0	6	(32)	22	(46)	55		
	VAR/COST	(0)	(24)	78	(188)	188	23	(43)	(9)	(5)	96		
	WAD	177	342	493	681	853	1,032	1,198	1,363	1,575	1,765	1,970	2,215
	FORECAST	174	329	423	763	747	909	1,086	1,282	1,453	1,602	1,807	2,105
	EARNED VALUE	174	305	477	629	801	986	1,120	1,307	1,473	1,718		
CUM	ACTUAL	174	329	423	763	747	909	1,086	1,282	1,453	1,602		
	VAR/SCH	(3)	(37)	(16)	(52)	(52)	(46)	(78)	(56)	(102)	(47)		
	VAR/COST	0	(24)	54	(134)	54	77	34	25	20	116		
	FY94 FUNDING	144	399	1.053	1,053	1,053	1,496	1,496	1,496	1,496	1,478	1,478	1,478
FUNDING	PREV. FUNDED	133	133	133	133	133	133	108	94	94	94	94	94
	TOTAL FUNDING	277	532	1,186	1,186	1,186	1,629	1,604	1,590	1,590	1,572	1,572	1,572

.

			DB-C	1-02-02	WAST	E PACK	AGE							
	FY94 CRWWS M&O PWS DATA (\$000)													
ME JULY Actuals Thru 773/1/394														
CLERENT MONTH RSCAL YEAR TO DATE AT COMPLETE												<u> </u>		
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE				
	BLOGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
Contraction in the second seco	126	181	83	55	. 96	1.041	993	878	(48)	115	1,334	1,209	125	
	57	57	67	0	(10)	633	633	663	Ò	(30)	771	788	(17)	
PT 94 LUE	183	238	150	55	88	1.674	1.626	1.541	(48)	85	2,105	1,997	108	
SUDIOLAI PT 94	·~~			-		.,	.,		, 1					
Deferred (FY'93 to FY'94) Discrete	0	0	0	0	0	0	0	0	0	0	0	0	0	
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0	
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0	
Carryover Commitments (FY 93 to FY 94)	7	7	0	0	7	91	91	59	0	32	110	106	4	
TOTAL	190	245	150	55	95	1,765	1,717	1,600	(48)	117	2,215	2,103	112	
Numbers may vary due to independent rounding.														
The following unauthorized undefinitized pending decidigation	ons have been ma	de to boih bud	get and forecast											
- FY93 Underrun/Overrun													1	
ENDS Compining Teamments Award Fas														

- FYS3 Remaining Teammate Award Fee

Figure 3-4. MGDS - Waste Package Cost and Schedule Summary

3.1.3 Site Investigations: B&R 01-02-03 WBS 1.2.3

MANAGER: C. T. Statton

OBJECTIVE(S): Provide planning and integration support to YMSCO for near-term and longterm site characterization activities. Provide site investigation test coordination. Carry out evaluations of test-to-test and construction/operations-to-test interference. Support development of a three-dimensional site model.

3.1.3.1 Progress During Report Period:

- Completed collection of input on the location and configuration of the planned borehole USW SRG-3 thus allowing for preparation of the Consolidated Work Scope (CWS) and development of the Test Planning Package and Job Package for this activity.
- Conducted a review of the existing Test Interference Database Information Tracking System (TIDBITS) in response to the changes in procedure NLP-3-16. Initiated an update of the TIDBITS to address a CAR and bring TIDBITS into full compliance with NLP-3-16.

3.1.3.2 Deliverables, Publications, and Presentations:

- Delivered TIEs for the drilling and testing of planned borehole USW SD-7 and NRG7/7a to YMSCO.
- Delivered letters of TIE exemption for wet drilling outside of the Test Interference and Waste Isolation Evaluation Zones and for reaming of boreholes USW NRG-6 and NRG-7/7a to YMSCO.
- Delivered 3-D Modeling Status Report for the 3rd quarter of FY94 to YMSCO.

3.1.3.3 Planned Work for Next Month/Major Near-Term Milestones:

- Finalize the draft Technical Implementation Plan for Site Investigations.
- Complete an update of the Long-Range Plan for Site Investigations, including draft worksheets for Level 2 Milestones.
- Complete TIEs for Site Investigations testing and ESF construction, as required by the Determination of Importance Group.
- Finalize CWS for borehole USW UZ-7a and for the ESF ramp borehole USW SRG-3. Finalize data input for the planning of the remaining ESF ramp boreholes: UE-25, SRG-2, and SRG-1. Initiate workscope consolidation activities for the first FY95 deep borehole.

- Complete revision of the Catalog of Planned Boreholes.
- Develop response to three CARs involving TIEs.
- Carry out review of Stratigraphic Compendium.

3.1.3.4 Variance Explanation:

- The cumulative schedule variance of (\$552K/19%) is due to: 1) the time-phasing of FY95 and time-planning and the development of the Proposed Program Approach (PPA) that has affected long-range planning (the PPA is being evaluated to determine its impact on FY95 and outyear activities--it is anticipated that much of the schedule variance will be eliminated as the implications of the PPA are understood and implemented); 2) the transfer of tracers, fluids, and material workscopes to another YMP participant. A modification is in process to incorporate this change into the WAD.
- The current period cost variance of \$32K/11% reflects travel and relocation costs not being incurred as originally planned. The cumulative cost variance of (\$398K/17%) is the result of the following two components: 1) With the new YMSCO structure and responsibilities, support to YMSCO WBS managers in Scientific Programs has increased beyond that originally planned. This has included preparation of technical syntheses to support design and planning activities (e.g., technical assessment of ESF seismic design inputs). 2) Required efforts in Surface-Based Test Coordination are greater than planned. As managing the preparation of Test Planning Packages and Job Packages becomes an M&O responsibility, this situation is likely to persist. The variance will be managed either through identification of additional funding or deferment of some lower priority planned activities.

3.1.3.5 Issues and Concerns:

• None.

		1993						1994				
	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEF
									Tim	e Now ->		
Site Investigations (WBS 1.2.3)												
Technical Implemen- tation Plan for Site		BCH (Final 8	YMP-94-019) FY94	Draft P	Y95	•					BCR (YM Fina	-94-019) I FY95
Investigations												
			Progress	Report					Progress	Report	Progr	ess Repor
3-D Mode!												
Test Interface			Upd	ate					Upd	ate	Ēva	Labors
Database												opuate
Other						Update Site Long Range	Investigations Plan	BCR ('MP-94-025)	x	Str Co for	aligraphic mpendium YMP
Ouler										, i		

[NOTE: Update Site Investigations Long-Range Plan - Completion has been delayed due to reassignment of resources to PPA activities.]

Figure 3-5. MGDS - Site Investigations Activity Schedule

·								· · · · · · · · · · · · · · · · · · ·		Actuals Thru 7/31	/1994	·	
					DB.	01-02-0	3 SITE I	NVEST	IGATIC	NS			
	4.0	⁰⁰ T											
	3.5	500 +											8
												Q	
	3.u Sa						*		·····	*		×	ж
	15 2,5 DQ	500 +							_ <u></u>		-		
	ž 2.0	000 +			•		_	_0	~				
	2 1.5	500 -			X	x		~* _					
	ž		/		_			_					
	1.0	⁷⁰⁰ T	***										
	5	***											
		。*					+					- 	-
	M /E	001	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL A	UG 8	EP 7
	<u> </u>		WAD		FORECAS		EAR	NED VALUE		ACTUAL	X	FUNDING	
		ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	156	182	258	320	345	421	304	302	323	284	322	387
	FORECAST	145	175	235	231	266	296	421	373	339	262	422	362
	EARNED VALUE	156	136	172	228	225	143	175	516	298	294		
MONTH	MONTH ACTUAL	145	175	235	231	266	296	421	373	339	262		
	VAR/SCH	0	(46)	(86)	(92)	(120)	(278)	(129)	214	(25)	10		
	VAR/COST	11	(39)	(63)	(3)	(41)	(153)	(246)	143	(41)	32		
	WAD	156	338	596	916	1,261	1,682	1,986	2,288	2,611	2,895	3,217	3,604
	FORECAST	145	320	555	786	1,052	1,348	1,769	2,142	2,481	2,743	3,165	3,527
	EARNED VALUE	156	292	464	692	917	1,060	1,235	1,751	2,049	2,343		
сим	ACTUAL	145	320	555	786	1,052	1,348	1,769	2,142	2,481	2,743		
	VAR/SCH	0	(46)	(132)	(224)	(344)	(622)	(751)	(537)	(562)	(552)		
	VAR/COST	11	(28)	(91)	(94)	(135)	(288)	(534)	(391)	(432)	(400)		
	FY94 FUNDING	266	666	1.633	1,633	1,633	2,702	2,702	2,702	2,702	2,672	2,672	2.672
FUNDING	PREV. FUNDED	134	134	134	134	134	134	107	90	90	90	90	90
	TOTAL FUNDING	400	800	1,767	1,767	1,767	2,836	2,809	2,792	2,792	2,762	2,762	2,762

			DB-01-	02-03 S	TE INV	ESTIGA	TIONS						
					MEJULY		,				Actuals Thru	7/31/1984	
		CURRENT M	IONTH				RSC	AL YEAR TO	DATE		A	T COMPLET	E
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE			
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	Tacco	BUDGET	FCST	VAC
FY'94 Discrete	236	246	169	10	77	2,400	1,849	1,711	(551)	138	2,986	2,369	617
FY94 LOE	42	42	94	0	(52)	412	412	1,022	0	(610)	518	1,145	(627)
Subtotal FY 94	278	268	263	10	25	2,812	2,261	2,733	(551)	(472)	3,504	3,514	(10)
Deferred (FY'93 to FY'94) Discrete	0	0	0	0	0	0	0	0	o	0	0	0	0
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0
Carryover Commitments (FY93 to FY94)	6	6	o	0	6	84	84	11	0	73	101	13	88
TOTAL	284	294	263	10	31	2,896	2,345	2,744	(551)	(399)	3,605	3,527	78
Numbers may very due to independent rounding.													
The following unauthorized/undefinitized pending decbligs	tions have been ma	de to both bud	get and forecast										
- FY93 Underrun/Overrun													
- FY93 Remaining Teammate Award Fee													

Figure 3-6. MGDS - Site Investigations Cost and Schedule Summary

~_

3.1.4 Repository: B&R 01-02-04 WBS 1.2.4

MANAGER: A. M. Segrest/H. Z. Dokuzoguz

OBJECTIVE(S): Provide services to design and develop a licensable repository facility (surface and subsurface).

3.1.4.1 Progress During Report Period:

- Participated in the Design Integration Workshop for the ACD at Lawrence Livermore National Laboratory (LLNL). This workshop was held to discuss the integration and issues related to the ACD for Repository, Waste Package, and related testing, data collection, performance analyses, licensing, and other tasks. In attendance were members from YMSCO, DOE-HQ, and various participants.
- Performed QA review of repository horizon selection analysis that establishes the current location of the primary area in the three-dimensional space within Yucca Mountain. The results of the analyses will be used to support the Initial ACD Summary Report.
- Provided assistance to the TBM Readiness Review by compiling information for the TBM implementation plan.

3.1.4.2 Deliverables, Publications, and Presentations:

- Submitted a revision of the Repository Engineering Plan for FY94 to YMSCO for review and approval. This submittal completes the Level III milestone and FY94 Work Authorization Directive (WAD) deliverable.
- Submitted a report titled "Repository Retrievability Concepts and Operations Study" to YMSCO for final approval. This submittal will fulfill the criteria for a Level III deliverable for FY94.

3.1.4.3 Planned Work for Next Month/Major Near-Term Milestones:

• Continue assembling text and figures from Waste Package Development, Repository Surface and Subsurface Design Groups, for the Initial ACD Summary Report.

3.1.4.4 Variance Explanation:

• The current period schedule variance of (\$33K/16%) is a result of the redefinition of Repository Design tasks. No milestones are expected to slip this fiscal year.

The current period cost variance of (\$128K/75%) reflects a reorganization in the Repository PMO and the acceleration of the ACD design that has resulted in additional charges within WBS 1.2.4. These charges are identified as part of the unfunded tasks that are to be funded by Vienna M&O. The cumulative cost variance of (\$277K/14%) is the result of \$80K of Subsurface Excavations work for which a change request is in process, the additional PMO charges, and the acceleration of the ACD design.

The at-completion variance of (\$422K/17%) is the result of \$275K of identified unfunded tasks for accelerated ACD and additional Project Management Organization (PMO) support. These tasks are being funded by Vienna M&O. There is also \$80K of Subsurface Excavations work that is in the process of being funded through a change request.

3.1.4.5 Issues and Concerns:

• None.



Figure 3-7. MGDS - Repository Activity Schedule

						·· ···				Actuals Thru 7/	11/1994		
						DB-0 3	[-02-04]	REPOS	ITORY				
[з.	000 -											
													-Ai
	2.	500 +											
		Ì								/			-*
-	Son 2.	000 +					~		/		- Contraction of the second se		
	16not								·····×				
	<u>ب</u> 1.	500 +					/						
	24					/							
	7 1.	000 +				-							
				×		×	-						
	:	500 +											
		Serence and a series of the se		-									
		o 	+									-+	
	N /E	001	NOV	DEC	JAN	FEB	MAR	APR	NAY	JUN	JUL A	NUG :	SEP
	L-		- W AD		FORECA	st -	EAF	ANED VALUE		ACTUAL	×	FUNDING	7
													-
	r · · · · · · · · ·	ост	NOV	DEC	JAN	FFB	MAR	A B 0					
	WAD	174	190	179	224	201	231	214	215	226	202	AUG	SEP
	FORECAST	195	193	175	197	211	219	245	213	265	297	216	192
	EARNED VALUE	174	39	251	235	136	122	385	233	189	169	344	342
MONTH	MONTH ACTUAL	195	193	175	197	211	219	245	213	265	297		
	VAR/SCH	0	(151)	72	11	(65)	(109)	171	18	(46)	(33)		
	VAR/COST	(21)	(154)	76	38	(75)	(97)	140	20	(76)	(128)		
	WAD	174	364	543	767	968	1,199	1,413	1,628	1,863	2,065	2.281	2.473
	FORECAST	195	388	563	760	971	1,190	1,435	1,648	1,913	2,210	2,554	2,896
	EARNED VALUE	174	213	464	699	835	957	1,342	1,575	1,764	1,933		
CUM	ACTUAL	195	388	563	760	971	1,190	1,435	1,648	1.913	2,210		[
	VAR/SCH	0	(151)	(79)	(68)	(133)	(242)	(71)	(53)	(99)	(132)		
	VAR/COST	(21)	(175)	(99)	(61)	(136)	(233)	(93)	(73)	(149)	(277)		
	FY94 FUNDING	86	209	632	632	632	1,814	1,814	1,814	2,419	2,401	2,401	2,401
FUNDING	PREV. FUNDED	100	100	100	100	100	100	68	46	46	46	46	46
	TOTAL FUNDING	186	309	732	732	732	1,914	1,882	1,860	2,465	2,447	2,447	2,447

			מ	DMM		OCITO							
				D-01-02	-04 nc-	Callor	17						
			F 17	94 CHWM	SMBOPM	SEATA (\$0	00)						
					MEJULY	<u></u>					Actuals Thru	7/31/1994	
	L	CURPENT N	NONTH				RSC	AL YEAR TO	DATE			TCOMPLET	E
TILE		EARNED		VARIA	NCE		EARNED		VARIA	NCE			
	BUDGET	VALUE	ACTUALS	SCHED	COST	BLIDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	RCST	VAC
FY'94 Discrete	158	125	214	(33)	(89)	1,567	1,436	1.557	(131)	(121)	1.865	2122	(257)
FY94LOE	43	43	83	0	(40)	448	448	531	٥	(83)	554	637	(100)
Subtotal FY94	201	168	297	(33)	(129)	2,015	1,884	2,068	(131)	(204)	2,419	2,759	(340)
Deferred (FY93 to FY94) Discrete	0	0	0	0	o	o	0	75	0	(75	0	75	(75)
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	ò	ol	0	,
Subtotal Deferred	0	0	0	0	0	0	0	75	0	(75)	0	75	(75)
Carryover Commitments (FI'93 to FY'94)	1	1	o	0	1	49	49	46	o	3	54	61	6
TOTAL	202	169	297	(33)	(128)	2,064	1,933	2,209	(131)	(276)	2,473	2,895	(422)
Numbers may vary due to independent rounding.											<u> </u>		
The following unauthorized undefinitized pending deobligation - FY93 Underrun/Overrun	s have been max	de to both budg	et and forecast										

FY93 Remaining Teammate Award Fee

٦

Figure 3-8. MGDS - Repository Cost and Schedule Summary

.

-**I**__

3.1.5 Regulatory: B&R 01-02-05 WBS 1.2.5

MANAGER: J. L. Younker

OBJECTIVE(S): Assure site-related compliance with the Nuclear Regulatory Commission (NRC) agreements, requirements, and policies. Evaluate the performance of the natural and engineered barriers and determine the adequacy of the developed system in terms of compliance with established criteria. Manage technical data produced by site characterization, design development, and performance assessment activities to ensure a traceable, consistent use of available data. Establish the criteria for the issue resolution topical report and license application preparations for the purpose of finalizing positions on various scientific and regulatory concerns.

3.1.5.1 Progress During Report Period:

- Provided RW-1 with a response to a DOE request for a brief one-page overview of probabilistic risk assessment. The request originated from a videoconference held on July 8, 1994, in which RW-1 was given a summary of performance assessment activities from all Yucca Mountain Project Participants.
- Completed the WIE on the site preparation activities of borehole UZ-7A.
- Completed WIEs for wet drilling of proposed seismic shotholes and for reaming of an existing borehole NRG-7/7A.
- Forwarded a records package for Study Plan 8.3.1.5.1.1 titled "Characterization of Modern Regional Precipitation" to YMSCO for signature and approval.

3.1.5.2 Deliverables, Publications, and Presentations:

- Delivered the 3rd quarter status report on Site Characterization Analysis (SCA) comments to YMSCO.
- Delivered the Quarterly Interactions Summary Report for the 3rd quarter of FY94 to YMSCO.
- Delivered the Regulatory Interactions Quarterly Milestone Report to YMSCO.
- Delivered the Progress Report 10 to YMSCO on July 25, 1994.
- Presented a briefing titled "Significance of Radionuclide Transport Processes to Performance Assessment: The Affect of Time and Alternate Thermal Management Strategies" to the Nuclear Waste Technical Review Board in Denver, Colorado. Several discussions revolved around the incorporation of thermal dependencies in the analyses and the differences between the SNL and M&O assumptions used in Total System Performance Analysis (TSPA) 1993.

• Delivered the FY94 3rd quarter Technical Data Catalog Supplement to YMSCO/TDM. This supplement will be sent to the NRC in accordance with the DOE/NRC Site Specific Agreement.

3.1.5.3 Planned Work for Next Month/Major Near-Term Milestones:

- Complete compilation of Regulatory Compliance Plan (RCP), Revision 1.
- Continue work on Federal Register Package for 10 CFR 960 Rulemaking.
- Complete the development of the technical data hierarchy.
- Continue WIE activities in support of ESF design activities.

3.1.5.4 Variance Explanation:

• The current period schedule variance of \$318K/33% reflects the recovery of earlier delays in the Ground Water Travel Time issue resolution and the annotated outline Revision 4. No impact; no corrective action required.

The current period cost variance of \$258K/20% reflects efficient use of time to recover from earlier schedule delays.

3.1.5.5 Issues and Concerns:

• None.



[NOTE: A BCR to change the delivery date for the Site Suitability Methodology Implementation Plan was submitted. YMSCO has reduced the priority of this plan.]

Figure 3-9. MGDS - Regulatory Activity Schedule

.

21

										Actuals Thru 7/3	1/1994		
	14	4.000 T				DB-01	-02-05]	REGUL	ATORY				
	12 Filmsions hi shy	2.000 - 0.000 - 1.000 -		×			*-	*	×	*			- 7
	^{лд} 4 2 м /е	000,000	NOV	DEC		FEA				····· ······		+	7
		C	- WAD	&	FOREC	IST	• £A	ANED VALUE		- ACTUAL	X	FUNDING	
		ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	888	881	804	986	997	1,089	1,077	1,054	1,087	965	1.075	1.254
	FORECAST	866	632	535	789	786	1,349	1,038	878	1,026	1.025	1,342	1.487
	EARNED VALUE	868	692	812	884	824	994	1,054	1,020	912	1.283		
MONTH	MONTH ACTUAL	866	632	535	789	786	1,349	1,038	878	1.026	1.025		
	VAR/SCH	(20)	(189)	8	(102)	(173)	(95)	(23)	(34)	(175)	318		
	VAR/COST	2	60	277	95	38	(355)	16	142	(114)	258		
	WAD	888	1,769	2,573	3,559	4,556	5,645	6,722	7,776	8,863	9.828	10.903	12,157
	FORECAST	866	1,498	2,033	2,822	3,608	4,957	5,995	6,873	7,899	8.924	10.266	11.753
	EARNED VALUE	868	1,560	2,372	3,256	4,080	5,074	6,128	7,148	8,060	9,343		
CUM	ACTUAL	866	1,498	2,033	2,822	3,608	4,957	5,995	6,873	7,899	8.924		
	VAR/SCH	(20)	(209)	(201)	(303)	(476)	(571)	(594)	(628)	(803)	(485)		
	VAR/COST	2	62	339	434	472	117	133	275	161	419		
	FY94 FUNDING	813	2,163	5,334	5,334	5,334	8,749	8,749	8,749	9,906	9.810	9.810	9.810
FUNDING	PREV. FUNDED	689	689	689	689	689	689	504	425	425	425	425	425
	TOTAL FUNDING	1,502	2,852	6,023	6,023	6,023	9,438	9,253	9,174	10,331	10,235	10,235	10,235

				20102			DV						
1							/11 /00						
			C 1	54 GAMM	ME BIY	2041A(30	w j				Antonio Terro	-	
		~			INFE JULI	r					ACTUERS INTU	7/31/1994	
		CURPENIN				 	HSC	AL YEAR TO	DATE		A	TCOMPLET	E
) IIILE		EAHNED		VARA	NCE	i !	EARNED		VARIA	NCE	1		
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BLOGET	FCST	VAC
FY'94 Discrete	577	867	583	290	284	5,838	5,325	4,810	(513)	515	7,186	6.545	641
FY'94 LOE	365	393	360	28	33	3,596	3,626	3.689	28	ങ	4.510	4,769	(259
Subtotal FY 94	942	1,260	943	318	317	9,436	8,951	8,499	(485)	452	11,696	11,314	382
Deferred (FY93 to FY94) Discrete	0	0	0	0	0	0	0	113	0	(113)	0	113	(113
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0
Subtotal Deferred	0	0	0	0	0	0	0	113	0	(113)	0	113	(113
Carryover Commitments (FY93 to FY94)	23	23	82	o	(59)	391	391	312	0	79	461	324	137
TOTAL	965	1,283	1,025	318	258	9,827	9,342	8,924	(485)	418	12,157	11,751	406
Numbers may very due to independent rounding.													
The following unauthorized undefinitized pending deciding	stions have been ma	de to boih bucț	get and forecast										
- FYS3 Underrun/Overrun													
 FY93 Remaining Teammate Award Fee 													

Figure 3-10. MGDS - Regulatory Cost and Schedule Summary

.

1.....

3.1.6 Exploratory Studies Facility: B&R 01-02-06 WBS 1.2.6

MANAGER: A. M. Segrest/C. J. Nesbitt

OBJECTIVE(S): Design and develop an Exploratory Studies Facility (ESF) to support in situ site characterization. Facility to be developed considering licensing requirements for repository. Support DOE in the management of ESF participants including Architect/Engineer, Constructor, and test support personnel to achieve an integrated approach to ESF development. Provide ESF construction management support.

3.1.6.1 Progress During Report Period:

- Completed incorporation of the 90% Design Review comments for ESF Design Package 2C. All comments were closed out. The DIEs and Basis for Design (BFD) were approved by the Subsurface Design Manager. Also completed M&O verification of the design package. Prepared the package for a DOE audit scheduled on July 25-29, 1994.
- Assembly of the TBM has progressed significantly and is nearing completion including final adjustments, welding of the cutterhead, installation of the roof shield and rock bolts, and testing of the hydraulic and electrical control systems activities. Movement of the TBM was interrupted by breakage of several transport roller components. Replacement and repair of the damaged transport rollers was completed and an 8 inch hydraulic ram was obtained to facilitate moving the machine forward in the first week of August 1994. In the Starter Tunnel, the concrete runway from the assembly area to the tunnel portal was completed and assembly and placement of forms for the concrete gripper walls in the Starter Tunnel began.
- Developed a 90-Day schedule of critical start-up items for the TBM. This schedule was delivered to YMSCO for implementation.
- Finalized development of input to FY95 participant planning guidance. Defined criteria for preliminary FY95 ESF Level III Milestones. Conducted three In-Process Reviews of participant planning for FY95-96.
- Prepared cost impact analysis for reduction in scope of the IDCS. Supported the development of a baseline change request and cost impact analysis for implementation of Design Package 2C and submitted it to the YMSCO Change Control Board (CCB) where it was approved.
- Completed incorporation of comments and distribution of report titled "Use of Surplus Diesel Locomotives in the Excavation and Operation of the North Ramp of the ESF."

• Developed briefings titled "DOE Perspective of the Exploratory Studies Facility (ESF) 90% Design Review - Package 1D Title II Opening Remarks" and "DOE Role in the Design Review Process" for presentation by YMSCO Design Lead for Engineering and Field Operations (EFO) at the 90% Design Review Meeting for Package 1D held on July 26, 1994.

3.1.6.2 Deliverables, Publications, and Presentations:

- Transmitted Package 1D 90% Design Review documents to the reviewers on July 11, 1994. The design review meeting was conducted for Package 1D in Las Vegas on July 26, 1994. The package received 47 mandatory and 75 non-mandatory comments.
- Released the change request to the Booster Pump Facility revisions for construction on July 20, 1994.

3.1.6.3 Planned Work for Next Month/Major Near-Term Milestones:

• Continue working on Package 8A deliverables for the 50% Design Review.

3.1.6.4 Variance Explanation:

- The current period schedule variance of \$103K/11% reflects the effort to recover prior behind-schedule conditions. The cumulative schedule variance of (\$1,287K/11%) is due to a change to the baseline schedule for Surface and Subsurface Design Packages. All IDS requirements are now definitized, and no schedule variances are anticipated by fiscal year-end. The remaining cumulative schedule variance is due to the Surface and Subsurface group working on tasks that have resulted in delays in Package 1C and 2C. No scheduled milestones to the revised Construction Schedule are expected to slip into FY95. A BCR to revise the schedule and resources has been approved. The baseline will be revised to reflect the revised schedule upon approval of the WAD modification.
- The cumulative cost variance of (\$3,521K/34%) is the result of the following: 1) unbudgeted overtime to support the revised ESF construction schedule (the revised construction schedule resulted in design changes of Surface Design Packages); and 2) Subsurface Design personnel worked unbudgeted overtime to support various studies and investigations; and 3) the M&O has also maintained two unbudgeted construction management support staff employees. Change requests are in process for all of the above stated tasks to request additional budget and to retime-phase the appropriate Design Packages. The current period cost variance of (\$165K/15%) is due to the Subsurface Design Package 8A not being correctly time-phased to the new Construction Schedule. This results in an overstated current period BCWS that results in the variance.

• The at-completion variance of (\$2,909K/20%) is due to \$1,750K of unfunded ESF Design tasks and \$760K for the reorganization in Construction Management. These tasks are identified as part of the work to be funded by Vienna M&O.

3.1.6.5 Issues and Concerns

• Based on the results of the performance-based DOE audit, YMP-94-01 M&O withdrew the ESF Design Package 2C. Corrective actions are in progress to reexamine the Design Control Process and address the overall concerns expressed during the audit. Based on Package 2C results and findings, the August 8, 1994, startup of the Tunnel Boring Machine will most likely not meet this scheduled milestone.

		1993						1994				
	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
								Tim	e Now —>			
acility (WBS 1.2.6)						Issue Design						
						Package 1C	<u>x</u> x				, , ,	
								leeus				
			Issue Design					Design			9	omplete
			Package					20 20	BCR (YMP	94-012)	5 C	0%ol ⊎sign al
		issue	·~ ⁄A••				issue	44		35	ء د	ackage 8A
		Design Packade	:				Design Package					
		2A Ø	· #				28	BCR (YMP	-94-022)			:
		BCR (YMP-94-014)									
			:									-
			-									-
			•									-
			•									-
		• • • • • • • • • • • • • • • • • • • •	<u>; </u>	<u> </u>			•		•		•	•

[NOTE: Package 2C was delayed from the planned date of the 1st of August due to problems revealed during the OCRWM QA audit. There will now be two releases: an initial and a final. The initial release is expected on September 6, 1994, and the final is expected on September 30, 1994.]

Figure 3-11. MGDS - ESF Activity Schedule
							_			Actuals Thru 7/3	1/1994	• • • • • • • • • • • • • • • • • • • •	
				D	B-01-02-	06 EXP	LORAT	ORYST	UDIES	FACILIT	Y		
	18	8,000 T											
													-
	10	T										*	·×
	14	.000 +								it was a second	*		-0
	Se 12	.000 +								A.			
	VS00						×		-		_0_		
	₹ 10 ±	1.000 +						*	_ <u>ö</u> _	-	-		
	្ត្ត 8	.000 +		Х			~~						
	V 1710 6	.000 +			******	-							
	-			/	Ű								
	4	.000 +	~										
	2	.000											
		。 *											_
	N /E	ост	NOV	DEC	JAN	FEB	N AR	APR	MAY	JUN	JUL A	.ug s	SEP
1	[-	C	- WAD		FORE CA	st —	EA	RNED VALUE	*	ACTUAL	¥	FUNDING	1
	£								· · · · · · · · · · · · · · · · · · ·				I
		001	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	1,167	1,194	1,159	1,230	1,153	1,248	1,150	1,113	1,173	997	1,117	1,304
	FORECAST	1,279	1,366	1,340	1,472	1,291	1,673	1,520	1,213	1,399	1,265	1,336	1,758
MONTH	HONTH ACTUAL	1,167	936	1,221	849	1,016	1,052	935	1,045	976	1,100		
MONTH	VARIACIÓAL	1,2/9	(250)	1,340	1,472	1,291	1,673	1,520	1,213	1,399	1,205		
	VAB/COST	(112)	(430)	(110)	(623)	(137)	(196)	(215)	(68)	(197)	(165)		
	WAD	1,167	2 361	3 520	4 750	5 903	7 151	8 301	0 414	10 597	11 584	10 701	14.005
	FORECAST	1,279	2,645	3,985	5.457	6.748	8 4 2 1	9 941	11 154	12 553	13 818	15 164	16,010
	EARNED VALUE	1,167	2,103	3,324	4,173	5,189	6.241	7,176	8.221	9.197	10,297	10,134	10,912
сим	ACTUAL	1,279	2,645	3,985	5,457	6,748	8,421	9,941	11,154	12,553	13,818		
	VAR/SCH	0	(258)	(196)	(577)	(714)	(910)	(1,125)	(1,193)	(1,390)	(1.287)		
	VAR/COST	(112)	(542)	(661)	(1,284)	(1,559)	(2,180)	(2,765)	(2,933)	(3,356)	(3.521)		
	FY94 FUNDING	895	2,363	6,926	6,926	6,926	10,193	10,193	10,193	13,268	14,167	14,167	14,167
FUNDING	PREV. FUNDED	661	661	661	661	661	661	486	346	346	1,234	1,234	1 234

		DB-	01-02-06	EXPLO	RATOR	YSTUD	ES FAC	UTY					
			FY	94 CRWM	SMBOPM	S DATA (SO	00)						
					M/E JULY						Actuals Thru	7731/1994	
		CURPENT N	IONTH				RSC	AL YEAR TO	DATE			TOOMPLET	E
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE			
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC
FY'94 Discrete	446	549	445	103	104	5,325	4.038	5.668	(1.287)	(1.630)	6.392	6.823	(431)
Y94 LOE 541 541 798 0 (257) 5,888 5,888 7,781 0 (1,830) 7,198 9,657 (2,45													(2.459)
Subtotal FY94	987	1,090	1,243	103	(153)	11,213	9,926	13,449	(1,287)	(3,523)	13,590	16,480	(2,890)
Deferred (FY'93 to FY'94) Discrete	0	0	O	0	0	0	0	o	0	0	0	0	0
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	o	0	0	0	0
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0
Carryover Commitments (FY 93 to FY 94)	10	10	22	0	(12)	370	370	371	0	(1)	414	433	(19)
TOTAL	997	1,100	1,265	103	(165)	11,583	10,296	13,820	(1,287)	(3,524)	14,004	16,913	(2,909)
Numbers may vary due to independent rounding.													
The following unauthorized/undefinitized pending deobligation	ons have been ma	de to boin bud	jet and forecast										

FY93 Underrun/Overrun
 FY93 Remaining Teammate Award Fee

ı.

Figure 3-12. MGDS - ESF Cost and Schedule Summary

.

.

3.1.7 Test Facilities: B&R 01-02-07 WBS 1.2.7

MANAGER: R. G. Vawter

OBJECTIVE(S): Provide support services to the YMP Site Manager. Provide field interface and coordination with the Safety and Health Program and field site management for the M&O support staff.

3.1.7.1 Progress During Report Period:

• Assisted the DOE Site Manager by compiling and distributing Site Manager's Biweekly Activities Report to the YMP Manager, drafting the weekly activity reports, monthly NORSOC report, biweekly Job Package Cost Reports, and supporting on-site tours and orientation.

3.1.7.2 Deliverables, Publications, and Presentations:

• Submitted the draft FY95 Technical Implementation Plan to YMSCO.

3.1.7.3 Planned Work for Next Month/Major Near-Term Milestones:

- Draft reports for DOE Site Manager.
- Process badge requests as required.

3.1.7.4 Variance Explanation:

• The cumulative cost variance of \$151K/41% and the at-completion variance of \$119K/26% are due to administrative staffing delays, less effort than planned by site facilities manager through this fiscal year, and FY93 carryover budget being straight-lined and not booking in accordance with the budgeted plan.

3.1.7.5 Issues and Concerns

					· · · · · · · · · · · · · · · · · · ·					Actuals Thru 7/3	1/1994		
1													
					I	B-01-0	2-07 TE	ST FAC	ILITIES				
									· · · · · · ·				
	50	00 T											
	45	. L											л
										×	·	<u> </u>	~~ _*
	40	" †										-07	~
	g 35	io +					Ж						
	2 30 2 30	10 I										/	
	6											2	
	ž 25	° †		×	X	X	-						
	ž 20	• +				-							
	ā 15	• +			-								
		, *	X	/									
	10	ΨT				®							
	5	° =											
		o ቸ 🗕		+	····+			····· •				·	
	N/E	OCT	NOV	DEC	JAN	FEB	MAR	APR	NAY	JUN	JUL A	UG :	SEP
			WAD		FORECAS	T	+ EARI	NED VALUE -		ACTUAL	x	UNDING	٦
	L												1
		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	30	31	31	53	34	40	38	35	40	36	40	49
	FORECAST	20	17	15	19	20	5	31	26	27	37	49	70
	EARNED VALUE	30	31	31	53	34	40	38	35	40	36		
MONTH	MONTH ACTUAL	20	17	15	19	20	5	31	26	27	37		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	10	14	16	34	14	35	7	9	13	(1)		
	WAD	30	61	92	145	179	219	257	292	332	368	408	457
	FORECAST	20	37	52	71	91	96	127	153	180	217	266	336
	EARNED VALUE	30	61	92	145	179	219	257	292	332	368		
CUM	ACTUAL	20	37	52	71	91	96	127	153	180	217		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	10	24	40	74	88	123	130	139	152	151		
	FY94 FUNDING	70	70	200	200	200	300	300	300	374	370	370	370
FUNDING	PREV. FUNDED	49	49	49	49	49	49	48	48	48	48	48	48
	TOTAL FUNDING	119	119	249	249	249	349	348	348	422	418	418	418

			DB	01-02-0	7 TEST		NES					<u></u>	
					MEJULY	/	~,				Actuals Thru	7731/1994	
		CURRENT	ACINTH				RSC	AL YEAR TO	DATE			AT COMPLET	E
TITLE		EARNED		VARIA	NCE		EARNED		VARI/	NCE	i i i i		Ē
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BLOGET	POST	VAC
FY'94 Discrete	0	0	0	0	0	0	0	0	0	0	٥	0	0
FY'94 LOE	31	31	37	0	(6)	324	324	217	o	107	400	296	104
Sublotal FY 94	31	31	37	0	(6)	324	324	217	0	107	400	296	104
Deferred (FY'93 to FY'94) Discrete	0	0	0	0	0	0	0	0	0	0	0	0	0
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0
Subtotal Deferred	0	0	0	0	0	0	0	0	0	o	0	0	0
Carryover Commitments (FY 93 to FY 94)	5	5	0	0	5	44	44	1	0	43	57	42	15
TOTAL	36	36	37	0	(1)	368	368	218	0	150	457	338	119
Numbers may vary due to independent rounding. The following unauthorized/undefinitized pending deckligs - FYSS Undemu/Coemun	ations have been ma	cle to both buck;	jel and forecast										

FY93 Remaining Teammate Award Fee

,

•

Figure 3-13. MGDS - Test Facilities Cost and Schedule Summary

.

.**I**____

3.1.8 Project Management: B&R 01-02-09 WBS 1.2.9

MANAGER: L. D. Foust/D. B. Abel

OBJECTIVE(S): Provide overall Technical Project Office (TPO) management, prepare budgets and schedules, perform project control requirements, provide technical direction, and provide direct support to the project office for cost, schedule, and budget activities. Conduct performance measurement, change control, and plans and procedures development.

3.1.8.1 Progress During Report Period:

- Provided assistance at the Project Monthly Management Meeting wherein the participants provided their year-end close-out forecasts. Major areas covered were commitments carried into FY95, status of FY94 deliverables, FTE forecasts for remainder of FY94, and updated estimates-to-complete.
- Assisted in the project management review of the AM top-down FY95 workscope, cost estimate, and the draft Long-Range Plan. This data was included in the FY95 Participants Planning Guidance.
- Issued the Participants Planning Guidance package to the major participants. The package included workscope to be priced, expected deliverables, Planning and Control System (PACS) specific guidance, instructions for preparing basis of estimates, and Proposed Program Approach (PPA) descriptive materials. The participants are to plan their FY95 and upload it, with the July status, on or before August 11, 1994.
- Coordinated the preparation of the Yucca Mountain submittal of the OMB Phase I Budget request. OCRWM provided on-site support for preparation and review of the budget request.
- Rewrote AP.536 (YAP-5.7Q), Planning, Budgeting, and Work Authorization procedure. Coordinated the review of the procedure and conducted comment resolution.
- Developed transition plan for the implementation of the Level 3 Project Change Control Board. The plan was developed to ensure a consistent level of support during the transition period.

3.1.8.2 Deliverables, Publications, and Presentations:

• None this reporting period.

3.1.8.3 Planned Work for Next Month/Major Near-Term Milestones:

• Continue supporting the FY95 budget formulation rebaselining efforts and the development of the FY96 OMB request.

• Initiate development of FY95 schedule integration.

3.1.8.4 Variance Explanation:

• The cumulative cost variance of \$794K/14% is the result of delays in staffing of: 1) project control division support, 2) CCB, 3) and Project Planning Division (PPD) (awaiting receipt of work to be performed for OCRWM), and the associated relocation costs. Expect this element to underrun at completion.

3.1.8.5 Issues and Concerns



Figure 3-14. MGDS - Project Management Activity Schedule

			· · · · · ·							Actuals Thru 7/31	/1994		
					DB-0	1-02-09	PROJE	CT MAI	NAGEM	ENT			
	8,0	000 T											
												_	Ð
	7.0	100 +										\sim	dia a
	6,0	100 +								×		*	*
	50 47						×			-	-	7 7.	
	5, S, S	100 +				/	/		_	-			
	춘 波 4,0	100 +		*	×		-	-					
1	5				14			-					
	3.0	100 +	/		~~~~								
	- 2.0	000 +		-									
			<u> </u>	-									
	1.0	²⁰⁰	-										
1		。 *	·						+			+	-
	N /E	OCT	NOV	DEC	JAN	FEB	NAR	APR	NAY	JUN	JUL A	UG S	EP
	-	:::	- W AD		FORECAS	57	• EAR	NED VALUE		ACTUAL	×	FUNDING	
	L												_
	······						<u>.</u> .						
		001	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	606	631	518	573	539	607	576	561	625	565	612	897
	FORECAST	406	529	44U 510	458	514	535	493	581	625	557		
MONTH	MONTH ACTUAL	525	520	440	458	514	536	493	490	568	565		
MONTH	VAR/SCH	(81)	84	1	400	(5)	0	0	0	0	0		
	VAR/COST	119	186	79	116	20	71	83	71	57	(8)		
	WAD	606	1,237	1,755	2,328	2,867	3,474	4,050	4,611	5,236	5,793	6,405	7,122
	FORECAST	406	935	1,375	1,833	2,347	2,883	3,376	3.866	4,434	4,999	5,639	6,536
	EARNED VALUE	525	1,240	1,759	2,333	2,867	3,474	4,050	4,611	5,236	5,793		
сим	ACTUAL	406	935	1,375	1,833	2,347	2,883	3,376	3,866	4,434	4,999		
	VAR/SCH	(81)	3	4	5	0	0	0	0	0	0		
	VAR/COST	119	305	384	500	520	591	674	745	802	794		
	FY94 FUNDING	477	1,212	3,357	3,357	3,357	5,036	5,036	5.036	5,536	5,480	5,480	5,480
FUNDING	PREV. FUNDED	476	476	476	476	476	476	386	384	384	384	384	384
	TOTAL FUNDING	953	1,688	3,833	3,833	3,833	5,512	5,422	5,420	5,920	5,864	5,864	5,864

			DB-01-0	2-09 PF	OJECT	MANAC								
			1 1.	A Guin	MEJULY		~,				Actuals Thru	7/31/1994		
	7	CURRENT N	ACINTH				RSC	AL YEAR TO	DATE		ſ	TCOMPLET	E	
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE				
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	7300	BUDGET	FCST	VAC	
FY'94 Discrete	Y94 Discrete 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0													
Y94LCE 536 536 452 0 84 5,443 5,443 4,414 0 1,029 6,715 5,902 913														
Subtotal Pr'94 536 536 452 0 64 5443 5443 4414 0 1,029 6,715 5,802 913														
Subtotal F194 5,405 4,414 0 1,425 0,115 0,02 915 befored (F193 to F194) Discrete 0 0 0 0 0 0 0 0 0 0 0 0 0 0														
Deferred (FY93 to FY94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0	
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0	
Carryover Commitments (FY93 to FY94)	20	20	113	0	(93)	350	360	583	0	(233)	407	733	(326)	
TOTAL	556	556	565	0	(9)	5,793	5,793	4,997	0	796	7,122	6,535	587	
Numbers may vary due to independent rounding.														
The following unauthorized undefinitized pending deobligatio	ns have been ma	rde to both budj	get and forecast											
- FYS3 Underrun/Overrun														
DD2 Demaining Terranges Award Ess														

- FY93 Remaining Teammate Award Fee

Figure 3-15. MGDS - Project Management Cost and Schedule Summary

3.1.9 Quality Assurance: B&R 01-02-16 WBS 1.2.11

MANAGER: R. P. Ruth

OBJECTIVE(S): Provide overall Quality Assurance (QA) support for M&O activities in Nevada.

3.1.9.1 **Progress During Report Period:**

- Performed reviews of Package 2C, which consists of 151 drawings, 29 specifications, 26 analyses; and the 90% review of Package 1D, which consists of 72 drawings, 38 specifications, 9 analyses, and 3 inputs.
- Participated in the evaluation and design verification of quality affecting documents in Package 2C.

3.1.9.2 Deliverables, Publications, and Presentations:

• Submitted the final QAP-16-1, Revision 2, procedure to YMSCO for review.

3.1.9.3 Planned Work for Next Month/Major Near-Term Milestones:

• Conduct surveillance 94-NSS-019, Level III Change Control Process, Criteria 3.

3.1.9.4 Variance Explanation:

• The current period cost variance of (\$33K/24%) is due to relocation costs booking in July that were planned in prior months.

3.1.9.5 Issues and Concerns:

· · · · ·			· · · · · · · · · · · · · · · · · · ·			·····				Actuals Thru 7/31	/1994		
					DB	-01-02-1	6 QUAL	LITY AS	SURAN	CE			
	1.8 1.6 1.4 Sunrenove 1.0 Surrioo 1.0 Surrioo 8 4			· , ·	*		*	*	***	***		*	□ ≪ *
	2 N /E	00 0 0 0 0 0 0 0 0 0 0 0 0 0	NOV	DEC	JAN FORECAS	FEB	 MAR ◆	A P R	M AY	JUN - Actual	JUL A	LUG S FUNDING	
	1	007	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	101	121	131	153	152	139	149	143	150	139	153	184
	EORECAST	20	ae	97	113	111	178	182	141	172	172	120	155
	EABNED VALUE	00	122	131	153	152	139	149	143	150	139		
MONTH	MONTH ACTUAL	80	86	97	113	111	178	182	141	172	172		
	VAR/SCH	(2)	1	0	0	0	0	0	0	0	0		
	VAR/COST	19	26	34	40	41	(39)	(33)	2	(22)	(33)		
	WAD	101	222	353	506	658	797	946	1,089	1,239	1,378	1,531	1,715
	FORECAST	80	176	273	386	497	675	857	998	1,170	1,342	1,462	1,617
	EARNED VALUE	99	221	352	505	657	796	945	1,088	1,238	1,377		
СИМ	ACTUAL	80	176	273	386	497	675	857	998	1,170	1,342		
	VAR/SCH	(2)	(1)	(1)	(1)	(1)	(1)	(1)	(1)	(1)	(1)		
	VAR/COST	19	45	79	119	160	121	88	90	68	35		
[FY94 FUNDING	91	221	825	825	825	1,238	1,238	1,238	1,238	1,224	1,224	1,224
FUNDING	PREV. FUNDED	99	99	99	99	99	99	69	55	55	55	55	55
	TOTAL FUNDING	190	320	924	924	924	1,337	1,307	1,293	1,293	1,279	1,279	1.279

			DB-01-	02-16 C							-			
			• •		ME JULY						Actuals Thru	7/31/1994		
		CURRENT N	IONTH				RSC	AL YEAR TO	DATE		A	TCOMPLET	Ε	
TTLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE				
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
EV94 Discrete	0	0	0	0	0	0	0	0	0	0	0	0	0	
r94 LCE 136 136 162 0 (26) 1,323 1,226 0 107 1,650 1,488 162														
Set Loc 130														
Deferred (FY93 to FY94) Discrete	0	0	0	0	0	0	0	D	0	0	0	0	0	
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0	
Subtotal Deferred	•	0	0	0	0	0	0	0	0	0	0	0	O	
Carryover Commitments (FY 93 to FY 94)	3	3	11	0	(8)	54	54	126	0	(72)	ಟ	129	(66)	
TOTAL	139	139	173	0	(34)	1,377	1,377	1,342	0	35	1,713	1,617	96	
Numbers may vary due to independent rounding.														
The following unauthorized/undefinitized pending deobligation	ns have been ma	de to both bucț	get and forecast											
- FY93 Underrun/Overrun														
 FY93 Remaining Teammate Award Fee 														

Figure 3-16. MGDS - Quality Assurance Cost and Schedule Summary

1

~

3.1.10 Information Management: B&R 01-02-17 WBS 1.2.12

MANAGER: J. W. Frank

OBJECTIVE(S): Provide overall Information Resource Management, Records Management, Document and Drawing Management Services, and Publications Support for the M&O contract at the YMP site in Las Vegas, Nevada.

3.1.10.1 Progress During Report Period:

- Assisted in the OCRWM performance-based audit of the M&O Design Package 2C by arranging preparations for the audit in ESF and, during the audit, responding to requests for retrieval of records and copies of controlled documents.
- Conducted the implementation of I-RIS (Interim Records Indexing System) on July 5, 1994.

3.1.10.2 Deliverables, Publications, and Presentations:

• None during this reporting period.

3.1.10.3 Planned Work for Next Month/Major Near-Term Milestones:

• Provide information management support as required.

3.1.10.4 Variance Explanation:

• The cumulative cost variance of \$433K/14% is due to a reorganization in Records Management that has resulted in less labor support required than originally planned, less travel than planned, and carryover costs not being booked. An underrun of \$370K is anticipated at year end. No impacts are expected to the FY94 Information Management schedule.

3.1.10.5 Issues and Concerns:

										Achiele Then 703	11994		
						• • • •							
					D.R. 01.0	9.17 IN	FORMA	TIONN	ANAG	EMENT			
					D D-01-0	2-1/ 11	ruan		IANAG				
	4 0	100 -											
													_
	3,5	100 +								¥			
												^	*
	3.0	¹⁰⁰ +					×	·X		-		-2	
	any 2	an 1							-				
								~		*			
	ž 2.0	100 +		×	Xi	×		<u> </u>					
	2					_		*					
	3,5	ioo +											
		100 L											
	.,.		×	-									
	5	100 ×											
ļ		*											
		0 +											
	M)E		NUV	DEC	JAN	FEB	M AK	APR	M 61	J UN	JUL 4		,
	L-		WAD		FORECAS	st	• EAR	NED VALUE		ACTUAL		FUNDING	
r——		0.07	NOV	DEC	10.01		MAD	APP	MAY	DI N		AUG	SEP
		- 001	NUV 941	977	356	FED	350	929	311	320	289	327	378
	FORECAST	220	220	206	321	188	317	279	275	288	283	364	403
]	FARNED VALUE	221	254	277	356	338	350	323	311	320	289		
MONTH	MONTH ACTUAL	229	220	206	321	188	317	279	275	288	283		
	VAR/SCH	(12)	13		0	(2)	0	0		0	0		
	VAB/COST	(8)	34	71	35	150	33	44	36	32	6		
	WAD	233	474	751	1.107	1.447	1,797	2,120	2,431	2,751	3,040	3,367	3,745
	FORECAST	229	449	655	976	1,164	1.481	1,760	2,035	2,323	2,606	2,970	3,373
	EARNED VALUE	221	475	752	1,108	1,446	1,796	2,119	2,430	2,750	3,039		
сим	ACTUAL	229	449	655	976	1,164	1,481	1,760	2,035	2,323	2,606		
1	VAR/SCH	(12)	1	1	1	(1)	(1)	(1)	(1)	(1)	(1)		
	VAR/COST	(8)	26	97	132	282	315	359	395	427	433		
	FY94 FUNDING	253	615	1,750	1,750	1,750	2,625	2,625	2,625	3,125	3,095	3,095	3,095
FUNDING	PREV. FUNDED	304	304	304	304	304	304	240	240	240	240	240	240
	TOTAL FUNDING	557	919	2,054	2,054	2,054	2,929	2,865	2,865	3,365	3,335	3,335	3,335

		D	B-01-02-1		RMATIC	ON MAN		NT						
					ME JULY		,				Actuals Thru	7/31/1994		
		CURRENT M	KONTH				FISC	AL YEAR TO	DATE		ļ.	TCOMPLET	E	
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE				
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	PCST	VAC	
FY'94 Discrete	0	0	0	0	0	0	0	0	0	o	0	0	o	
794 LOE 269 269 265 0 4 2,842 2,842 2,471 0 371 3,500 3,195 306														
Subtoolal FY94 269 269 265 0 4 2,842 2,842 2,471 0 371 3,500 3,195 305														
Deferred (FY'93 to FY'94) Discrete	0	0	0	o	0	o	0	0	0	0	0	0	0	
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0	
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0	
Carryover Commitments (FY93 to FY94)	19	19	17	0	2	196	196	135	0	ମ	242	176	66	
TOTAL	288	288	282	0	6	3,038	3,038	2,606	0	432	3,742	3,371	3771	
Numbers may vary due to independent rounding.														
The following unauthorized/undefinitized pending deobligation	ons have been ma	de to toth bud	get and forecast											
- FY93 Underrun/Overrun														
 FY93 Remaining Teammate Award Fee 														

Figure 3-17. MGDS - Information Management Cost and Schedule Summary

3.1.11 Environmental, Safety and Health: B&R 01-02-13 WBS 1.2.13

MANAGER: C. C. Pierce

OBJECTIVE(S): Provide overall Environmental, Safety, and Health support to the Civilian Radioactive Waste Management System (CRWMS) M&O contract activities at the YMP site in Las Vegas, Nevada.

3.1.11.1 Progress During Report Period:

- Initiated work on the Area 25 Base Camp Fire Hazard Risk Assessment at the request of the Assistant Manager, Environmental Safety and Health.
- Initiated procurement of wheeled fire extinguishers for use on the ESF pad.
- Developed air sampling and respirator use strategy with REECo and SAIC for initial TBM operations.
- Conducted an evaluation of the System Safety Analysis prepared by System Engineering.

3.1.11.2 Deliverables, Publications, and Presentations:

• None the reporting period.

3.1.11.3 Planned Work for Next Month/Major Near-Term Milestones:

- Continue working on the Vertical Slice Review.
- Initiate the management appraisal of Reynolds Electrical Engineering Company, Inc.

3.1.11.4 Variance Explanation:

• The cumulative cost variance of \$99K/12% is due to less travel taken than planned, lower relocation costs incurred than budgeted to date due to hiring local personnel, lower legal costs for Winston/Strawn than planned to date, and less ODC spent than planned. An underrun of \$69K is expected at fiscal year end.

3.1.11.5 Issues and Concerns

· · · · · · · · · · · · · · · · · · ·										Actuals Thru 7/3	1/1994		
	••												
				DB-0	1-02-13	ENVIR	ONMEN	IT. SAF	ETY. AI	ND HEAL	лн		
								,	,				
	1.0	000 T								×	X		· X
	4	aoo 🕇											<i>A</i> .
												~/	
	*	800 +										4.	
	2 3	700 +		×	······¥·····	·····×		X	x	× _			
	AV60	500 4											
	ŧ			1					-8				
	H :	500 T	,	/				-8					
	5 4	+00 +	/			~							
	ĭa :	300 +				-*							
		L		~	_*								
	•	¥											
	1	100 +											
		۰ ۳ ۰۰۰۰	+					+		+	+	+	-
	M /E	OCT	NOV	DEC	JAN	FEB	MAR	APR	NAY	JUN	JUL A	UG S	EP
1	-		WAD	~~ *	FORECA	st	- EAR	NED VALUE		ACTUAL	×	FUNDING	
				·····	· · ·								
		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	36	53	98	99	97	86	78	90	89	80	84	98
	FORECAST	47	52	99	20	77	62	94	79	103	90	79	132
	EARNED VALUE	36	53	98	99	97	86	78	90	89			
MONTH	MONTH ACTUAL	47	52	99	20		62	\$4		103	14		
	VAR/SCH	(11)	V	(1)	70		24	(16)		/141	6		
	WAD	36		187	286	200	460	547	637	726	806	890	988
1	FORECAST	47	99	198	218	295	357	451	530	633	707	786	918
	EARNED VALUE	36	89	187	286	383	469	547	637	726	806		
СЛМ	ACTUAL	47	99	198	218	295	357	451	530	633	707		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	(11)	(10)	(11)	68	88	112	96	107	93	99		
· · · · · ·	FY94 FUNDING	185	236	708	708	708	734	734	734	979	971	971	971
FUNDING	PREV. FUNDED	(17)	(17)	(17)	[17]	(17)	(17)	(12)	(8)	(8)	8	8	8
1	TOTAL FUNDING	168	219	691	691	691	717	722	726	971	979	979	979

		DB-01	-02-13 E		MENT,	SAFETY SDATA (SO	, AND H	EALTH						
					MEJULY						Actuals Thru	7/31/1994		
		CURRENT M	KONTH				RSC	AL YEAR TO	DATE		A	T COMPLET	E	
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE				
	BUDGET	VALUE	ACTUALS	SCHED	COST	BLDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
FY'94 Discrete	0	0	0	0	0	0	0	0	0	0	0	o	0	
S4 LOE 80 80 74 0 6 798 798 683 0 115 979 894 85 0 1 10 1 10														
Subtrail PY94 Subtrail														
aformed (PY93 to FY94) Discrete 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0														
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0	
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0	
Carryover Commitments (FY 93 to FY 94)	0	0	0	0	0	8	8	24	o	(16)	8	25	(17)	
TOTAL	80	80	74	0	6	806	806	707	0	99	967	919	68	
Numbers may vary due to independent rounding.														
The following unauthorized/undefinitized pending deobligations	have been ma	de to both budg	yet and forecast											
- FY93 Undemun/Cvernun														
FY93 Remaining Teammate Award Fee														

Figure 3-18. MGDS - ES&H Cost and Schedule Summary

.

3.1.12 Institutional: B&R 01-02-14 WBS 1.2.14

MANAGER: C. D. Van Natta

OBJECTIVE(S): Under the direction of the Director of Public Affairs, provide overall Public Affairs and Institutional support for the M&O contract activities at the YMP site in Las Vegas, Nevada, including integration of institutional activities, requirements, scope, scheduling, costs, budgeting, controlling, and reporting. Implement the M&O Public Affairs Plan, assist in developing and maintaining university and community college programs and contacts, provide backup support for enhancing public schools programs and interactions, and assist existing institutional/outreach programs.

3.1.12.1 Progress During Report Period:

- Conducted preliminary coordination with personnel from Child Haven regarding the possible 1995 Community Involvement Project.
- Coordinated a meeting for the Summer Employment Program with the University of Las Vegas, Nevada, representatives: Director of Career Services, Vice President of Research, Professor of Mechanical Engineering, Assistant Director Career Services/Programs Coordinator, and YMSCO/Institutional Affairs Specialist.

3.1.13.2 Deliverables, Publications, and Presentations:

• Presented Institutional's portion of the FY95 Top-Down Planning Phase II for the Office of Director of Public Affairs.

3.1.13.3 Planned Work for Next Month/Major Near-Term Milestones:

• Provided YMSCO with the Institutional assistance as required.

3.1.13.4 Variance Explanation:

• The cumulative cost variance of \$37K/15% and at-complete variance of \$40K/12% reflect an employee being out on medical leave for the last 3 months and not expected to return this fiscal year. Travel has also not been taken as planned.

3.1.12.5 Issues and Concerns:

[Actuals Thru 7/3	1/1994			
	DB-01-02-14 INSTITUTIONAL DB-01-02-14 INSTITUTIONAL													
	35 30 25 25 25 25 25 20 21 15 10 10 5	• • • • •			*		×			*	*	*	ロ ネ *	
		。——				 	·····					+	-	
1	N/E	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL A	06 5	SEP	
	L	<u>0</u>	WAD	<u>*</u>	FORECAS	T	EARN	ED VALUE	*	ACTUAL	¥r	UNDING		
		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	
	WAD	25	24	24	26	25	28	26	26	29	25	28	36	
	FORECAST	28	23	28	34	21	31	13	13	16	13	23	39	
	EARNED VALUE	23	25	24	26	25	28	26	26	29	25			
MONTH	MONTH ACTUAL	28	23	28	34	21	31	13	13	16	13			
	VAR/SCH	(2)	1	0	0	0	0	0	0	0	0	L		
	VAR/COST	(5)	2	(4)	(8)	4	(3)	13	13	13	12			
	WAD	25	49	73	99	124	152	178	204	233	258	286	322	
	FORECAST	28	51	79	113	134	165	178	191	207	220	243	282	
	EARNED VALUE	23	48	72	98	123	151	177	203	232	257			
СЛМ	ACTUAL	28	51	79	113	134	165	178	191	207	220		<u> </u>	
	VAR/SCH	(2)	(1)	(1)	(1)	. (1)	(1)	(1)	(1)	(1)	(1)			
	VAR/COST	(5)	(3)	(7)	(15)	(11)	(14)	(1)	12	25	37			
L	FY94 FUNDING	66	72	132	132	132	216	216	216	216	214	214	214	
FUNDING	PREV. FUNDED	38	38	38	38	38	38	33	32	32	32	32	32	
L	TOTAL FUNDING	104	110	170	170	170	254	249	248	248	240	246	246	

			DB	-01-02-	14 INST									
					ME JULY		,				Actuals Thru	7731/1994		
		CURRENT N	KONTH				RSC	AL YEAR TO	DATE		A	TCOMPLET	E	
TILE		EARNED		VARIA	NCE		EARNED		VARIA	NCE				
	BLDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
Y94 Discrete 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0														
r94LOE 22 22 12 0 10 230 230 196 0 34 288 256 32														
Subtodal Pr'94 22 22 12 0 10 230 230 196 0 34 288 255 32														
Subbodial Fr94 22 22 12 0 10 230 230 196 0 34 286 285 32 sterrad (FY93) Discrete 0														
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0	
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0	
Carryover Commitments (FY 93 to FY 94)	3	3	1	0	2	28	28	23	0	5	34	26	8	
TOTAL	25	25	13	0	12	258	258	219	0	39	322	282	40	
Numbers may vary due to independent rounding.														
The following unauthorized/undefinitized pending deobligation	s have been ma	de to both budg	pet and forecast											
- FY93 Undemun/Overrun														
 FY93 Remaining Teammate Award Fee 														

- FY93 Remaining Teammate Award Fee

Figure 3-19. MGDS - Institutional Cost and Schedule Summary

.

3.1.13 Support Services: B&R 01-02-15 WBS 1.2.15

MANAGER: D. B. Abel/ M. F. Penovich

OBJECTIVE(S): Provide overall Training and Support Services for the M&O activities at the YMP site in Las Vegas, Nevada.

3.1.13.1 Progress During Report Period:

- Conducted 30 training classes attended by 242 M&O employees.
- Conducted the following training activities:
 - M&O Program Indoctrination
 - M&O Safety and Health
 - M&O Supervisor Safety and Health
 - Computer Security Awareness
 - M&O Project Overview
 - Ergonomics
 - Managing Personal Growth
 - TRW Business Ethics
 - QARD (DOE/RW-0333P)
 - QAP-5-1, Revision 3/QAP-5-2, Revision 1.

3.1.13.2 Deliverables, Publications, and Presentations:

• Presented Design Control procedure training and QAP-3-12, Revision 4, training to Engineering Design personnel.

3.1.13.3 Planned Work for Next Month/Major Near-Term Milestones:

- Present M&O training per the August 1994 M&O training calendar.
- Complete preparations to conduct M&O General Employee Training.
- Identify M&O environmental safety and health training requirements and begin lesson plan preparation.
- Continue to develop training for all M&O procedures.
- Participate in the M&O Training Department semi-annual planning meeting.

3.1.13.4 Variance Explanation:

• The current period cost variance of \$56K/20% and the cumulative cost variance of \$599K/20% is due to ODC, ADPE, furniture and facility cost budgets being straightlined whereas actual costs are not booking accordingly. Impact is temporary underrun; however, these costs will be incurred over the fiscal year. No variance at completion is expected.

3.1.13.5 Issues and Concerns:

										Actuals Thru 7/5	1/1994				
	DB-01-02-15 SUPPORT SERVICES														
	4.	°°° T													
	э.	500 +											5		
											×	×	/ •X		
	3.	000 +					¥				-				
	04Y6 2.	500						·····X·····	X			~~~			
				ж					-						
	ž 2.	000 +						_							
ľ	8214	L	/				_	-8-							
	7100	300			_		*								
	1.	000 +		-											
		Ť	-												
	:	500	-												
		• T						t				-+			
	N/E	ост	NOV	DEC	JAN	FEB	MAR	APR	NAY	JUN	JUL A	UG S	SEP		
	-		WAD		FORECA	s7 <u></u>	EAF	NED VALUE -		ACTUAL	×	FUNDING	7		
	<u> </u>								*						
	r		·									,,			
		007	NOV	DEC	JAN	FEB	MAR	APR	MAY	JŲN	JUL	AUG	SEP		
	FORFOART	288	279	272	281	276	291	281	387	299	275	292	363		
	FORECAST	213	259	186	293	427	(1)	212	258	263	219	539	607		
MONTH	MONTH ACTUAL	212	307	2/3	282	2/4	291	281	387	299	275				
	VAR/SCH	(27)	233	100	293	447		212	258	263	219				
	VAR/COST	48	48	87	(11)	(153)	292	0	129	0	56				
	WAD	288	567	839	1,120	1.396	1.687	1.968	2 355	2 654	2 929	3 221	2 5 9 4		
	FORECAST	213	472	658	951	1,378	1.377	1.589	1.847	2,004	2,329	2 868	3,304		
	EARNED VALUE	261	568	841	1,123	1,397	1,688	1,969	2.356	2,655	2,930	2,000			
CUM	ACTUAL	213	472	658	951	1,378	1,377	1,589	1,847	2,110	2,329				
	VAR/SCH	(27)	1	2	3	1	1	1	1	1	1				
	VAR/COST	48	96	183	172	19	311	380	509	545	601				
	FY94 FUNDING	431	819	1.877	1,877	1,877	2,458	2,458	2,458	2,958	2,929	2,929	2,929		
FUNDING	PREV. FUNDED	371	371	371	371	371	371	304	299	299	299	299	299		
	TOTAL FUNDING	802	1,190	2,248	2,248	2,248	2,829	2,762	2,757	3,257	3,228	3,228	3,228		

			DB-01	1-02-15	SUPPO	RT SER	vices							
			FY	94 CRWM	SMSOPM	S DATA (\$0	ACO)							
					MEJULY	<u>/</u>					Actuals Thru	7/31/1994		
		CURFENT	MONTH				RSC	AL YEAR TO	DATE		1	AT COMPLET	Æ	
TITLE		EARNED		VARU/	ANCE		EARNED		VARI/	NCE		í <u> </u>	[
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
FY'94 Discrete			0	0			0	0					1	
rsubscree 252 252 213 0 39 2,678 2,258 2,224 0 454 3,277 3,226 4														
Subtobal FY94 252 252 213 0 33 2678 2578 2224 0 454 3277 3236 4 Subtobal FY94 252 252 213 0 39 2,678 2,678 2,224 0 454 3,277 3,236 4													41	
Deferred (FY'93 to FY'94) Discrete	0	0	0	o'	0	0	1 0						1 0	
Deferred (FY'93 to FY'94) LOE	o'	0	0	l o'	(o'	0	1 0	o'	0	0		, ,	1 0	
Subtotal Deferred	0	0	o	(o'	0	0	i 0'	0	0	0	0	ō	1 0	
Carryover Commitments (FY93 to FY94)	23	23	6	0	17	251	251	106	0	145	306	241	65	
TOTAL.	275	275	219	0	56	2,929	2,929	2,330	0	599	3,583	3,477	106	
Numbers may vary due to independent rounding.														
The following unauthorized undefinitized pending deoblig: - FY93 Underrun/Overrun	ations have been ma	çiber ta çoştin budç	jet and lorecast											

- FY93 Remaining Teammate Award Fee

,

___. •

Figure 3-20. MGDS - Support Services Cost and Schedule Summary

3.2 MONITORED RETRIEVABLE STORAGE (MRS) PROJECT

3.2.1 Systems Engineering: B&R 03-01-01 WBS 3.1.1

MANAGER: J. B. Blandford/R. K. Crow

OBJECTIVE(S): Conduct systems engineering and integration activities in support of the Monitored Retrievable Storage (MRS) Project.

3.2.1.1 Progress During Report Period:

- Completed QAP-3-1 review and initiated comment resolution of the Multi-Purpose Canister (MPC) Subsystem Design Requirements Document (DRD), MPC Transportation Cask Subsystem DRD, and the On-Site Transfer/On-Site Storage (OST/OSS) Segments DRD to MRS/MPC Design. Comments were submitted to respective preparers.
- Reviewed the Corrective Action Request (CAR) responses developed by Storage and Transportation (S&T) and OCRWM/CER and revised responses to To Be Verifieds (TBVs), To Be Determineds (TBDs), and Q-List CARs. Met with RW-421, MRS/MPC Design, M&O Quality Assurance (QA), and OCRWM QA to discuss MRS/MPC Design Group's QAP-2-3 classifications and related QAP-3-9 analysis.

3.2.1.2 Deliverables, Publications, and Presentations:

- Delivered and briefed RW-46 on the preliminary draft MRS Project Systems Engineering Management Plan (SEMP), Revision 2.
- Briefed RW-46 System Engineering Team Leader on MRS System Engineering activities and issues for FY94-95, including the draft FY95 budget.

3.2.1.3 Planned Work for Next Month/Major Near-Term Milestones:

- Complete resolution of OCRWM comments on the preliminary draft MRS Project SEMP, Revision 1.
- Complete the draft Studies, Models, and Databases, and Risk Management Plan (RMP) Appendices to the MRS Project SEMP.
- Complete S&T Q-List Package Implementing Line Procedure and submit recommended S&T Q-List to OCRWM for approval.

3.2.1.4 Variance Explanation:

• The current period cost variance of (\$73K/71%) is the result of additional unplanned effort required to revise the MPC System DRDs and traceability analyses in response to comments received from internal reviews. The cumulative cost variance of

WP.235

(\$539K/47%) is primarily due to the additional unplanned effort required to revise the MPC System DRDs in response to changes in the Program-level requirements documents being prepared under WBS 3.1.7 and to changes required to respond to comments received from internal reviews.

- The cumulative schedule variance of (\$231K/17%) is primarily due to delays in the development of the MPC System DRDs. Delays in DRD development are the result of unplanned effort required to revise the MPC System DRDs in response to changes in the Program-level requirements documents, changes in documentation being prepared under WBS 3.1.7., and changes required to respond to comments received from internal reviews. High priority support of the Request for Proposal (RFP) development caused delays in the start of system Engineering planning documents.
- The at-complete variance of (\$237K/13%) is primarily due to the additional unplanned effort required to revise the MPC System DRDs.
- With contract award not expected until March 1995, the delay in the MPC System DRDs is not expected to have any significant project impact. A Baseline Change Request (BCR) has been submitted to defer the preliminary drafts for the Life-Cycle Cost Plan and Test and Evaluation Master Plan (TEMP) to FY95. The preliminary draft MRS Project Risk Management Plan will be completed later this fiscal year with no significant project impact expected due to the delay.

3.2.1.5 Issues and Concerns:



- [NOTE: 1) Delays in System Engineering Management Plan (SEMP) and Appendices are the result of allocation of staff to higher priority SOW and Product Data Sheet (PDS) support. A BCR has been approved to defer the LCCP and TEMP to FY95.
- 2 Development of the BST DRD has been delayed due to uncertainties in the OCRWM Acquisition Strategy. A BCR has been submitted to delete the BST DRD for FY94.]

Figure 3-21. MRS - Systems Engineering Activity Schedule

WP.235

July 1994

45



			DB-03-0	11-01 S	STEM	ENGIN	EERING						·
			FY	94 CRWM	SM&OPM	S DATA (\$0	00)						
					ME JULY	·					Actuals Thru	7/31/1994	
		CURRENT	AONTH				RSC	AL YEAR TO	DATE		4	T COMPLET	Ε
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE			
	BUDGET	VALUE	ACTUALS	SCHED	COST	BLDGET	VALUE	ACTUALS	SCHED	Taco	BUDGET	RCST	VAC
FY'94 Discrete	30	27	100	(3)	(73)	494	289	827	(205)	(538)	547	934	(367)
FY94LOE	74	74	72	0	2	824	824	823	0	1	1,097	971	126
Subtodal FY94 74 72 0 2 604 604 605 0 1 1,097 971 126 Subtodal FY94 104 101 172 (3) (71) 1,318 1,113 1,660 (205) (537 1,644 1,905 (261)													
Deferred (FY93 to FY94) Discrete	8	2	4	6)	(2)	36	11	15	ක	(4)	41	36	5
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	2	2	0
Subtotal Deferred	8	2	4	(6)	(2)	36	11	15	ක	(4)	43	36	5
Carryover Commitments (FY 93 to FY 94)	0	0	0	0	0	33	33	30	0	3	37	18	19
TOTAL	112	103	176	(9)	(73)	1,387	1,157	1,695	(230)	(538)	1,724	1,961	(237)
Numbers may vary due to independent rounding.													
The following unauthorized/undefinitized pending decisigat	tions have been ma	de to boih bud;	yet and forecast										
- FYS3 Underrun/Overrun													

- FY93 Remaining Teammate Award Fee

Figure 3-22. MRS - Systems Engineering Cost and Summary Schedule

3.2.2 Site Investigations: B&R 03-01-03 WBS 3.1.3

MANAGER: J. B. Blandford/L. Smith

OBJECTIVE(S): Assist DOE by providing support to the Negotiator in identifying potential hosts for the Monitored Retrievable Storage (MRS) facility. Prepare to conduct testing at the selected site.

3.2.2.1 Progress During Report Period:

• No significant activities to report.

3.2.2.2 Deliverables, Publications, and Presentations:

• None this reporting period.

3.2.2.3 Planned Work for Next Month/Major Near-Term Milestones:

• Provide site investigation assistance to the Nuclear Waste Negotiator and potential MRS hosts, as requested.

3.2.2.4 Variance Explanation:

• The current period cost variance of \$45K/70%, cumulative cost variance of \$172K/23%, and at-complete variance of \$287K/27% are attributed to reduced travel and staff expense to match reduced effort on siting program. Charges for work with programmatic issues remain minimal. This cumulative underrun will continue at the current rate until there is an extended increase in site investigations activities. Although there are no scheduled on-site assessments for the remainder of FY94, follow-up and support to the active grant applicants, the negotiated siting process, DOE, and Outreach will continue at this minimum staffing level.

3.2.2.5 Issues and Concerns

July 1994

(-)

. WP.235

.

F					
egend: Contract Deliverable Date -	(WBS 3.1.3.1) - Site Evaluation Activities (WBS 3.1.3.2)	- Site Assessment	Site Investigations (WBS 3.1.3)		
				8	Π
lanning (••••••	•••••		<u> </u>	
bale -				NOV	1993
V	•••••	•••••	••••••	D	
Бĕ.				ő	
		nise EA Anricel Guide		JAN	
				FEB	
		Revised MRS Business Opportunity Study		MAR	
		• ••••		APR	
				MAY	1994
			1 Time	NUL	
_		Site - Specific	Now	JUL	
PC1511/SCHEL		kaye		Aug	
DULE/JUL	Sile Par Sile			SEP	

 $\left(- \right)$

F

Figure 3-23. MRS - Site Investigations Activity Schedule

(-

										Actuals Thru 7/31	/1994		
	1.2 1.0 8 9 10 14003776 4 2			*	DB- *	03-01-03	SITE I	NVEST	IG A TIO	****	*	*	×
	M /E	0 0 0 0 0 0 0	NOV WAD) DEC	JAN —— FORECAS	FEB	MAR EAR	APR NED VALUE	MAY 8	JUN - Actual	4 JUL A	LUG S	⊣ ;∈P
	1	0.07	NOV	DEC	JAN	FFR	MAR	APR	MAY	JUN	JUL	AUG	SEP
	w 40		NUV 65	6.0	76	74	82	70	69	74	65	74	225
	EORECAST	50	· 50	90	22	76	81	99	47	48	55	63	88
	FARNED VALUE	112	65	68	76	74	82	70	69	74	65		
MONTH	MONTH ACTUAL	50	50	90	22	76	81	99	47	48	20		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	62	15	(22)	54	(2)	1	(29)	22	26	45		
	WAD	112	177	245	321	395	477	547	616	690	755	829	1.054
	FORECAST	50	100	190	212	288	369	468	515	563	618	681	769
	EARNED VALUE	112	177	245	321	395	477	547	616	690	755		
CUM	ACTUAL	50	100	190	212	288	369	468	515	563	583		
	VAR/SCH	0	0	0	0	0	0	0	Û	0	0		
	VAR/COST	62	77	55	109	107	108	79	101	127	172		
	FY94 FUNDING	72	175	339	339	339	904	904	904	904	895	895	895
FUNDING	PREV. FUNDED	175	175	175	175	175	175	160	151	151	151	151	151
	TOTAL FUNDING	247	350	514	514	514	1.079	1,064	1,055	1,055	1,046	1,046	1,046

			DB-03	01-03 S	TEIN	ESTIGA	TIONS						
			r 1		MEJULY	5 Deci 20 (40	~,				Actuals Thru	7/31/1994	
	1	CURPENT N	AONTH				RSC	AL YEAR TO	DATE		A	TCOMPLET	E
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE			
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC
Y94 Discrete 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0													
736 DISCRETE Y34 LOE 65 65 20 0 45 721 721 530 0 191 895 701 194													
Total LOE 00 00 00 45 721 721 530 0 191 895 701 194 Subtotal PY'94 65 65 20 0 45 721 721 530 0 191 895 701 194													
subtrate in the second se													
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	3	6	(3)
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	119	6	113
Carryover Commitments (FY 93 to FY 94)	0	0	o	0	0	35	35	গ	0	(16)	40	60	(20)
TOTAL	65	65	20	0	45	756	756	581	0	175	1,054	767	267
Numbers may vary due to independent rounding.													
The following unauthorized undefinitized pending deabligation	ions have been ma	de 10 bolh bud	get and forecast										
- FY93 Undemun/Overrun													
- FYS3 Remaining Teammate Award Fee													

Figure 3-24. MRS - Site Investigations Cost and Schedule Summary

3.2.3 MRS Facility: B&R-03-01-04 WBS 3.1.4

MANAGER: J. B. Blandford/J. B. Stringer

OBJECTIVE(S): Continue with MRS interface requirements and MRS System Requirements Document (SRD) input during development of the MPC. Support the MRS SRD revision and participate in reviews of MPC design documents to ensure inclusion of MRS requirements.

3.2.3.1 Progress During Report Period:

• Initiated formal QAP-3-5 review of the revised MPC MRS Facility Conceptual Design Report (CDR), Volume II.C.

3.2.3.2 Deliverables, Publications, and Presentations:

• None this reporting period.

3.2.3.3 Planned Work for Next Month/Major Near-Term Milestones:

• Complete QAP-3-5 review of the revised MPC MRS Facility CDR, Volume II.C, and issue to OCRWM for review and comment. Issue report to Government Printing Office for printing, binding, and distribution when review and comment resolution is completed.

3.2.3.4 Variance Explanation:

• The current period cost variance of \$33K/84%, cumulative cost variance of \$219K/60%, and the at-complete variance of \$203K/43% are due to less than expected support required for MPC SRD development and scaling back of the MRS effort.

3.2.3.5 Issues and Concerns:

r				· · · · · · · · · · · · · · · · · · ·			<u> </u>			Achiele Thus 7/3	1/1994		
										<u></u>			
									n 0700		OTT TON		
			DB	-03-01-0	04 MON	ITOREI) RETR	IEVABI	LE STUI	RAGE FA	CILITY		
	60	°٦											
				×	X		X						
	50	• +		/					~~×	*		×	*
				/									-
	S 40	o 🕂	/										
	1500												
	ř z 30	• 1							_				
	5 E		_*										æ.
		×					-						
	8 20	۰Ţ										25	
1							~						
	10	• †	8										
		*			366								
		。——				+						+	-
	M/E	001	NOV	DEC	JAN	FEB	MAR	APR	NAY	JUN	JUL A	UG 5	EP
	-		WAD		FORECAS	т — т	EARN	ED VALUE		ACTUAL	X F	UNDING	
	L										· · · · · · · · · · · · · · · · · · ·		·
		OCT	NOV	DEC	JAN	FE8	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	39	30	34	35	34	38	27	39	51	39	30	72
	FORECAST	53	6	26	(21)	25	18	13	14	7	34	19	69
	EARNED VALUE	39	30	34	35	34	38	27	31	59	39		
MONTH	MONTH ACTUAL	53	6	26	(21)	25	18	13	14	7	6		
	VAR/SCH	0	0	0	0	0	0	0	(8)	8	0		
	VAR/COST	(14)	24	8	56	9	20	14	17	52	33		
	WAD	39	69	103	138	172	210	237	276	327	366	396	468
1	FORECAST	53	59	85	64	89	107	120	134	141	175	194	263
	EARNED VALUE	39	69	103	138	172	210	237	268	327	366		
СИМ	ACTUAL	53	59	85	64	89	107	120	134	141	147		ļ
1	VAR/SCH	0	0	0	0	0	0	0	(8)	0	0		
	VAR/COST	(14)	10	18	74	83	103	117	134	186	219		
	FY94 FUNDING	31	75	351	351	351	351	407	407	407	403	403	403
FUNDING	PREV. FUNDED	186	186	186	186	186	186	120	83	83	83	83	83
	TOTAL FUNDING	217	261	537	537	537	537	527	490	490	486	486	486

	DE	3-03-01-0	4 MONT		RETRIE		TORAG	EFACU	TY				
			• •		MEJULY		~~,				Actuals Thru	7/31/1994	
	T	CURRENT N	IONTH				RSC	AL YEAR TO	DATE		A	TCOMPLET	E
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE			
	BLOGET	VALUE	ACTUALS	₿	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	RCST	VAC
Y94 Discrete 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0													
Y94 LCE 39 39 6 0 33 315 315 82 0 233 403 181 222													
Suttonal FY94 39 39 6 0 33 315 315 82 0 233 403 161 222													
eferred (FY93 to FY94) Discrete 0 0 0 0 0 0 0 0 0 0 0 0 0 0													
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0
Canyover Commitments (FY93 to FY94)	0	0	0	0	0	49	49	66	0	(17)	64	83	(19)
TOTAL	39	39	6	0	33	364	364	148	0	216	467	264	203
Numbers may vary due to independent rounding.													
The following unauthorized/undefinitized pending deobligation	s have been ma	de to both bud	get and forecast										
- FY53 Underrun/Overrun													
- FY93 Remaining Teammate Award Fee													

Figure 3-25. MRS - Facility Cost and Schedule Summary

3.2.4 Regulatory: B&R 03-01-05 WBS 3.1.5

MANAGER: J. B. Blandford/R. G. Morgan

OBJECTIVE(S): Assist OCRWM in all aspects of the MRS/MPC licensing process including the development of prelicensing documents, licensing strategies, and License Application and the resolution of technical issues leading to the issuance of the MRS license or MPC Certifications; assist DOE to ensure compliance with regulatory requirements.

3.2.4.1 **Progress During Report Period:**

- Participated in the joint writing team effort in Las Vegas and Vienna to draft the Burnup Credit Topical Report. Significant progress has been achieved in developing text and supporting data for this report.
- Supported budget activities associated in completing the Project Validation Package, the OMB process, and the Annual Work Plan for MRS Regulatory.
- Participated in the MPC certification strategy meeting with M&O licensing personnel and Winston and Strawn on July 14, 1994.

3.2.4.2 Deliverables, Publications, and Presentations:

• Delivered a meeting summary for the Newport News/Nuclear Regulatory Commission (NRC) meeting held on July 13, 1994, to OCRWM. The meeting discussed licensing a proposed Newport News fuel transfer system.

3.2.4.3 Planned Work for Next Month/Major Near-Term Milestones:

- Continue assisting with the development of the topical report titled "A Methodology for Using Burnup Credit in Designing Criticality Control Systems for PWR Spent Fuel Storage and Transportation Packages."
- Initiate development of the MPC Certification Plan.

3.2.4.4 Variance Explanation:

• The current period cost variance of (\$26K/42%) is the result of an increased effort on the Burnup Credit Topical Report. The cumulative cost variance of \$149K/23% and at-complete variance of \$148K/16% are primarily caused by less than expected efforts on several MPC Issue Resolution working groups. Additional effort on developing the Burnup Credit Topical Report will continue until the end of the fiscal year.

3.2.4.5 Issues and Concerns:

July 1994

WP.235

.



Contract Delive

rable Date



Regulatory (WBS 3.1.5)

- Burn-up Credit Topical Report

53

										Actuals Thru 7/3	1/1994		
1									manu				
						DB-03	-01-05 K	EGULA	TURY				
	1.0	ооо т											
	\$	aoo 4					×	·····×····		······×····×····	¥	×	.y
		ann 🕹					/				~	^ /	
											_		á.
	50 AX	⁷⁰⁰ +		*	`X`	×							
	500	500 		/									
	E S	500 +		/						_			
	ARG	100 +					~						
	- DOLT	<u> </u>	_it			5/		-					
		,											
	2	200 T											
	1	100	-8										
		o 📫										·+	
	N/E	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL A	UG S	SE P
	-		WAD		FORECA	sr 	EAR	INED VALUE		ACTUAL	×	FUNDING	
	L					•••••							-
	r												
		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	CORFORMET	61	56	59	66	6/	76	68	- 68 - 7	66	70	89	143
	FARNER VALUE	63	55	44		40	76	30		80	60		120
MONTH	MONTH ACTUAL	44	39	44	35	46	50	58	57	62	86		
	VAR/SCH	2	(1)	(10)	(6)	(11)	0	26	0	23	(16)		
	VAR/COST	19	16	5	25	10	26	36	11	27	(26)		
	WAD	61	117	176	242	309	385	453	521	587	663	752	895
	FORECAST	44	83	127	162	208	258	316	373	435	515	628	748
	EARNED VALUE	63	118	167	227	283	359	453	521	610	670		
CUM	ACTUAL	44	83	127	162	208	258	316	373	435	521		
	VAR/SCH	2	1	(9)	(15)	(26)	(26)	0	0	23	7		
L	VAR/COST	19	35	40	65	75	101	137	148	175	149		
	FY94 FUNDING	67	163	518	518	518	762	762	762	762	754	754	754
FUNDING	PREV. FUNDED	161	161	161	161	161	161	143	136	136	136	136	136
	TOTAL FUNDING	228	324	679	679	679	923	905	898	898	890	890	890

			DE	3-03-01- 94 CRWM	05 REG SM&OPM	ULATO S DATA (\$0	RY ∞)				Actuals Thru	7/31/1994		
	CURPENT MONTH RSCAL YEAR-TODATE AT COMPLETE													
TILE		EARNED		VARIA	NCE		EARNED		VARIA	NCE				
	BUDGET VALUE ACTUALS SCHED COST BUDGET VALUE ACTUALS SCHED COST BUDGET FOST VAC													
Y94 Discrete 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0														
PY94LOE	60	60	40	0	20	562	562	394	0	168	754	582	172	
Subtotal FY'94	60	60	40	0	20	562	562	394	0	168	754	582	172	
Deferred (FY'93 to FY'94) Discrete	15	0	46	(15)	(46)	87	.94	115	7	(21)	120	148	(28)	
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	3	2	1	
Subiotal Deferred	15	0	46	(15)	(46)	87	94	115	7	(21)	123	150	(27)	
Carryover Commitments (FY'93 to FY'94)	o	0	0	0	0	14	14	10	0	4	18	15	3	
TOTAL	75	60	86	(15)	(26)	663	670	519	7	151	895	747	148	
Numbers may vary due to independent rounding. The following unautroized/undefinitized pending deobligations - FY93 Underrur/Overun	: have been ma	de to both budç	jet and forecast											

- FY83 Underrun/Overrun
 - FY83 Remaining Teammate Award Fee

•

Figure 3-27. MRS - Regulatory Cost and Schedule Summary

_____1

3.2.5 Engineering Development: B&R 03-01-07 WBS 3.1.7

MANAGER: J. B. Blandford/J. B. Stringer

OBJECTIVE(S): Establish the MPC and Bare Spent Nuclear Fuel (SNF) Transfer (BST) System requirements (programmatic and derived) that will be included in the Systems Requirements Documents (SRD), Design Requirements Documents (DRD), and design specifications. Resolve DOE and other comments resulting from the review and approval process of the Conceptual Design Reports (CDR). Prepare a Statement of Work (SOW) for the MPC and BST system Request for Proposals (RFPs) in accordance with QAP-4-1. Acquire, install, validate, and verify appropriate quality-affecting computer software for use in QA activities that supports reviews of vendor submittals under RFPs and development of QA design inputs for design specifications and other basis documents.

3.2.5.1 Progress During Report Period:

- Incorporated OCRWM comments and issued the final version of the MPC System Evaluation Report to OCRWM.
- Prepared list of BST Design Procurement Specification Design Decisions and initiated process of obtaining recommendation approval.
- Initiated formal QAP-3-5 review of the following revised CDR sections: MPC, Transportation Cask, and Universal Test System (UTS).

3.2.5.2 Deliverables, Publications, and Presentations:

• None this reporting period.

3.2.5.3 Planned Work for Next Month/Major Near-Term Milestones:

- Complete revision to Volume IV of the MPC Implementation Program CDR.
- Complete QAP-3-5 review of the revised MPC, Transportation Cask, UTS, and Volume IV Sections of the CDR and issue to OCRWM for their review and comment. Issue report to Government Printing Office for printing, binding, and distribution after incorporating OCRWM comments.
- Complete final Heating-7 Verification and Validation (V&V) activities including review and approval of overall V&V report.

3.2.5.4 Variance Explanation:

• The current period cost variance of \$74K/17% is due primarily to less than planned effort on the MPC Summary Report, the CDR Revision, and Dual Purpose Multiple Element Sealed Canister (MESC) and MPC MRS studies. This goes toward offsetting the cumulative cost variance of (\$631K/17%) that is the result of revisions to many documents (QAPs, Design Specifications, SRDs, and SOW) in the expedited RFP process, the specification/SOW QAP comment resolution process, and the CDR QAP comment resolution process. The MPC System SOW and the specifications supporting the issuance of the RFP were completed in May 1994.

• The cumulative schedule variance of (\$402K/10%) is due to the BSTS workscope slipping to a later time frame, and to On-Site Transfer System (OSTS) and Computer Code Verification and Validation scope definition revisions. Additionally, the topical report on MPC thermal issues will not be done this year. No significant impact to the program is expected.

3.2.5.5 Issues and Concerns:

• None.



[NOTE: Engineering Development is behind schedule as a result of additional unplanned tasking of higher priority.]

Figure 3-28. MRS - Engineering Development Activity Schedule

DB-03-01-07 ENGINEERING DEVELOPMENT 0	Actuals Thru 7/31/1394													
NONTH NOT NOV DEC JAN FEB MAR APR MAY JUL AUG SEP MONTH OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP MONTH OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP MONTH AD 400 371 397 466 427 445 395 395 442 448 621 944 MONTH MARED VALUE 331 425 314 361 355 475 449 427 448 - - - 9448 - - 100 588 621 944 MONTH MONTH ACTUAL 437 363 368 559 413 551 479 443 391 588 621 944 MARCOST (168) 62 (278) (178) (1640) 64 (152) 28 - - -	DB-03-01-07 ENGINEERING DEVELOPMENT													
NORTH OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP WAD 0CT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP WAD 0CT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP WAD 400 371 397 466 427 441 391 588 521 994 MONTH MORTAXILLE 331 425 314 361 351 479 443 391 374	7.000 -													
NORTH OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP MONTH MAD 400 371 397 466 427 451 395 345 472 420 401 552 MAD 400 371 397 466 427 441 391 588 621 994 MONTH MARISCH 425 314 361 351 375 201 440 427 448 421 448 443 391 588 621 994 MONTH MARISCH 469 413 551 479 443 391 374 -														
WAD OCT NOV DEC JAN FEB MAR APR MAY JUL AUG SEP MONTH OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP WAD 400 321 397 466 422 443 391 588 621 592 KARSCH 440 331 425 314 361 381 375 291 4443 443 448 494 MONTH ACTUAL 437 3263 363 569 413 551 479 443 391 588 621 994 MONTH ACTUAL 437 363 363 569 413 551 479 443 391 588 621 994 MARSCH (69) 54 (69) 1184 1,543 2,613 443 393 374 592 593 3,644 4,039 3,		6.0	00 +										/	**
WAD OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP WAD OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP WAD OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP FORECAST 400 371 397 466 427 451 395 386 472 420 401 552 FORECAST 437 363 363 559 413 551 479 443 391 588 621 994 MONTH MONTH ACTUAL 437 363 363 559 413 551 479 443 391 374									~	~		-		-
WAD OCT NOV DEC JAN FEB MAR APR NAY JUN JUL AUG SEP WAD OCT NOV DEC JAN FEB MAR APR NAY JUN JUL AUG SEP WAD OCT NOV DEC JAN FEB MAR APR NAY JUN JUL AUG SEP WAD 400 371 397 466 427 451 395 385 472 420 401 552 FORECAST 433 383 383 559 413 551 479 443 391 588 621 994 MONTH MOTH ACTUAL 433 363 559 413 551 479 443 391 588 621 994 VAR/COST (166) 62 (49) (28) (176) (164) 6 364 74		8 ^{5.0}	100 -							X			~	ω
WAD OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP WAD 400 371 397 466 427 451 395 395 472 420 401 552 MONTH MAR 437 353 353 559 413 551 479 443 301 568 621 994 MONTH MONTH ACTUAL 437 363 369 413 551 479 443 301 568 621 994 VAR/SCH (69) 54 (63) (105) (64) 175 144 427 448		INVESO			*		x					3	 X	×
WAD OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP WAD 400 371 397 466 427 451 395 385 472 420 401 552 FORECAST waD		Q 4.0	100 -		1					-8-				
WAD OCT NOV DEC JAN FEB MAR APR NAY JUN JUL AUG SEP WAD 400 371 397 466 427 451 395 385 472 420 401 552 FORECAST 433 363 509 413 551 479 443 391 586 621 994 MONTH MOTH ACTUAL 433 363 559 413 551 479 443 391 586 621 994 MONTH MONTH ACTUAL 433 363 559 413 551 479 443 391 374		H			/				-*-	<u> </u>	_			
WAD OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP WAD OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP WAD OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP WAD 400 371 397 466 427 451 395 395 472 420 401 552 FORECAST 447 383 363 599 413 551 479 443 391 374 588 621 994 MONTH MARSCH (69) 54 (68) 175 104 443 391 374 588 621 994 MARSCH (69) 54 (68) 176) 1044 433 391 374 58 59 443<		ନୁ ୨.୦ ଅ	100 +		/			-						
N/E OCT NOV DEC JAN FEB MAR APR NAY JUN JUL AUG SEP WAD OCT NOV DEC JAN FEB MAR APR NAY JUN JUL AUG SEP WAD 400 371 397 466 427 451 395 385 472 420 401 552 FORECAST 437 363 383 559 413 551 479 443 391 588 621 994 MONTH MONTHAUE 381 425 314 361 351 479 443 391 374		8.0						-						
NUE OCT NOV DEC JAN FEB MAR APR NAY JUN JUL AUG SEP M/E OCT NOV DEC JAN FEB MAR APR NAY JUN JUL AUG SEP MONTH MAD 400 371 397 466 427 451 395 385 472 420 401 552 FORECAST 437 363 383 599 413 551 479 443 391 588 621 994 EARNED VALUE 331 425 314 361 385 177 443 391 374 -		2,0			_	-	_							
W AD OCT NOV DEC JAN FEB MAR APR NAY JUN JUL AUG SEP W AD 400 371 397 466 427 451 395 385 472 420 401 552 FORECAST 437 3963 383 599 413 551 479 443 391 588 621 994 MONTH MONTH ACTUAL 437 363 363 599 413 551 479 443 391 588 621 994 MONTH MONTH ACTUAL 437 363 363 599 413 551 479 443 391 374		1.0	000	-	-									
W/E OCT NOV DEC JAN FEB NAR APR NAY JUN JUL AUG SEP WAD 400 371 397 466 427 451 395 385 472 420 401 552 FORECAST 437 363 363 590 413 551 479 443 391 588 621 994 MONTH MONTH ACTUAL 437 363 363 599 413 551 479 443 391 588 621 994 MONTH MONTH ACTUAL 437 363 363 599 413 551 479 443 391 374			1											
M/E OCT NOV DEC JAN FEB MAR APR NAY JUN JUL AUG SEP			• T	+						1			+	-1
Image: NAD Image:		M /E	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL A	UG 5	EP
OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP WAD 400 371 397 466 427 451 395 385 472 420 401 552 FORECAST 437 363 363 599 413 551 479 443 391 588 621 994 EARNED VALUE 331 425 314 361 375 291 449 427 448 433 391 374 391 374 443 391 374 443 391 374 443		-		WAD		FORECA	st —	• EAR	NED VALUE		ACTUAL	×	FUNDING	
OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP WAD 400 371 397 466 427 451 395 385 472 420 401 552 FORECAST 437 363 363 599 413 551 479 443 391 588 621 994 EARNED VALUE 331 425 314 361 375 291 443 391 374		L												_
OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP WAD 400 371 397 466 427 451 395 385 472 420 401 552 FORECAST 437 363 363 599 413 551 479 443 391 588 621 994 EARNED VALUE 331 425 314 361 375 291 443 391 374 944 374 944 391 374 374 363 363 599 413 551 479 443 391 374 374														
WAD 400 371 397 466 427 451 395 385 472 420 401 552 FORECAST 437 363 363 599 413 551 479 443 391 588 621 994 EARNED VALUE 331 425 314 361 351 479 443 391 588 621 994 MONTH MONTH ACTUAL 437 363 363 599 413 551 479 443 391 374			007	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
FORECAST 437 363 363 599 413 551 478 443 391 368 621 594 MONTH MONTH ACTUAL 431 425 314 361 361 375 291 449 427 448		WAD	400	371	397	466	427	451	395	385	472	420	401	552
EARNED VALUE 331 425 314 361 361 373 291 449 427 440 427 MONTH MONTH ACTUAL 437 363 363 599 413 551 479 443 391 374		FORECAST	437	363	363	599	413	551	479	443		300	021	99 4
MONTH MONTH ACTUAL 437 363 363 599 413 551 475 443 371 374 VAR/SCH (69) 54 (83) (105) (66) (76) (104) 64 (45) 28 VAR/COST (106) 62 (49) (236) (52) (176) (188) 6 36 74 WAD 400 771 1.168 1.634 2.061 2.512 2.907 3.292 3.764 4,184 4.585 5.137 FORECAST 437 600 1.163 1.762 2.175 2.726 3.205 3.648 4.039 4,627 5.248 6.242 EARNED VALUE 331 756 1.070 1.431 1.792 2.167 2.458 2.907 3.334 3,782		EARNED VALUE	331	425	314	361	361	375	291	449	427	274		
VAR/SCH (65) 54 (83) (105) (66) (74) (104) 64 (105) 2.0 VAR/COST (106) 62 (49) (236) (52) (176) (188) 63 74 WAD 400 771 1.168 1.634 2.061 2.512 2.907 3.292 3.764 4,184 4.585 5.137 FORECAST 437 800 1.163 1.762 2.175 2.726 3.205 3.648 4.039 4,627 5.246 6.242 EARNED VALUE 331 756 1.070 1.431 1.792 2.167 2.458 2.907 3.334 3,782 VAR/SCH (69) (15) (98) (203) (269) (345) (449) (385) (430) (402) VAR/COST (106) (44) (93) (331) (383) (559) (747) (741) (705) (631) FUNDING 252 712 4.066	MONTH	MONTH ACTUAL	437	363	363	599	413	551	4/9	443	391	28		
VAR/COS1 (106) 62 (49) (236) (32) (176) (180) 0 <t< td=""><td></td><td>VAR/SCH</td><td>(69)</td><td>54</td><td>(83)</td><td>(105)</td><td>(66)</td><td>(/6)</td><td>(104)</td><td>40 E</td><td>(43)</td><td>74</td><td></td><td></td></t<>		VAR/SCH	(69)	54	(83)	(105)	(66)	(/6)	(104)	40 E	(43)	74		
WAD 400 771 1.168 1.634 2.061 2.312 2.307 0.122 0.104 4,005 4,0042		VAR/COST	(106)	62	(49)	(238)	(52)	2 5 1 2	2 007	3 202	3 764	4 184	4 585	5 137
CUM ACTUAL 437 600 1.163 1.762 2.173 2.726 5.203 5.040 4.041 6.040 4.041 6.040 4.041 6.040 4.041 6.040 4.041 6.040 4.041 6.040 4.041 6.040 4.041 6.040 4.041 6.040 4.041 6.040 6.040 4.042 4.04		WAD	400	7/1	1,168	1,634	2,001	2,712	2.907	3,292	4 039	4,627	5 248	6.242
EARMED VALUE 331 756 1.0/0 1.431 1.792 2.107 2.436 2.597 3.334 0,102 CUM ACTUAL 437 800 1.163 1.762 2.175 2.263 3.648 4.039 4.413 VAR/SCH (69) (15) (981) (263) (269) (345) (440) (385) (402) VAR/SCH (69) (15) (981) (203) (269) (345) (449) (385) (430) (402) VAR/COST (106) (444) (93) (331) (383) (559) (747) (741) (705) (631) FUNDING 252 712 4.066 4.066 4.066 5.033 5.033 5.034 4.042 4.042 4.042 FUNDING 252 712 4.066 4.066 4.066 5.033 5.033 5.034 4.042 4.042 4.042 FUNDING 175 175 175 175		FORECAST	437	800	1,163	1,/62	4.1/\$	2,120	3,205	2 007	9,039	3,782	0,240	v. 44
COM ACTUAL 437 800 1,163 1,762 2,175 2,726 3,203 4,035 4,035 4,043 4,042 4,04	CUM	LAHNED VALUE	331	/56	1.070	1,431	2,175	2,10/	3 205	3.649	4 020	4,413		
VAR/SCH (09) (19) (00) (203) (30) (30) (30) (40)		ACTUAL	437	800	1,163	1,102	2,1/5	4,120	3.205	(385)	(420)	(402)		
FUNDING 252 712 4,066 4,066 4,066 4,066 5,033 5,033 5,034 4,042 4,042 FUNDING 252 712 4,066 4,066 4,066 5,033 5,033 5,034 4,042 4,042 4,042 PREV. FUNDED 175 175 175 175 154 127 127 127 127 PREV. FUNDED 175 175 175 175 154 127 127 127 127		VAR/SCH	(69)	(15)	(98)	(203)	(209)	(545)	(747)	(741)	(705)	(631)		
FUNDING 252 712 4,000 4,000 4,000 0,000 0,000 1,010 1,		VAR/COST	(106)	(44)	(93)	(331)	(363)	4 066	5.033	5.033	5.034	4.042	4.042	4.042
FUNDING THE FUNDED 1/0 1/0 1/0 1/0 1/0 1/0 1/0 1/0 1/0 1/0		FT94 FUNDING	252	112	4,000	4,000	175	4,000	154	127	127	127	127	127
	FUNDING	TOTAL SUNDED	1/5	1/5	1/5	4 241	4 241	4 24 1	5 187	5 160	5.161	4,169	4,169	4,169

DB-03-01-07 ENGINEERING DEVELOPMENT																		
ME JULY Actuals Thru 7731/1994																		
	1	CURPENT N	IONTH				FISC	AL YEAR TO	DATE		4	E						
TITLE		EARNED	VARIANCE			EARNED	D VARIANCE		NCE									
	BUDGET	VALUE	ACTUALS	SCHED	০০জ	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC					
FY'94 Discrete	129	158	180	29	(22)	2,306	1,904	2,950	(402)	(1,046)	2,466	3,905	(1,439)					
FY94 LOE	290	290	196	0	94	1,765	1,765	1,363	0	402	2,544	2,208	336					
Subtotal FY94	419	448	376	29	72	4,071	3,669	4,313	(402)	(644)	5,010	6,113	(1,103)					
Deferred (FY'93 to FY'94) Discrete	0	0	0	0	0	0	0	0	0	0	0	0	0					
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0					
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0					
Carryover Commitments (FY93 to FY94)	0	0	(1)	0	1	114	114	101	0	13	127	129	(2)					
TOTAL	419	448	375	29	73	4,185	3,783	4,414	(402)	(631)	5,137	6,242	(1,105)					
Numbers may vary due to independent rounding.																		
The following unauthorized undefinitized pending deobligation	s have been ma	de to both bud	pet and forecast															
- FY93 Undemun/Overrun																		
- Fri93 Remaining Teammate Award Fee						- PR3 Remaining Teammate Award Fee												

Figure 3-29. MRS - Engineering Development Cost and Schedule Summary

3.2.6 Project Management: B&R 03-01-09 WBS 3.1.9

MANAGER: J. B. Blandford/R. K. Crow

OBJECTIVE(S): Conduct project management and project control activities to maintain MRS Project development.

3.2.6.1 Progress During Report Period:

- Developed an approach to implementing detailed intermediate Waste Acceptance, Storage and Transportation (WAST) project schedules that are networked to the project summary schedule.
- Updated the Near-Term Schedules (NTS) to incorporate activities in the cost and schedule transition schedule and the Annual Plan/Project Validation activities.
- Develop M&O Annual Plan for FY95 including labor, travel, ODC, work by others (WBO), etc.

3.2.6.2 Deliverables, Publications, and Presentations:

- Delivered the OMB budget submittal to RW-40 on July 15, 1994.
- Delivered a briefing for the RW-40 off site titled "Roles, Mission, and Goals."
- Delivered the final FY96 Internal Review Board (IRB) Validation Package, incorporating RW-35 and Weston's comments, to RW-40 on July 21, 1994.
- Delivered preliminary drafts of the Project Management Plan and the Project Plan to RW-40.

3.2.6.3 Planned Work for Next Month/Major Near-Term Milestones:

- Deliver both the final WAST Project and Program Cost and Schedule Baseline documents to OCRWM for approval. The updated documents incorporate the MPC System, the Proposed Program Approach (PPA) and deletes the MRS Facility. Changes reflect Project Milestones through Amendment 1 of the MPC RFP.
- Complete NTS by incorporating activities in the Cost and Schedule Transition Schedule and the Annual Plan/Project Validation activities.
- Prepare briefing package for the Division's Directors briefing of the RW-40 budget/Annual Workplan. This package will form the basis for the video conference for the WAST portion of the budget presentation to RW-1/2 on August 25-26, 1994.

3.2.6.4 Variance Explanation:

• All variances within tolerance.

3.2.6.5 Issues and Concerns:

• None.



- [NOTE: 1) Schedule delays in the Project Plan, the Project Management Plan, the Updated Cost and Schedule Baseline, and the Updated Project WBS and Dictionary reflect changes due to implementation of the Proposed Program Approach (PPA).
 - The Annual Plan has also been delayed. The M&O was awaiting guidance from DOE prior to preparation of the FY95 Annual Plan. The Annual Plan will be submittedd to RW-35 in August 1994.]

Figure 3-30. MRS - Project Management Activity Schedule

	Actuals Tinu 7/31/1994														
DB-03-01-09 PROJECT MANAGEMENT													\$		
	1,400 1,200 1,000 800 600 400 200														
	M /E	ост ост	NOV	DEC	JAN	FEB	MAR	APR	NAY	I NUL	JUL A	.ug s	-1 ;EP		
	-		- WAD		FORECAST EARNED VALUE ACTUAL FUNDING										
	1	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP		
	WAD	144	110	110	118	110	123	110	109	220	144	156	443		
	FORECAST	98	68	91	174	(4)	167	184	171	204	193	208	415		
	EARNED VALUE	140	108	110	116	108	122	106	107	221	144				
MONTH	MONTH ACTUAL	98	68	91	174	(4)	167	184	171	204	140				
	VAR/SCH	(4)	(2)	0	(2)	(2)	(1)	(4)	(2)	1	0				
	VAR/COST	42	40	19	(58)	112	(45)	(78)	(64)	17	4				
	WAD	144	254	364	482	592	715	825	934	1,154	1,298	1,454	1,897		
	FORECAST	98	166	257	431	427	594	778	949	1,153	1,346	1,554	1,969		
CUM	EARNED VALUE	140	248	358	474	582	704	810	917	1,138	1,282				
	ACTUAL	98	166	257	431	427	594	778	949	1,153	1,293				
	VAR/SCH	(4)	(6)	(6)	(8)	(10)	(11)	(15)	(17)	(16)	(16)				
	VAR/COST	42	82	101	43	155	110	32	(32)	(15)	(11)				
	FY94 FUNDING	113	305	1,187	1,187	1,187	1,584	1.584	1.584	1,584	1,567	1,567	1,567		
FUNDING	PREV. FUNDED	392	392	392	392	392	392	340	323	323	323	323	323		
	TOTAL FUNDING	505	697	1,579	1,579	1,579	1,976	1,924	1,907	1,907	1,890	1,890	1,890		

DB-03-01-09 PROJECT MANAGEMENT F194 CRWMS MSO FMS DATA (\$000)														
ME JULY Actuals Thru 7/31/1594														
CURRENT MONTH RSCAL YEAR-TODATE											AT COMPLETE			
TITLE	EARNED			VARIANCE			EARNED	T	VARIANCE					
	BLDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	RCST	VAC	
FY'94 Discrete	0	0	1	0	(1)	28	12	21	(16)	(9)	28	23	5	
FY94 LOE	94	94	116	0	(22)	1,070	1,070	1,128	0	(58)	1,555	1,702	(147)	
Subtotal FY94	94	94	117	0	(23)	1,098	1,062	1,149	(16)	(67)	1,583	1,725	(142)	
Deferred (FY'93 to FY'94) Discrete	0	0	0	0	0	o	0	0	0	0	o	0	0	
Deferred (FY'93 to FY'94) LOE	50	50	23	0	27	163	163	133	0	30	270	225	45	
Subtotal Deferred	50	50	23	0	27	163	163	133	0	30	270	225	45	
Carryover Commitments (FY93 to FY94)	0	0	0	0	0	38	38	13	0	25	45	21	24	
TOTAL	144	144	140	0	4	1,299	1,283	1,295	(16)	(12)	1,896	1,971	(73)	
Numbers may vary due to independent rounding.														
The following unauthorized undefinitized pending dectligations have been made to both budget and forecast														

Friss Underruh Gerruh
 Friss Underruh Gerruh
 Friss Underruh Gerruh
 Friss Underruh Gerruh
 Friss Underruh Gerruh

.

•

Figure 3-31. MRS - Project Management Cost and Schedule Summary

3.2.7 Quality Assurance: B&R 03-01-11 WBS 3.1.11

MANAGER: R. P. Ruth

OBJECTIVE(S): Provide QA support, audits, and surveillance to M&O organizations supporting the Monitored Retrievable Storage (MRS) Project. Conduct QA training.

3.2.7.1 Progress During Report Period:

• No significant progress to report this period.

3.2.7.2 Deliverables, Publications, and Presentations:

• None this reporting period.

3.2.7.3 Planned Work for Next Month/Major Near-Term Milestones:

- Provide Level-of-Effort support as required.
- Continue to support MPC implementation.

3.2.7.4 Variance Explanation:

• The cumulative cost variance of \$113K/43% is due to performing the required work in Charlotte with one staff person versus the two originally planned resulting in a savings to the program.

3.2.7.5 Issues and Concerns:
										Actuals Thru 7/3	1/1994		
	40 35 ₿	10 10 10		×	DB	-03-01-1	1 QUAL	.ITY AS	SURAN	СЕ ж		*	*
	чеслон 22 NI 20 чеслон 20 чеслон 20 10 10 5 м /е		NOV	DEC		÷ FEB	NAR	apr	*	ниц ниц			
			WAD		FORECAS	T	• EARI	NED VALUE		ACTUAL	X	UNDING]
		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	27	25	24	27	26	29	27	26	29	25	29	82
	FORECAST	34	15	18	8	15	11	17	11	15	18	20	39
	EARNED VALUE	27	25	24	27	26	29	27	26	29	25		
MONTH	MONTH ACTUAL	34	15	18	8	15	11	17	11	15	8		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	(7)	10	6	19	11	18	10	15	14	17		
	WAD	27	52	76	103	129	158	185	211	240	265	294	376
	FORECAST	34	49	67	75	90	101	118	129	144	162	182	221
	EARNED VALUE	27	52	76	103	129	158	185	211	240	265		
CUM	ACTUAL	34	49	67	75	90	101	118	129	144	152		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	(7)	3	9	28	39	57	67	82	96	113		
	FY94 FUNDING	29	70	259	259	259	374	374	374	374	370	370	370
FUNDING	PREV. FUNDED	21	21	21	21	21	21	8	6	6	6	6	6
	TOTAL FUNDING	50	91	280	280	280	395	382	380	380	376	376	376

			DB-03-	-01-11 C			RANCE						
			• •		MEJULY		~,				Actuals Thru	7/31/1994	
		CURRENT	ACNTH				RSC	AL YEAR TO	DATE			AT COMPLET	E
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE			
	BLDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BLDGET	FCST	VAC
FY'94 Discrete	0	0	0	0	0	o	0	0	٥	0	0	0	0
FY94LCE	370	212	158										
-Y39 LOE 25 25 8 0 17 261 261 143 0 11 Subtotal FY94 25 25 8 0 17 261 261 143 0 11												212	158
Deferred (FY'93 to FY'94) Discrete	0	0	0	0	0	0	٥	0	0	o	0	0	0
Deferred (FY'93 to FY'94) LOE	0	0	0	0	o	0	0	0	0	0	0	0	0
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0
Carryover Commitments (FY 93 to FY 94)	0	0	0	o	0	4	4	8	0	(4)	5	9	(4)
TOTAL	- 25	25	8	0	17	265	265	151	0	114	375	221	154
Numbers may very due to independent rounding.													
The following unauthorized undefinitized pending decbligation	áons have been ma	de to both bud;	jet and forecast										
- FY93 Underrun Overrun													

FY93 Remaining Teammate Award Fee

.

Figure 3-32. MRS - Quality Assurance Cost and Schedule Summary

•

. 1.

3.2.8 Information Management: B&R 03-01-12 WBS 3.1.12

MANAGER: J. B. Blandford/J. B. Stringer

OBJECTIVE(S): Define automation needs for MRS Design in Charlotte, provide input to those needs through the Automated Data Processing Equipment (ADPE) Short-Range and Long-Range Plans, set up hardware and install software, maintain Local Area Network (LAN) system, keep inventory of hardware and software, and solve hardware and software problems as they develop.

3.2.8.1 Progress During Report Period:

- Provided input for the Information Management FY95 Short-Range Plan.
- Initiated planning for transition of hardware to Vienna.

3.2.8.2 Deliverables, Publications, and Presentations:

• None this reporting period.

3.2.8.3 Planned Work for Next Month/Major Near-Term Milestones:

- Finalize plan for transition of equipment to Vienna.
- Continue to provide support to the MRS/MPC Design Group as required.

3.2.8.4 Variance Explanation:

• The cumulative cost variance of \$26K/19% is due to delay in invoicing of equipment ordered and carryover underrun from FY93. The hardware has been received but not yet invoiced.

3.2.8.5 Issues and Concerns:



.

		D	B-03-01- FY	12 INFO 94 CRWM		DN MAN S DATA (\$0		NT						
· · · · · · · · · · · · · · · · · · ·					WEJULY						Actuals Thru	7/31/1994		
		CURPENTIN	IONTH			·····,	RSC	AL YEAR TO	DATE		A	TCOMPLET	E	
TITLE		EARNED		VARUA	NCE		EARNED		VARIA	NCE				
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
FY'94 Discrete	0	0	0	o	0	o	0	0	o	0	0	o	o	
94 LOE 9 9 7 0 2 103 103 106 0 (3) 128 134 (6) Subbotal FY94 9 7 0 2 103 103 106 0 (3) 128 134 (6)														
Subtotal FY'94 9 9 7 0 2 103 106 0 (3) 128 134 (6)														
Deferred (FY'93 to FY'94) Discrete	Subtockal PY94 9 9 9 7 0 2 103 103 106 0 (3) 128 134 (6) med (PY93) Discrete 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0													
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0	
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0	
Carryover Commitments (FY 93 to FY 94)	٥	0	0	o	0	33	33	5	0	28	36	7	28	
TOTAL	9	9	7	0	2	136	136	111	0	25	163	141	22	
Numbers may very due to independent rounding.														
The following unauthorized/undefinitized pending deabligatio	ns have been ma	de to both budg	et and forecast											
- FY93 Underrun/Overrun														
 FY93 Remaining Teammate Award Fee 								_						

Figure 3-33. MRS - Information Management Cost and Schedule Summary

3.2.9 Environmental, Safety and Health: B&R 03-01-13 WBS 3.1.13

MANAGER: J. B. Blandford/L. Smith

OBJECTIVE(S): Plan for the development of Environmental Assessments (EAs) for candidate MRS sites. Define requirements for collection of environmental data to support development of licensing documents. Provide support as required.

3.2.9.1 Progress During Report Period:

- Attended an MPC Environmental Impact Statement (EIS) Integration group meeting. The availability of reactor-site data for the MPC EIS, availability of resource data for the MPC EIS, and the FY95 MPC EIS activities and budget was discussed.
- Developed a color graphic representing the MPC Development Schedule, including EIS and procurement milestones. The graphic will be used in OCRWM presentations and as a public information piece.

3.2.9.2 Deliverables, Publications, and Presentations:

• Delivered the preliminary Environmental Evaluation (EE) of the MPC System to RW-40 on July 29, 1994.

3.2.9.3 Planned Work for Next Month/Major Near-Term Milestones:

- Continue to coordinate activities and provide input to the MPC EIS as requested by the EIS Manager.
- Attend the MPC EIS Notice of Intent (NOI) "rubber room" meeting on August 2, 1994.

3.2.9.4 Variance Explanation:

- The current period cost variance of (\$27K/145%) is attributed to a redirection to support an MPC EE. The cumulative cost variance of \$180K/19% is mainly due to producing the preliminary draft EA in a very efficient manner. A Work Authorization Directive (WAD) change is underway to use the underrun to deliver an MPC EE for submittal to NRC with the Certificate of Compliance.
- The current period schedule variance of (\$54K/75%) and cumulative schedule variance of (\$213K/19%) is due to delay in the Regulatory Compliance Plan (RCP) revision approval and to delay in receipt of WAD revision approval to redirect effort from an MPC EA to an MPC EE. No program impact is expected.

3.2.9.5 Issues and Concerns:

		1993						1994				
	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEF
									Tistue No	w>		
					•							
Environmental, Safety,												
(WBS 3.1.13)												
(
							:					
									:	raft Pretiminary		
							Preliminary		, N	IPC EE	200)	
- Environmental							Oraft MPC EA		<u> </u>			
Assessment (WBS 3.1.13.1)												
(1000							:					
									BCF	(SIN-94-004)		
									5 Year Hea	th + Salety Pla	n Update	
- Safety & Health					:				Self-Assessm	ent Questionair	•	
(1120-0.1.10.9)							:		:			
			i									

[NOTE: A BCR has been processed to redirect the anticipated work for the MPC EA to develop a draft "Preliminary Environmental Evaluation (EE) to the MPC System."]

Figure 3-34. MRS - ES&H Activity Schedule

r										Actuals Thru 7/31	/1994		
				DB-03	-01-13 E	NVIRO	NMENI	CAL, SA	FETY, A	ND HEA	LTH		
	1.4 1.4 5014560044 NE 5477700 4	500 T 500 T 500 T 500 T 500 T 500 T 500 T		*	**	*	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	~*	*	*		*	R 4
	м /е	000 + 0 + 0 +	NOV WAD		JAN FORECA	FEB ST	N AR	APR NED VALUE -	і мау Ф	JUN - Actual	JUL A	UG S	
		00T	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
}	WAD	83	118	107	154	142	147	114	112	98	72	80	170
	FORECAST	69	77	82	116	102	108	54	53	48	74	88	438
	EARNED VALUE	63	109	99	176	126	165	40	108	30	18		
MONTH	MONTH ACTUAL	69	77	82	116	102	108	54	53	48	45		
1	VAR/SCH	(20)	(9)	(8)	22	(16)	18	(74)	(4)	(68)	(54)		
	VAR/COST	(6)	32	17	60	24	57	(14)	55	(18)	(27)		
	WAD	83	201	308	462	604	751	865	977	1,075	1,147	1,227	1,397
	FORECAST	69	146	228	344	446	554	608	661	709	783	871	1,309
	EARNED VALUE	63	172	271	447	573	738	778	886	916	934		
сим	ACTUAL	69	146	228	344	446	554	608	661	709	754		
	VAR/SCH	(20)	(29)	(37)	(15)	(31)	(13)	(87)	(91)	(159)	(213)		
	VAR/COST	(6)	26	43	103	127	184	170	225	207	180		
· · · · · · · · · · · · · · · · · · ·	FY94 FUNDING	72	175	857	857	857	990	990	990	990	979	979	979
FUNDING	PREV. FUNDED	424	424	424	424	424	424	407	403	403	403	403	403
	TOTAL FUNDING	496	599	1,281	1,281	1,281	1,414	1,397	1,393	1,393	1,382	1,382	1,382

		DB-03-0	71-13 EN				Y, AND	HEALTH							
			1.1		MEJULY		~,				Actuals Thru	7731/1994			
		CURRENT M	ONTH				RSC	AL YEAR-TO	DATE		A	TCOMPLET	E		
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE					
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC		
FY'94 Discrete	47	0	1	(47)	(1)	423	254	8	(169)	191	585	536	49		
FY'94 LOE	4 LOE 18 18 44 0 (25) 347 347 406 0 (59) 394 468 (74)														
Subtotal FY94	4 LOE 16 16 44 0 (25) 347 347 440 0 (19) 354 440 (19) 355 440 (19) 355 440 (19) 355 440 (19) 355 440 (19) 355 450 (19) 355 (19) 355 450 (19) 355 450 (19) 355 (19) 3														
Deferred (FY'93 to FY'94) Discrete	Subtotal PY94 65 18 45 (47) (27) 7/0 601 489 (169) 132 9/9 1,004 (29) med (PY93 to PY94) Discrete 7 0 0 (7) 0 321 277 264 (44) 13 362 269 83														
Deferred (FY93 to FY94) LOE	0	0	0	0	0	42	42	14	0	28	51	26	25		
Subtotal Deferred	7	0	0	の	0	363	319	278	(44)	41	403	295	106		
Carryover Commitments (FY 93 to FY 94)	0	0	0	0	0	13	13	6	0	7	15	9	6		
TOTAL	72	18	45	(54)	(27)	1,146	933	753	(213)	180	1,397	1,306	89		
Numbers may vary due to independent rounding.															
The following unauthorized/undefinitized pending deabligations	have been ma	de to bolh budį	pet and forecast												
- FY93 Undeman/Overrun															
 FY93 Remaining Teammate Award Fee 													_		

Figure 3-35. MRS - ES&H Cost and Schedule Summary

3.2.10 Institutional: B&R 03-01-14 WBS 3.1.14

MANAGER: J. B. Blandford

OBJECTIVE(S): Assist OCRWM in supporting public information and educational activities regarding an MRS facility as requested by potential host communities and the Office of the Nuclear Waste Negotiator (ONWN).

3.2.10.1 Progress During Report Period:

- Met with Argonne National Laboratory and DOE to discuss details and M&O support role for upcoming EIS Public Scoping meetings. The M&O's logistical assistance in this effort was identified.
- Developed a preliminary concept for the MPC exhibit design and presented the designs to RW-45. The exhibit has been approved and will be developed over the next few months.
- Developed briefing booklets for the Mayor of Vale, Oregon, for use in discussions regarding the MRS concept.

3.2.10.2 Deliverables, Publications, and Presentations:

• Prepared an article on the MPC RFP for OCRWM Bulletin and teammate publications.

3.2.10.3 Planned Work for Next Month/Major Near-Term Milestones:

- Continue activities supporting the MPC EIS Scoping meetings.
- Initiate work associated with the design and purchase of an MPC exhibit and model.
- Provide DOE and Argonne Personnel with a tour of Calvert Cliffs and Surry Nuclear Power Stations.

3.2.10.4 Variance Explanation:

• The current period cost variance of \$90K/96% and the cumulative cost variance of \$350K/35% are primarily caused by refocusing MRS program activities toward MPCs costing less than expected. This decreased activity has resulted in a cost underrun that will be used to offset other costs in WBS 3.1.

3.2.10.5 Issues and Concerns:

										Actuals Thru 7/31	/1994		
						DB-03-0	1-14 IN	STITUT	IONAL				
	1,4	-00 T											
					•		~						
	1.2	:00 +					7-	X	X	·····×		*	*
	1.0						/						
	5 GANYI						/					_	*
	10 8	00 -				,	/	-				******	
	H						-						
	2 6 17	···· +			_	-+				-			
	2 4	00 +		_									
		*			·····¥·····	*							
	2	.00 +											
				h								<u> </u>	-
	M /E	ост ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL A	ug s	EP
	Γ-		WAD		FORECAS	ат —	+ EAR	NED VALUE -		ACTUAL	×	FUNDING	ן ך
	L				· · · · · ·								-
										1/15/	.1111	AUG	SEP
		001	NOV	DEC	JAN 120	FEB 87	MAR 07	82	86	88	94	89	104
	FORECAST	105	125	98	54	68	73	11	23	79	75	92	118
	FARNED VALUE	89	95	142	130	87	97	82	86	88	94		
MONTH	MONTH ACTUAL	105	125	98	54	68	73	11	23	79	4		
	VAR/SCH	7	(26)	7	10	0	0	0	0	0	0		
	VAR/COST	(16)	(30)	44	76	19	24	71	63	9	90		
	WAD	82	203	338	458	545	642	724	810	898	992	1,081	1,185
1	FORECAST	105	230	328	382	450	523	534	557	636	711	803	921
	EARNED VALUE	89	184	326	456	543	640	722	808	896	990		
CUM	ACTUAL	105	230	328	382	450	523	534	557	636	640		
	VAR/SCH	7	(19)	(12)	(2)	(2)	(2)	(2)	(2)	(2)	(2)		
l	VAR/COST	(16)	(46)	(2)	74	93	117	188	251	260	350		
	FY94 FUNDING	85	107	107	107	107	1,021	1,021	1,021	1,021	1,012	1,012	1,012
FUNDING	PREV. FUNDED	201	201	201	201	201	201	175	165	165	165	165	165
1	TOTAL FUNDING	286	308	308	308	308	1.222	1,196	1,186	1,186	1,177	1,177	1,177

			DB	-03-01-1	4 INST									
					ME JULY						Actuals Thru	7/31/1994		
		CURRENT M	IONTH				RSC	AL YEAR TO	DATE		A	TCOMPLET	E	
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE				
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
FV94 Discrete	0	0	(24)	0	24	87	87	47	0	40	87	72	15	
94 LOE 94 94 28 0 66 766 766 495 0 271 950 713 227 94 LOE 94 94 4 0 90 853 853 542 0 311 1.037 785 252														
Subtobilit Fy'94 Subtobilit Fy'94<														
Subtrolial FY94 94 94 4 0 90 663 663 542 0 311 1,037 765 2x2 wind (FY93 to FY94) Discrible 0														
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0	
Sublotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	Ų	
Carryover Commitments (FY93 to FY94)	0	0	0	o	0	139	139	100	0	39	147	137	10	
TOTAL	94	94	4	0	90	992	992	642	0	350	1,184	922	262	
Numbers may vary due to independent rounding.														
The following unauthorized undefinitized pending deobligation	ns have been ma	de to boin bud;	get and forecast											
- FYS3 Underrun/Overrun														
FY93 Remaining Teammate Award Fee														

Figure 3-36. MRS - Institutional Cost and Schedule Summary

3.2.11 Support Services: B&R 03-01-15 WBS 3.1.15

MANAGER: J. B. Blandford/J. B. Stringer

OBJECTIVE(S): Provide administrative support to the MRS/MPC Design Group in Charlotte including word processing, preparation of presentation materials, filing, copying, mail distribution, making travel arrangements, and setting up meetings.

3.2.11.1 Progress During Report Period:

• Submitted the MPC Design Procurement Specification records package to the Central Records Facility.

3.2.11.2 Deliverables, Publications, and Presentations:

• None this reporting period.

3.2.11.3 Planned Work for Next Month/Major Near-Term Milestones:

- Initiate transition of Federal Records from internal files to the Central Records Facility.
- Continue to provide administrative support to the MRS/MPC Design Group as required.

3.2.11.4 Variance Explanation:

• The cumulative cost variance of (\$10K/12%) is due to additional effort required to support the DPS and SOW preparation.

3.2.11.5 Issues and Concerns:

<u>г</u>					· · · · · · · ·					Actuals Thru 7/31	/1994		
	10 9 8014660041 HL 8047000 3 2			*	D B	-03-01-1	5 SUPP	****	ERVICE	:S *			**
	1 M /E			+ DEC ———————————————————————————————————	JAN JAN FORECAS	FE8	M AR	APR IED VALUE	N AY	JUN ACTUAL	JUL A		 SEP]
	r		NOV	250	1.8.51		MAR	APP	HAV	BIN	.1118	AUG	SEP
		001	NUV	DEC	JAN 7	7 50	MAN 6		7	3014	5	6	7
	TODEOLOT		y		····· ·	<u> </u>			, 	ه ه	7	, R	9
	CARNER VALUE						, , , , , , , , , , , , , , , , , , ,		7	e e	5	· · · · ·	
MONTH	MONTH ACTUAL		9 0	11		10	7		6	Å	9		
MONTH	VARISCH	12	ہ		<u>م</u>		, 	0	0	0	0		
	VAB/COST	(1)	1	(5)	(I)	(3)	1	1	1	0	(4)		
	WAD	11	20	26	33	40	48	55	62	70	75	81	88
	FORECAST	12	20	31	39	49	56	62	68	76	83	91	100
1	EARNED VALUE	11	20	26	33	40	48	55	62	70	75		
сим	ACTUAL	12	20	31	39	49	56	62	68	76	85		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	(1)	0	(5)	(6)	(9)	(8)	(7)	(6)	(6)	(10)		
	FY94 FUNDING	7	18	89	89	89	89	89	89	89	88	88	88
FUNDING	PREV. FUNDED	0	0	0	0	0	0	0	0	0	0	0	0
	TOTAL FUNDING	7	18	89	89	89	89	89	89	89	88	88	88

			DB-00	3-01-15	SUPPO S M&O PM	TT SER	ACES								
					MEJULY		,				Actuals Thru	7/31/1994			
· · · · · · · · · · · · · · · · · · ·		CURRENT N	KONTH				RSC	AL YEAR TO	DATE		A	TCOMPLET	E		
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE					
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC		
EV94 Discrate		0	0	0	0	0	0	o	0	0	o	0	0		
FYS4LOE	94 LCE 5 5 9 0 (4) 76 76 85 0 (9) 88 100 (12 Sethedal FY94 5 5 9 0 (4) 76 76 85 0 (9) 88 100 (12														
Sublocal FY94 5 5 9 0 (4) 76 76 85 0 (9) 88 100 0															
Deferred (FY'93 to FY'94) Discrete	0	0	0	0											
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0		
Subtotal Deferred	•	0	0	0	0	0	0	0	0	0	0	0	0		
Canyover Commitments (FY93 to FY94)	0	0	0	0	0	0	0	0	0	0	0	0	0		
TOTAL	5	5	9	0	(4)	76	76	85	0	(9)	88	100	(12)		
Numbers may vary due to independent rounding.															
The following unauthorized undefinitized pending deabligation	ns have been ma	de to bolh bud	get and forecast												
- FYS3 Underrun/Overrun															
FY93 Remaining Teammate Award Fee															

Figure 3-37. MRS - Support Services Cost and Schedule Summary

_ ····

INTENTIONALLY LEFT BLANK

.....

. .

3.3 TRANSPORTATION SYSTEM

3.3.1 Systems Engineering: B&R 03-02-01 WBS 3.2.1

MANAGER: J. B. Blandford/D. Nolan/R. Kelly

OBJECTIVE(S): Provide overall management of M&O Transportation in the economic and systems analysis area and in systems engineering and integration tasks. Plan and manage transportation database formulations, model development, and computer code development activities.

3.3.1.1 Progress During Report Period:

- Developed a technical paper identifying the geographic centroids for the regions east and west of the Mississippi River using the Transportation Geographic Information System (TGIS). This data was submitted to RW-46 and Argonne National Lab (ANL) as part of the Multi-Purpose Canister (MPC) Environmental Impact Statement (EIS) support effort.
- Met with representatives of the Harry Reid Center for Environmental Studies at the University of Nevada, Las Vegas, and RW-46 to discuss the workscope for proposed University of Nevada at Las Vegas (UNLV) data collection and to review activities for FY94.
- Met with Association of American Railroad representatives and RW-46 to discuss transportation risk assessment data analyses for rail as it relates to the OCRWM Program for transporting spent nuclear fuel. During this meeting, points of contact were identified.
- Incorporated a sample set of hydrology data received from the U.S. Geological Survey into the Transportation Geographic Information System (TGIS) database. The data for San Bernardino to Las Vegas area will be used as a sample case to match transportation data layers.

3.3.1.2 Deliverables, Publications, and Presentations:

- Submitted the draft TGIS User's Manual to RW-40 for review.
- Submitted the draft Reference Transportation Data and Assumptions (RTDA) Report, Revision 2, to RW-40 for review.
- Presented a technical paper titled "OCRWM Transportation Geographic Information System" at the Institute of Nuclear Materials Management annual meeting in Naples, FL.

3.3.1.3 Planned Work for Next Month/Major Near-Term Milestones:

- Continue to evaluate additional data acquisitions for the TGIS. Collect cost estimates for possible acquisition of geographic data on Congressional districts for use in the TGIS database. Continue to investigate usefulness of obtaining high resolution scanned maps from U.S. Geological Survey for use in the TGIS database.
- Continue development of a data dictionary for the TGIS database.
- Meet with Sandia National Lab (SNL) to discuss the possible transfer of data from the STARBASE system at SNL to the TGIS.
- Continue revising the data requirements by incorporating OCRWM comments into the TGIS document.

3.3.1.4 Variance Explanation:

• The cumulative schedule variance of (\$93K/13%) is the result of reduced staffing levels during the first half of FY94 to support Analytical Studies and the reevaluation of the Logistics Code efforts. Additional resources are now being applied to recover the Analytical Studies by fiscal year-end. A Baseline Change Request (BCR) is in process to close out the Logistics Code activities. No impact to the program is expected.

3.3.1.5 Issues and Concerns:

		1993						1994				
	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
Systems Engineering (WBS 3.2.1)									Tim	o Now ->		
- Systems Analysis (WBS 3.2.1.2)				Report Trans Mod & Needs	eling BCR(TRN-94-002)		<u> </u>	BCR (TRN Draft RTD.	Si Ri Ar \$1 494-020}	mmany sport TS valytical udies Re Fin	portion al RTDA
- Model Development		TGI: Req RPT	S Database uirements							TGIS Users Manual		
(WBS 3.2.1.4)								· · · · · · ·				• • • • • • • • • • • • •

[NOTE: 1) Work priorities delayed the draft RTDA as described on BCR. Draft RTDA was delivered on July 29, 1994. Final RTDA is pushed to September 30, 1994, per BCR (TRW 94-043).

2) The TGIS User's Manual was delivered on July 22, 1994. No BCR was submitted.]

Figure 3-38. Transportation - Systems Engineering Activity Schedule

										Actuals Thru 7/3	1/1994		
					D B -0)3-02-01	SYSTE	MS ENG	GINEER	ING			
	1.0 SURVERONA NE ENVERIO	2000	*	*	*	*	~~~~	*	*	*		*	X
	N /E	00 0 0 0 0 0 0 0 0 0 0 0 0	NOV	DEC	JAN FORECA	FEB	M AR	APR	н ау Мау	JUN -ACTVAL	X	LUG S	
	I	007	NOV	DEC	JAN	FFR	MAR	APR	MAY	-141 N		AUG	SEP
	WAD	52	50	46	68	66	85	80	80	84	75	80	181
	FORECAST	75	34	34	58	35	88	75	90	22	86	146	148
	EARNED VALUE	42	30	34	66	47	64	76	74	91	69		
MONTH	MONTH ACTUAL	75	34	34	58	35	88	75	90	22	86		
	VAR/SCH	(10)	(20)	(12)	(2)	(19)	(21)	(4)	(6)	7	(6)		
	VAR/COST	(33)	(4)	0	8	12	. (24)	1	(16)	69	(17)		
	WAD	52	102	148	216	282	367	447	527	611	686	766	947
	FORECAST	75	109	143	201	236	324	399	489	511	597	743	891
	EARNED VALUE	42	72	106	172	219	283	359	433	524	593		
CUM	ACTUAL	75	109	143	201	236	324	399	489	511	597		
	VAR/SCH	(10)	(30)	(42)	(44)	(63)	(84)	(88)	(94)	(87)	(93)		
	VAR/COST	(33)	(37)	(37)	(29)	(17)	(41)	(40)	(56)	13	(4)		
	FY94 FUNDING	66	160	811	811	811	811	811	811	811	803	803	803
FUNDING	PREV. FUNDED	167	167	167	167	167	167	144	142	142	142	142	142
	TOTAL FUNDING	233	327	978	978	978	978	955	953	953	945	945	945

			DB-03-0	12-01 SY 94 CRWM	STEVE		EERING	i					
					ME JULY						Actuals Thru	7731/1994	
		CURRENT &	AONTH				RSC	AL YEAR TO	DATE		4	TCOMPLET	E
TILE		EARNED		VARIA	NCE		EARNED		VARIA	NCE			
	BUDGET	VALUE	ACTUALS	SCHED	COST	BLDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	POST	VAC
PT94 DISCHORE 41 36 36 (5) 0 380 290 257 (90) 33 566 472 8 PT94 LOE 19 19 10 0 9 196 196 214 0 (18) 246 262 (1													(16)
FT S4 CL2 15 15 10 0 5 195 195 214 0 (16) 240 262 Subtotal FY94 60 55 46 (5) 9 576 486 471 (90) 15 802 734											68		
Deferred (FY'93 to FY'94) Discrete	0	0	o	0	0	0	0	0	0	0	0	0	o
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	. 0
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0
Carryover Commitments (FY93 to FY94)	15	15	40	0	(25)	109	109	126	0	(17	143	155	(12)
TOTAL	75	70	86	(5)	(16)	685	595	597	(90)	(2)	945	889	56
Numbers may very due to independent rounding. The following unauthorized undefinitized pending deobligs - EVS31 Indem m/Quem n	tions have been ma	de to both bướ	jet and forecast										

Friss Underun Coemun
 Friss Underun Coemun

.

Figure 3-39. Transportation - Systems Engineering Cost and Schedule Summary

•

3.3.2 Casks: B&R 03-02-02 WBS 3.2.2

MANAGER: J. B. Blandford/D. Nolan/R. Kelly

OBJECTIVE(S): Support development of all cask designs being sponsored by OCRWM. Conduct cask systems procurement activities including generation of a Request for Proposal (RFP) for procurement of existing Legal-Weight Truck (LWT) casks. Provide technical and contractual management support for advanced technology (General Atomics (GA)-4/9) cask system development including Final Design Report (FDR) and Safety Analysis Report (SAR). Manage Sandia National Labs (SNL) and Oakridge National Labs (ORNL) performance of analytical support for the cask development program. Lead technical development of burnup credit for use in advanced cask designs and the MPC. Support the MPC Implementation Program in development of cask acquisition documents and design specifications.

3.3.2.1 Progress During Report Period:

- A review of the GA-9 SAR was completed in July and it was submitted by GA to the Nuclear Regulatory Commission (Part 71) on July 22, 1994.
- The GA-9 LWT Trailer Durability Test commenced on July 11, 1994 at Allied Signal Automotive Proving Ground (AAPG). The 30,000 equivalent miles (900 actual miles) hold point was reached on July 19, 1994. No major incidents have occurred.
- Performed a review on several Supplier Disposition Reports (SDRs) for the GA-4 cask half-scale model fabrication of the Impact Limiter Housings. Provided a technical observer to participate in the Project Review Meeting between GA and Precision Components Corporation (PCC) on July 20, 1994. Schedule delays in fabrication have extended the completion date of the model to March 1995.
- Made significant progress on the draft Stored Nuclear Fuel (SNF) Burnup Credit Topical Report. As part of this activity, the M&O is reviewing the draft SNL reports on spent fuel measurement, reactor restarts, and validation of the SCALE system Pressurized Water Reactor (PWR) isotopic composition analyses.

3.3.2.2 Deliverables, Publications, and Presentations:

- Presented the status of the GA-4/9 contract to RW-40 on July 22, 1994. As a result of the presentation, the M&O is examining alternative strategies for the GA-4/9 cask program to include possible use of existing certified LWT casks.
- Made a presentation to the Nuclear Waste Technical Review Board (NWTRB) meeting July 13, 1994, on the Advanced Cask System Development Program.

3.3.2.3 Planned Work for Next Month/Major Near-Term Milestones:

• Continue to provide support in drafting the Burnup Credit Topical Report.

WP.235

- Complete a review of GA-4 SAR in preparation for submittal to the NRC.
- Continue to monitor all GA-4 half-scale model fabrication activities. Review GA documents received through M&O vendor data tracking system and deliver comments/recommendations to RW-40.
- Participate in a QA audit of PCC, the GA-4 half-scale model cask fabricator, as an observer.
- Continue to assist in the development of responses to MPC RFP bidder questions.

3.3.2.4 Variance Explanation:

- The current period schedule variance of \$273K/43% is attributed to the late tasking of work being performed by SNL. Resources have been added at SNL to complete all assigned tasks except Burnup Credit by fiscal year-end.
- The current period cost variance of \$563K/61% and cumulative cost variance of \$619K/13% is primarily attributed to billing and accrual lags from SNL for work performed.

3.3.2.5 Issues and Concerns:

		1993						1994				
	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
								-	Tim	e Now ->		
Casks							•	:	:			
(WBS 3.2.2)							•				,	
							:	:	1			
					:		:	:	1			
			1		:	:		÷	:			
				1		:	:		: 0	A-9	G/	-4
- From - Reactor						:	:	<u>.</u>	;2	1	<u> </u>	
Cask Systems (WBS 3.2.2.1)				Γ	:	:	:	:	1	End	Effect Eval. Report	۵
(1100 02.2.1)						:	:					
		:	:					1	:	BU Restart	Analysis 🛆	
			:			:			<u>;</u>			
		:	•		-	:			Contamination 1	veeping rinal r	rogress Kepori	2
			:			:			В	CR (TRN-94-01	4)	
					•	:			Ş	NF Measureme	nt Report 🕰	
		:	:			:			Report o	n V&V for Scal	e Code System	Δ
- General Technical		:	:			:		<u> </u>		<u> </u>	BU Wo	kshop
Support			:			:						
(WDS 3.2.2.5)		:					ł		1			
		:				:						
		1				1	-					
			:		:	:		<u>i</u>	:			

[NOTE: General Technical Support is behind because contracts (i.e., MPOs) were not in place with SNL until mid-February; also, billings from labs were late.]

Figure 3-40. Transportation - Casks Activity Schedule

								·····		Actuals Thru 7/3	1/1994		
	7. 8. 51. 51. 51. 51. 51. 51. 51. 51. 51. 51	000 T 000 T 000 - 000 -		*	*	D .	8-03-02-	02 CAS	KS 	Actuals Tinu 7/3		-x	Â
	1,0 M <i>1</i> E		NOV		JAN FORECA:	FEB ST	M AR EAR	APR INED VALUE	M AY	JUN - ACTUAL			
													_
		007	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	430	333	315	339	363	478	605	633	544	643	719	791
	FORECAST	385	116	263	230	237	543	641	718	531	353	1,321	1,094
	EARNED VALUE	502	469	316	338	139	450	540	531	435	916		
MONTH	MONTH ACTUAL	385	116	263	230	237	543	641	718	531	353		
	VAR/SCH	72	136	1	(1)	(224)	(28)	(65)	(102)	(109)	273		
	VAR/COST	117	353	53	108	(98)	(93)	(101)	(187)	(96)	563		
	WAD	430	763	1,078	1,417	1,780	2,258	2,863	3,496	4,040	4,683	5,402	6,193
	FORECAST	385	501	764	994	1,231	1,774	2,415	3,133	3,664	4,017	5,338	6,432
	EARNED VALUE	502	971	1,287	1,625	1,764	2,214	2,754	3,285	3,720	4,636		
CUM	ACTUAL	385	501	764	994	1,231	1,774	2,415	3,133	3,664	4,017		
	VAR/SCH	72	208	209	208	(16)	(44)	(109)	(211)	(320)	(47)		
	VAR/COST	117	470	523	631	533	440	339	152	56	619		
	FY94 FUNDING	370	899	4,226	4,226	4,226	4,257	4,257	4,257	4,257	4,198	4,198	4,198
FUNDING	PREV. FUNDED	1,924	1,924	1,924	1,924	1,924	1,924	1,842	1,835	1.835	1,835	1,835	1,835
	TOTAL FUNDING	2,294	2,823	6,150	6,150	6,150	6,181	6,099	6,092	6,092	6,033	6.033	6,033

				DB-03	-02-02 (CASKS							,
			FY	94 CRWM	SMOOP	S DATA (SO	(00)						!
					MEJULY	<u>/ `</u>					Actuals Thru	7731/1994	ŀ
		CURRENTA	JONTH				RSC	AL YEAR TO	DATE			AT COMPLET	E
TITLE	1	EARNED	· ·	VARIA	NCE		EARNED		VARIA	NCE			
	BLDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC
FY'94 Discrete	307	596	161	279	425	1,806	1.754	1,737	(54)	17	2461	2466	6
PY94LOE	187	187	181	1 0	6	1,497	1,497	1 148	1 7	340	1078	1 913	65
Subtotal FY94 494 773 342 279 431 3,305 3,251 2,885 (54) 365 4,439 4,379													
Subtorial PY94 494 773 342 279 431 3,305 3,251 2,685 (54) 366 4,439 4,379 Deferred (FY93 to FY94) Discrete 62 57 1 (5) 56 221 229 8 8 221 349 365													
Deferred (FY'93 to FY'94) LOE	66	66	1 0	1 7	66	716	716	839		(123	801	1058	(177
Subtotal Deferred	128	123	1	(5)	122	937	945	847	8	98	1,240	1,424	(184)
Carryover Commitments (FY 93 to FY 94)	21	21	10	0	11	441	441	295	0	156	512	629	(117)
TOTAL	643	917	353	274	564	4,683	4,637	4,017	(46)	620	6,191	6,432	(241)
Numbers may vary due to independent rounding.													
The following unauthorized/undefinitized pending decidigations	; have been ma	de to both bud;	jet and forecast										
- FY93 Underrun/Overrun													1
 FV93 Remaining Teammate Award Fee 													1

.

- FV93 Remaining Teammate Award Fee

Figure 3-41. Transportation - Casks Cost and Schedule Summary

3.3.3 Transportation - Support Systems: B&R 03-02-04 WBS 3.2.4

MANAGER: J. B. Blandford/D. Nolan/R. Kelly

OBJECTIVE(S): Provide overall direction of the M&O contractor transportation work in the support systems area and monitor tasks at ORNL.

3.3.3.1 Progress During Report Period:

- Reviewed the proposal in response to Request for Quotation (RFQ) received from Allied Signal Automotive Proving Grounds (AAPG) for over-the-road and human factors' testing and nuclear waste driver support for LWT transport system in comparison to detailed engineering estimate. Preparing a technical evaluation based on this review.
- Continued efforts to gather lessons-learned information by receiving two reports from Wastren on: 1) lessons learned from the use of transfer bells for dry loading of transport casks at Three Mile Island Unit 2; and 2) lessons learned from the spent-fuel-cask handling experience at Three Mile Island Unit 2. These reports are being reviewed for applications to the CRWMS program.

3.3.3.2 Deliverables, Publications, and Presentations:

• Delivered a quarterly report on Cask System and MPC Design Activities to RW-40.

3.3.3.3 Planned Work for Next Month/Major Near-Term Milestones:

- Continue the development of the Maintenance Management Plan.
- Complete the QAP-3-1 review draft of the Transportation System Operations Plan.
- Continue development of the Highway Carrier Service Requirements Document.
- Continue to develop site-specific data requirements.

3.3.4 Variance Explanation:

- The current period cost variance of \$183K/52% and cumulative cost variance of \$673K/28% are primarily the result of billing lags for work performed by the labs and subcontractors.
- The current period schedule variance of \$87K/33% is a correction due to the early close-out and/or rebaselining of various tasks.

3.3.3.5 Issues and Concerns:



NOTE: The entire DRD development was reorganized for the remainder of FY94. continue throughout FY95.] DRD development will

Figure 3-42. Transportation - Support Systems Activity Schedule

82

										Actuals Thru 7/31	/1994		
					D	B-03-02-	04 SUP	PORTS	YSTEM	s			
	4.0 3.5 500000000000000000000000000000000	000 T 1000 T 1000 T 1000 T		<i>*</i>			~*	*		*	~	*	л Ж
	1.0 s N/E	000 + 00 + 0 + 0 + 0 + 0 + 0 + 0	NOV WAD	DEC	JAN FORECAS	FEB	MAR EAR	APR NED VALUE	N AY	j JUN - actual	JUL A	t UG S FUNDING	T ;EP]
		ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	227	194	201	349	252	250	215	217	478	264	279	687
	FORECAST	184	94	139	118	177	187	305	103	287	168	679	701
	EARNED VALUE	202	105	178	284	222	246	129	257	461	351		
MONTH	MONTH ACTUAL	184	94	139	118	177	187	305	103	287	168		
	VAR/SCH	(25)	(89)	(23)	(65)	(30)	(4)	(86)	40	(17)	87		
	VAR/COST	18	11	39	166	45	59	(176)	154	174	183		
	WAD	227	421	622	971	1,223	1,473	1,688	1,905	2,383	2,647	2,926	3,613
	FORECAST	184	278	417	535	712	899	1,204	1,307	1.594	1,762	2,441	3,142
	EARNED VALUE	202	307	485	769	991	1,237	1,366	1,623	2,084	2,435		
сим	ACTUAL	184	278	417	535	712	899	1,204	1.307	1,594	1,762		
	VAR/SCH	(25)	(114)	(137)	(202)	(232)	(236)	(322)	(282)	(299)	(212)		
	VAR/COST	18	29	68	234	279	338	162	316	490	673		
	FY94 FUNDING	121	293	1,803	1,803	1,803	1.803	1,803	1,803	1,803	1,772	1,772	1,772
FUNDING	PREV. FUNDED	1,502	1,502	1,502	1.502	1.502	1,502	1,460	1,454	1,454	1,454	1,454	1,454
	TOTAL FUNDING	1,623	1,795	3,305	3,305	3,305	3,305	3,263	3.257	3,257	3,226	3,226	3.226

DB-03-02-04 SUPPORT SYSTEVS FY94 CRWMS MSD PMS DATA (\$000) MEJULY Actuals Thru 7/31/1994														
	CIDODITA			WEJULT	[Ben	AL VEAR TOU	DATE		ACALANT INTO	TOMPLET	F		
	EARNED		VARIA	NCE		EARNED		VARIA	NCE	<u> </u>				
BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC		
88	164	130	76	34	1,242	1,030	1,026	(212)	4	1,427	1,427	0		
The location of the second sec														
YS4 LOE 0 </td														
Subtobal PY94 88 164 130 76 34 1,327 1,115 1,039 (212) 77 1,401 1,450 363 Subtobal PY94 0														
0	11	1	11	10	124	124	41	0	83	226	168	60		
0	11	1	11	10	124	124	41	0	83	228	168	60		
176	176	37	0	139	1,195	1,195	683	0	512	1,584	1,534	50		
264	361	168	87	183	2,646	2,434	1,762	(212)	672	3,613	3,140	473		
s have been ma	de to both bucț	pet and forecast												
	BUDGET 88 0 88 0 0 0 0 176 264	CLIBNENT A EARNED BUDGET VALUE 88 164 0 00 88 164 0 01 11 0 11 176 176 264 361 share been made to both bud	CLIPPENT MONTH ELDGET EARNED ACTUALS 88 164 130 0 0 0 0 164 130 0 0 0 0 11 1 176 176 37 264 361 168 shae been made to both budget and forecast 168	CLIFFENT MONTH EARNED VARIA BUDGET VALLE ACTUALS SCHED 88 164 130 76 0 0 0 0 0 0 0 0 0 11 1 11 176 176 37 0 264 361 168 87	First Ortminize First ME JULY CLIPPENT MONTH EARNED VARIANCE BUDGET VALUE ACTUALS SCHED COST 88 164 130 76 34 0 0 0 0 0 88 164 130 76 34 0 0 0 0 0 0 0 164 130 76 34 0 0 0 0 11 1 11 10 176 176 37 0 139 264 361 168 87 183 share been made to both budget and forecast	Prise Crumismic Prise Prise Crumismic Prise Crumismic Prise Prise Crumismic Prise P	Prise Critino Inso Prino Sali A (acto) ME JULY CLISPENT MONTH RSC BUDGET VALUE VALUE EARNED 88 164 130 76 34 1,242 1,030 0 0 0 0 0 85 85 88 164 130 76 34 1,242 1,030 0 0 0 0 0 0 0 0 0 11 11 10 124 124 124 176 176 37 0 139 1,195 1,195 264 361 168 87 183 2,646 2,434	FISE CATING DELT PLANCE ME JULY EARNED ACTUALS SCHED COST BUDGET VALUE ACTUALS 86 164 130 76 34 1,242 1,030 1,026 0 0 0 0 0 65 85 12 88 164 130 76 34 1,242 1,030 1,026 0	IFSE CHURS HID FIRST LATA (4000) WE JULY WE JULY CURRENT MONTH RECAL YEAR-TODATE BUDGET VALUE VARIANCE EARNED VARIA 80 DOET VALUE ACTUALS SCHED COST BUDGET VALUE ACTUALS SCHED 88 164 130 76 34 1,222 1,030 1,026 (212) 0 0 0 0 85 85 12 0 88 164 130 76 34 1,327 1,115 1,038 (212) 0	INFO CHIMICAL INCLUSION INFO UNTH PRE-JULY CURRENT MONTH PRE-JULY EARNED VAFLANCE EARNED VAFLANCE BUDGET VALUE ACTUALS SCHED COST BUDGET VALUE ACTUALS SCHED COST 88 164 130 76 34 1,242 1,030 1,026 (212) 4 0 0 0 0 85 86 12 0 73 0	ME JULY Actual Year-ToDATE Actual Tru CURRENT MONTH FISCAL YEAR-TODATE Actuals Actuals VALUE VALUE <th c<="" td=""><td>Prise Circling Industry Industry Industry Industry Actuals Thrue Training Actuals Thrue Training</td></th>	<td>Prise Circling Industry Industry Industry Industry Actuals Thrue Training Actuals Thrue Training</td>	Prise Circling Industry Industry Industry Industry Actuals Thrue Training	

- FV93 Remaining Teammate Award Fee

Figure 3-43. Transportation - Support Systems Cost and Schedule Summary

3.3.4 Regulatory: B&R 03-02-05 WBS 3.2.5

MANAGER: J. B. Blandford

OBJECTIVE(S): Monitor regulations and industry standards and assess impact on the Transportation System.

3.3.4.1 Progress During Report Period:

• Reviewed the ORNL/SAIC strawman on selecting routes for shipment of SNF and High-Level Waste (HLW) via highway, rail/barge, and internodal. Comments on the E. J. Bentz review of the ORNL/SAIC Routing strawmen were provided to OCRWM.

3.3.4.2 Deliverables, Publications, and Presentations:

• None this reporting period.

3.3.4.3 Planned Work for Next Month/Major Near-Term Milestones:

• Continue to provide regulatory assistance as required.

3.3.4.4 Variance Explanation:

• The cumulative cost variance of (\$31K/22%) is the result of increased task activity in the first half of this fiscal year. Activities with this work element will decrease in the 4th quarter.

3.3.4.5 Issues and Concerns:

										Actuals Thru 7/31	/1994		
						DB-03-0)2-05 RI	EGULAT	TORY				-
	200 180 180 140 140 120 120 120 120 120 120 120 120 120 12			*	*	*	*	*	*	*	~~~~		~ *
	N /E	о ост		DEC	JAN	FEB	MAR	APR	MAY	-ו	JUL A	UG S	EP
	Ξ	,	WAD		FORECAS	r <u></u>	EARN	ED VALUE		ACTUAL		UNDING]
	l	0.07	NOV	DEC	JAN	FFB	MAR	APR	MAY	JUN	JUL	AUG	SEP
		14	13	12	14	13	15	14	14	16	13	15	16
{	FORECAST	19	17	29	22	14	21	16	14	7	10	8	10
	EARNED VALUE	14	13	12	14	13	15	14	14	16	13		
MONTH	MONTH ACTUAL	19	17	29	22	14	21	16	14	7	10		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
.	VAR/COST	(5)	(4)	(17)	(8)	(1)	(6)	(2)	0	9	3		
	WAD	14	27	39	53	66	81	95	109	125	138	153	169
	FORECAST	19	36	65	87	101	122	138	152	159	169	177	187
	EARNED VALUE	14	27	39	53	66	81	95	109	125	138		
сим	ACTUAL	19	36	65	87	101	122	138	152	159	169		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	(5)	(9)	(26)	(34)	(35)	(41)	(43)	(43)	(34)	(31)		
	FY94 FUNDING	14	34	170	170	170	170	170	170	170	169	169	169
FUNDING	PREV. FUNDED	2	2	2	2	2	2	1	1	1	1	1	1
1	TOTAL FUNDING	16	36	172	172	172	172	171	171	171	170	170	170

			DE	3-03-02- 94 CRWM	05 REG SMBO PM ME JULY	ULATO 5 DATA (\$0	RY 90)				Actuals Thru	7/31/1994		
		CURRENT I	IONTH				FISC	AL YEAR-TO-	DATE		A	T COMPLET	E	
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE				
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
Deal Diseasts			0	٥	٥			0	0	0	0	0	0	
	13 13 10 0 3 138 138 168 0 (30) 169 186 (17)													
Subtobal PY94 13 13 10 0 3 138 138 168 0 (30) 169 186 (17)														
Subtobal FY34 13 13 10 0 3 130 100 0 0 0 0 0 0 0 0 0														
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0	
Subtotal Deferred	•	0	0	0	0	0	0	0	0	0	0	0	0	
Carryo ver Commitments (FY'93 to FY'94)	0	0	0	0	0	1	1	1	0	0	1	1	0	
TOTAL	13	13	10	0	3	139	139	169	0	(30)	170	187	(17)	
Numbers may very due to independent rounding.														
The following unauthorized/undefinitized pending deobligat	ions have been ma	ade to both bud	get and forecast:											
- FY93 Underrun/Overrun														
FY93 Remaining Teammate Award Fee									·					

Figure 3-44. Transportation - Regulatory Cost and Schedule Summary

١.

3.3.5 Transportation - Project Management: B&R 03-02-09 WBS 3.2.9

MANAGER: J. B. Blandford/D. Nolan/R. Kelly

OBJECTIVE(S): Implement and maintain management systems and procedures as appropriate. Provide general management liaison and coordination with OCRWM and OCRWM-related elements. Provide transportation planning and control to include budget preparation, support of management reviews, and maintenance of a formal cost and schedule control system.

3.3.5.1 Progress During Report Period:

• Completed detailed cost and schedule data for the FY95 Annual Plan and the FY96 IRB Justification package for transportation. This information will be presented at the Transportation Annual Plan Budget Review to RW-1.

3.3.5.2 Deliverables, Publications, and Presentations:

- Made presentations on the CRWMS Transportation Program to the NWTRB in Denver on July 13, 1994.
- Presented near and long-term goals and issues for the Transportation Department to RW-40 at the Transportation (RW-40/M&O) off-site held on July 18-19, 1994.
- Delivered the Quarterly Issue Tracking System Summary Report for the 3rd quarter FY94 to RW-40.

3.3.5.3 Planned Work for Next Month/Major Near-Term Milestones:

- Prepare a presentation of the Transportation FY95 Annual Plan for RW-40 and RW-1 budget reviews.
- Prepare an outline for the Transportation portion of the MRS Project Integrated Plan.

3.3.5.4 Variance Explanation:

- The cumulative cost variance of \$200K/28% is the result of senior personnel being temporarily assigned to the MPC effort. This activity is expected to underrun for FY94.
- 3.3.5.5 Issues and Concerns:
 - None.

										Actuals Thru 7/31	/1994		
					DB-08	3-02-09	PROJE	CT MAN	IAGEM	ENT			
	900 800 700 800 800 800 800 800 800 800 8			*	**	*	*	*	*	*	*	*	*
	M /E	0 CT		0 E C	JAN FORECAS	FEB	M AR	APR	мат Ф	JUN Actual	jul A	UG S	 :EP]
		007	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	71	67	61	71	68	77	71	71	87	68	77	84
	FORECAST	48	90	46	61	31	48	40	17	84	47	83	82
	EARNED VALUE	71	67	61	74	68	76	70	70	89	66		
MONTH	MONTH ACTUAL	48	90	46	61	31	48	40	17	84	47		
Į	VAR/SCH	0	0	0	3	0	(1)	(1)	(1)	2	(2)		
	VAR/COST	23	(23)	15	13	37	28	30	53	5	19		
	WAD	71	138	199	270	338	415	486	557	644	712	789	873
	FORECAST	48	138	184	245	276	324	364	381	465	512	595	677
	EARNED VALUE	71	138	199	273	341	417	487	557	646	712		
CUM	ACTUAL	48	138	184	245	276	324	364	381	465	512		
	VAR/SCH	0	0	0	3	3	2	1	0	2	0		
	VAR/COST	23	0	15	28	65	93	123	176	181	200		
	FY94 FUNDING	68	165	795	795	795	857	857	857	857	850	850	850
FUNDING	PREV. FUNDED	43	43	43	43	43	43	29	22	22	22	22	22
	TOTAL FUNDING	111	208	838	838	838	900	886	879	879	872	872	872

			DB-03-0	2-09 PR		MANAC S DATA (\$0	EMENT ⁰⁰⁾						
					MEJULY						Actuals Thru	7/31/1994	
	1	CURRENT N	IONTH				RSC	AL YEAR TO	DATE		A	TCOMPLET	<u>د ا</u>
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE			
	BLOGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC
EVGI Discrete	-	0	0	m	0	9	7	10	(2)	යා	11	12	(1)
94 LOE 66 66 44 0 22 665 686 474 0 211 839 647 192													
Subtotal FY94 65 66 44 0 22 665 666 4/4 0 211 0.05 0.07 1.02 Subtotal FY94 67 66 44 (1) 22 694 692 484 (2) 206 850 655 191													
Subtrictal FY94 67 66 44 (1) 22 694 692 484 (2) 200 000 000 191 Serred (FY93) to FY94) 0													
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0
Carryover Commitments (FY 93 to FY 94)	1	1	4	0	(3)	20	20	28	0	(8)	25	18	7
TOTAL	68	67	48	(1)	19	714	712	512	(2)	200	875	677	196
Numbers may very due to independent rounding.													
The following unauthorized undefinitized pending deobligation - FYS3 Undemun/Cerrun EXTO Demunities Transmiss August For	s have been ma	cie to both buck	get and forecast										

- FYS3 Remaining Teammate Award Fee

Figure 3-45. Transportation - Project Management Cost and Schedule Summary

3.3.6 Quality Assurance: B&R 03-02-11 WBS 3.2.11

MANAGER: R. P. Ruth

OBJECTIVE(S): Develop Quality Assurance (QA) Documents for implementation of QA at the project level. Prepare for and participate in audits and surveillance of M&O organizations supporting transportation activities. Conduct QA training.

3.3.6.1 Progress During Report Period:

• Level-of-effort work. No support was provided this reporting period.

3.3.6.2 Deliverables, Publications, and Presentations:

• None this reporting period.

3.3.6.3 Planned Work for Next Month/Major Near-Term Milestones:

• Perform QA audits as required.

3.3.6.4 Variance Explanation:

• The cumulative cost variance of \$96K/100% is the result of not initiating this Levelof-Effort (LOE) support activity. This task will underrun year-end GFY94.

3.3.6.5 Issues and Concerns:

····										Actuals Thru 7/31	/1994		
					DB.	03-02-11	QUAL	TY ASS	URANC	CE.			
	180	Ϊ		<u>*</u>			<u>×</u>		X			×/	*
	16(14(2012) 2012 2013 2014 2015 2016 2016 2017 2017 2017 2017 2017 2017 2017 2017				*	•		*	*				숙
	M /E	ост —-С1-——		DEC	JAN FORECAS	FEB	M AR	APR ED VALUE -	N AY	JUN	<u>م</u> الا		EP
	L												-
	1	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	14	13	11	15	14	15	14	0	0	0	0	73
	FORECAST	0	0	0	0	0	0	0	0	0	0	0	6
	EARNED VALUE	14	13	11	15	14	15	14	0	0	0		
MONTH	MONTH ACTUAL	0	0	0	0	0	0	0	0	0	0		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	14	13	11	15	14	15	14	0	0	0		
	WAD	14	27	38	53	67	82	96	96	96	96	96	169
	FORECAST	0	0	0	0	0	0	0	0	0	0	0	6
	EARNED VALUE	14	27	38	53	67	82	96	96	96	96		
сим	ACTUAL	Ó	0	0	0	0	0	0	0	0	0		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	14	27	38	53	67	82	96	96	96	96		
	FY94 FUNDING	14	34	170	170	170	170	170	170	170	168	168	168
FUNDING	PREV. FUNDED	4	4	4	4	4	4	1	1	1	1	1	1
	TOTAL FUNDING	18	38	174	174	174	174	171	171	171	169	169	169

			DB-03	02-11 C		ASSUF	ANCE						
			• •	04 GI (11/1)	MEJULY		,				Actuals Thru	7/31/1994	
	1	CURRENT	ONTH				RSC	AL YEAR TO	DATE		A	TCOMPLET	E
TITLE		EARNED	-	VARIA	NCE		EARNED		VARIA	NCE			
=	BLDGET	VALUE	ACTUALS	SCHED	COST	BLDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	PCST	VAC
PY94 Discrete 0 0 0 0 0 0 0 0 0													0
Fr94LCE 0 0 0 0 95 95 0 0 96 168													162
FYS4 LOE 0 0 0 0 0 35 36 0 36 36 100 0 0 0 0 0 35 36 0 0 36 36 100 0 36 36 36 100 0 100 35 36 0 0 36 36 6 100 36 36 0 0 36 36 6 100 36 36 6 100 36 36 6 100 36 36 6 100 36 36 6 100 36 36 6 100 36 36 6 100 36 36 6 100 36 36 100 36 36 100 36 36 100 36 36 100 36 36 100 36 36 100 36 36 36 36 36 36 36 36 36 <td>162</td>												162	
Deferred (FY93 to FY94) Discrete	0	o	0	0	0	0	0	0	0	0	0	0	0
Deferred (FY'93 to FY'94) LOE	0	0	0	<u>`</u> 0	0	0	0	0	0	0	0	0	0
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0
Carryover Commitments (FY'93 to FY'94)	0	0	0	0	o	1	1	0	0	1	1	0	1
TOTAL	0	0	0	0	0	96	96	0	0	96	169	6	163
Numbers may vary due to independent rounding.													
The following unauthorized undefinitized pending deobligation - FYS3 Underrun/Overrun	ns have been ma	de to bolh bud	get and forecast										

- FY93 Remaining Teammate Award Fee

Figure 3-46. Transportation - Quality Assurance Cost and Schedule Summary

3.3.7 Transportation - Information Management: B&R 03-02-12 WBS 3.2.12

MANAGER: J. B. Blandford/D. Nolan/R. Kelly

OBJECTIVE(S): Facilitate the organization, storage, and retrieval of information and documents.

3.3.7.1 Progress During Report Period:

• Level-of-effort work. No support was provided this reporting period.

3.3.7.2 Deliverables, Publications, and Presentations:

• None this reporting period.

3.3.7.3 Planned Work for Next Month/Major Near-Term Milestones:

- Finalize a plan for transition of equipment to Vienna.
- Continue to provide support to the MRS/MPC Design Group as required.

3.3.7.4 Variance Explanation:

• The cumulative cost variance of \$16K/80% is the result of this task not initiating this LOE activity. This task will underrun year-end FY94.

3.3.7.5 Issues and Concerns:

	Actuals Tiru 7/31/1994														
	DB-03-02-12 INFORMATION MANAGEMENT														
	30														
N/E OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP															
		0.01	NOV	DEC		EEB	MAR	APR	MAY	JUIN	101	AUG	SEP		
	WAD			,	2011	,,			0	0	4	5	4		
	FORECAST	0	0	0	0	0	0	0	0	4	0	0	1		
	EARNED VALUE	,	,	2	,	,	3	3	0	0	4				
MONTH	MONTH ACTUAL	0	0	0	0	0	0	0	0	4	0				
	VAR/SCH	0	0	0	0	0	0	0	0	0	0				
	VAR/COST	2	2	2	2	2	3	3	0	(4)	4				
	WAD	2	4	6	8	10	13	16	16	16	20	25	29		
	FORECAST	0	0	0	0	0	0	0	0	4	4	4	5		
	EARNED VALUE	2	4	6	8	10	13	16	16	16	20				
сим	ACTUAL	0	0	0	0	0	0	0	0	4	4				
	VAR/SCH	0	0	0	0	0	0	0	0	0	0				
	VAR/COST	2	4	6	8	10	13	16	16	12	16				
	FY94 FUNDING	4	10	30	30	30	30	30	30	30	30	30	30		
FUNDING	PREV. FUNDED	0	0	0	0	0	0	0	0	0	0	0	0		
	TOTAL FUNDING	4	10	30	30	30	30	30	30	30	30	30	30		

		D	B-03-02-	12 INFC 94 CRWM	RMATIO	ON MAN	AGEME	NT			A.A			
	CURRENT MONTH RSCAL YEAR-TO-DATE AT COMPLETE													
7775													<u> </u>	
	BLDGET	VALLE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
EVOI Discrete		0	0	0	<u>^</u>		n	0	0	0	0	0	0	
EV911CE	Å	4	ő	0	Á	2	2	4	ő	17	30	5	25	
Subtotal FY 94	4	4	ő	ō	4	21	21	4	Ő	17	30	5	25	
Deferred (FY'93 to FY'94) Discrete	0	o	0	0	0	0	0	0	0	0	0	0	0	
Deferred (FY93 to FY94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0	
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0	
Carryowar Commitments (FY 93 to FY 94)	0	0	0	o	D	٥	0	0	O	0	0	0	0	
TOTAL	4	4	0	0	4	21	21	4	0	17	30	5	25	
Numbers may vary due to independent rounding.														
The following unauthorized undefinitized pending dealaige - FY93 Underrun / Overun - FY93 Permaining Teammate Award Fee	eions have been ma	de to both budj	pet and forecast											

Figure 3-47. Transportation - Information Management Cost and Schedule Summary

-

3.3.8 Environmental, Safety and Health: B&R 03-02-13 WBS 3.2.13

MANAGER: J. B. Blandford/D. Nolan/R. Kelly

OBJECTIVE(S): Provide overall management of M&O transportation work in areas related to environmental, safety, and health issues. Support planning and preparation of the MRS Environmental Assessment (EA) and related documents (EA Technical Guide, National Transportation Impact Assessment). Manage risk assessment technical studies at Argonne National Laboratories (ANL) and Lawrence Livermore National Laboratories (LLNL), including the Transportation System Risk Assessment (TSRA). Support transportation-related studies and analyses in the areas of human factors engineering.

3.3.8.1 Progress During Report Period:

- Completed a draft review of the detailed thermal analysis and inelastic mechanical analysis, Volumes 2 and 3, of the GA-4 cask design used in the Preliminary Transportation System Risk Assessment (PTSRA). Comments were forwarded to LLNL for resolution.
- Worked with ANL and SNL to assess the magnitude of the effort required to rehost the RADSF Enhancement Modules developed by ANL onto the TRANSNET publicaccess timeshare system at SNL. Initiated a review of the RADSF computer code (including prior technical comments on the code and its documentation) and solicited comments from SNL in preparation for an upcoming meeting with the laboratories.
- Held two meetings with ANL personnel to discuss data availability for the MPC EIS risk assessments for radiological and non-radiological impacts. These meetings were successful in developing a relationship for a technical data exchange.

3.3.8.2 Deliverables, Publications, and Presentations:

• None this reporting period.

3.3.8.3 Planned Work for Next Month/Major Near-Term Milestones:

- Meet with SNL and ANL personnel to discuss the installation of the RADSF modules on TRANSNET.
- Start a white paper on an overview of Phase 1 of the Preliminary Transportation System Risk Assessment on the GA-4 transportation cask being finalized by LLNL. Continue working with LLNL to resolve comments from the M&O's review of the report.
- Continue the development of the Transportation Program Risk Management Strategic Plan document based on the proposed resolution of the RW and Weston comments on the annotated outline of the document.

• Continued support of the MPC EIS effort in the area of transportation risk evaluations.

3.3.8.4 Variance Explanation:

• The cumulative schedule variance of (\$73K/12%) is the result of late and slower than expected support on Risk Assessment activities by ANL and LLNL. ANL is expected to recover by year-end. The efforts by LLNL may not complete as scheduled resulting in the delay of the Final Report on Preliminary Phase of TSRA into FY95. There will be no impact to the program at this time. A BCR is being prepared to defer this effort.

3.3.8.5 Issues and Concerns:

		1993		L				1994				r
	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SE
		:				:			The	ne Now ->		
Environmental,												<u>.</u>
Safety and Health		:	:									:
(1103 3.2.13)		-	-							Draft Trans	s Risk Analysis	Strategy
								:		bergina		:
			Draft T	i Trans Risk Anal;	; ysis		Draft Input				Rev	ised Inpu IPC FA
- Transportation			▼ Strate	y AO			to MPC EA		<u> </u>			<u> </u>
(WBS 3.2.13.2)		:	:		:	:	:			:		:
•		:	:		:		:		:			
		ł	:		:							
		1	-									-
		1								-		
		į	-							:		:
		1				:			:	:		:
		1	:		:	:	:	:	:	:		:
			•		:	:	:	•	:	:		:
		:	:		:	:	:	:	:	:		:
		÷]						1		1
										1	1	
						:				1	1	:
		ł				:				:		:
	1	•	1	1		:			:	:	1	:

• None.

[NOTE: Draft Transportation Risk Strategy Annotated Outline (TRSAO) - Submitted to the OCRWM client on December 14, 1993. Comments were received, and the draft strategy document is currently under development. The completion schedule has been impacted by higher priority work thus slipping delivery to FY95.]

Figure 3-48. Transportation - ES&H Activity Schedule

	Actuals Thru 7/31/1994														
	DB-03-02-13 ENVIRONMENTAL, SAFETY, AND HEALTH														
	1	·200 T													
	1.000 +														
													-		
	awe	800 +			×	<u>*</u>		X		X		*/	-X		
	91		111111												
	NI D	****									4				
	IV700	400 -													
	-														
	200														
		-													
		0 ¥	t	+					+	<u>}</u>		·· +····	-		
	N /E	001	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL A	106 3	5 E P		
	Ŀ		WAD		FORECA	st 	• EAF	NED VALUE	*	ACTUAL		FUNDING			
													-		
	r	ост	NOV	DEC	JAN	FEB	MAB	APR	MAY	JUN	JUL	AUG	SEP		
	WAD	89	57	50	63	60	75	56	62	58	51	57	150		
	FORECAST	43	78	51	61	(15)	4	105	58	141	20	238	238		
	EARNED VALUE	84	53	41	54	59	75	61	44	39	38				
MONTH	MONTH ACTUAL	43	78	51	61	(15)	4	105	58	141	20				
	VAR/SCH	(5)	(4)	(9)	(9)	(1)	0	5	(18)	(19)	(13)				
	VAR/COST	41	(25)	(10)	(7)	74	71	(44)	(14)	(102)	18				
	WAD	89	146	196	259	319	394	450	512	570	621	678	828		
	FORECAST	43	121	172	233	218	222	327	385	526	546	784	1,022		
	EARNED VALUE	84	137	178	232	291	366	427	471	510	548				
CUM	ACTUAL	43	121	172	233	218	222	327	385	526	546				
	VAR/SCH	(5)	(9)	(18)	(27)	(28)	(28)	(23)	(41)	(60)	(73)				
	VAR/COST	41	16	6	(1)	73	144	100	86	(16)	2				
	FY94 FUNDING	45	109	279	279	279	347	347	347	347	339	339	339		
FUNDING	PREV. FUNDED	496	496	496	496	496	496	478	475	475	475	475	475		
	TOTAL FUNDING	541	605	775	775	775	843	825	822	822	814	814	814		

.

DB-03-02-13 ENMBONMENTAL SAFETY AND HEALTH														
		0000					1, 21 0	1162946,1111						
			1.1		WE.SIY		ω,				Antonia Thurs			
		CI REENT I	JONTH					AL VEAD TO			2.035 110	TOOLO		
THE	TITLE EANED VARIANCE FARED VARIANCE												E	
	BLOGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALLE	ACTUALS	SCHED	COST	RIDGET	RIST	VAC	
·····													1/2	
FY'94 Discrete	17	5	0	(12)	5	154	79	0	(75)	79	192	191	1	
FY94 LOE	12	12	26	0	(14)	123	123	159	0	(36)	149	245	(96)	
Subtotal FY94	29	17	26	(12)	(9)	277	202	159	(75)	43	341	436	(95)	
Deferred (FY'93 to FY'94) Discrete	0	0	0	0	0	0	0	0	0	0	o	0	0	
Deferred (FY'93 to FY'94) LOE	17	17	13	0	4	184	184	196	0	(12)	240	272	(32)	
Subtotal Deferred	17	17	13	0	4	184	184	196	0	(12)	240	272	(32)	
Carryover Commitments (FY 93 to FY 94)	5	5	(18)	0	23	161	161	191	0	(30)	248	315	(67)	
TOTAL 51 39 21 (12) 18 622 547 546 (75) 1 829 1,023 (1													(194)	
Numbers may vary due to independent rounding.	Numbers may vary clue to independent rounding.													
The following unauthorized undefinited pending decidigations have been made to both buchet and forecast														
- FY93 Undemun/Overrun														
- EVO3 Bamaining Tagamente Augert Eas														

Figure 3-49. Transportation - ES&H Cost and Schedule Summary

3.3.9 Institutional: B&R 03-02-14 WBS 3.2.14

MANAGER: J. B. Blandford

OBJECTIVE(S): Provide technical planning and management support to the Transportation Institutional Program; oversight and direction for accomplishment of technical work products; supportive travel; general management and administrative support including communication and outreach, State, and Tribal relations; policy/regulatory analysis; and policy review and analysis.

3.3.9.1 Progress During Report Period:

- Provided RW-45 with an FY95 Transporting Spent Nuclear Fuel Exhibit schedule.
- Prepared presentation materials and issued status briefing paper to RW-45 for briefings to RW-1 on Full Scale Cask Testing. Initiated a white paper on Full Scale Cask Testing Options.
- Commented on the Southern State's Energy Board's Hazardous Materials Transportation Universal Safety Act document and on material on Lawrence Livermore's truck accident risk assessment.
- Prepared meeting summaries for the National Congress of American Indians Midyear meeting, the Tribal Hazmat Emergency Response Workshop, Institutional Planning for Transportation Activities meeting, and an exhibit report on the American Nuclear Society Conference.

3.3.9.2 Deliverables, Publications, and Presentations:

- Delivered the Transportation Coordination Group Meeting minutes and the quarterly report on OCRWM's Master Mailing List to RW-45.
- Staffed the Transporting Spent Nuclear Fuel Exhibit at the National Conference of State Legislatures' National Convention in New Orleans on July 23-26, 1994.

3.3.9.3 Planned Work for Next Month/Major Near-Term Milestones:

- Prepare for the Technical External Coordination/Working Group planning meeting.
- Submit preliminary draft Indian Policy Brochure to RW-45.
- Attend Conference of State Railway Officials.
- Write a primer on burn-up credit for RW-46.
- Deliver white paper on Full Scale Cask Testing.

WP.235

3.3.9.4 Variance Explanation:

- The cumulative cost variance of (\$86K/17%) is due to increased activity associated with the TCG Meeting and the Issue Status Papers. These activities are now complete and the budget overrun should decrease over the next two months.
- The cumulative schedule variance of (\$66K/11%) is the result of a late start on the 180(c) Option Paper. Work has now started on this effort and the scheduled tasks will be completed by fiscal year-end.

3.3.9.5 Issues and Concerns:

• None.

	1993]				1994								
ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP				
								Time	Now ->						
				• • • •	Ur In: Sc	Updated Institutional Schedules									
							TCG	Meeting Min	utes						
								Up on	dated Rulemak Section 180 (c	ing					
	OCT	OCT NOV	OCT NOV DEC	OCT NOV DEC JAN	OCT NOV DEC JAN FEB	OCT NOV DEC JAN FEB MAR	OCT NOV DEC JAN FEB MAR APR Baparton 2 T Working Gray Moetings	OCT NOV DEC JAN FEB MAR APR MAY Report on 2 TEC Wroking Group Meetings TCG	OCT NOV DEC JAN FEB MAR APR MAY JUN Report on 2 TEC Working Group Moetings TCG Meeting Min Up or OCT NOV DEC JAN FEB MAR APR MAY JUN The Preport on 2 TEC Working Group Moeting Min Up	OCT NOV DEC JAN FEB MAR APR MAY JUN JUL Time Nor	OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG Imm Nov Baperion 2 TEC Working Group Meetings Australian Imm Nov Schwolies Schwolies				

[NOTE: BCR is pending to delete updated Institutional schedules.]

Figure 3-50. Transportation - Institutional Activity Schedule

	Actuals Thru 7/31/1994													
DB-03-02-14 INSTITUTIONAL														
	E		WAD		FORECA	т —	- \$ EAR	NED VALUE -		-ACTUAL		FUNDING		
					····· · · · · · · · · · · · · · · · ·									
		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	
	WAD	61	59	52	77	76	85	78	85	(73)	79	88	140	
	FORECAST	59	36	42	48	121	87	121	111	(106)	80	113	113	
	EARNED VALUE	51	46	61	67	75	78	60	77	(63)	01		· · · · · · · · · · · · · · · · · · ·	
MONTH	MONTHACTUAL	59	36	42	48	121	87	121	111	(106)	(10)			
	VAR/SCH	(10)	(13)	9	(10)	(1)	(7)	(18)	(8)	10	(18)			
┣	VAH/COST	(8)	10	19	19	(46)	(9)	(61)	(34)	43	(19)			
	WAD	61	120	172	249	325	410	488	573	500	5/9	667	807	
	FORECAST	59	95	137	185	306	393	514	625	519	519	/12	825	
	CANNED VALUE	51	97	158	225	300	378	438	515	452	500			
COM	VARIEOU	29	35	137	661	306	393	214 (EA)	025	(10)	(23)			
	VARIOUR	(10)	(23)	(14)	(24)	(25)	(32)	(50)	(86)	(48)	(30)			
	EVALED NO	(8)	107	21	40	(6)	(15)	(76)	(110)	(67)	662	662	662	
SUNDING	PREV EUNDED	917	217	317	917	917	217	206	202	202	292	202	202	
	TOTAL FUNDING	360	444	987	917	917	917	066	962	282	954	954	954	

DB-03-02-14 INSTITUTIONAL FY94 CRWMS M60 FMS DATA (\$000)														
ME JULY Actuals Thru 731/1994														
	CLIRPENT MONTH FISCAL YEAR-TODATE AT COMPLETE													
TILE	TITLE EARNED VARIANCE								VARIA	NCE				
	BUDGET	VALUE	ACTUALS	SCHED	व्यहा	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
FY'94 Discrete	30	20	39	(10)	(19)	316	265	332	(51)	(67)	367	396	(9)	
FY94LOE	19	19	28	0	(9)	195	195	303	0	(106)	275	367	(92)	
Subtotal FY94	49	39	67	(10)	(28)	511	460	635	(51)	(175)	662	763	(101)	
Deferred (FY93 to FY94) Discrete	8	0	3	(8)	(3)	ස	67	4	(16)	ន	101	39	62	
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	2	4	(2)	
Subtotal Deferred	8	0	3	(8)	(3)	83	67	4	(16)	ങ	103	43	60	
Carryover Commitments (FY93 to FY94)	23	23	9	0	14	(15)	(15)	(40)	0	జ	42	21	21	
TOTAL	80	62	79	(18)	(17)	579	512	599	(67)	(87)	807	827	(20)	
Numbers may vary due to independent rounding.														
The following unauthorized undefinitized pending decidi gatio	ns have been ma	de to both bud;	et and forecast											
- FY93 Underrun/Overrun	- F83 thdem/ Oerun													
 FY93 Remaining Teammate Award Fee 														

Figure 3-51. Transportation - Institutional Cost and Schedule Summary
3.3.10 Transportation - Support Services: B&R 03-02-15 WBS 3.2.15

MANAGER: J. B. Blandford/D. Nolan/R. Kelly

OBJECTIVE(S): Provide project-level general administrative support to encompass training, facility and equipment services, and publications and graphics services.

3.3.10.1 Progress During Report Period:

• LOE work. No support was provided this reporting period.

3.3.10.2 Deliverables, Publications, and Presentations:

• None this reporting period.

3.3.10.3 Planned Work for Next Month/Major Near-Term Milestones:

• Continue to provide administrative support as required.

3.3.10.4 Variance Explanation:

• The cumulative cost variance of \$27K/100% is due to lower than planned usage for support services this FY.

3.3.10.5 Issues and Concerns:

										Actuals Thru 7/31	/1994		
					DB	-03-02-1	5 SUPP	ORT SH	RVICE	s			
	50 45 30 30 30 30 30 30 40 35 30 40 40 35 30 40 5 30 40 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5			*		*						*	ц¥
	Û	&									*	à	
	M /E	001	NOV	DEC	JAN	FEB	MAR	APR	NAY	JUN	JUL A	UG	5EP }
1			AD	*-	- FORECAST		EARNI	ED VALUE	/	CTUAL -		UNDING	
		007	NOV	DEC	IAN	EER	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	4	4	3	4	4	4	4	0	0	0	0	19
	FORECAST	4	0	0	0	0	0	0	0	0	0	0	2
	EARNED VALUE	4	4	3	4	4	4	4	0	0	0		
MONTH	MONTH ACTUAL	0	0	0	Ó	0	0	0	0	0	0		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	4	4	3	4	4	4	4	0	0	0		
	WAD	4	8	11	15	19	23	27	27	27	27	27	46
	FORECAST	0	0	0	0	0	0	0	0	0	0	0	2
	EARNED VALUE	4	8	11	15	19	23	27	27	27	27		
сим	ACTUAL	0	0	0	0	0	0	0	0	0	0		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	4	8	11	15	19	23	27	27	27	27		
	FY94 FUNDING	4	9	45	45	45	45	45	45	45	44	44	. 44
FUNDING	PREV. FUNDED	0	0	0	0	0	0	0	0	0	0	0	0
	TOTAL FUNDING	4	9	45	45	45	45	45	45	45	44	44	44

			DB-03	-02-15 94 CRWM	SUPPO S MBOPM	RT SER	ACES						
					MEJULY						Actuals Thru	7/31/1994	
		CURRENT	IONTH				RSC	AL YEAR-TO	DATE		A	TCOMPLET	E
TITLE		EARNED		VARIA	NCE		EARNED		VAPIA	NCE			
	BUDGET	VALUE	ACTUALS	SCHED	cost	BUDGET	VALUE	ACTUALS	SCHED	0051	BUDGET	FCST	VAC
FY'94 Discrete	0	0	0	0	0	o	0	0	0	0	0	0	0
FYGALCE	0	0	0	0	0	25	25	0	0	25	45	2	43
Sublocal FY94	0	0	0	0	0	25	25	0	Ó	25	45	2	43
Defenred (FY'93 to FY'94) Discrete	0	0	0	0	0	o	0	0	0	0	0	0	0
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0
Subtotal Deferred	0	0	Ó	0	0	0	0	0	0	0	0	0	0
Carryover Commitments (FY 93 to FY 94)	0	0	0	0	0	0	0	0	0	0	0	0	0
TOTAL	0	0	0	0	0	25	25	0	0	25	45	2	43
Numbers may vary due to independent rounding.													
The following unauthorized/undefinitized pending deckligation	ns have been ma	de no both bucț	get and forecast										
- FY93 Underrun/Overrun													
- FY93 Remaining Teammate Award Fee													

Figure 3-52. Transportation - Support Services Cost and Schedule Summary

.

INTENTIONALLY LEFT BLANK

.

l.

3.4 WASTE ACCEPTANCE

3.4.1 Waste Acceptance Process and Operations Support: B&R-03-03-01 WBS 3.3.1

MANAGER: J. B. Blandford/B. R. Teer

OBJECTIVE(S): Support the Annual Capacity Report (ACR) Issue Resolution Process. Identify and propose resolution of contract and waste acceptance (WA) issues resulting from use of Multi-Purpose Canisters (MPCs) in the Civilian Radioactive Waste Management System (CRWMS). Support preparation of the Acceptance Priority Ranking (APR) and the ACR. Support processing and review of Delivery Commitment Schedules (DCS) as well as the operation and maintenance of the DCS Processing and Approval System (PAS). Develop a DCS status capability and a DCS Exchange Review Criterion and Processing System. Support development of operational requirements for waste acceptance, including functions, processes, and activities as well as interfaces and issues. Implement the requirements for Material Control and Accountability (MC&A) for each of the CRWMS functional elements for Storage and Transportation.

3.4.1.1 Progress During Report Period:

- Met with RW-44 to discuss the Response Plan for written comments received on the Notice of Inquiry (NOI). Initiated revising the presentation on post-NOI options based on redirection from RW-44 obtained from this meeting.
- Completed review of six new DCSs received from General Atomics and submitted a draft response letter to RW-44. Completed review and submitted report on Sample DCS Exchanges proposed by RW-44 to evaluate the DCS Exchange criteria. Received four revised DCSs from Pacific Gas and Electric.
- Provided input to the WA-System Requirements Document (SRD) concerning the new System Architecture.

3.4.1.2 Deliverables, Publications, and Presentations:

- Delivered working draft of anticipated questions/comments and proposed responses by category for the NOI to RW-44.
- Delivered the monthly DCS Submittal Status Report to RW-44.

3.4.1.3 Planned Work for Next Month/Major Near-Term Milestones:

- Continue to assist RW-44 in activities associated with the NOI addressing potential cost sharing/MPC options and other waste acceptance issues.
- Complete final revisions to the 1993 APR and ACR in preparation for providing a camera-ready version following receipt of RW-44 comments.

• Incorporate RW-44 comments into the draft Waste Acceptance Concept of Operations Paper. Provide DOE/MC&A (Material Control and Accountability) Task Force assistance by revising the preliminary draft MC&A Task Force Report. Complete preparation of an annotated outline for RW-44 recommending a long-term approach to the management and acquisition of utility site information.

3.4.1.4 Variance Explanation:

• The current period cost variance of (\$34K/41%) is due to continued support of NOI and MC&A activities not included in the original budget. Also, actual labor rates are higher than planned. The cumulative cost variance of (\$270K/31%) and at-complete variance of (\$262K/23%) are primarily caused by additional efforts expended in support of MPC, cost sharing, NOI, MC&A activities not included in original Waste Acceptance Budget, and higher labor rates. Some funds will be reallocated from WBS 3.3.2 to WBS 3.3.1. to cover these costs.

3.4.1.5 Issues and Concerns:

- 1993 1994 OCT DEC NOV JAN FEB MAR APR MAY JUN JUL AUG SEP Time Now -Waste Acceptance Process/Operations (WBS 3.3.1) On-line DCS Statusing System nded DCS Recommende Exchange Re Exchange Process & Approval System Criteri Waste Pick-up and Schedule Provisions Camera Ready 193 ACR 🗸 Camera: 93 APR Acceptance Allocation ACR Legend: Contract Deliverable Date Δ Planning Dale -Ø L= LOE PC1539/SCHEOULE/JUL
- None.

Figure 3-53. W/A - Process and Operations Activity Schedule

			······							Actuals Thru 7/31	/1994		
			ם	B-03-03	8-01 WA	STE AC	CEPTA	NCE PI	OCESS	5/0 PERA	TIONS		
	1.4 1.2 91W6004 HI 91W7001 4 2	00 T 00 T		*		*	*	*		*	*	*	* *
	N /E	0 CT	NOV	DEC	JAN FORECAS	FEB	M AR	APR NED VALUE	N AY	JUN - ACTUAL	JUL A	UG S	T T
	L												
		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	105	96	83	84	81	87	80	91	91	84	87	149
	FORECAST	100	78	110	85	127	148	126	168	92	118	108	119
1	EARNED VALUE	105	96	83	84	81	87	80	91	91	84		
MONTH	MONTH ACTUAL	100	78	110	85	127	148	126	168	92	118		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	5	18	(27)	(1)	(46)	(61)	(46)	(77)	(1)	(34)		
	WAD	105	201	284	368	449	536	616	707	798	882	969	1,118
	FORECAST	100	178	288	373	500	648	774	942	1,034	1,152	1,260	1,379
	EARNED VALUE	105	201	284	368	449	536	616	707	798	882		
CUM	ACTUAL	100	178	288	373	500	648	774	942	1,034	1,152		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	5	23	(4)	(5)	(51)	(112)	(158)	(235)	(236)	(270)		
	FY94 FUNDING	75	182	896	896	896	896	896	896	896	889	889	889
FUNDING	PREV. FUNDED	363	363	363	363	363	363	348	342	342	342	342	342
	TOTAL FUNDING	438	545	1.259	1,259	1,259	1,259	1,244	1,238	1,238	1,231	1,231	1,231

	D	303034	DI WAST		PTANC	E PROC	XESS/OF 00)	ERATIO	NS					
	-				MEJULY						Actuals Thru	7/31/1994		
		CURRENT N	IONTH				RSC	AL YEAR-TO	DATE		A	TCOMPLET	E	
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE				
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	RST	VAC	
FY94 Discrete	19	19	o	0	19	31	31	0	0	31	68	0	68	
Ma Discrete 19 19 0 0 19 31 0 0 31 00 0 00 Ma Discrete 61 61 103 0 (42) 644 644 854 0 (210) 821 1,095 (274) Ma LOE 61 61 103 0 (42) 644 644 854 0 (210) 821 1,095 (274) O thirth Dirich 90 107 0 (27) 675 874 0 (179) 889 1,095 (274)														
Subtotal FY94	80	80	103	0	(23)	675	675	854	0	(179)	889	1,095	(206)	
Deferred (FY'93 to FY'94) Discrete	0	0	0	0	0	0	0	0	0	0	0	0	0	
Deterred (FY'93 to FY'94) LOE	4	4	15	0	(11)	202	202	252	0	(90)	220	278	(58)	
Subtotal Deferred	4	4	15	0	(11)	202	202	292	0	(90)	220	278	(58)	
Canyover Commitments (FY93 to FY94)	0	0	D	0	0	6	6	7	0	(1)	9	7	2	
TOTAL	84	84	118	0	(34)	883	883	1,153	0	(270)	1,118	1,380	(262)	
Numbers may vary due to independent rounding.														
The following unauthorized undefinitized pending dectligation	s have been ma	də to both bucţ	pet and forecast											
- FY93 Underrun/Overrun														
 FY93 Remaining Teammate Award Fee 														

Figure 3-54. W/A - Process and Operations Cost and Schedule Summary

~

3.4.2 Economic Studies: B&R-03-03-02 WBS 3.3.2

MANAGER: J. B. Blandford/B. R. Teer

OBJECTIVE(S): Draft a report for DOE to submit to Congress assessing the adequacy of the ongoing fee to provide full cost recovery of the CRWMS and provide recommendations and basis for any required fee changes. Perform required economic and financial analysis as requested. Update the uncertainty bands associated with interest and inflation rates and electricity generation parameters used to assess the adequacy of the fee.

3.4.2.1 Progress During Report Period:

• None this reporting period.

3.4.2.2 Deliverables, Publications, and Presentations:

• None this reporting period..

3.4.2.3 Planned Work for Next Month/Major Near-Term Milestones:

• No work is planned for this task.

3.4.2.4 Variance Explanation:

• The cumulative cost variance of \$100K/78% and at-complete variance of \$167K/81% are caused by not receiving the Total System Life Cycle Cost (TSLCC) to permit work on the Fee Adequacy Assessment; staff hours budgeted for WBS 3.3.2 were expended in support of MPC, cost sharing, and MC&A activities. No work is expected on this activity during the remainder of FY 94. RW-44 has verbally agreed to reallocate some funds from WBS 3.3.2 to WBS 3.3.1.

3.4.2.5 Issues and Concerns:

			·····							Actuals Thru 7/3	1/1994		
					DB	-03-03-0	2 ECON	OMIC	STUDII	s			
	30 25 6111160044 11 11 10 10	° T ° T ° T ° T ° T ° T ° T ° T ° T ° T		<i>*</i>				*				*	×
	5/ M /E	о + ост	NOV	DEC		FEB		88: APR	**************************************	млг н		+ 1 106 8	
			w AD	;;;	FORECAS	T	EAR	IED VALUE -	*	ACTUAL		UNDING	J
		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	AUL	JUL	AUG	SEP
	WAD	8	16	12	20	18	21	9	9	8	7	8	67
	FORECAST	7	8	4	0	9	0	0	0	0	0	0	8
	EARNED VALUE	8	16	12	20	18	21	9	9	8	7		
MONTH	MONTH ACTUAL	7	8	4	0	9	0	0	0	0	0		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	1	8	8	20	9	21	9	9	8	7		
	WAD	8	24	36	56	74	95	104	113	121	128	136	203
	FORECAST	7	15	19	19	28	28	28	28	28	28	28	36
	EARNED VALUE	8	24	36	56	74	95	104	113	121	128		
CUM	ACTUAL	7	15	19	19	28	28	28	28	28	28		
	VAR/SCH	0	0	Ó	0	0	0	0	0	0	0		
	VAR/COST	1	9	17	37	46	67	76	85	93	100		
	FY94 FUNDING	17	42	200	200	200	200	200	200	200	197	197	197
FUNDING	PREV. FUNDED	60	60	60	60	60	60	56	55	55	55	55	55
	TOTAL FUNDING	77	102	260	260	260	260	256	255	255	252	252	252

			DB-03	3-03-02 94 CRWM	ECONC SMBO PM	MC STU S DATA (\$0	JDIES						
					MEJULY						Actuals Thru	7731/1964	
		CURHENT N	IONTH	144574			HSC	AL YEAH TO	DAIE				E
TILE		EAHNED		VAHA	NCE	-	EAHNED		VAHA	NCE .	-		
	BUDGET	VALUE	ACTUALS	SCHED	cosi	BUDGET	VALUE	ACTUALS	SCHED	0051	BUDGET	HCST	VAC
FY'94 Discrete	0	0	0	0	0	0	0	0	0	0	0	0	0
FY94 LOE	7	7	0	0	7	118	118	25	0	\$3	147	31	116
Subtotal FY94	7	7	0	0	7	118	118	25	0	93	147	31	116
Deferred (FY'93 to FY'94) Discrete	0	0	0	0	0	0	ه.	0	0	0	0	0	0
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	9	9	3	0	6	55	5	50
Subtotal Deferred	0	0	0	0	0	9	9	3	0	6	55	5	50
Carryover Commitments (FY93 to FY94)	0	0	0	0	0	0	0	0	0	0	1	0	1
TOTAL	7	7	0	0	7	127	127	28	0	99	203	36	167
Numbers may very due to independent rounding.													
The following unauthorized/undefinitized pending deobligat	ons have been ma	de to bolh bucț	pet and forecast										
- FY93 Underrun/Overrun													
 FY93 Remaining Teammate Award Fee 													

Figure 3-55. W/A - Economic Studies Cost and Schedule Summary

3.4.3 Data Collection Studies: B&R-03-03-03 WBS 3.3.3

MANAGER: J. B. Blandford/B. R. Teer

OBJECTIVE(S): Support validation and verification of the Nuclear Fuel Data Form (RW-859) database, review revision of the RW-859 form, interface with DOE/Energy Information Administration (EIA), and disseminate database information to other program elements. Support validation of the projections for nuclear electricity capacity and forecasts of energy production and spent nuclear fuel discharges. Disseminate nuclear fuel data and related information to Program Elements as directed by DOE. Support preparation of the 1994 Spent Fuel Storage Requirements Report, which will include current utility spent fuel inventories and projected discharges and will address the effect of reactor pool, out-of-pool, and transshipping capabilities on the requirements for additional spent fuel storage. Support the Integrated Database (IDB) by providing technical liaison for spent fuel data and document review. Support the collection, processing, validation, and dissemination of other waste data as directed by DOE. Support maintenance of the Facility Interface Capability Assessment (FICA) database. Modify the FICA database and software to be compatible with the Near Site Transportation Interface (NSTI) database and other information systems to provide enhanced user interface capabilities.

3.4.3.1 Progress During the Reporting Period:

- Completed the review and validation of the first draft of the 1994 Spent Fuel Discharge Projections data set. Comparison of 1994 projections to 1993 projections revealed variances in the total predicted spent fuel discharge for some individual reactors and the total predicted spent fuel discharge as being greater than the 1993 projection. The magnitude of these differences do not seem to be related to the magnitude of changes in the assumption for burnup and capacity factors. Since the third draft of the RW-859 is being modified, the spent fuel projection will have to be redone.
- Completed final round of revising the preliminary draft of the 1993 Spent Fuel Storage Requirements Report and began developing camera-ready copy.

3.4.3.2 Deliverables, Publications, and Presentations:

• Delivered the review and validation of the third draft of the 1993 RW-859 data set to RW-44. Notable review findings include: 1) data set now includes all reactors; and 2) data set now accounts for all assemblies that were previously reported as discharged but then re-inserted into the reactors.

3.4.3.3 Planned Work for Next Month/Major Near-Term Milestones:

- Initiate review and validation of a fourth draft of the 1993 RW-859 data set as requested by DOE/EIA.
- Initiate review of the second draft of the spent fuel projections in response to changes to the third draft of the RW-859 data set.

- Deliver a camera-ready copy of the 1993 Spent Fuel Storage Requirements Report to RW-44 for publishing.
- Meet with the IDB Steering Committee.

3.4.3.4 Variance Explanation:

• The cumulative cost variance of \$43K/11% is due to Pacific Northwest Laboratories (PNL) support of review of the Spent Fuel Requirements Report (SFSR) not yet reflected in the actuals, and the Integrated Data Base (IDB) support will be occurring later than planned. Completion of the SFSR will occur in FY95.

3.4.3.5 Issues and Concerns:

		1993						1994				
	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
									Time	Now ->		
Information Collection,						•						
Dissemination (WBS 3.3.3)												
					•						Draft '94	SRA
- Spent Fuel Requirements											S	7
(WBS 3.3.3.3)												
				1 1 1								
					:				-	:		:

Figure 3-56. W/A - Data Collection Studies Activity Schedule

									•	Actuals Tivu 7/3	1/1994		
	50 50 917760044 91 30			<u> </u>	DB-03-()3-03 D∡	ата со ————————————————————————————————————	LLECT	ION ST	UDIES	×	*	д *
	арто 20 10 м /е		NOV WAD	DEC	JAN FORECAS	FEB	M AR EARM	APR HED VALUE		JUN ACTUAL	A JUL F	ł UG S	
	··· · · · · · · · · · · · · · · · · ·	0.07	NOV	0.50				4.55					
			NUV	DEC	JAN	FEB	MAR	АРН	MAT	JUN	301	AUG	SEP
	FORFOLOT	30	30		37	33	30	40	45	48	38	48	80
	FORECAST		25	60	25	25	2/	34	42	24	45	64	68
MONTH	NONTH ACTUAL	28	30	20	33	40	30	40	45	48	39		<u> </u>
	VAR/SCH	(1)		(2)	(4)					24			
	VAR/COST	5	5	(34)	8	15	11	12	3	24	(6)		
	WAD	30	60	88	125	158	196	242	287	335	374	422	502
	FORECAST	24	49	109	134	159	186	220	262	286	331	395	463
	EARNED VALUE	29	59	85	118	158	198	242	287	335	374		
CUM	ACTUAL	24	49	109	134	159	186	220	262	286	331		
	VAR/SCH	(1)	(1)	(3)	(7)	0	0	0	0	0	0		
	VAR/COST	5	10	(24)	(16)	(1)	10	22	25	49	43		
	FY94 FUNDING	30	73	350	350	350	350	350	350	350	346	346	346
FUNDING	PREV. FUNDED	116	116	116	116	116	116	107	104	104	104	104	104
	TOTAL FUNDING	146	189	466	466	466	466	457	454	454	450	450	450

])B-03-03-	03 DAT		ECTION S DATA (SO		35					
					MEJULY						Actuals Thru	7/31/1994	
		CURRENT !	IONTH				RSC	AL YEAR TO	DATE		4	AT COMPLET	E
TITLE		EARNED		VARU	NCE		EARNED		VARIA	NCE			
	BLDGET	VALUE	ACTUALS	SCHED	COST	BLDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC
FY'94 Discrete	0	0	14	0	(14)	0	0	15	0	(15)	53	74	(21)
FY94LCE	35	35	17	0	18	293	293	217	o	76	344	286	- 58
Subtotal FY94	35	36	31	0	4	293	293	232	0	61	397	360	37
Deferred (FY93 to FY94) Discrete	0	0	0	0	0	37	37	49	0	(12)	37	50	(13)
Deferred (FY'93 to FY'94) LOE	4	4	14	0	(10)	43	43	18	0	25	58	21	37
Subtotal Deferred	4	4	14	0	(10)	80	80	67	0	13	96	71	24
Carryover Commitments (FY93 to FY94)	0	0	0	0	0	2	2	32	0	(30)	11	33	(22)
TOTAL	39	39	45	0	(6)	375	375	331	0	44	503	464	39
Numbers may vary due to independent rounding.													
The following unauthorized/undefinitized pending deabligatio	ns have been ma	de to both buch	pot and forecast										

- FY93 Underrun/Overrun

- FY93 Remaining Teammate Award Fee

.

Figure 3-57. W/A - Data Collection Studies Cost and Schedule Summary

3.5 QUALITY ASSURANCE

3.5.1 Program Quality Assurance: B&R 09-10-00 WBS 9.1.1

MANAGER: R. P. Ruth

OBJECTIVE(S): The objective of the M&O Quality Assurance (QA) organization is to establish a quality assurance program that meets the Office of Civilian Radioactive Waste Management (OCRWM) Quality Assurance Requirements Document (QARD) requirements and is maintained through audits, surveillance, and reviews over all Civilian Radioactive Waste Management System (CRWMS) M&O quality-affecting activities.

3.5.1.1 Progress During Report Period:

- Developed expanded draft guidelines for preparing Supplier Performance Evaluation Plan/Records. The expansion includes some examples and how-to details.
- Completed Surveillance 94-VIS-05 "Letters of Delegation and Temporary Records Storage" and issued two Corrective Action Reports (CARs) as a result of the surveillance.

3.5.1.2 Deliverables, Publications, and Presentations:

- Issued Audit Report, 94-VIA-03.
- Issued CAR Status Report for all open CARs

3.5.1.3 Planned Work for Next Month/Major Near-Term Milestones:

- Review four SNL draft procurement QA Transportation Program Procedures (TPPs) for acceptance. SNL has developed and submitted these TPPs to the M&O to meet the QARD-0333P.
- Conduct Vienna Audit 94-VIA-03 on August 15-19, 1994, covering the Quality Assurance Program; Plans, Procedures, and Drawings; Corrective Actions; and Computer Software, Design, and Control.
- Conduct further training sessions on QAP-5-1/5-2.
- Issue Surveillance Report, 94-VIS-05.

3.5.1.4 Variance Explanation:

• All variances are within tolerance.

3.5.1.5 Issues and Concerns:

• None.

..1.

										Actuals They 7/31	/1994		
	. <u></u>			D	B-09-10-	00 PRO	GRAM	QUALI	TY ASSI	JRANCE			
	4.0	°° T											ß
	3,5	00 +		*	*	X	·····X·····	·····×····	·····×	····· X····	-x		ж
	3.0 %	00 +		/							-	-	
	14V60C 2,5	- 00		/									
	≨ ≝ 2.0	100 +	/	;									
	2 1.5		/			_							
	20												
	1,0	100 +	* -										
	5	***											
		۰ ۲									<u> </u>	+	-1
	N/E	007	NOV	DEC	JAN	FEB	MAR	APR		JUN	JUL X		1
	· [-		WAD		FORECAS	st	E AR	NED VALUE		ACTOR			1
		ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	277	266	261	268	273	296	274	297	301	262	296	561
	FORECAST	206	299	206	292	302	323	284	373	326	203	297	457
	EARNED VALUE	277	266	261	268	273	296	274	297	301	202		
MONTH	MONTH ACTUAL	206	299	206	292	302	323	275	326	287	200		
	VAR/SCH	0	0	0	0	0	0		0	0			
	VAR/COST	71	(33)	55	(24)	(29)	(27)	(1)	(29)	14	0.775		
	WAD	277	543	804	1,072	1,345	1,641	1,915	2,212	2,513	2,775	3,071	3,632
	FORECAST	206	505	711	1,003	1,305	1,628	1,912	2,285	2,611	2,874	3,171	3,628
1	EARNED VALUE	277	543	804	1,072	1,345	1.641	1.915	2,212	2,513	2,//5		
CUM	ACTUAL	206	505	711	1,003	1,305	1.628	1,903	2,229	2,516	2,776		
	VAR/SCH	0	0	•	0	0	0	0	0	0	0		
	VAR/COST	71	38	93	69	40	13	12	(17)	(3)	(1)		
	FY94 FUNDING	280	680	3,493	3,493	3,493	3,493	3,493	3,493	3,493	3,465	3,465	3,465
FUNDING	PREV. FUNDED	0	0	0	0	0	•	0	0	0	0	0	0
	TOTAL FUNDING	280	680	3,493	3,493	3,493	3,493	3,493	3,493	3,493	3,465	3,465	3,465

•

		DB	09-10-00				SSURA	NCE						
					MEJULY		,				Actuals Thru	7/31/1994		
	1	CURPENT N	IONTH				RSC	AL YEAR TO	DATE	_	-	TCOMPLET	E	
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE				
	BLDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
EV'04 Discrate	0	0	0	0	0	0	o	0	0	0	0	0	0	
4 Discrete 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0														
Sublotal FY94	262	262	247	0	15	2,724	2,724	2,684	0	40	3,465	3,528	(63)	
Deterred (FY'93 to FY'94) Discrete	0	0	0	0	0	0	0	0	0	0	0	0	0	
Deferred (FY93 to FY94) LOE	0	0	0	0	0	0	· 0	0	0	0	0	0	0	
Subtotal Deferred	•	0	0	0	0	0	0	0	0	0	0	0	0	
Carryover Commitments (FY 93 to FY 94)	0	o	12	0	(12)	50	50	93	0	(43)	166	101	65	
TOTAL.	262	262	259	0	3	2,774	2,774	2,777	0	(3)	3,631	3,629	2	
Numbers may very due to independent rounding.														
The following unauthorized undefinitized pending deckligatio	ns have been ma	de to both bud	get and forecast											
- FY93 Underrun/Overrun														
- FY93 Remaining Teammate Award Fee														

Figure 3-58. Quality Assurance Cost and Schedule Summary

· _ _

÷,

INTENTIONALLY LEFT BLANK

•

.

3.6 SYSTEMS INTEGRATION AND COMPLIANCE

3.6.1 Systems Engineering: B&R 09-20-01-1 WBS 9.2.1.1

MANAGER: J. J. Miller

OBJECTIVE(S): Identify the systems analysis requirements; develop, integrate, and allocate system requirements; develop a program test and evaluation program; maintain the system technical baseline; and verify the adequacy of designs, construction, and compliance with system requirements.

3.6.1.1 Progress During Report Period:

- Completed definition of all scenarios and assumptions for the remaining FY94 MPC System analyses, including the Dual Purpose Canister Study, Monitored Retrievable Storage (MRS) versus No MRS Analysis, and all Large MPC/BST Analyses. An execution plan for the scenarios has been agreed on and execution of logistics and cost computer code runs have begun.
- Revised the Technical Management Plan for the task on the assessment of High-Level Waste Acceptance, including comments received from RW-37. Began generating costs for all scenarios related to this task.
- Documented the method used to prepare the repository costs spreadsheets for the MPC System Study. Changes in the number of units were based on either the use of tunnel boring machines, in-drift emplacement, or the MPCs.
- Completed the Verification and Validation (V&V) Test Plan and began the Life-Cycle Plan for Waste Stream Model (WSM), Version 2.1.
- Completed enhancements to the Waste Generator portion of the Engineering Cost Model (ECM). Enhancements will accommodate the analysis of MPC scenarios involving trucks. Also generated scenarios using small truck-sized MPC and scenarios using the Proposed Program Approach case to obtain the defense share of the costs.
- Completed enhancements to the High-Level Waste (HLW) logistics model. The enhancements included priority pickup capability providing highest priority to sites actively producing waste, revised pickup algorithms providing increased versatility, and revised waste selection defaults on the West Valley site.

3.6.1.2 Deliverables, Publications, and Presentations:

 Delivered the Central Management and Operations Control Center (CMOCC) Issue Paper (draft) to OCRWM. This issue paper presents a functional analysis of CRWMS management and operations control; evaluates alternatives for allocation of CRWMS management and operations control to the CMOCC; describes alternatives for collocating CRWMS element management, operations control, and CMOCC sites; and includes the CMOCC in the requirements document hierarchy.

- Delivered the approved report titled "Evaluation of At-Reactor Modal Capability" to OCRWM.
- Delivered the "Sensitivity Analysis for the Multi-Purpose Canister System Conceptual Design Phase" report to OCRWM on July 11, 1994.
- Presented planned work by the M&O to provide input to the OCRWM Programmatic Environmental Impact Statement (PEIS) and Record of Decision (ROD). Emphasis was on the potential impacts of disposal of converted plutonium/high enriched uranium in a mined geologic repository. A presentation was given during the Surplus Fissile Material Control and Disposition Project interface meetings on July 25-26, 1994, at Lawrence Livermore National Laboratory.
- Delivered the System Architecture Final Report to RW-30.

3.6.1.3 Planned Work for Next Month/Major Near-Term Milestones:

- Continue to develop the System Requirements Documents (SRDs), Revision 2, to include comments received from RW-37 on the Preliminary Draft CRWMS Requirements Document (CRD) dated June 1994. Additionally, continue work on the other SRDs. Actual delivery of these documents has been suspended by a letter from RW-30. The letter directed the M&O to await a Program Baseline Change Control Board (PBCCB) implementation of the Proposed Program Approach before completing work associated with the SRD development effort.
- Continue to revise the Preliminary Draft MGDS-Transportation Interface Control Document. This revision incorporates comments received during internal M&O review and addresses interface needs as identified in accordance with QAP-3-12, Transmittal of Design Input.
- Continue to rewrite the System Impacts of Fuel Selection and Multi-Purpose Canister (MPC) Heat Limits white paper. The white paper reflects new results that are being generated for an MPC-based system. The potential problems associated with hot Spent Nuclear Fuel (SNF) assemblies are quantified, and the effective means of mitigating the effects of these assemblies are also identified.
- Deliver to RW-37 the Preliminary Draft WA-SRD, Revision 2, and the Preliminary Draft Trans-SRD, Revision 2 to RW-37.
- Deliver the revised Preliminary Draft MGDS-Transportation Interface Control Document to RW-30.

- Continue to assist in the reviews of the Exploratory Studies Facility (ESF) Design DRDs for the MPC-related systems and development of the Mined Geological Disposal System (MGDS) Concept of Operations (CONOPs).
- Deliver a technical supplement to the System Architecture Final Report to RW-30.

3.6.1.4 Variance Explanation:

- The current period cost variance of \$77K/13% is due to the cancellation of a followon stakeholder workshop planned in July 1994, cancelled due to additional budgetary requirements for the stakeholder workshop held in February 1994.
- The current period schedule variance of (\$104K/15%) is due to a customer decision to delay the QAP-3-1 delivery of Revision 2 of the CRWMS requirements document. Revisions of other System Requirements Documents slipped as a result of the delay. Revision 2 of the System Requirements Documents will slip approximately two months. Since there is no near-term schedule dependence on this revision, there is no impact. Work and funding for the revision to the System Requirements Documents is being deferred to FY95. A technical direction letter to this effect is forthcoming.

3.6.1.5 Issues and Concerns:



- [NOTE: 1) CRWMS Requirements The WAD and CRD and SRD schedules have been revised completely to implement the Proposed Program Approach (PPA). CRD Revision 2 RW-37 review draft was delivered on June 20, 1994. Other deliverables have been put on hold by RW-30.
 - 2) Interface Control Documents (ICDs) The first three ICDs (WA-TRANS, MRS-TRANS, MGDS-TRANS) were submitted to RW-30 in December 1993. Since then, MGDS-TRANS has been updated consistent with Revision 1 of the SRDs. This updated ICD is in M&O review; it will go to RW-37 for review 8/94.]

Figure 3-59. SI&C - Systems Engineering Activity Schedules

										Actuals Thru 7/31	1/1994		
	7.0 6,0 80195004 4.0 41 82 5.0	1000 - 1000 - 1000 -	/	/	DB-09	9-20-01-; 	1 SYSTE	CMS EN	G IN E E :	R IN G		*	፳
	⁷⁸ 2.0 1.0 ₩/E			DEC	JAN FORE CAS	FEB	MAR EAR	APR NED VALUE	M AY	JUN - ACTUAL	A JUL A	L UG S Funding	-1 ;E P
		,··											
		001	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	446	407	419	513	436	506	469	500	681	085	700	796
	FORECAST	435	396	425	450	387	516	552	656	708	014	671	749
	EARNED VALUE	418	404	428	499	428	484	492	495	640	504		
MONTH	MONTH ACTUAL	435	396	425	450	387	516	480	578	605	(104)		
	VAR/SCH	(28)	(3)		(14)	(8)	(22)	23	(5)	(41)	77		
	WAR/CUST		850	1 272	1 785	2 221	2 727	3 106	3 696	4 377	5.062	5.762	6.558
	FORECAST	440	891	1 256	1 706	2 093	2 609	3,161	3,817	4,525	5,139	5,810	6,559
	FARNED VALUE	418	822	1,250	1.749	2,177	2,661	3,153	3,648	4,288	4,869		
сим	ACTUAL	435	831	1,256	1,706	2.093	2,609	3,089	3,667	4,272	4,776		
1	VAR/SCH	(28)	(31)	(22)	(36)	(44)	(66)	(43)	(48)	(89)	(193)		
	VAR/COST	(17)	(9)	(6)	43	84	52	64	(19)	16	93		
	FY94 FUNDING	409	994	5,143	5,143	5,143	5,170	5,170	5,325	5,325	5,275	5,275	5,275
FUNDING	PREV. FUNDED	1,304	1.304	1,304	1,304	1,304	1,304	1,171	1,151	1,151	1,151	1,151	1,151
	TOTAL FUNDING	1,713	2,298	6,447	6,447	6,447	6,474	6,341	6,476	6,476	6,426	6,426	6.426

DB-09-20-01-1 SYSTEMS ENGINEERING FY94 CRWMS M80 PMS DATA (\$000) ME-ULLY Actual Thru 731/1894															
	CURPENT MONTH RSCAL YEAR-TO-DATE AT COMPLETE														
		CURHENT	IONTH				HSC	AL YEAH IO	JAIL			I COMPLETE			
TITLE	1	EARNED		VARIA	NCE		EARNED		VAHA	NCE					
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED		BUDGET	- RSI	VAC		
94 Discrete 132 72 72 (60) 0 1,231 1,118 967 (113) 121 1,570 1,692															
4LOE 322 322 299 0 33 3,028 3,078 0 (50) 3,856 4,116 (
Subtotal FY94	LCE 322 322 289 0 33 3,028 3,078 0 (50) 3,866 4,116 Subtotal PY94 454 394 361 (60) 33 4,259 4,146 4,075 (113) 71 5,426 5,806														
Deferred (FY93 to FY94) Discrete	143	96	96	(45)	0	464	383	335	(81)	48	688	384	304		
Deferred (FY'93 to FY'94) LOE	86	86	44	0	44	262	262	290	0	(8)	360	270	90		
Subtotal Deferred	231	186	142	(45)	44	746	665	625	(81)	40	1,048	654	394		
Carryover Commitments (FY93 to FY94)	0	0	1	0	(1)	58	58	78	0	(20)	85	97	(12)		
TOTAL	685	580	504	(105)	76	5,063	4,869	4,778	(194)	91	6,559	6,589	0		
Numbers may vary due to independent rounding.															
The following unauthorized/undefinitized pending deabligation	ns have been ma	de to both buc <u>t</u>	pet and forecast												
FyS3 Underrun/Overrun															
 FY93 Remaining Teammate Award Fee 															

- FY93 Remaining Teammate Award Fee

Figure 3-60. SI&C - System Engineering Cost and Schedule Summary

κ.,

3.6.2 Systems Planning and Integration: B&R 09-20-01-2 WBS 9.2.1.2

MANAGER: J. J. Miller/G. A. Carruth

OBJECTIVE(S): Develop management system documentation, develop an automated system for the management of system requirements, integrate engineering specialties, perform system safety and risk assessments, and establish technical performance measurement system and conduct evaluations.

3.6.2.1 Progress During Report Period:

- Completed development activities for the Automated Requirements Management System (ARMS) Verification Test Procedures, test matrix, and controlled test data set in preparation for the formal testing. Verification testing will be conducted in mid-August to accommodate customer schedule conflicts.
- Loaded the full text of DOE Order 6430.1, General Design Criteria, into the ARMS controlled database (ACDB) to support Yucca Mountain Site Characterization Office (YMSCO) Basis-for-Design (BFD) development projects. This order is referenced significantly in the BFD, and the text load will allow phrase and word searches to establish and verify trace relationships.
- Completed primary analysis activities supporting the Tunnel Boring Machine (TBM) Safety Analysis and Failure Modes and Effects Analysis (FMEA). Provided YMSCO a draft Safety Hazards Analysis Report for incorporation into the TBM portion of the ESF Safety Analysis Report (SAR). The ESF SAR is required to support the TBM Operational Readiness Review.

3.6.2.2 Deliverables, Publications, and Presentations:

- Delivered the final ARMS Life-Cycle Plan to RW-30.
- Delivered the final ARMS User Manual, Volume 1, to RW-30.
- Delivered the draft TBM Safety Hazards Analysis Report to YMSCO.

3.6.2.3 Planned Work for Next Month/Major Near-Term Milestones:

- Execute ARMS Verification testing.
- Generate the final TBM Safety Hazards Analysis Report.
- Deliver the review draft ARMS User Manual, Volume 2.
- Complete comment resolution and update the System Safety Program Plan.

3.6.2.4 Variance Explanation:

• All variances are within tolerance.

3.6.2.5 Issues and Concerns:

• None.



- [NOTES: 1) The OCRWM Reorganization resulted in a directive to provide a draft PMSM revision in advance of the initial FY94 planning date.
 - Final Integrated Logistic Support (ILS) Plan and Responsibility Assignment Matrix with Baseline Change Proposals (BCPs) were postoned and IAW Technical Direction letter was received from RW-32.]

Figure 3-61. SI&C - Systems Planning and Integration Activity Schedule

										Actuals Thru 7/3	1/1994		
	1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1	800 600 400 200 500 500 500 500 500 500 5	NOV	DB-09-	-20-01-2 	SYSTE ————————————————————————————————————	MS PLA	NNING	AND I	NTEGRA	TION	*	-¥ 23
	Ľ	Q	WAD		FORE CA	st <u></u>	EAF	INED VALUE		ACTUAL	X	FUNDING	
		ост	NOV	DEC	JAN	FEB	MAR	APB	MAY	JUN	JUL	AUG	SEP
	WAD	170	143	138	132	101	114	105	109	155	130	143	169
	FORECAST	146	138	146	108	94	130	135	139	155	124	197	159
	EARNED VALUE	156	146	147	134	99	99	91	103	145	136		
MONTH	MONTH ACTUAL	146	138	146	108	94	130	128	110	131	111		
	VAR/SCH	(14)	3	9	2	(2)	(15)	(14)	(6)	(10)	6		
	VAR/COST	10	8	1	26	5	(31)	(37)	(7)	14	25		
	WAD	170	313	451	583	684	798	903	1,012	1,167	1,297	1,440	1,609
	FORECAST	146	284	430	538	632	762	897	1,036	1,191	1,315	1,452	1,611
	EARNED VALUE	156	302	449	583	682	781	872	975	1.120	1,256		
СЛМ	ACTUAL	146	284	430	538	632	762	890	1,000	1,131	1,242		
	VAR/SCH	(14)	(11)	(2)	0	(2)	(17)	(31)	(37)	(47)	(41)		
	VAR/COST	10	18	19	45	50	19	(18)	(25)	(11)	14		
	FY94 FUNDING	113	274	1,322	1,322	1,322	1,322	1,322	1,439	1,439	1,429	1,429	1,429
FUNDING	PREV. FUNDED	374	374	374	374	374	374	339	335	335	335	335	335
i	TOTAL FUNDING	487	648	1,696	1,696	1,696	1,696	1,661	1,774	1,774	1,764	1.764	1,764

DB-09-20-01-2 SYSTEMS PLANNING AND INTEGRATION FY94 CRIMINS MED PINS DATA (500)														
				34 GIUM	MEJULY	, ,	~,				Actuals Thru	7/31/1994		
		CURRENT	AONTH				RSC	AL YEAH TO	DATE			TCOMPLET	E	
TITLE		EAFINED		VARIA	NCE		EARNED		VARIA	NCE				
	BUDGET	VALUE	ACTUALS	SCHED	COST	BLDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
94 Discrete 38 39 28 1 11 332 232 238 (40) 54 413														
36 36 26 1 11 332 242 228 (40) 54 413 367 3 94 LOE 92 92 78 0 14 644 648 0 (4) 866 875														
Subtotal FY94	130	131	50	1,279	1,242	37								
Deferred (FY'93 to FY'94) Discrete	0	5	1	5	4	269	259	297	0	(28)	269	325	(56)	
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	42	42	20	0	22	49	9	40	
Subtotal Deferred	•	5	1	5	4	311	311	317	0	(6)	318	334	(16)	
Carryover Commitments (FY93 to FY94)	0	0	3	0	(3)	11	11	39	D	(28)	13	36	(23)	
TOTAL	130	136	110	6	26	1,298	1,258	1,242	(40)	16	1,610	1,612	(2)	
Numbers may very due to independent rounding.														
The following unauthorized undefinitized pending deobligate	ons have been ma	de to both bud	jet and forecast											
Pros undernary overtain														
Frss Hemaning Learnmate Award Fee														

Figure 3-62. SI&C - System Planning and Integration Cost and Schedule Summary

.

3.6.3 Configuration Management: B&R 09-20-01-3 WBS 9.2.1.3

MANAGER: J. J. Miller/G. A. Carruth

OBJECTIVE(S): Develop and implement the OCRWM Configuration Management Program. Develop, operate, and maintain the Configuration Information System (CIS). Develop and implement the M&O Configuration Management Program.

3.6.3.1 Progress During Report Period:

• Received OCRWM acceptance of the Configuration Information System (CIS) Phase 2 Acceptance Test Report. Closed 200 of 223 Information Management Change Authorizations (ICAs) generated during the CIS Phase 2 Acceptance Test. Conducted CIS Phase 2 Acceptance Test retest on July 29, 1994.

3.6.3.2 Deliverables, Publications, and Presentations:

• Delivered the OCRWM Baseline Management Procedure for CI and CI Identifiers, Revision 1, to RW-37.

3.6.3.3 Planned Work for Next Month/Major Near-Term Milestones:

- Obtain OCRWM approval and acceptance of the CIS Phase 2.
- Deliver the Configuration Information System (CIS) Phase 2 User Manual to RW-37.
- Deliver the OCRWM Baseline Management, Program Baseline Change Control Procedure for PBCCB approval.
- Complete development of the OCRWM Baseline Management Plan, Revision 1.
- Complete comment resolution for the OCRWM Baseline Management Procedure, Configuration Audits.

3.6.3.4 Variance Explanation:

• All variances are within tolerance.

3.6.3.5 Issues and Concerns:



- [NOTE: 1. Awaiting OCRWM approval of the Change Control Procedure.
- 9 Additional CIS work needs to be completed before obtaining operational status.]

Figure 3-63. SI&C - Configuration Management Activity Schedule

٢

										Actuals Thru 7/3	1/1994				
	DB-09-20-01-3 CONFIGURATION MANAGEMENT														
	1.:	200 T													
	1.0 61/1760044 HI 64/17100							*			×	*			
	N /E	0 + 0 C T	NOV	DEC	JAN	FEB	NAR	APR	H AY	— і јин		- 			
	[-	<u> </u>	WAD		FORE CA	st 	ear	ANED VALUE	*	- ACTUAL	×	FUNDING]		
		ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP		
	WAD	83	65	58	76	75	81	74	77	98	77	97	132		
	FORECAST	63	68	64	68	72	71	67	83	106	99	100	130		
	EARNED VALUE	96	43	60	77	62	73	57	94	104	67				
MONTH	MONTH ACTUAL	63	68	64	68	72	71	86	97	98	77				
	VAR/SCH	13	(22)	2	1	(13)	(8)	(17)	17	6	(10)				
	VAR/COST	33	(25)	(4)	9	(10)	2	(29)	(3)	6	(10)				
	WAD	83	148	206	282	357	438	512	589	687	764	861	993		
	FORECAST	63	131	195	263	335	406	473	556	662	761	861	991		
	EARNED VALUE	96	139	199	276	338	411	468	562	666	733				
CUM	ACTUAL	63	131	195	263	335	406	492	589	687	764				
	VAR/SCH	13	(9)	(7)	(8)	(19)	(27)	(44)	(27)	(21)	(31)				
	VAR/COST	33	8	4	13	3	5	(24)	(27)	(21)	(31)				
	FY94 FUNDING	45	109	880	880	880	880	880	906	906	899	899	899		
FUNDING	PREV. FUNDED	128	128	128	128	128	128	104	104	104	104	104	104		
	TOTAL FUNDING	173	237	1.008	1.008	1,008	1,008	984	1,010	1,010	1,003	1,003	1,003		

DB-09-20-01-3 CONFIGURATION MANAGEMENT FY94 CRWMS M60 PMS DATA (\$000)															
					ME JULY		,				Actuals Thru	7731/1994			
		CURRENT N	IONTH				RSC	AL YEAR TO	DATE		4	E			
TITLE		EARNED VARIANCE EARNED VA													
	BLDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	RCST	VAC		
FY'94 Discrete	screte 34 24 56 (10) (32) 401 371 444 (30) (7														
FY94LOE	4LOE 34 34 21 0 13 339 339 310 0 29 478 443														
Subtotal FY94	68	58	(44)	899	981	(82)									
Deferred (FY'93 to FY'94) Discrete	0	0	0	0	0	0	0	0	0	o	0	0	0		
Deferred (FY'93 to FY'94) LOE	9	9	0	0	9	19	19	0	0	19	86	0	88		
Subtotal Deferred	9	9	0	0	9	19	19	0	0	19	88	0	88		
Carryover Commitments (FY'93 to FY'94)	0	0	0	0	0	4	4	10	0	6	4	9	(5)		
TOTAL	π	67	77	(10)	(10)	763	733	764	(30)	(31)	991	990	1		
Numbers may vary due to independent rounding.															
The following unauthorized undefinitized pending decidi gati	ons have been ma	de to both budg	et and forecast												
- FY93 Underrun/Overrun															
- FY93 Remaining Teammate Award Fee															

Figure 3-64. SI&C - Configuration Management Cost and Schedule Summary

 \sim \sim

3.6.4 Regulatory Policy and Requirements: B&R 09-20-02-1 WBS 9.2.2.1

MANAGER: D. Fenster

OBJECTIVE(S): Issue and maintain regulatory interpretation and guidance documents. Coordinate regulatory issues for the OCRWM program and ensure National Environmental Policy Act (NEPA) compliance.

3.6.4.1 Progress During Report Period:

- Compiled the draft Environmental Safety and Health Management (ES&H) Management Plan for final delivery on September 1, 1994. A new data crosscut was delivered to DOE/EH on July 25, 1994. This required the M&O to conduct a complete review of all financial data in the ES&H Management Plan.
- Prepared a rationale for selection of alternatives, basic assumptions, and descriptions of alternatives for the MPC EIS as requested by the OCRWM MPC EIS Manager.
- Prepared options papers on the OCRWM NEPA strategy that addresses the need for a Programmatic EIS.
- Prepared a draft OCRWM NEPA strategy outline resulting from RW-1 review of options papers and submitted it to RW-36 for use as a strawman for discussions with Project NEPA staff.
- Reviewed the final draft of the Notice of Intent for the Preparation of an EIS for a MPC System. The concurrence review meeting is scheduled for August 2, 1994.

3.6.4.2 Deliverables, Publications, and Presentations:

- Delivered comments on the following to OCRWM (to be forwarded to the originating DOE office):
 - Draft Standards Document, "Preparation, Review, and Approval of Implementation Plans for Nuclear Safety Requirements."
 - Draft Standards Document, "Requesting and Granting Exemptions to Nuclear Safety Requirements."
 - Draft Standards Documents, "Process Safety Management for Highly Hazardous Chemicals," and "Analysis of Chemical Process Hazards."
 - Draft Directives Management Document for DOE Order 5500.4B, "Public Affairs Policy and Planning Requirements for Emergencies."
 - Directive Management Document for Consolidation and Reduction of Various DOE Orders on Federal Personnel Management.

- Submitted monthly report, Regulatory Compliance and Permit Status Report for Site Characterization, for the June 1994 period to RW-30.
- Submitted comments on DOE draft Order 5480.26, "Trending and Analysis of Operations Information Using Performance Indicators" to DOE/EH-63 on July 28, 1994 at the request of RW-45.

3.6.4.3 Planned Work for Next Month/Major Near-Term Milestones:

- Deliver the OCRWM ES&H Management Plan for OCRWM review.
- Complete issue paper on technical basis for excluding spent fuel and vitrified High-Level Waste (HLW) from RCRA regulations.
- Complete review of environmental regulations impacting disposal of plutonium in the geologic repository.
- Continue to assist in the development of the OCRWM NEPA strategy.
- Continue to assist MPC EIS in the effort.
- Continue preparation of OCRWM NEPA procedures and training materials.

3.6.4.4 Variance Explanation:

• All variances are within tolerance.

3.6.4.5 Issues And Concerns:



[NOTE: The secretarial policy statement on NEPA has been issued regarding implementation of NEPA. OCRWM is now revising the NEPA Compliance Manual and development of the training materials based on the new guidance. Initiation of this effort is still under consideration.]

Figure 3-65. SI&C - Regulatory Policy and Support Activity Schedule

126

										Actuals Thru 7/31	1/1994		
			D	B-09-20-	•02•1 RE	GULAT	ORY P	OLICY	AND RE	QUIREN	IENTS		
	90) 80) 50 50 50 40 50 50 20 20			/	*			*	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	**	-*	*	*
	N /E	о Т ост										+	
			WAD		FORECAS	r	• EARM	ED VALUE -	*****	ACTUAL	r	UNDING]
	[=		WAD		FORECAS	r	• EARM			ACTUAL	r		SEP
			NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN ACTUAL			
	W AD	ост 56	NOV 61		JAN 62	FEB 57	MAR 65	APR 57	MAY 50	JUN ACTUAL JUN 63 70	JUL JUL 55 66	AUG 58	SEP 117
	WAD FORECAST	OCT 56 60	NOV 61 37	DEC 54	JAN 62	FEB 57 50	MAR 65 77	APR 57 62	MAY 58 69	JUN ACTUAL JUN 63 70	JUL 55 66	AUG 58 70	SEP 117 110
	WAD FORECAST EARNED VALUE	0CT 56 60 60	NOV 61 37 56	DEC 54 50 68	JAN 62 40 45	FEB 57 50 49	MAR 65 77 55	APR 57 62 48 58	MAY 50 69 55	JUN ACTUAL JUN 63 70 61	JUL 55 66 49 60	AUG 58 70	SEP 117 110
MONTH	WAD FORECAST EARNED VALUE MONTH ACTUAL	OCT 56 60 60	NOV 61 37 56 37	DEC 54 50 68 50	JAN 62 40 45 40	FEB 57 50 49 50	EARM MAR 65 77 55 77 (10)	APR 4PR 57 62 48 58 791	MAY 59 55 55 55	JUN ACTUAL JUN 63 70 61 80 (2)	JUL 55 66 49 60 (6)	AUG 58 70	SEP 117 110
MONTH	WAD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH	OCT 56 60 60 60 4	NOV 61 37 56 37 (5)	DEC 54 50 68 50 14	JAN FORE CAS JAN 62 40 45 40 (17) 5	FEB 57 50 49 50 (8)	► EARM ► ARM ► 65 77 55 77 (10) (22)	APR APR 57 62 48 58 (9) (10)	MAY 58 69 55 55 (3)	JUN ACTUAL JUN 63 70 61 80 (2) (19)	JUL 55 66 49 60 (6) (11)	AUG 58 70	SEP 117 110
MONTH	WAD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH VAR/COST WAD	0CT 56 60 60 60 4 0	NOV 61 37 56 37 (5) 19		JAN FORECAS JAN 62 40 45 40 (17) 5 283	FEB 57 50 49 50 (8) (1) 290	MAR 65 77 55 77 (10) (22) 355	APR 57 62 48 58 (9) (10) 412	MAY 59 55 55 (3) 0 470	JUN ACTUAL	JUL 55 66 49 60 (6) (11) 588	AUG 58 70 646	SEP 117 110 763
MONTH	WAD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH VAR/COST WAD EOREFOAST	OCT 56 60 60 4 0 56 60	NOV 61 37 56 37 (5) 19 117 97		JAN FORECAS JAN 62 40 45 40 (17) 5 233 167	FEB 57 50 49 50 (8) (1) 290 297	MAR 65 77 55 77 (10) (22) 355	APR 57 62 48 58 (9) (10) 412 376	MAY 58 59 55 55 (3) 0 445	JUN ACTUAL 63 70 61 80 (2) (19) 533 515	JUL 55 66 49 60 (6) (11) 588 581	AUG 58 70 646 651	SEP 117 110 763 761
MONTH	WAD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH VAR/COST WAD FORECAST FORECAST FORECAST	OCT 56 60 60 4 0 56 60 60 60 60	NOV 61 37 56 37 (5) 19 117 97 116	DEC 54 50 68 50 14 18 171 147 184	JAN FORECAS JAN 62 40 45 40 (17) 5 233 187 229	FEB 57 50 49 50 (8) (1) 290 237 237	MAR 65 77 55 77 (10) (22) 355 314 333	APR 57 62 48 58 (9) (10) 412 376 381	MAY 58 69 55 55 (3) 0 470 445 436	JUN ACTUAL	JUL 55 66 49 60 (6) (11) 588 581 546	AUG 58 70 646 651	SEP 117 110 763 761
MONTH	WAD FORECAST EARNED VALUE MONTH ACTUAL VAR/COST WAD FORECAST EARNED VALUE ACTUAL	OCT 56 60 60 60 4 0 56 60 60 60 60	NOV 61 37 56 37 (5) 19 117 97 116 97	DEC 54 50 68 50 14 18 171 147 184 147	JAN FORECAS JAN 62 40 (17) 5 233 187 229 187	FEB 57 50 (8) (1) 290 237 278 237	EARP EARP MAR 65 77 (10) (22) 365 314 333 314	APR 42 VALUE 57 62 48 58 (9) (10) 412 376 381 372	MAY 59 69 55 55 (3) 0 470 445 436 427	JUN ACTUAL	JUL 55 66 49 60 (6) (11) 588 581 586 567	AUG 58 70 645 651	SEP 117 110 763 761
MONTH	WAD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH VAR/COST WAD FORECAST EARNED VALUE ACTUAL VAR/SCH	0CT 56 60 60 4 4 0 56 60 60 60 60 60	NOV 61 37 56 37 (5) 19 19 117 97 116 97 (1)	DEC 54 50 68 50 14 18 171 147 184 147	JAN 62 40 45 233 187 229 187 (4)	FEB 57 50 49 50 (8) (11) 290 237 278 237 (12)	MAR 65 77 55 77 (10) (22) 355 314 333 314 (22)	APR 4PR 57 62 48 58 (9) (10) 412 376 381 372 (31)	MAY 58 69 55 55 (3) 0 470 445 436 427 (34)	JUN ACTUAL	JUL 55 66 49 60 (6) (11) 588 581 546 567 (42)	AUG 58 70 646 651	SEP 117 110 763 761
MONTH	WAD FORECAST EARNED VALUE MONTH ACTUAL VAR/COST WAD FORECAST EARNED VALUE ACTUAL VAR/SCH VAR/SCH	0CT 56 80 60 4 4 0 56 60 60 60 60 60 60 60 60 60 60 60 60 60	NOV 61 37 56 37 (5) 19 117 116 97 (1) 19	DEC 54 50 68 50 14 14 18 171 147 184 147 13 37	JAN 62 40 45 233 187 229 187 (4) 42	FEB 57 50 49 50 (8) (1) 290 237 278 237 278 237 (12) 41	MAR 65 77 55 77 (10) (22) 355 314 333 314 (22) 19	APR 62 VALUE	MAY 50 69 55 55 55 (3) 0 470 445 436 427 (34) 9	JUN ACTUAL	JUL 55 66 49 60 (6) (11) 588 581 546 567 (42) (21)	AUG 58 70 646 651	SEP 117 110 763 761
MONTH	WAD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH WAD FORECAST EARNED VALUE ACTUAL VAR/SCH VAR/SCH VAR/SCST FY94 FUNDING	0CT 56 60 60 60 60 60 60 60 60 60 6	NOV 61 37 56 37 (6) 19 117 116 97 (1) 19 154	DEC 54 50 68 50 14 18 171 147 184 147 13 37 630	JAN 62 40 45 40 (177) 5 233 187 229 187 (4) 42 630	FEB 57 50 49 50 (6) (1) 1) 290 237 278 237 (12) 41 630	MAR 65 77 55 314 333 314 (22) 19 630	APR 42 VALUE	MAY 50 69 55 55 (3) 0 470 445 436 427 (34) 9 9 630	JUN ACTUAL JUN 63 70 61 80 (2) (19) 533 515 497 507 (36) (10) 630	JUL 55 66 49 60 (6) (11) 588 581 546 567 (42) (21) 624	AUG 58 70 645 651	SEP 117 110 763 761 624
MONTH CUM	WAD FORECAST EARNED VALUE MONTH ACTUAL VAR/SCH VAR/COST WAD FORECAST EARNED VALUE ACTUAL VAR/SCH VAR/COST FY94 FUNDING PREV. FUNDED	0CT 56 80 60 60 60 60 60 60 60 60 60 6	NOV 61 37 56 37 (5) 19 117 97 116 97 (1) 19 154 174	DEC 54 50 68 50 14 18 171 147 184 147 13 37 630 174	JAN 50RECAS JAN 62 40 45 40 (177) 5 233 187 229 187 (41) 42 6300 174	FEB 57 50 49 50 (6) (1) 1) 290 237 278 237 (12) 41 630 0 174	MAR 65 77 55 314 333 314 (22) 19 630 174	APR 62 VALUE	MAY 50 69 55 55 (3) 0 470 445 436 427 (34) 9 630 0 141	JUN ACTUAL JUN 63 70 61 80 (2) (19) 533 515 497 507 (36) (10) 630 141	JUL 55 66 49 60 (6) (11) 588 581 546 567 (42) (21) 624 141	AUG 58 70 6445 651 624 624	SEP 117 110 763 761 624 141

DB-09-20-02-1 REGULATORY POLICY AND REQUIREMENTS FY94 CRIVING MISCIPHIG DATA (\$000)															
			•••		MEJULY		.,				Actuals Thru	7/31/1994			
	T	CURPENT M	IONTH				RSC	AL YEAR TO	DATE		A	TCOMPLET	E		
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE					
	BLOGET	VALUE	ACTUALS	SCHED	Taco	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC		
42 Discrete 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0															
FY94LOE	1DE 50 50 58 0 (6) 505 505 527 0 (22 624 623 1														
Subtotal FY'94	50	50	58	(2)	624	ജ	1								
Deferred (FY'93 to FY'94) Discrete	5	1	2	(4)	(1)	80	39	23	(41)	16	125	116	9		
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	5	5	0		
Subtotal Deferred	5	1	2	(4)	(1)	80	39	23	(41)	16	130	121	9		
Carryover Commitments (FY'93 to FY'94)	0	(3)	0	(3)	(3)	3	3	17	0	(14]	8	15	Ø		
TOTAL	55	48	60	(7)	(12)	588	547	567	(41)	(20)	762	759	3		
Numbers may vary due to independent rounding.															
The following unauthorized undefinitized pending deobligatio	ns have been ma	de to both budį	get and forecast												
- FY93 Underrun/Overrun															
- FY93 Remaining Teammate Award Fee															

Figure 3-66. SI&C - Regulatory Policy and Support Cost and Schedule Summary

1

3.6.5 Regulatory Integration: B&R 09-20-02-2 WBS 9.2.2.2

MANAGER: D. Fenster

OBJECTIVE(S): Coordinate and develop regulatory, licensing, and compliance requirements for safeguards, security, and guidance document. Prepare Annotated Outlines for the potential license applications for a geologic repository and a MRS facility for the OCRWM Program Office.

3.6.5.1 Progress During Report Period:

- Coordinated the DOE/NRC Technical Exchange #4 held on June 28, 1994, in Bethesda, MD. The staff coordinated and supported preliminary reviews in preparation for the Technical Exchange.
- A Licensing Support System (LSS) Working Group Meeting was held on July 21, 1994. Topics discussed included a process for viewing what DOE might put into the LSS, schedule and milestones to meet the license application date, volume estimates for the LSS, and LSS issues.
- Prepared materials for the LSS task force briefing to DOE on July 22, 1994. These materials included an agenda for the meeting and a listing of open LSS issues. Coordinated a LSS milestone paper and a paper defining the contents of the LSS with M&O Las Vegas.
- Completed a first draft of a cross walk between the Site Characterization Program Baseline (SCPB) and NRC's draft Format and Content Regulatory Guide for the license application of the waste repository. This cross walk is intended as one of the tools to focus and align project site characterization activities in accordance with major project deliverables.
- Participated in a meeting with Sandia National Laboratories on July 26, 1994, in Albuquerque, NM, to prepare a Project Plan for developing a Ground Water Travel Time (GWTT) methodology and determining whether the Yucca Mountain site conforms to DOE's GWTT guideline and NRC's rule.
- Drafted FY95 tasks, schedules, and budgets for the GWTT and Substantially Complete Containment (SCC) Issue Resolution Working Groups.

3.6.5.2 Deliverables, Publications, and Presentations:

- Delivered a summary of the June 15-16, 1994, NWTRB meeting and tour of the Hanford facilities in Richland, Washington.
- Conducted a briefing for RW-36 summarizing the negotiated rulemaking for the LSS and the historical activities associated with the LSS.

• Delivered a summary of the 65th Advisory Committee on Nuclear Waste (ACNW) Meeting to OCRWM.

3.6.5.3 Planned Work for Next Month/Major Near-Term Milestones:

- Review Burn-up Credit Topical Report.
- Attend a meeting in Las Vegas with Sandia and YMSCO to present GWTT methodology to YMSCO.
- Conduct a Licensing Workshop in Los Alamos on August 24, 1994.
- Complete review of pertinent NRC and EPA regulations and DOE Orders to identify any provisions that either preclude disposition of other wastes or impose additional requirements.
- Prepare Baseline Change Proposal for the Regulatory Guidance Document (RGD) to incorporate the OCRWM Safeguards and Security Plan as Appendix D.
- Continue to assist YMSCO in the preparation of Seismic Hazard Topical Report #2 and the associated Annotated Outline.
- Continue participation in the LSS working group activities.

3.6.5.4 Variance Explanation:

- The current period cost variance of \$99K/61% and cumulative cost variance of \$215K/14% are due to Winston and Strawn bookings and assigning of staff members to higher priority Las Vegas tasks.
- The cumulative cost variance of \$215K/14% is also due to Winston and Strawn booking lags and matrixing out of staff members to higher priority Las Vegas tasks.

3.6.5.5 Issues And Concerns:

			19	93						1994				
		DCT	N	vc	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
Regulatory Integration		-									Time	Now>		
ingulatory integration [·	
						V	s stan-up	:						
	1	Initial		Tr	ansmittal of									
		RTS Report		R	GDSAO av.3 toNRC			:						
- Licensing Oversight L	-													
			•	Seismi	ic Hazards TE									
	ESI	-												
Ionus Beestution			MP	CHONE	n									
- ISSUE RESOLUTION -	Г													
		OCRWM	Salegu	auds &										
Safeguards and		Secondy	F 88/1	,						:				
ocounty												ſ		

Figure 3-67. SI&C - Regulatory Integration Activity Schedule

										Actuals Thru 7/3	1/1994		
				J	D B •09-2	0-02-2 R	EGULA	TORY	INTEGI	RATION			
	2,5	юю т		*	×		<u>×</u>	X		**'	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	×	ø
				/				~~~~	~~~~	~~~~	- <u> </u>	*	ja.
	2,0	××× +											
	NADS										-	-231	
	501,5 ¥	¹⁰⁰ +											
	HI 6		¥.					-					
	47 1.0 77	000 X						-					
	8				_	-							
	5	100 +		-									
			-										
		o ቸ			+	}	+	1				-+	4
	M/E	οςτ	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL A	UG S	EP
	<u> </u>		WAD		FORECA	ta	EAR	INED VALUE		ACTUAL		FUNDING	
											-		
	r	00T	NOV	DEC	JAN	FER	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	155	134	123	136	194	153	178	173	178	163	162	670
	FORECAST	137	107	127	126	197	159	177	157	195	178	191	620
	EARNED VALUE	155	134	123	136	194	153	178	173	178	163		
MONTH	MONTH ACTUAL	137	107	127	126	197	159	124	105	226	64		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	18	27	(4)	10	(3)	(6)	54	68	(48)	99		
	WAD	155	289	412	548	742	895	1,073	1,246	1,424	1,587	1.749	2,419
	FORECAST	137	244	371	497	694	853	1,030	1,187	1,382	1,560	1,751	2,371
	EARNED VALUE	155	289	412	548	742	895	1,073	1,246	1,424	1,587		
сим	ACTUAL	137	244	371	497	694	853	977	1,082	1,308	1,372		
	VAR/SCH	0	0	0	0	0	0	0	0	Q	0		
	VAR/COST	18	45	41	51	48	42	96	164	116	215		
	FY94 FUNDING	124	302	1,552	1,552	1,552	1,552	1,552	1,552	1,552	1,531	1,531	1,531
FUNDING	PREV. FUNDED	915	915	915	915	915	915	872	861	861	861	861	861
	TOTAL FUNDING	1.039	1,217	2,467	2,467	2,467	2,467	2,424	2,413	2,413	2,392	2,392	2,392

DB-09-20-02-2 REGULATORY INTEGRATION F994 CRWMS MSOPING DATA (\$000)														
			• •		MEJULY		,				Actuals Thru	7/31/1984		
		CURRENT M	IONTH				RSC	AL YEAR TO	DATE		A	TCOMPLET	E	
TITLE		EARNED		VARIA	NCE		EARNED		VAFLANCE					
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
r94 Discrete 0 0 0 0 0 0 0 0 0 0 0 0														
94 LOE 120 120 85 0 35 1,200 1,203 0 117 1,531 1,815 (2														
Subtotal FY94	120	120	117	1,531	1,815	(284)								
Deferred (FY'93 to FY'94) Discrete	0	0	0	0	0	o	0	0	0	0	0	0	0	
Deferred (FY93 to FY94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0	
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0	
Carryover Commitments (FY'93 to FY'94)	43	43	(21)	0	64	366	368	288	O	100	868	556	332	
TOTAL	163	163	64	0	99	1,588	1,588	1,371	0	217	2,419	2,371	48	
Numbers may vary due to independent rounding.														
The following unauthorized undefinitized pending deckligations	have been ma	de to both budg	yet and forecast											
- FY93 Underrun/Overrun	- Pris Underun/Overun													
- FY93 Remaining Teammate Award Fee														

Figure 3-68. SI&C - Regulatory Integration Cost and Schedule Summary

INTENTIONALLY LEFT BLANK

. .

3.7 STRATEGIC PLANNING

3.7.1 Strategic Planning: B&R 09-32-00 WBS 9.3.2

MANAGER: F. Ridolphi

OBJECTIVE(S): Provide complete strategic analyses to the Government and to the general manager of the M&O contract.

3.7.1.1Progress During Report Period:

- Assisted in the development process for performing contingency planning. Submitted a draft white paper describing the process to RW-34 for review.
- Assisted RW-2 and RW-34 in the development of program contingency options.
- Produced the revised draft OCRWM Program Plan incorporating M&O comments.

3.7.1.2Deliverables, Publications, and Presentations:

• Delivered the draft report titled "OCRWM Planning for the Contingency of Yucca Mountain Unsuitability" to OCRWM.

3.7.1.3Planned Work for Next Month/Major Near-Term Milestones:

• Deliver the proposed draft OCRWM Program Plan to OCRWM.

3.7.1.4Variance Explanation:

• The current period cost variance of \$49K/44% and the cumulative cost variance of \$177K/16% are due to a decision by the client not to pursue a technical support contract with LLNL and reduced labor due to a special assignment to work for a suitability approach briefing for RW-1 Las Vegas. There is no program impact, and no corrective action is required. This LLNL activity has been deleted from the forecast.

3.7.1.5Issues and Concerns:
									<u></u>	Actuals Theu 7/3	1/1994		
					DB	09-32-0	0 STRA	TEGIC	PLANN	ING			
	1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1	500 - 500 - 50	*	*	*	*	*	*	~	*	*	*	-¥ ~
	M /E	0 17 0 C T	NOV	DEC	JAN	FÉB	MAR	APR	M AY		JUL /		 5 E P
	[-		- WAD		FORECA	st <u></u>	• EAR	NED VALUE	*	- ACTUAL		FUNDING]
		001	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	121	97	101	118	112	128	118	118	128	112	127	141
	FORECAST	52	77	107	99	91	122	114	129	139	103	113	132
	EARNED VALUE	121	97	101	118	112	128	118	118	128	112		
MONTH	MONTH ACTUAL	52	77	107	99	91	122	311	143	111	63		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	69	20	(6)	19	21	6	7	(25)	17	49		
	WAD	121	218	319	437	549	677	795	913	1.041	1,153	1,280	1,421
	FORECAST	52	129	236	335	426	548	662	791	930	1,033	1,146	1,278
	LARNED VALUE	121	218	319	437	549	677	795	913	1,041	1,153		
CUM	ACTUAL	52	129	236	335	426	548	659	802	913	976		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAH/COST	69	89	83	102	123	129	136	111	128	1/7		
	FY94 FUNDING	115	279	1,228	1,228	1,228	1,228	1,228	1,228	1,428	1,416	1,416	1,416
FUNDING	PREV. FUNDED	30	30	30	30	30	30	18	13	13	13	13	13
	TOTAL FUNDING	145	309	1,258	1,258	1,258	1.258	1.246	1,241	1,441	1,429	1.429	1,429

			DB-09-	32-00 S 84 CRWM	TRATE		NNNG								
					MEJULY						Actuals Thru	7/31/1994	1		
		CURRENT N	IONTH				RSC	AL YEAR TO	DATE			TCOMPLET	E		
TITLE		EARNED		VARIA	ğ		EARNED		VAFIA	NCE					
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BLDGET	RCST	VAC		
FY'94 Discrete	94 Discrete 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0														
112 112 63 0 49 1,150 1,150 968 0 182 1,416 1,266 146															
Subiotal FY94	112	112	ഒ	0	49	1,150	1,150	968	0	182	1,416	1,268	148		
Deferred (FY'93 to FY'94) Discrete	0	0	0	0	0	0	0	0	0	0	0	0	0		
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0		
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0		
Carryover Commitments (FY93 to FY94)	0	o	0	0	0	5	5	7	0	(2)	7	10	(3)		
TOTAL	112	112	ଙ୍କ	0	49	1,155	1,155	975	0	180	1,423	1,278	145		
Numbers may vary due to independent rounding. The following upsy thoir add indefinitized pending decisions	éons bave heen ma	rie in holb h rit	otarri forocast												

 Priss citizan di Covardi i Priss Remaining Teammate Award Fe

.

•

Figure 3-69. Strategic Planning Cost and Schedule Summary

3.7.2 International Waste Management Technology: B&R 09-33-00 WBS 9.3.3

MANAGER: F. Ridolphi

OBJECTIVE(S): Maintain an awareness of international activities related to the disposal of spent fuel and high-level waste in order to integrate information from these foreign activities into the domestic program. Report on special issues regarding international program activities and provide specific recommendations.

3.7.2.1 Progress During the Reporting Period:

• Initiated restructuring of M&O assistance to International Programs.

3.7.2.2 Deliverables, Publications, and Presentations:

• None this reporting period.

3.7.2.3 Planned Work for Next Month/Major Near-Term Milestones:

• No major milestones or deliverables are planned for the next reporting period.

3.7.2.4 Variance Explanation:

• All variances are within tolerance.

3.7.2.5 Issues and Concerns:

• None.



	80.00												
	DB-09	-33-00 IN	TERNAT	IONAL '	WASTE	MANAC	EMENT	TECHNO	JLOGY				
			FY	94 CRWM	SMSOPM	SDATA (SO	00)						
					MEJULY	, 					Actuals Thru	7/31/1994	
		CURRENT N	KONTH				RSC	AL YEAR-TO	DATE		A	TCOMPLET	E
TITLE	1	EARNED		VARIA	INCE		EARNED		VARIA	NCE			
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC
FY'94 Discrete						0						•	
FOMICE	20	~	~			~				~			
Fr94 LUE 38 38 32 0 6 391 391 360 0 31 Subtotal FY94 38 38 32 0 6 391 391 360 0 31													24
Subida FI 94	30	30	32	U	0	- ১৯୮	ઝગ	360	0	31	486	464	24
Deferred (FY'93 to FY'94) Discrete	0	0	0	0	0	0	0	0	0	0	0	0	0
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	o	0	a	0	0
Subtotal Deferred	0	0	0	0	0	0	0	0	o	0	o	o	0
Carryover Commitments (FY'93 to FY'94)	0	0	0	0	0	6	6	10	0	(4)	6	6	0
TOTAL	36	38	32	0	6	397	397	370	0	27	494	470	24
Numbers may very due to independent rounding.													
The following unauthorized undefinitized pending decidigate	ons have been ma	de to both budg	et and forecast										
- FY93 Underrun/Overrun													
- FY93 Remaining Teammate Award Fee													

Figure 3-70. International Waste Management Technology Cost and Schedule Summary

3.8 PROGRAM CONTROL AND ADMINISTRATION

3.8.1 Program Control and Administration: B&R 09-35-00 WBS 9.3.5

MANAGER: J. L. Stern/M. King

OBJECTIVE(S): Provide program control and administrative support to the Office of Civilian Radioactive Waste Management (OCRWM) by implementing and maintaining a Program Control System for the program and Program Support elements. Prepare Monthly Program Status Reports/Charts and bi-monthly Director's Program Reviews (DPRs). Develop the FY94 Total-System Life-Cycle Cost (TSLCC) analysis; maintain the program and Program Cost and Schedule Baseline and Work Breakdown Structure (WBS) dictionaries; and publish weekly/bi-weekly reports from the Management Tracking System (MTS) and Operations Management Tracking System (OMTS) databases.

3.8.1.1 Progress During Report Period:

- Drafted a letter for RW-10 defining the Mined Geologic Disposal System (MGDS) cost data and schedule needed to support the Total-System Life-Cycle Cost (TSLCC) analysis for FY95.
- Assisted the Program Management Enhancement Task Force by working on tasks in support of the Program Management and Control Task Team. Discussed aspects of technical baseline performance assessment to include linkage to the schedule, and baseline. Discussed the integration of the work authorizations issued by the contracting officers with the project control change management process.
- Updated the FY95 Responsibility Assignment Matrix (RAM) and Budget distribution, based on RW-35 directions and produced a new RAM and corresponding Cost Performance Reports (CPRs) for OCRWM distribution.

3.8.1.2 Deliverables, Publications, and Presentations:

- Delivered the monthly Planning and Control System (PACS) Performance Measurements reports for month-end June 1994 to RW-15.
- Delivered Month-End Performance Measurement books to RW-15.

3.8.1.3 Planned Work for Next Month/Major Near-Term Milestones:

- Support the pre-review of the formats for the FY95 Workplans review presentations.
- Initiate preparation of OD Workplan review briefing to RW-35.
- Deliver the final "Monthly Report on Program Status as of June 30, 1994" to RW-35.

3.8.1.3 Planned Work for Next Month/Major Near-Term Milestones:

- Support the pre-review of the formats for the FY95 Workplans review presentations.
- Initiate preparation of OD Workplan review briefing to RW-35.
- Deliver the final "Monthly Report on Program Status as of June 30, 1994" to RW-35.

3.8.1.4 Variance Explanation:

• The cumulative cost variance of \$228K/19% is due to an underrun in three primary areas: 1) Program and Schedule Performance Analysis, resulting from a Program Summary Level Network not being available; 2) not performing the documention of the S/W procedure for the LAN; and 3) a reduced level-of-effort support for PACS Operations. In addition, the staff build-up occurred more slowly than planned over the course of the fiscal year. A Technical Direction Letter is in process to change the workscope from documenting S/W Procedure for the LAN to writing the Cost/Schedule estimating guidelines.

3.8.1.5 Issues and Concerns:

• None.

	1	993						1994				
	DCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
اس ۲۷ Program Cost &	nplement ACS		Updated OPSN						Time	Now> Revis PCSB	ed red)	Project Decision Schedule (deferred)
Schedule Control				IT IRB G	vew Requiremen X Interim Base uidance /X	i) ines		Scenario Program Base	A APlanning IR8 Submissi			
IRB Support ເ	:	Ē								:		
TSLCC Analysis and Report			Bench Mark New Models		Update Submission & Scenarios					Draft Repo (dele	l nted)	Final Report (delerred)
Generation									6 6 6 7 7 7			
Cost Analysis L												
Legend: Contract Deliverable Date -	Planning (Dale · 🗸		L = LOE	·		· · · · · · · · · · · · · · · · · · ·		· · · · · · · · · · · · · · · · · · ·	P	C 1527/SCHED	ULE/JUL

[NOTE: Program Cost and Schedule Baseline (PCSB) and Product Data Sheet (PDS) Interim Baselines and TSLCC completion have been delayed because of incorporation of the Proposed Program Approach. A Technical Direction Letter (TDL) is being prepared to revise deliverable dates.]

Figure 3-71. Program Control and Administration Activity Schedule

										Actuals Thru 7/3	1/1994	·····	
				D B -09-3	5-00 PR	OGRAI	M CONI	TROLA	ND ADI	MINISTR	ATION		
	1. 1. 50147510041 HI SAVY7100	800 - 800 - 200 - 800 - 80		*-		*	*	×	× ~	*	~	*	*
	M/E	о Т ост	NOV		JAN	FEB	MAR			 			
	[-		- WAD		FORECA	5T —	• EAR	INED VALUE -		ACTUAL		FUNDING	ן ר
													-
		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	115	138	117	150	137	153	121	131	146	123	140	190
	FORECAST	83	126	106	117	66	70	129	151	234	137	190	197
	EARNED VALUE	112	129	121	133	123	144	113	174	55	125		
MONTH	MONTH ACTUAL	83	126	106	117	66	70	126	78	119	110		
	VAR/SCH	(3)	(9)	4	(17)	(14)	(9)	(8)	43	(91)	2		
	VAR/COST	29	3	15	16	57	74	(13)	96	(64)	15		
	WAD	115	253	370	520	657	810	931	1,062	1,208	1,331	1,471	1,661
	FORECAST	83	209	315	432	498	568	697	848	1,082	1,219	1,409	1,606
	EARNED VALUE	112	241	362	495	618	762	875	1,049	1,104	1,229		
CUM	ACTUAL	83	209	315	432	498	568	694	772	891	1,001		
	VAR/SCH	(3)	(12)	(8)	(25)	(39)	(48)	(56)	(13)	(104)	(102)		
	VAR/COST	29	32	47	63	120	194	181	277	213	228		
	FY94 FUNDING	200	500	1,323	1,323	1,323	1,423	1,423	1,423	1,673	1,659	1,659	1,659
FUNDING	PREV. FUNDED	0	0	0	0	0	C	0	0	0	0	0	0
	TOTAL FUNDING	200	500	1,323	1,323	1,323	1,423	1,423	1,423	1,673	1.659	1.659	1 659

		ND OO OC	- m DDoo		~~						•				
	L	Pro-20	-001110	HAN C	JUNIH	JE ANU	ADMN:	SIRAIIO	N]		
			FY	94 CRWM	SMBOPM	S DATA (\$0	00)								
					MEJULY						Actuals Thru	7/31/1994			
		CURRENT	ACINTH				RSC	AL YEAR TO	DATE		4	AT COMPLET	E		
TITLE		EARNED		VARIA	WCE		EARNED		VARIA	NCE					
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC		
FY'94 Discrete	42	44	24	2	20	425	323	339	(102)	(16	517	516	- 1		
FY94LCE	LLOE 81 81 86 0 (5) 905 905 660 0 245 1,144 1,088 56														
Sublotal FY 94	at D2 81 81 86 0 (5) 905 966 0 245 1,144 1,088 56 Subboai FY'94 123 125 110 2 15 1,330 1,228 999 (102) 229 1,661 1,604 57														
Deferred (FY93 to FY94) Discrete	0	0	0	o	0	0	0	0	0	0	o	0	0		
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0		
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	0	0		
Carryover Commitments (FY93 to FY94)	0	0	0	0	0	٥	0	٥	o	٥	o	0	0		
TOTAL	123	125	110	2	15	1,330	1,228	999	(102)	229	1,661	1,604	57		
Numbers may vary due to independent rounding.															
The following unauthorized undefinitized pending dealsi gations	; have been mar	de to both budg	jet and forecast												
- FYS3 Underun/Overun													ļ		
 FY93 Remaining Teammate Award Fee 															

ı

Figure 3-72. Program Control and Administration Cost and Schedule Summary

3.9 INFORMATION MANAGEMENT

3.9.1 Information Resources Management: B&R 09-36-00 WBS 9.3.6

MANAGER: V. M. Skrinak/C. Kerrigan

OBJECTIVE(S): Manage and operate the OCRWM and M&O Records Management Systems; operate OCRWM's Quality Records Center (QRC), Central Records Facility (CRF), and receipt and screening functions as well as M&O's Local Records Center (LRC), Document Control Center (DCC), receipt and screening functions, mail room, and Technical Information Center (TIC). Procure the Document Capture System (DCS) for evaluation and provide Records Management requirements input into InfoSTREAMS. Participate in the development of the Records Inventory Disposition Schedule (RIDS) and coordinate OCRWM Records Management Activities with other program participants. Develop, implement, and evaluate plans, policies, and procedures to facilitate the management of OCRWM program information, data, and records. Continue the implementation of the InfoSTREAMS system to provide office automation and information management capabilities. Prepare short-range, long-range, and acquisition plans for Information Technology Resources and install, support, operate, and maintain all M&O Automated Data Processing (ADP) resources.

3.9.1.1 Progress During Report Period

- Completed development of InfoSTREAMS (IS) Build 12.2 for delivery to Field Test on August 1, 1994. DEC acknowledged a problem with their Storage Monitor/ Distributed Services Library (SM/DSL) for NetWare implementation that has prevented Wide-Area Network (WAN) operability of the product and postponed plans for the pilot deployment to use the WAN. Coordinated with Systems Planning and Integration organization to participate as pilot group for the deployment of Increment 2.0. Continued Computer-Based Training (CBT) development and Quick Reference Guide updates.
- Provided the final InfoSTREAMS Overview Video to DOE/Public Affairs. Began approval process from both DOE and TRW to use the video at the NIRMA conference.
- Received approval from YMSCO for procurement of remaining equipment needed to support the two-site Records evaluation of LDMS after October 1, 1994.
- Completed query subsystem (indexed and full text search) User interface that was presented as part of the July LDMS demo.
- Updated the LSS cost model and provided costing data to the LSS Working Group. Provided assistance to the LSS Working Group meetings and participated in preparation of briefings.
- Provided Automated Forms System (AFS) user support at M&O/Las Vegas facility and training to M&O and SAIC forms designers. Continued to test CaLANdar

synchronization issues in a test environment in conjunction with Kenrob. Developing standard operating procedures for the help desk and technical support. Looking for a Help Desk automation tool to automate logging and track trouble calls, etc.

- Initiated plans for implementing M&O Monthly Summary Report database. Met with RW-14 and OCRWM Technical Management and Support Services to discuss implementation strategy for this database.
- Conducted NIRMA 1995 kick-off meeting. Attendees included representatives from Ogden Services, PRC, Duke, and RW-15 (co-chair of the Technical Program).
- Conducted a briefing on Correspondence Control Records Unit (CCRU) operations and service for Rich Minning, RW-2.
- Prepared updated versions of RW 1324.5 Records Management Program and RW 1324.2 OCRWM RIDS for discussion at Records Management Council meeting. Senior Records staff participated in the OCRWM Records Management Council meeting, July 18-20, 1994, in Albuquerque; the Council reached consensus concerning the establishment of an I-RIS Change Control Board.
- Prepared and conducted RIDS training for YMSCO participant Records Managers during the Records Management Council meeting and for Sandia National Labs/Geocenters Records management staff.
- Participated in a roundtable discussion with new HQ Office of HR and Administration management (RW-15) to provide background on IRM activities, future requirements, and issues.
- Participated in Software Advisory Group meetings in Denver on July 27-28, 1994. . Received assignment to participate as a member of Database Working Group to investigate issues concerning requirements for databases that store QA data.

3.9.1.2 Deliverables, Publications, and Presentations:

- Presented first of three progress demonstrations of the Licensing Data Management System (LDMS) to YMSCO and RW-15. Also presented a Video for Windows (VFW) demonstration of InfoSTREAMS Increment 2 on July 20, 1994 to RW-15.
- Presented InfoSTREAMS and LDMS overviews and demonstrations to members of the NWTRB staff on July 13, 1994.
- Presented a briefing on CCRU operations to RW-1. RW-2 requested that training on correspondence be provided to all OCRWM HQ staff.
- Delivered the FY95 ADP Short-Range Site Plan to OCRWM HQ on July 29, 1994.

• Completed and implemented M&O Vienna Computer Protection Plan, Revision 1, on July 1, 1994.

3.9.1.3 Planned Work for Next Month/Major Near-Term Milestones:

- Initiate I2.0 pilot deployment to Systems Planning and Integration organization pilot group in Vienna.
- Continue LDMS efforts towards second demonstration; tentatively rescheduled for mid-August.
- Continue LSS cost model refinements and costing runs for LSS based on scenarios.
- Provide support at LSS Working Group meetings.
- Review I-RIS import utility design with Las Vegas developers.
- Initiate activity for Standard Operating Procedures to support LDMS Operations Plan.
- Complete text and image data load for test database for LDMS.
- Continue monitoring and coordinating CaLANdar implementation.
- Coordinate attendance to RW-1 staff meeting to brief kickoff of OCRWM Records, Module 2 training.
- Attend and host booth at annual NIRMA conference.
- Attend YMSCO Records meeting off site in Michigan.
- Rewrite of records QA procedures to be in compliance with QAP-17.1Q.
- Continue preparation of user procedures for RIDS implementation.
- Continue research and preparation of position paper on long-term storage options.
- Complete revision of the Software Management Site Plan for review.

3.9.1.4 Variance Explanation:

• The current period cost variance of \$302K/20% is due to the delay in booking of ITR Management and InfoSTREAMS ODC. The actual costs will be reflected in future months.

3.9.1.5 Issues and Concerns:

• None.

		1993						1994				
	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEF
									Time	Now ->		
1 RM L				•								
			loitiai 1.4		loitista loon							
			S/W Basei	ine	Field Test	Vetr 2.0					LDM: Open	S Initial ating
											Cape	bility
	initial t	3	Increment:	2.1	hitid berry						; initiate	
- Information Systems	S/W Ba	iseline	Review	145	S/W Basein	ent 2.0 e					InfoSTREA 2.0 Pilot De	MS (picymen)
- momation systems L			DCS System									
			Integration Te and Report	st								
			▼									
			Approved RIDS Manua	4	RW Directive	5						
- OCRWM Records		_									<u> </u>	
·····												

[NOTE: In the process of being re-baselined.]

Figure 3-73. Information Resource Management Activity Schedule

										Actuals Thru 7/31	/1994		
					DB-09-5	36-00 IN	FORMA	TION N	MANAG	EMENT			:
	18 16 14 501750044 HI 8 5917700 4 2	.000 T .000 T .000 T .000 T .000 T .000 T .000 T	-	*	*	¥	***	*****	*		*	*	ж. А
	-	0										+	4
	M /E	001	NOV	DEC	JAN	FEB	MAR	APR		JUN	A	<u></u>	7
	Ľ	<u>C</u>	- WAD	<u>*</u>	FORECA	.57	• EAF	ANED VALUE		ACTUAL	<u>X</u>	FUNDING	
	1	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	852	897	965	1,033	815	823	935	1,425	1,405	1,481	2,286	3,554
	FORECAST	852	897	965	1,033	815	823	962	1,199	1,411	1,633	2,345	2,817
	EARNED VALUE	852	897	965	1,033	815	823	935	1,425	1.406	1,481		
MONTH	MONTH ACTUAL	852	897	965	1,033	815	823	935	1,425	1,299	1,179		
	VAR/SCH	0	0	0	Û	0	0	0	0	1	0		
	VAR/COST	0	0	0	0	0	0	0	0	107	302		
	WAD	852	1.749	2,714	3,747	4,562	5,385	6,320	7,745	9,150	10,631	12,917	16,471
	FORECAST	852	1,749	2,714	3,747	4,562	5,385	6,347	7,546	8,957	10,590	12,935	15,752
	EARNED VALUE	852	1,749	2,714	3,747	4,562	5,385	6,320	7,745	9,151	10,632		
CUM	ACTUAL	852	1,749	2,714	3,747	4,562	5,385	6,320	7,745	9,044	10,223		
	VAR/SCH	0	0	0	0	0	0	0	0	1	1		
	VAR/COST	0	0	0	0	0	0	0	0	107	409		
	FY94 FUNDING	1,020	2,702	12,704	12,704	12.704	12,704	12,704	12,704	12,704	12,559	12,559	12,559
FUNDING	PREV. FUNDED	4,179	4,179	4,179	4,179	4,179	4,179	3,891	3,890	3,890	3,890	3,890	3,890
	TOTAL FUNDING	5,199	6,881	16,883	16,883	16,883	16,883	16,595	16,594	16,594	16,449	16,449	16,449

		D	B-09-36-0 FM	0 INFO	RMATIC SM80PM	ON MAN S DATA (\$0		NT			Actuals Thru	7/31/1994			
·····	1	CURPENT M	IONTH				RSC	AL YEAR TO	DATE		A	TCOMPLET	E		
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE					
	BUDGET	VALUE	actuals	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	জ্য	BUDGET	FCST	VAC		
FY94 Discrate	0	0	0	0	0	17	18	14	1	4	23	21	2		
ALOE 1,240 1,240 834 0 406 8,178 8,178 7,683 0 495 12,691 12,178 513															
Subtotal FY94	Subtobal FY94 1,240 1,240 834 0 406 8,195 8,196 7,597 1 439 12,714 12,199 515														
Deferred (FY93 to FY94) Discrete	521	515	6												
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	221	221	221	0	0	234	234	0		
Subtotal Deferred	0	0	1	0	(1)	742	742	744	0	(2)	755	749	6		
Canyover Commitments (FY93 to FY94)	241	241	344	0	(103)	1,693	1,693	1,781	0	(88)	3,001	2,803	196		
TOTAL	1,481	1,481	1,179	0	302	10,630	10,631	10,222	1	409	16,470	15,751	719		
Numbers may vary due to independent rounding.															
The following unauthorized/undefinitized pending deckligation	ons have been ma	de to both bud;	jet and forecast												
- FYS3 Underrun/Overrun															
FY93 Remaining Teammate Award Fee															

Figure 3-74. Information Resource Management Cost and Summary Schedule



 \rightarrow

INTENTIONALLY LEFT BLANK

 \rightarrow

WP.235

-

146

APPENDIX A

~

INTENTIONALLY LEFT BLANK

•

										Actuals Thru 7/3	1/1994		
· ·	14 12 50755004 21 5897500 4 2 2	0.000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000 0.0000		/		ASTE N	MANAG	EM EN T	SYSTE	M S		*	20 **
	N /E	0 0 0 0 0 0 0 0 0 0 0 0 0 0	NOV 	DEC	JAN FOREC	FEB	۱	A P R ARNED VALUE	H AY	JUN — ACTUAL	, 101	LUG S	-+ SEP
		001	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	8,722	8,517	8.468	9,771	9,128	10.062	9,532	10,137	10,830	9,983	11,517	21,043
	FORECAST	8.054	7,760	7,836	8,849	8.034	9,981	10.116	9.835	10.714	10,301	14,326	22,301
	EARNED VALUE	8,442	7.893	8.457	8.844	8.260	9,135	8,836	10,261	9,957	10,615		
MONTH	MONTH ACTUAL	8,054	7,760	7,836	8.849	8.034	9,981	9,956	9,799	10.328	9,089		
	VAR/SCH	(280)	(624)	(11)	(927)	(868)	(927)	(696)	124	(873)	632		
<u> </u>	VAR/COST	388	133	621	(5)	226	(846)	(1,120)	462	(371)	1,526		
	WAD	8.722	17.239	25,707	35,478	44,606	54,668	64,200	74,337	85,167	95,150	106,667	127,710
	FORECAST	8,054	15,814	23,650	32,499	40,533	50,514	60,630	70,465	81,179	91,480	105,806	128,107
	EARNED VALUE	8,442	16,335	24.792	33,636	41,896	51,031	59.867	70.128	80.085	90,700		
CUM	ACTUAL	8.054	15.814	23,650	32.499	40,533	50,514	60,470	70,269	80,597	89,686		
	VAR/SCH	(280)	(904)	(915)	(1.842)	(2,710)	(3,637)	(4,333)	(4,209)	(5,082)	(4,450)		<u> </u>
	VAR/COST	388	521	1,142	1,137	1.363	517	(603)	(141)	(512)	1,014		
]	FY94 FUNDING	8.400	20.400	74,036	74.036	74,036	92.386	93.410	93,709	102,109	101,142	101,142	101,142
FUNDING	PREV. FUNDED	21.961	21,961	21,961	21,961	21,961	21.961	20,131	19,614	19,614	20,519	20,519	20,519
L	TOTAL FUNDING	30,361	42,361	95,997	95,997	95,997	114,347	113,541	113,323	121,723	121,661	121,661	121,661

Г			W/AST			MT eve	TEME								
			VVHOI			NI 313							1		
			F.	34 CHWIVE	SNBOHN	SUAIA (SU	UU)								
	.				WE JULY						Actuals Thru	7/31/1994			
		CURRENT N	KONTH				ASC	AL YEARTON	DATE		A	T COMPLET	£		
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE					
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC		
FY94 Discrete	2,666	3,348	2,481	682	867	27,555	23,268	25,671	(4,287)	(2,403)	33,676	34,902	(1,226)		
FY94 LOE	4 LOE 6,163 6,190 5,669 27 521 56,693 56,721 54,189 28 2,532 74,275 74,399 (124)														
Subtotal FY94	Subtotal FY94 8,829 9,538 8,150 709 1,388 84,248 79,969 79,860 (4,259) 129 107,951 108,301 (1,350)														
Deferred (FY'93 to FY'94) Discrete	Subtrai Fr34 8,829 9,538 6,150 7.09 1,388 84,246 79,960 (4,259) 129 107,951 105,901 (1,350) erred (Fr33 to Fr94) Discrete 248 163 156 (85) 7 2,117 1,926 1,823 (191) 103 2,719 2,427 292														
Deferred (FY'93 to FY'94) LOE	238	249	112	11	137	2,045	2,045	2,066	0	(21)	2,760	2,596	164		
Subtotal Deferred	486	412	268	(74)	144	4,162	3,971	3,889	(191)	82	5,479	5,023	456		
Carryover Commitments (FY'93 to FY'94)	668	665	671	(3)	(6)	6,740	6,740	5,937	0	803	9,807	9,310	497		
TOTAL	9,983	10,615	9,089	632	1,526	95,150	90,700	89,686	(4,450)	1,014	127,710	128,107	(397)		
Numbers may vary due to independent rounding.															
The following unauthorized undefinitized pending deobligation	s have been ma	de to both budg	pet and forecast												
- FY93 Underrun/Overrun															
- FY93 Remaining Teammate Award Fee															

Figure A-1. Total Program -Waste Management System

25



The staff month chart above depicts only direct support FTEs. For the month of July, 140.5 indirect FTEs were in place for the M&O.

Figure A-2. Total Program - Waste Management System Staffing

							<u></u>			Actuals Thro 7/3	1/1394	· · · ·	·
				ΥI	UCCA M	OUNT	AIN SIT	E CHAI	RACTE	RIZATIO	N		
	60	T 000.											fa.
												· y	-x
	50	.000 +								¥		202	
							<u>ж</u>	x					
	§ 40	.000 +					/						
	SDC												
	بة 2 30	.000 +		×		¥							
	I SE			/		_	- St						
	17 20	.000 +			_								
	A												
				- The second sec									
	10	*	- State										
		***					,	1.					_
	M/E	0 0 C T	NOV	DEC	JAN	FEB	NAR	APR	NAY	, AUL	JUL /		
					LOBICA		C A	DALD VALUE		- ACTUAL	¥	- SUNDING	7
	L		***	~~~~			• •						
		007	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	4,199	4.302	4.244	4,891	4.729	5,181	4,802	4,851	5,035	4,468	4,922	5,711
	FORECAST	4.023	4,117	3,816	4,633	4,188	5.243	5.042	4,513	5,110	4,825	6.066	7.325
	EARNED VALUE	4,050	3,718	4,311	4,203	4.224	4,511	4,538	5.004	4.504	4,940		L
MONTH	MONTH ACTUAL	4.023	4.117	3.816	4,633	4.188	5.243	5,042	4,513	5,110	4,825		<u> </u>
	VAR/SCH	(149)	(584)	67	(888)	(505)	{670)	(264)	153	(531)	472		<u> </u>
	VAR/COST	27	(399)	495	(430)	36	(732)	(504)	491	(606)	115		
	WAD	4.199	8.501	12.745	17.636	22,365	27,546	32,348	37,199	42,234	46,702	51,624	57.335
	FORECAST	4.023	8,140	11,956	16,589	20,777	26,020	31,062	35,575	40.685	45,510	51,576	58.901
	EARNED VALUE	4,050	7.768	12,079	16.282	20,506	25,017	29,555	34,559	39.063	44,003		I
CUM	ACTUAL	4.023	8,140	11.956	16.589	20.777	26.020	31.062	35.575	40.685	45,510		┝────
	VAR/SCH	(149)	(733)	(666)	(1.354)	(1.859)	(2.529)	(2,793)	(2,640)	(3,171)	(2,699)		
	VAR/COST	27	(372)	123	(307)	(271)	(1.003)	(1,507)	(1.016)	(1,622)	(1,507)		
	FY94 FUNDING	4,113	9,895	26.675	26.675	26.675	41.072	41,072	41.072	48,954	49,490	49,490	49,490
FUNDING	PREV. FUNDED	3,366	3,366	3,366	3.366	3,366	3,356	2,584	2.278	2,278	50 670	3,183	3,183
	TOTAL FUNDING	7,479	13,261	30,041	30,041	30,041	44,438	43.656	43,350	51,232	52,073	52,673	52,673

		YU			SITEO	HARAC		ION						
					ME JULY		,				Actuals Thru	7/31/1994		
	1	CURPENT N	IONTH				RSC	AL YEAR TO	DATE		A	TCOMPLET	Ε	
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE				
	BUDGET	VALUE	ACTUALS	SCHED	851	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
r94 Discrete 1,710 2,155 1,663 445 492 17,870 15,144 16,355 (2,726) (1,211) 21,865 21,259 606 r04_07E 2,614 2,611 2,911 27 (270) 26,704 26,731 27,054 27 (323) 32,953 34,975 (2,022)														
Y94 LOE 2,614 2,641 2,911 27 (270) 26,704 26,731 27,054 27 (323) 32,953 34,975 (2,022)														
$\begin{array}{c c c c c c c c c c c c c c c c c c c $														
Subtotal FY94 4,324 4,736 4,574 4/2 222 44,574 41,675 43,409 (2,099) (1,534) 56,234 (1,416) xterred (FY33 to FY34) Discrete 0 0 0 0 0 189 0 (189) 0 189 (189)														
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0	
Subtotal Deferred	0	٥	0.	0	0	0	0	189	0	(189)	0	189	(189)	
Carryover Commitments (FY 93 to FY 94)	144	144	251	0	(107)	2,129	2,129	1,911	0	218	2,518	2,477	41	
TOTAL	4,468	4,940	4,825	472	115	46,703	44,004	45,509	(2,699)	(1,505)	57,336	58,900	(1,564)	
Numbers may vary due to independent rounding.														
The following unauthorized undefinitized pending deobliga	ions have been ma	de to both budj	get and forecast											
- FY93 Underrun Overrun														
 FY93 Remaining Teammate Award Fee 														

FY93 Remaining Teammate Award Fee

Figure A-3. Yucca Mountain Site

-

~

~----



.Σ...

Figure A-4. Yucca Mountain Site Staffing

					······			•		Actuals Thru 7/31	/1934		
					MON	ITOREI) RETR	IEVABI	LE STO	RAGE			
	16	.000 -											
									······································	¥.			14
	14	.000 +					×				· · · · · · · · · · · · · · · · · · ·	*	*
												6. ²	
	2					/				_	0		
	§ 10	.000 +		×	·····×	·····×.			_				
	ŧ							~	- F				
	28	.000		/			~						
	1 6	.000 +	/			~							
	õ												
	4	.000 +	X										
	,	000 +		- All									
	-												
		o 	····									+	-
	M /E	007	NOV	DEC	JAN	FEB	MAR	APR	NAY	JUN	JUL A	.UG 5	έP Π
	-		- WAD		FORECA	st —	• E AI	RNED VALUE		ACTUAL	×	FUNDING	
											1813	AU.0	CED.
		001	NOV	DEC	JAN	FEB	MAH	1 046	1.052	JUN	1 061	1 070	2 024
	WAD	1.098	1,035	1,077	1.200	070	1,207	1,000	1.003	1.230	1,001	1 343	2 488
	FORECASI	1,013	1 0 2 2	1.018	1.042	1 060	1 155	848	1.071	1 177	1,013		
HONTH	HONTH ACTUAL	1 013	804	1 019	1.142	970	1.251	1.091	1.008	1,120	875		
MORTH	VARISCH	(123)	(13)	(81)	11081	(51)	(132)	(238)	18	(79)	(48)		
	VAB/COST	(38)	128	(22)	(44)	90	(96)	(243)	63	48	138		
	WAD	1,098	2,133	3,210	4,416	5,527	6,814	7,900	8,953	10,209	11,270	12,349	14,383
	FORECAST	1,013	1,907	2 925	4,067	5,037	6.288	7,379	8,387	9,516	10,810	12,153	14,641
	EARNED VALUE	975	1.997	2,993	4.091	5,151	6,306	7,154	8,225	9,402	10,415		
сим	ACTUAL	1.013	1.907	2,925	4.067	5,037	6.288	7.379	8.387	9,516	10,391		
	VAR/SCH	(123)	(136)	(217)	(325)	(376)	(508)	(746)	(728)	. (807)	(855)		
	VAR/COST	(36)	90	86	24	114	18	(225)	(162)	(114)	24		
	FY94 FUNDING	985	2.243	8,216	8,216	8.216	11,883	12.907	12,907	12,907	11,839	11,839	11,839
FUNDING	PREV. FUNDED	1.884	1.884	1.884	1.884	1.884	1.884	1,633	1,511	1,511	1,511	1,511	1,511
	TOTAL FUNDING	2.869	4.127	10,100	10,100	10,100	13,767	14,540	14.418	14,418	13,350	13,350	13,350

			MONITO										
					MEJULY		,				Actuals Thru	7731/1984	
	1	CURRENT N	IONTH				RSC	AL YEAR TO	DATE		A	TCOMPLET	£
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE			
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	7200	BUDGET	RCST	VAC
EV94 Discrete	207	186	257	(21)	(71)	3,338	2.545	3,907	(793)	(1,362)	3,713	5,470	(1,757)
FY941 CE	775	775	546	0	229	6,810	6,810	5,555	Ō	1,255	9,177	7,971	1,206
Y94 LOE 775 775 546 0 229 6,610 6,810 5,555 0 1,255 Subtotal FY94 982 961 803 (21) 158 10,148 9,355 9,462 (793) (107)													(551)
Deferred (FY93 to FY94) Discrete	30	2	50	(28)	(48)	444	382	395	(62)	(13)	629	453	176
Deferred (FY'93 to FY'94) LOE	50	50	23	0	27	205	205	147	0	58	329	261	68
Subtotal Deferred	80	52	73	(28)	(21)	649	587	542	(62)	45	958	714	244
Carryover Commitments (FY 93 to FY 94)	0	0	(1)	o	1	472	472	388	0	84	534	487	47
TOTAL	1.062	1,013	875	(49)	138	11,269	10,414	10,392	(855)	22	14,382	14,642	(260)
Numbers may very due to independent rounding. The following unauthorized undefinitized pending deobiligati	ons have been ma	de to both budj	jet and ibrecast										

P153 Underun/Overun
 P153 Remaining Teammate Award Fee

.

_·~~



r										Actuals 1 hru 7/31	/1904		
						TRANS	PORTA	TION S	YSTEM				
	14	.000 T		~		<u>.</u>	X		••*	2			n l
				/	·····,.	·····				·····	X	*	ж.
	12	.000 +									/	<u> </u>	
	- 10	000		/								<i>A</i> .	
	SORA		/	;						~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~			
	500¥. 8	.000 +							~~				
	2							_0_					
	52 6 ¥	.000 \$					-2						
	Louis Contraction	Î					-						
	4												
	2	.000 +	-										
		-											
		o [+	-
	M /E	0 C T	NOV	DEC	JAN	FEB	MAR	APR	NAY	NUL	JUL A	ug s	SEP
ł	-		- WAD		+0AECA	st —	• E AI	ANED VALUE		- ACTUAL	×	FUNDING	
	r	007	NOV	DEC	IAN	658	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	965	793	754	1.002	918	1.087	1,138	1,161	1,194	1,197	1,321	2,145
	FORECAST	814	465	604	599	599	978	1,302	1,111	971	765	2,588	2,394
	EARNED VALUE	987	802	719	919	643	1.027	969	1,068	1.067	1,519		
MONTH	MONTH ACTUAL	814	465	604	599	599	978	1.302	1,111	971	765		
	VAR/SCH	21	9	(35)	(83)	(275)	(60)	(169)	(93)	(127)	322		
	VAR/COST	173	337	115	320	44	49	(333)	(43)	96	754		
	WAD	966	1,759	2.513	3,515	4.433	5.520	6.658	7.819	9.013	10,210	11,531	13,676
	FORECAST	614	1.279	1,663	2.482	3.081	4,059	5,361	6.472	7.443	8,208	10,796	13,190
	EARNED VALUE	987	1,789	2.508	3,427	4.070	5.097	6.066	7,134	8.201	9,720		
сим	ACTUAL	814	1.279	1.883	2.482	3,081	4,059	5,361	6,472	7.443	8,208		
	VAR/SCH	21	30	(5)	(88)	(363)	(423)	(592)	(685)	(812)	(490)		
	VAR/COST	173	510	625	945	989	1,038	705	662	758	1,512		
	FY94 FUNDING	756	1.839	8,999	8,999	8,999	9.159	9.159	9,159	9,159	9,035	9,035	9,035
FUNDING	PREV. FUNDED	4,455	4.455	4,455	4,455	4,455	4.455	4.252	4.223	4.223	4,223	4,223	4,223
L	TOTAL FUNDING	5.211	6.294	13.454	13,454	13.454	13,614	13,411	13,382	13,382	13,258	13.258	13,258

			TR	ANSPO		N SYST	EM m						
					WEJULY		~~/				Actuals Thru	7731/1994	
		CLERENT N	IONTH				FISC	AL YEAR TO	DATE		4	TCOMPLET	E
TILE		EARNED		VARIA	NCE		EARNED		VARIA	NCE			
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BLDGET	FCST	VAC
Part Discrete 496 809 366 323 443 3,906 3,425 3,362 (483) 63 5,035 4,965 70													
Y94 Discrete 486 809 365 323 443 3,908 3,425 3,362 (483) 63 5,035 4,965 7 γ94 LOE 320 320 299 0 21 3,061 3,061 2,483 0 578 4,273 3,644 62													
Subtotal FY94	806	1,129	665	323	464	6,969	6,486	5,845	(483)	641	9,308	8,609	699
Deferred (FY93 to FY 94) Discrete	69	57	4	(12)	ន	304	296	12	(8)	284	450	395	55
Deferred (FY'93 to FY'94) LOE	82	93	14	11	79	1,024	1,024	1,076	0	(52)	1,362	1,512	(150)
Subtotal Deferred	151	150	18	(1)	132	1,328	1,320	1,068	(8)	232	1,812	1,907	(95)
Carryover Commitments (FY93 to FY94)	240	240	81	٥	159	1,914	1,914	1,274	D	640	2,557	2,673	(116)
TOTAL	1,197	1,519	764	322	755	10,211	9,720	8,207	(491)	1,513	13,677	13,189	488
Numbers may vary due to independent rounding. The following unauthorized undefinitized pending deobligat	ons have been ma	de to both budț	pet and forecast										

FY93 Underrun/Overrun

FY93 Remaining Teammate Award Fee

Figure A-7. Transportation

.

~ ~



*NOTE: Jan - May Actuals Excludes WBO

									···· ··· ··· ···			
									•			
		-			τάτιο		TEM					
I		I		SF OR		M 313						
	0.07	NOV	DEC	TAN	BED	MAD	4.DD	76437				000
Forecast TRW/TM	30.6	21.1	35.4	JAN	27.0	25 0	APR	MAI	JUN	JUL	AUG	SEP
Budget TDW/TM	30.0	25.0	33.4	35.4	37.5	35.5	30.0	30.8	30.2	35.6	38.2	37.2
Actuals TDW/TM	33.9	33.0	35.0	35.7	34.3	35./	37.9	37.3	37.3	38.3	38.1	43.3
ACTUAIS I KW/IM	30.6	31.1	35.4	34.1	39.3	35.9	38.6	38.8	36.2	35.6		
					NIDOCTO							

Figure A-8. Transportation Staffing

										Actuals They 7/31	1/1994		
	2.0 1.6 9117500411 1.1 8 117500411 11 1.0 8 11700 6 4 2		*	*		W A S	STE ACO	CEPTAN	IСЕ ————————————————————————————————————	×	*	*	×
	M/E	۰ ۵ ۲۰۰		DEC		FEB		APR	NAY			ug s	-1 E P
	- T-		WAD		FORECAS	.T T.	•	NED VALUE -		ACTUAL	×,	UNDING	ן ך
	L												-
	·		r									-	
		001	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	120	AUG	SEP
1	WAD	143	143	123	141	132	146	134	144	147	150	142	297
	FORECAST	131		174	110	161	1/5	160	210	147	130	573	140
	EARNED VALUE	142	142	121	138	139	146	134		117	164		
MONTH	MONTH ACTUAL	131		1/4	110	101	1/5	100			·····		
1	VAR/SCH	() 		(2)	(3)	(22)	(201	(26)	(88)	30	(34)		
┠	WAD	1,12	282	400	550	682	828	962	1,106	1,253	1,383	1,525	1,822
	EORECAST	143	240	418	526	687	862	1.022	1.232	1,349	1,513	1,686	1,881
	EADNED VALUE	142	294	405	543	682	828	962	1,106	1,253	1.383		
C114	ACTUAL	192	24.2	416	526	687	862	1.022	1.232	1.349	1.513		
	VAR/SCH	/11	(2)	(4)	/71	0	0	0	0	0	0		
	VAR/COST	, , , ,	42	(4)	17	/51	(34)	(60)	(126)	(96)	(130)		
	FY94 FUNDING	122	297	1,446	1,446	1,446	1,446	1.446	1.446	1,446	1,432	1,432	1.432
FUNDING	PREV. FUNDED	539	539	539	539	539	539	511	501	501	501	501	501
	TOTAL FUNDING	661	836	1,985	1.985	1,985	1.985	1,957	1,947	1,947	1,933	1,933	1,933

			FM	WASTE			30)								
					WE JULY	•	,				Actuals Thru	7/31/1994			
	1	CURRENT N	KONTH				RSC	AL YEAR TO	DATE		A	TCOMPLET	E		
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE					
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC		
FV94 Discrete	24 Discrete 19 19 14 0 5 31 31 15 0 16 121 74 47 94 LOE 103 103 120 0 (17) 1,065 1,055 1,057 0 (422 1,311 1,412 (101)														
194 Discrete 194 LOE 103 103 120 0 (17) 1,055 1,055 1,057 0 (42) 1,311 1,412 (101) 102 122 134 0 (12) 1066 1,055 1,057 0 (42) 1,311 1,412 (101)															
MLDE 103 103 120 0 (17) 1,065 1,097 0 (422, 1,311 1,412 (10) Subtroal FY94 122 122 134 0 (12) 1,086 1,096 1,112 0 (25) 1,438 (54)															
Deferred (FY93 to FY94) Discrete	Subtotal FY94 122 122 134 0 (12) 1,086 1,012 0 (26) 1,432 1,486 (54) emed (FY93 to FY94) Discrete 0 0 0 0 37 37 49 0 (12) 37 50 (13)														
Deferred (FY'93 to FY'94) LOE	9	9	29	0	(20)	254	254	312	0	(58)	333	304	29		
Subtotal Deferred	9	9	29	0	(20)	291	291	361	0	(70)	370	354	16		
Carryover Commitments (FY93 to FY94)	0	0	0	0	0	8	8	39	0	(31)	21	40	(19)		
TOTAL	131	131	163	0	(32)	1,385	1,385	1,512	0	(127)	1,823	1,880	(57)		
Numbers may vary due to independent rounding.															
The following unauthorized/undefinitized pending decidi gati	ons have been ma	de 10 both bud	get and forecast												
- FY93 Underrun/Overrun															
 FY93 Remaining Teammate Award Fee 															

FY93 Remaining Teammate Award Fee

Figure A-9. Waste Acceptance

•

 \sum

الرياحي ال

_~__



Figure A-10. Waste Acceptance Staffing

.

·										Actuals Thru 7/31	/1994		
						QUA	LITYA	SSURA	NCE				
	4.0 3.6 SINGGOOL 2.6 EL 2.0 EL 2.0 1.6	100 - 100 - 10		*	*		×	×	X	×		*	R X
	N /E	0.00	NOV) DEC	JAN FORLCA	FEB	M AR	APR NED VALUE	NI A Y	JUN - ACTUAL	JUL A		
r	Γ	OCT	NOV	DEC	JAN	FFB	MAB	APR	MAY	JUN	JUL	AUG	SEP
	WAD	277	266	261	268	273	296	274	297	301	262	296	561
	EORECAST	206	299	206	292	302	323	284	373	326	263	297	457
	FARNED VALUE	277	266	261	268	273	296	274	297	301	262		
MONTH	MONTH ACTUAL	206	299	206	292	302	323	275	326	287	260		
	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	71	(33)	55	(24)	(29)	(27)	(1)	(29)	14	2		
	WAD	277	543	804	1.072	1.345	1,641	1.915	2.212	2,513	2,775	3,071	3.632
1	FORECAST	206	505	711	1.003	1.305	1.628	1,912	2,285	2,611	2,874	3,171	3,628
	EARNED VALUE	277	543	804	1.072	1,345	1,641	1,915	2,212	2,513	2,775		
CUM	ACTUAL	206	505	711	1.003	1,305	1,628	1.903	2,229	2,516	2,776		
1	VAR/SCH	0	0	0	0	0	0	0	0	0	0		
	VAR/COST	71	38	93	69	40	13	12	(17)	(3)	(1)		
	FY94 FUNDING	280	680	3.493	3,493	3.493	3,493	3,493	3,493	3.493	3,465	3,465	3,465
FUNDING	PREV. FUNDED	0	0	0	0	0	0	0	0	0	0	0	0
	TOTAL FUNDING	280	660	5,493	3.493	3,493	3,493	3.493	3.493	3,493	3,465	3,465	3,465

			FY		Y ASSI	JRANCE	E 00)		·····					
					ME JULY	•	•				Actuals Thru	7731/1994		
	1	CURRENT N	IONTH				RSC	AL YEAR-TO	DATE		A	TCOMPLET	E	
TILE		EARNED		VARIA	NCE		EARNED		VARIA	NCE				
	BLDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC	
Y34 Discrete 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0														
Prys LOE 262 262 247 0 15 2,724 2,684 0 40 3,465 3,528 (63)														
Y94 LOE 262 262 247 0 15 2/24 2/24 2/64 0 40 3,465 3,528 (63) Subtobal Pr'94 262 262 247 0 15 2,724 2,724 2,684 0 40 3,465 3,528 (63)														
Subtotal PY94 262 262 247 0 15 2,724 2,724 2,684 0 40 3,466 4,667 4,677 4,677 4,677 4,677 4,677 4,677 4,677 4,677 4,677 4,677 4,677 4,677														
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	0	0	0	0	0	0	0	0	
Subtotal Deferred	0	0	0	0	0	0	0	0	0	0	0	°	0	
Carryover Commitments (FY93 to FY94)	0	0	12	0	(12)	50	50	93	0	(43)	166	101	65	
TOTAL	262	262	259	0	3	2,774	2,774	2,777	0	(3)	3,631	3,629	2	
Numbers may vary due to independent rounding.														
The following unauthorized undefinitized pending deobliga	ions have been ma	de to both bud	get and forecast											
- FY93 Underrun/Overrun													1	
FY93 Remaining Teammate Award Fee														

FY93 Remaining Teammate Award Fee

Figure A-11. Quality Assurance

.

_ ___

 $\sim \sim$



Figure A-12. Quality Assurance Staffing

										Actuals Time 7/51	/1094		
				S	SYSTEM	S INTE	GRATI	ON ANE	осомя	PLIANCE			
	14	000 -											
	12	.000 +		*	·····X····	·X	······································	·····:::::::::::::::::::::::::::::::::			X	<u>*</u>	*
1												57	
	² 10	.000 +		1							-	~	
	AVSO			/						20			1
1	ž s	.000 +	/	,					-55	0			
	ž 9 6	.000 +	1										
	411		1										
	8 4	.000 1				-							
		Ĩ											
	2	.000 +											
		*											,
	N (F	0 +	;	;	IAN	558	MAR	APR	NAY	JUN	Jut A	ug s	-7 .EP
	 []	~									Y	1.00 (var)	- i
	Ľ		- * 40					ALC INICE		- ACTOR			
		001	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	910	810	792	919	863	918	884	918	1.174	1,109	1,160	1.883
	FORECAST	841	745	813	792	800	953	991	1,103	1.235	1,081	1,169	1.767
	EARNED VALUE	885	783	827	891	832	864	866	921	1,128	995		
MONTH	MONTH ACTUAL	8 41	745	813	792	800	953	876	945	1,140	816		
	VAR/SCH	(25)	(27)	35	(28)	(31)	(54)	(18)	3	(46)	(114)		
	VAR/COST	44	38	14	99	32	(89)	(10)	(24)	(12)	179		
	WAD	910	1,720	2.512	3,431	4.294	5.212	6,096	7.014	8,185	9,297	10.457	12.340
	FORECAST	841	1.586	2.399	3.191	3,991	4.944	5.935	7.038	8.273	9,354	10.523	12.290
1	EARNED VALUE	885	1,668	2.495	3,386	4,218	5.082	5.948	6,869	7.997	8,992		
CUM	ACTUAL	841	1.586	2,399	3,191	3.991	4.944	5.820	6.765	7.905	8,721		
	VAR/SCH	(25)	(52)	(17)	(45)	(76)	(130)	(148)	(145)	(191)	(305)		
I	VAR/COST	44	82	96	195	227	138	128	104	92	2/1		
	FY94 FUNDING	754	1.832	9.527	9,527	9,527	9.554	9.554	9.852	9.852	9,758	9,758	9,758
FUNDING	PREV. FUNDED	2.895	2.895	2.895	2.895	2,895	2.895	2,636	2.592	2.592	2,592	2.592	2,592
	TOTAL FUNDING	3,649	4.727	12,422	12.422	12,422	12.449	12,190	12.444	12.444	12,350	12.350	12,350

		S	STEMSI	NTEGR	ATION	AND CO	MPLIAN	ICE						
			F 1-	54 GANIIS	ME JULY		,				Actuals Thru	7/31/1984		
		CURPENT N	IONTH				RSC	AL YEAR TO	DATE		4	T COMPLET	E	
TITLE		EARNED		VARIA	NCE		EARNED		VARIA	NCE			1	
	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	VALUE	ACTUALS	SCHED	COST	BLOGET	FCST	VAC	
FY'94 Discrete	204	136	156	(68)	(20)	1,964	1,781	1,678	(183)	103	2,403	2,597	(194)	
794 LOE 617 617 532 0 85 5,716 5,716 5,645 0 71 7,356 7,872 (516) Statute EV 44 821 753 668 (68) 65 7,680 7,497 7,323 (153) 174 9,759 10,469 (710)														
Subtoal PY94 617 532 6 668 (68) 65 7,680 7,497 7,323 (183) 174 9,759 10,469 (710)														
Subtotal FY94 821 753 668 (60) 66 7,680 7,497 7,523 (163) 1/4 9,759 10,469 (710) xterred (FY93 to FY94) Discrete 143 105 101 (43) 4 812 690 6655 (122) 35 1,082 825 257														
Deferred (FY'93 to FY'94) LOE	97	97	45	0	52	342	342	310	0	32	502	285	217	
Subtotal Deferred	245	202	146	(43)	56	1,154	1,032	965	(122)	67	1,584	1,110	474	
Carryover Commitments (FY 93 to FY 94)	43	40	(17)	(3)	57	463	463	432	o	31	997	713	264	
TOTAL	1,109	995	817	(114)	178	9,297	8,992	8,720	(305)	272	12,340	12,292	48	
Numbers may vary due to independent rounding.														
The following unauthorized undefinitized pending deobligat	ions have been ma	de io boin budț	get and lorecast											
FYS3 Underrun/Overrun														
 FY93 Remaining Teammate Award Fee 														

Figure A-13. Systems Integration and Compliance

.

.



Figure A-14. Systems Integration and Compliance Staffing

Actuals True Tzerfugda													
	PROGRAM MANAGEMENT												
25.000 T													
				/		·····X.	·····	·····X·····				··	7 <u>8</u>
				1									/
20.000 +													
511000 IS.000													
}		000 ×							·		-		
10.000													
	2]					_						
	5	.000 +											
												1	
	M /E	0 C T	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL A	AUG 3	SEP
	L.		- WAU		FOREC			RNED VALUE		- ACTUAL	×	- FUNDING	7
	L												
		007	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	WAD	1.129	1.168	1.216	1,345	1,103	1.147	1.214	1.713	1.723	1,754	2,597	8,411
	FORECAST	1,027	1,129	1,205	1,261	1.013	1,057	1.246	1.519	1.825	1,910	2,691	7,673
UAUTU	EARNED VALUE	1,126	1,159	1.221	1.328	1,088	1,138	1,206	1,756	1,632	1,757		
MONIA	VARISCH	1,027	1.129	1.205	1,201	1,013	1,057	1.210	1,088	1,5/5	1,304		
	VABICOST	cc.		16	47	75	81	(0)	69	57	373		
	WAD	1,129	2 297	3.513	4.858	5,961	7 108	8.322	10 035	11 758	13.512	16 109	24 520
	FORECAST	1.027	2,156	3,361	4,642	5,655	6,712	7,956	9,477	11,503	13.213	15,904	23,577
СИМ	EARNED VALUE	1,126	2.285	3,506	4,834	5,922	7.060	8,266	10,022	11,654	13,411		
	ACTUAL	1.027	2.156	3.361	4,642	5,655	6,712	7,922	9.610	11,185	12,569		
	VAR/SCH	(3)	(12)	(7)	(24)	(39)	(48)	(56)	(13)	(104)	(101)		
	VAR/COST	99	129	145	192	267	348	344	412	469	842		
	FY94 FUNDING	1,390	3.815	15.679	15,679	15,679	15,779	15.779	15.779	16.297	16,122	16,122	16,122
FUNDING	PREV. FUNDED	8,822	8.822	8.822	8.822	8.822	8.822	8.516	8,510	8,510	8,510	8.510	8,510
	TOTAL FUNDING	10.212	12,437	24.501	24.501	24,501	24.601	24.295	24,289	24,807	24,632	24.632	24,632

PROGRAM MANAGEMENT FY94 CRWMS M&O PMS DATA (\$000) ME JULY Actuals Titru 7731/1594													
		RSC	AL YEAR TO	AT COMPLETE									
TITLE	EARNED VARIANCE			EARNED		VARIANCE							
	BUDGET	VALUE	ACTUALS	SCHED	Taco	BUDGET	VALUE	ACTUALS	SCHED	COST	BUDGET	FCST	VAC
FY94 Discrete	42	44	25	2	19	443	341	354	(102)	(13)	540	538	2
FY94 LOE	1,472	1,472	1,014	0	458	10,625	10,625	9,671	0	954	15,739	14,997	742
Subtotal FY94	1,514	1,516	1,039	2	477	11,068	10,966	10,025	(102)	941	16,279	15,535	744
Deferred (FY'93 to FY'94) Discrete	0	o	1	0	(1)	521	521	523	0	(2)	521	515	6
Deferred (FY'93 to FY'94) LOE	0	0	0	0	0	221	221	221	0	0	234	234	0
Subtotal Deferred	0	٥	1	0	(1)	742	742	744	0	(2)	755	749	6
Carryover Commitments (FY 93 to FY 94)	241	241	344	0	(103)	1,704	1,704	1,799	o	(95)	3,015	2,819	196
TOTAL 1,755 1,757 1,384 2 373 13,514 13,412 12,568 (102) 844 24,522 23,576 9									946				
Numbers may kary due to independent rounding													
The following unauthorized undefinitized percent gations have been made to begin and one of the second and the													
- Piss Undernun Commun													
F193 Remaining Teanmake Award Fee													

Figure A-15. Program Management

٠

- \

. <





<u>, 6 a - 6 5</u>

	n 1990 1997 - 19												
	access the sector of an analysis of the sector sector of the sector of t												
	Subman manageria de la superior de la su												
w	0	(1)	L.	(1)	0	L	2	0	0	0	0	0	ATOT
0	0	0	0	0	0	0	0	0	0	0	0	0	(1997) of EV93 of FV94)
			0	0	0	0	0	0	0	0	0	0	berneted listoticula
	0			0	0	0	0	0	0	0	0	0	301 (keY3 of 55Y3) beneled
				lo lo	0	0	ů.	0	0	0	0	0	Deferred (FYS3 to FYS4) Discrete
0	ľ	ľ	ľ	ľ	ľ	ľ	-	ľ	-			1	
(u)	0	(L)	1	ω	0	L	5	0	0	0	0	0	P6AJ IEKOKIPS
0	0	0	0	0	0	0	0	0	0	0	0	0	EASTICE
(i)	0	(L)	L I	(L)	0	L	2	0	0	0	0	0	etecsed by 24
2004	1504	13900B	1900	(GHOS	STAUTON	AALUE	BUDGET	1800	CEHOS	STAUTOA	AALUE	LECOME	
			30	AFAV	1	EVENED	1	30	WHAY	1	EMPRED		FULL
	CURRENT MONTH ROOM FIETE AT COMPLETE												
	(000\$) ATACI 2MFI CAM 2MMAD 4643												
	SUIDNDOR ROF TNEWTRULDA												
L													

Figure A-17. Adjustments

. .

eeR brewel elemanceT primemeR berg -

INTENTIONALLY LEFT BLANK

.

APPENDIX B

INTENTIONALLY LEFT BLANK

FY94 M&O MAJOR DELIVERABLE STATUS

≶
Ŕ
23
Ű,

WBS	MAJOR DELIVERABLE TITLE	DUE DATE	COMPLETE	BCR NUMBER	RESULT OF APPROVED BCR
1.2	ESFDR, REV. 2. (Activity No.12006)	30-Jun-94		YMP-94-026	ON HOLD
1.2	ESFDR, REV. 1. (Activity No.12009)	30-Sep-94		YMP-94-026	NEW DELIVERY DATE IS 30-SEP-94
1.2	TL STUDY FINAL REPORT. (Activity No.12029)	30-Sep-94			
1.2	WPPA/EM STUDY FINAL REPORT. (Activity No.12030)	30-Sep-94			
1.2	UPDATE OF SITE INVESTIGATIONS LONG-RANGE PLAN. (Activity No.12050)	29-Jul-94		YMP-94-025	NEW DELIVERY DATE IS 31-SEP-94
1.2	SITE CHARACTERIZATION PROGRESS REPORT #9. (Activity No.12106)	31-Jan-94	07-Feb-94 (Late)		
1.2	SITE CHARACTERIZATION PROGRESS REPORT #10. (Activity No.12107)	31-Jul-94	28-Jan-94 (Early)		
1.2	LICENSE APPLICATION ANNOTATED OUTLINE, REVISION 3. (Activity No.12112)	30-Nov-93	30-Nov-93 (On-Time)		
1.2	FINAL RECOMMENDATION FOR EPA STANDARD TO DOE. (Activity No.12130)	30-Apr-94	16-Mar-94 (Early)		
1.2	MANAGEMENT PLAN FOR 10 CFR 960 REVISION TO DOE. (Activity No.12131)	30-Nov-93	14-Jan-94 (Late)		
1.2	PROCESS FOR EVALUATING SUITABILITY OPTIONS ANALYSIS PAPER (Activity No. 12132)	29-Jul-94		YMP-94-037	CHANGED NAME, DELIVERY DATE & MOVED TO WBS 120506
1.2	SITE SUITABILITY METHODOLOGY IMPLEMENTATION PLAN TO DOE (Activity No.12756)	30-Sep-94		YMP-94-037	CHANGED NAME, DELIVERY DATE & MOVED TO WBS 120506
1.2	DESIGN PACKAGE 2B (Activity No.12137)	30-May-94	06-Apr-94 (Early)	YMP-94-022	
1.2	DESIGN PACKAGE 1C (Activity No.12138)	15-Apr-94	06-May-94 (Late)		
1.2	DESIGN PACKAGE 2C (Activity No.12139)	29-Jul-94		YMP-94-012	NEW DELIVERY DATE IS 14-SEP-94
WBS	MAJOR DELIVERABLE TITLE	DUE DATE	COMPLETE	BCR NUMBER	RESULT OF APPROVED BCR
-----	--	------------	-------------------------	------------	------------------------------------
1.2	BASIS FOR DESIGN DOCUMENT (Activity No.12140)	30-Sep-94			
1.2	DESIGN PACKAGE 1D (Activity No.12142)	30-Sep-94			
1.2	DESIGN PACKAGE 8B (Activity No.12144)	30-Sep-94		YMP-94-007	DELETED FROM WAD
1.2	SITE DEVELOPMENT PLAN (Activity No.12149)	31-Aug-94			
1.2	FINAL 1994 PROJECT PLAN (Activity No.12353)	11-Jul-94*	11-Jul -94 (On-Time)	YMP-94-021	30 DAYS AFTER YMSCO ACCEPTS DRAFT
1.2	FINAL 1995 PROJECT PLAN (Activity No.12356)	01-Sep-94*		YMP-94-024	45 DAYS AFTER YMSCO ACCEPTANCE
1.2	UPDATE REPOSITORY BASIS FOR DESIGN (Activity No.12474)	31-May-94	• -	YMP-94-026	ON HOLD
1.2	INFORMATION RESOURCE MANAGEMENT LONG-RANGE PLAN (Activity No.12516)	31-Jan-94	28-Feb-94 (Late)		
1.2	INFORMATION RESOURCE MANAGEMENT SHORT-RANGE PLAN (Activity No.12520)	31-Aug-94			
1.2	UPDATE TO YMPO FIVE YEAR SAFETY AND HEALTH PLAN (Activity No.12523)	31-May-94	25-May-94 (Early)		
1.2	RESPONSES FOR COMPLETED FOR SUBSTANTIALLY COMPLETE CONTAINMENT RELATED ITEMS 46 & 47 (Activity No.12754)	30-Jun-94	10-Jun-94 (Early)	YMP-94-038	CHANGED TITLE
3.1	FINAL DRAFT MPC ENVIRONMENTAL ASSESSMENT (Activity No.31195)	30-Sep-94			
3.1	QAP DRAFT MPC SUBSYSTEM DESIGN REQUIREMENTS DOCUMENT (Activity No.31540)	30-Jun-94	30-Jun-94 (On-Time)		
3.1	QAP DRAFT MPC TRANSPORTATION CASK SUBSYSTEM DESIGN REQUIREMENTS DOCUMENT (Activity No.31541)	29-Jul-94	24-Jun-94 (Early)		
3.1	PRELIMINARY DRAFT (MPC-FOCUSED) TEST AND EVALUATION MASTER PLAN (Activity No.31547)	31-Aug-94		MRS-94-006	DELETED FROM WAD - DEFERED TO FY95

WP.235

WBS	MAJOR DELIVERABLE TITLE	DUE DATE	COMPLETE	BCR NUMBER	RESULT OF APPROVED BCR
3.1	MPC SYSTEM REQUEST FOR PROPOSAL SUPPORT PACKAGE (SOW, SPECIFICATION) (Activity No.31553)	30-Apr-94	26-May-94 (Late)		
3.1	FINAL DRAFT OF BARE STORED NUCLEAR FUEL TRANSFER SYSTEM REQUEST FOR PROPOSAL (Activity No.31555)	30-May-94			NEW DELIVERY DATE IS 31-DEC-94
3.1	FY96 INTERNAL REVIEW BUDGET PACKAGE (Activity No.31558)	30-Apr-94	19-Apr-94 (Early)		
3.1	ANNUAL PLAN (Activity No.31560)	29-Jul-94			NEW DELIVERY DATE IS 26-AUG-94
3.1	UPDATED COST AND SCHEDULE BASELINE (Activity No.31561)	31-Mar-94	(Late)		NEW DELIVERY DATE IS 5-AUG-94
3.1	ESAR PRESENTATION PACKAGE (Activity No.31660)	31-Mar-94	14-Apr-94 (Late)		
3.1	COST LOADED NETWORK (Activity No.31661)	31-Mar-94	09-Jun-94 (Late)		
3.2	DRAFT REQUEST FOR PROPOSAL FOR EXISTING LEGAL- WEIGHT TRUCK CASKS (Activity No.32214)	25-Feb-94		TRN-94-011	
3.2	BENCHMARKING REPORT ON CRITICAL RESTARTS (Activity No.32220)	15-May-94	•••	TRN-94-014	DELETED FROM WAD
3.2	REPORT ON VERIFICATION & VALIDATION FOR SCALE CODE SYSTEM (Activity No.32221)	15-Sep-94	•••		
3.2	LEGAL-WEIGHT TRUCK TRACTOR FINAL TEST REPORT (Activity No.32242)	30-Sep-94			
3.2	UPDATED INSTITUTIONAL SCHEDULES TO INTEGRATE TO TRANSPORTATION PLANNING (Activity No.32264)	29-Jul-94			DELETED FROM WAD
3.2	DRAFT MATERIALS FOR RULEMAKING ON SECTION 180(C) (Activity No.32265)	30-Aug-94			
3.2	REPORT ON TRANSPORTATION EXTERNAL COORDINATION WORKING GROUP MEETINGS (Activity No.32266)	29-Apr-94	07-Mar-94 (Early)		
3.3	DRAFT 1994 ANNUAL PRIORITY RANKING (Activity No.32269)	31-Aug-94			

WP.235

WBS	MAJOR DELIVERABLE TITLE	DUE DATE	COMPLETE	BCR NUMBER	RESULT OF APPROVED BCR
3.3	DRAFT 1994 AREA CHARACTERIZATION REPORT (Activity No.33270)	30-Sep-94			
9.2	CRWMS REQUIREMENTS DOCUMENT, REVISION 2 PBCCB REVIEW (Activity No.92361)	13-Sep-94*			
9.2	WASTE ACCEPTANCE REQUIREMENTS DOCUMENT, REVISION 2 PBCCB REVIEW DRAFT (Activity No.92362)	28-Oct-94*		SIN-94-003	
9.2	DRAFT CONCEPTUAL DESCRIPTION OF THE CRWMS. REVISION 1 (Activity No.92364)	31-Mar-94	31-Mar-94 (On-Time)		
9.2	RW-30 REVISION DRAFT ILSP (Activity No.92397)	31-Jan-94	15-Jan-94 (Early)		
9.2	RW-30 REVIEW DRAFT RELIABILITY, AVAILABILITY, AND MAINTAINABILITY PLAN (Activity No.92400)	15-Feb-94	15-Feb-94 (On-Time)		
9.2	TEST AND EVALUATION MASTER PLAN, PRELIMINARY DRAFT (Activity No.92403)	30-Oct-93	01-Nov-93 (Late)		
9.2	DRAFT AUTOMATED REQUIREMENTS MANAGEMENT SYSTEM LIFE-CYCLE PLAN (Activity No.92409)	1-Jul-94*	1-Jul -94		
9.2	CONFIGURATION INFORMATION SYSTEM PHASE 2 SOFTWARE FOR PARTIAL CAPABILITY (Activity No.92452)	30-Jun-94		SIN-94-005	NEW DELIVERY DATE IS 31-AUG-94
9.2	BEGIN CONFIGURATION INFORMATION SYSTEM PARTIAL CAPABILITY PHASE 2 OPERATIONS (Activity No.92455)	31-Aug-94			
9.2	RW FY94 ENVIRONMENTAL, SAFETY & HEALTH 5-YEAR PLAN TRANSMITTED TO CR-1 AND EH-1 (Activity No.92456)	15-Jun-94	15-Jun-94 (On-Time)	SIN-94-004	
9.2	TRANSMITTAL OF MGDS ANNOTATED OUTLINE, REVISION 3 COMMENT RESOLUTION REPORT (Activity No.92457)	30-Nov-93	30-Nov-93 (On-Time)		
9.2	START-UP OF REGULATORY TRACKING SYSTEM (Activity No.92458)	31-Jan-94	01-Feb-94 (Late)		
9.3	RW PROGRAM PLAN (Activity No.92338)	31-Aug-94		SP1-94-001	
9.3	REPORT - STRATEGIC IMPLICATIONS OF RECENT NUCLEAR WASTE TECHNICAL REVIEW BOARD REPORTS (Activity No.93339)	30-Apr-94	30-Apr-94 (On-Time)	SPI-94-001	TITLE CHANGED

WP.235

B-4

* Denotes Planning Date

WBS	MAJOR DELIVERABLE TITLE	DUE DATE	COMPLETE	BCR NUMBER	RESULT OF APPROVED BCR
9.3	APPROVED RECORDS INVENTORY AND DISPOSAL SCHEDULES MANUAL (Activity No.93345)	31-Dec-93	22-Dec-93 (Early)		
9.3	RW DIRECTIVES (Activity No.93346)	25-Feb-94	24-Feb-94 (Early)		

* Denotes Planning Date

INTENTIONALLY LEFT BLANK

l

APPENDIX C

INTENTIONALLY LEFT BLANK

. . .

		0	1	- 2	3	2-3	4	1-3	0-3
B&R	B&R Title	Total Budget	Cum to Date	Cum to Date	(FIS)	Variance	Total Funding-	Variance	Variance
		FY94/Defer/	Budget/FY94/	Forecast/FY 94	Cum to Date	(Fore-Act)	FY 94 & Previ-	(Cum Budget	(Total Budget
		Commit	Defer/Commit	Defer/Commit	Actuals		ously Funded	- Act)	- Act)
DB0102010	YMP Systems Engineering	4,955	4,000	3,793	3,687	106	4,909	313	1,268
DB0102020	YMP Waste Package	2,215	1,765	1,600	1,569	31	1,572	. 196	646
DB0102030	YMP Site Investigations	3,605	2,896	2,743	2,685	58	2,761	211	920
DB0102040	YMP Repository	2,473	2,065	2,208	2,162	46	2,447	-97	311
DB0102050	YMP Regulatory	12,157	9,828	8,924	8,682	242	10,235	1,146	3,475
DB0102060	YMP Exploratory Studies Fac.	14,004	11,583	13,819	13,468	351	15,402	-1,885	536
DB0102070	YMP Test Facilities	457	368	218	218	0	417	150	239
DB0102090	YMP Project Management	7,122	5,793	4,998	4,942	56	5,863	851	2,180
DB0102130	YMP Environ., Safety & Health	987	806	707	697	10	979	109	290
DB0102140	YMP Institutional	322	257	220	209	11	245	48	113
DB0102150	YMP Support Services	3,583	2,928	2,330	2.284	46	3,228	644	1,299
DB0102160	YMP Quality Assurance	1,714	1,377	1,342	1,308	34	1,279	69	406
DB0102170	YMP Information Management	3,742	3,037	2,606	2,606	0	3,335	431	1,136
	Total YMP	57,336	46,703	45.509	44,517	992	52,672	2,186	12,819
	% of WAD			97.44%	95.32%	2.12%		4.68%	1
DB0301010	MRS Systems Engineering	1,724	1,387	1,679	1,639	40	1,683	-252	85
DB0301030	MRS Site Investigations	1,054	755	616	532	84	1,046	223	522
DB0301040	MRS MRS Facility	467	365	175	113	62	486	252	354
DB0301050	MRS Regulatory	895	663	514	497	17	890	166	398
DB0301070	MRS Engineering Development	5,137	4,184	4,626	4,245	381	4,169	-61	892
DB0301090	MRS Project Management	1,898	1,299	1,347	1,247	100	1,890	52	651
DB0301110	MRS Quality Assurance	376	265	162	139	23	377	126	237
DB0301120	MRS Information Management	162	136	113	105	8	161	31	57
DB0301130	MRS Environ., Safety & Health	1,397	1,146	782	732	50	1,382	414	665
DB0301140	MRS Institutional	1,184	992	712	610	102	1,177	382	574
DB0301150	MRS Support Services	88	76	83	78	5	88	-2	10
	Total MRS	14.383	11,269	10.811	9,937	874	13,350	1,382	4,446
	% of WAD		I	95.94%	88.18%	7.76%	[11.82%	
DB0302010	Trans. Systems Engineering	946	685	596	575	21	945	110	371
DB0302020	Trans. Casks	6.192	4.682	4.017	3.740	277	6,033	942	2,452
DB0302040	Trans. Support Systems	3.612	2.647	1.762	1.708	54	3,226	939	1,904
DB0302050	Trans. Regulatory	170	139	169	166	3	170	-27	4
DB0302090	Trans. Project Management	875	713	512	497	15	872	216	378
DB0302110	Trans. Quality Assurance	169	96	0	0	0	169	96	169
DB0302120	Trans. Info Management	30	21	4	0	4	30	21	30
DB0302130	Trans. Environ., Safety & Health	829	622	546	523	23	814	99	306
DB0302140	Trans. Institutional	807	579	600	584	16	954	-5	223
DB0302150	Trans. Support Services	45	25	000	0		44	25	45
	Total Transnortation	19.874	10.210	8 207	2.743	A 14	13.258	2.417	5,883
	% of WAD			80.38%	76.33%	4.05%		23.67%	
		L							

M&O Monthly Progress/Update Summary (\$K) as of Jul 31, 1994

.

<u>C-1</u>

		0	1	2	3	2-3	4	1-3	0-3
B&R E	B&R Title	Total Budget	Cum to Date	Cum to Date	(FIS)	Variance	Total Funding	Variance	Variance
		FY94/Defer/	Budget/FY94/	Forecast/FY 94	Cum to Date	(Fore-Act)	FY 94 & Previ-	(Cum Budget	(Total Budget
		Commit	Defer/Commit	Defer/Commit	Actuals	L	ously Funded	- Act)	- Act)
DB0303010 V	Waste Accept Process/Oprtns	1,118	882	1,153	1,124	29	1,230	-242	-6
DB0303020 V	Waste Acceptance Econ. Stud.	203	128	28	26	2	252	102	17'
DB0303030 V	Waste Acceptance Data Collect.	502	374	331	296	35	451	78	200
	Total Waste Acceptance	1,823	1,884	1,518	1,446	87	1,933	-62	37
	% of WAD			109.29%	104.47%	4.82%		-4.47%	
DB091003(P	Program Quality Assurance	3,631	2,774	2,875	2,667	208	3,465	107	964
	% of WAD			103.64%	96.16%	7.48%		3.84%	
DB0920011 S	Systems Engineering	6,559	5,063	5,140	4.655	485	6,426	408	1.904
DB0920012 S	systems Planning & Integration	1,610	1,297	1,314	1,212	102	1.764	85	398
DB0920013 C	Configuration Management	991	762	761	750	11	1,003	12	24
DB0920021 R	Regulatory Policy & Requirements	761	587	579	549	30	765	38	215
DB0920022 R	Regulatory Integration	2,419	1,588	1,560	1,325	235	2,393	263	1.094
	Total Systems & Compliance	12,341	9,297	9,355	8,491	864	12,350	806	3,850
	% of WAD			100.62%	91.33%	9.29%		8.67%	
D.D.O.O.O.O.							r		
DB0932000 S	and the second sec	1,423	1,155	1,032	950	82	1,429	205	473
DB0833000 1	nt I waste Management Tech.	494	397	374	366	8	498	31	128
	Iotal Strategic Planning	1,919	1,002	1.405	1,316	90	1,927	236	602
	JIAW 10 %			80.54%	84.77%	5.77%	L	15.23%	
DB0935000 P	Program Control & Admin.	1,661	1,331	1,217	985	232	1,659	346	676
	% of WAD			91.47%	74.02%	17.46%	L	25.98%	
DB0936010 h	nformation Resources Mgmt [16,470	10,630	10,589	10,016	573	16,449	614	6,454
	% of WAD			99.62%	94.23%	5.39%		5.77%	
DB0937000 C	Contract Business Mgmt	4,473	0	0	0	0	4,597	0	4,473
	% of WAD			#DIV/0!	#DIV/0!	#DIV/0!		#DIV/0!	
	M&O Totals	127.710	95,150	91.491	87.168	4819	121.681	7 999	40. KA9
	M&O Total % of WAD			96.14%	91.61%	4.53%		8.39%	
	M&O Total % of NB&R			71.63%	68.25%	3.38%		6 25%	

M&O Monthly Progress/Update Summary (\$K) as of Jul 31, 1994

.

C-2

EG&G ENERGY MEASUREMENTS Santa Barbara Operations EG&G ENERGY MEASUREMENTS, INC., 101 CONVENTION CENTER DRIVE, LAS VEGAS, NEVADA 89109 TEL: (7

-36152

2075

41110

WBS 1.2.13.4 NQA

September 1, 1994 LV94-RAG-044

Wendy Dixon, Director Project and Operations Control Division Yucca Mountain Project Office DOE Field Office, Nevada P. O. Box 98518 Las Vegas, NV 89193-8518

AUGUST 1994 PROGRESS REPORT

Attached is the August 1994 progress report on biological studies and support activities conducted by EG&G/EM for the Yucca Mountain Site Characterization Project. Please contact Tom O'Farrell (293-7762) or me (794-7474) if you have questions regarding this report.

int iste

W. Kent Ostler, Director Environmental Sciences Division

RG:vk

Attachment

- cc: G. Ryder, DOE/YMP
 - D. Sorensen, SAIC
 - P. Schilling, SAIC

11/1SIGH DINON
الم
ار در این از این
والمحموم والمحمول و
والمحافظ والمسروب والمحافظ والمراجعة والمحافظ والمحافظ المراجع والمحافظ والمراجع والمحافظ والمراجع والمحافظ والمح
REC'D IN YMP 9-2-94

YUCCA MOUNTAIN PROJECT BIOLOGICAL RESOURCES PROGRAM MONTHLY PROGRESS REPORT AUGUST 1994

Summary of Work Accomplished During Report Period

EG&G Energy Measurements (EG&G/EM) conducted work for the Biological Resources Task (WBS 1.2.13.4.11) for the Project Office.

ISSUES and CONCERNS

• In the July monthly report, EG&G/EM expressed the concern about not being informed of construction schedule changes when tortoise monitoring was involved. This resulted in biologists reporting for construction monitoring when no construction was being done. In response to that issue, Gene Ryder (DOE/YMP), Hal Estes (SAIC), Tom Leonard (REECo), Steve Singer (SAIC), Kent Ostler (EG&G/EM), and Danny Rakestraw (EG&G/EM) met to discuss the problems faced in recent months regarding preactivity surveys. Proper procedures for requesting surveys and other mitigation actions were discussed. Gene identified which groups were responsible for each step of the survey process. A follow-up meeting will be held with S. Singer, D. Rakestraw, Audrey Hughes (EG&G/EM), and possibly DRI to establish more effective communications between construction personnel and survey personnel.

WORK PROGRESS

- EG&G/EM submitted one reclamation stipulation report to the Project Office. Mitigation recommendations also were submitted for expansion of a sanitary sewer line. Resurveys for tortoises were conducted at two construction sites. Tortoises were monitored at the deep seismic shot holes in Crater Flats and at the water tanks on top of Exile Hill.
- All other work was part of continuing studies. Radiomarked desert tortoises were located twice each week. Two radiomarked tortoises were displaced from the water tank construction site on top of Exile Hill. Hatchling tortoises were captured as they emerged from their nests. As of August 28, 33 hatchlings had been marked and 8 of these had been fitted with radiotransmitters. Small mammals were captured, marked, and released on eight plots to monitor the effects of site characterization activities on population abundance and survival. Spotlight surveys were conducted in Crater Flats to monitor lagomorph and predator populations. Four topsoil stockpiles were stabilized. Soil samples for analysis of microbial activity were collected from the borrow pit topsoil stockpile.
- EG&G/EM participated in a Public Outreach Tour of YMP.
- Continued preparing and working with Project Office on FY95 budgets.

EGEG ENERGY MEASUREMENTS

Las Vegas Area Operations EG&G ENERGY MEASUREMENTS, INC., P.O. BOX 1912, LAS VEGAS, NEVADA 89125

September 16, 1994 NV-94-686

Mr. Robert Nelson, Project Manager Department of Energy Yucca Mountain Site Characterization Project Office 101 Convention Center Drive Las Vegas, NV 89109

AUGUST 1 - AUGUST 31 , 1994, PROGRESS REPORT - EG&G/ENERGY MEASUREMENTS, INC. REMOTE SENSING LABORATORY SUPPORT TO THE YUCCA MOUNTAIN SITE CHARACTERIZATION PROJECT

Enclosed is a progress report on the EG&G Energy Measurements, Inc. (EG&G/EM) Remote Sensing Laboratory (RSL) support to the Yucca Mountain Site Characterization Project (YMP) for August 1, 1994 through August 31, 1994.

The progress report for EG&G/EM RSL support to YMP includes the following sections:

- Work Accomplished
- Expenditures
- Status of Deliverables

If you have any questions, please contact Elaine Ezra at (702) 794-7449.

James Michael, Manager NV Program

CE:ns

Enclosures 1. Progress Report 2. Maps

> (6) 72 + 1 · 1 CC: _ CC: ____ CC: -RECEIN YNG-9 FNGLOSURE 4

WBS 1.2.5

QA: NA

Robert Nelson AUGUST 1 - AUGUST 31, 1994, PROGRESS REPORT - EG&G/ENERGY MEASUREMENTS, INC. REMOTE SENSING LABORATORY SUPPORT TO THE YUCCA MOUNTAIN SITE CHARACTERIZATION PROJECT September 16, 1994 Page 2

cc w/Encl 1

- S. Ronshaugen, DOE/NV EMD
- W. Dixon, DOE/YMP
- M. Dockter, DOE/NV
- R. Dyer, DOE/YMP
- ✓ J. Gandi, DOE/YMP
- ✓ J. Lorenz, REECo/YMP (Encls 1 & 2)
- \sim C. Newbury, DOE/YMP (Encls 1 & 2)
- M. Ryder, DOE/YMP
- M. Tynan, DOE/YMP (Encls 1 & 2)
- ₩ D. Williams, DOE/YMP
- \checkmark W. Wilson, DOE/YMP (Encls 1 & 2)

WBS 1.2.3 SITE INVESTIGATIONS

WBS 1.2.3.9.4 SPECIAL STUDIES: TRACERS, FLUIDS AND MATERIALS

SA OE394A TRACERS, FLUIDS AND MATERIALS

REPORT PERIOD: August 1, 1994 - August 31, 1994

REPORT DATE: September 16, 1994

RESPONSIBLE INDIVIDUAL: Jim Beckett

SUMMARY OF WORK ACCOMPLISHED DURING REPORT PERIOD:

- 1. The Tracers, Fluids and Materials database application was installed on Mohammad Lateef's (TRW) personal computer on August 11.
- 2. The INGRES PC application development tools have been received and work has begun on the on-line INGRES version of the TFM database.
- 3. The following TFM data was received and processed into the GENISES. BAB000000-01717-2200-00005 Rev 0, TS North Ramp.
- 4. The Tracers, Fluids and Materials database application was installed on Jan Wilt's (M&O/WCFS) personal computer on August 11.
- 5. A listing of all currently approved TFM's sorted alphabetically by TFM name with corresponding Job Package and Test Planning Package was prepared for Jan Wilt (M&O/WCFS) on August 5.
- 6. A copy of all existing TFM reports, a list of all data fields available for TFM files and a list of currently approved TFMs were provided to Jan Wilt (M&O/WCFS) on August 5.

MAJOR PROBLEMS AND CORRECTIVE ACTION UNDERTAKEN: None.

ANTICIPATED SIGNIFICANT EVENTS PLANNED DURING NEXT REPORT PERIOD:

- 1. The transfer of the TFM database into GENISES will be completed and an acceptance letter provided to YMSCO after verification of the data by the M&O.
- 2. The project level procedures for the handling of TFM data will be submitted for approval by the end of September 1994.
- 3. On-line access the TFM application will be established for Beta testing for selected TFM users.

WBS 1.2.3 SITE INVESTIGATIONS

WBS 1.2.3.9.5 SPECIAL STUDIES: THREE-DIMENSIONAL SITE MODEL

SA OE395A 3-D MODELING AND VISUALIZATION

REPORT PERIOD: August 1, 1994 - August 31, 1994

REPORT DATE: September 16, 1994

RESPONSIBLE INDIVIDUAL: D. Brickey

SUMMARY OF WORK ACCOMPLISHED DURING REPORT PERIOD:

- 1. A briefing was provided to Susan Jones on August 17 on the status of the 3-D modeling activities and plans for FY95. Larry Tinney, David Brickey and David Jefferis presented EG&G/EM's activities in support of YMP numerical and 3-D modeling.
- 2. A preliminary package of FY95 Summary Accounts was developed from Technical Implementation Plan input provided by DOE and was submitted to Robert Spiro (M&O) for input to the PACS for planning purposes.
- 3. David Jefferis continued work on the Extended Site Model. 2-D fault surfaces and a 3-D fault model have been created.
- 4. David Brickey continued work on integrating digitized orthophotos, digital elevation models (DEMs) and surface mapping at Lathrop Wells Volcanic Center.
- 5. Work continues on the development of Yucca Mountain Line Procedures for software classification, verification and validation, and configuration management.
- 6. Cameron Williams, a recent Masters graduate from the University of Arizona, has been hired as a numerical modeling scientist. He will begin his employment with EG&G/EM on September 19.
- 7. David Jefferis attended the Advanced Geological Modeling course at Dynamic Graphics, Inc. (DGI) during the week of August 20 September 1.
- 8. An additional Silicon Graphics Inc. (SGI) Indigo² workstation was received for Cameron Williams.

3

- 9. Purchase requisitions were submitted to purchase a second license of EarthVision; the EarthVision Coordinate Transform module; high resolution SPOT satellite imagery of the Yucca Mountain site; Ingres Windows 4GL, Net and Protocol for SGI; ArcView2 for SGI; and a read/write optical disk drive for SGI.
- 10. EG&G was made a Beta Test site for DGI's EarthVision software.
- 11. The following products were generated:
 - YMP-94-220.1 A cross section B-B' was provided to Mark Tynan (YMSCO) on August 4.
 - YMP-94-238.1 A report of differences between estimated and observed data at selected boreholes was provided to Mark Tynan (YMSCO) on August 4.
 - YMP-94-278.0 The following digital files were provided to Robert Elayer (M&O/MK) on August 12 in Lynx GMS format for the conceptual controlled area boundary: roads, disturbed areas, flood prone areas and Scott and Bonk surface geology.
 - YMP-94-291.0 A well prognosis for SRG-3 was prepared for Norma Biggar (M&O/WCFS) on August 25.

MAJOR PROBLEMS AND CORRECTIVE ACTION: None.

ANTICIPATED SIGNIFICANT EVENTS PLANNED DURING NEXT REPORT PERIOD:

- 1. Cameron Williams will join the EG&G/EM YMPSAS numerical modeling team on September 19.
- 2. Work will continue on the 3-D Extended Site Model.
- 3. Work will continue on the basaltic volcanism volumetrics and data integration project.
- 4. FY95 tasking and PACS inputs will be finalized.

- WBS 1.2.5 REGULATORY
- WBS 1.2.5.3.5 GENISES
- SA OE535L94 TECHNICAL DATABASE INPUT

REPORT PERIOD: August 1, 1994 - August 31, 1994

REPORT DATE: September 16, 1994

RESPONSIBLE INDIVIDUAL: J. Beckett

1. The following data was submitted and accepted into the YMP Technical Database.

EGESD930709000.000 - Raven Surveys At Yucca and Bare Mountains, 1991-1993 Accepted 29-aug-1994

MAJOR PROBLEMS AND CORRECTIVE ACTION UNDERTAKEN: None.

ANTICIPATED SIGNIFICANT EVENTS PLANNED DURING NEXT REPORT PERIOD:

1. The EG&G/EM Environmental Sciences Department continues processing of data acquired from on-going activities.

Work Accomplished

WBS 1.2.5 REGULATORY

WBS 1.2.5.3.6 GENISES

SA OE536A TECHNICAL DATABASE

REPORT PERIOD: August 1, 1994 - August 31, 1994

REPORT DATE: September 16, 1994

RESPONSIBLE INDIVIDUAL: J. Beckett

SUMMARY OF WORK ACCOMPLISHED DURING REPORT PERIOD:

- 1. A meeting with Steve Bodnar and Takai Asakura (TRW), Elaine Ezra and Jim Beckett was conducted on August 3 to discuss Parameter Dictionary and Attribute links.
- 2. A meeting with Steve Bodnar (TRW), Elaine Ezra and Jim Beckett was conducted on August 3 to discuss the Tracers, Fluids and Materials database and how it relates to the YMP Technical Database.
- 3. A meeting with Tom Bjerstedt (YMSCO), Jim Beckett and Elaine Ezra was conducted on August 25 to discuss the U.S. Nuclear Regulatory Commission's request for technical data that is part of the backlog.
- 4. The M&O has tasked the TDB to provide input to the Yucca Mountain Technical Parameter Dictionary.
- 5. The meeting of the Technical Data Management Working Group was held on August 17 and 18, 1994. In attendance from EG&G/EM were Elaine Ezra, Jim Beckett, and Chris Berlien. This meeting was held to finalize the Technical Data Management Plan currently under revision.
- 6. The following data transfers to the YMP Technical Database were received:
- GS921108312331.001 Revised Potentiometric Surface Map of Yucca Mountain and Vicinity, Nevada, By E.M. Ervin, R.R. Luckey & D.J. Burkhardt was received on August 1.
- GS930983117432.014 Fluvial Origin of the Beatty Scarp, Nye County, Nevada, By L.W. Anderson was received on August 1.

6

TM00121362T1EA.001 - Yucca Mountain Site Characterization Project Summary of Socioeconomic Data Analyses Conducted in Support of the Radiological Monitoring Program During Calendar Year 1993 (June 1994) was received on August 1.

GS940408312312.008 - Water-Level Altitude Data, First Quarter 1994 was received on August 8.

GS910508315215.005 - Strontium Isotope Ratios and Isotope Dilution Data for Rubidium and Strontium Collected 5/3/89 to 5/9/91 was received on August 17.

GS920208315215.008 - Strontium Isotope Ratios and Isotope Dilution Data for Rubidium and Strontium Collected 5/10/91 to 2/28/92 was received on August 17.

GS920208315215.012 - Strontium Isotope Ratios and Isotope Dilution Data for Rubidium and Strontium Collected 4/8/88 to 5/2/89 was received on August 17.

GS930908315215.027 - 87SR/86SR Ratios in Samples from Yucca Mountain Vicinity was received on August 17.

GS920808314213.003 - Assessment of Geophysical Logs from Borehole USW G-2, with Recommendations for Future Logging at Yucca Mountain, Nevada, By P.H. Nelson and Ulrich Schimschal was received on August 17.

GS930708315142.003 - Physical Properties and Radiometric Age Estimates of Surficial and Fracture-Fill Deposits Along a Portion of the Carpetbag Fault System, Nevada Test Site, Nye County, Nevada By R.R. Shroba, D.R. Muhs was received on August 17.

GS931008315215.029 - Strontium Isotope Ratios and Isotope Dilution Data for Rubidium and Strontium Collected 11/19/92 to 12/3/93 was received on August 17.

GS931208314211.051 - X-Ray Fluorescence Elemental Compositions, 3/9/93 - 3/14/93 was received on August 17.

7

GS930108315215.008 - Preliminary Study of Lead Isotopes in the Carbonate-Silica Veins of Trench 14, Yucca Mountain, Nevada was received on August 24.

7. The following submittals were processed into the YMP TDB.

GS931208312133.002 - Depth-To-Water Data for UE-29A #1 and #2 and UE-29 UZN #91 Collected in Water Year 1992 (accepted August 2).

- GS931208312133.003 Depth-To-Water Data for UE-29A #1 and #2 and UE-29 UZN #91 Collected in Water Year 1993 (accepted August 2).
- GS930508312312.017 Water-Level and Fluid-Pressure Response to Earthquakes Observed in Wells USW-H-5 and USW H-6, 5/17 - 5/19, 1993 (accepted August 12).
- GS930808312332.003 Properties of Core Samples from Bullfrog Member Formation (East of Little Skull Mountain) (accepted August 16).

GS930908312313.014 - SN-0027, Pulse Flowmeter Survey at the UE-25 C-Hole Complex, Nevada (accepted August 17).

GS930108312312.003 - Earthquake-Induced Water-Level Fluctuations at Yucca Mountain, Nevada, June 1992 by Grady M. O'Brien (accepted August 19).

- GS900908314213.008 Borehole Gravity Meter Survey In Drill Hole USW G-4, Yucca Mountain Area, Nye County, Nevada (accepted August 22).
- GS900983115212.003 Report on Televiewer Log and Stress Measurements in Holes USW G-3 and UE-25p1 Yucca Mountain, Nye County, Nevada (accepted August 22).
- GS900908312232.001 Geohydrologic Data From Test Hole USW UZ-7, Yucca Mountain Area, Nye County, Nevada (accepted August 22).
- GS900908314221.005 Photogeologic study of small-scale linear features near a potential nuclear-waste repository site at Yucca Mountain, Southern Nye County, Nevada (accepted August 22).

00908314215.008 -	Preliminary Interpretation Of Paleomagnetic And Magnetic Property Data From Drill Holes USW-G-1, G-2, GU-3, G-3, and VH-1 And Surface Localities In The Vicinity Of Yucca Mountain, Nye County, Nevada (accepted August 22).
GS920108312231.006 -	Preliminary Permeability and Water-Retention Data for Nonwelded and Bedded Tuff Samples, Yucca Mountain Area, Nye County, Nevada (accepted August 22).
GS920808312232.001 -	Geohydrologic Data from Drill-Bit Cuttings and Rotary Cores from Test Hole USW UZ-13, Yucca Mountain Area, Nye County, Nevada (accepted August 22).
GS931031174102.001 -	Strain Accumulation Near Yucca Mountain, Nevada, 1983-1993, compiled by J.C. Savage, M. Lisowski, W.K. Gross, N.E. King, and J.L. Svarc (accepted August 22).
GS910708314211.011 -	Assessing the Natural Performance of Felsic Tuffs Using the Rb-Sr and Sm-Nd systems-A study of the Altered Zone in the Topopah Spring Member, Paintbrush Tuff, Yucca Mountain, Nevada (accepted August 22).
GS900908315133.002 -	Climatic Changes Inferred from Analyses of Lake-Sediment Cores, Walker Lake, Nevada (accepted August 22).
GS931031174102.003 -	Survey of Deformation of 50-KM-Aperture Trilateration Network Using GPS and a Geodolite, Centered in Yucca Mountain, 1993 (accepted August 24).
GS931031174102.002 -	Survey of Deformation of 50-KM-Aperture Trilateration Network using a Geodolite, Centered on Yucca Mountain, 1983-1984 (accepted August 26).
EGESD930709000.000 -	Raven Surveys At Yucca and Bare Mountains, 1991-1993 (accepted August 29).
GS930708314211.030 -	Preliminary Lithology Well Reports: UE-25 WT#4, USW WT-11, and UE-25 WT#12 (accepted August 30).
GS940308314211.015 -	Preliminary Lithology Well Reports: UE-25 WT#13 and USW WT-15 (accepted August 30).
GS931008314224.006 -	Detailed Line Survey Data For Exploratory Studies Facility, North Ramp Starter Tunnel, Right Slash (accepted August 31).

GS931108312132.019 -

Spreadsheets for hydrochemical analyses, a poster by John Czarnecki; data from well USW UZ-14, and NA-7, (accepted August 31).

The following is a list of backlog data packages currently in-progress for 8. processing: Triaxial Compression Extraction of Pore Water from GS900908312249.001 -Unsaturated Tuff, Yucca Mountain, Nevada. GS900908314212.002 -Fractures in Outcrops in the Vicinity of Drill Hole USE G-4. Yucca Mountain, Nevada - Data Analysis and Compilation. GS900908314212.003 -Preliminary Gravity Investigations of the Wahmonie Site, Nevada Test Site, Nye County, Nevada. GS900908314215.007 -Stratigraphic Correlation and Petrography of the Bedded Tuffs, Yucca Mountain, Nye County, Nevada. GS900908314221.004 -Interpretation of Resistivity and Induced Polarization Profiles with Severe Topographic Effects, Yucca Mountain Area, Nevada Test Site, Nevada. GS900908314225.001 -Geophysical Studies of the Syncline Ridge Area Nevada Test Site, Nye County, Nevada. GS900908315142.002 -Uranium-Trend Dating of Quaternary Deposits in the Nevada Test Site Area, Nevada and California. GS900983116111.002 -PMF (Probable Maximum Flood) Study For Nevada Nuclear Waste Storage Investigation Project. Data Report For The 1985 Seismic Refraction Experiment At GS900983117351.001 -Yucca Mountain and Vicinity, Southwestern Nevada. GS900983117411.001 -Southern Great Basin Seismological Data Report for 1980 and Preliminary Data Analysis. GS900983117411.003 -Southern Great Basin Seismological Data Report for 1981 and Preliminary Data Analysis. Historical Catalog of Southern Great Basin Earthquakes GS900983117411.004 -1868-1978. GS900983117411.005 -Earthquake Location Data for the Southern Great Basin of Nevada and California: 1984 through 1986.

GS900983117411.006 -	Evaluation of the Seismicity of the Southern Great Basin and Its Relationship to the Tectonic Framework of the Region.
GS900983117412.004 -	Data Report For The 1983 Seismic-Refraction Experiment at Yucca Mountain, Beatty and Vicinity, Southwestern Nevada.
GS900983117412.047 -	Location Refinement of Earthquakes In The Southwestern Great Basin, 1931-1974, and Seismotectonic Characteristics of Some of the Important Events.
GS900983117412.047 -	Location Refinement of Earthquakes in the Southwestern Great Basin, 1931-1974, and Seismotectonic Characteristics of some of the Important Events.
GS900983117461.001 -	Preliminary Study Of Quaternary Faulting On The East Side Of Bare Mountain, Nye County, Nevada.
GS900983117472.004 -	Principal Facts of Gravity Stations with Gravity and Magnetic Profiles from the Southwest Nevada Test Site, Nye County, Nevada, as of January, 1982.
GS920908314211.002 -	Stratigraphic and Structural Relations of Volcanic Rocks in Drill Holes USW GU-3 and USW G-3, Yucca Mountain, Nye County, Nevada. By Robert B. Scott and Mayra Castellanos.
GS930308315215.015 -	Water-Table Decline In The South-Central Great Basin During The Quaternary Period: Implications For Toxic-Waste Disposal.
LA00000000038.001 -	Ground Water Chemistry Along Flow Paths Between A Proposed Repository Site And The Accessible Environment.
LLLLYMP9104035.000 -	Laboratory Determined Suction Potential of Topopah Springs Tuff at High Temperatures.
LLLYMP9107104.000 -	Spent fuel hardware activities as a function of time to 1,000.000 years.
SNSAND86713000.000 -	Mechanical, Ultrasonic, and Hydrologic Properties of Welded Tuff from the Grouse Canyon Heated Block Site.

- 9. The following tabular reports were processed from the Technical Database.
 - A report listing the activity-id, UTM easting and northing YMP-94-254.0 coordinates, and elevation for all survey points at YMP were provided to Wendy Weiland (EDCON) on August 3. YMP-94-264.0 A report listing site activities within 850 feet of selected seismic shotholes was prepared for John Savino (SAIC) on August 5. YMP-94-270.0 A digital copy of geophysical and core curves for forty boreholes was provided to David Olson (SAIC) on August 11. A listing of proposed boreholes greater than 1000 feet YMP-94-276.0 identified in the 1988 SCP and a listing of 1994 proposed boreholes greater than 1000 feet were prepared for Norma Biggar (M&O/WCFS) on August 11. YMP-94-283.0 A digital data transfer was prepared in response to an NRC request on August 15 for the following data tracking numbers: GS930731174101.003; GS920983117412.032; GS920783117412.022; GS920483117412.014. The remaining DTNs requested by the NRC are being processed and are expected to be complete by September 15. YMP-94-292.0 A digital and hardcopy output of existing borehole coordinates and surface elevations was provided to Robert Clayton (M&O/WCFS) on August 26. YMP-94-294.0 A digital copy of the following parameters for data collected within the controlled area boundary was provided to Robert Clayton (M&O/WCFS) on August 30: Density, permeability, saturation, pore water content, porosity, sonic velocity and location.

MAJOR PROBLEMS AND CORRECTIVE ACTION UNDERTAKEN: None

ANTICIPATED SIGNIFICANT EVENTS PLANNED DURING NEXT REPORT PERIOD:

- 1. All backlog data will be processed into the TDB by 30 September 1994.
- 2. Processing of submittal data will continue.

WBS 1.2.5 REGULATORY

WBS 1.2.5.3.6 GENISES

SA OE536B4 GIS DATABASE, SITE ATLAS, ARCVIEW AND GIS CATALOG

REPORT PERIOD: August 1, 1994 - August 31, 1994

REPORT DATE: September 16, 1994

RESPONSIBLE INDIVIDUAL: S. Ross

SUMMARY OF WORK ACCOMPLISHED DURING REPORT PERIOD:

- 1. The FY93 Site Atlas was received from the Government Printing Office. The 250 copies have been reviewed for binding errors 10 copies were rejected. There are several printing errors that are being compiled into an Errata Sheet.
- 2. The fourth quarter GIS Data Catalog was initiated.
- 3. Work continued on the FY94 Site Atlas. The maps are approximately 70% complete. The Remote Sensing Laboratory has developed in-house capabilities to produce the FY94 Site Atlas, which will eliminate the numerous printing problems encountered with the FY93 version.
- 4. Proposed borehole location changes were compiled and provided to Norma Biggar (M&O/WCFS) for review and verification on August 15. Once verified, the GIS baseline coverage will be updated.
- 5. A data search of meteorological data was completed and a report compiled for Grover Prowell (SAIC) on August 9. This report was also provided to the 14 participants of the July 12 Regional Meteorology Study Plan review.
- 6. A data transfer was received from RSN on August 19 of the survey data for pits and trenches under Job Packages 92-02 and 92-05. The data consists of as-built survey data for generation of profile and cross-sections. These data were requested in support of a request for information by Tim Sullivan (YMSCO).
- 7. Compilation of ARC/INFO coverage metadata into standardized formats continues in support of the Federal Spatial Data Transfer Standards.

- 8. Work continues in identification of data discrepancies and updates for data related to ongoing site characterization, specifically for boreholes, trenches, and pits.
- 9. One third quarter GIS Data Catalog was provided to Joanne Cooperman (SAIC) on August 17.

MAJOR PROBLEMS AND CORRECTIVE ACTION UNDERTAKEN:

The FY93 Site Atlas, originally scheduled for completion on September 30, 1993, was delivered by the Government Printing Office on August 23. The FY93 Site Atlas (240 copies) and Errata will be delivered along with a Site Atlas Supplement.

ANTICIPATED SIGNIFICANT EVENTS PLANNED DURING NEXT REPORT PERIOD:

- 1. Verification of GIS data will continue in support of the fourth quarter GIS Data Catalog.
- 2. The FY93 Site Atlas and Supplement will be distributed.
- 3. The FY94 Site Atlas will be completed and reproduction initiated.

- WBS 1.2.5 REGULATORY
- WBS 1.2.5.3.6 GENISES
- SA OE536C4 GIS, MAPPING AND ANALYSIS SUPPORT

REPORT PERIOD: August 1, 1994 - August 31, 1994

REPORT DATE: September 16, 1994

RESPONSIBLE INDIVIDUAL: J. Donovan

SUMMARY OF WORK ACCOMPLISHED DURING REPORT PERIOD:

- 1. GIS map products were generated to support project participants and are detailed in the "Deliverables" statement.
- 2. Photo products include the following:

NR94071203 One 40"x40" color print from EG&G Perf #7488 was provided to Jerry Lorenz (REECo) on August 4.

- NR94081601 Eleven 8"x10" color prints from negative #94H-205L were provided to Jerry Lorenz (REECo) on August 19.
- NR94082201 One 8"x10" color print from EG&G Negative No 94H-205L was provided to Jerry Lorenz (REECo) on August 25.
- NR94082302 Two 16"x20" color prints of EG&G Negative #89A0086 were provided to Allison Inglett (SAIC) on August 25.
- NR94081602 The following products from negative #93E171L were prepared for Carma Hernandez on August 28: six 8"x10" color prints; six 35mm color slides and six 8"x10" color transparencies.
- NR94081901 One contact color print of the following 9"x9" aerial photo frames were prepared to Robert Elayer (M&O/MK) on August 29: Perf# 7135 Frames 39-50, 59-70, 148-161

Perf# 7136 Frames 5-18

3. The following digital data transfers were prepared:

YMP-94-252.0 ARC/INFO export files on a QIC tape of the following datasets were provided to Craig Matthews (SAIC) on August 3: emergency response grid; faults; topography and trenches.

- YMP-94-278.0 A Lynx GMS map QIC tape for the following data within the controlled area boundary was provided to Robert Elayer (M&O/MK) on August 12.
- YMP-94-280.0 A TAR format QIC tape of eight 1:250,000 scale digital elevation model files was prepared for Wendy Weiland (EDCON) on August 18.
- YMP-94-236.0 ARC/INFO export files of the following data were provided to John Carlson (SAIC) on August 24: Census blocks; census block group; TIGER roads; TIGER railroads; and census tracks.
- YMP-94-272.0 A DXF file of 10-foot elevation contour topographic data for an area bounded by 565500,755600 and 568000,757600 was provided to Carl Brechtel (Agipito and Associates) on August 25.
- 4. The following miscellaneous products were prepared:
 - YMP-94-257.0 A data search of all meteorological data held in the GENISES database was prepared for Grover Prowell (SAIC) on August 1. The report consisted of a listing of all meterological attribute data; the GIS map products that have been delivered to YMP meterological data users; and meterological data sources.
 - YMP-94-259.0 A report was generated that compared elevation values from two 1:250,000 scale digital elevation model datasets for Roger Olson (RSN) on August 4.
 - YMP-94-289.0 An editplot of the Lathrop Wells Volcanic Center map digitized by EG&G/EM was provided by Kean Finnegan (LANL) on August 23.

MAJOR PROBLEMS AND CORRECTIVE ACTION UNDERTAKEN: None.

ANTICIPATED SIGNIFICANT EVENTS PLANNED DURING NEXT REPORT PERIOD:

1. Continued level-of-effort.

- WBS 1.2.5 REGULATORY
- WBS 1.2.5.3.6 GENISES
- SA OE536F4 REMOTE SENSING

REPORT PERIOD: August 1, 1994 - August 31, 1994

REPORT DATE: September 16, 1994

RESPONSIBLE INDIVIDUAL: C.E. Ezra

SUMMARY OF WORK ACCOMPLISHED DURING REPORT PERIOD: None.

MAJOR PROBLEMS AND CORRECTIVE ACTION UNDERTAKEN: None.

ANTICIPATED SIGNIFICANT EVENTS PLANNED DURING NEXT REPORT PERIOD: None.

- WBS 1.2.5 REGULATORY
- **WBS 1.2.5.3.6** GENISES
- SA OE536E4 COMPUTER SUPPORT

REPORT PERIOD: August 1, 1994 - August 31, 1994

REPORT DATE: September 16, 1994

RESPONSIBLE INDIVIDUAL: T. Radermacher

SUMMARY OF WORK ACCOMPLISHED DURING REPORT PERIOD:

- 1. The YMPSAS SUN workstations located at the Bank of America facility were transitioned to Solaris 2.3. The new operating system and associated applications were installed, including INGRES 6.4/04.
- 2. INGRES and INGRES Windows4GL were installed and tested on the RSL SPARCstation 10 fileserver and final preparations for implementation of operational status were completed.
- 3. EarthVision 2.0 and EASI-PACE image processing software were installed on the SGI Indigo².
- 4. The Cisco router for the YMPSAS network extension to P-118 was configured. Approval from EG&G/EM Information Services Division and the RSL ACPPM was received for the planned network/security configuration.
- 5. The new Environmental Sciences Division's Novell Fileserver was received and configured. Final preparations for implementation were completed.
- 6. The CD-ROM authoring system was received and inventoried.

MAJOR PROBLEMS AND CORRECTIVE ACTION UNDERTAKEN: None.

ANTICIPATED SIGNIFICANT EVENTS PLANNED DURING NEXT REPORT PERIOD:

- 1. Final checkout of the SUN SPARCserver 1000/GENISES system configuration will be completed in preparation for connect for on-line access for YMP participants.
- 2. The SPARCstation 10 system will be installed at the RSL.

- WBS 1.2.5 REGULATORY
- WBS 1.2.5.3.6 GENISES
- SA OE536G4 CAPITAL EQUIPMENT

REPORT PERIOD: August 1, 1994 - August 31, 1994

REPORT DATE: September 16, 1994

RESPONSIBLE INDIVIDUAL: E. Ezra

SUMMARY OF WORK ACCOMPLISHED DURING REPORT PERIOD:

1. Purchase requests for the additional workstations were placed through REECo Purchasing.

MAJOR PROBLEMS AND CORRECTIVE ACTION UNDERTAKEN: None.

ANTICIPATED SIGNIFICANT EVENTS PLANNED DURING NEXT REPORT PERIOD: None.

- WBS 1.2.5 REGULATORY
- WBS 1.2.5.3.6 GENISES
- SA OE536D4 PROJECT MANAGEMENT

REPORT PERIOD: August 1, 1994 - August 31, 1994

REPORT DATE: September 16, 1994

RESPONSIBLE INDIVIDUAL: E. Ezra

SUMMARY OF WORK ACCOMPLISHED DURING REPORT PERIOD:

Reporting/Tracking/Planning

- 1. EG&G/EM RSL July Progress report was compiled and submitted to DOE/YMSCO (NV-94-622).
- July PACS input was compiled (NV-94-616) and submitted to Robert Spiro (M&O).
- 3. The Fiscal Year 1995 Information Resources Management Short-Range Plan was prepared (YMSO-94-164) and submitted to DOE/YMSCO on August 1.

Meetings:

- 1. Weekly Technical Data Managers staff meetings were held with Claudia Newbury (DOE/YMSCO), Steve Bodnar, Diane McAlister and Bob Lewis (M&O), Jan Statler (SAIC) and Elaine Ezra and Jim Beckett.
- 2. Weekly YMPSAS staff meetings were held.

Conferences/Training

- 1. Rose Denton, Christopher Pytel and Pamela Pratt completed the YMP Orientation (Sections A, B, and C) on August 2.
- 2. James Ephlin attended Solaris System Training in Milpitas, California during the week of August 22 26.
- 3. Elaine Ezra and Dave Brickey attended a conference on Mapping Tools for the 21st Century in Washington, DC. during the weekend of August 27 29.
4. David Jefferis attended Advanced Dynamic Graphics training during the week of August 29 - 31.

General:

1. Additional space has been arranged on the first floor of the Bank of America Annex. Staff from the EG&G/EM Environmental Sciences Division have moved to the space, and modular furniture is expected for delivery the second week in September.

Employee Actions:

1. An offer was extended to Cameron Williams for the Scientist II position to support numerical and 3-D modeling work. Cameron accepted and will join the team on September 19.

Quality Assurance:

1. The following procedures have been drafted/revised and are in internal review:

Tracers, Fluids and Materials Data Flow To and From the YMP Database (drafted as a YLP).

Technical Data Flow To and From the YMP Technical Database (revised)

QA Software Qualification procedures (drafted as YLPs).

ES&H:

1. A monthly safety inspection was conducted in Suite 1010 on August 28.

MAJOR PROBLEMS AND CORRECTIVE ACTION UNDERTAKEN: None.

ANTICIPATED SIGNIFICANT EVENTS PLANNED DURING NEXT REPORT PERIOD:

1. Training and indoctrination for Cameron Williams will be initiated.

PROGRESS REPORT FOR EG&G/EM RSL SUPPORT TO YMP Work Accomplished

WBS 1.2.12.2.3 PARTICIPANT RECORDS MANAGEMENT

SA OEC23A4 RECORDS MANAGEMENT

REPORT PERIOD: August 1, 1994 - August 31, 1994

REPORT DATE: September 16, 1994

RESPONSIBLE INDIVIDUAL: J. Wiggins

SUMMARY OF WORK ACCOMPLISHED DURING REPORT PERIOD:

- 1. An internal audit of the EG&G/EM and YMP Controlled Documents was completed with no discrepancies.
- 2. Thirty-seven Quality Assurance record packages were processed into the YMP Central Records Facility.

MAJOR PROBLEMS AND CORRECTIVE ACTION UNDERTAKEN: None.

ANTICIPATED SIGNIFICANT EVENTS PLANNED DURING NEXT REPORT PERIOD:

1. The backlog of quality data record packages will be processed for submittal to the YMP Central Records Facility.

PROGRESS REPORT FOR EG&G/EM RSL SUPPORT TO YMP Work Accomplished

WBS 1.2.12.2.3 ADMINISTRATIVE SUPPORT

SA OE152A4 PHOTO/GRAPHICS SUPPORT

REPORT PERIOD: August 1, 1994 - August 31, 1994

REPORT DATE: September 16, 1994

RESPONSIBLE INDIVIDUAL: E. Ezra

SUMMARY OF WORK ACCOMPLISHED DURING REPORT PERIOD: None.

MAJOR PROBLEMS AND CORRECTIVE ACTION UNDERTAKEN: None.

ANTICIPATED SIGNIFICANT EVENTS PLANNED DURING NEXT REPORT PERIOD: None.

		August	ugust Total Costs		
<u>Task</u>	Budget_	Cost	<u>To Date</u>	Remaining	
WBS 1.2.3 Site Investigations	\$ 697	\$74	\$ 449	\$ 248	
WBS 1.2.3 Site Investigations	\$ 50	\$ 49	\$ 49	\$ 1	
WBS 1.2.5 Regulatory	\$2,154	\$ 191	\$1,967	\$ 187	
WBS 1.2.12 Records Managemen	\$ 100 . nt	\$9	\$ 67	\$ 33	
WBS 1.2.15 Support Services	<u>\$ 12</u>	<u>\$0</u>	<u>\$ 11</u>	<u>\$1</u>	
TOTALS	\$3,013	\$ 323	\$2,543	\$ 470	
Capital Equipment	\$ 357	\$ 15	\$ 280	\$ 77	

Expenditures from August 1 through August 28, 1994 (Dollars in thousands)

STATUS OF DELIVERABLES FOR EG&G/EM RSL SUPPORT TO YMP August 1, 1994 through August 31, 1994

GIS MAP SUPPORT

Description	Requested by/ Organization	Date Sent	<u>Size</u>	No. of <u>Copies</u>
YMP-94-049.0 Springs within 50 Miles of the NTS	Moscati/USGS	8/1/94	Full	2
YMP-93-165.5 Air Quality and Meteorological Monitoring Sites	Fathauer/TRW	8/1/94	Page	1
YMP-94-209.1 Plant Succession & Ecological Study Plots with Disturbance Features	Gabbert/EG&G/EM	8/1/94	Full	1
YMP-94-031.0 YMP Characteri- zation Project Geophysical Data	Tynan/YMPO	8/3/94	Full	1
YMP-93-337.2 YMP Existing & Planned Boreholes with Geologic Structure	Tynan/YMPO	8/3/94	Full	1
YMP-94-241.0 YMP Regional Site Location Map	Rogers/M&O	8/5/94	Full	2
YMP-94-102.0 Proposed Seismic Reflection Line Locations and Proposed Deep Seismic Shothole Locations Southwest Area	Savino/SAIC	8/5/94	Full	5
YMP-94-103.0 Proposed Seismic Reflection Line Locations and Proposed Deep Seismic Shothole Locations Northeast Area	Savino/SAIC	8/5/94	. Full	5
YMP-93-337.2 Existing and Selected Planned Boreholes with Geologic Structure	Rankin/M&O	8/5/94	Full	2

YMP-94-007.0 View of Thermal/ Mechanical 3D Model	Broderick/EG&G/EM	8/10/94	Full	1
YMP-94-275.0 Inset Area 2	Prowell/SAIC	8/11/94	Page	20
YMP-94-256.0 Inset Area 1	Prowell/SAIC	8/11/94	Page	20
YMP-94-255.0 Locations of Meteorological Stations Around Yucca Mountain	Prowell/SAIC	8/11/94	Page	20
YMP-93-106.0 YM Area with Emergency Response Grid	Matthews/SAIC	8/11/94	Page	500
YMP-94-258.0 YMP Major Diesel Fuel Storage Locations	Smith/SAIC	8/11/94	Page	2
YMP-94-273.0 Ten Foot Contour Lines	Brechtel/SNL	8/11/94	Full	1
YMP-94-253.0 Chuckwalla Observation Locations	Gabbert/EG&G/EM	8/16/94	Page	5
YMP-94-208.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-240.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-222.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-209.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-190.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-189.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-188.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-187.0	Hennessy/USGS	8/18/94	Page	- 1
YMP-94-198.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-199.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-202.0	Hennessy/USGS	8/18/94	Page	1
YMP-93-153.0	Hennessy/USGS	8/18/94	Page	1
YMP-93-152.0	Hennessy/USGS	8/18/94	Page	1
YMP-93-151.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-233.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-232.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-231.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-230.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-229.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-228.0	Hennessy/USGS	8/18/94	Page	1
YMP-94-227.0	Hennessy/USGS	8/18/94	Page	1

YMP-94-226.0		Hennessy/USGS	8/18/94	Page	1
YMP-94-225.0		Hennessy/USGS	8/18/94	Page	1
YMP-94-216.0		Hennessy/USGS	8/18/94	Page	1
YMP-94-214.0		Hennessy/USGS	8/18/94	Page	1
YMP-94-215.0		Hennessy/USGS	8/18/94	Page	1
YMP-94-210.0		Hennessy/USGS	8/18/94	Page	1
YMP-94-175.1		Hennessy/USGS	8/18/94	Page	1
YMP-94-221.0		Hennessy/USGS	8/18/94	Page	1
YMP-94-274.0	Existing Bore-	Wilt/WCFS	8/18/94	Full	1
holes & Trenche	s ·				
YMP-94-286.0	Planned Bore-	Wilt/WCFS	8/18/94	Full	1
holes & Trenche	S				•
YMP-94-281.0	Planned Boreholes	Inglett/SAIC	8/18/94	Page	10
	The second se	T= -1-44/0 A TO	9/10/04	Dage	10
YMP-94-282.0	Existing Borenoles	Inglett/SAIC	8/18/94	rage	10
YMP-94-261.0	Tour Map for	Inglett/SAIC	8/18/94	Page	10
YMP Participan	ts				
YMP-94-262.0	Tour Map for	Inglett/SAIC	8/18/94	Page	10
YMP Participan	ts				
YMP-92-027.0	Air Ouality and	Prowell/SAIC	8/18/94	Page	2
Meteorology Mo	onitoring Sites			Ũ	
YMP-94-017 0	Tortoise Observa-	Dlugosz/YMPO	8/22/94	Full	1
tion Sites			0.22.77		-
XD (D) 04 045 0	Ess Dista		8/22/04	Enll	1
IMP-94-045.0	Eco Plots	Diugosz/ I MPO	0/22/94	гш	1
YMP-94-106.0	Vegetation	Dlugosz/YMPO	8/22/94	Full	1
Classes					
YMP-94-139.0	Ecological	Dlugosz/YMPO	8/22/94	Full	1
Study Plots	0 -	<i>U</i> –			
VMD 04 102 0	Mataorological		8177101	Full	1
Monitoring Site	MCCOLOIOBICAL	Diugosz/ I WIFO	0/22/74	1,011	T

YMP-94-209.2 Plant Succession and Ecological Study Plots with Disturbance Features	Dlugosz/YMPO	8/22/94	Full	1
YMP-94-097.0 Las Vegas, NV/AZ/CA Quadrangle	Dlugosz/YMPO	8/22/94	Full	1
YMP-94-098.0 Caliente, NV/UT Quadrangle	Dlugosz/YMPO	8/22/94	Full	1
YMP-94-099.0 Goldfield, NV/CA Quadrangle	Dlugosz/YMPO	8/22/94	Full	1
YMP-94-100.0 Far Field Radiological Environmental Monitoring Station Locations, Death Valley, CA/NV	Dlugosz/YMPO	8/22/94	Full	1
YMP-94-198.0 Existing Boreholes	Newbury/YMPO	8/24/94	Full	1
YMP-94-199.0 Planned Boreholes	Newbury/YMPO	8/24/94	Full	1
YMP-94-022.3 Surface Based Testing Activities with Geologic Structure, Sheet 9	Yasek/YMPO	8/26/94	Full	1
YMP-94-023.3 Surface Based Testing Activities with Geologic Structure, Sheet 10	Yasek/YMPO	8/26/94	Full	1
YMP-94-024.3 Surface Based Testing Activities with Geologic Structure, Sheet 11	Yasek/YMPO	8/26/94	Full	1
YMP-94-025.3 Surface Based Testing Activities with Geologic Structure, Sheet 15	Yasek/YMPO	8/26/94	Full	1
YMP-94-026.3 Surface Based Testing Activities with Geologic Structure, Sheet 16	Yasek/YMPO	8/26/94	Full	1

YMP-94-027.3 Surface Based Testing Activities with Geologic Structure, Sheet 17	Yasek/YMPO	8/26/94	Full	1
YMP-94-028.3 Surface Based Testing Activities with Geologic Structure, Sheet 21	Yasek/YMPO	8/26/94	Full	1
YMP-94-029.3 Surface Based Testing Activities with Geologic Structure, Sheet 22	Yasek/YMPO	8/26/94	Full	1
YMP-94-030.3 Surface Based Testing Activities with Geologic Structure, Sheet 23	Yasek/YMPO	8/26/94	Full	1
YMP-94-209.2 Ecological and Succession study Plots with Disturbance Features	Gabbert/EG&G/EM	8/26/94	Full	4
YMP-94-261.1 Tour Map for YMP Visitors	Hernandez/SAIC	8/26/94	Page	10
YMP-94-262.1 Tour Map for YMP Visitors	Hernandez/SAIC	8/26/94	Page	10
YMP-94-026.0 Historical Seismic Activity, Natural Events Near Yucca Mountain	Rogers/TRW	8/27/49	Full	2
YMP-94-211.0 Historical Seismic Activity, Southwest Seismic Events within 500 Miles of Yucca Mountain	Rogers/TRW	8/27/49	Full	2
YMP-94-279.0 Ecological Study Plots	Hessing/EG&G/EM	8/29/94	Full	1

TOTAL NEW MAPS 36

TOTAL MAPS <u>672</u>













YMP-94-03003







Figure 2-1. Locations of Meteorological Stations Around Yucca Mountain.

.



Figure 2-1. Continued.

(



County Boundary

Figure 2-1. Continued.

八 EGsØ

YMP-94-275.0















1994 11:35:10 23 AUG TUE /HOME/ZPS1/WRK/YMP94209 223112946 1 WALR DC











YMP-94-258.0










4mp-94-219.0

,



YMP-94-220.0









•







Lawrence Livermore National Laboratory



LLYMP9408108 August 24, 1994

WBS 1.2.9 QA: N/A

Robert M. Nelson, Jr., Acting Project Manager Yucca Mountain Site Characterization Office Department of Energy P.O. Box 98518 Las Vegas, Nevada 89193-8518

SUBJECT: Yucca Mountain Project Status Report - July 1994 (SCP: N/A)

Attached is the July Project Status Report for LLNL's participation in the Yucca Mountain Site Characterization Project.

If further information is required, please contact Carol Passos at 702-794-7511 or Jim Blink at 702-794-7157.

Sincerely,

L. Clarke

Technical Project Officer LLNL-YMP

WC/CP

cc: Distribution

DISCLAIMER

The LLNL Yucca Mountain Project cautions that any information is preliminary and subject to change as further analyses are performed or as an enlarged and perhaps more representative data base is accumulated. These data and interpretations should be used accordingly.



Lawrence Livermore National Laboratory Yucca Mountain Project Technical Highlights and Status Report July 1994

Table of Contents

Executive Sun	nmary/Progress During Report Period	1
Deliverables		5
Variance Anal	ysis/Explanations	6
WBS/Cost Per	formance Report	10
Cost/Full-Time	e Equivalent Report	12
Issues and Co	ncerns	14
Technical Sun	nmary	15
1.2.1	Systems	15
1.2.2	Waste Package	20
1.2.3	Site Investigations	33
	1.2.3.12 Waste Package Environment	35
1.2.5	Regulatory	52
1.2.9	Project Management	53
1.2.11	Quality Assurance	54
1.2.12	Information Management	55
1.2.13	Environment, Safety and Health	55
1.2.15	Support Services	55

LAWRENCE LIVERMORE NATIONAL LABORATORY (LLNL) YUCCA MOUNTAIN SITE CHARACTERIZATION PROJECT (YMP) STATUS REPORT

July 1994

EXECUTIVE SUMMARY

(Items Proposed for Reporting in YMSCO or OCRWM Reports)

1) WBS 1.2.1.5, Special Studies: In support of the thermal loading system study, LLNL has calculated the impact of enhanced gas-phase diffusion and matrix hydrological properties on temperature and relative humidity conditions in the repository. The duration of the boiling period, t_{bp} , is insensitive to the range of six sets of matrix hydrological properties considered. However, enhanced vapor diffusion can enhance the rate of heat loss from the repository, modestly decreasing t_{bp} , particularly for the inner 75% of the repository. Enhanced vapor flow also can reduce the relative humidity at the end of the boiling period, particularly at the repository edge.

2) WBS 1.2.2.3.1.1, Waste Form Testing - Spent Fuel: LLNL-sponsored Spent Fuel Dissolution Tests under unsaturated conditions at 90°C are in progress at Argonne National Laboratory (ANL) to evaluate the long-term performance of spent fuel in the potential Yucca Mountain repository. Alpha and gamma counting data from sampling done in April 1994, after 581 days of exposure, are now complete. The results for the high drip-rate tests indicate that the fuel fragments are being leached at a consistent rate during the first year and a half of continuous testing. The materials which are leached have a high proportion of americium and curium, relative to the plutonium content. The size distribution of the actinides in the colloidal fraction appears to be unique for each fuel. To date, the actinide release rate for the low drip-rate tests is two orders of magnitude lower than that found in the high drip-rate tests.

3) WBS 1.2.2.3.1.1, Waste Form Testing - Spent Fuel: At LLNL, an initial four schoepite ($UO_3 \bullet H_2O$) dissolution experiments at room-temperature and 20% oxygen were completed. They consisted of the four combinations of pH 8 and 10 combined with total carbonate concentrations of $2x10^{-4}$ and $2x10^{-2}$ mol/L. These same experiments were then run at 75°C. This approach doubled the number of measured dissolution rates with minimal extra effort. The dissolution rates were quite high during the first few days of each experimental run and dropping significantly thereafter. Such unexpectedly high time-dependent early-dissolution rates are being examined to assure that they represent true dissolution rates and are not experimental artifacts.

4) WBS 1.2.2.3.1.1, Waste Form Testing - Spent Fuel: Dry bath tests sponsored by LLNL continue to run at PNL. Transmission Electron Microscopy examination of a sample oxidized just past and oxygen-to-metal ratio of 2.4 has shown microcracking and possible amorphous phase formation on a fine scale within the $UO_{2.4}$ matrix. These microstructural changes observed at the onset of the next oxidation reaction above $UO_{2.4}$ appear consistent with X-ray peak broadening and peak intensity reductions observed in the partially completed X-Ray Diffraction analyses.

5) WBS 1.2.2.3.1.2, Waste Form Testing - Glass: The N2 (Defense Waste Production Facility, DWPF, actinide-doped glass) glass dissolution tests continue at ANL under

LLNL sponsorship; 102 months of exposure have occurred. For the June sampling, some of the colloidal materials have been analyzed. There has been a continual interaction between the sensitized 304L type stainless steel and the glass. A large number of agglomerates were found that were rich in iron; they were made up of round particles about 1 μ m in diameter. In other regions, there was clay that was closely associated with iron particles and other elements including zinc. These clay phases were on the order of 100 nm in diameter. Calcium oxide particles on the order of 0.5 μ m in diameter were also found. Several particles that were about 0.2 μ m in size were isolated; they appear to be similar to the layers that form on the glass as it reacts. It appears that the reacted glass layer spalls from the glass surface as the water slowly drips over the glass.

6) WBS 1.2.2.3.2, Metal Barriers: As part of the LLNL activity to model pitting corrosion of waste package materials, simulations of potentiodynamic experiments are being conducted. For a steep exponential relationship between the pit birth probability and the applied (sweeping) electrical potential, a bi-linear behavior was exhibited on a plot of birth potential at which the first pit is born vs the logarithm of the applied potential's sweep velocity. The deviation from a single slope line is related to the effects of embryo death prior to their reaching the critical age.

7) WBS 1.2.2.3.2, Metal Barriers: Thermogravimetric experiments are being conducted at LLNL to determine the humidity, temperature, and surface condition limits for aqueous corrosion of the waste package. The apparatus was modified to incorporate a humidity sensor positioned just below the test specimen. Initial shakedown tests using the humidity sensor revealed an unexpected problem; the relative humidity was higher than expected. Investigation of the cause of the anomalous humidity data revealed a lower than expected temperature region in the upper half of the furnace. This cold zone caused water vapor condensation in the upper half of the furnace and raised the relative humidity as the test progressed. In addition, it was found that the manufacturer-specified constant-temperature reaction zone did not exist, but rather that a temperature change of 20°C was found across this zone. The manufacturer is studying the furnace problem and will probably have to replace the furnace. In the meantime, two inexpensive band heaters will be integrated into the existing furnace control loop, and testing should resume shortly thereafter.

8) WBS 1.2.2.3.3, Other Materials: In preparation for FY95 work in the Other Waste Package Materials WBS element, LLNL staff met with a representative from the Boral Company which makes a borated aluminum product that could be used as a basket material in a multi-purpose canister (MPC). The basket material is needed to ensure long term criticality control, hence the addition of boron. LLNL expects to meet with industry representatives in August on the possible use of borated copper for this same purpose.

9) WBS 1.2.3.10.3.1, Integrated Radionuclide Release: The core-flow apparatus at LLNL for integrated testing of the waste forms, barrier materials, and surrounding environment, has been reassembled in a new glove box and in a new laboratory. Temperature and pressure controls have been tested. Interfacing to data acquisition computer remains to be done. A new core sample has been prepared for installation, and core porosity has been determined. The "protocol for the flow-through apparatus"

experiments" milestone (MOL04) will be delayed until September 30, 1994 to allow a thorough shake-down of the device.

10) WBS 1.2.3.12.1, Chemical and Mineralogical Properties of the Waste Package Environment: LLNL work at the New Zealand natural process analog site is emphasizing evaluation of the way in which model validation activities can be conducted in the field. Data have been collected and compared against simulations which demonstrate that very good agreement can be achieved between the two. However, perfect matches are impossible due to inherent uncertainties in data values, thermodynamic property measurements, and limitations of conceptual models. As a result, attention is being focused on developing strategies that allow a more flexible approach to validation efforts. This will be important when validation efforts address characterization of processes and properties of the site.

11) WBS 1.2.3.12.2, Hydrologic Properties of the Waste Package Environment: LLNL continues to analyze the temperature and relative humidity conditions in the repository. Recent simulations address the impact of enhanced gas-phase diffusion and the sensitivity to matrix hydrological properties. Areal Mass Loadings of 55.3 to 150 MTU/acre were used, and five sets of recently published matrix property data for the Topopah Springs subunits were used and compared to results using the Reference Information Base (RIB). At high thermal loads only one of the five sets of LBL-USGS matrix property data resulted in substantially faster re-wetting, another case resulted in slightly faster re-wetting, and three cases resulted in slower re-wetting back to ambient humidity conditions (98.4%) in the repository. Enhanced vapor diffusion can increase the re-wetting rate for some regions of the repository and decrease it in other regions depending on the matrix properties and AML. In general, enhanced vapor diffusion enhances re-wetting rate only where the advective liquid-phase re-wetting rate is relatively slow to begin with (i.e., the cases with slow liquid-phase re-wetting rates and at the center of the repository). Enhanced vapor diffusion reduces the overall rewetting rate where the advective liquid-phase re-wetting rate is fastest. Therefore, enhanced gas-phase diffusion may be thought to function somewhat as an equalizer of thermo-hydrological conditions, countering some of the effects of heating variability and heterogeneity in various hydrological properties. In one example, the repository temperature range when wet conditions returned locally was reduced from a 34°C spread to a 10°C spread by enhanced gas-phase diffusion.

12) WBS 1.2.3.12.3, Hydrologic Properties of the Waste Package Environment: LLNL conducted thermo-hydrological sensitivity studies to determine the impact of small bulk permeability on temperature and relative humidity (RH) conditions at the repository. Previous efforts have focused on identifying potentially adverse flow effects that may arise due to very large bulk permeability, k_b. For Areal Mass Loadings of 55.3 to 150 metric tons per acre, the temperature and relative humidity conditions were compared for bulk permeabilities (k_b) of I millidarcy and 280 millidarcy. А substantial reduction in k_b can result in a substantial increase in gas-phase pressure, thereby suppressing the rate of vaporization and (possibly) dry-out. For low thermal load (55.3), a small $k_{\rm b}$ can substantially throttle the rate of boiling, thereby reducing the duration of sub-ambient RH conditions. Relatively high temperatures coincide with humid conditions. A small $k_{\rm b}$ also can substantially throttle boiling and dry-out for the 70- and 83.4-MTU/acre cases. The time to re-wet back to 70% RH at the repository center was reduced by factors of 2.5 and 1.8 for these two cases. Again, relatively

high temperatures coincide with relatively humid conditions. The impact of small k_b on higher AMLs was found to be quite different (particularly in the inner 90% of the repository). The duration of sub-ambient *RH* conditions was actually greater at the center of the 110.5- and 150 MTU/acre repositories for the 1-millidarcy case. In general, for sufficiently small k_b , rather than facilitating rock dry-out, the unsaturated zone may function like a "pressure cooker" where high temperatures may also coincide with relatively humid conditions.

13) WBS 1.2.3.12.2, Hydrological Properties of the Waste Package Environment: One-dimensional imbibition data obtained previously on a core from the G-4 Hole were analyzed at LLNL. The propagation of the saturation front determined by electrical resistivity measurement was compared with an analytical model developed by Dr. John Reis (a summer participant), and the agreement was very good.

14) WBS 1.2.3.12.3, Mechanical Attributes of the Waste Package Environment: Work continued at LLNL on digitization of the map of the top of the Large Block; the map is approximately 50% digitized. Digitization of the map of fractures at a level two feet above the top of the block was completed, and the digital data describing discrete blocks were forwarded to collaborators at UC Berkeley and the M&O.

15) WBS 1.2.3.12.4, Engineered Barrier System (EBS) Field Tests (Large Block Test): Additional mercury (Hg), porosimetry measurements were made at LLNL There are now 34 Hg porosimetry measurements completed using the core sections from the vertical instrument holes. The average bulk matrix porosity is about $11.55 \pm 2.28\%$, with a minimum value of 8.23% and a maximum value of 20.18%. There appears to be a systematic increase of porosity with depth. Preliminary results also indicate that porosity is a function of distance from a fracture: porosity increases with increasing distance from a fracture. Additional samples for using the wet-dry method of determining porosity have been prepared. These samples are drying.

16) WBS 1.2.3.12.4, Engineered Barrier System (EBS) Field Tests (Large Block Test): Engineering analysis at LLNL of the proposed modifications to retrofit the frame continues. Preliminary results indicate that moving the holes connecting each section of the frame closer to the center of the frame will greatly improve the design performance. Agreement was reached with Aircraft Engineering Corporation (AEC) that

- AEC will complete the dome and four sections of the cylindrical part of the frame,
- the remaining 8 sections of the cylindrical part will be welded at LLNL, and
- the original contract cost will be reduced.

Two of the eight sections have arrived at LLNL. The remaining six sections will be shipped to LLNL in August. The welding at LLNL will begin in August.

17) WBS 1.2.5.3.4, Geologic and Engineering Materials Bibliography of Chemical Species (GEMBOCHS): The GEMBOCHS/JEWEL/FACET update that permits multiple data references for supcrt92 species was completed.

LLNL Deliverables Met (July 1994)

Milestone	WBS 1.2.	Planned Date	Completion Date	Description	Comment
MOL24	3.12.1	07/29/94	07/27/94	Manuscript & Field Data of Preliminary Results of New Zealand Field Studies and Simulations	Met by four reports

LLNL Deliverables Not Met (July 1994)

	WBS	Planned	Projected		
Milestone	1.2.	Date	Date	Description	Comment
MOL45	2.3.2	01-31-94	08-19-94	Submit updated Metal Barriers SIP	Delayed by TPR & NWTRB preparation
MOL94	2.3.2	07-29-94	08-15-94	Eng. Materials Characterization Report	
MOL59	3.4.2	06-01-94	08-17-94	Certify EQ3 V.7.0	In review
MOL04	3.10.3.1	01-12-94	09-30-94	Document core flow experiment protocol	Equip. now rebuilt and moved to new facility
MOL03	3.10.3.1	03-31-94	08-22-94	Report on colloid characterization	Delayed by equip.malfunction related to MOL04
MOL26	3.12.1	03-31-94	08-15-94	Topical Report on Near Field Geochemistry	Delayed by TPR & NWTRB preparation
MOL31	3.12.2	07-29-94	08-31-94	Impact of Heterogeneity on Heat Pipes and Buoyant Vapor Flow	
MOL15	3.12.4	03-31-94	09-30-94	Large Block Excavated and Small Blocks Delivered to LLNL	Delayed by construction planning
MOL34	3.12.4	06-30-94	08-31-94	Pre-Test Calculations on Large Block Test	Will not impact LBT schedule
MOL73	3.12.5	05-31-94	08-12-94	Stability of Organic Compounds	Delayed by new ESF work
MOL91	5.4.2	03-31-94	08-08-94	Submit plan for code qualification	Individual Software Plan is currently in technical review
MOL89	5.4.2	06-30-94	08-31-94	YMIM Release, including User Manual	In final review

LLNL Deliverables Scheduled for the Next Reporting Period

(August 1994)

Milestone	WBS 1.2.	Planned Date	Projected Date	Description	Comment
MOL57	2.3.5	08/01/94	08/01/94	Draft Rpt on Non-Metallic Barrier Materials Literature Survey	
MOL76	3.12.3	08/10/94	08/10/94	Progress Rpt on Simulation LBT	
MOL55	3.10.3.2	08/30/94	08/30/94	Complete US Contribution to NEA	
MOL60	3.4.2	08/30/94	09/30/94	Complete V.8.0 of Code Package	
MOL79	3.10.2	08/30/94	08/30/94	Rates and Magnitudes of changes in Hydrological Prop. associated with Recrystallization	
MOL30	3.12.2	08/31/94	08/31/94	Rpt. summarizing state of knowledge on Repository-Heat-Driven-Alteration	

Yucca Mountain Site Characterization Project Variance Analysis Report Status Thru: <u>29-JUL-94</u>

PARTICIPANT: LLNL PEM: SMITH WBS: 1.2.2.3.1.1

WBS TITLE: WASTE FORM TESTING - SPENT FUEL

P&S ACCOUNT: 0L2311

BCUS	RCUP	FY ACUP	<u>1994 Cur</u>	<u>nulative</u>	to Dat	e				FY 1	994 at (iomplet	ion	
					<u></u>		UV%		_BAC	_EAC	VAC	VAC2	IEAC	ICPI
1485	1516	1241	31	2,1	102.1	275	18.1	122.2	1785	1654	131	7.3	1461	65.1

Analysis

Cumulative Cost Variance:

The cost variance is due to two FY93 summary accounts being carried over into FY94 awaiting completion of milestones. The milestones required reports from PNL that were delayed by 30 days and as a result were not received by LLNL until mid October. These reports were immediately processed by LLNL and submitted to the Project Office for review. No actual costs were incurred but earned value was calculated upon closing of these summary accounts. These FY93 accounts were not removed during the FY93 Close-Out exercise in PACs and will continue to contribute an inaccurate \$120k to both the cost and schedule variance. The correct cost variance is 155. See below for cost variance analysis.

Cumulative Schedule Variance:

Same as above. The correct schedule variance is -91.

Variance At Complete:

The variance at complete is due to a hot cell-chemical analysis building #325 being temporarily closed in late April '94 at Battelle Pacific National Laboratory in Richland, WA; however the expectations were that it would reopen within the following month. The reopening date is now expected in October 1994. This has impacted the spending rate and will result in less experimental testing work than originally planned for FY94. Plans to redirect workscope and funding allocation were made, and are awaiting approval by DOE-YMP.

ACCOUNT MANAGER

JER DATE Ry Blant for Walke Aug 18,99

Yucca Mountain Site Characterization Project Variance Analysis Report Status Thru: <u>29-JUL-94</u>

 PARTICIPANT: LLNL
 PEM: ______

 WBS: 1.2.3.11.3

 WBS TITLE:
 GEOPHYSICS-ESF SUPPORT SUBSURFACE GEOPHYSICAL TETG

P&S ACCOUNT: 013B3

FY 1994 Cumulative to Date FY 1994 at Completion BCWS BCWP ACMP SV SVX SPI CV CVX CPI BAC YAC VACE LEAC ICPI EAC 145 145 77 0 0.0 100.0 68 46.9 188.3 180 112 68 37.8 96 100.0

Analysis

Cumulative Cost Variance:

Cumulative Schedule Variance:

Variance At Complete:

\$20k has been taken via CCB action. However, some of the funds will be used to offset a shortfall in WBS 1.2.3.5.2.2 which was only allocated \$25k. The proper accounts will be charged; 1.2.3.11.3 will underrun and 1.2.3.5.2.2 will overrun; the total costs will be \$205k, but with a different distribution than anticipated by YMSCO. These actions are by direction of the YMSCO Asst. Manager for Sci. Programs.

ACCOUNT MANAGER

Ì

Yucca Mountain Site Characterization Project Variance Analysis Report Status Thru: 29-JUL-94

PARTICIPANT: LLNL PEM: SIMMONS WBS: 1.2.3.12.1 WBS TITLE: CHEMICAL AND MINERALOGIC, PROP. OF WASTE PACKAGE

P&S ACCOUNT: 0L3C1

BCWS	BCWP	ACWP	<u>1994 Curr</u> SV	Nlative SV%	to Dat	e CV	C1/7			FY 1	1994 at (Complet	ion	
57/	577						<u></u>	<u>_ <u> </u></u>	BAL	EAC	VAC	VACZ	1EAC	TCPI
4C C	ددد	640	-1	-0.2	99.8	-107	-20.1	83.3	610	722	-112	-18.4	732	93.9

Analysis

Cumulative Cost Variance:

The cumulative cost variance is due to unanticipated costs for meetings, field studies and transfer of funds. Also, an overestimation of actuals occurred and will be adjusted to reduce variance but not eliminate.

Cumulative Schedule Variance:

Variance At Complete:

An overrun at complete will be due to unanticipated costs for Program Review meetings, unmatched expenses for field studies in which equipment had to be fabricated, rather than purchased, and the transfer of funds to accomodate external collaborations, as per Project Office changes.

S PES ACCOUNT MANAGER DATE

LLNL July 1994 Status Report

TPO

Yucca Mountain Site Characterization Project Variance Analysis Report Status Thru: 29-JUL-94

 PARTICIPANT:
 LLNL
 PEM:
 SIMMONS
 WBS:
 1.2.3.12.4

 WBS TITLE:
 ENGINEERED BARRIER SYSTEM (EBS) FIELD TESTS

P&S ACCOUNT: 0L3C4

FY 1994 Cumulative to Date FY 1994 at Completion BCWS BCWP ACWP SV SV% SPI CV CV% CPI BAC EAC VAC VACZ LEAC TOPI 2191 2245 2165 2.5 102.5 54 3.6 103.7 80 3070 -3.3 2960 82.1 3170 -100

Analysis

Cumulative Cost Variance:

Cumulative Schedule Variance:

Variance At Complete:

The variance at complete is not accurate and ETC's arc being revised to include recent information. There will not be an overrun in WBS 1.2.3.12.4 at the completion of FY94.

y. Mita PES ACCOUNT MANAGER DATE TPO

Prepared - 06/17/96:15:22:47 Inc. Dottars In to BS Status Break (MS02) Inc. Dottars In to BS Status Break (MS02) WBS No. - 1.2 NBS Manager - WBS Title - YUCCA MOUNTAIN PROJECT Parent VBS Manager - Parent VBS No. - Parent VBS Manager - Parent VBS Title - Parent VBS Manager - Parent VBS Title - - - Status Break See the current VBS Dictionary - - Id Description BCUB BCUP ACWP SV CV 12.2.1 SYSTEMS ENGINEERING 13 13 19 0 - 6 13 133 125 0 8 8 1.2.1 SYSTEMS ENGINEERING BS 122 726 72 726 72 726 72 726 72 726 72 726 72 726 72 726 727 726 727 726 727 726 727 726 727 726 727 726 727 726 727 726 727 727 726 727 727 726 727 727 726 727 727 726 727 727	Farticipant LLNL	articipant LLWL				Site Char	. Project	t-Plann	ing & Con	trol Syst	16-11				01-Jul	-94 to	31-Jul-94
UBS No. 1.2 NBS Manager - UBS Title - YUCCA MOUNTAIN PROJECT - - Parent WBS No. - - - Parent WBS Title - - Statement of Work - - Id Description BCHS BCHS BCHS Statement VBS Dictionary - Id Description BCHS BCHS 1.2.1 SYSTEMS ENGINEERING 13 13 19 0 - 1.2.2 WAST PACAGE 309 304 154 - 510 586 1.2.2.5 REGULATOR 145 155 166 10 9 1262 127 128 344 145 1.2.1 DEVESTIGNEERING 112 122 92 0 20 155 166 10 9 1262 127 128 344 145 155 166 10 9 1262 127 128 145 155 166 10 9 1262 127 128 145 155 166 10 9 1262 127 128 155 150 165 16 19 1262 127 128 <th>Prepared - 08/17</th> <th>/94:15:22:4</th> <th>7</th> <th></th> <th>· •</th> <th>WBS</th> <th>Status Sh</th> <th>ieet (W</th> <th>BSO2)</th> <th>2)</th> <th></th> <th></th> <th></th> <th>I</th> <th>nc. Doll</th> <th>ars in</th> <th>Page - 1 Thousands</th>	Prepared - 08/17	/94:15:22:4	7		· •	WBS	Status Sh	ieet (W	BSO2)	2)				I	nc. Doll	ars in	Page - 1 Thousands
UBS Title - YUCCA MOUNTAIN PROJECT Parent WBS No. - Parent WSS Manager - Parent WBS Title - Parent WSS Manager - Statement of Vork See the current VBS Dictionary Cost/Schedule Performance FY1994 Cumulative to Date FY1994 State Id Description BCHS BCHP ACMP SV CV BCUS BCHP ACMP SV CV BCUS BCHP ACMP SV CV BCUS BCHP ACMP SV CV BAC EAC EAC TAN	WES NO.	• 1.2					WBS Mar	nager		•							
Parent WBS No. - Parent WBS Hanager Parent WBS 1itle - Statement of Work See the current WBS Dictionary Id Description BCWS BCWP SV CV BCWP SV CV <t< th=""><th>WBS Title</th><th>- 100</th><th>CA HOUNTAIN</th><th>PROJECT</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th></t<>	WBS Title	- 100	CA HOUNTAIN	PROJECT													
Parent WBS Title Statement of Work See the current WBS Dictionary Current Period FY1994 Cumulative to Date FY1994 Cumulative to Date <	Parent WBS No.	-					Parent	WBS MB	neger	-							
Statement of Work See the current V&S Dictionary Cost/Schedule Performance Current Period FY1994 Curvlative to Date FY1994 at Complete Id Description BCUP ACUP SV Current Period FY1994 Curvlative to Date FY1994 at Complete 1.2.1 SYSTEMS ENGTHEERING 13 13 19 0 -6 133 133 125 0 6 160 158 1.2.2 WASTE PACKAGE 309 304 154 -5 150 2867 2034 2649 67 205 3145 3345 3308 1.2.3 STET INVESTIGATIONS 512 728 727 216 1 554 546 16 9 1262 1227 1236 -35 11 1545 155 14 10 9 252 128 1304 1282 1304 1282 1304 1282 1304 1282 1304	Parent WBS Title	-															
See the current V&S Dictionary Cost/Schedule Performance Current Period FY1994 Cumulative to Date FY1994 at Compl 12.2.1 1d Description BCVP ACVP SV CV BAC EAC 1.2.1 SYSTENS ENGINEERING 13 13 19 0 -6 133 13 22.0 6 16.0 158 1.2.2 WASTE PACKAGE 309 304 154 -5 150 2867 2934 2649 67 285 3445 3308 1.2.5 REGULATORY 145 155 146 10 9 1262 1227 1236 -35 11 1543 155	Statement of Wo	rk	·····	<u></u>				•					I			<u> </u>	
Cost/Schedule Performance Id Description BCWP ACUP SV CV BCWP ACUP SV CV BCMP ACUP SV CV BAC EAC 1.2.1 SYSTEMS ENGINEERING 13 13 19 0 -6 133 133 125 0 6 160 151 1.2.2 WASTE PACKAGE 309 304 154 -5 150 2867 2934 2649 67 285 3445 3308 1.2.5 REGULATORY 145 155 146 10 9 1262 1227 1286 -35 -11 1545 1543 1.2.9 PROJECT MANAGEMENT 112 112 92 0 20 1059	S	se the curre	ent WBS Dic	tionary													
Id Description BCVB BCVP ACVP SV CV BAC EAC EAC 1.2.1 SYSTEMS ENGINEERING 13 13 19 0 -6 133 133 125 0 6 160 151 1.2.2 WASTE PACKAGE 309 304 154 -5 150 2867 2934 2849 67 285 3445 3308 1.2.5 REGULATORY 145 155 164 10 9 1262 1227 1238 -35 -11 1545 1543 1.2.1 MURDRET MANGENENT 112 112 92 0 0 521 221 124 1451 451 451 453 546 545 541 451 <td< td=""><td></td><td></td><td></td><td></td><td>· · · · · · · · · · · · · · · · · · ·</td><td></td><td>Cos</td><td>t/Schee</td><td>dule Perfo</td><td>ormance</td><td><u> </u></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>					· · · · · · · · · · · · · · · · · · ·		Cos	t/Schee	dule Perfo	ormance	<u> </u>						
	Id 1.2.1 1.2.2 1.2.3 1.2.5 1.2.9 1.2.11 1.2.12 1.2.13 1.2.15 Total Fiscal Year 1994 Budgeted Cost of LBRHRS LABOR SUBS OTHER CAPJTAL Total BCWS	Desa SYST WAST REGL PRO. QUAL INFO ENVI SUPP Work Schedu Oct 8281 762 107 155 0 1026	cription IEMS ENGINE IE PACKAGE INVESTIGAT JLATORY JECT MANAGEM LITY ASSURATION MAA IRONMENT, SA PORT SERVICE Nov 7278 654 298 193 0 1145	ERING TIONS MENT NCE HAGEMENT AFETY, & HEA S Dec 7559 658 264 147 11 1080	BCWS 13 309 512 145 112 55 22 3 33 1204 Re Jan 7901 749 233 199 21 1202	Curr BCWP 13 304 728 155 112 55 22 3 33 1425 60Urce Di Feb 7764 711 315 175 146 1347	rent Peri ACWP 19 154 727 146 92 63 23 23 125 1251 stributid 777 72 26 1251	od SV 0 -5 216 10 0 0 0 0 0 221 0 0 221 0 0 59 39 59 57 57	CV -6 150 1 9 20 -8 -1 2 7 174 Element of 8066 731 218 217 7 1173	F BCWS 133 2867 5543 1262 1059 541 209 22 319 11955 f Cost May 8000 749 206 279 81 1315	Y 1994 Cu BCWP 133 2934 5495 1227 1059 541 209 22 319 11939 Jur 75 7 2 2 12 319 11939	mulative ACWP 125 2649 5484 1236 1083 457 204 13 271 11524 271 11524 275 205 7 28 226 226 226	Jul 8072 751 200 253 0 1204	CV 285 11 -11 -24 84 5 9 48 415 Aug 8624 768 142 387 0 1297	FY1994 BAC 160 3445 7048 1545 1282 650 250 250 250 250 250 250 251 4787 7 1 5 5 83 7 1 5	at Cong EAC 158 3308 7275 1543 1304 632 251 21 360 14852 	Idetion VAC 2 137 -227 2 -22 18 -1 4 22 -65 Votal 95609 8749 2649 3057 332 14787

.

Partici	pant LLNL			YL	ICCE Min. Si PAC	te Char. Pro S Participar	oject-Planni ht Work Stat	ng & Contro tion (PPWS)	l System			·-	01-Jul-94 t	o 31-Jul-94 Page - 2
Prepare	ed • 08/17/	94:15:22:4	7			W3S Statu	is Sheet (WB	(S02)	<u></u>	· · · · · · · · · · · · · · · · · · ·		۲۰۱۱ 	c. Dottars i	n 1100serius
WBS NO.		• 1.2		-YUCCA	MOUNTAIN PRO	DJECL								
	<u></u>				Res	ource Distri	butions by	Element of	Cost					
Fiscal	Year 1994	ab Castorr	~											
Actual LBRHRS LABOR SUBS OTHER CAPITAL	Dtal ACWP	0ct 8301 762 114 152 0 1028	Nov 6113 413 303 385 0 1101	Dec 5630 383 254 243 11 891	Jan 6247 233 355 21 1106	Feb 6390 513 315 388 138 1354	Har 7092 552 246 452 33 1283	Apr 7097 513 218 388 15 1134	May 7530 558 101 456 0 1115	Jun 8036 594 135 532 0 1261	Jul 7536 504 104 643 0 1251	Aug 0 0 0 0 0 0	Sep 0 0 0 0 0 0	Total 69972 5289 2023 3994 218 11524
		,					.		<u> </u>					
Fiscal	Year 1994 BCXS BCWP ACWP ETC	Oct 1026 1188 1028 0	Nav 1145 1062 1101 0	Dec 1080 944 891 0	Jan 1202 1048 1106 0	Resour Feb 1347 1810 1354 0	ce Distribu Nar 1237 1177 1283 0	1110ns Apr 1173 1079 1134 0	May 1315 1048 1115 0	Jun 1226 1158 1261 0	Jul 1204 1425 1251 0	Aug 1297 0 1642	Sep 1535 0 1686	Total 14787 11939 11524 3328
BCWS BCWP ACWP ETC	Prior 11048 10882 10846 0	FY 1994 14787 11939 11524 3328	FY1995 32074 0 31988	F11996 30997 0 30976	FY1997 41636 0 41555	Fiscal Fy 1998 30909 0 0 30909	Year Distr FY1999 20762 0 0 20726	ibution FY2000 1328	FY20 0 0 8	001 F 9289 0. 0 \$316	Y2002 3689 0 3689 3689	FY2003 823 0 0 823	Future 705 0 0 7574	At Complete 210005 216652
					· ·									

۰.

YMP PLANNING AND CONTROL SYSTEM (PACS)

MONTHLY COST/FTE REPORT

PARTICIPANT: LLNL

DATE PREPAREC 8/10/94

FISCAL MONTHYEAR: JULY, 1994

				CI	URRENT MONTH						
WBS	ACTUAL	PARTIC		SUBCONTRACT			10000000	0.00000		FISCAL YE	EAR
ELEMENT	COSTS	FIFS	HOURS	HOURS	COMMITMENTE	COMMITMENTS	ACCHUED	CAP EQPT	PPROVED	CURRENT	CUMULATIVE
1215	19 400	1 1 20	160			COMMITMENTS	LUSIS#	ACCURAL	BUDGET	FY94 AFP	COSTS
SUBT121	19 400	1.20	160	~	0	0			160,000		124,200
		1.25	100	U U	U	0	0	0	160,000	122,061	124,200
1.2.2.1	19,900	1.20	172		50	0					i i
1.2.2.3.1.1	127,004	1.20	176	483	1 10	075 B17	0		400,000		336,600
1.2.2.3.1.2	3,200	0.20	33		320	6 042	0		1,785,000		835,100
1.2.2.3.2	72,700	3.00	416		0 3 6 3 I	17 644	0		280,000		130,500
1.2.2.3.5	13,500	0.90	120		0,500	17,044	0		860,000		712,800
CAPITAL EQUIP.	15,552				1 054	ő		0	100,000	01.000	94,500;
SUBT 1.2.2	251,856	6.50	917	483	11 824	200 504	0	0	0.445.000	91,000	133,823
]]				11,024	200,004	0	U	3,445,000	7,664,034	2,243,323
1.2.3.12.1	12,300	1.10	150		4 4 4 7	77 263			610.000		FOO 0000
1.2.3.12.2	66,000	2.80	470		2 327	17,200	10 000		861 000		590,200
1.2.3.12.3	25,500	0.90	129		35		16 301	l	220,000		656,900
1,2.3.12.4	442,300	11.90	1,787		1 299	233 683	72 002	ĺ	2 520,000		179,100
1.2.3.12.5	51,200	1.80	253		3.477	14 760	10 709		2,530,000		1,777,300
1.2 3.10.3.1	42,700	1.90	272		9,230	0	4 050		392 000		200,000
1.2.3.10.3.2	15,600	0.60	188		156	0	49 994		301,000		243,800
1st SUBT 1.2.3*	655,600	21.00	3,248	0	20.971	325.712	163.645	n	5 172 000		3 959 400
							10010 10	Ŭ	3,172,000		3,059,400
1.2.3.1	19,200	1.10	155	1	0	0	0	Å	245 000		226 300
1.2.3.4.2	32,200	1.40	276		34	0	ol	1	381 000		279 800
1.2.3.5.2.2	5,200	0.30	48		0	0	ol	Ĭ	25,000		54 000
1.2.3.10.1	-1,300	0.00	0		0	0	0		75,000		90,200
1.2.3.10.2	6,600	0.60	84	[0	0	0		175.000		180.000
1.2.3.11.3	200	0.00	0		36,525	0	0		180,000		24 200
CAPITAL EQUIP.	16,650	0.00	0	1	0	0	0		• • • •	15,000	C
2nd SUBT 1.2.3	78,750	3.40	563	0	36,559	0	0	o	1,081,000	1,116,109	864,500
1000							1	i			
1.2.5.1	17,900	1.20	164		0	0	0		150,000		113,300
1.2.5.2.2	15,500	0.90	124		0	0	9,785		240,000	ļ	278,400
1.2.5.3.4	15,400	1.20	171		3,696	0	0		342,000		219,000
1.2.5.3.5	9,200	0.70	96		0	0	0	<u> </u>	50,000		45,000
1.2.5.4.2	85,900	4.10	738		280	0	0		660,000		595,000
1.2.3.5.2 CADITAL COLUS	100	0.00	0		0	0	0	1	20,000		6,900
CAPITAL EQUIP.					0	0		0	••	34,000	0
20B1 1.2.5	144,000	B.10	1,293	0	3,976	0	9.785	വി	1.462.000	1 294 237	1 257 600

YMP PLANNING AND CONTROL SYSTEM (PACS)

FISCAL MONTH/YEAR: JULY, 1994

MONTHLY COST/FTE REPORT

PARTICIPANT: LLNL

DATE PREPAREC 8/10/94

				C	JRRENT MONTH	IEND				FISCAL Y	EAR
WBS	ACTUAL	PARTIC	IPANT	SUECONTRACT	PURCHASE	SUBCONTRACT	ACCRUED	CAPEQPT	APPROVED	CURRENT	CUMULATIVE
ELEMENT	COSTS	FTES	HOURS	HOURS	COMMITMENTS	COMMITMENTS	COSTS#	ACCURAL	BUDGET	FY94 AFP	COSTS
1.2.9.1.2 1.2.9.2.2 SUBT 1.2.9	44,300 47,100 91,400	2.60 4.90 7.50	171 643 814	0	94 868 962	190 0 190	0 900 900	0	621,000 601,000 1,222,000	1,057,812	510,000 570,300 1,080,300
1.2.11.1	62,900	2.00	285		0	0	0		650,000		455,300
SUBT 1.2.11	62,900	2,00	285	0	0	0	0	0	650,000	609,812	455,300
										(FUNDED U	NDER 1.2.16)
1.2.12.2.2	9,200	0.30	41		0	0	0		116,000		91,000
1.2.12.2.3	13,300	0.30	37		0	0	0		134,000		111,700
SUBT 1.2.12	22,500	0.60	78	0	0	0	0		250,000	215,606	202,700
									:	(FUNDED U	NDER 1.2.17)
1.2.13.2.5	900	0.00	7		0	0	0		25,000		11,800
SUBT 1.2.13	900	0.00	7	0	0	0	0	0	25,000	18,750	11,800
1.2.15.2 1.2.15.3 SUBT 1.2.15	19,000 7,600 26,600	2.60 0.20 2.80	348 24 372	0	92 C 99	0 0 0	0 0 0	0	290,000 92,000 382, 00 0	300,010	203,500 66,800 270,600
TOTAL LLNL	1,353,906	53	7,737	483	74,391	625,406)	174,330	0]	13,849,000	12,538,431	10,379,723

* This work was moved to WBS 1.2.3; however, funding for this work remains in Budget and Report Category DB010202 in the AFP.

**** Capital equipment budgets are included in the individual WBS Elements.

Per instructions letter dated 4/27/93 V.F. Iorii to W. L. Clarke

None at this time.

TECHNICAL SUMMARY

1.2.1. SYSTEMS ENGINEERING

1.2.1.1 Systems Engineering Coordination and Planning

No significant activities.

1.2.1.5 Special Studies

J. Blink participated in the Functional Analysis/Concept of Operations exercise in July.

In order to augment the thermo-hydrological calculation support of the thermal loading systems study, our calculations in the near-field/altered zone hydrology WBS element (1.2.3.12.2) use the same set of thermal loading assumptions. A Youngest Fuel First spent nuclear fuel (SNF) receipt scenario is assumed with a 10-yr cut-off for the youngest fuel [referred to as YFF(10]]. We account for the emplacement of BWR waste packages (WPs) containing 40 assemblies per WP, and PWR WPs containing 21 assemblies per WP. The waste receipt schedule was supplied by J. King of the M&O. Areal Mass Loadings (AMLs) of 24.2, 35.9, 55.3, 70, 83.4, 100, 110.5, and 150 metric ton of uranium per acre (MTU/acre) have been analyzed assuming the matrix hydrological properties given in the Reference Information Base (RIB) and Klavetter and Peters (1986). LLNL staff are also considering the impact of more recent matrix hydrological property data given in a recent draft report (Pruess and Tsang, 1994), and which are based on measurements by Flint and others (1983). This month, we also continued the investigation of the impact of enhanced gas-phase diffusion on dry-out and re-wetting behavior.

Additional thermo-hydrological information is presented in section 1.2.3.12.2 of this report.

<u>The Impact of Enhanced Gas-Phase Diffusion and Matrix Hydrological Properties on</u> <u>Temperature and Relative Humidity Conditions in the Repository</u>

This month's near-field/altered zone hydrology progress report discusses the sensitivity of temperature and relative humidity behavior to enhanced gas-phase diffusion and the matrix hydrological properties assumed for the TSw1 and Tsw2. Repository-scale calculations were repeated for the five sets of matrix properties for the Topopah Spring welded tuff (Table 7 in section 1.2.3.12.2) that are listed in Pruess and Tsang (1994) and based on Flint et al. (1993). Rather than repeat the details of that section, we focus here on the relative humidity, *RH*, conditions at the end of the boiling period.

Table 1 summarizes the duration of the boiling period at various repository locations and the *RH* attained at the end of the boiling period for the "reference" case [based on the matrix hydrological properties obtained from the RIB and Klavetter and Peters (1986)] for AMLs of 70, 83.4, 110.5, and 150 MTU/acre and for values of the binary gas-phase diffusion tortuosity factor, τ_{eff} , of 0.2 and 2.0. The bulk permeability, k_b , is 280 millidarcy in these calculations. Table 2 summarizes the same information for the five sets of recent matrix property data listed in Pruess and Tsang (1994) for AMLs of 110.5 and 150 MTU/acre, and for $\tau_{eff} = 2.0$. A comparison of Tables 1b and 2 indicates that the duration of the boiling period, t_{bp} , is insensitive to the range of matrix hydrological properties considered. However, a comparison of Tables 1a and b indicates that because enhanced vapor diffusion enhances the rate of heat loss from the repository, it has the effect of modestly decreasing t_{bp} , particularly for the inner 75% of the repository.

Table 1: TSw1 and TSw2 matrix properties from Klavetter and Peters (1986)													
Duration of the bailing period at	various reposito	vi and i Sw2	maulix properti	les from Klave	uer and Peters	(1986)	. 10						
Duration of the bolting period at		i y locations a	no me relative	numicity atta	ined at the end	of the boiling p	period for 22.5-	yr-old SNF,					
Various Areal Mass Loadings, an	various Area Mass Loadings, and $x_b = 280$ millidarcy. The locations are identified as the percentage of the repository area enclosed, with 0 percent												
сопе	corresponding to the repository center, and 100 percent corresponding to the outer perimeter												
Table 1a: gas-phase diffusion tortousity factor, $t_{eff} = 0.2$													
Duration of the boiling period (yr) and the relative humidity (%) at the end of the boiling period													
Fraction of repository for the indicated AMLs													
area enclosed (%) 70 MTU/acre 83.4 MTU/acre 110.5 MTU/acre 150 MTU/acre													
50 2610 yr 68% 3870 yr 57% 6130 yr 44% 9590 yr 47%													
75	75 2000 yr 72% 2740 yr 73% 4290 yr 51% 7210 yr 45%												
90	90 1090 yr 81% 1700 yr 77% 2870 yr 68% 5010 yr 54%												
97	410 yr	96%	990 yr	93%	2150 yr	87%	3960 yr	67%					
			Table 1b: te	ff = 2.0									
	Duration	of the boilin	g period (yr)	and the relat	ive humidity	(%) at the en	d of the boili	ng period					
Fraction of repository				for the indi	cated AMLs			01					
area enclosed (%)	70 MTU	J/acre	83.4 MT	TU/acre	110.5 M	TU/acre	150 MT	U/acre					
50	2650 yr 6.	67%	3430 yr	55%	5400 yr	45%	8780 yr %	44%					
75	1940 yr	70%	2550 yr	63%	3960 yr	50%	6530 yr 7%	45%					
90	1040 yr	77%	1680 yr	73%	2710 yr	64%	4510 yr %	52%					
97 360 yr 37% 930 yr 85% 2030 yr 78% 3550 yr % 61%													

Table 2: Gas-phase diffusion tortuousity factor, $\tau_{eff} = 2.0$

Duration of the boiling period at various repository locations and the relative humidity attained at the end of the														
boiling	boiling period for 22.5-yr-old SNF, $k_b = 280$ millidarcy and matrix properties for the TSw1 and TSw2 obtained													
from the indicated sources. The locations are identified as the percentage of the repository area enclosed, with 0 percent														
	corresponding to the repository center, and 100 percent corresponding to the outer perimeter													
	-	Table 2a: AML = 110.5 MTU/acre												
Fraction of	Duration of the boiling period (yr) and the relative humidity (%) at the end of the boiling period													
repository area	for the indicated source of TSw1 and TSw2 matrix properties													
enclosed (%)	LBL-US	LBL-USGS 3.2 LBL-USGS 3.5 LBL-USGS 3.1/3.6 LBL-USGS 3.4 LBL-USGS 3.3												
50	5630 yr	30 yr 57% 6110 yr 44% 5140 yr 40% 5110 yr 38% 5050 yr 37%												
75	3930 yr	3930 yr 69% 4100 yr 51% 3870 yr 48% 3860 yr 46% 3860 yr 45%												
90	2560 yr	2560 yr 86% 2710 yr 66% 2690 yr 64% 2700 yr 61% 2700 yr 59%												
97	1860 yr	96%	1990 уг	85%	2020 yr	81%	2040 yr	77%	2050 уг	75%				
			Tab	le 2b: AMI	L = 150 MTU	/acre								
Fraction of	Du	ration of t	he boiling p	eriod (yr) a	nd the relati	ve humidit	y (%) at the	end of the l	boiling peri	od				
repository area			for the	indicated s	ource of TSw	1 and TSw2	2 matrix pro	perties						
enclosed (%)	LBL-US	GGS 3.2	LBL-US	SGS 3.5	LBL-USG	S 3.1/3.6	LBL-US	GGS 3.4	LBL-U	SGS 3.3				
50	8940 yr	56%	8840 yr	42%	8240 yr	39%	8270 yr	37%	8190 yr	36%				
75	6550 yr	65%	6550 yr	44%	6220 уг	41%	6220 ут	39%	6110 yr	37%				
90	4210 yr	79%	4490 yr	54%	4380 yr	50%	4370 yr	47%	4330 yr	45%				
97	3130 vr	91%	3470 vr	65%	3470 vr	61%	3480 vr	58%	3470 vt	56%				

A comparison of Tables 1a and b also indicates that the effect of enhanced vapor flow is to reduced *RH* at the end of the boiling period. This reduction in *RH* is particularly pronounced at the repository edge where it ranges from 5.7 to 9.0%. A comparison of Tables 1b and 2 also indicates that with the exception of LBL-USGS 3.2, the remaining four LBL-USGS cases and the reference case result in very similar *RH* conditions at the end of the boiling period. Both of these observations apply to all AMLs. Because LBL-USGS 3.2 results in a substantially faster liquid-phase re-wetting rate, it results in more humid conditions by the end of the boiling period.

A comparison of Tables 1b and 2 shows that, relative to the reference case, the following observations apply to the end of the boiling period for the 110.5- and 150-MTU/acre repositories:

• LBL-USGS 3.2 results in more humid conditions and

• LBL-USGS 3.5, LBL-USGS 3.1/3.6, LBL-USGS 3.4, and LBL-USGS 3.3 result in less humid conditions, particularly for the inner 75% of the repository.

In general, relative humidity behavior during the above-boiling period is much less sensitive to the matrix property data than during the post-boiling period.

It should be emphasized that Tables 1 and 2 are based on the smeared-heat-source, repository-scale model. Consequently, the listed value of RH is applicable to average liquid saturation conditions. Had a discrete representation of WPs been done, we would find that the local liquid saturation conditions surrounding the emplacement drift are generally drier than the average saturation conditions. In that regard, the repository-scale model indicates an RH that is wetter than the local value of RH in the emplacement drift. It should also be noted that thermo-hydrological heterogeneity and variability in the heat output among the WPs will cause local behavior to deviate from average behavior.

<u>Analysis of the Impact of Enhanced Gas-Phase Diffusion on Temperature and Relative</u> Humidity Conditions in the Repository

We have been investigating the sensitivity of dry-out and re-wetting behavior to a range of parameters and boundary conditions. Dry-out behavior is the net result of processes that drive water vapor away from the repository and the processes that cause water to return to the repository. Processes that drive water away from the repository include:

- binary gas-phase diffusion of air and water vapor
- advective gas-phase flow driven by
 - boiling conditions
 - buoyant gas-phase convection
- advective liquid-phase flow of
 - condensate drainage down the flanks of the dry-out zone
 - condensate drainage below the dry-out zone

Processes that return water to the repository include:

- binary gas-phase diffusion of air and water vapor
- advective liquid-phase flow driven by
 - natural infiltration
 - condensate drainage above the dry-out zone
 - matrix imbibition, generally occurring from high to low liquid saturation

Buoyant gas-phase convection can enhance the buildup of condensate above the dryout zone, thereby increasing the return condensate flux above the dry-out zone. Buoyant gas-phase convection can also enhance the rate of vaporization. Gas-phase convection driven by boiling can suppress the impact of buoyant gas-phase convection.

As is evident, there are many interrelated processes impacting dry-out and re-wetting behavior. Because of the decaying nature of the repository heat source, there is

generally an initial period during which the dry-out zone increases in spatial extent, followed by a much longer period during which re-wetting processes dominate dry-out, causing the dry-out zone to re-wet back to ambient conditions. As we have been illustrated in previous monthly reports, dry-out and re-wetting behavior vary substantially between the center and edge of the repository.

Table 3 lists the time required to attain indicated values of relative humidity, *RH*, and the temperature at which that value of *RH* is attained for three values of the binary, gas-phase diffusion tortuosity factor, τ_{eff} , (0.2, 1.0, and 2.0) and an AML of 83.4 MTU/acre. In general, for this range of τ_{eff} , the dependence of temperature and relative humidity behavior on τ_{eff} is seen to be relatively minor.

For the 83.4-MTU/acre case (Table 3), enhanced gas-phase diffusion tends to:

- modestly decrease the time required to re-wet to RH = 70 and 80% for the inner 50% of the repository,
- modestly increase the time required to re-wet to RH = 95% for the inner 75% of the repository, and
- modestly increase the time required to re-wet to RH = 70, 80, 90, and 95% for the outer 10% of the repository.

The relationship between temperature and RH is relatively insensitive to the magnitude of gas-phase diffusion over this range of τ_{eff} for the inner 75% of the repository. For a given value of RH, enhanced gas-phase diffusion results in lower temperatures for the outer 25% of the repository.

The June monthly report examined the impact of enhanced vapor diffusion for AMLs of 110.5 and 150 MTU/acre by considering a range in τ_{eff} of 0.2 to 2.0. This month's report increases the range of τ_{eff} to 4.0 for an AML of 150 MTU/acre (Table 4). The impact of a 40-fold increase in τ_{eff} is to increase the re-wetting time throughout the repository. The decrease in re-wetting rate is particularly pronounced at the repository edge where the time to attain the four values of *RH* increased by factors of 1.6 to 2.6, respectively. The impact of enhanced vapor diffusion is also addressed in the WBS element 1.2.3.12.2 section of this report.

The time required to attain	the indicate	Table 3: A ad relative hi	ML 83.4 M ⁻ umidity at va	TU/acre arious reposi	tory location	is and the te	mperatur	e
at which that value of relative hur as the percentage of the reposito	nidity is atta ory area enclo co	ined for 22. osed, with 0 prresponding	5-yr-old SNF percent cor to the outer	and k _b = 2 responding perimeter	80 millidarc to the repos	y. The locat itory center,	tions are i and 100	dentified percent
Т	able 3a: Ga	s-phase diffu	ision tortous	sity factor, τ	_{eff} = 0.2;			
Fraction of repository area	Time required to attain the indicated relative humidity (yr)				Temperature at which the indicated relative humidity is attained (°C)			
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%
50	8110	17,710	29,290	38,360	76	58	48	43
75	3910	8250	13,820	19,040	86	70	59	53
90	1240	2030	3530	4800	104	91	78	72
97	370	590	890	1140	107	103	98	94
		Table 3	3b: τ _{eff} =	1.0				
Fraction of repository area	Time required to attain the indicated relative humidity (yr)			Temperature at which the indicated relative humidity is attained (°C)				
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%
50	7410	14,710	31,490	46,360	77	62	45	40
75	3660	8020	17,790	27,700	86	69	54	46
90	1340	2160	4630	7780	102	89	72	64
97	400	660	1120	1630	106	101	94	87
		Table	3c: τ _{eff} = 2	2.0				
Fraction of repository area	Time required to attain the indicated relative humidity (yr)				Temperature at which the indicated relative humidity is attained (°C)			
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%
50	7800	15,040	33,920	54,310	73	59	43	37
75	3930	8930	21,380	33,710	82	65	49	42
90	1470	2400	6230	11,440	99	86	65	56
97	440	740	1340	2100	105	99	90	81

	Ta	ble 4: AML	= of 150.0) MTU/acre				
The time required to attai	n the indicate	ed relative h	umidity at v	arious reposi	tory locatior	ns and the te	emperature	e
at which that value	of relative h	umidity is a	ttained for 2	2.5-yr-old Sl	VF and $k_b =$	280 millida	arcy.	
The locations are identified a reposite	as the percer ory center, a	tage of the nd 100 perce	repository a ent correspo	rea enclosed nding to the	, with 0 per-	cent corresp eter.	onding to	the
	Table 4a: Ga	s-phase diff	usion tortou	sity factor, t	eff = 0.2			
Fraction of repository area	Time required to attain the indicated relative humidity (yr)			Temperature at which the indicated relative humidity is attained (°C)				
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%
50	20,630	34,850	50,920	64,120	68	52	45	41
75	16,400	24,520	32,700	43,360	70	59	51	46
90	8660	12,090	16,520	19,780	81	72	64	59
97	4330	6020	8180	10,060	93	84	77	72
		Table	4b: τ _{eff} =	4.0				
Fraction of repository area	1 ind	ime required licated relati	d to attain th ve humidity	ne (yr)	Temperature at which the indicated relative humidity is attained (°C)			
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%

55,690

43,510

28,870

18,870

75,460

55,600

37,320

26,600

63

64

70

77

52

54

59

66

42

44

49

55

38

40

44

49

LLNL July 1994 Status Report

50

75

90

97

19

31,810

27,310

18,190

11,380

21,960

18,010

11,730

1.2.1.6 Configuration Management

Affected document notices (ADN's) were completed for CRs 94/171, 94/181, 94/209, 94/216, 94/219, and 94/241. No LLNL documents were affected.

J. Blink reviewed the minutes of the July ICWG meeting.

1.2.2. WASTE PACKAGE

1.2.2.1 Waste Package Coordination and Planning

LLNL staff prepared bottoms-up cost estimates for the FY95 planning process.

1.2.2.2 Waste Package Environment

This work is now being reported in WBS 1.2.3.12.

1.2.2.3 Waste Form and Materials Testing

1.2.2.3.1 Waste Form

1.2.2.3.1.1 Waste Form Testing - Spent Fuel

Spent Fuel Dissolution

A revised FY94 workscope has been written due to the shutdown of all radiological work in PNL Building 325. Due to the decreased need for scientific staff time, resulting from the shutdown, efforts have been redirected toward the preparation of a more comprehensive progress report at the end of FY94 than originally anticipated.

Flow-through tests will be started, as previously planned, on oxidized (U_4O_{9+z}) and unoxidized ATM-104 (PWR) spent fuel specimens after resumption of radiological activities and replacement of the liquid waste tank. Other flow-through tests will be started on ATM-103 (PWR) spent fuel at low pH (3 to 6) for comparison with results from drip tests being conducted at Argonne National Laboratory.

D-20-43, Unsaturated Dissolution Tests with Spent Fuel

Tests under unsaturated conditions at 90° C are in progress at Argonne National Laboratory (ANL) to evaluate the long-term performance of spent fuel in the potential Yucca Mountain repository. These tests examine the leach/dissolution behavior of two types of well-characterized irradiated PWR fuels, ATM-103 and ATM-106, in three types of tests: two with a saturated water vapor atmosphere, two with a drip rate of 0.075 mL/3.5 d, and two with a drip rate of 0.75 mL/3.5 d. A control test without fuel but with a 0.075 mL/3.5 d drip rate is also included. EJ-13 water for the tests came from well J-13 and was equilibrated with volcanic tuff for approximately 80 days at 90°C. The seven tests have undergone 22 months of testing at 90°C by the end of July.

Preparation to receive spent fuel from the Materials Characterization Center (MCC) are in progress. Considerable correspondence has occurred between Pat Finn (ANL) and Walt Gray (PNL). Copies of all correspondence have been sent to LLNL.

This month's report discusses the results derived from alpha and gamma counting data for aliquots from the leachate, strip solutions, and filtered solutions and from the filters used in the sampling done in April 1994, after 581 days of exposure. These values will be verified by comparing them with those from inductively coupled plasma-mass spectrometry (ICP-MS).

The actinide content (from electroplated samples) and the cesium content for the two high drip-rate tests are shown in Table 5 in order to compare their relative release rates. The table lists the content for the leachate, the strip solution, the wash, the total material collected in the test interval, the unprecipitated fraction, and the maximum fraction. The unprecipitated fraction is the fraction of the released material that is not deposited on the vessel walls; it includes all dissolved material. The maximum fraction is the ratio between the total amount of isotope released in a given test interval and the expected amount of the isotope in the fuel under test. The leachate from the high drip-rate tests contains the most cesium, being four orders of magnitude greater than that in the low drip-rate and the vapor tests.

For the ATM-106 PWR sample, most of the actinides had precipitated except for neptunium, and most of the cesium was in solution. The order of the released fraction for the actinides was Np ~ Cm > Am > Pu. The cesium maximum fraction was two to three orders of magnitude greater than the actinide fractions. For the ATM-103 PWR sample, a large fraction of the plutonium had not precipitated. The order of the maximum fractions was Np > Cm ~ Am >> Pu. The neptunium fraction was the same order of magnitude as cesium's. The ATM-103's cesium fraction was also the same order of magnitude as the ATM-106's cesium fraction. Thus, the behavior of the ATM-103 PWR fuel's actinides appears to be significantly different than that of the ATM-106's PWR actinides.

The maximum fraction for the actinides and cesium are shown in Table 6 for the four cumulative time intervals tested. For the ATM-106 fuel, the amount of cesium released increased with time; the amount of the actinides released does not appear to increase as a function of time. There is a spread of two orders of magnitude in the maximum fractions for the actinides, with plutonium being the species with the minimal release. For the ATM-103 fuel, the amount of cesium released increased substantially in the fourth interval as did all the actinide releases. There is greater than a two order of magnitude range in the actinides' maximum fractions. However, the plutonium maximum fraction for ATM-103 is an order of magnitude greater than that for ATM-106.

Several series of filters (1000, 100, and 50 nm) were used in sequence on the high drip-rate test solutions in order the determine the elemental content of the species. Cesium passed through all three filters. There were two similarities and two differences for the actinide behavior for the two different fuels. The two similarities are that the leachate of both fuels had the same bimodal distribution for curium species with 50% > 1000 nm and 50% being < 50 nm. For both fuels' leachates, the neptunium species were < 100 nm in size. The two differences in the leachates were

that both the americium and the plutonium species were <100 nm in size in the ATM-103 test and >100 nm in size for the ATM-106 test.

The results for the high drip-rate tests indicate that the fuel fragments are being leached at a consistent rate during the first year and a half of continuous testing. The materials which are leached have a high proportion of americium and curium, relative to the plutonium content. The size distribution of the actinides in the colloidal fraction appears to be unique for each fuel.

Table 5. Actinide ^a and Cesium Content of the High Drip-Rate Tests								
Isotope	Leachate, g	Strip, g	Wash, g	Total, g	Unprec. Fraction, %	Maximum Fraction, %		
	ATM-106							
Am-241 ^b	3(-11)	2(-9) ^c	1(-10)	2(-9)	2	4(-5)		
Am-243		6(-10)		6(-10)		4(-5)		
Cm-244	5(-12)	4(-10)	7(-12)	4(-10)	1	1(-4)		
Np-237	5(-9)	2(-8)		2(-8)	25	7(-4)		
Pu-239	8(-11)	4 -9)	1(-9)	5(-9)	2	1(-5)		
Cs-137	1(-6)	7(-8)		1(-6)	94	2(-2)		
			ATM-103					
Am-241 ^b	5(-10)	6(-8) ^c	3(-10)	6(-8)	<1	1(-3)		
Am-243		1(-8)		1(-8)		2(-3)		
Cm-244	1(-10)	4(-9)	3(-11)	4(-9)	2	4(-3)		
Np-237	2(-7)	6(-7)	6(-10)	8(-7)	25	3(-2)		
Pu-239	2(-8)	1(-8)	4(-9)	3 (-8)	59	9(-5)		
Cs-137	l(-6)	5(-8)		1 (-6)	96	2(-2)		

^aThe values are alpha results from electroplated samples. In some cases, higher counts were found for evaporated samples. The format has the exponent in parentheses, i.e., 3(-11) is $3x10^{-11}$.

^bThe americium content is an estimate of its contribution since the Pu-238 and the Am-241 peaks cannot be separated.

^cThis is the measured value.

Table 6. Maximum Fraction at Successive Time Intervals						
ATM-106	First	Second	Third	Fourth		
Cumulative Days	113	217	482	581		
Am-241	2(-5)	7(-5)	6(-5)	4(-5)		
Am-243	2(-5)	1(-4)	7(-5)	4(-5)		
Cm-244	2(-5)	2(-4)	1(-4)	1(-4)		
Np-237	N.A.	N.A.	2(-3)	7(-4)		
Pu-239	8(-6)	2(-5)	5(-5)	1(-5)		
U-238	7(-6)	4(-5)	N.A.	N.A.		
Cs-137	1(-4)	1(-3)	9(-3)	2(-2)		
ATM-103	First	Second	Third	Fourth		
Cumulative Days	120	275	482	581		
Am-241	6(-4)	2(-6)	7(-6)	1(-3)		
Am-243	1(-3)	1(-5)	1(-5)	2(-3)		
Cm-244	8(-3)	2(-5)	2(-5)	4(-3)		
Np-237	N.A.	N.A.	7(-4)	3(-2)		
Pu-239	1(-6)	2(-7)	8(-7)	9(-5)		
U-238	1(-5)	1(-6)	N.A.	N.A.		
Cs-137	5(-4)	1(-4)	8(-4)	2(-2)		

For the ATM-106, high drip-rate test, the residue on the Zircaloy filter was examined by optical microscopy. Several different materials were present; i.e., yellow material which may be schoepite, white material which may be an uranium silicate, black material which may be fuel grains. The identity of the materials will be determined with scanning electron microscopy (SEM) and transmission electron microscopy (TEM) examinations.

The release behavior of the actinides and cesium in the four other fuel tests was characterized. To date, the actinide release rate for the low drip-rate tests is two orders of magnitude lower than that found in the high drip-rate tests. For the vapor test on ATM-103, no release appears to have occurred. For the vapor test with ATM-106 fuel, the amount of actinide found in the vessel strip was an order of magnitude greater than that in any of the three other tests. For both low drip-rate tests, equivalent amounts of material were released, but the maximum fraction of americium and curium released in the ATM-103 test was an order of magnitude greater than that in the ATM-106 test. This difference in release behavior for the two fuels was also noted in the high drip-rate tests but its cause has not been determined.

D-20-49.1, Unsaturated Dissolution Tests with Spent Fuel and UO2

The objective of this Task is to evaluate the reaction of UO_2 pellets after exposure to dripping EJ-13 water at 90°C using the Unsaturated Test Method. More specifically, these tests are designed to examine the dissolution behavior of UO_2 , formation of alteration phases, release rates, and mechanisms of uranium release, and to serve as a pilot study for similar tests with spent nuclear fuel.

Tests are continuing at ANL, with no scheduled sampling activities occurring during the past month.

D-20-53(a), Experiments

At LLNL an initial four schoepite $(UO_3 \cdot H_2 O)$ dissolution experiments at roomtemperature and 20% oxygen were completed. They consisted of the four combinations of pH 8 and 10 combined with total carbonate concentrations of 2x10⁻⁴ and 2x10⁻² mol/L. These same experiments were then run at 75°C. This approach doubled the number of measured dissolution rates with minimal extra effort.

As previously reported, very preliminary measurements had indicated that uranium dissolution rates of the $UO_3 \cdot H_2O$ at room temperature were similar to UO_2 . These early results were based on one day's sampling after about two weeks into the runs, a time that is within the normal steady-state dissolution period experienced with UO_2 . Timely uranium analysis was delayed by repairs on the kinetic phosphorescence analyzer. Analysis of additional samples from several other days was performed with an Inductively Coupled Plasma Mass Spectrometer (ICP-MS). These results indicate that dissolution rates were quite high during the first few days of each experimental run and dropping significantly thereafter. Such unexpectedly high time-dependent early-dissolution rates are being examined to assure that they represent true dissolution rates and are not experimental artifacts.

The empirical modeling effort to fit the existing LLNL UO_2 dissolution data was expanded to include models having solid-liquid interface and chemical potential terms. These models differ from the original ones that were based on the classic empirical chemical rate equation for homogeneous solutions. The regression fits with these more phenomenological models for solid dissolution have not been as robust as the earlier chemical rate equation or pure polynomial fits.

Spent Fuel Oxidation

Dry Bath Testing

The drybaths continue to run without incident at Pacific Northwest Laboratory (PNL). All drybaths at PNL are scheduled to be shut down during August. An interim weighing of samples will be conducted.

Because the X-ray diffraction (XRD) analysis of spent fuel oxidized above an oxygen-tometal (O/M) ratio of 2.4 has been delayed by a continuing hold of radiological work in PNL Building 325, the focus of this effort to identify higher oxidation reactions of the $UO_{2.4}$ phase has shifted to transmission electron microscopy (TEM). TEM examination of a sample oxidized just past O/M = 2.4 has shown microcracking and possible amorphous phase formation on a fine scale within the $UO_{2.4}$ matrix. These microstructural changes observed at the onset of the next oxidation reaction above $UO_{2.4}$ appear consistent with X-ray peak broadening and peak intensity reductions observed in the partially completed XRD analyses. Intensive efforts are continuing to produce suitable TEM specimens from fuels that reached O/Ms as high as 2.56 in the drybath ovens without significantly forming U_3O_8 .

Thermogravimetric Apparatus (TGA)

No tests were conducted this month due to the closure of PNL Building 325. Revision of the Radiation Work Permit is in progress.

Materials Characterization Center (MCC) Hot Cell Activities

Plans to ship fuel to Argonne National Laboratory (ANL) are in progress. Projections indicate that approximately three shipments will be made to ANL using the BCL-3 cask. Due to the tight scheduling of the hot cell technicians that will be necessary to perform this activity; it is anticipated that only one of these shipments will be made prior to the end of this fiscal year. The remaining shipments will have to be completed in FY95.

1.2.2.3.1.2 Waste Form Testing - Glass

J. Bates (ANL) attended the Nuclear Waste Technical Review Board meeting on 7/11/94. The subject was colloids and migration. R. Stout and J. Bates met briefly with A. Simmons (YMSCO) to discuss the study of colloids generated from the unsaturated tests being performed on glass and spent fuel.

D-20-27, Unsaturated Testing of WVDP and DWPF Glass

The N2 tests (Defense Waste Production Facility, DWPF, actinide-doped glass) glass dissolution tests continue at ANL as scheduled and have reached 102 months in length.

For the N2 tests that were sampled on 6/20/94, the analysis has been completed of colloidal material collected during sampling. The sampling is done by passing 0.05 mL of test solution through a "holey" (perforated) carbon grid. The solution passes through the grid and a random collection of particulate and colloidal material remains on the grid. The sample is then analyzed using analytical electron microscopy (AEM). This is a method to identify some of the phases that are in the solution but is neither a full examination of the colloidal properties of the particulates nor a method to study all of the colloids that may be in solution. However, it does provide compositional and structural information for the particles trapped on the grid, and these data can be correlated with the solution data.

For the N2 test series, there has been a continual interaction between the sensitized 304L type stainless steel and the glass. This interaction shows up in the colloidal material in solution. A large number of agglomerates were found that were rich in iron. The agglomerates were made up of round particles of about 1 μ m in diameter. In other regions, there was clay that was closely associated with iron particles and other elements including zinc. These clay phases were on the order of 100 nm in diameter. Calcium oxide particles on the order of 0.5 μ m in diameter were also found. Several particles that were about 0.2 μ m in size were isolated; they appear to be similar to the layers that form on the glass as it reacts. It appears that the reacted glass layer spalls from the glass surface as the water slowly drips over the glass. The radionuclide content of each of these phases can be determined using radiography, if funds are available in FY 95.

The N3 (West Valley ATM-10 glass) tests N3#9, N3#10, N3#12, plus the blank test N3#11 were sampled as scheduled on 7/14/94. Specimens from the solution were collected for anion, cation, alpha spectrometry (transuranics), and pH. Additionally, filtered specimens (1 μ m and 15 nm filters) were prepared for alpha spectrometry, and the filters themselves submitted for counting. Analytical electron microscopy samples were also prepared for colloid analysis. A quality assurance surveillance on the sampling was performed, and no deviations from approved procedures were noted.

The solution analysis results for all the sample periods since the tests began have been verified and updated through the January 1994 sampling. These data are now in an updated data base format and will be presented in full along with the July data in the annual report.

D-20-70, Parametric Studies of WVDP and DWPF Glass

Sixteen tests continue with some in progress for up to 8 years. The samples collected during June are undergoing analysis.
Tests on a variety of glasses exposed to 60 and 95% relative humidity (RH) at 70°C continue. No test terminations have been done for several years and none are planned for this year, but the tests will remain ongoing.

1.2.2.3.2 Metal Barriers

The purpose of the metallic barrier task is to characterize the behavior and determine corrosion rates and corrosion mechanisms, including the interaction between the metal containment barriers and the surrounding environment. Tests, modeling, and investigations are performed to determine this behavior. Conceptual models of corrosion processes are developed for use in evaluating waste package performance. This task provides considerable input on materials properties to the waste package and repository design teams, as well as to performance assessment.

Task Management and Quality Assurance (PACS OL232JCD)

Detailed planning in anticipation of a significant budget increase for FY-95 continues, and estimates for acquiring test specimens and equipment in which to conduct long-term tests have been obtained. Input was provided for budget request submissions to YMSCO. Metal Barrier personnel met with QA personnel on July 13 to discuss procurement of test specimens for a number of different activities. A major concern was identifying a commercial source who could meet the quality assurance requirements, since it is anticipated that many of these activities will be determined to be quality affecting. There is a source in Alabama whose sole business is preparation of test specimens, particularly those for corrosion testing, and they have available a very large variety of alloys and specimen types. G. Gdowski and R. Monks are planning a site visit in August to determine whether this company can be placed on the YMP list of approved suppliers. A considerable number of metal specimen purchases are contemplated for FY-95.

R. Van Konynenburg presented a talk at the July 12 meeting of the Nuclear Waste Technical Review Board. His talk was entitled "Potential Effects of Engineered Barriers on Radionuclide Migration". It focused on identification and discussion of the corrosion products that will be produced on the various metal barrier materials (and other components in the waste package, such as the pour canister for defense waste, multipurpose container for spent fuel, and the basket material) and how these corrosion products will interact with the various radionuclides that will be present. Certain metals and corrosion products will sorb certain radionuclides, and the beneficial interaction was discussed with respect to the regulatory requirement for controlled release following the period of substantially complete containment.

D. McCright spoke with R. Moller of the Nickel Development Institute (NiDI) on July 26. NiDI is planning to host a workshop on the utilization of nickel and nickel-containing alloys. The workshop is tentatively scheduled for November 2-4 in Toronto, Ontario, where NiDI is headquartered.

Prepare Planning Documents (PACS OL232LFF)

The purpose of this activity is to update the planning documents for the Metal Barriers Task, particularly the Scientific Investigation Plan (SIP) and subordinate activity plans,

to account for changes in the multi-purpose container, waste package, and repository design. The current SIP was written for the Conceptual Design phase, but the candidate materials and configuration of barriers proposed for the Advanced Conceptual Design are significantly different, necessitating an extensive revision of the SIP.

Revision of the SIP is in progress. The projected completion date for the draft is some time in August.

Degradation Mode Surveys (PACS OL232LFA, Activity E-20-13)

The purpose of a degradation mode survey is to amass previously published information about a candidate material and its performance in a number of environments and applications, and to interpret this body of information in the context of a potential repository in Yucca Mountain. In many cases, the degradation mode survey indicates the ways in which a material can degrade and serves to indicate the rate and kind of degradation in environments that have some similarity to what a metal barrier may experience in the Yucca Mountain setting. Lack of information suggests what work will be required to determine the behavior of the candidate material in Yucca Mountain environments.

The degradation mode survey on carbon steels and other iron-based candidate materials is being revised according to review comments.

Performance Tests and Model Development (PACS OL232LFB. Activity E-20-16)

The purpose of model development is to develop a predictive tool that will enable use of experimental data and analyses to draw long-term assessment of the performance of candidate container materials under Yucca Mountain conditions. This work will ultimately describe the performance of the multiple barrier waste package container. As a first step in that direction, the modeling work has focused on pitting of a highly corrosion resistant barrier, such as one of the nickel-base or titanium-base candidate materials. While pitting corrosion is usually governed by electrochemical, chemical, and occasionally metallurgical parameters, an important aspect of pitting is "stochastic". Much of the modeling work is aimed at developing the stochastic aspect of pitting within the electrochemical and chemical parameters.

Details of the Modeling: Exponential Birth Probability

The P.I., G. Henshall has continued to simulate the potentiodynamic "sweep" experiment often used to determine the pitting potential. Results obtained this month show that the "PIGS" model predicts more complex behavior than a simple "birth-only" analytical model for the case in which the birth probability depends exponentially upon the applied potential.

Details of the Modeling: Potentiodynamic Pitting Experiment Simulation

Simulations of the potentiodynamic experiment used to determine the pitting potential continue. As described in the June 1994 report, the potentiodynamic experiment

typically involves sweeping the applied potential, E_{app} , from a low value, E_o , toward higher values at a constant velocity, v:

$$E_{app} = E_0 + v t , \qquad (1)$$

where t is time. The potential at the time the first pit is detected is designated as the pitting potential, E_p . As discussed in detail by Shibata and Takeyama [1-3], the stochastic theory of pitting predicts that E_p is a distributed quantity for any given v. From a simple algebraic stochastic theory based on birth processes only, Shibata and Takeyama [1,3] deduced the most probable value of the pitting potential, \overline{E} , as a function of v. The form of this relationship depends on the equation relating the birth probability, λ , and E_{app} , of which both linear and exponential forms have been observed [1-3]. This month, the exponential relationship between λ and E_{app} was explored:

$$\lambda - \alpha \exp(\beta E_{app}),$$
 (2)

where α and β are constants. From the algebraic "birth-only" model, in which embryo death and a critical age are not considered, eq. (2) leads to [1,3]:

$$E = [1/(\alpha \beta) \ln(v/\alpha).$$
 (3)

Thus, a plot of E vs. log(v) should yield a straight line. In contrast, as described in the June 1994 report, a linear relationship between λ and E_{app} leads to a linear dependence of \overline{E} on $v^{1/2}$.

Following the procedures described in the June 1994 report, PIGS simulations were performed using equation (2). Figure 1 presents the results of such calculations for a relatively mild (small β) exponential dependence of λ on E_{app} . The median pitting potential, $\langle E_p \rangle$, and \overline{E} are plotted as a function of $v^{1/2}$ in Fig. 1a. Unlike the results presented last month using the linear dependence of λ on E_{app} , simple linear behavior is not predicted. This result is not unexpected since equation (2) was used in the calculations. A plot of the same results using a logarithmic scale in v is expected from the analytical model, eq. (3), to yield a straight line. However, Fig. 1b shows that linear behavior is exhibited only over a limited range. Thus, compared with the simple analytical model the behavior of the PIGS model, which includes pit embryo death below a critical age, is relatively complex.

Another set of simulations was performed using a somewhat more severe exponential relationship between λ and E_{app} by increasing β in eq. (2) (while decreasing α to provide similar values of λ at large E_{app}). The results of these calculations are shown in Fig. 2. In this case, the pitting potentials are clearly non-linear in $v^{1/2}$, Fig. 2a, which is consistent with the simple birth-only model [3]. Less predictably, bi-linear behavior is exhibited on the logarithmic plot, Fig. 2b. The deviation from the simple linear behavior of eq. (3) is related to the effects of embryo death prior to their reaching the critical age. Therefore, it would be useful to repeat the same set of simulations

using a different death probability in hopes of sorting out the influences of embryo birth and death on the potentiodynamic pitting potential.

Figure 1a: Dependence on square root of potentiodynamic sweep velocity.



Figure 1b: Dependence on the logarithm of the potentiodynamic sweep velocity.



Figure 1. PIGS predictions of the most probable pitting potential, \overline{E} , and the median pitting potential, $\langle E_p \rangle$, as a function of the potentiodynamic sweep velocity for $\beta = 202.1$.

29

Figure 2a: Dependence on square root of potentiodynamic sweep velocity.



Figure 2b: Dependence on the logarithm of the potentiodynamic sweep velocity.



Figure 2. PIGS predictions of the most probable pitting potential, \overline{E} , and the median pitting potential, $\langle E_{\rho} \rangle$, as a function of the potentiodynamic sweep velocity for $\beta = 321.0$.

References

1. T. Shibata and T. Takeyama, Corr. 33 (1977) 243.

2. T. Shibata, Corr. Sci. 31 (1990) 413.

3. T. Shibata and T. Takeyama, in Proc. Second Japan-U.S.S.R. Corrosion Seminar, JSCE (1980) pp. 178.

Parameter Tests and Metal Degradation (PACS OL232LFC, Activity E-20-17)

There are currently active two parametric studies, one on thermogravimetric analysis and the other on corrosion sensor development, including support to the "large block test".

Thermogravimetric Analysis

The purpose of thermogravimetric analysis work is determination of the limits where aqueous corrosion processes occur after emplacement of the waste package. These limits have special significance in an unsaturated zone repository, because the extent of degradation of the candidate materials becomes much greater when aqueous corrosion processes initiate. The key parameters appear to be humidity, temperature, and surface condition; the experimental work aims to determine the interrelationship among these parameters. Thermogravimetric analysis (TGA) is a particularly sensitive technique for using a micro-analytical balance to measure very small changes in weight gain as a material reacts with the environment.

Much of July was spent on equipment modification of the TGA unit (Cahn TG-131). The apparatus was modified to incorporate a humidity sensor (Hy-Cal Engineering). The sensor is positioned just below the test specimen and provides the experimenter with real-time relative humidity measurements. Initial shake-down tests using the humidity sensor revealed an unexpected problem. The relative humidity was higher than expected. Investigation of the cause of the anomalous humidity data revealed a lower than expected temperature region in the upper half of the furnace. This cold zone caused water vapor condensation in the upper half of the furnace and raised the relative humidity as the test progressed. In addition, it was found that the manufacturer-specified constant-temperature reaction zone did not exist, but rather that a temperature change of 20°C was found across this zone.

The manufacturer was sent the furnace temperature profile data that we obtained. The manufacturer is studying the furnace problem and will probably have to replace the furnace. In the meantime, two relatively inexpensive band heaters (\$60/each) have been ordered and will be integrated into the existing Cahn TG-131 furnace control loop. The heaters will be installed soon, and testing should resume shortly thereafter. We have made some inquiries with Cahn, Inc. for an integrated Data/Acquisition and control system that will take real-time data of weight, gas flow, relative humidity, and temperature. In addition, the new software will come with unlimited time-of-test capability - a true need for some longer term experiments. We are currently limited to a 168 hour test by the software.

Corrosion Sensor Development - Support to Large Block Test

The purpose of this activity is to develop sensors and methods to monitor atmospheric corrosion phenomena for prospective container materials, and also to investigate the rates and mechanisms of microbiologically-induced corrosion (MIC). Past work has centered on measurements in the liquid phase. Relatively little work has been done, relevant to the Yucca Mountain Site Characterization Project, on the application of electrochemical methods (and other sensors) in the gas phase, which is a more realistic corrosion environment for the repository. Our current efforts center around the

development of microelectrode arrays for corrosion potential/rate measurements in the gas phase, initially to be used in the Large Block Test, and the use of the quartz crystal microbalance for studying MIC processes.

July activity will be discussed in a later report.

Crack Growth Tests (PACS OL232LFD, Activity E-20-18F)

The purpose of this work is to determine the stress corrosion susceptibility of candidate container materials under a variety of environmental, metallurgical, and mechanical stress conditions relevant to the repository. Stress corrosion is an important degradation mode that can affect both corrosion allowance and corrosion resistant materials. Work to date has focused on the corrosion resistant materials. A sensitive crack growth measurement apparatus, which operates under the principle of measuring minute changes in the electrical resistance of the test specimen as a crack propagates, is in use at Argonne National Laboratory (ANL) to measure crack growth on pre-cracked compact tension specimens.

Work continues at ANL on determination of crack growth rates in candidate metal barrier waste container materials. Crack growth rate determinations are being made of 304L and 316L stainless steels and Incoloy 825 under high stress ratios. In addition, tests are being conducted under low stress ratio conditions on Ti Grade 12, Hastelloy C-4 and a different heat of Incoloy 825. All six of the alloys to be tested have been purchased. The alloys are in the form of plate and it was confirmed that the chemical compositions of the alloys meet specifications. Four 1T-compact tension specimens were machined from each of the plates. Fatigue pre-cracking of the 1T-compact tension specimens is being performed to introduce a sharp started crack before the SCC tests. Six specimens have completed pre-cracking, two each from the Titanium Grade 12, Hastelloy C-4, and Hastelloy C-22. The fatigue cracking was performed in air at room temperature under a cyclic load with triangular load shape, load ratio of R = 0.1 to 0.25 and frequency of 1 Hz.

A quality assurance audit of the ANL work, including that which supports the Metal Barrier Task, is scheduled for early September. E. Dalder will represent the Metal Barrier Task Leader.

Engineered Materials Characterization Report - EMCR (PACS OL232LFE)

The purpose of preparing the materials characterization report is to compile and synthesize information on the cogent properties of the candidate materials for the Waste Package and other Engineered Barrier System components. This report is planned to incorporate information on the important physical, mechanical, and chemical properties of the candidate materials, plus an outline of the long range and short range testing planned during ACD. Much of the long range testing plans were discussed in the Planning Documents Section above. The Engineered Materials Characterization Report (EMCR) will serve as input to the Basis For Design document for Waste Package design.

D. Jones (UNR) and R. Van Konynenburg are working to complete the first draft of the Engineered Materials Characterization Report in August.

1.2.2.3.3 Other Materials

This WBS element has not been funded in FY94.

In preparation for FY95 work in this WBS element, R. Van Konynenburg met with J. Griffith from the Boral Company on July 1. The company makes a borated aluminum product that could be used as a basket material in a multi-purpose canister (MPC) used for interim storage of spent fuel and which could be emplaced inside the disposal container for the repository. The basket material is needed to ensure long term criticality control, hence the addition of boron. We expect to meet with industry representatives in August on the possible use of borated copper for this same purpose.

1.2.2.3.4 Integrated Testing

This WBS element has been moved to WBS element 1.2.3.10.3; progress is reported in that element.

1.2.2.3.5 Non-Metallic Barrier Concepts

(PACS OL235JGD and OL235KKA)

The purpose of the non-metallic barriers task is to characterize the behavior of nonmetallic materials, such as ceramics, and to determine degradation rates and mechanisms, including the interaction between the barrier and the surrounding environment. The work in the non-metallic barriers task parallels that in the metallic barriers task. One of the multiple barriers of the waste package container may be fabricated from a non-metallic material. A primary objective of this task is determination of the feasibility of making a non-metallic barrier as part of a waste package.

During July, K. Wilfinger completed a draft report entitled "Ceramic Package Fabrication for YMP Nuclear Waste Disposal". The draft report is currently undergoing technical review, and milestone MOL57 will be complete when the internal document review is complete and it is submitted to YMSCO.

1.2.2.4 Design, Fabrication, and Prototype Testing

1.2.2.4.3 Container/Waste Package Interface Analysis

This WBS element has not been funded in FY94.

1.2.3 SITE INVESTIGATIONS

1.2.3.1 Site Investigations Coordination and Planning

J. Blink worked with D. Boak of the ESF TCO to update LLNL sampling needs.

B. Viani, S. Blair, C. Bruton, W. Lin, and C. Palmer, participated in the GIT Model Validation meeting held in Denver, July 19-21. Model validation working groups were formed to address basic questions concerning validation of

- thermomechanical-mineralogical models,
- hydrothermal-hydrological processes (non-isothermal),
- thermal-geochemical-transport processes (non-isothermal),
- geochemical transport processes (isothermal)

D. Wilder, W. Halsey, and S. Blair attended the ESF Thermal Test planning meeting (chaired by H. Kalia) in Las Vegas on July 13.

LLNL staff prepared bottoms-up cost estimates for the FY95 planning process.

1.2.3.2 Geology

1.2.3.2.1.2.1 Natural Analogue of Hydrothermal Systems in Tuff

This WBS element has not been funded in FY94. After discussion with the YMSCO WBS manager, it has been decided to incorporate the elements of this study into two other LLNL studies and to eliminate the study plan. In August, LLNL will submit a letter to YMSCO with details of this decision and will also generate a change request for the Site Test and Design Requirements Document (ST& DRD) which contains the YMSCO study objectives. That change request will also ensure the ST& DRD study and activity objectives align with the existing five LLNL study plans (four of which are in the YMSCO review cycle) and the planned sixth study plan for the altered zone characterization.

1.2.3.4 Geochemistry

1.2.3.4.2 Geochemical Modeling

July activity will be discussed in a later report.

1.2.3.5 Drilling

1.2.3.5.2.2 Engineering, Design, and Drilling Support

Three logging sessions were conducted. Downhole runs to perform drillhole inspections were made at USW SD9 and USW SD12 on July 6 and again at USW SD9 on July 25.

1.2.3.10 Altered Zone Characterization

1.2.3.10.1 Characterization Techniques for the Altered Zone

No significant activity.

1.2.3.10.2 Characterization of Thermal Effects on the Altered Zone Performance

Experiments to examine rock-water interaction in relevant lithologic units continue.

The Study Plan for this WBS is being written and is expected to be ready for internal LLNL review in August.

1.2.3.10.3 Integrated Testing

1.2.3.10.3.1 Integrated Radionuclide Release: Tests and Models

The purpose of the Integrated Radionuclide Release Task is to characterize and model the integrated behavior of the waste forms, barrier materials, and surrounding environment.

G20-8 Management and planning, planning documents, and QA

B. Viani met with A. Simmons (YMSCO) and S. Nelson (M&O) on July 7 to discuss and plan integration of Integrated Test activities with those of Geochemistry, Hydrology, Man Made Materials, and Waste Form Testing.

<u>G-20-2 Determination of elemental profiles in rocks, minerals, and glasses using the ion</u> microscope:

S. Roberts, a new LLNL-YMP staff member, will perform the diffusion experiments.

Electron microprobe analyses have begun on the previously mounted single crystals of clinoptilolite.

G-20-3 Interactions of actinide-bearing solutions with rock core samples:

The core-flow apparatus at LLNL for integrated testing of the waste forms, barrier materials, and surrounding environment, has been reassembled in a new glove box and in a new laboratory. Temperature and pressure controls have been tested. Interfacing to data acquisition computer remains to be done. A new core sample has been prepared for installation and core porosity has been determined. The protocol for the flow-through apparatus experiments milestone (MOLO4) will be delayed until September 30, 1994 to allow a thorough shake-down of the device.

1.2.3.10.3.2 Thermodynamic Data Determination

June activities will be reported in a later monthly progress report.

1.2.3.11 Integrated Geophysical Testing for Site Characterization

1.2.3.11.3 Geophysics - ESF Support, Subsurface Geophysical Testing

No significant activity. The work will resume when the capital and non-capital procurements have been received.

1.2.3.12 Waste Package Environment Testing

This WBS element was created from WBS element 1.2.2.2. Reporting and PACS have been converted to the new system, and funds transfer to WBS 1.2.2 is expected in late August.

1.2.3.12.1 Chemical and Mineralogical Properties of the Waste Package Environment

The revised Study Plan 8.3.4.3.4.1 for Waste Package Geochemistry and Mineralogy has been reformatted and sent to YMSCO.

LLNL work at the New Zealand natural process analog site is emphasizing evaluation of the way in which model validation activities can be conducted in the field. Data have been collected and compared against simulations which demonstrate that very good agreement can be achieved between the two. However, perfect matches are impossible due to inherent uncertainties in data values, thermodynamic property measurements, and limitations of conceptual models. As a result, attention is being focused on developing strategies that allow a more flexible approach to validation efforts. This will be important when validation efforts address characterization of processes and properties of the site.

Two reports have been written by LLNL-YMP and two by the Institute of Geological and Nuclear Sciences (IGNS) in New Zealand. These reports constitute the completion of milestone MOL24 - Manuscript and Field Data of Preliminary Results of New Zealand Field Studies and Simulations:

- "Testing Geochemical Modeling Codes Using New Zealand Hydrothermal Systems", by C. Bruton, was published in the FOCUS '93 Site Characterization and Model Validation Proceedings, p. 240-245.
- "Field-based Tests of Geochemical Modeling Codes Using New Zealand Hydrothermal Systems" by C. Bruton, (UCRL-ID-118009) is an LLNL internal publication and is currently being reviewed.
- "Client Reports 1 and 2 of the EQ3-EQ6 Code Validation Contract" by the IGNS describe the petrology and geochemistry of rocks, fluids and minerals at the Wairakei and Kawerau geothermal fields and at the TePuia and Waiotapu hydrothermal features (IGNS Client Reports 722305.15A and B) by A. Reyes, W. Giggenbach and B. Christenson.

1.2.3.12.2 Hydrologic Properties of the Waste Package Environment

Thermo-Hydrological Calculations

In order to augment the thermo-hydrological calculation support of the thermal loading systems study, we have been conducting the calculations in the near-field/altered zone hydrology task with the same set of thermal loading assumptions. We assume a Youngest Fuel First SNF receipt scenario with a 10-yr cut-off for the youngest fuel [referred to as YFF(10)] and account for the emplacement of BWR waste packages (WPs) containing 40 assemblies per WP, and PWR WPs containing 21 assemblies per WP. The waste receipt schedule was supplied by J. King of the M&O. In the WBS 1.2.1.5 section, we reported on the impact of enhanced gas-phase diffusion on humidity and temperature and on the sensitivity of humidity at the end of boiling to matrix hydrological property data. In this section, we continue the sensitivity study to include temporal and spatial distributions of temperature and humidity.

Areal Mass Loadings (AMLs) of 24.2, 35.9, 55.3, 70 83.4, 100, 110.5, and 150 metric tons of uranium per acre (MTU/acre) have been analyzed assuming the matrix

hydrological properties given in the Reference Information Base (RIB) and in Klavetter and Peters (1986). This month we investigated:

- the impact of enhanced gas-phase diffusion (see also section 1.2.1.5 of this report),
- the impact of more recent matrix hydrological property data given in a recent draft report (Pruess and Tsang, 1994), and which are based on measurements by Flint and others (1983), and
- how reduced bulk permeability, k_b, can limit the extent of reduced relative humidity, RH, conditions.

Before discussing the details of this month's study, it is useful to review some fundamental concepts involved in the drying and re-wetting behavior of the repository.

The Role of Vapor Diffusion in Repository Drying

The movement of water vapor away from the repository occurs by

- advective transport of water vapor to regions of condensation driven by gas-phase pressure buildup from the generation of steam,
- advective vapor transport driven by buoyant, gas-phase convection, and
- molecular diffusion of water vapor from regions of high to low mole fractions of water vapor.

As discussed in past reports, buoyant, gas-phase convection causes rock dry-out to occur primarily below the repository and condensation primarily above. If k_b is sufficiently large ($k_b > 1$ darcy), this mechanism can be important whether or not boiling occurs. The focus of the present discussion is diffusive gas-phase transport.

The mole fraction of water vapor is considerably greater at the repository in response to higher temperatures there. The mole fraction, n_v , of water vapor under conditions of local thermodynamic equilibrium within the rock is a function of liquid saturation S_ℓ , absolute temperature, T, and gas-phase pressure, P_a , and is given by the formula

$$n_{\rm v} = \left[\mathsf{P}_{\rm sat}(\mathcal{T}) / \mathsf{P}_{\rm g} \right] \exp\left[-\psi \mathsf{M}_{\rm w} / \left(\rho_{\ell} R \mathcal{T}\right) \right] \tag{4}$$

which is a generalization of Kelvin's law to porous media. Here, $P_{sat}(7)$ is the saturation pressure, $\psi = \psi(S_{\ell}, 7)$ is matric potential, M_w is molecular weight of water, ρ_{ℓ} is the density of liquid water, and R is the universal gas constant. Note that the matric potential is a function of S_{ℓ} and T. For ambient saturation conditions at the repository horizon ($S_{\ell} \approx 60$ to 80%), the matric potential is sufficiently small such that the exponential term is essentially unity. Only at very low S_{ℓ} does the matric potential increase enough for the exponential factor to have a significant effect on n_v .

As temperatures rise in the repository, the equilibrium amount of water vapor in the gas phase increases because of the increase in $P_{sat}(7)$. As temperatures reach the boiling point of water, P_{sat} approaches P_g and the mole fraction of water vapor approaches unity (i.e., the gas phase becomes 100% water vapor). The water in the rock near the fractures also starts to boil, causing the gas-phase pressure in the fractures and the rock matrix to rise, which leads to the advective transport of water vapor as long as steam is being generated. Gas-phase advection is likely to be the dominant mechanism carrying water vapor from the boiling zone to the condensation zone except for a rock mass where k_b is sufficiently small to substantially throttle gas-phase advection and the rate of boiling. Beyond the condensation zone, vapor diffusion is the dominant mechanism of vapor movement except where k_b is sufficiently large for buoyant gasphase convection to dominate. Because temperatures in the vicinity of the condensation zone are close to the boiling point, the water vapor mole fraction according to Eq. (4) is nearly unity, whereas for the region farther away from the repository (i.e., beyond the condensation zone), the temperatures are cooler and the mole fractions are much less (approximately 2% at ambient conditions). This gradient in mole fraction leads to diffusive fluxes that carry water away from the condensation zone. Diffusive vapor fluxes can dominate over convective vapor fluxes around the repository if the vapor generation rate is very low or if temperatures are close to, but below, the boiling point.

The Role of Vapor Diffusion in Repository Re-wetting

As the repository heat generation decays, water vapor continues to diffuse away from the repository because of the higher temperatures there. This diffusion of water vapor contributes to latent heat transport, thereby enhancing cooling of the repository. If S, in the dry-out zone is very low, the matric potential will be substantially higher than in the surrounding wetter rock. The exponential factor in Eq. (4) reduces the value of $n_{\rm v}$ in the dry-out zone, and as temperatures decline, the value of $n_{\rm v}$ in the dry-out zone will become smaller than that in the wetter rock away from the repository, even though temperatures are somewhat greater in the dry-out zone. Thus, vapor diffusion can occur from cooler to hotter regions that have lower S_{ℓ} . In general, water vapor diffuses away from the repository until repository temperatures have cooled enough so that the temperature effect (that drives water vapor away from the repository) in Eq. (4) can no longer overcompensate for the vapor pressure lowering effect (that drives water vapor back towards the repository). This "vapor pressure lowering" effect on $n_{\rm v}$ is significant only at lower S_{ℓ}, which, for Topopah Springs tuff, occurs for S_{ℓ} less than 20 to 30%. Consequently, vapor diffusion will only significantly contribute to re-wetting the dry-out zone up to S_l of about 20 to 30%. For S_l greater than 20 to 30%, re-wetting of the dry-out zone will be dominated by liquid-phase advection driven by matric potential gradients and gravity. Note that the range of liquid saturation over which vapor pressure lowering is not important depends strongly on the curve of matric potential The length of the time period during which diffusive vapor transport versus S₂. dominates re-wetting behavior depends on

- how dry the dry-out zone becomes,
- the range of S_{ℓ} that is associated with high matric potential and,
- how fast repository temperatures decline.

The longer the dry-out zone remains dry, the higher the value of S, limit for which vapor pressure lowering dominates re-wetting behavior. The faster repository temperatures decrease while still in the high-matric-potential regime, the longer the duration of significant gas-phase diffusion of water vapor back to the dry-out zone.

Analysis of the Impact of Enhanced Gas-Phase Diffusion and Matrix Hydrological Properties on Temperature and Relative Humidity Conditions in the Repository

Last month, we conducted several suites of repository-scale calculations for Areal Mass Loadings (AMLs) of 55.3, 110.5, and 150 MTU/acre, assuming for the TSw1 and TSw2 five different sets of matrix property data (Table 7) that are listed in Pruess and Tsang (1994) and based on Flint et al. (1993). Because the calculations were not

considering the possibility of enhanced binary gas-phase diffusion, a "nominal" value of 0.2 was used for the binary gas-phase diffusion tortuosity factor, τ_{eff} . This month, those calculations were repeated for the two high AMLs for the case of enhanced binary gas-phase diffusion, by assuming $\tau_{eff} = 2.0$. As reported last month, the value of matrix porosity, ϕ_m , was adjusted in order to yield roughly the same initial liquid water content in the TSw1 and TSw2. Accordingly, a value of $\phi_m = 0.11$ was assumed for the three cases that yielded lower initial liquid saturation, S_ℓ, (reference case, LBL-USGS 3.4, and LBL-USGS 3.3), and a value of $\phi_m = 0.10$ was assumed for the three cases that yielded higher initial S_ℓ (LBL-USGS 3.5, LBL-USGS 3.2, and LBL-USGS 3.1/3.6).

Table 7 Matrix hydrological property data for the TSw1 and TSw2									
Sample name	S _r	f _m	k _{m,sat} (m ²)	α (10 ⁻⁵ Pa ⁻¹)	m				
Reference case	0.08	0.11	1.9 x 10 ⁻¹⁸	0.058	0.4438				
LBL-USGS 3.2	0.0	0.10	4.0 x 10 ⁻¹⁶	0.125	0.18				
LBL-USGS 3.5	0.0	0.10	5.0 x 10 ⁻¹⁸	0.133	0.25				
LBL-USGS 3.1/3.6	0.0	0.10	1.0 x 10 ⁻¹⁸	0.067	0.29				
LBL-USGS 3.4	0.0	0.11	5.0 x 10 ⁻¹⁸	0.067	0.25				
LBL-USGS 3.3	0.0	0.11	4.0 x 10 ⁻¹⁸	0.2	0.22				

Table 8 summarizes the time required to attain the indicated relative humidity, *RH*, at various repository locations and the temperature at which that value of *RH* is attained for the "reference" matrix property case based on the RIB and Klavetter and Peters data for AMLs of 110.5 and 150 MTU/acre and for $\tau_{eff} = 2.0$. It should be emphasized that the relative humidity calculations are based on the smeared-heat-source, disk-shaped model of the repository. Therefore, the relative humidity is based on average liquid saturation. It should also be noted that thermo-hydrological heterogeneity and variability in the heat output among the WPs will cause local behavior to deviate from average behavior.

For the five sets of LBL-USGS matrix property data and AMLs of 110.5 and 150 MTU/acre, Tables 9 and 10 summarize the same relative humidity and temperature information given in Table 8 for the reference matrix property case. Note that, although these cases have different values of saturated matrix permeability, $k_{m,sat}$, they all share the same bulk permeability, k_{b} , of 280 millidarcy.

Table 8: Matrix properties from Klavetter and Peters (1986) for the TSw1 and TSw2The time required to attain the indicated relative humidity at various repository locations andthe temperature at which that value of relative humidity is attained for 22.5-yr-old SNF, a gas-phase diffusion tortousityfactor, t_{eff}, of 2.0, and k_b = 280 millidarcy. The locations are identified as the percentage of the repository area enclosed,with 0 percent corresponding to the repository center, and 100 percent corresponding to the outer perimeter.

		Table 8a: Al	ML = 110.5	MTU/acre				
Fraction of repository area	Time required to attain the indicated relative humidity (yr)				Temperature at which the indicated relative humidity is attained (°C)			
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%
50	14,260	23,850	42,270	59,750	70	57	44	38
75	10,180	17,870	33,350	47,150	72	59	46	41
90	3920	7730	16,040	26,640	85	71	57	48
97	1490	2240	4490	8130	104	93	76	65
		Table 8b: A	ML = 150	MTU/acre				
Fraction of repository area	Time required to attain the indicated relative humidity (yr)				Temperature at which the indicated relative humidity is attained {°C}			
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%
50	19,470	29,380	48,260	64,180	69	56	45	41
75	15,390	23,380	36,100	45,900	71	59	48	44
90	9610	14,520	23,170	29,140	76	66	55	50
97	5310	8420	13,500	18,330	84	74	64	57

For an AML of 110.5 MTU/acre, relative to the reference matrix property case, one of the LBL-USGS matrix property cases results in substantially faster re-wetting, while one case results in slightly faster re-wetting, and three cases result in slower re-wetting back to ambient humidity conditions (98.4%) in the repository. A comparison of Tables 8a and 9a shows that LBL-USGS-3.2 results in substantially faster re-wetting back to humid conditions. Consequently, temperatures are significantly greater with respect to RH than the reference case. For example, the center of the repository has a temperature of 87°C when RH = 70% is attained as compared with 70°C in the reference case. For enhanced gas-phase diffusion ($\tau_{eff} = 2.0$), LBL-USGS-3.2 results in slower re-wetting than the case with $\tau_{eff} = 0.2$ (see Table 9a in the June progress report). With τ_{eff} = 2.0, re-wetting to RH = 70 and 95% (for the inner half of the repository) takes 7590 and 16,690 yr, respectively, while for τ_{eff} = 0.2 it takes only 5970 and 8740 yr, respectively. Because k_{m.sat} for LBL-USGS-3.2 is two orders of magnitude larger than in any of the other cases, advective liquid-phase re-wetting proceeds much more quickly. This faster liquid-phase re-wetting drives S_{ℓ} beyond the S₂ range associated with the high matric potential regime (i.e., where the vaporpressure-lowering effect in Eq. 4 is important) while the repository is still relatively hot with respect to the temperature effect in Eq. (4). Therefore, throughout the period that gas-phase diffusion is important, the temperature effect in Eq. (4) dominates over the vapor-pressure-lowering effect. Consequently, for LBL-USGS-3.2, the primary contribution of enhanced vapor diffusion is to enhance drying, while having little effect on gas-phase re-wetting.

		Table 9: AN	1L = 110.5	MTU/acre						
The time required	to attain th	e indicated r	elative humi	dity at variou	us repository	locations a	nd			
the temperatur	e at which t	hat value of	relative hum	idity is attair f 2 0 and ki	ned for 22.5	-yr-old SNF,				
The locati	ons are iden	tified as the	percentage	of the reposi	tory area en	closed,				
with 0 percent correspond	ding to the re	epository cer	nter, and 100	D percent co	rresponding	to the outer	perimeter	r		
Table 9a:	Matrix prope	rties for LBL	-USGS sam	ole 3.2 for th	ne TSw1 and	1 TSw2				
Fraction of repository area	inc	Time required licated relation	d to attain th ve humidity	ie (yr)	Tempera relative	ature at whice a humidity is	ch the indi attained	icated (°C)		
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%		
50	7590	9440	12.060	16.690	87	81	74	66		
75	4000	4880	6490	8670	95	89	83	76		
90	1860	2280	2760	3760	105	90	94	85		
	970	1170	1520	1900	107	102	00	03		
Table 9b:	Matrix prope	rties for I BI	-USGS same	ale 3.5 for th	e TSw1 and	103	33	97		
Fraction of repository area	inc	ime required licated relation	to attain th ve humidity	e (yr)	l empera relative	ature at which e humidity is	ch the indi attained	h the indicated attained (°C)		
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%		
50	14,610	23,000	36,210	46,260	69	57	47	42		
75	9340	14,790	24,090	30,120	75	64	53	48		
90	3080	5490	10,040	14,690	92	78	67	59		
97	1190	1680	2560	4160	106	100	89	78		
Table 9c: Mat	ix properties	for LBL-US	GS sample 3	.1 and 3.6 f	or the TSw1	and TSw2		<u> </u>		
Fraction of repository area	inc	ime required	d to attain th ve humidity	ie (yr)	Temperature at which the indicated relative humidity is attained (°C)					
enclosed (%)	70%	80%	90%	95%	70%	80%	0.0%	0.5 %		
50	17 290	20.120	61.960	99.580	63	10	20 /0	24		
	11,230	30,120	01,300	33,500	03	43	30	34		
/5	11,690	22,050	44,490	69,530	68	53	41	36		
90	4070	9370	22,480	36,080	84	66	50	42		
97	1220	1930	5290	12,620	106	97	72	57		
Table 9d:	Matrix prope	rties for LBL	USGS sam	ple 3.4 for th	ne TSw1 and	d TSw2		-		
Fraction of repository area	inc	Time required licated relation	d to attain th ve humidity	ie (yr)	Tempera relative	ature at which a humidity is	ch the ind attained	icated (°C)		
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%		
50	17,640	30,050	60,100	102,350	62	49	38	34		
75	12,320	22,860	45,340	73,170	66	52	40	36		
90	4950	10,870	25,310	39,660	79	63	47	40		
97	1510	2520	8360	17.600	104	90	64	51		
Table 9e:	Matrix prope	rties for LBL	-USGS sam	ple 3.3 for th	ne TSw1 and	d TSw2	1			
	-		d to attain th		Temper	atura at whi	ch the ind	licated		
Fraction of repository area	inc	licated relati	ve humidity	(yr)	relativ	e humidity is	s attained	(°C)		
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	959		
50 ·	17,940	30,420	68,620	149,230	61	48	37	31		
75	12,980	24,460	52,390	103,200	65	51	38	33		
90	5800	13,010	32,010	59,600	75	60	43	36		
97	1620	3240	13,740	29,650	103	83	55	43		

Table 10: AML = 150 MTU/acre The time required to attain the indicated relative humidity at various repository locations and										
the temperature at which that value of relative humidity is attained for 22.5-yr-old SNF,										
a gas-phase diffusion tortousity factor, τ_{eff} , of 2.0, and $k_b = 280$ millidarcy.										
with 0 percent correspond	with 0 percent corresponding to the repository center, and 100 percent corresponding to the outer perimeter.									
Table 10a: Matrix properties for LBL-USGS sample 3.2 for the TSw1 and TSw2										
Fraction of repository area	r inc	Fime required dicated relation	d to attain th ve humidity	ie (γr)	Temperature at which the indicated relative humidity is attained (°C)					
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%		
50	11.790	13.940	17 810	22 390	86	80	72	- 5 5 %		
75	7260	8640	10.930	13 650	93	88	81	74		
90	3570	4260	5670	7200	101	96		02		
97	2120	2490	2000	4020	101	102	03	03		
Table 10b:	Matrix prop	erties for LB	L-USGS sam	ple 3.5 for t	he TSw1 an	d TSw2		90		
Imme required to attain the Temperature at which the indica Fraction of repository area indicated relative humidity (yr) relative humidity is attained (°((°C)		
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%		
50	20,720	30,360	44,280	55,940	67	56	47	43		
75	15,270	22,040	30,860	39,420	71	61	52	47		
90	8750	12,680	18,420	25,440	79	70	60	53		
97	4250	6690	10,440	14,050	90	79	70	63		
Table 10c: Mat	rix propertie	s for LBL-US	GS sample	3.1 and 3.6	for the TSw	1 and TSw2				
Fraction of repository area	ר ind	Time required licated relation	d to attain th ve humidity	e (yr)	Temperature at which the indicated relative humidity is attained (°C)					
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%		
50	24,020	38,160	72,900	119,100	61	49	38	34		
75	18,990	31,390	58,600	89,100	63	50	40	35		
90	11.590	19,780	36.860	53.670	71	57	45	39		
97	5910	10.810	21.280	32.270	81	68	53	45		
Table 10d:	Matrix prop	erties for LB	L-USGS sam	ple 3.4 for t	he TSw1 an	d TSw2				
	1	lime required	to attain th	e	Tempera	ature at which	ch the ind	icated		
Fraction of repository area	inc	licated relati	ve humidity	(yr)	relative	e humidity is	attained	(°C)		
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%		
50	25,430	38,420	73,620	129,110	64	51	39	34		
75	19,590	31,890	59,570	95,320	62	50	40	35		
90	12,540	21,500	39,160	59,060	69	56	44	38		
97	6970	12,400	24,890	37,160	77	65	51	43		
Table 10e:	Matrix prop	erties for LB	L-USGS sam	ple 3.3 for t	he TSw1 an	d TSw2				
Time required to attain the Temperature at which the indica Eraction of repository area indicated relative humidity (yr) relative humidity is attained (°(icated (°C)			
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%		
50	25,830	38,820	84,630	204,630	63	51	37	31		
75	20,150	33,150	70,500	142,420	61	49	38	33		
90	13,570	24,230	48,240	88,390	67	53	41	35		
97	8040	14.690	31,250	53,880	74	61	46	38		

.

A comparison of Tables 8a and 9b shows LBL-USGS-3.5 results in slightly faster rewetting than the reference case for 110.5 MTU/acre. Consequently, the temperatures are slightly higher with respect to RH. A comparison of Table 9b with Table 9b of the June progress report shows that enhanced vapor diffusion slightly increases the rewetting rate for the inner 75% of the repository, and slightly decreases the re-wetting rate for the outer 25%.

For 110.5 MTU/acre, tables 8a, 9c, and 9d show that LBL-USGS-3.1/3.6 and LBL-USGS-3.4 result in similar re-wetting rates that are slower than the reference case in the inner 75% of the repository (particularly for RH > 80%). For the outer 10% of the repository, these three cases have similar re-wetting rates for RH < 80%. For the outer 10% of the repository and RH > 80%, these cases re-wet substantially more slowly than the reference case. A comparison of Tables 9c and 9d with Tables 9c and 9d in the June progress report shows that enhanced vapor diffusion increases the rewetting rate for the inner 75% of the repository and for RH < 95%, while it decreases the re-wetting rate for the outer 10% of the repository. Because liquid-phase rewetting is slower for the inner 75% of LBL-USGS-3.1/3.6 and LBL-USGS-3.4 than in the reference case, repository temperatures decline while the repository is still relatively dry. Consequently, the temperature effect in Eq. (4) can no longer compensate for the vapor-pressure-lowering effect and gas-phase diffusion contributes to re-wetting longer than in the reference matrix property case. Therefore, enhanced vapor diffusion enhances re-wetting more substantially for LBL-USGS-3.1/3.6 and LBL-USGS-3.4 than in the reference case.

Table 9e indicates that LBL-USGS-3.3 has a much slower re-wetting rate than all of the other cases for 110.5 MTU/acre. A comparison of Table 9e with Table 9e of the June progress report shows that enhanced vapor diffusion increases the re-wetting rate for the inner 75% of the repository, and slightly decreases the re-wetting rate for the outer 25%. Because the advective liquid-phase re-wetting rate is much slower for the inner 75% of USGS-LBL-3.3 than in the other cases, repository temperatures decline more quickly with respect to liquid saturation. Consequently, the vapor-pressure-lowering effect significantly impacts re-wetting much longer than in the other cases, and enhanced vapor diffusion enhances re-wetting more substantially for LBL-USGS-3.3 than in any of the other cases.

For 110.5 MTU/acre and for the inner 75% of the repository, LBL-USGS-3.1/3.6, LBL-USGS-3.4, and LBL-USGS-3.3 have similar relationships between temperature and *RH*. In general, with the exception of LBL-USGS-3.2, there is not a great degree of variability in the relationship between temperature and *RH*. For all six matrix property cases, the outer 3% of the repository has a similar temperature versus *RH* relationship. Regardless of case, the outer 3% of the 110.5-MTU/acre repository is relatively hot (103 to 107°C at the time that RH = 70% is attained). With the exception of LBL-USGS-3.2, the inner 75% of the repository has cooled to relatively cool temperatures (61 to 72°C) at the time that RH = 70% is attained.

Relative to the reference 150-MTU/acre case, one of the LBL-USGS matrix property cases results in substantially faster re-wetting, while one case results nearly the same re-wetting rate, and three cases result in slower re-wetting back to ambient humidity conditions at the repository. A comparison of Tables 8b and 10a shows that LBL-

USGS-3.2 results in much faster re-wetting back to ambient humidity conditions than the reference case. Consequently, temperatures are significantly greater with respect to *RH*.

For 150 MTU/acre and $\tau_{eff} = 2.0$, LBL-USGS-3.2 results in slower re-wetting than the case with $\tau_{eff} = 0.2$ (see Table 10a in the June progress report). For $\tau_{eff} = 2.0$, rewetting to RH = 70 and 95% takes 11,790 and 22,390 yr, respectively, while for $\tau_{eff} = 0.2$ it takes only 8960 and 12,030 yr, respectively. As was observed for the 110.5-MTU/acre case, while the repository is still relatively hot, faster advective liquid-phase re-wetting drives S_{ℓ} beyond the S_{ℓ} range where the vapor-pressure-lowering effect is important. Therefore, throughout the period that gas-phase diffusion is important, the temperature effect in Eq. (4) dominates over the vapor-pressure-lowering effect. Consequently, for LBL-USGS-3.2, the primary contribution of enhanced vapor diffusion is to enhance drying, while having little effect on gas-phase re-wetting.

A comparison of Tables 8b and 10b shows that LBL-USGS-3.5 results in nearly the same re-wetting rate as the reference case at 150 MTU/acre. Consequently, there is a similar relationship between temperature and *RH*. An examination of Tables 8b, 10c, and 10d shows that LBL-USGS-3.1/3.6 and LBL-USGS-3.4 result in very similar rewetting rates that are substantially slower than the reference case. A comparison between Tables 10b, c and d with Tables 10b, c, and d of the June progress report shows that enhanced vapor diffusion increases the re-wetting rate for the inner 50% of the repository and *RH* < 90%. For the outer 10% of the repository, enhanced vapor diffusion decreases the re-wetting rate, particularly for *RH* > 80%.

Table 10e indicates that LBL-USGS-3.3 has a slower re-wetting rate at any given repository location than any of the other cases. A comparison of Table 10e with Table 10e of the June progress report shows that enhanced vapor diffusion increases the re-wetting rate for the inner 75% of the repository, and substantially decreases the re-wetting rate for the outer 3%. Because the advective liquid-phase re-wetting rate is slower for the inner 75% of USGS-LBL-3.3 than in the other cases, repository temperatures decline quickly with respect to liquid saturation. Consequently, the vapor-pressure-lowering effect significantly impacts re-wetting longer than in the other cases, and enhanced vapor diffusion enhances re-wetting more substantially for LBL-USGS-3.3 than in any of the other cases.

Unlike the 110.5-MTU/acre case, the slower re-wetting rates for LBL-USGS-3.1/3.6, LBL-USGS-3.4, and LBL-USGS-3.3 at 150 MTU/acre allow the outer 3% to decline to somewhat cooler temperatures (74 to 81°C) as RH = 70% is attained. With the exception of LBL-USGS-3.2, the inner 75% of the repository has declined to relatively cool temperatures (61 to 71°C) as RH = 70% is attained. With the exception of LBL-USGS-3.2, the inner 75% of the repository has declined to relatively USGS-3.2, the inner 75% of the repository has declined to even cooler temperatures (49 to 61°C) as RH = 80% is attained.

In general, enhanced vapor diffusion enhances re-wetting rate only where the advective liquid-phase re-wetting rate is relatively slow to begin with (i.e., the cases with slow liquid-phase re-wetting rates and at the center of the repository). Enhanced vapor diffusion reduces the overall re-wetting rate where the advective liquid-phase re-wetting rate is fastest (i.e., LBL-USGS-3.2 and at the edge of the repository). Therefore, enhanced gas-phase diffusion may be thought to function somewhat as an

equalizer of thermo-hydrological conditions, countering some of the effects of heating variability and heterogeneity in various hydrological properties. For the 150-MTU/acre case and $\tau_{eff} = 0.2$, (see Table 10e in the June progress report) as RH = 70% is attained, temperatures range from 49 to 83°C from the 50 to 97% repository location (resulting in a 34°C spread). For $\tau_{eff} = 2.0$, as RH = 70% is attained, the temperature range is only 63 to 74°C from the 50 to 97% repository location (resulting in only an 11° spread).

See section 1.2.1.4 of this report for recent results in an ongoing study of the impact of gas-phase diffusion.

<u>The Impact of Small Bulk Permeability on Temperature and Relative Humidity</u> <u>Conditions at the Repository</u>

For much of this study, considerable effort has been made in identifying potentially adverse flow effects that may arise due to very large bulk permeability, k_b . In this section we consider the potentially adverse effects of very small k_b . For AMLs of 55.3, 70, 83.4, 110.5, and 150 MTU/acre and a binary gas-phase tortuosity factor, τ_{eff} , of 0.2, we compared the temperature and relative humidity conditions for the "reference k_b case" where $k_b = 280$ millidarcy (Table 11) with a "low- k_b case" where $k_b = 1$ millidarcy (Table 12). As found in past work, a substantial reduction in k_b can result in a substantial increase in gas-phase pressure, P_g . An increase in P_g results in an increase in $T_{sat}(P_g)$ (equivalent to the boiling point of water), thereby suppressing the rate of vaporization and (possibly) dry-out.

The time required the temperature The locatio	to attain th e at which t a gas-ph ons are iden	Table 11: e indicated r hat value of ase diffusion tified as the	$k_b = 280 \text{ m}$ elative humi relative humi tortousity f percentage	hillidarcy dity at varion hidity is attain factor, τ _{eff} , o of the reposi	us repository ned for 22.5 of 0.2. tory area en	locations ar -yr-old SNF, closed,	nd		
with 0 percent correspond	Ing to the re	able 11a: A	nter, and 10	0 percent co	rresponding	to the outer	perimete	r.	
	ا		(WIL = 55.3	MI U/acre					
Fraction of repository area	inc	lime required licated relati	d to attain th ve humidity	te (γr)	Temperature at which the indicated relative humidity is attained (°C)				
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%	
50	670	1660	3330	4630	107	97	80	72	
75	410	940	1610	2280	107	99	89	81	
90	NA	200	380	490	NA	103	97	95	
97	NA	NA	NA	NA	NA	NA	NA	NA	
		Table 11b:	AML = 70 I	MTU/acre					
Time required to attain the Temperature at which the indicated Fraction of repository area indicated relative humidity (yr) relative humidity is attained (°C)									
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%	
50	3350	8700	16,150	23,560	91	69	56	49	
75	1940	4080	7630	10,450	97	77	66	61	
90	630	1030	1760	2460	105	97	85	78	
97	80	170	290	390	107	103	99	96	
	T	able 11c: A	ML = 83.4	MTU/acre				. <u> </u>	
Time required to attain the Temperature at which t indicated relative humidity (vr) relative humidity is att							ch the ind attained	icated (°C)	
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%	
50	8110	17 710	29 290	38 360	76	58	18	43	
75	3910	8250	13,820	19.040	86	70	59	53	
90	1240	2030	3530	4800	104	91	78	72	
97	370	590	890	1140	107	103	98	94	
	T	ble 11d A	MI = 110 F	MTU/acre				<u> </u>	
	<u>г</u>	ime required	to attain th		Tempera	ature at whi	h the ind	icated	
Fraction of repository area	ind	licated relati	ve humidity	(yr)	relative	e humidity is	attained	(°C)	
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%	
50	15,960	27,910	40,990	49,980	68	54	45	42	
75	9540	15,520	24,950	32,590	76	64	53	48	
90	3190	4890	7460	9890	93	82	73	68	
97	1410	1810	2360	2890	106	101	93	88	
	. 1	fable 11e: A	AML = 150	MTU/acre					
Fraction of repository area	Time required to attain the indicated relative humidity (yr)Temperature at which the indicated relative humidity is attained (°C)								
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%	
50	20,630	34,850	50,920	64,150	68	52	45	41	
75	16,400	24,520	32,700	43,360	70	59	51	46	
90	8660	12,090	16,520	19,780	81	72	64	59	
97	4330	6020	8180	10,060	93	84	77	72	

-

The time required the temperature The locatio with 0 percent correspond	to attain the e at which the a gas-pho ons are ident ling to the re	Table 12: e indicated r nat value of ase diffusior tified as the epository cer	$k_b = 1 \text{ mil}$ elative humi relative hum n tortousity f percentage nter, and 100	lidarcy dity at variou idity is attain actor, τ _{eff} , c of the reposi 0 percent co	us repository ned for 22.5 of 0.2. tory area en rresponding	locations ar -yr-old SNF, closed, to the outer	nd perimeter		
	T	able 12a: A	ML = 55.3	MTU/acre					
Fraction of repository area	T ind	Time required to attain the indicated relative humidity (yr)Temperature at which the relative humidity is attai						cated (°C)	
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%	
50	NA	NA	1450	2520	NA	NA	101	86	
75	NA	NA	880	1410	NA	NA	103	93	
90	NA	NA	NA	340	NA	NA	NA	99	
97	NA	NA	NA	NA	NA	NA	NA	NA	
	•	Table 12b:	AML = 70 1	MTU/acre	,				
Fraction of repository area	Time required to attain the indicated relative humidity (yr)Temperature at which the indicated relative humidity is attained (°C)								
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%	
50	1340	3220	10,610	18,700	119	92	65	53	
75	930	1810	4790	8030	117	99	74	65	
90	NA	440	900	1280	NA	111	101	93	
97	NA	NA	NA	200	NA	NA	NA	103	
	T	able 12c: A	ML = 83.4	MTU/acre					
Fraction of repository area	T ind	ime required	d to attain th ve humidity	ie (γr)	Temperature at which the indicated relative humidity is attained (°C)				
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%	
50	3690	12,750	28,680	41,540	98	66	47	40	
75	1800	4510	11,060	17,790	110	82	64	54	
90	690	1160	1960	2900	118	106	92	82	
97	NA	180	400	650	NA	116	108	103	
	Ta	able 12d: A	ML = 110.8	5 MTU/acre					
Fraction of repository area	T ind	ime required	to attain th ve humidity	ne (yr)	Tempera relative	ure at which the indicated humidity is attained (°C)			
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%	
50	17,090	34,680	54,130	71,600	65	47	40	37	
75	7140	15,500	27,320	38,160	83	63	50	44	
90	1840	2860	5300	8130	113	98	81	72	
97	790	1250	1760	2250	121	112	103	96	
		able 12e: /	AML = 150	MTU/acre					
Fraction of repository area	rea Time required to attain the Temperature at which the indicated indicated relative humidity (yr) relative humidity is attained (°C)							icated (°C)	
enclosed (%)	70%	80%	90%	95%	70%	80%	90%	95%	
50	31,880	47,700	68,200	81,410	54	45	40	37	
75	19,770	31,770	44,530	55,010	64	51	44	41	
90	6200	9840	15,310	23,650	91	78	66	55	
97	2490	3480	4960	6780	112	101	90	82	

LLNL July 1994 Status Report

A comparison of Tables 11a and 12a illustrates how a small k_b can result in an increase in T_{sat} that substantially throttles the rate of boiling, thereby reducing the duration of sub-ambient *RH* conditions for the 55.3-MTU/acre case. While much of the repository in the 280-millidarcy case has a period during which *RH* < 70%, none of the repository in the 1-millidarcy case has a period during which *RH* < 80%, and the outer 10% of the repository never gets as dry as *RH* = 90%. Note the relatively high temperatures that coincide with these humid conditions. A maximum temperature of 116°C was attained when a minimum *RH* of 85% occurred.

A comparison of Tables 11b and c with Tables 12b and c also illustrates how a small k_b can substantially throttle boiling and dry-out for the 70- and 83.4-MTU/acre cases. The time to re-wet back to RH = 70% at the repository center is reduced by factors of 2.5 and 1.8 for these two cases, respectively. The time required to attain RH = 95% at the repository center is less affected. The effect of boiling suppression is seen to be greatest at the outer 10% of the repository, where the time to re-wet to any given value of RH is found to be substantially reduced for the 1-millidarcy case. Note the relatively high temperatures that coincide with relatively humid conditions. For the 70-MTU/acre case, a maximum temperature of 137°C was attained when a minimum RH of 68% occurred.

The impact of small $k_{\rm b}$ on higher AMLs is found to be quite different (particularly in the inner 90% of the repository). A comparison of Tables 11d and e with Tables 12d and e shows that the duration of sub-ambient RH conditions is actually greater at the center of the 110.5- and 150 MTU/acre repositories for the 1-millidarcy case. For the 150-MTU/acre repository, the sub-ambient RH duration is increased for the inner 75% of the repository. High-AML repositories that are capable of generating high repository temperatures are much less susceptible to the low- k_b throttling effect on boiling and dry-out. Moreover, buoyant, gas-phase convection is a mechanism whereby water vapor generated in the lower region of the dry-out zone can be transported to the upper dry-out front where it condenses, thereby enhancing the rate of condensate buildup above the dry-out front. Even for small-to-medium k_b (1 millidarcy to 1 darcy), the impact of buoyant, gas-phase convection can measurably impact the rate of advective liquid-phase re-wetting. Consequently, the 1-millidarcy case has less enhancement of the upper condensate bank than the 280-millidarcy case, and re-wetting the center of the repository back to ambient (humid) conditions takes longer for the 1-millidarcy case. Because edge cooling effects do not allow the edge of the repository to attain such high temperatures, a small k_b does reduce the duration of sub-ambient RH at the repository edge. Consequently, relatively high temperatures coincide with relatively humid conditions at the repository edge. Because of the higher temperatures attained there, the edge of the 150-MTU/acre repository is much less susceptible to the effects of boiling and dry-out suppression than the 110.5-MTU/acre repository.

In general, for sufficiently small k_b , rather than facilitating rock dry-out, the unsaturated zone may function like a "pressure cooker" where high temperatures may also coincide with relatively humid conditions. This issue is addressed by the third of our seven major hypotheses. The seven major hypotheses concern:

- whether heat conduction dominates heat flow
- whether above-boiling temperatures correspond to a reduction in relative humidity and the absence of mobile liquid water at the WP environment

- whether fracture density and connectivity are sufficient to promote a reduction in relative humidity due to boiling
- whether re-wetting the reduced relative humidity zone back to humid conditions lags significantly behind the boiling period
- whether mountain-scale, buoyant, gas-phase convection may eventually dominate moisture movement in the UZ
- whether sub-repository-scale, buoyant, gas-phase convection dominates moisture movement at the repository
- whether heterogeneity results in focusing enough vapor flow and condensate drainage to cause persistent local liquid flow at the WP environment

Laboratory Experiments

Electrical Impedance as a Function of Moisture Content

Additional samples were prepared from the G-4 hole and the LBT cores to complete the measurements at 95°C. These samples are being dried. The complex nonlinear least square method is being used to fit the electrical impedance vs saturation data. The parameters derived from these fits can distinguish different phases of the water wetting/drying processes.

Characteristic Curves of Tuff

For the experiment of determining the moisture retention curve and one-dimensional imbibition using G-4 core, we continued the moisture retention experiments at high temperatures. Measurement at 95° C in the drying phase was started. The samples are at 95° C and 85° relative humidity.

The one-dimensional imbibition data obtained previously on a core from the G-4 Hole were analyzed. The propagation of the saturation front determined by electrical resistivity measurement was compared with an analytical model developed by Dr. John Reis (summer participant working with D. Chesnut). The agreement was very good.

The Effect of Confining Pressure on Fracture Healing

We continued the experiment to determine the effect of confining pressure on fracture healing, as observed previously by Lin and Daily. A fractured Topopah Spring tuff sample from the G-4 hole is being used. We have completed the permeability measurements at an effective pressure of 1.5 MPa (2.0 MPa confining pressure and 0.5 MPa pore pressure) and temperatures from 25 to 150°C and back to 25°C. The permeability decreased by about 50% during the heating and cool-down cycle at the effective pressure of 1.5 MPa. The sample is currently at an effective pressure of 2.5 MPa (3.0 MPa confining pressure and 0.5 MPa pore pressure) and 25°C.

1.2.3.12.3 Mechanical Attributes of the Waste Package Environment

Management and Integration

An abstract describing geomechanical studies on the Large Block Test was submitted to the second international conference on Mechanics of Jointed and Faulted Rock (MJFR-II) to be held in Vienna in April, 1995. The paper will describe work being reported in this section of the monthly reports.

Laboratory

Four small block samples were received for laboratory testing of geomechanical properties at intermediate scales. These blocks are approximately 45x45x75 cm (18"x18"x30") in size. Efforts continued in the purchasing of various experimental systems for laboratory and field geomechanical measurements.

Support of the Large Block Test (LBT): Modeling

Work continued on digitization of the map of the top of the large block; the map is approximately 50% digitized. Digitization of the map of fractures at a level two feet above the top of the block was completed, and the digital data describing discrete blocks were forwarded to collaborators at UC Berkeley and the M&O.

1.2.3.12.4 Engineered Barrier System (EBS) Field Tests

Revisions to the Engineered Barrier System Field Tests (EBSFT) Study Plan 8.3.4.2.4.4 are in progress based on the comment resolution meeting.

Large Block Test (LBT)

Matrix Bulk Porosity

Additional mercury (Hg), porosimetry measurements were made. There are now 34 Hg porosimetry measurements completed using the core sections from the vertical instrument holes. The average bulk matrix porosity is about $11.55 \pm 2.28\%$, with a minimum value of 8.23% and a maximum value of 20.18%. There appears to be a systematic increase of porosity with depth. Preliminary results also indicate that porosity is a function of distance from a fracture: porosity increases with increasing distance from a fracture.

Additional samples for using the wet-dry method of determining porosity have been prepared. These samples are drying.

Fracture Mapping

We continued the evaluation of Earth Vision and other software as a tool to display the fracture data of the large block in 3-D.

Excavation

The excavation work continued. The area 1 m away from the block was excavated to about 3.6 to 4 m below the top of the block. The first run of collecting smaller blocks, from a depth range of 1.5 to 2.5 m, was completed. The excavation has slowed because the rock has become more competent.

SNL continued the mapping of the fracture flow visualization test areas along with the excavation. No more blue stain was observed at the site near the north-west corner of the block. Blue color is still visible at the sites at the south-west and north-east corners of the block. However, the extent of the stained rock is much less than at shallower depths.

Small Block Tests in the Laboratory

Tests on the performance of the Kapton heaters (to be used as guard heaters for the large block and as heaters for the small block experiments), the potential insulation materials, and the thermal controller for the guard heaters, all under a 5 MPa stress continue. Copper plates may be used to distribute heat from the guard heaters. Tests to evaluate the lateral temperature distribution on the surface of a copper plate opposite to the heater continue. Thermal conduction model calculations continue to help design the guard heaters.

Drying of small samples of the tuff obtained from Fran Ridge, for estimating the initial moisture content, is almost complete.

X-ray imaging to determine water saturation is in progress. A fractured sample from Fran Ridge has undergone a dry, background x-ray test. Water doped with KI was added to the top of the sample and radiographs are being taken as a function of time to try to determine the distribution of water content.

The Load Retaining Frame

Engineering analysis of the proposed modifications to retrofit the frame continues. Preliminary results indicate that moving the holes connecting each section of the frame closer to the center of the frame will greatly improve the design performance.

Agreement was reached with Aircraft Engineering Corporation (AEC) that

- AEC will complete the dome and four sections of the cylindrical part of the frame,
- the remaining 8 sections of the cylindrical part will be welded at LLNL, and
- the original contract cost will be reduced.

Two of the eight sections have arrived at LLNL. The remaining six sections will be shipped to LLNL in August. The welding at LLNL will begin in August.

Loading Devices

The engineering design of the bladder support/housing devices continues.

Other Items

Procurement of instruments continues.

1.2.3.12.5 Characterization of the Effects of Man-Made Materials on Chemical & Mineralogical Changes in the Post-Emplacement Environment

A. Meike is in the process of preparing two reports

- "Diesel Exhaust" and
- "Hydrous Pyrolysis of Diesel Fuel".

Completion of the second report will constitute milestone (MOL73).

1.2.5 REGULATORY

1.2.5.1 Regulatory Coordination and Planning

LLNL staff prepared bottoms-up cost estimates for the FY95 planning process.

1.2.5.2 Licensing

1.2.5.2.2 Site Characterization Program

LLNL staff member D. Chesnut, completed his technical review of Study Plan 8.3.1.2.2.4.4, "Characterization of the Yucca Mountain Unsaturated Zone in the ESF". The checklist and comments were sent to YMSCO on July 27.

J. Blink attended the NWTRB meeting in Denver on July 12.

1.2.5.3 Technical Data Management

1.2.5.3.4 Geologic and Engineering Materials Bibliography of Chemical Species (GEMBOCHS)

The first draft of a new Individual Software Plan (ISP) for the GEMBOCHS software library was completed; this ISP is written in conformance with YMP-QP3.2, Rev. 2, and will supersede earlier ISPs written for CNGBOCHS, FACET (formerly named DBAPP), and JEWEL (formerly DOOUT).

Work began on incorporating into GEMBOCHS two large databases recently acquired on disk: CHEMVAL 5.0 and the NIST database of critical stability constants for metal complexes.

The GEMBOCHS/JEWEL/FACET update that permits multiple data references for supcrt92 species was completed.

A feasibility study was completed on transferring GEMBOCHS from its current Sun platform to SGI hardware. The conclusion is that this transfer would be advantageous.

A feasibility study was completed on the possible transfer of GEMBOCHS from Ingres to another commercial Relational Data Base Management System (RDBMS) such as Oracle, Sybase, or Informix. The conclusion is that this transfer would not be advantageous at this time.

1.2.5.3.5 Technical Data Base Input

B. Bryan and J. Blink reviewed backlogged and recent data acquisition/development. Several draft TDIFs were prepared, and were informally submitted to the M&O for review. Workstation training was scheduled to permit the TDIFs to be entered into ATDT in August.

1.2.5.4 Performance Assessment

1.2.5.4.2 Waste Package Performance Assessment

July activities will be reported in a later monthly progress report.

1.2.5.5. Special Projects

1.2.5.5.1 Integrated Test Evaluation (ITE)

This activity has not been funded in FY94.

1.2.5.5.2 Energy Policy Act Support

No significant activity.

1.2.9 PROJECT MANAGEMENT

1.2.9.1 Management and Coordination

1.2.9.1.2 Technical Project Office Management

W. Clarke, J. Blink, and J. Podobnik participated in the YMSCO Monthly Management Meeting in Las Vegas on July 28 and 29.

J. Blink obtained a truck load of LESSON kit materials at LLNL and transported them to Las Vegas. SAIC-Public Outreach arranged for the van.

1.2.9.2 Project Control

1.2.9.2.2 Participant Project Control

Actual schedule progress and costs were submitted to the PACS reporting system via the PACS workstation. Variance analysis explanations were developed.

Participant Planning Guidance was received from YMSCO. Consultations with the LLNL technical staff, to develop a bottoms-up costing for the workscope, are in progress. This work is in preparation for the August PACS upload and for the TPO briefing to YMSCO.

1.2.11 QUALITY ASSURANCE

Quality Assurance Coordination and Planning

No significant activity.

Quality Assurance Program Development

On July 15, LLNL-YMP completed its review of YMP Quality Procedures and a complete set was sent to YMQAD on July 18. Input into the RTN matrix was also completed by July 15, and is in the process of being reviewed by QATSS.

YM TIPs 10, 11, 13, 14, 15, 16, 18, 19 and 20 were decontrolled on July 19, 1994. The TIPs were replaced by QP 3.2, Software Quality Assurance. All LLNL QA Grading Reports and Training Requirements are being reviewed so that they can be updated to reflect the changes in the software procedure numbering system.

Quality Assurance Verification

Quality Assurance Verification - Audits

Audit 94-06, Performance Analysis, was conducted July 6-29, 1994. One adverse finding and three observations were identified as a result of this audit. One CAR, LLNL-034, was issued due to lack of documentation and grading of activities associated with YMIM.

CAR LLNL-033 was issued on July 7, 1994. Corrective action was completed and verified and the CAR was closed on July 28, 1994.

Quality Assurance Verification - Surveillance

No significant activity.

Field Quality Assurance/Quality Control

No significant activity.

Quality Assurance - Quality Engineering

YMP-QA issued an updated Approved Suppliers List on July 18, 1994. The following organizations were added based on the qualification of these organizations by the OCRWM, OQA:

- Reynolds Electrical & Engineering Co., Inc. (REECo) Calibration Laboratory
- Raytheon Services Nevada (RSN), Materials Test Laboratory and Field Survey Services
- Primary Standards Laboratory (PSL) Sandia National Laboratory (SNL)

1.2.12 INFORMATION MANAGEMENT

1.2.12.2 Records Management

1.2.12.2.2 Local Records Center Operations (LRC)

LLNL-YMP Document Control issued four revisions and no change notices. Follow up continues on previously distributed documents.

1.2.12.2.3 Participant Records Management

A total of 114 items were logged into the LLNL-YMP tracking system. This includes 9 records/records packages that were processed through to the CRF. Nine action items were closed in July

1.2.12.2.5 Document Control

LLNL received no funding under this WBS element for FY94. Work performed to complete LLNL's obligation in this WBS element is funded under WBS 1.2.12.2.2.

1.2.13.2 SAFETY AND OCCUPATIONAL HEALTH

1.2.13.2.5 Occupational Safety and Health

J. Blink reviewed the Safety Committee minutes for July and distributed appropriate items to LLNL personnel.

1.2.15 SUPPORT SERVICES

1.2.15.2 Administrative Support

No significant activity.

1.2.15.3 Yucca Mountain Site Characterization Project (YMP) Support for the Training Mission

Currently there are 108 participants on the project who are to be trained and/or tracked. Five new participants and one re-start were added in July.

Creation of a new training database program is in progress. Programming has been completed; however, the database needs to be tested and implemented. The projected completion date is now August.

B. Bryan and J. Sippel attended an OCRWM Records meeting in Albuquerque on July 19 and 20.

LLNL PROJECT STATUS REPORT EXTERNAL DISTRIBUTION July 1994

PRELIMINARY STAMP Dr. J. Bates Chemical Technology Argonne National Laboratory 9700 S. Cass Avenue Argonne, Illinois 60439

H. Benton M&O, M/S 423 101 Convention Center Drive Las Vegas, NV 89109

A. Berusch (RW-20) OCRWM Forrestal Building Washington, DC 20585

M. Bishop YMSCO US Department of Energy 101 Convention Center Drive Las Vegas, NV

M. Blanchard YMSCO US. Department of Energy P.O. Box 98518 Las Vegas, Nevad 89193-8518

J. Blink LLNL/Las Vegas 101 Convention Center Drive, Suite 880 Las Vegas, NV 89109

S. Bodnar TRW, M/S 423 101 Convention Center Drive Las Vegas, Nevada 89109-2005

B. Bodvarsson
LBL/Earth Sciences
Bldg. 50 E
1 Cyclotron Road
Berkeley, CA 94720

M. BrodeurScience Applications Int'l Corp.101 Convention Center Dr., #407Las Vegas, NV 89109-2005

S. Brocoum YMSCO 101 Convention Center Dr. Las Vegas, NV 89109

J. Canepa Los Alamos National Laboratory P.O. Box 1663/N-5, MS J521 Los Alamos, NM 87545

P. ClokeScience Applications Int'l Corp.101 Convention Center Dr., #407Las Vegas, NV 89109-2005

C. Conner DOE, RW-133 1000 Independence Ave., SW Washington, DC 20585

G. Cook YMSCO U.S. Department of Energy P.O. Box 98518 Las Vegas, NV 89193-8518

W. Dixon YMSCO U.S. Department of Energy P.O. Box 98518 Las Vegas, NV 89193-8518

T. DoeringM&O101 Convention Center Dr., MS 423Las Vegas, NV 89109

J. Dyer YMSCO U.S. Department of Energy P.O. Box 98518 Las Vegas, NV 89193-8518

PRELIMINARY STAMP R. Einziger Battelle-Pacific Northwest P.O. Box 999/MS P714 Richland, WA 99352

R. Fish M&O 101 Convention Center Dr., M/S 423 Las Vegas, NV 89109

L. Foust Technical Project Officer CRWMS M&O, M/S 423 101 Convention Center Dr. Las Vegas, NV 89109

R. Green Southwest Research Institute 6220 Culebra Rd. San Antonio, TX 78238-5166

L. Hayes U.S. Geological Survey Box 25046/MS 425 Denver Federal Center Denver, CO 80225

R. Hughey Nuclear Energy Division US DOE/OAK 1301 Clay St., Rm. 700-N Oakland, CA 94612

N. Jones M&O 101 Convention Ctr. Dr., M/S 423 Las Vegas, Nevada 89109 S. Kennedy OCRWM Forrestal Bldg. Wash., D.C. 20585

V. Iorii YMSCO U.S. Department of Energy P.O. Box 98518 Las Vegas, Nevada 89193-8518

C. Johnson M&O 101 Convention Center Dr. M/S 423 Las Vegas, NV 89109

S. Jones YMSCO U.S. Department of Energy 101 Convention Center Dr. Las Vegas, NV 89109

N. White (3) Nuclear Regulatory Commission 301 E. Stewart Ave. #203 Las Vegas, NV 89101

H. Kalia
Los Alamos National Laboratory
101 Convention Center Dr., Suite 820
Las Vegas, NV 89109

PRELIMINARY STAMP S. Marschman, P7-14 Battelle, Pacific Northwest P.O. Box 999 Richland, WA 99352

M. Martin TRW, M/S 423 101 Convention Center Dr. Las Vegas, NV 89109-2005 S. Nelson M&O 101 Convention Center Dr., M/S 423 Las Vegas, NV 89109

R. Robertson TRW-Metro Place 2650 Park Tower Dr., Suite 800 Vienna, VA 22180

D. Rogers M&O 101 Convention Center Dr., M/S 423 Las Vegas, NV 89109

S. Saterlie M&O 101 Convention Center Dr., M/S 423 Las Vegas, Nevada 89109

A. Segrest M&O 101 Convention Center Dr., M/S 423 Las Vegas, Nevada 89109

L. Shepherd Sandia National Laboratories M/S 1333 P.O. Box 5800 Albuquerque, NM 87185-1333

W. Simecka YMSCO P.O. Box 98518 Las Vegas, NV 89193-8518

A.Simmons YMSCO U.S. Department of Energy P.O. Box 98518 Las Vegas, Nevada 89193-8518

E. Smistad YMSCO U.S. Department of Energy P.O. Box 98518 Las Vegas, Nevada 89193-8518 L. Snow Roy F. Weston, Inc. 955 L'Enfant Plaza, SW Washington, DC 20024

R. Spence YMSCO U.S. Department of Energy P.O. Box 98518 Las Vegas, Nevada <u>89193-85</u>18

H. Spieker Nuclear Waste Mgmt. System 101 Convention Ctr Dr. Las Vegas, NV 89109-2005

D. Stahl M&O 101 Convention Ctr. Drive, M/S 423 Las Vegas, NV 89109

D. Stucker YMSCO U.S. Department of Energy P.O. Box 98518 Las Vegas, Nevada 89193-8518

M. Tynan YMSCO U.S. Department of Energy P.O. Box 98518 Las Vegas, Nevada 89193-8518

A. Van Luik M&O 101 Convention Ctr. Dr., M/S 423 Las Vegas, NV 89109

G. VawterM&O TRW101 Convention Center Dr.Las Vegas, NV 89109

M. Voegele
Science Applications International Corp.
101 Convention Center Dr., #407
Las Vegas, NV 89109-2005

D. Williams YMSCO U.S. Department of Energy P.O. Box 98518 Las Vegas, Nevada 89193-8518

J. Younker M&O/TRW 101 Convention Center Dr. Las Vegas, NV 89109

P. Zielinski YMSCO U.S. Department of Energy P.O. Box 98518 Las Vegas, Nevada 89193-8518



United States Department of the Interior

GEOLOGICAL SURVEY BOX 25046 M.S. <u>435</u> DENVER FEDERAL CENTER DENVER, COLORADO 80225



IN REPLY REFER TO:

INFORMATION ONLY

September 16, 1994

Vince Iorii
Yucca Mountain Site Characterization
Project Office
U. S. Department of Energy
P.O. Box 98608
Las Vegas, Nevada 89193-8608

SUBJECT: Yucca Mountain Project Branch - U.S. Geological Survey (YMPB-USGS) Progress Report, August 1994

Dear Vince:

Attached is the USGS progress report in the required format for the month of August, 1994.

If you have any questions or need further information, please call me or Raye Ritchey at (303)236-0516.

Sincerely, Larry/R. Hayes

Technical Project Officer Yucca Mountain Project Branch U.S. Geological Survey

Enclosure:

R. Crawley, DOE/Las Vegas cc: J. Dlugosz, DOE/Las Vegas R. Dyer, DOE/Las Vegas S. Jones, DOE/Las Vegas W. Kozai, DOE/Las Vegas R. Patterson, DOE/Las Vegas A. Simmons, DOE/Las Vegas R. Spence, DOE/Las Vegas T. Sullivan, DOE/Las Vegas M. Tynan, DOE/Las Vegas D. Williams, DOE/Las Vegas P. Justus, NRC/Las Vegas (2 copies) P. Burke, M&O/Las Vegas R. St. Clair, M&O/Las Vegas D. Appel, USGS/Denver G. Bodvarsson, LBL/Berkeley M. Chornak, USGS/Denver R. Craig, USGS/Las Vegas L. Ducret, USGS/Denver D. Gillies, USGS/Denver R. Luckey, USGS/Denver B. Parks, USGS/Denver R. Ritchey, USGS/Denver R. Spengler, USGS/Denver J. Stuckless, USGS/Denver J. Whitney, USGS/Denver

U.S. Geological Survey EXECUTIVE SUMMARY August 1994

WBS 1.2.3.1 - Coordination and Planning

United States Geological Survey-Yucca Mountain Project Branch (USGS-YMPB) is currently processing 76 hydrologic-related scientific publications, 57 geologic and climate-related scientific publications, 14 YMP-LBL hydrologic-related scientific publications, and 96 abstracts.

WBS 1.2.3.2 - Geology

Work on the 3-D site-scale model, Topopah surface, continued with the preparation of the fault surfaces and cross sections from the Lynx model for model verification and review. ARC/INFO and AWK programs, which automatically convert Ghost Dance fracture data base to graphical ARC/INFO or AutoCAD drawings were completed. LYNX model output was visually inspected for possible input errors with WAVEFRONT's Data Visualizer on the Silicon Graphics machine; errors were noted and corrected in the Lynx model. New Ghost Dance fault maps were created with an updated data base, and the North Ramp of Yucca Mountain is being calibrated with the Lynx model.

Current seismicity data were recorded by CUSP for all sites in August, except for 50 minutes of downtime. All of the 1994 SGBSN stations have been calibrated except for those on Nellis AFB--KRN, CTS, TCN, SPR, and BLT; Station GMR was calibrated on August 10. All seismic events through August 10, have been located; events have been checked through August 20.

In stratigraphic studies, preparation of the graphical lithologic log of borehole USW SD-9 from the surface to 453.2 m (present drilled depth) was completed, reviewed, and revised. Revisions of both the table and the graphical lithologic log for the borehole from the surface to the base of the Paintbrush Group.

Data collection for the graphical lithologic log of borehole USW SD-12 continued, describing units from about 305 to 381 m and compilation of the data into graphical format. Core from the borehole between about 381 to 426 m (deepest core recovered) to selected contacts were examined, and collection of detailed lithologic logging data began. This borehole has now penetrated into the crystal-poor, nonwelded zone of the Topopah Spring Tuff.

As part of the geologic mapping of structural features studies, a geochemical data base of major and trace elements was compiled with data obtained from whole-rock analyses of samples of tuffs and lavas procured from boreholes USW G-1, G-3, and GU-3. Graphs were made to illustrate major and trace-element concentrations with respect to stratigraphic position.

Studies to evaluate the age and recurrence of movement on Quaternary faults at Yucca Mountain continued in various trench studies. On Whaleback Ridge, cleaning of trench GDF-71 was begun. An internal field review of preliminary logs and interpretations was conducted for trench CF1. On the Paintbrush Canyon fault at Alice Ridge, the walls were cleaned and features identified and flagged on both walls of trench A1; the pins were shot in with total station, and data have been reduced. The pre-
liminary log was completed for trench SCF-T1 on the Solitario Canyon fault; units in the trench have been described, and walls of exposure SCF-E1 are being cleaned and flagged (75 percent complete). Preliminary work was begun in trench SCF-72.

WBS 1.2.3.3 - Hydrology

The work to analyze regional precipitation using geostatistical techniques was completed. Up to 108 individual data sites were included, and data from 38 storms in FY92 and 31 storms from FY93 were used. Synoptic weather types for the two fiscal years continue to be analyzed; these will be correlated with the storm events to develop a table of synoptic patterns that are responsible for precipitation in the Yucca Mountain region.

Collection of synoptic weather data continued in the form of weather charts and weather satellite images. Lightening data also are being collected during storms. One significant storm was recorded at Yucca Mountain on August 13; a maximum of 0.93 cm was measured between Fran Ridge and Yucca Mountain. Weather stations in the network continue to collect wind, temperature, relative humidity, solar radiation, and barometric pressure data.

Precipitation totals for monitoring sites on the Nevada Test Site ranged from 0.00 to about 0.51 cm. There was no runoff recorded or reported at any of the Yucca Mountain streamflow-monitoring sites on the Nevada Test Site. The Amargosa River at Tecopa, California continued to maintain a base flow of about 0.07-0.08 ft³/s for the month. Data loggers and stage-sensing devices were installed at three new streamflow gaging stations on selected washes along the eastern slopes of Yucca Mountain. Geodetic levels were run to the sites and all equipment and site checks completed to make the stations fully operational.

In unsaturated zone, surface-based studies, three pipe sizes were tested to evaluate mixing, pumping, emplacement, and tagging procedures in USW UZ#16. About 91 m of 17.8-cm casing was grouted up from about 366 m in the hole; grout samples were tested for viscosity, density, temperature buildup, and compressive strength, and the casing was then pulled. The casing will be cut and grout, sand, and poly bead lays will be evaluated during the first week in September.

Air-permeability testing continued in USW NRG-7/7A. Air-injection testing was conducted on over 60 test intervals in the Topopah Spring upper lithophysal zone using the 8.9-cm packer assembly. In late August, the 8.9-cm packer assembly was removed and a 12.7-cm packer assembly installed to conduct testing in the upper, larger-diameter section of the hole where the rock is part of the nonwelded tuffs. Effects of the well-bore skin seems to be more of an influence in the nonwelded tuffs.

In USW UZ-14 studies, five PQ-size, crushed core samples were compressed by high-pressure, one-dimensional compression for testing. Eleven core samples from the Calico Hills unit in the borehole were prepared for one-dimensional compression; water obtained will be analyzed for chemical content and ¹⁴C dating. Four core samples that had been previously squeezed were distilled; 13 cores were distilled from non-squeezed samples. The extracted pore-water will be analyzed for tritium, ¹⁸O/¹⁶O, and D/H. Video logs of drill core from the hole down to a depth corresponding to the bottom of the hole as of September, 1993 were viewed and annotated.

The large-block, prototype ESF percolation experiment was restarted in August. Currently, water is flowing continuously through the block fractures at a rate less than $1 \text{ cm}^3/\text{hr}$. Average water pressure along the block top is between -26 and - 20 cm of water. Measurements of water pressure in the block matrix and fracture are

being made with tensiometers. Pressures along the top will be decreased until water flow stops, then increased until flow begins again to determine any hysteretic behavior that may affect water flow in fractures.

As part of percolation in the unsaturated zone studies at the ESF, air-permeability testing in the radial boreholes was begun. More than 60 gas-injection tests were completed in the alcove boreholes 1 and 2. Rock in the alcove is Tiva Canyon welded tuff and is very fractured. Tests show the tuff to be very permeable with numerous fast pathways. The high permeability displayed is probably due to the shallow depth of the unit in this area.

Gas sampling in the ESF was delayed due to lack of access to the radial boreholes caused by the air-permeability testing. However, three, 304-m tubing bundles were prepared for use in sampling the radial boreholes in Alcove #1 when the testing is completed.

Monitoring of perched water in the ESF by other investigators was completed. To date, the starter tunnel has been drill and blasted to about 61 m. Alcove #1 has been excavated to final depth. Drilling of the three radial boreholes has been completed. No natural water flows have been encountered. Development of the conceptual model for the ESF continued with the compilation of geologic and hydrologic data from USW UZ-1, 14, and 16, USW NRG-7/7A, and USW SD-9; geologic cross-section data along the ESF North Ramp were obtained to determine possible scenarios for perched water.

Gaseous-phase chemical investigations in the unsaturated zone continued. Data summaries were completed for the physical data from December 1992 to March 1994 and included pressure, temperature, and flow data from USW UZ-6s; downhole flow data from UE-25 UZ#16, and shut-in pressure test data from UE-25a #4, USW UZ-6, 6s, and 13, UE-25 UZ#16, and USW NRG-6. Shut-in pressure testing at USW NRG-4 was continued.

As part of the aqueous-phase chemical investigations in the unsaturated zone, three core samples from USW NRG-6, which had previously been squeezed, and six unsqueezed cores samples from UE-25 UZ#16 and 13 core samples from USW UZ-14 were distilled. The extracted pore water will be analyzed for tritium, ¹⁸O/ ¹⁶O, and D/H. Eight borehole water vapor samples from UE-25 UZ#16 were analyzed for tritium.

In unsaturated-zone modeling and synthesis studies, hypothesis testing of the 2-D models continued; topographic and stratigraphic information was compiled and used to create a computational mesh compatible with TOUGH input requirements for a 3-D numerical model of gas circulation in the Yucca Crest area around boreholes USW UZ-6 and 6s. Several simulations were run on a simplified 2-D mesh employing average annual temperature conditions to observe temperature-induced, buoyancy-driven flow; results were qualitatively compared with gas isotope data to check for consistency and indicate: rapid transport within the Tiva Canyon; effectiveness of the PTn in segregating the flow system into shallow (TCw) and deeper (TSw) portions; and the mixing of deep gases at USW UZ-6 due to the formation of convection cells.

At the Raymond Quarry site in California, two tracer tests were conducted jointly by the USGS and LBL; a multiple-well convergent tracer test and a two-well recirculating test. Tracers used were: fluorescein, deuterium, fluorescent macrospheres, and potassium iodide.

As part of the evaluation of site potentiometric levels, 19 water-level zones were monitored in 17 wells on a monthly basis (manually) and 17 zones in 12 wells on an hourly basis (transducers). Continuous analog water-level data were obtained in four zones in two wells in order to monitor water-level responses to seismic events. Real-time data were obtained from 17 zones in 12 wells using DCP's. Three manual water-level mea-

surements were made at USW UZ-14 and two measurements at USW SD-9.

In saturated zone, analysis of single- and multiple-well hydraulic stress-test studies, work on the 3-D equivalent-porous-medium (EPM) model progressed; the geologic structure of the modeled area was reviewed and it was concluded that a 2-layer model will offer a simple, acceptable representation of the geohydrologic setting of the C-holes. An areal grid and input files for the 2-layer model were created.

WBS 1.2.3.6 - Climatology

As part of Paleoclimate studies of lake, playa, and marsh deposits, prepared five samples from Estancia Basin in support of effort to establish climate boundary conditions during the last hydrologic cycle. Processed and prepared samples from the black Rock long core for ostracodes and related materials; data will be used to establish a geological (million year) scale climate reference section to compare with the long-term history of fracture flow within the mountain.

Completed processing additional strata from a pack rat midden covering the last 34,000 years; middens have been sorted and analyzed. Continued collection and analysis of pollen samples from Summer Lake, Oregon and Fish Lake Valley in the central Great Basin.

WBS 1.2.13.4 - Water-Resources Monitoring

Ground-water levels were measured at 28 sites. Discharge was measured at one flowing well and five springs. Ground-water data collected during July were checked and filed.

USGS LEVEL 3 MILESTONE REPORT

OCTOBER 1, 1993 - AUGUST 31, 1994 Sorted by Baseline Date

Deliverable	Due <u>Date</u>	Expected Date	Completed Date	<u>Comments</u>
G300: FINAL RPT, CROSS-HOLE PROTOTYPE TESTING Milestone Number: 3GUT004M	03/31/93	09/30/94		
PUBLICATION: RAILROAD VALLEY ANALOG Milestone Number: 3GNR02AM	09/30/93	11/03/94		
PUBLICATION: DEVELOPMENT OF 1-D COMPRESSION Milestone Number: 3GUH045M	01/31/94	09/09/94		
ANALYSIS PAPER: UZ-16 COMPLETION REPORT (P013) Milestone Number: 3GUP066M	02/01/94	09/30/94		
ANLYS PAPER: LAB MEASUREMENT OF UNSATURATED FLOW Milestone Number: 3GUS034M	02/04/94	09/30/94		
ANALYSIS PPR: DATA-STARTER TUNNEL & NORTH PORTAL Milestone Number: 3GGF012M	02/28/94	09/16/94		
CRITERIA LETTER: TECH SUPPORT FOR X-HOLE TESTING Milestone Number: 3GWF086M	02/28/94	09/30/94		
ANLYS PPR: MAG/GRAV INTERP YUC WASH/MDWAY VALLEY Milestone Number: 3GGU463M	03/31/94	09/22/94		
ANLYS PPR: MAPS SOUTH-CNTRL GHOST DANCE FAULT Milestone Number: 3GGF122M	03/31/94	09/20/94		
PUB: STRUCTURAL FLOW-PATH ANLYS W/TRANSPT & CHEM Milestone Number: 3GFH009M	03/31/94	09/30/94		
PUBLICATN: RESULTS - ZERO OFFSET & WALKAWAY DATA Milestone Number: 3GUP086M	03/31/94	09/30/94		
PUBLICATION: GEOPHYSICAL STUDY/WINDY WASH FAULT Milestone Number: 3GPF039M	04/15/94	11/30/94		

Page 1

Printed: 09/15/94 11:35

	(
Deliverable	Due <u>Date</u>	Expected Date	Completed Date	Comments
ANALYSIS PPR: MAG/GRAV ACROSS GHOST DANCE FAU Milestone Number: 3GGU440M	LT 04/29/94	09/30/94		
PUBLICATION: ASSESS LITTLE SKULL MTN EQ Milestone Number: 3GSM149M	04/29/94	09/30/94		
PUBLICATION: INFILT STUDY; DEVELOPMENT/TESTIN Milestone Number: 3GUI636M	NG 04/29/94	09/30/94		
PUBLICATION: 1-D AND 2-D MATRIX MODELS Milestone Number: 3GPA006M	04/29/94	09/30/94		
ANLYS PPR: ISOTOPIC PARAMETERS- DRILLCORE SEC Milestone Number: 3GGU22BM	INS 05/31/94	09/28/94		
ANLYS PPR: MAP-GHOST DANCE FAULT PAVEMENT Milestone Number: 3GGF202M	05/31/94	09/30/94		·
PUBLICATION: FINAL SUMMARY RPT - MIDWAY VALLEY Milestone Number: 3GFP029M	Y 05/31/94	09/30/94		
PUBLICATION: MAP - CALICO HILLS Milestone Number: 3GTD018M	05/31/94	12/30/94		
PUBLICATION: MAP- EAST OF BEATTY QUADRANGLE Milestone Number: 3GTD028M	05/31/94	09/30/94	·	
ANLYS PPR: SCARP DEGRADATION/EVOL N. WINDY WAS Milestone Number: 3GPF034M	SH 05/31/94	09/30/94		
PUBLICATION: STAGE COACH RD FAULT Milestone Number: 3GPF118M	05/31/94	09/30/94		
PUBLICATION: STREAMFLOW CHAOS JOURNAL ARTICL Milestone Number: 3GRG023M	E 06/30/94	03/31/95		
PUBLICATION: HISTORICAL NEUTRON HOLE DATA Milestone Number: 3GUI050M	06/30/94	09/30/94		

Printed: 09/15/94 11:35

Ć		((
Deliverable		Due <u>Date</u>	Expected Date	Completed Date	Comments
PUB: PROJECTION MOD Milestone Number:	RE METHOD - FRACT-SURF CHAR 3GUS024M	06/30/94	09/30/94		
PUBLICATION: ORIGIN Milestone Number:	I OF SURFACE DEPOSITS 3GQH019M	06/30/94	09/30/94		
ANLYS PPR:ALTERATIC Milestone Number:	DNS IN CORE FROM UZ-14 & UZ-16 3GNR020M	5 06/30/94	09/30/94		
ANLYS PPR: 3-D SITE Milestone Number:	S-SCALE MODEL/TOPOPAH-SURFACE 3GGU135M	07/29/94	09/28/94		
ANALYSIS PAPER: SE Milestone Number:	SMIC REFLECTION PROFILE EVAL 3GGU256M	07/29/94	11/29/94		
ANALYSIS PAPER: PRI Milestone Number:	ELIMINARY WT/UZ-14 MAG RESULTS 3GGU399M	S 07/29/94	09/30/94		
ANALYSIS PPR: PROGR Milestone Number:	RESS GEOCHEM REFERENCE SECTION 3GGF206M	N 07/29/94	09/30/94		
ANLYS PPR:LITH\CHEM Milestone Number:	1 PROP WELD/BEDDED PBRUSH\TUF 3GGF207M	F 077/29/94	09/30/94		
PUBLICATION: CATALO Milestone Number:	OG OF SEISMIC EVENTS -CY 1993 3GSM025M	07/29/94	09/30/94		
ANLYS PPR: BASALTI Milestone Number:	C VOLC. BARE MTN-CRATER FLAT 3GTD025M	07/29/94	09/30/94		
PUBLICATION: FY92 Milestone Number:	SYNOPTIC/REG/SITE MET DATA 3GMM038M	07/29/94	09/30/94		
PUBLICATION: FY93 Milestone Number:	SYNOPTIC/REG/SITE MET DATA 3GMM041M	07/29/94	09/30/94		
ANLYS PPR: MAP-REG Milestone Number:	IONAL VARIATION-TIVA CYN TUFF 3GNR032M	S 07/29/94	09/16/94		

4.1

(((
Deliverable		Due <u>Date</u>	Expected Date	Completed 	<u>Comments</u>
ANALYSIS PAPER: BOREHOLE COMPLETION DATA REPORT Milestone Number: 3GUP302M	Т	07/30/94	09/30/94		
PUBLICATION: BOW RIDGE FAULT Milestone Number: 3GPF120M		08/31/94	09/30/94		
PUBLICATION: MAP OF DEATH VALLEY AREA Milestone Number: 3GTE072M		08/31/94	09/30/94		
ANALYSIS PAPER: PERCHED WATER Milestone Number: 3GUS021M		08/31/94	09/30/94		
PUB: SECTION OF PERC & IMBIBITION TEST RESULT: Milestone Number: 3GUF022M	S	08/31/94	09/30/94		
ANALYSIS PAPER: GEOCHRONOLOGICAL STUDIES Milestone Number: 3GQH023M		08/31/94	09/30/94		
DATA TO TDB: GEOCHEMICAL & ISOTOPIC DATA Milestone Number: 3GQH024M		08/31/94	09/30/94		
PUB: METEOROLOGICAL DATA FY92-94, ARID-ZONE IN Milestone Number: 3GQH001M	FL	08/31/94	08/30/94	08/30/94	
ANLYS PPR: RADIOGENIC/STABLE ISOTOPE STUDIES Milestone Number: 3GNR034M		08/31/94	09/27/94		
PUBLICATION: HYDROGEOLOGY OF WELL JF-3 Milestone Number: 3GWR032M		08/31/94	01/17/95		
SUBMIT STUDY PLAN TO DOE Milestone Number: 3GSH001M		09/30/94	09/30/94		
PUBLICATION: WATER RESOURCES MONITOR THRU 199 Milestone Number: 3GWR045M	3	09/30/94	09/30/94		

Printed: 09/15/94 11:35

· ·

USGS LEVEL 4 MILESTONE REPORT

OCTOBER 1, 1993 - AUGUST 31, 1994 Sorted by Baseline Date

Deliverable	Due <u>Date</u>	Expected Date	Completed Date	Comments
PROV. RESULTS:ISOTOPE DATING/EOLIAN SANDS/SOIL Milestone Number: 3GCH161M	08/31/93	09/06/94		
PRELIMINARY SUMMARY PALEOFLOOD STUDIES Milestone Number: 3GQH010M	09/30/93	09/30/94		
REVIEW DRAFT: SUMMARY REPORT - MIDWAY VALLEY Milestone Number: 3GFP028M	01/20/94	09/09/94		
DATA TO LRC: TRENCH LOGS Milestone Number: 3GFP017M	02/21/94	09/30/94		
REVIEW DRAFT: TRENCHES STAGE COACH RD FLT Milestone Number: 3GPF117M	03/15/94	09/09/94		
REVIEW DRAFT: CATALOG OF EVENTS CAL YEAR 1993 Milestone Number: 3GSM024M	03/31/94	08/30/94	08/30/94	
DATA TO LRC: SEISMIC DATA Milestone Number: 3GSM24AM	03/31/94	08/31/94		
DATA TO LRC: FRACTURE LOGS DATA Milestone Number: 3GUP305M	03/31/94	11/30/94		
DATA TO LRC: GAS/H20 VAPOR DATA-UZ#16/NRG-6/UZ-1 Milestone Number: 3GUH022M	03/31/94	09/30/94		
SELECT SEISMIC CONTRACTOR(S) Milestone Number: 3GGU265M	04/29/94	09/30/94		
DATA TO LRC:FY93 SYNOPTIC/REGIONAL/SITE MET DATA Milestone Number: 3GMM039M	04/29/94	09/30/94		
DATA TO LRC: FY93 MATRIX PROPERTIES DATA Milestone Number: 3GUP034M	04/29/94	09/30/94		

Page 1

Printed: 09/15/94 11:36

	. (•		(
Deliverable	Due Date	Expected <u>Date</u>	Completed	Comments
TECHNICAL MEMO: APR-1 FRACTURE DATA Milestone Number: 3GGF120M	05/23/94	09/15/94		č
REVIEW DRAFT: MAP- BIG DUNE QUADRANGLE Milestone Number: 3GTD029M	05/31/94	09/30/94		
DATA TO LRC: QUADRILATERAL SURVEY Milestone Number: 3GTL009M	06/30/94	11/30/94		
MEMO TO TPO: INSTUMENTATION CERTIF FOR NRG-6 Milestone Number: 3GUP072M	6 06/30/94	12/15/94		
DATA TO LRC: AXIAL FRACTURE BLANK TEST RESU Milestone Number: 3GUS032M	JLTS 06/30/94	09/30/94		
DATA TO LRC: 1ST & 2ND QTR FY94 GAS FLOW DA Milestone Number: 3GGP03M	ATA 06/30/94	09/30/94		
DATA TO LRC: 1ST & 2ND QTR FY94 GAS SAMPLE I Milestone Number: 3GGP05M	DATA 06/30/94	09/30/94		
DATA TO LRC: 1ST & 2ND QTR FY94 TRACER TEST Milestone Number: 3GGP07M	DATA 06/30/94	08/09/94	08/09/94	
DATA TO LRC: HYDRAULIC DATA Milestone Number: 3GWF020M	06/30/94	09/30/94		
PREP: TBM MAPPING PREPARATION (LEVEL 4) Milestone Number: 3GGF50BM	07/29/94	09/30/94		
REVIEW DRAFT: STRUCT CONTROLS/BASALTIC VOLC Milestone Number: 3GTW015M	ANISM 07/29/94	09/30/94		
DATA TO LRC:PRELIM TBL FLT PARAMS REL EQs-V Milestone Number: 3GSS114M	. IV 07/29/94	09/30/94		
PROV RESULTS: CONFERENCE ON GROUND MOTION Milestone Number: 3GES006M	07/29/94	09/30/94		

•

Printed: 09/15/94 11:36

	Due	Expected	Completed
Deliverable	Date	Date	Date <u>comments</u>
DATA TO LRC: ROCK VALLEY TRENCH LOGS Milestone Number: 3GTN016M	07/29/94	10/31/94	
PROV RESULTS: HISTORY OF FATIGUE WASH FAULT Milestone Number: 3GPF105M	07/29/94	09/30/94	
PROVISIONAL RESULTS: COSMOGENIC DATING RESULTS Milestone Number: 3GPF116M	07/29/94	09/30/94	
STREAM-GAGE INSTALLATION MEMO Milestone Number: 3GRS018M	07/29/94	08/31/94	08/31/94
DRAFT REPORT: HYDROGEOLOGIC MAP OF DEATH VALLEY Milestone Number: 3GRM043M	07/29/94	09/30/94	
MEMO TO TPO: INSTALLATION/INITIAL TEST OF INSTRU Milestone Number: 3GUP096M	07/29/94	11/15/94	
AXIAL INTACT FRACTURE SAMPLING METHODS (TP) Milestone Number: 3GUS029M	07/29/94	09/30/94	
DATA TO LRC: SINGLE-HOLE REDUCED DATA Milestone Number: 3GUS422M	07/29/94	09/30/94	
REVIEW DRAFT: TRACER-GAS SORPTION ON STEM/TUFF Milestone Number: 3GUH027M	07/29/94	09/30/94	
PROV RLTS: HYDRAULIC X-HOLE TEST PROGRAM TO DATE Milestone Number: 3GWF012M	07/29/94	03/22/95	
PROVISIONAL RESULTS: DUPLICATE ANALYSIS COMPARSN Milestone Number: 3GCL120M	07/29/94	08/30/94	08/30/94
PROVISIONAL RESULTS: RADIOCARBON DATING RESULTS Milestone Number: 3GCL130M	07/31/94	08/29/94	08/29/94
PROV RESULTS: SAMPLES-TRENCHES & DRILL HOLES Milestone Number: 3GQH026M	07/31/94	09/30/94	

Printed: 09/15/94 11:36

(((
Deliverable	Due <u>Date</u>	Expected Date	Completed Date	Comments
REVIEW DRAFT: EFFECTS OF SITE GEOL ON GRND MOTN Milestone Number: 3GSG002M	08/15/94	09/09/94		
DATA TO LRC: THERMOLUMINESCENCE DATA Milestone Number: 3GSE002M	08/21/94	08/30/94	08/30/94	
TECH PROC: MOD GCP-3 FOR URAINIUM SERIESM DATING Milestone Number: 3GQH870M	G 08/26/94	09/27/94		
REVIEW DRAFT: THERMOBAROMETRY/LOWER PLATE Milestone Number: 3GTD021M	08/29/94	09/30/94		
REVIEW DRAFT: GAS PHASE TRACER TEST Milestone Number: 3GGP007M	08/30/94	10/19/94		
PROV. RESULTS: SCENARIOS-TECTONICS EFFECTS- HYDR Milestone Number: 3GTW016M	R 08/31/94	09/30/94		
MEMO TO TPO: PROGRESS OF FIELD MEASUREMENTS Milestone Number: 3GAT046M	08/31/94	09/12/94		
REVIEW DRAFT: HISTORICAL & CURRENT SEISMICITY Milestone Number: P107	08/31/94	08/30/94	08/30/94	
REVIEW DRAFT: SEIS-TECT DEATH VALLEY-FURNACE CRE Milestone Number: 3GTQ012M	X 08/31/94	08/30/94	08/30/94	
REVIEW DRAFT: AGE AND ACTIVITY BARE MTN FAULT Milestone Number: 3GTQ061M	08/31/94	08/30/94	08/30/94	
PROV RESULTS:STRUCT. HISTORY- MINE MTN FAULT SYS Milestone Number: 3GTN010M	5 08/31/94	09/30/94		
PROV RESULTS: EVAL OF POSS DETACHMENT FAULTS Milestone Number: 3GTD014M	08/31/94	08/30/94	08/30/94	
DATA TO LRC: NUMERICAL AGE DETERMINATIONS DATA Milestone Number: 3GTD027M	08/31/94	09/30/94		

Printed: 09/15/94 11:36

(((
Deliverable	Due <u>Date</u>	Expected Date	Completed 	<u>Comments</u>
PROV RESULTS: HISTORY OF GHOST DANCE FAULT Milestone Number: 3GPF104M	08/31/94	09/30/94		
PROVISIONAL RESULTS: ALICE RIDGE TRENCH STUDY Milestone Number: 3GPF109M	08/31/94	09/30/94		
PROVISIONAL RESULTS: HISTORY SOLITARIO CYN FLT Milestone Number: 3GPF113M	08/31/94	09/30/94		
DATA TO LRC: NRG-7a AIR-K DATA Milestone Number: 3GUP041M	08/31/94	09/30/94		
DATA TO LRC: GAS/WATER VAPOR DATA FROM USW UZ-1 Milestone Number: 3GUP312M	14 08/31/94	07/03/95		
MEMO TO TPO: DRAWINGS FOR HIGH PRESSURE VESSEI Milestone Number: 3GUS035M	08/31/94	09/30/94		
MEMO TO TPO: COMPLETE BH MONITOR ANISOTROPY SYS Milestone Number: 3GUS410M	5 08/31/94	10/28/94		
TECH PROC: BOREHOLE PRESSURE CELL & EXTENSOMETH Milestone Number: 3GUS008M	ER 08/31/94	11/30/94		
MEMO TO TPO: ESF HYDROCHEM SAMPLING METHODOLOG Milestone Number: 3GUS404M	GY 08/31/94	01/03/95		
DATA TO LRC: AQUEOUS-PHASE DATA Milestone Number: 3GUH031M	08/31/94	09/30/94		
REVIEW DRAFT: PARTICLE TRACKING ALGORITHM Milestone Number: 3GUM016M	08/31/94	09/30/94		
CRITERIA LET: REHABILITATING WELLS H-4/H-6/b#1 Milestone Number: 3GWF076M	08/31/94	08/17/94	08/17/94	
PROVISIONAL RESULTS: TRACER INJECTION SYS STATE Milestone Number: 3GWF085M	US 08/31/94	09/09/94		

÷

(((
Deliverable	Due <u>Date</u>	Expected Date	Completed Date	<u>Comments</u>
MEMO TO TPO: STATUS OF HYDROCHEM DATA REPORT Milestone Number: 3GWH003M	C 08/31/94	09/12/94		
PROVISIONAL RESULTS: PALEONTOLOGIC/ISOTOPE DA Milestone Number: 3GCL118M	ATA 08/31/94	08/30/94	08/30/94	
REV DRAFT: MAP OF SURF DEPOSITS, S CRATER FLA Milestone Number: 3GQH020M	AT 08/31/94	09/30/94		
REV DRAFT: SUMMARY -GROUND WATER TRACER STUDI Milestone Number: 3GQH028M	ES 08/31/94	09/30/94		
PROV RESULTS: SR,PB,& S ISO ANLYS YM GRND WAT Milestone Number: 3GNR036M	CER 08/31/94	08/30/94	08/30/94	
DATA TO PDA: AQUEOUS-PHASE DATA - USW UZ-14 Milestone Number: 3GUP313M	09/30/94	10/28/94		
STATUS REPORT: CURRENT CONCEPTUAL MODELS Milestone Number: 3GUM013M	09/30/94	09/30/94		
ANNOTATED OUTLINE: PREL RPT ON CROSS-HOLE TE Milestone Number: 3GWF038M	ST 09/30/94	03/22/95		
PROV RESULTS:U-SERIES DATING W/MASS SPECTROME Milestone Number: 3GQH872M	TRY 09/30/94	09/19/94		

.

3-

.

.

Participant USGS			Yu	cca Mtn. Si PA	ite Char. CS Partic	Project ipant Wo	-Planni rk Stat	ng & Cont ion (PPWS	rol Syste	m		-		01-Aug	-94 to 3	1-Aug-94 Page - 1	
Prepared - 09/15/9	4:13:47:18			WBS Status Sheet (WBS02)									Inc. Dollars in Thousands				
WBS No.	- 1.2																
WBS Title	- YUCC	A MOUNTAIN	PROJECT														
Parent WBS No.	-								•								
Parent WBS Title	-		· ·									Elemen	t ID		- ZZ		
Statement of Work							••••										
See	the curre	nt WBS Dict	ionary														
			· · · · · · · · · · · · · · · · ·			Cos	t/Sched	ule Perfo	rmance								
					Curr	ent Peri	.od		FY	1994 Cur	nulative	to Date	~	F11994	at Comp	VAC	
Id	Desc	ription		BCWS	BCWP	ACWP_	sv_	CV	BCWS	BCWP	ACWP	SV	CV 2	BAC	BAC	VAC	
1.2.1	SYST	EMS ENGINEE	RING	5	5	7	0	-2	56	56	17470	1400	-0	2ט וכבוכ	00 1301	-4	
1.2.3	SITE	INVESTIGAT	TIONS	2031	1807	1408	-224	399	18500	1062	1/4/0	-1403	-401	1206	1120	-00	
1.2.5	REGU	LATORY		106	87	46	-13	41	1098	1104	907	-33	100	1200	1120	96	
1.2.9	PROJ	ECT MANAGEM	IENT	121	. 121	142	0	-16	1740	1740	1762	0	-22	1900	1911	-11	
1.2.11	QUAL	ITY ASSURAN	ICE	158	158	143	0	21	1/40	497	454	ő	33	530	530	0	
1.2.12	INFC	RMATION MAN	AGEMENT	11	53 /1	40	0	16	430	430	431	ů	-1	440	474	- 34	
1.2.13	ENVI	RONMENT, SA	AFEII, & HEA	53	33	19	0	5	263	263	256	õ	7	287	280	7	
1.2.15	SUPP	ORT SERVICE	is .	24	24	1976	-243	490	203	22160	22406	-1518	-246	26981	26909	72	
Total				2309	2320	1836	-245		23070								
Fiscal Year 1994				Re	source Di	stributi	ons by	Element o	of Cost								
Budgeted Cost of W	lork Schedu	led														_	
Jung	Oct	Nov	Dec	Jan	Feb	Mar		Apr	Мау	Ju	n	Jul	Aug	Se	þ	Total	
LBRHRS	17618	18011	18747	20608	20170	211	.81	25516	29668	29	646	28025	26464	26	355	282009	
LABOR	971	1037	1207	1272	1273	13	68	1634	1648	10	613	1530	1578	. 1	532	16663	
SUBS	588	624	696	790	758	e	67	770	746		733	710	991	_	694	8767	
CAPITAL	0	0	197	41	0		0	0	49		97	90	0	1	202	1551	
Total BCWS	1559	1661	2100	2103	2031	20	35	2404	2443	24	443	2330	2563	3	303	20901	
Actual Cost of Wor	rk Performe	ed															
LBRHRS	11856	12411	12139	14734	18465	180	96	16085	15265	16	439	13920	16004		0	165414	
LABOR	713	832	1588	1272	1102	12	284	1597	. 1240	1	561	1613	999		0	13801	
SUBS	583	652	685	782	664	8	309	755	799	1	833	789	827		0	8178	
CAPITAL	4	0	4 185	29	23		0	1	32	_	145	-2	10		0	32104	
Total ACWP	1300	1484	2458	2083	1789	20	93	2353	2071	2	539	2400	1836		U	22400	
1										,							
1																	
İ																	

Partic	cipant USGS	/94:13:47:1	8	Yu	icca Mtn. Sil PAC	te Char. Pr S Participa WBS Stat	oject-Plann int Work Sta us Sheet (W	ing & Contro tion (PPWS) BS02)	ol System			Inc	01-Aug-94 t . Dollars i	o 31-Aug-94 Page - 2 n Thousands
WBS No		- 1.2		- YUCCA	MOUNTAIN PRO	OJECT								
ļ					······································	Resou	rce Distrib	utions						
Fiscal	l Year 1994 BCWS BCWP ACWP ETC	Oct 1559 1532 1300 0	Nov 1661 1647 1484 0	Dec 2100 1943 2458 0	Jan 2103 2116 2083 0	Feb 2031 1764 1789 0	Mar 2035 2134 2093 0	Apr 2404 2209 2353 0	May 2443 2230 2071 0	Jun 2443 2242 2539 0	Jul 2330 2017 2400 0	Aug 2569 2326 1836 0	Sep 3303 0 4503	Total 26981 22160 22406 4503
<u> </u>						Fisca	l Year Dist	ribution						At
ł	Prior	FY1994	FY1995	FY1996	FY1997	FY1998	FY1999	FY2000	FY20	01 FY	2002	FY2003	Future	Complete
BCWS	24644	26981	43294	9365	219	()	0	U	0	0	0	0	104202
BCWP	23158	22160	0	0	0	C)	0	0	U	0	0	0	
ACWP	23430 0	22406 4503	0 43780	0 9365	0 219	()	0 0	0	0	0	0	0	103703

/

YMP PLANNING AND CONTROL SYSTEM (PACS)

MONTHLY COST/FTE REPORT

.

Participant U.S. Geological Survey

Date Prepared 09/16/94 10:46

:

CURRENT MONTH END

FISCAL YEAR

Fical Month/Year AUGUST 1994

Page <u>l of 1</u>

WBS ELEMENT	ACTUAL COSTS	PARTICIPANT HOURS	SUBCON HOURS	PURCHASE COMMITMENTS	SUBCON COMMITMENTS	ACCRUED COSTS	APPROVED BUDGET	APPROVED FUNDS	CUMMULATIVE COSTS
	7	96	0	0	19		62		61
1.2.3	1389	12636	11460	189	1162		20635	•	17058
1.2.5	47	1557	584	0	÷ً 30		1175		947
1.2.9	137	1182	843	0	43		1225		998
1.2.11	144	833	1193	0	75		1900		1763
1 2 12	40	0	1289	0	57		530		454
1 2 13	37	184	0	0	O		483		430
1.2.15	18	0	346	0	25		287		256

	·······					-		
TOTALS	1819	16488	15715	189	1411	26297	0	21967

•

ESTIMATED COSTS FOR 10/1/93 - 08/31/94

		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	•
		EST	EST	EST	EST	EST	EST	EST	EST	EST	EST	EST	EST	TOTAL ?
0G1194B	Q-List Development and Maintenance	0.6	1.5	9.2	1.3	7.0	5.1	7.2	6.0	11.2	5.5	6.7	0.0	61.3
1.2.1.10		0.6	1.5	9.2	1.3	7.0	5.1	7.2	6.0	11.2	5.5	6.7	0.0	61.3
*1.2.1.1		0.6	1.5	9.2	1.3	7.0	5.1	7.2	6.0	11.2	5.5	6.7	0.0	61.3
**1.2.1		0.6	1.5	9.2	1.3	7.0	5.1	7.2	6.0	11.2	5.5	6.7	0.0	61.3
0G3194B1	Branch Coordination and Planning	31.0	41.7	59.2	29.3	44.0	36.5	85.4	-30.8	37.2	62.9	35.0	0.0	431.4
0G3194B2	M&I - Branch Administrative Services	28.7	14.7	81.4	12.5	18.8	56.2	48.1	36.2	45.2	14.7	43.6	0.0	400.1
0G3194G1	Geologic Studies Program Management	22.9	27.8	38.5	58.0	58.3	5.4	19.3	26.6	35.3	23.3	38.0	0.0	353.4
0G3194G2	QA Implementation GSP	20.5	21.3	16.2	20.9	16.1	23.1	20.4	22.5	19.3	17.9	16.3	0.0	214.5
0G3194H1	Hydrology Program Management	35.2	33.3	88.0	40.2	36.3	-4.5	54.3	103.5	57.0	42.8	39.0	0.0	525.1
0G3194H2	QA Implementation, Hydrology	13.0	13.5	20.5	8.6	10.8	17.4	15.2	9.6	31.7	13.5	5.0	0.0	158.8
0G3194H3	Computer Operation & Data Mgmt Hydrology	26.3	28.0	53.7	31.8	28.8	35.7	35.5	43.7	34.7	43.2	29.0	0.0	390.4
0G3194H4	Scientific Rpts/Proj Documents Hydrology	7.1	8.4	11.6	6.1	7.1	7.1	6.5	6.9	9.3	8.4	31.4	0.0	109.9
1.2.3.1		184.7	188.7	369.1	207.4	220.2	176.9	284.7	218.2	269.7	226.7	237.3	0.0	,2583.6
*1.2.3.1		184.7	188.7	369.1	207.4	220.2	176.9	284.7	218.2	269.7	226.7	237.3	0.0	2583.6
0G32211A94	Surface/Subsurface Stratigraphic Studies	52.3	61.2	82.3	77.7	75.0	128.0	87.3	49.2	136.8	135.4	47.9	0.0	933.1
0G32211B94	Surface-Based Geophysical Surveys	0.0	0.9	1.5	53.9	26.6	23.4	15.9	0.6	9.7	13.7	6.6	0.0	152.8
0G32211C94	Borehole Geophysical Surveys	0.0	0.0	6.4	58.9	21.4	16.8	-29.4	-2.0	38.0	-24.2	15.7	0.0	101.6
1.2.3.2.2	2.1.1	52.3	62.1	90.2	190.5	123.0	168.2	73.8	47.8	184.5	124.9	70.2	0.0	1187.5
0G32212A94	Geologic Mapping of Zonal Features	61.7	83.1	80.1	77.8	64.3	. 79.5	54.3	87.2	73.0	55.7	55.3	0.0	772.0
0G32212B94	Surface-fracture Network Studies	0.0	0.0	13.9	0.6	21.7	1.1	6.5	6.3	4.5	6.2	0.5	0.0	61.3
0G32212D94	Geologic Mapping of the ES and Drifts	31.5	30.6	65.4	44.9	49.7	60.5	56.5	57.2	58.7	63.4	82.7	0.0	601.1
1.2.3.2.2	2.1.2	93.2	113.7	159.4	123.3	135.7	141.1	117.3	150.7	136.2	125.3	138.5	0.0	1434.4
0G32531A94	Tectonic Effects	4.0	2.0	7.4	-3.3	0.6	3.8	-0.2	0.3	5.1	3.0	6.5	0.0	29.2
1.2.3.2.5	5.3.1	4.0	2.0	7.4	-3.3	0.6	3.8	-0.2	0.3	5.1	3.0	6.5	0.0	29.2
0G32552C94	Heat Flow at Yucca Mountain	0.0	0.0	0.0	21.9	0.0	0.0	26.1	0.0	0.4	32.8	34.0	0.0	115.2
1.2.3.2.5	5.2	0.0	0.0	0.0	21.9	0.0	0.0	26.1	0.0	0.4	32.8	34.0	0.0	115.2
0G32621A94	Surface Facilities Exploration Program	0.0	0.0	0.0	0.0	0.0	0.0	4.6	0.0	0.0	-3.1	7.9	0.0	9.4
1.2.3.2.6	.2.1	0.0	0.0	0.0	0.0	0.0	0.0	4.6	0.0	0.0	-3.1	7.9	0.0	9.4
0G32831A94	Identify Relevant Earthquake Sources	4,6	9.0	10.4	-5.0	4.1	14.6	6.5	15.8	10.1	11.2	0.5	0.0	81.8
0G32831B94	Characterize 10,000-yr Slip Earthquakes	0.0	0.0	0.0	32.7	-3.5	18.7	-14.5	1.0	23.8	10.1	-5.4	0.0	62.9
1.2.3.2.8	.3.1	4.6	9.0	10.4	27.7	0.6	33.3	-8.0	16.8	33.9	21.3	-4.9	0.0	144.7
0G32833A94	Empirical Earthquake Model	0.6	0.2	-0.8	20.0	0.0	8.7	2.5	0.0	8.0	0.0	0.0	0.0	39.2
1.2.3.2.8	.3.3	0.6	0.2	-0.8	20.0	0.0	8.7	2.5	0.0	8.0	0.0	0.0	0.0	39.2
0G32834A94	Site Effects from Ground-Motion	0.0	0.0	14.5	6.2	-18.4	17.7	5.0	1.5	11.7	8.9	6.7	0.0	53.8
1.2.3.2.8	.3.4	0.0	0.0	14.5	6.2	-18.4	17.7	5.0	1.5	11.7	8.9	6.7	0.0	53.8
0G32836A94	Probabilistic Seismic Hazards Analysis	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	6.5	0.0	6.5
1.2.3.2.8	.3.6	0.0	0.0	0.0	0.0 /	0.0	0.0	0.0	0.0	0.0	0.0	6.5	0.0	6.5

ESTIMATED COSTS FOR 10/1/93 ~ 08/31/94

	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	
	EST	EST	TOTAL										
0G32B41A94 Compile Historical Earthquake Record	0.8	0.0	1.0	2.6	1.0	28.6	15.0	2.4	28.7	17.3	13.8	0.0	111.2
0G32B41B94 Monitor Current Seismicity	80.0	109.8	102.8	115.5	121.3	67.2	117.6	90.8	87.1	143.2	137.4	0.0	1172.7
1.2.3.2.8.4.1	80.8	109.8	103.8	118.1	122.3	95.8	132.6	93.2	115.8	160.5	151.2	0.0	1283.9
0G32842B94 Conduct Expl. Trenching in Midway Valley	0.0	0.0	0.0	105.0	15.9	5.5	11.9	1.4	-19.7	0.0	3.0	0.0	123.0
1.2.3.2.8.4.2	0.0	0.0	0.0	105.0	15.9	5.5	11.9	1.4	-19.7	0.0	3.0	0.0	123.0
0G32843B94 Eval Quaternary faults w/i 100 km of YM	13.2	26.4	14.6	6.0	37.7	22.6	10.8	26.7	13.5	9.7	1.9	0.0	183.1
0G32843D94 Evaluate Bare Mountain Fault Zone	21.6	26.3	25.5	13.1	8.7	16.0	2.6	10.2	3.4	0.7	0.9	0.0	129.0
1.2.3.2.8.4.3	34.8	52.7	40.1	19.1	46.4	38.6	13.4	36.9	16.9	10.4	2.8	0.0	312.1
0G32844A94 Evaluate the Rock Valley Fault System	6.9	19.4	9.8	17.5	-0.4	-0.9	5.1	7.1	29.6	8.9	15.9	0.0	118.9
0G32844B94 Evaluate the Mine Mountain Fault System	0.0	6.8	-6.8	1.0	0.0	-1.0	4.3	1.9	2.6	3.5	1.7	0.0	14.0
1.2.3.2.8.4.4	6.9	26.2	3.0	18.5	-0.4	-1.9	9.4	9.0	32.2	12.4	17.6	0.0	132.9
0G32845B94 Evaluate Postulated Detachment Faults	3.4	2.2	13.1	30.9	-12.8	12.2	9.5	12.7	14.5	43.8	1.9	0.0	131.4
0G32845C94 Evaluate Potential Relationship of Brecc	0.0	0.0	2.6	0.8	5.7	1.3	0.8	0.1	0.0	0.1	0.1	0.0	11.5
0G32845D94 Evaluate Postulated Detachment Faults	0.0	0.0	0.0	0.0	0.0	0.2	0.3	1.1	4.4	0.2	5.8	0.0	12.0
0G32845E94 Eval Age of Detachment Faults - Radiomet	0.0	. 0.0	0.0	0.0	0.0	0.0	3.6	6.7	14.0	-2.2	2.8	0.0	24.9
1.2.3.2.8.4.5	3.4	2.2	15.7	31.7	-7.1	13.7	14.2	20.6	32.9	41.9	10.6	0.0	179.8
0G32846B94 Evaluate Age and Recurrence of Movement	21.1	3.2	47.9	26.9	49.5	40.5	26.9	101.9	31.6	27.6	83.3	0.0	460.4
1.2.3.2.8.4.6	21,1	3.2	47.9	26.9	49.5	40.5	26.9	101.9	31.6	27.6	83.3	0.0	460.4
OG3284AA94 Relevel Base-Station Network, YM	0.0	0.0	0.0	0.0	0.0	0.0	3.0	2.0	15.0	13.0	-15.6	0.0	17.4
1.2.3.2.8.4.10	0.0	0.0	0.0	0.0	0.0	0.0	3.0	2.0	15.0	13.0	-15.6	0.0	17.4
0G3284CA94 Eval Tectonic Process/Stability at Site	0.0	0.0	2.2	10.1	15.6	6.4	-14.7	-7.7	2.0	0.5	2.7	0.0	17.1
0G3284CB94 Evaluate Tectonic Models	0.0	0.6	1.7	-1.3	5.8	29.2	24.2	26.3	17.6	17.6	29.7	0.0	151.4
1.2.3.2.8.4.12	0.0	0.6	3.9	8.8	21.4	35.6	9.5	18.6	19.6	18.1	32.4	0.0	168.5
*1.2.3.2	301.7	381.7	495.5	714.4	489.5	600.6	442.0	500.7	624.1	597.0	550.7	0.0	5697.9
0G33111A94 Precipitation/Meteorological Monitoring	10.7	12.7	24.7	12.7	7.0	18.7	23.5	36.5	11.6	38.5	3.4	0.0	200.0
1.2.3.3.1.1.1	10.7	12.7	24.7	12.7	7.0	18.7	23.5	36.5	11.6	38.5	3.4	0.0	200.0
0G33112A94 Surface-Water Runoff Monitoring	25.3	33.2	37.2	33.8	32.0	24.6	21.8	20.7	103.7	-33.5	74.1	0.0	372.9
1.2.3.3.1.1.2	25.3	33.2	37.2	33.8	32.0	24.6	21.8	20.7	103.7	-33.5	/4.1	0.0	5/2.9
0G33113B94 Regional Potentiometric Level Distributi	5.4	6.7	4.1	7.9	4.0	3.0	3.9	4.2	8.9	2.2	5.7	0.0	56.0
0G33113C94 Fortymile Wash Recharge Study	5.6	5.2	8.7	3.4	5.7	6.0	5.6	5.7	5.8	6./	6.5	0.0	120.0
1.2.3.3.1.1.3	11.0	11.9	12.8	11.3	9.7	9.0	9.5	9.9	14.7	8.9	12.2	0.0	120.9
0G33114B94 Subregional Two-Dimensional Areal Hydrol	0.0	0.0	0.0	1.8	1.5	6.0	5.6	3.4	-0.4	5.1	2.2	0.0	25.2
0G33114D94 Regional 3-D Hydrology Modeling	3.9	5.3	10.6	7.3	6.5	6.4	8.1	9.3	30.1	27.3	11.9	0.0	126.7
1.2.3.3.1.1.4	3.9	5.3	10.6	9.1	8.0	12.4	13.7	12.7	29.7	32.4	14.1	0.0	151.9
0G33121A94 Char Hydr Prop of Surficial Material	25.7	28.0	20.0	20.5	9.7	21.4	24.5	10,6	36.4	39.9	12.4	0.0	249.1
0G33121B94 Evaluation of Natural Infiltration	5.1	49.7	52.5	19.2	26.3	51.5	40.6	28.6	27.0	60.8	8.2	0.0	369.5
0G33121C94 Evaluation of Artificial Infiltration	0.0	0.0	12.0	13.3	12.9	10.0	42.7	17.7	10.7	69.4	-1.3	0.0	187.4

.

ESTIMATED COSTS FOR 10/1/93 - 08/31/94

	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	•
	EST	EST	EST	EST	EST	EST	TOTAL						
1.2.3.3.1.2.1	30.8	77.7	84.5	53.0	48.9	82.9	107.8	56.9	74.1	170.1	19.3	0.0	806.0
0G33123A94 Matrix Hydrologic-Properties Testing	13.1	29.9	38.7	59.0	-29.3	41.3	43.4	23.0	17.5	42.7	24.7	0.0	304.0
0G33123B94 Surface-Based Borehole Studies	57.7	59.1	101.8	143.7	78.0	152.1	223.2	201.0	198.5	94.6	81.9	0.0	1391.6
0G33123C94 Vertical Seismic Profiling	5.7	12.9	38.6	-1.5	11.7	20.8	27.0	17.9	32.8	44.9	7.5	0.0	218.3
0G33123D94 Integrated Data Acquisition System	24.3	26.8	27.1	19.7	38.3	24.3	28.4	35.8	13.1	24.6	29.4	0.0	291.8
0G33123E94 Air-Permeability/Gaseous-Tracer Testing	16.8	19.7	22.4	28.9	60.0	27.1	52.0	9.8	29.6	28.3	8.4	0.0	303.0
0G33123F94 USW UZ-14 Support	33.8	12.6	20.7	4.6	13.3	27.2	37.1	37.7	27.6	23.0	-6.6	0.0	231.0
1.2.3.3.1.2.3	151.4	161.0	249.3	254.4	172.0	292.8	411.1	325.2	319.1	258.1	145.3	0.0	2739.7
0G33124A94 Prototype Testing of Intact Fractures	22.0	32.4	36.7	37.3	27.8	37.8	45.5	40.5	31.3	73.3	21.8	0.0	406.4
0G33124B94 Prototype Infiltration Testing	9.3	14.6	19.8	12.2	8.7	10.1	12.4	7.1	12.5	18.3	3.2	0.0	128.2
0G33124D94 Radial Borehole Testing	0.0	0.0	8.6	32.0	40.6	23.0	114.1	46.6	26.9	92.6	1.0	0.0	385.4
0G33124E94 Prototype Excavation Effects Testing	7.8	10.4	13.3	3.9	4.0	13.0	24.9	23.3	26.5	23.1	14.9	0.0	165.1
0G33124G94 Prototype Perched-Water Testing	0.0	0.0	4.0	1.3	1.1	5.3	2.6	5.4	1.3	2.7	10.8	0.0	34.5
0G33124H94 Hydrochemistry tests in the ESF	6.0	7.7	8.7	5.7	0.5	16.5	9.9	14.4	7.6	20.5	13.9	0.0	111.4
0G33124J94 Major Faults in the ESF	9.8	7.4	17.7	-3.0	-1.6	4.7	-2.4	0.0	0.0	2.9	2.8	0.0	38.3
1.2.3.3.1.2.4	54.9	72.5	108.8	89.4	81.1	110.4	207.0	137.3	106.1	233.4	68.4	0.0	1269.3
0G33126A94 Gaseous-Phase Circulation Study	7.8	10.5	32.4	40.7	7.1	25.5	57.0	-23.3	23.9	31.3	33.5	0.0	246.4
1.2.3.3.1.2.6	7.8	10,5	32.4	40.7	7.1	25.5	57.0	-23.3	23.9	31.3	33.5	0.0	246.4
0G33127A94 Gaseous-Phase Chemical Investigations	12.5	13.7	16.3	8.4	21.8	. 5.5	17.4	14.6	18.3	38.0	21.9	0.0	188.4
0G33127B94 Aqueous-Phase Chemical Investigations	9.8	7.3	16.0	15.9	11.4	27.9	12.2	20.3	16.3	13.0	47.1	0.0	197.2
1.2.3.3.1.2.7	22.3	21.0	32.3	24.3	33.2	33.4	29.6	34,9	34.6	51.0	69.0	0.0	385.6
0G33128A94 Development of Conceptual and Numerical	0,0	0.0	0.0	14.6	11.9	10.6	10.5	12.2	8.4	13.7	10.8	0.0	92.7
1.2.3.3.1.2.8	0.0	0.0	0.0	14.6	11.9	10.6	10.5	12.2	8.4	13.7	10.8	0.0	92.7
0G33129A94 Conceptualization of UZ Hydrogeologic Sy	0.0	0.0	0.0	14.3	15.5	29.4	21.3	17.4	23.4	28.1	8.2	0.0	157.6
1.2.3.3.1.2.9	0.0	0.0	0.0	14.3	15.5	29.4	21.3	17.4	23.4	28.1	8.2	0.0	157.6
0G33131B94 Site Potentiometric-Level Evaluation	30.9	31.1	56.4	46.5	33.9	38.4	72.9	42.6	109.9	49.8	46.2	0.0	558.6
0G33131C94 Anal Single/Mult-Well Hydraulic-Stress	5.2	2.8	6.3	1.5	2.1	4.7	-0.2	0.4	15.1	7.9	5.9	0.0	51.7
0G33131D94 Multiple-Well Interference Testing	11.7	26.2	38.1	38.1	20.5	1.1	11.7	-4.3	8.8	31.8	19.6	0.0	203.3
0G33131E94 Testing C-Hole Sites w/ Conserv Tracers	5.0	8.1	13.1	8.5	16.7	9.6	8.8	3.8	9.1	7.5	2.5	0.0	92.7
1.2.3.3.1.3.1	52.8	68.2	113.9	94.6	73.2	53.8	93.2	42.5	142.9	97.0	74.2	0.0	906.3
0G33132B94 Hydrochem Char of Water - Upper Part SZ	4.4	9.8	14,6	8.5	10.1	19.4	6.7	3.9	-4.9	11.2	8.9	0.0	92.6
1.2.3.3.1.3.2	4.4	9.8	14.6	8.5	10.1	19.4	6.7	3.9	-4.9	11.2	8.9	0.0	92.6
0G33133A94 Conceptualization of SZ Flow Models	3.8	3.9	15.3	4.8	6.1	8.3	4.1	2.9	3.1	5.7	2.0	0.0	60.0
0G33133B94 Development of Fracture-Network Model	5.3	5.8	-0.1	-0.4	0.0	0.0	0.0	0.0	0.0	0.0	3.0	0.0	13.6
1.2.3.3.1.3.3	9.1	9.7	15.2	4.4	6.1	8.3	4.1	2.9	3.1	5.7	5.0	0.0	73.6
*1.2.3.3	384.4	493.5	736.3	665.1	515.8	731.2	1016.8	689.7	890.4	945.9	546.4	0.0	7615.5
0G36212B94 Analysis of Stratigraphy - Sedimentology	11.3	12.3	21.9	13.4	15.2	16.5	13.0	26.6	16.2	74.9	7.2	0.0	228.5

ESTIMATED COSTS FOR 10/1/93 - 08/31/94

1.3.3 1.4.3 1.3.4 1.4.5 <td< th=""><th></th><th></th><th>OCT</th><th>NOV</th><th>DEC</th><th>JAN</th><th>FEB</th><th>MAR</th><th>APR</th><th>MAY</th><th>JUN</th><th>JUL</th><th>AUG</th><th>SEP</th><th>•</th></td<>			OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	•
1.1.3.1.6.2.1.3 1.2.3 21.9 13.4 15.2 16.5 12.0 26.6 16.2 74.9 7.2 0.0 272.4 0036213044 Malyais of Pack Rat Riddens 0.0 0.0 36.3 1.4 4.5 3.0 0.1 2.2 4.2 30.4 2.6 0.0 777.7 0.0 777.7 0.0 777.7 0.0 777.7 0.0 777.7 0.0 777.7 0.0 777.7 0.0 777.7 0.0 777.7 0.0 777.7 0.0 10.1 777.7 0.0 0.0 11.3 777.7 0.0 10.1 777.7 0.0 10.0 11.4 1.0	•		EST	EST	EST	EST	EST	EST	EST	EST	EST	EST	EST	EST	TOTAL
0016113044 Analysis of Pack Bat Middens 0.0 0.0 9.0 1.4 4.5 0.0 0.1 2.2 4.2 0.4 2.4 0.0 7.7 1.1.2.1.6.2.1.3 0.0	1.2.3.6.2	2.1.2	11.3	12.3	21.9	13.4	15.2	16.5	13.0	26.6	16,2	74.9	7.2	0.0	228.5
1.1.2.4.2.1.3 0.6 0.6 0.6 0.6 0.6 0.7 0.6 0.7 0.6 0.7 0.6 0.7 0.6 0.7 0.6 0.7 0.6 0.7 0.6 0.7 0.6 0.7 0.6 0.7 0.6 0.7 0.6 0.7 0.6 0.6 0.7 0.7 0.6 0.6 0.7 0.7 0.6 0.6 0.7 0.7 0.6 0.6 0.7 0.7 0.6 0.6 0.7 0.7 0.7 0.6 0.6 0.7 0.7 0.7 0.6 0.6 0.7 0.7 0.7 0.6 0.7	0G36213A94	Analysis of Pack Rat Middens	0.0	0.0	36.3	1.4	4.5	-3.0	0.1	2.2	4.2	30.4	2.6	0.0	78.7
06363 L1043 - 0.0	1.2.3.6.2	2.1.3	0.0	0.0	36.3	1.4	4.5	-3.0	0.1	2.2	4.2	30.4	2.6	0.0	\$ 78.7
1.2.5.2.1.4 0.0	0G36214B94		0.0	0.0	14.9	6.7	3.3	6.4	8.7	8.4	6.9	1.3	7.7	0.0	64.3
03762 2024 Feal Justice of Part Dickinge Areas 0.0	1.2.3.6.2	2.1.4	0.0	0.0	14.9	6.7	3.3	6.4	8.7	8.4	6.9	1.3	7.7	0.0	64.3
D014221194 Analog Recharge Sites 7.6 4.4 6.8 7.6 7.2 7.2 0.0	0G36221C94	Evaluation of Past Discharge Areas	0.0	0.0	19.0	16.4	32.2	23.4	20.4	32.8	19,2	19.4	2.5	0.0	185.3
01421284 Analog Recharge Sites 0.0 0.0 7.5 0.2 6.4 1.1 1.6 4.9 1.7 4.8 2.5 0.0 0.0. 0.0. 003622189 Calcit and opaline Silica Vain Deposite 1.5 2.6 2.0. 2.0 2.0. 2.0. <td>0G36221D94</td> <td>Analog Recharge Sites</td> <td>7.6</td> <td>4.4</td> <td>6.8</td> <td>3,6</td> <td>7.9</td> <td>6.2</td> <td>7.2</td> <td>0.0</td> <td>0.0</td> <td>0.4</td> <td>-0.1</td> <td>0.0</td> <td>44.0</td>	0G36221D94	Analog Recharge Sites	7.6	4.4	6.8	3,6	7.9	6.2	7.2	0.0	0.0	0.4	-0.1	0.0	44.0
034221F94 Calcito and Opaline Silica Vein Deposite 1.5 2.6 3.5 2.8 2.9 2.4 2.7 5.6 4.5 5.5. 5.6 5.7 5.7 5.6 5.7	0G36221E94	Analog Recharge Sites	0.0	0.0	7.5	-0.2	6.4	1.1	1.6	4.9	1.7	4.8	2.5	0.0	30.3
1.2.3.6.2.2.1 21.2 31.0 60.9 40.5 75.5 55.0 55.0 75.6 94.5 25.4 60.0 23.1 0.0 551.3 1.2.3.7 31.6 40.3 142.0 70.0 98.5 74.9 70.0 131.7 52.7 166.6 40.6 40.0 228.6 1.2.3.7.2.1 2.3 7.7 8.1 33.6 40.3 26.3 23.3 15.0 39.6 17.8 14.4 0.0 228.6 1.2.3.7.2.1 7.7 8.1 33.6 40.3 26.3 23.3 15.0 39.6 17.8 14.4 0.0 228.6 1.2.3.7.2 90.6 11.43 17.5 150.6 134.4 155.1 143.3 11.1 33.6 20.3 17.6 3.0 0.7 17.6 16.6 17.7 16.8 17.6 17.6 17.6 17.6 17.6 1.4 0.0 0.0 17.6 13.1 13.1 13.2 13.1 13.2 13.1 13.1 13.1 13.1 13.1 13.1 13.1 13.1	0G36221F94	Calcite and Opaline Silica Vein Deposits	15.6	26.6	35.6	28.7	29.0	24.3	27.0	56.8	4.5	35.4	18.2	0.0	301.7
11.2.3.6 34.5 34.3 142.0 70.0 98.5 74.9 78.0 131.7 52.7 166.6 40,6 0.0 922.8 003721041 Geochenical Assessment of M in Relation 2.3 7.7 8.1 33.6 40.3 26.3 23.3 15.0 39.8 17.8 14.4 0.0 228.6 1.2.3.7.1 2.3 7.7 8.1 33.6 40.3 26.3 23.3 15.0 39.8 17.8 14.4 0.0 228.6 *1.2.3.7 7.7 8.1 33.6 40.3 26.3 23.3 15.0 39.8 17.8 14.4 0.0 228.6 *1.2.3.7 97.6 11.4 175.0 166.5 14.3 160.9 39.4 17.8 14.4 0.0 0.2 25.6 005229413 Stack Characterization Program 22.6 5.1 23.8 18.4 15.1 34.3 11.1 33.6 1.6 1.7 7.4 4.0 0.0 0.7 1.6 005229413 Stack Characterization Program 2.6 5.1	1.2.3.6.2	2.2.1	23.2	31.0	68.9	48.5	75.5	55.0	56.2	94.5	25.4	60.0	23.1	0.0	561.3
93721A9 Geochemical Assessment of YN in Relation 2.3 7.7 8.1 3.3.6 40.3 26.3 23.3 15.0 39.8 17.8 14.4 0.0 228.6 1.2.3.7.2.1 2.3 7.7 8.1 33.6 40.3 26.3 23.3 15.0 39.8 17.8 14.4 0.0 228.6 *1.2.3.7 7.7 8.1 33.6 40.3 26.3 23.3 15.0 39.8 17.8 14.4 0.0 228.6 *1.2.3.7 97.6 1114.9 1751.0 169.5 116.3 160.9 184.8 155.3 187.6 17.8 14.4 0.0 0.28.6 *05229481 Stice Characteriation Program 2.6 5.1 22.8 18.4 11.1 35.6 2.4 2.8.4 1.3.0 0.6 0.0 1.5.7 3.3.0 1.4 0.0 0.0 16.1 05229481 Study Plan Coordination 0.0 0.0 0.0 1.7 0.0 1.0 1.7 0.4 42.9 32.4 32.2 4.9 0.0 35.2	*1.2.3.6		34.5	43.3	142.0	70.0	98.5	74.9	78.0	131.7	52.7	166.6	40.6	0.0	932.8
1.2.3.7.2.12.37.78.133.640.326.323.315.039.817.814.40.0228.641.2.3.72.37.78.18.5169.5164.315.515.517.611.40.0228.641.2.397.6114.917.50169.5164.360.326.323.315.039.817.814.40.0228.606522941NC Interaction Support1.88.57.13.62.3160.9184.8155.3187.63.02.0-26.50.017058.406522942Site Characterization Program2.65.12.318.415.134.311.133.62.42.42.43.10.0246.106522948Site Characterization Program2.65.12.318.41.05.92.01.13.62.42.42.42.42.42.42.42.42.42.42.42.42.42.42.42.42.42.42.51.51.51.51.53.60.00.00.00.00.01.40.00.40.00.01.5 <t< td=""><td>0G3721A94</td><td>Geochemical Assessment of YM in Relation</td><td>2.3</td><td>7.7</td><td>8.1</td><td>33.6</td><td>40.3</td><td>26.3</td><td>23.3</td><td>15.0</td><td>39.8</td><td>17.8</td><td>14.4</td><td>0.0</td><td>228.6</td></t<>	0G3721A94	Geochemical Assessment of YM in Relation	2.3	7.7	8.1	33.6	40.3	26.3	23.3	15.0	39.8	17.8	14.4	0.0	228.6
+1.2.3.7 2.3 7.7 8.1 3.3.6 40.3 26.3 23.3 15.0 39.8 17.8 14.4 0.0 223.6 **1.2.3 707.6 1114.9 751.0 159.5 164.6 155.3 187.7 193.0 119.4 0.0 170.8 05522940 NC Interaction Support 1.8 8.6 7.1 3.6 3.1 22.3 37.4 7.8 3.0 2.0 2.6.5 7.0 05522943 Stde Characterization Program 2.6 5.1 3.8 18.4 1.5 3.4.3 1.1 3.6 0.0 7.0 1.5 3.3 1.4 0.0 0.0 1.6 05522943 Technical Status Report 2.7 0.0 0.0 0.0 1.7 1.0 1.7.7 1.7 0.3 0.4 0.0 0.0 1.5.7 1.2.5.2.7 28.1 Technical Status Report 2.1 3.3 1.3.6 2.1 2.0 7.2 5.0.4 42.9 3.2.4 3.2.2 4.9 0.0 3.5.2 0553594 Technical Status	1.2.3.7.2	2.1	2.3	7.7	8.1	33.6	40.3	26.3	23.3	15.0	39.8	17.8	14.4	0.0	228.6
+1.2.3 97.6 114.9 1751.0 1690.5 1364.3 1690.9 1844.8 1553.3 187.6 1950.0 1399.4 0.0 1703.0 005322491 NRC Interaction Program 2.6 5.1 2.3 1.8 1.11 33.6 2.2 2.8 3.1 0.0 7.0 0552248 00522492 Stud Plan Coordination Program 2.6 5.1 2.3 1.8 1.11 33.6 2.2 2.8 3.1 0.0 0.0 7.1 00522492 Stud Plan Coordination 1.0 1.0 7.1 1.0 1.0 3.3 1.4 0.0 0.0 1.5 0552249 Technical Status Report 0.0 0.0 0.0 0.0 1.6 -1.7 1.4 0.0 0.0 3.5 1.2.5.2.7 2.1 3.3 3.3.8 2.21 2.0 7.2 5.0.4 42.9 3.2.4 4.9 0.0 3.2.2 4.9 0.0 3.5 053554 Technical Data Base Input 41.2 1.1 1.1 1.7 7.5 3.0 <td< td=""><td>*1.2.3.7</td><td></td><td>2.3</td><td>7.7</td><td>8.1</td><td>33.6</td><td>40.3</td><td>26.3</td><td>23.3</td><td>15.0</td><td>39.8</td><td>17.8</td><td>14.4</td><td>0.0</td><td>228.6</td></td<>	*1.2.3.7		2.3	7.7	8.1	33.6	40.3	26.3	23.3	15.0	39.8	17.8	14.4	0.0	228.6
0652294B1 NRC Interaction Support 1.8 8.5 7.1 3.6 3.1 22.3 37.4 7.8 3.0 2.0 -26.5 0.0 70.1 0652294B2 Site Characterization Program 22.6 5.1 23.8 18.4 15.1 34.3 11.1 33.6 22.4 28.4 31.3 0.0 246.1 0652294B2 Site Characterization Program 1.0 19.7 -17.1 0.0 0.0 0.0 9.7 1.6 -1.7 3.3 1.4 0.0 0.0 1.5 73.2 0652294B5 Issue Resolution 0.0 0.0 0.0 1.7 0.0 -1.7 1.7 0.3 0.4 0.1 0.0 72.5 1.2.5.2.2 28.1 33.3 13.8 22.1 20.9 72.2 50.4 42.9 32.4 32.2 4.9 0.0 353.2 1.2.5.2.2 28.1 33.3 13.8 22.1 20.9 72.2 50.4 42.9 32.4 32.2 4.9 0.0 43.2 053594 Technical Data Base	**1.2.3		907.6	1114.9	1751.0	1690.5	1364.3	1609.9	1844.8	1555.3	1876.7	1954.0	1389.4	0.0	17058.4
0652294B2 Site Characterization Program 22.6 5.1 23.8 18.4 15.1 34.3 11.1 33.6 22.4 28.4 31.3 0.0 246.1 0052294B3 Study Plan Coordination 1.0 1.7.1 0.1 1.0 5.9 2.0 1.5 3.3 1.4 0.0 0.0 15.7 0052294B3 Issue Recolution 2.7 0.0 0.0 0.0 1.7 0.0 0.0 -1.7 1.7 0.3 0.4 0.0 0.0 25.2 1.2.5.2.2 28.1 33.3 13.8 22.1 20.9 72.2 50.4 42.9 32.4 32.0 0.0 353.2 *1.2.5.2.2 28.1 33.3 13.8 22.1 20.9 72.2 50.4 42.9 32.4 32.0 0.0 353.2 *1.2.5.2.2 28.1 33.3 44.1 46.1 32.1 34.3 42.4 42.0 42.8 43.0 40.9 30.2 0.0 446.2 053594H Technical Data Base Control and Input 11.1 17.7 <td< td=""><td>0G52294B1</td><td>NRC Interaction Support</td><td>1.8</td><td>8.5</td><td>7.1</td><td>3.6</td><td>3.1</td><td>22.3</td><td>37.4</td><td>7.8</td><td>3.0</td><td>2.0</td><td>-26.5</td><td>0.0</td><td>70.1</td></td<>	0G52294B1	NRC Interaction Support	1.8	8.5	7.1	3.6	3.1	22.3	37.4	7.8	3.0	2.0	-26.5	0.0	70.1
0652294B3 Study Plan Coordination 1.0 19.7 -17.1 0.1 1.0 5.9 2.0 1.5 3.3 1.4 0.0 0.0 15.7 0652294B4 Technical Status Report 2.7 0.0 0.0 0.0 0.0 9.7 1.6 -1.7 3.4 0.0 0.0 0.0 15.7 0652294B5 Issue Resolution 0.0 0.0 0.0 1.7 0.0 -1.7 1.6 -1.7 3.4 0.0 0.0 0.0 353.2 1.2.5.2 28.0 28.1 33.3 13.8 22.1 20.9 72.2 50.4 42.9 32.4 32.0 0.0 353.2 *1.2.5.2 28.1 76.1 31.3 13.8 22.1 20.9 72.2 50.4 42.9 32.4 42.9 0.0 31.2 28.8 26.4 0.0 353.2 0653594 Technical Data Base Control and Input 11.1 11.9 17.1 63.1 42.4 42.0 49.6 43.0 40.9 38.2 0.0 44.8 1.2	0G52294B2	Site Characterization Program	22.6	5.1	23.8	18.4	15.1	34.3	11.1	33.6	22.4	28.4	31.3	0.0	246.1
06522944 Technical Status Report 2.7 0.0 0.0 0.0 0.0 9.7 1.6 -1.7 3.4 0.0 0.0 0.0 15.7 065229485 Issue Resolution 0.0 0.0 0.0 0.0 0.0 0.0 1.7 0.0 -1.7 1.7 0.3 0.4 0.0 0.0 2.5 1.2.5.2.2 28.1 33.3 13.8 22.1 20.9 72.2 50.4 42.9 32.2 4.9 0.0 353.2 0535948 Technical Data Base Input 42.2 28.8 26.1 24.3 31.0 30.1 37.0 31.2 28.8 26.4 0.0 32.01 0535948 Technical Data Base Control and Input 11.1 11.9 17.3 6.0 10.0 11.4 11.9 12.8 11.8 0.0 32.0 32.0 05549494 Site Performance Assessment 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 1.2.5.4 10.1 <	0G52294B3	Study Plan Coordination	1.0	19.7	-17.1	0.1	1.0	5.9	2.0	1.5	3.3	1.4	0.0	0.0	1, 8
0652294B5 Issue Resolution 0.0 0.0 0.0 1.7 0.0 -1.7 1.7 0.3 0.4 0.1 0.0 -2.5 1.2.5.2.2 28.1 33.3 13.8 22.1 20.9 72.2 50.4 42.9 32.4 32.2 4.9 0.0 353.2 *1.2.5.2 28.1 33.3 13.8 22.1 20.9 72.2 50.4 42.9 32.4 32.2 4.9 0.0 353.2 0653594 Technical Data Base Input 24.2 32.2 28.8 26.1 0.0 11.4 11.9 11.8 12.1 11.8 0.0 12.81 1.2.5.3.5 35.3 44.1 46.1 32.1 34.3 42.4 42.0 49.8 43.0 40.9 38.2 0.0 448.2 053594M Ste Performance Assessment 10.1 11.7 25.5 10.7 11.7 8.8 8.8 13.9 15.8 24.9 3.9 0.0 145.3 1.2.5.4.4 4.0 4.9 6.9 12.9 10.2 16.6	0G52294B4	Technical Status Report	2.7	0.0	0.0	0.0	0.0	9.7	1.6	-1.7	3.4	0.0	0.0	0.0	15.7
1.2.5.2.2 28.1 33.3 13.8 22.1 20.9 72.2 50.4 42.9 32.4 32.2 4.9 0.0 353.2 *1.2.5.2 28.1 33.3 13.8 22.1 20.9 72.2 50.4 42.9 32.4 32.2 4.9 0.0 353.2 0053594M Technical Data Base Input 24.2 32.2 28.8 26.1 24.3 31.0 30.1 37.0 31.2 28.8 26.4 0.0 353.2 0053594M Technical Data Base Control and Input 11.1 11.9 17.3 6.0 10.0 11.4 11.9 12.8 11.8 12.1 11.8 0.0 448.2 1.2.5.3.5 35.3 44.1 46.1 32.1 34.3 42.4 42.0 49.8 43.0 40.9 38.2 0.0 448.2 05549494H Site Performance Assessment 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 1.2.5.4.4 10.1 11.7 <t< td=""><td>0G52294B5</td><td>Issue Resolution</td><td>. 0.0</td><td>0.0</td><td>0.0</td><td>0.0</td><td>1.7</td><td>0.0</td><td>-1.7</td><td>1.7</td><td>0.3</td><td>0.4</td><td>0.1</td><td>0.0</td><td>2.5</td></t<>	0G52294B5	Issue Resolution	. 0.0	0.0	0.0	0.0	1.7	0.0	-1.7	1.7	0.3	0.4	0.1	0.0	2.5
*1.2.5.2 28.1 33.3 13.8 22.1 20.9 72.2 50.4 42.9 32.4 32.2 4.9 0.0 353.2 0G53594B Technical Data Base Input 24.2 32.2 28.8 26.1 24.3 31.0 30.1 37.0 31.2 28.8 26.4 0.0 320.1 0G53594H Technical Data Base Control and Input 11.1 11.9 17.3 6.0 10.0 11.4 11.9 12.8 11.8 12.1 11.8 0.0 128.1 1.2.5.3.5 35.3 44.1 46.1 32.1 34.3 42.4 42.0 49.8 43.0 40.9 38.2 0.0 448.2 053494H Site Performance Assessment 10.1 11.7 25.5 10.7 ¹¹ 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 1.2.5.4.4 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 1.2.5.4. 10.1 11.7 <t< td=""><td>1.2.5.2.2</td><td>1</td><td>28.1</td><td>33.3</td><td>13.8</td><td>22.1</td><td>20.9</td><td>72.2</td><td>50.4</td><td>42.9</td><td>32.4</td><td>32.2</td><td>4.9</td><td>0.0</td><td>353.2</td></t<>	1.2.5.2.2	1	28.1	33.3	13.8	22.1	20.9	72.2	50.4	42.9	32.4	32.2	4.9	0.0	353.2
0633594B Technical Data Base Input 24.2 32.2 28.8 26.1 24.3 31.0 30.1 37.0 31.2 28.8 26.4 0.0 320.1 0653594H Technical Data Base Control and Input 11.1 11.9 17.3 6.0 10.0 11.4 11.9 12.8 11.8 12.1 11.8 0.0 128.1 1.2.5.3.5 35.3 44.1 46.1 32.1 34.3 42.4 42.0 49.8 43.0 40.9 38.2 0.0 448.2 *1.2.5.3 35.3 44.1 46.1 32.1 34.3 42.4 42.0 49.8 43.0 40.9 38.2 0.0 448.2 053494H Site Performance Assessment 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 1.2.5.4 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 1.2.5.4 11.1 11.7 25.5<	*1.2.5.2		28.1	33.3	13.8	22.1	20.9	72.2	50.4	42.9	32.4	32.2	4.9	0.0	353.2
0633594H Technical Data Base Control and Input 11.1 11.9 17.3 6.0 10.0 11.4 11.9 12.8 11.8 12.1 11.8 0.0 128.1 1.2.5.3.5 35.3 44.1 46.1 32.1 34.3 42.4 42.0 49.8 43.0 40.9 38.2 0.0 448.2 *1.2.5.3 35.3 44.1 46.1 32.1 34.3 42.4 42.0 49.8 43.0 40.9 38.2 0.0 448.2 0654494H Site Performance Assessment 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 *1.2.5.4.4 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 *1.2.5.4 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 *1.2.5.4 10.1 11.7 25.5 10.7 11.7	0G53594B	Technical Data Base Input	24.2	32.2	28.8	26.1	24.3	31.0	30.1	37.0	31.2	28.8	26.4	0.0	\$ 320.1
1.2.5.3.535.344.146.132.134.342.442.049.843.040.938.20.0448.2*1.2.5.335.344.146.132.134.342.442.049.843.040.938.20.0448.20054494HSite Performance Assessment10.111.725.510.711.78.38.813.915.824.93.90.0145.31.2.5.4.410.111.725.510.711.78.38.813.915.824.93.90.0145.3*1.2.5.410.111.725.510.711.78.38.813.915.824.93.90.0145.3*1.2.5.410.111.725.510.711.78.38.813.915.824.93.90.0145.3*1.2.5.410.111.725.510.711.78.38.813.915.824.93.90.0145.3*1.2.5.410.111.725.510.711.78.38.813.915.824.93.90.0145.3*1.2.5.410.111.725.510.711.78.38.813.915.824.93.90.0145.3*1.2.5.410.111.725.521.255.320.130.743.1101.629.745.1-3.059.40.024.7*1.2.9.1.221.521.2	0G53594H	Technical Data Base Control and Input	11.1	11.9	17.3	6.0	10.0	11.4	11.9	12.8	11.8	12.1	11.8	0.0	128.1
*1.2.5.3 35.3 44.1 46.1 32.1 34.3 42.4 42.0 49.8 43.0 40.9 38.2 0.0 448.2 0G54494H Site Performance Assessment 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 1.2.5.4.4 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 *1.2.5.4. 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 *1.2.5.4 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 *1.2.5.4 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 0G91294B Management and Integration (TPO) 21.5 21.2 55.3 20.1 30.7	1.2.5.3.5	i	35.3	44.1	46.1	32.1	34.3	42.4	42.0	49.8	43.0	40.9	38.2	0.0	448.2
0654494H Site Performance Assessment 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 1.2.5.4.4 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 *1.2.5.4. 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 *1.2.5.4 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 *1.2.5.4 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 *1.2.5.4 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 0691294B Management and Integration (TPO) 21.5 21.2 55.3 20.1 30.7 <t< td=""><td>*1.2.5.3</td><td></td><td>35.3</td><td>44.1</td><td>46.1</td><td>32.1</td><td>34.3</td><td>42.4</td><td>42.0</td><td>49.8</td><td>43.0</td><td>40.9</td><td>38.2</td><td>0.0</td><td>448.2</td></t<>	*1.2.5.3		35.3	44.1	46.1	32.1	34.3	42.4	42.0	49.8	43.0	40.9	38.2	0.0	448.2
1.2.5.4.410.111.725.510.711.78.38.813.915.824.93.90.0145.3*1.2.5.410.111.725.510.711.78.38.813.915.824.93.90.0145.3**1.2.573.589.185.464.966.9122.9101.2106.691.298.047.00.0946.70G91294BManagement and Integration (TPO)21.521.255.320.130.743.1101.629.745.1-3.059.40.0424.71.2.9.1.221.521.255.320.130.743.1101.629.745.1-3.059.40.0424.7*1.2.9.121.521.255.320.130.743.1101.629.745.1-3.059.40.0424.7*1.2.9.121.521.255.320.130.743.1101.629.745.1-3.059.40.0424.7*1.2.9.121.521.255.320.130.743.1101.629.745.1-3.059.40.0424.70G92294BProject Control52.9-7.4114.137.545.445.041.364.146.455.877.90.0573.01.2.9.252.9-7.4114.137.545.445.041.364.146.455.877.90.0573.0*1.2.9.2	0G54494H	Site Performance Assessment	10.1	11.7	25.5	10.7 [~]	11.7	8.3	8.8	13.9	15.8	24.9	3.9	0.0	145.3
*1.2.5.4 10.1 11.7 25.5 10.7 11.7 8.3 8.8 13.9 15.8 24.9 3.9 0.0 145.3 **1.2.5 73.5 69.1 85.4 64.9 66.9 122.9 101.2 106.6 91.2 98.0 47.0 0.0 946.7 0G91294B Management and Integration (TPO) 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 1.2.9.1.2 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 *1.2.9.1 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 *1.2.9.1 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 0692294B Project Control 52.9 -7.4 114.1 37.5 45.4	1.2.5.4.4		10.1	11.7	25.5	10.7	11.7	8.3	8.8	13.9	15.8	24.9	3.9	0.0	145.3
**1.2.5 73.5 89.1 85.4 64.9 66.9 122.9 101.2 106.6 91.2 98.0 47.0 0.0 946.7 0G91294B Management and Integration (TPO) 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 1.2.9.1.2 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 *1.2.9.1 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 *1.2.9.1 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 0G92294B Project Control 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 1.2.9.2 52.9 -7.4 114.1 37.5 45.4 </td <td>*1.2.5.4</td> <td></td> <td>10.1</td> <td>11.7</td> <td>25.5</td> <td>10.7</td> <td>11.7</td> <td>8.3</td> <td>8.8</td> <td>13.9</td> <td>15.8</td> <td>24.9</td> <td>3.9</td> <td>0.0</td> <td>145.3</td>	*1.2.5.4		10.1	11.7	25.5	10.7	11.7	8.3	8.8	13.9	15.8	24.9	3.9	0.0	145.3
0691294B Management and Integration (TPO) 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 1.2.9.1.2 21.5 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 *1.2.9.1.2 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 *1.2.9.1 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 0692294B Project Control 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 1.2.9.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 *1.2.9.2 52.9 -7.4 114.1 37.5<	**1.2.5		73.5	89.1	85.4	64.9	66.9	122.9	101.2	106.6	91.2	98.0	47.0	0.0	946.7
1.2.9.1.2 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 *1.2.9.1 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 *1.2.9.1 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 0G92294B Project Control 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 1.2.9.2.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 *1.2.9.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 *1.2.9.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3	0G91294B	Management and Integration (TPO)	21.5	21.2	55.3	20.1	30.7	43.1	101.6	29.7	45.1	-3.0	59.4	0.0	424.7
*1.2.9.1 21.5 21.2 55.3 20.1 30.7 43.1 101.6 29.7 45.1 -3.0 59.4 0.0 424.7 0G92294B Project Control 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 1.2.9.2.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 *1.2.9.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 *1.2.9.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 *1.2.9.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0	1.2.9.1.2		21.5	21.2	55.3	20.1	30.7	43.1	101.6	29.7	45.1	-3.0	59.4	0.0	424.7
0G92294B Project Control 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 1.2.9.2.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 *1.2.9.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 *1.2.9.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 *1.2.9.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0	*1.2.9.1		21.5	21.2	55.3	20.1	30.7	43.1	101.6	29.7	45.1	-3.0	59.4	0.0	424.7
1.2.9.2.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0 *1.2.9.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0	0G92294B	Project Control	52.9	-7.4	114.1	37.5	45.4	45.0	41.3	64.1	46.4	55.8	77.9	0.0	573.0
*1.2.9.2 52.9 -7.4 114.1 37.5 45.4 45.0 41.3 64.1 46.4 55.8 77.9 0.0 573.0	1.2.9.2.2		52.9	-7.4	114.1	37.5	45.4	45.0	41.3	64.1	46.4	55.8	77.9	0.0	573.0
	*1.2.9.2		52.9	-7.4	114.1	37.5	45.4	45.0	41.3	64.1	46.4	55.8	77.9	0.0	573.0
**1.2.9 74.4 13.8 169.4 57.6 76.1 88.1 142.9 93.8 91.5 52.8 137.3 0.0 997.7	**1.2.9		74.4	13.8	169.4	57.6	76.1	88.1	142.9	93.8	91.5	52.8	137.3	0.0	997.7

ESTIMATED COSTS FOR 10/1/93 - 08/31/94

	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	
	EST	EST	TOTAL										
0GB194Q QA-Coordination & Planning	23.4	25.3	30.9	18.9	24.6	29.0	18.9	32.1	27.4	27.5	22.8	0.0	280.8
1.2.11.1	23.4	25.3	30.9	18.9	24.6	29.0	18.9	32.1	27.4	27.5	22.8	0.0	280.8
*1.2.11.1	23.4	25.3	30.9	18.9	24.6	29.0	18.9	32.1	27.4	27.5	22.8	0.0	280.8
0GB294Q QA-Program Development	33.4	31.3	46.5	29.9	52.8	46.4	39.3	37.8	33.1	39.8	40.1	0.0	430.4
1.2.11.2	33.4	31.3	46.5	29.9	52.8	46.4	39.3	37.8	33.1	39.8	40.1	0.0	430.4
*1.2.11.2	33.4	31.3	46.5	29.9	52.8	46.4	39.3	37.8	33.1	39.8	40.1	0.0	430.4
0GB3194Q QA Verification-Audits	60.3	50.9	60.7	48.3	48.1	68.1	61.3	55.7	73.2	64.1	68.0	0.0	658.7
1.2.11.3.1	60.3	50.9	60.7	48.3	48.1	68.1	61.3	55.7	73.2	64.1	68.0	0.0	658.7
0GB3294Q Quality Assurance Verification - Surveil	9.1	28.9	15.2	21.5	23.7	22.1	18.7	17.7	11.4	-1.7	2.1	0.0	168.7
1.2.11.3.2	9.1	28.9	15.2	21.5	23.7	22.1	18.7	17.7	11.4	-1.7	2.1	0.0	168.7
*1.2.11.3	69.4	79.8	75.9	69.8	71.8	90.2	80.0	73.4	84.6	62.4	70.1	0.0	827.4
0GB594B QA-Quality Engineering	22.2	29.5	14.8	22.2	10.5	22.1	23.1	25.2	29.0	15.1	11.2	0.0	224.9
1.2.11.5	22.2	29.5	14.8	22.2	10.5	22.1	23.1	25.2	29.0	15.1	11.2	0.0	224.9
*1.2.11.5	22.2	29.5	14.8	22.2	10.5	22.1	23.1	25.2	29.0	15.1	11.2	0.0	224.9
**1.2.11	148.4	165.9	168.1	140.8	159.7	187.7	161.3	168.5	174.1	144.8	144.2	0.0	1763.5
0GC2294B Local Records Center Operations	32.8	38.3	29.5	35.5	26.7	29.3	29.9	29.3	29.7	29.1	33.3	0.0	343.4
1.2.12.2.2	32.8	38.3	29.5	35.5	26.7	29.3	29.9	29.3	29.7	29.1	33.3	0.0	343.4
0GC2394B Participant Records Management	3.6	8.7	6.6	7.2	8.1	7.3	7.1	6.7	41.8	7.0	7.0	0.0	111.1
1.2.12.2.3	3.6	8.7	6.6	7.2	8.1	7.3	7.1	6.7	41.8	7.0	7.0	0.0	111.1
*1.2.12.2	36.4	47.0	36.1	42.7	34.8	36.6	37.0	36.0	71.5	36.1	40.3	0.0	454.5
**1.2.12	36.4	47.0	36.1	42.7	34.8	36.6	37.0	36.0	71.5	36.1	40.3	0.0	454.5
0GD2594B Occupational Safety and Health	0.0	0.0	0.0	0.0	0.0	0.0	0.0	13.4	6.6	6.8	8.9	0.0	35.7
1,2.13.2.5	0,0	0.0	0.0	0.0	0.0	0.0	0.0	13.4	6.6	6.8	8.9	0.0	35.7
*1.2.13.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	13.4	6.6	6.8	8.9	0.0	35.7
0GD4794H Water Resources	32.9	27.8	32.9	29.7	32.4	32.7	27.8	32.1	65.5	53.1	27.8	0.0	394.7
1.2.13.4.7	32.9	27.8	32.9	29.7	32.4	32.7	27.8	32.1	65.5	53.1	27.8	0.0	394.7
*1.2.13.4	32.9	27.8	32.9	29.7	32.4	32.7	27.8	32.1	65.5	53.1	27.8	0.0	394.7
**1.2.13	32.9	27.8	32.9	29.7	32.4	32.7	27.8	45.5	72.1	59.9	36.7	0.0	430.4
0GF394B Training	19.6	22.3	13.9	20.9	21.2	23.5	23.4	22.2	24.1	46.6	18.5	0.0	256.2
1.2.15.3	19.6	22.3	13.9	20.9	21.2	23.5	23.4	22.2	24.1	46.6	18.5	0.0	256.2
*1.2.15.3	19.6	22.3	13.9	20.9	21.2	23.5	23.4	22.2	24.1	46.6	18.5	0.0	256.2
**1.2.15	19.6	22.3	13.9	20.9	21.2	23.5	23.4	22.2	24.1	46.6	18.5	0.0	256.2
1.2 OPERATING	1293.4	1482.3	2266.0	2048.4	1762.4	2106.5	2345.6	2033.9	2412.4	2397.7	1820.1	0.0	21968.7
CAPITAL EQUIPMENT	0.0	0.0	0.0	31.7	22.6	0.0	0.5	32.2	143.4	-1.2	10.2	0.0	239.4
GRAND TOTAL	1293.4	1482,3	2266.0	2080.1	1785.0	2106.5	2346.1	2066.1	2555.8	2396.5	1830.3	0.0	22208.1
FTEs													
FEDERAL	87.2	91.5	89.4	108.4	135.5	134.3	118.2	111.5	120.2	101.8	117.9	0.0	

· ~ (((
CONTRACT TOTAL	55.4 142.6	89.0 180.5	82.4 171.8	97.7 206.1	89.3 224.8	101.1 235.4	100.6 218.8	107.0 218.5	105.5 225.7	99.4 201.2	107.9 225.8	0.0

Fourth level WBS roll-up
** Third level WBS roll-up

..

Yucca Mountain Site Characterization Project Variance Analysis Report Status Thru: August 31, 1994

PARTICIPANT: USGS PEM: TYNAN

WBS: 1.2.3.2.2.1.1

WBS TITLE: Vertical and Lateral Distribution of Stratigraphic Units in the Site Area

P&S ACCOUNT: OG32211

		EY	1994 Cur	ulative	to Dat	e				FY	1994 at (Completi	on	
BCWS	BCWP	ACWP	<u></u> \$V	<u>\$</u> V%	SP1_	<u></u> CV	CV%	CP1	BAC	EAC	VAC	VAC%	IEAC	<u>ICPI</u>
1315	1287	1190	-28	-2.1	97.9	97	7.5	108.2	1420	2227	-807	-56.8	1312	12.8

Analysis

...,

Cumulative Cost Variance:

Not Applicable

Cumulative Schedule Variance:

Not Applicable

Variance At Complete:

Cause:

The variance at complete is due to the estimate to complete being modified to reflect additional scope/budget associated with running the seismic line. This EAC represents the actual cost incurred to award the acquisition portion of the seismic contract this fiscal year. The contract was awarded this FY at DOE direction using compensating underrun funds within this third level WBS element.

Impact:

This P&S account will overrun the planned budget due to award of the processing portion of the seismic contract. This was done at DOE direction.

Corrective Action:

None required. Funds are available within in this third level WBS due to underruns, primarily in the Hydrology Program due to delays in ESF, etc.

Yucca Mountain Site Characterization Project Variance Analysis Report Status Thru: August 31, 1994

PARTICIPANT: USGS PEM: SULLIVAN

WBS: 1.2.3.2.8.4.6

WBS TITLE: Quaternary Faulting Within the Site Area

P&S ACCOUNT: OG32846

		FY	1994 Curr	ulative	to Dat	te				FY	1994 at	Complet	ion	
BCWS	BCWP	ACWP	SV	SV%	<u>SPI</u>	<u>CV</u>	<u>CV%</u>	CPI	BAC	EAC	VAC	VAC%	IEAC	<u>ICPI</u>
411	340	461	-71	-17.3	82.7	-121	-35.6	73.8	430	478	-48	-11.2	583	529.4

Analysis

Cumulative Cost Variance:

Cause:

The cumulative cost variance is due to the need to hire a contract draftsperson to create final trench logs, which was not planned in the original budget. Also, in order to support final reports due in FY1995, a new initiative was undertaken improve dates in fault trenches. Uranium series and to used to thermoluminescence methods are being complete paleoseismic histories on the Windy Wash, Solitario Canyon, Fatigue Wash, and Paintbrush Canyon Faults. Deposits in stratigraphically important trenches also are being dated to facilitate correlation of units between trenches. This work was initiated at DOE request.

Impact:

This P&S account will overrun the planned budget due to additional work being undertaken.

Corrective Action:

None required. Funds are available within the geology program to cover this cost overrun. Use of underrun funds from other WBS elements was at DOE request.

Cumulative Schedule Variance:

Not Applicable

Variance At Complete:

Not Applicable

P&S ACCOUNT MANAGER

DATE

TPO

DATE

Yucca Mountain Site Characterization Project Variance Analysis Report Status Thru: August 31, 1994

PARTICIPANT: USGS PEM: PATTERSON WBS: <u>1.2</u>

WBS: <u>1.2.3.3.1.2.3</u>

WBS TITLE: Percolation in the Unsaturated Zone - Surface-Based Study

P&S ACCOUNT: 0G33123

		FY	1994 Cur	ulative	to Dat	e				FY	<u>1994 at (</u>	ompleti	on	
BCWS	BCWP	ACWP			<u>SPI</u>	CV	CV%	CPI	BAC	EAC	VAC	VAC%	IEAC	<u>ICP1</u>
2758	1859	2760	- 899	-32.6	67.4	-901.0	-48.5	67.4	3134	3046	88	2.8	4650 4	45.8

Analysis

Cumulative Cost Variance:

Cause:

All of the negative cost variance (indicating an overspent condition) is due to the behind-schedule condition. Other factors, which earlier in the year contributed to a cost variance beyond that due to the schedule variance, have now equilibrated with the baseline schedule.

Impact:

The P&S account will not be overspent at the end of FY1994 because the behind-schedule tasks cannot be completed by the end of FY1994 and funds associated with these tasks will not be spent. The variance at completion indicates that the P&S account will underspend by \$88K. the projected underrun is associated primarily with the USW UZ-14 Support account.

Corrective Action: None possible.

Cumulative Schedule Variance:

Cause:

Several tasks involving testing, hydrologic instrumentation, and monitoring in recently drilled boreholes have been delayed as indicated below. These delays are all related to unexpected conditions encountered in the boreholes and the unavailability of drilling/workover crews, and are beyond the control of the USGS.

1) Both air-permeability testing and instrumentation of NRG-6 and NRG-7a have been delayed 3 to 6 months because of delays in drilling and necessary rework of these holes to prepare them for testing and instrumentation. 2) Geophone instrumentation of UZ-16 and the vertical seismic profiling production survey was delayed about 3.5 months due to the unavailability of a drilling/support crew. Time required for RSN to award a VSP data-acquisition contract has the potential to delay the production survey by another 3 months.

3) Tasks scheduled for UZ-14 are behind schedule 3 to 10 months because of the delay in completion of drilling of USW UZ-14 due to the perched water encountered therein. UZ-14 tasks behind schedule include geophysical logging, preliminary hydrogeologic analysis and fracture logging, gas sampling, preparation of data report, gas-phase testing, extraction and analysis of pore water, review of gas and water-vapor data, and air-permeability testing.

Impact:

1) The delay in instrumentation of NRG-6 will reduce the pre-TBM-excavation monitoring period for this borehole by about 5 months.

2) Delay of VSP survey of UZ-16 is acceptable because no nearterm, high-priority YMP initiatives are impacted.

3) Although the overall YMP site-characterization schedule is impacted by delays at UZ-14, the delays are acceptable because no near-term, high-priority YMP initiatives are impacted.

Corrective Action:

1) USGS and DOE staff are working hard to maximize the scope duration of pneumatic-pathways monitoring prior to and excavation of the ESF north ramp by the TBM. To support this effort, USGS has agreed to change the priority order of borehole instrumentation so that two other boreholes can be addition to instrumented in the near term in NRG-6. Accordingly, NRG-7a will be instrumented instead of UZ-7, and SD-9 will be instrumented instead of SD-12. Individual task titles and work scopes have been revised in PACS to reflect these critical shifts in borehole-instrumentation priorities. In addition, because of continuing access problems in hole NRG-6, air-permeability testing of NRG-7a will be performed first, and was started during July.

2) USGS will continue to work closely with RSN staff to minimize the delay in award of the VSP data-acquisition contract.

3) Most remaining work in UZ-14 has been put on hold until FY 95 in order to support DOE's initiative to obtain pre-ESFnorth-ramp-construction data from NRG and SD boreholes. Variance At Complete:

Not Applicable

P&S ACCOUNT MANAGER

TPO

DATE

DATE

Yucca Mountain Site Characterization Project Variance Analysis Report Status Thru: August 31, 1994

PARTICIPANT: USGS PEM: PATTERSON

WBS: 1.2.3.3.1.2.4

WBS TITLE: Percolation in the Unsaturated Zone - ESF Study

P&S ACCOUNT: OG33124

		FY	1994 Cun	nulative	to Dat	e				FY 1	1994 at (Completi	on	
BCWS	BCWP	ACWP	SV	\$V%	_SPI_	<u></u> CV	CV%	CPI	BAC	EAC	VAC	VAC%	_IEAC	ICP1
1657	1329	1286	-328	-19.8	80.2	43.0	3.2	103.3	2103	1791	312	14.8	2036	153.3

Analysis

Cumulative Cost Variance:

Not Applicable

Cumulative Schedule Variance:

Cause:

Schedule variance is due to 1) 2-month delay in the conduct of single-hole air-permeability tests in the first Radial Boreholes alcove because of a drill rig blocking access to the boreholes, unavailability of required power and compressed air, lack of access to the alcove because of TBM construction, and temporary disconnection of the alcove ventilation system; 2) 2-month delay in design, construction, and testing of anisotropy borehole packer system, and 3) 7-month delay in extraction of pore water from ESF drill cores for the Hydrochemistry test because of delay in drilling of the radial boreholes and unavailability of equipment to squeeze cores; and 3) delay in procurement of capital equipment (highpressure cell) for the prototype Intact Fracture test.

Impact:

ESF Radial Boreholes and Hydrochemistry tests are running behind schedule, but the delays are consistent with overall delays in the ESF schedule. The delays described are not controllable by the USGS.

Corrective Action:

Communicate problems to the ESF Testing Coordinator and request assistance with resolution.

Variance at Complete:

Cause:

Variance results from 1) yet to be billed charges for hydrochemical analyses from flow experiments conducted for the prototype intact fracture and percolation tests; 2) the cancellation of award of a contract to the U.S. Bureau of Mines for installation of pressure cells for the excavation effects test; and 3) unspent funds budgeted for chemical analysis of samples as part of the perched water and hydrochemistry tests.

Impact:

This P&S account probably will be underspent by about \$250K at the end of FY 94. Major sources of the underrun include 1) delay to FY 95 of the award of a contract (\$165 K) to the U.S. Bureau of Mines for installation of pressure cells for the Excavation Effects test and 2) unspent funds budgeted for equipment and chemical analysis of samples for the Perched Water and Hydrochemistry tests (\$85K).

Corrective Action:

USGS already has identified potential FY 94 underrun to the YMSCO. Some funds already have been reprogrammed to other high-priority needs per direction from YMSCO.

P&S ACCOUNT MANAGER

TPO

DATE

DATE

Yucca Mountain Site Characterization Project Variance Analysis Report Status Thru: August 31, 1994

PARTICIPANT: USGS PEM: PATTERSON WBS: <u>1.2.3.3.1.3.3</u>

WBS TITLE: Saturated Zone Hydro. Sys. Synthesis and Modeling

P&S ACCOUNT: OG33133

FY 1994 Cumulative to Date									FY 1994 at Completion						
BCWS	BCWP	ACWP		SV%SF	L CV	CV%	CPI	BAC	EAC	VAC	VAC%	_IEAC_	ICPI		
200	216	74	16	8.0 108	3.0 142	65.7	291.9	225	107	118	52.4	77	27.3		

Analysis

Cumulative Cost Variance:

Cause:

The positive cost variance (indicating an underspent condition) is because the work for the Fracture-Network Modeling summary account is being accomplished by a former USGS employee on disability retirement who is continuing to work part time as a volunteer. This is why the summary account has accrued no costs since November 1993 and yet remains only slightly behind schedule.

r

Impact:

Budgeted funds are not being spent at the rate originally anticipated.

Corrective Action: See "variance at completion."

Cumulative Schedule Variance:

Not Applicable.

Variance At Complete:

Cause:

See "cumulative cost variance."

Impact:

The P&S account probably will underrun by about \$120 K by the end of FY 94 because no additional staff will be brought on board until FY 95. There are no programmatic impacts because work is still on schedule. Corrective Action:

Some of the unspent funds are being reserved to support analytical-element modeling analysis of boundary conditions for a site-scale saturated-zone flow model. The remaining unspent funds will be made available for reprogramming to other high-priority YMP work.

P&S ACCOUNT MANAGER

DATE

TPO

DATE

Yucca Mountain Site Characterization Project Variance Analysis Report Status Thru: August 31, 1994

PARTICIPANT: USGSPEM: SPENCEWBS: 1.2.11.3.1WBS TITLE:Quality Assurance Verification - Audits

P&S ACCOUNT: OGB31

	ry 200/ purulative to Date							FY 1994 at Completion						
BCWS	BCWP	ACWP	SV	SV%	SPI	<u></u>	CV%	CPI	BAC	EAC	VAC	_VAC%_	_1EAC_	ICPI
586	584	5 659	0	0.0	100.0	-73	-12.5	88.9	640	707	. -67	-10.5	720 1	12.5

Analysis

Cumulative Cost Variance:

Cumulative Schedule Variance:

Variance At Complete:

Cause:

The projected variance at completion is primarily due to increased travel costs associated with both vendor audits and audits of USGS field activities. In addition, the budget reflected a planned decrease in contractor overhead costs which was to occur in June as a result of relocating personnel. The planned relocation did not occur until September.

Impact:

This P&S account will overrun the planned budget. However, this will be balanced by underruns in 1.2.11.1 and 1.2.11.2 resulting from decreased travel costs in these accounts. Also, money was reserved in these accounts to pay costs of moving QA offices due to a mandatory relocation of USGS offices. These costs were less than anticipated.

Corrective Action:

None required. The USGS will not overrun the total Quality Assurrance budget. All projected overruns will be offset by underruns.

DATE