


**CALVERT CLIFFS NUCLEAR POWER PLANT UNITS 1 & 2  
STEAM GENERATOR REPLACEMENT**

**REPLACEMENT STEAM GENERATOR  
PROJECT STATUS  
PRESENTATION TO THE NRC  
August 13, 2001**

Enclosure 2

***Calvert Cliffs Nuclear Power Plant, Inc.***



**Constellation**  
Nuclear

# Calvert Cliffs Nuclear Power Plant Attendees

<u>Name</u>	<u>Title</u>
B. C. Rudell-----	CCNPP Project Manager
W. C. Holston -----	CCNPP General Supervisor
M. T. Finley -----	CCNPP Principal Engineer
C. J. Ludlow -----	CCNPP Principal Engineer
T. L. Konerth -----	CCNPP Project Engineer
J. C. Kilpatrick -----	CCNPP Senior Engineer
G. Tesfaye -----	CCNPP Senior Engineer
K. J. Connell -----	SGT RSG Engineering Manager
M. D. Ceraldi -----	SGT Lead Licensing Engineer
M. B. Baker -----	FRA ANP, Inc. Sr. Licensing Engineer
J. C. Millman -----	BWC Senior Project Engineer
S. M. Fluit -----	BWC Design Engineer




# Meeting Objectives

- ❖ **Update Fabrication Status**
- ❖ **Update Engineering/Construction Status**
- ❖ **Update of Safety Analysis and Licensing Status**
- ❖ **GL 96-06 Considerations**

# Agenda

❖ Introduction	B. C. Rudell
❖ Fabrication Status	T. L. Konerth
❖ Eng. / Con. Status	T. L. Konerth
❖ RSG Safety Analysis	M. T. Finley
❖ GL 96-06 Considerations	C. J. Ludlow
❖ Licensing Status	G. Tesfaye
❖ Open Discussion	All Attendees
❖ Closing Remarks	B. C. Rudell


# Functional Relationships



## **RSG Fabrication Status**

- ❖ **NG1 - Final Preparation for Shipment**
- ❖ **NG2 - Final Preparation for Shipment**
- ❖ **NG3 - Installation of Tubing**
- ❖ **NG4 - Installation of Shroud**


# NG1 - Preparation for Shipment



*NRC Presentation August 13, 2001, Slide 7*



## NG2 - Preparation for Shipment





*NRC Presentation August 13, 2001, Slide 8*







## NG3 - Installation of Tubing




**Constellation**  
Nuclear

## NG4 - Installation of Shroud



**Constellation**  
Nuclear

## Feed Water Header



*NRC Presentation August 13, 2001, Slide 11*



# Engineering Status

❖ Unit 1 Engineering Service Package Supplements Completed	28 28
❖ Unit 2 Engineering Service Package Supplements Completed	28 5
❖ Common Engineering Service Package Supplements Completed	6 5

## Construction Status


- ❖ Temporary warehouse construction August 2001
- ❖ OSGSF completion October 2001
- ❖ RUBB Buildings August 2001
- ❖ Unit 1 RSGs arrive September 2001
- ❖ Unit 2 RSGs arrive August 2002

# RSG Safety Analysis

## ❖ Background

- RSG designed similar to OSG
- Most significant design/operating changes:
  - RSG tubing Alloy 690 with reduced wall thickness
  - UA 4% above zero plugged tube UA for OSG
  - Secondary steam pressure increases 50 psi (25 psi above current safety analysis assumption)
  - RCS flow increases (back to zero plugged tube value)
  - Integral flow restrictor (1.9 ft<sup>2</sup>) installed
- Primary and secondary inventory very similar by design

# RSG Safety Analysis 10CFR50.59 Scope



# RSG Safety Analysis

## ❖ Review Process

- Review each accident and identify:
  - the acceptance criteria
  - the critical parameters that affect the approach to the acceptance criteria
- Compare the OSG and RSG characteristics
- Could use of the RSG adversely affect the approach to an acceptance criterion?
  - No. . . UFSAR remains bounding
  - Yes. . . Additional Evaluation or analysis required
- Are all acceptance criteria met?
  - Yes. . . Document Evaluation or analysis in UFSAR
  - No. . . NRC prior approval required
- All documents reviewed / approved by SGT & CCNPP





## Calvert Cliffs Nuclear Power Plant Steam Generator Replacement Project

**Calvert Cliffs RSG Safety Analysis Matrix**

Accident	UFSAR Chapter	Effect of RSG	Disposition
CEA Withdrawal	14.2	<ul style="list-style-type: none"> <li>• UA ↑ beneficial</li> <li>• RCS flow ↑ beneficial</li> <li>• Core physics unaffected</li> </ul>	Evaluation
Boron Dilution	14.3	<ul style="list-style-type: none"> <li>• RCS inventory very similar</li> <li>• Boron worth unaffected</li> </ul>	Evaluation
Excessive Load	14.4	<ul style="list-style-type: none"> <li>• Steam flow increase is less than 3%</li> <li>• Steam flow remains less than analysis of record since 5% margin was available</li> <li>• RCS flow ↑ beneficial</li> </ul>	Evaluation
Loss of Load	14.5	<ul style="list-style-type: none"> <li>• UA ↑ beneficial for primary pressure, adverse for secondary pressure</li> <li>• Analysis for peak secondary pressure performed</li> <li>• RSG design pressure ↑ 15 psi</li> <li>• Result is less than 110% of design pressure</li> </ul>	Analysis
Loss of Feedwater Flow	14.6	<ul style="list-style-type: none"> <li>• Secondary inventory very similar</li> <li>• Decay and sensible heat very similar</li> <li>• Significant margin in analysis of record low level trip</li> </ul>	Evaluation
Excess Feedwater Heat Removal	14.7	<ul style="list-style-type: none"> <li>• Feedwater conditions unaffected</li> <li>• RCS flow ↑ beneficial</li> </ul>	Evaluation
RCS Depressurization	14.8	<ul style="list-style-type: none"> <li>• PORV and pressurizer unaffected</li> <li>• RCS flow ↑ beneficial</li> </ul>	Evaluation
Loss of Coolant Flow	14.9	<ul style="list-style-type: none"> <li>• RCP coastdown less rapid with fewer plugged tubes</li> <li>• RCS flow ↑ beneficial</li> </ul>	Evaluation
Loss of AC Power	14.10	<ul style="list-style-type: none"> <li>• Decay and sensible heat very similar</li> <li>• Secondary inventory very similar</li> </ul>	Evaluation
CEA Drop	14.11	<ul style="list-style-type: none"> <li>• Core physics unaffected</li> <li>• RCS flow ↑ beneficial</li> </ul>	Evaluation
Asymmetric SG	14.12	<ul style="list-style-type: none"> <li>• UA ↑ has small effect on core temperature tilt</li> <li>• RCS flow ↑ beneficial</li> </ul>	Evaluation
CEA Ejection	14.13	<ul style="list-style-type: none"> <li>• Core physics unaffected</li> <li>• RCS flow ↑ beneficial</li> </ul>	Evaluation
SLB – IC	14.14	<ul style="list-style-type: none"> <li>• Integral flow restrictor beneficial (break area ↓)</li> <li>• Secondary inventory very similar</li> </ul>	Evaluation
SLB – OC	14.14	<ul style="list-style-type: none"> <li>• UA ↑ and secondary pressure increase adverse</li> <li>• Significant margin in break size in analysis of record</li> <li>• RCS flow ↑ beneficial</li> <li>• Secondary inventory very similar – dose unaffected</li> </ul>	Analysis
SGTR	14.15	<ul style="list-style-type: none"> <li>• Tube ID ↑ is adverse</li> <li>• Shortest tube length ↑ is beneficial</li> <li>• Secondary pressure ↑ is beneficial</li> <li>• Ruptured tube flow is bounded</li> <li>• Adequate overflow volume</li> </ul>	Evaluation
Seized Rotor	14.16	<ul style="list-style-type: none"> <li>• RCS flow distribution and step change unaffected</li> <li>• RCS flow ↑ beneficial</li> <li>• UA ↑ beneficial</li> </ul>	Evaluation
LOCA	14.17	<ul style="list-style-type: none"> <li>• Primary inventory very similar</li> <li>• UA ↑ is beneficial</li> <li>• Decreased tube plugging is beneficial</li> </ul>	Evaluation
Fuel Handling Inc.	14.18	<ul style="list-style-type: none"> <li>• Unaffected</li> </ul>	Evaluation
Turb. Overspeed	14.19	<ul style="list-style-type: none"> <li>• Unaffected</li> </ul>	Evaluation
Containment Resp. – LOCA	14.20	<ul style="list-style-type: none"> <li>• Primary inventory very similar</li> <li>• RCS flow ↑ beneficial since Tave ↓</li> </ul>	Evaluation
Containment Resp. – MSLB	14.20	<ul style="list-style-type: none"> <li>• Smaller break with dry steam adverse</li> <li>• Peak pressure less than design</li> <li>• Temperature spike short with redundant spray</li> </ul>	Analysis
Hydrogen Accum.	14.21	<ul style="list-style-type: none"> <li>• Unaffected</li> </ul>	Evaluation
Waste Gas Inc.	14.22	<ul style="list-style-type: none"> <li>• Primary inventory very similar</li> </ul>	Evaluation
Waste Evap. Inc.	14.23	<ul style="list-style-type: none"> <li>• Unaffected</li> </ul>	Evaluation
MHA	14.24	<ul style="list-style-type: none"> <li>• Unaffected</li> </ul>	Evaluation
Excess Charging	14.25	<ul style="list-style-type: none"> <li>• Pressurizer and charging pumps unaffected</li> <li>• Primary inventory very similar</li> </ul>	Evaluation
Feedline Break	14.26	<ul style="list-style-type: none"> <li>• Secondary inventory very similar</li> <li>• UA ↑ is beneficial</li> <li>• Significant margin in break uncover assumption in analysis of record</li> </ul>	Evaluation

# RSG Safety Analysis

## ❖ EVENTS ANALYZED

- Loss of Load
- MSLB Outside Containment (Pre-trip)
- MSLB Containment Response

# RSG Safety Analysis

## ❖ Loss of Load

- Increased UA beneficial for primary pressure, adverse for secondary pressure
- Analysis required for maximum secondary pressure case
- RSG design pressure is 15 psi greater
- Result of analysis is peak secondary pressure is less than 110% of design pressure

# RSG Safety Analysis

## ❖ MSLB Outside Containment (Pre-trip)

- Increased UA and higher secondary pressure are more adverse
- Increased RCS flow is beneficial
- Comparative analysis of peak power was performed
- Peak power increases slightly for same break
- Significant margin in analysis of record break size
- Secondary inventory is similar so dose is unaffected

# RSG Safety Analysis

## ❖ MSLB Containment Response

- Integral flow restrictor reduces break size and causes dry steam blowdown
- Current licensing basis is 20% moisture carryover
- Reanalysis performed with zero moisture carryover
- Peak pressure less than design
- Temperature spike short with redundant spray
- No issues for NRC prior approval identified

# RSG Safety Analysis


## ❖ Containment Integrity

- Peak pressure below LOCA pressure.
- Containment wall stays below design temperature.

# RSG Safety Analysis

## ❖ Equipment Qualification (10 CFR 50.49)

- Temperature spike (app. 400 F) of short duration (Approximately 2 min.)
- Redundant sprays initiate at approximately 65 seconds.
- Layer of condensate remains on all components.
  - ➔ Saturation temperature increases above surface temperature in less than 5 seconds, forming a layer of condensate on equipment
  - ➔ All EQ equipment is located in areas of low velocity or in the path of cool flow (w/e of Iodine Removal Unit). Therefore, a layer of condensate will remain on equipment.
  - ➔ Only 8 percent of condensate is revaporized.
- Due to layer of condensate, surface temperatures remain below dew point temperature.
- Peak Pressure is 46.6 psig (partial pressure 41.1 psia). Peak temperature is 269 F.
- Method of evaluation is consistent with NUREG 0588
- LOCA continues to govern EQ envelope.
- Existing EQ profile remains bounding.



**Constellation**  
Nuclear

# RSG Safety Analysis

## ❖ “... DEPARTURE FROM A METHOD OF EVALUATION DESCRIBED IN THE UFSAR...?”

- Concerning RELAP5/MOD2 B&W
  - No, per NEI 96-07 (4.3.8) code has been reviewed by NRC and approved for use on all plants with recirculating steam generators.
- Concerning CONTEMPT
  - No, NUREG 0588 calls out “CONTEMPT-LT or equivalent” and CONTEMPT is equivalent to CONTEMPT-LT
  - No, per NEI 96-07 (4.3.8) benchmark showed results that are “...essentially the same as, or more conservative than...” those produced by COPATTA (an approved code).



# GL 96-06 Considerations

## ❖ Concerns

- Overpressurization
- Two-phase flow
- Waterhammer

# GL 96-06 Considerations

## ❖ Where We Are Today

- Overpressurization - meets full design
- Two-phase flow - meets full design
- Waterhammer - Operable for LOOP/LOCA
  - ~15 seconds to boil higher elevation CAC's
  - CAC completely voided
  - Final waterhammer evaluation pending NRC approval of EPRI TBR (TR-113594)/UM (TR-113954)

# GL 96-06 Considerations

## ❖ Re-evaluation Required

- Higher delta T and superheated condition impacts heat transfer:
  - Re-Evaluate pressure in fluid filled isolated lines
  - Re-Evaluate two phase flow under MSLB
  - Re-Evaluate waterhammer under LOOP/MSLB

# GL 96-06 Considerations

## ❖ Waterhammer Analysis

- Use EPRI technical guidance in TBR/UM
- Waiting for NRC to endorse TBR/UM
- 12 months to complete Waterhammer analysis using TBR/UM
- Fuel cycle to implement any modifications

# GL 96-06 Considerations

## ❖ 2002 Outage Startup

- Meet full design for overpressurization
- Meet full design for two-phase flow
- Revised operability for SRW waterhammer
  - Based upon TBR/UN guidance

# Licensing Status

- ❖ Draft Licensing Report July 1999
- ❖ Licensing Report May 2000
- ❖ RSG 50.90 Submittal Dec 20, 2000
- ❖ RSG 50.59 Evaluation Sep 2001
- ❖ Updated Licensing Report (Unit 1) April 2002
- ❖ Updated Licensing Report (Unit 2) April 2003



# Licensing Status

## ❖ Activities Requiring Prior NRC Review and Approval

- Technical Specification Revisions (Pending)
- ASME Code Relief Requests (One more request scheduled to be submitted by mid September)
- Exemption Request from the Requirements of 10 CFR 50, Appendix J for Containment Leakage Rate Testing (Scheduled to be submitted by end of Oct.)
- No other items requiring NRC review are anticipated

# CCNPP-NRC Meeting Schedule

- ❖ Project overview meeting (July 29, 1998) ✓
- ❖ SG Fabrication QA/QC review and project status meeting (April 28, 1999) ✓
- ❖ Replacement SG safety analysis review meeting (November 15, 1999) ✓
- ❖ Replacement SG safety analysis review meeting (November 1, 2000) ✓
- ❖ Project Update Meeting (August 13, 2001) ✓
- ❖ Pre-installation meeting Unit 1 (Winter 2002)
- ❖ Post installation meeting Unit 1 (Fall 2002)
- ❖ Pre-installation meeting Unit 2 (Winter 2003)
- ❖ Post Installation meeting Unit 2 (Fall 2003)
- ❖ Other meetings as needed

