

MOX REVIEW SCHEDULE
(Last updated - 5/25/01 (4:00pm))

Reactor-related work shown in *italics*/NMSS work shown in **bold**
MOX FFF = MOX fuel fabrication facility
LTA = LA = lead test assembly
C = complete

DATE	ACTION
6/22/00C	(NMSS) DCS submits Quality Assurance Plan
12/19/00C	(NMSS) DCS submits MOX FFF environmental report
2/28/01C	(NMSS) DCS submits MOX application for construction authorization
3/07/01C	(NMSS) NRC issues notice of intent(NOI) for EIS scoping meetgs
3/28/01C	(NMSS) NRC completes acceptance review of application
4/12/01C	(NMSS) NRC issues Notice of Opportunity for Public Hearing
4/17/01- 4/18/01C	(NMSS) Conduct EIS scoping mtgs for MOX FFF (N Augusta, SC; Savannah, GA)
5/08/01C	(NMSS) Conduct EIS scoping mtg for MOX FFF (Charlotte, NC)
6/13/01	(NMSS) Complete technical review of MOX FFF Environmental Report/issue RAI
6/18/01	(NMSS) Issue RAI on QA Program Plan for Construction
6/29/01	(NMSS) Issue RAI re. construction of MOX FFF (allow 60 days to respond)
7/12/01	(NMSS) DCS responds to Environmental Report RAI
7/18/01	(NMSS) DCS responds to QA Program Plan for Construction RAI
7/31/01	(NMSS) Issue EIS scoping summary report
8/17/01	(NMSS) Issue draft SER on QA Program Plan for Construction
8/31/01	(NMSS) DCS responds to construction RAI #1
10/01/01	(NMSS) Issue final SER on QA Program Plan for Construction
10/30/01	(NMSS) Issue RAI #2 re construction of MOX FFF (allow 45 days to respond) (if necessary)
12/15/01	(NMSS) DCS responds to construction RAI #2 (If necessary)
2/28/02	(NMSS) Issue draft MOX FFF EIS for public comment
3/18/02-3/22/02	(NMSS) Conduct EIS public meetings for MOX FFF

4/30/02	(NMSS) EIS public comment period ends for MOX FFF
4/30/02	(NMSS) Issue draft SER for construction of MOX FFF
7/31/02	(NMSS) DCS submits license application for operation of MOX FFF
8/30/02	(NMSS) NRC completes acceptance review of license application
9/30/02	(NMSS) Issue final EIS for MOX FFF
9/30/02	(NMSS) Issue final SER for construction of MOX FFF
10/31/02	(NMSS) Issue FRN opportunity for hearing for operation of MOX FFF
10/31/02	(NMSS) Public hearings begin on construction of MOX FFF
10/31/02	(NMSS) Issue ROD for MOX FFF
10/31/02	(NMSS) Issue licensing decision on Construction Authorization Request for MOX FFF
11/29/02	(NMSS) Issue RAI operating license for MOX FFF
2/29/04	(NMSS) Issue draft SER for operating license of MOX FFF
7/31/04	(NMSS) Issue final SER for operating license of MOX FFF
8/31/04	(NMSS) Issue licensing decision on operation license
10/31/04	(NMSS) Public hearings on operation of MOX FFF begin
3/31/05	(NMSS) DCS cold start-up of MOX FFF (if authorized)
11/30/05	(NMSS) DCS hot start-up of MOX FFF (if authorized)