

**Appendix I.1 - Funding (Stretch Case)**

**Budget Authority in Escalated Dollars**

<u>Project Title</u>	<u>FY99</u>	<u>FY00</u>	<u>FY01</u>	<u>FY02</u>	<u>FY03</u>	<u>FY04</u>	<u>FY05</u>	<u>FY06</u>	<u>FY07</u>	<u>FY08</u>	<u>FY09</u>
<b>HL-01 H Tank Farm</b>											
H Tank Farm Operations	85,371	89,019	95,078	93,420	100,337	106,546	108,122	110,347	113,327	113,980	117,057
LI: Replacement Evaporator	12,835	3,567	-	-	-	-	-	-	-	-	-
<b>HL-01 Total</b>	<b>98,205</b>	<b>92,586</b>	<b>95,078</b>	<b>93,420</b>	<b>100,337</b>	<b>106,546</b>	<b>108,122</b>	<b>110,347</b>	<b>113,327</b>	<b>113,980</b>	<b>117,057</b>
<b>HL-02 F Tank Farm</b>	<b>58,928</b>	<b>60,993</b>	<b>59,966</b>	<b>63,928</b>	<b>68,328</b>	<b>70,471</b>	<b>71,464</b>	<b>74,184</b>	<b>76,187</b>	<b>73,509</b>	<b>75,493</b>
<b>HL-03 Waste Removal &amp; Tank Closures</b>											
WR Ops w/ Demo Projects	1,108	3,824	3,169	3,311	3,552	3,673	-	-	4,038	4,059	4,168
WR: Tank Closure	124	350	16	3,113	4,745	1,653	-	-	8,712	8,757	391
<b>HL-03 Total</b>	<b>1,232</b>	<b>4,174</b>	<b>3,185</b>	<b>6,424</b>	<b>8,297</b>	<b>5,326</b>	<b>-</b>	<b>-</b>	<b>12,750</b>	<b>12,816</b>	<b>4,559</b>
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>	<b>53,328</b>	<b>52,037</b>	<b>50,722</b>	<b>56,097</b>	<b>62,734</b>	<b>66,549</b>	<b>70,173</b>	<b>69,739</b>	<b>71,622</b>	<b>72,071</b>	<b>74,017</b>
<b>HL-05 Vitrification</b>											
Vitrification Ops	127,626	116,698	111,727	126,400	132,185	133,344	141,166	146,986	145,944	150,235	155,255
Failed Equip. Storage Vaults	-	-	1,143	-	-	-	-	-	-	-	-
<b>HL-05 Total</b>	<b>127,626</b>	<b>116,698</b>	<b>112,870</b>	<b>126,400</b>	<b>132,185</b>	<b>133,344</b>	<b>141,166</b>	<b>146,986</b>	<b>145,944</b>	<b>150,235</b>	<b>155,255</b>
<b>HL-06 Glass Waste Storage</b>	<b>436</b>	<b>603</b>	<b>684</b>	<b>712</b>	<b>2,056</b>	<b>2,078</b>	<b>1,472</b>	<b>839</b>	<b>5,941</b>	<b>16,421</b>	<b>24,851</b>
<b>HL-13 Salt Disposition</b>											
Salt Disposition Ops	15,620	10,175	17,543	4,982	-	-	-	-	-	-	-
LI: Salt Alternative	-	-	-	29,465	84,345	135,123	150,278	150,768	150,895	143,752	98,761
<b>HL-13 Total</b>	<b>15,620</b>	<b>10,175</b>	<b>17,543</b>	<b>34,447</b>	<b>84,345</b>	<b>135,123</b>	<b>150,278</b>	<b>150,768</b>	<b>150,895</b>	<b>143,752</b>	<b>98,761</b>
<b>HL-09 LI: Tk Fm Services Upgrade I</b>	<b>1,632</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>HL-10 LI: Storm Water Upgrades</b>	<b>2,508</b>	<b>3,533</b>	<b>138,3381</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>HL-11 LI: Tk Fm Services Upgrade II</b>	<b>838</b>	<b>2,141</b>	<b>10,455</b>	<b>6,303</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>HL-12 LI: Waste Removal</b>											
LI: WR from Tanks	24,739	21,796	23,046	25,458	3,688	11,196	12,300	1,827	33,060	46,395	78,879
LI: Vit Upgrades	12	653	616	-	-	-	7,063	7,276	14,945	15,255	15,667
LI: Pipe, Evaps & Infrastructure	-	-	-	993	5,995	15,870	12,536	-	-	-	-
<b>HL-12 Total</b>	<b>24,751</b>	<b>22,449</b>	<b>23,662</b>	<b>26,452</b>	<b>9,683</b>	<b>27,066</b>	<b>31,899</b>	<b>9,103</b>	<b>48,005</b>	<b>61,651</b>	<b>94,546</b>
<b>FA-24 Facility Decontamination/Decommissioning</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>HLW TOTAL</b>	<b>385,103</b>	<b>365,388</b>	<b>374,304</b>	<b>414,182</b>	<b>467,965</b>	<b>546,502</b>	<b>574,574</b>	<b>561,967</b>	<b>624,670</b>	<b>644,434</b>	<b>644,540</b>
<b>HLW w/o Salt Total</b>	<b>369,483</b>	<b>355,213</b>	<b>356,760</b>	<b>379,735</b>	<b>383,619</b>	<b>411,379</b>	<b>424,296</b>	<b>411,199</b>	<b>473,775</b>	<b>500,682</b>	<b>545,779</b>
<b>Solid Waste Facilities</b>											
ETF	16,510	15,098	16,115	17,302	18,705	20,455	22,088	23,838	20,579	23,997	20,586
SS	1,595	857	1,099	2,055	4,454	2,317	2,229	2,314	2,377	7,353	15,734
<b>SW TOTAL</b>	<b>18,105</b>	<b>15,955</b>	<b>17,214</b>	<b>19,356</b>	<b>23,159</b>	<b>22,772</b>	<b>24,317</b>	<b>26,152</b>	<b>22,956</b>	<b>31,351</b>	<b>36,321</b>
<b>Life Cycle Cost</b>	<b>403,208</b>	<b>381,344</b>	<b>391,518</b>	<b>433,538</b>	<b>491,123</b>	<b>569,274</b>	<b>598,891</b>	<b>588,119</b>	<b>647,626</b>	<b>675,785</b>	<b>680,861</b>

**Appendix I.1 - Funding (Stretch Case)**

**Budget Authority in Escalated Dollars**

<b>Project Title</b>	<b>FY10</b>	<b>FY11</b>	<b>FY12</b>	<b>FY13</b>	<b>FY14</b>	<b>FY15</b>	<b>FY16</b>	<b>FY17</b>	<b>FY18</b>	<b>FY19</b>	<b>FY20</b>
<b>HL-01 H Tank Farm</b>											
H Tank Farm Operations	119,449	121,885	125,176	126,890	130,316	132,077	130,807	134,339	132,865	133,522	130,107
LI: Replacement Evaporator	-	-	-	-	-	-	-	-	-	-	-
<b>HL-01 Total</b>	<b>119,449</b>	<b>121,885</b>	<b>125,176</b>	<b>126,890</b>	<b>130,316</b>	<b>132,077</b>	<b>130,807</b>	<b>134,339</b>	<b>132,865</b>	<b>133,522</b>	<b>130,107</b>
<b>HL-02 F Tank Farm</b>	<b>77,532</b>	<b>79,625</b>	<b>81,775</b>	<b>83,983</b>	<b>85,395</b>	<b>83,308</b>	<b>83,179</b>	<b>74,895</b>	<b>75,360</b>	<b>77,395</b>	<b>76,200</b>
<b>HL-03 Waste Removal &amp; Tank Closures</b>											
WR Ops w/ Demo Projects	13,689	25,357	23,265	13,911	14,287	14,673	15,069	15,476	5,298	5,441	5,588
WR: Tank Closure	16,677	1,262	10,845	11,870	53,794	68,725	33,204	56,055	25,896	52,498	73,618
<b>HL-03 Total</b>	<b>30,366</b>	<b>26,619</b>	<b>34,109</b>	<b>25,781</b>	<b>68,081</b>	<b>83,398</b>	<b>48,273</b>	<b>71,530</b>	<b>31,194</b>	<b>57,938</b>	<b>79,205</b>
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>	<b>76,015</b>	<b>68,871</b>	<b>70,731</b>	<b>72,640</b>	<b>74,602</b>	<b>76,616</b>	<b>78,685</b>	<b>80,809</b>	<b>82,991</b>	<b>85,232</b>	<b>87,533</b>
<b>HL-05 Vitrification</b>											
Vitrification Ops	160,620	160,312	168,042	175,531	172,995	182,082	189,295	193,042	193,907	202,727	215,510
Failed Equip. Storage Vaults	-	-	-	-	-	-	-	-	-	-	-
<b>HL-05 Total</b>	<b>160,620</b>	<b>160,312</b>	<b>168,042</b>	<b>175,531</b>	<b>172,995</b>	<b>182,082</b>	<b>189,295</b>	<b>193,042</b>	<b>193,907</b>	<b>202,727</b>	<b>215,510</b>
<b>HL-06 Glass Waste Storage</b>	<b>10,030</b>	<b>1,876</b>	<b>1,927</b>	<b>7,844</b>	<b>8,101</b>	<b>8,366</b>	<b>8,640</b>	<b>8,923</b>	<b>9,216</b>	<b>9,518</b>	<b>9,830</b>
<b>HL-13 Salt Disposition</b>											
Salt Disposition Ops	45,821	79,791	84,288	86,322	80,006	82,458	83,648	97,864	101,945	104,750	108,222
LI: Salt Alternative	57,843	-	-	-	-	45,370	62,127	47,853	-	-	-
<b>HL-13 Total</b>	<b>103,664</b>	<b>79,791</b>	<b>84,288</b>	<b>86,322</b>	<b>80,006</b>	<b>127,829</b>	<b>145,775</b>	<b>145,718</b>	<b>101,945</b>	<b>104,750</b>	<b>108,222</b>
<b>HL-09 LI: Tk Fm Services Upgrade I</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-10 LI: Storm Water Upgrades</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-11 LI: Tk Fm Services Upgrade II</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 LI: Waste Removal</b>											
LI: WR from Tanks	79,058	87,912	69,532	71,273	88,983	73,598	87,587	99,917	83,321	71,891	37,161
LI: Vit Upgrades	28,158	18,590	12,728	19,608	20,137	20,681	14,160	14,542	-	-	-
LI: Pipe, Evaps & Infrastructure	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 Total</b>	<b>107,216</b>	<b>106,502</b>	<b>82,260</b>	<b>90,881</b>	<b>109,120</b>	<b>94,278</b>	<b>101,746</b>	<b>114,459</b>	<b>83,321</b>	<b>71,891</b>	<b>37,161</b>
<b>FA-24 Facility Decontamination/Decommissioning</b>	-	-	-	-	-	43,183	36,285	-	-	-	-
<b>HLW TOTAL</b>	<b>684,891</b>	<b>645,482</b>	<b>648,307</b>	<b>669,872</b>	<b>728,616</b>	<b>831,137</b>	<b>822,685</b>	<b>823,716</b>	<b>710,799</b>	<b>742,974</b>	<b>743,768</b>
<b>HLW w/o Salt Total</b>	<b>581,228</b>	<b>565,690</b>	<b>564,019</b>	<b>583,550</b>	<b>648,611</b>	<b>703,308</b>	<b>676,910</b>	<b>677,998</b>	<b>608,854</b>	<b>638,224</b>	<b>635,546</b>
<b>Solid Waste Facilities</b>											
ETF	21,843	21,875	25,438	32,919	25,062	25,243	30,249	25,667	32,191	27,072	28,746
SS	24,306	35,875	53,592	42,606	39,905	55,953	56,416	52,257	61,883	62,422	69,203
<b>SW TOTAL</b>	<b>46,150</b>	<b>57,751</b>	<b>79,030</b>	<b>75,525</b>	<b>64,967</b>	<b>81,196</b>	<b>86,664</b>	<b>77,924</b>	<b>94,074</b>	<b>89,494</b>	<b>97,949</b>
<b>Life Cycle Cost</b>	<b>731,041</b>	<b>703,232</b>	<b>727,337</b>	<b>745,397</b>	<b>793,584</b>	<b>912,333</b>	<b>909,350</b>	<b>901,640</b>	<b>804,873</b>	<b>832,468</b>	<b>841,717</b>

**Appendix I.1 - Funding (Stretch Case)**

**Budget Authority in Escalated Dollars**

<u>Project Title</u>	<u>FY21</u>	<u>FY22</u>	<u>FY23</u>	<u>FY24</u>	<u>FY25</u>	<u>FY26</u>	<u>FY27</u>	<u>FY28</u>	<u>FY29</u>	<u>FY30</u>	<u>FY31</u>
<b>HL-01 H Tank Farm</b>											
H Tank Farm Operations	131,934	135,496	135,599	137,435	135,521	77,245	79,331	54,085	-	-	-
LI: Replacement Evaporator	-	-	-	-	-	-	-	-	-	-	-
<b>HL-01 Total</b>	<b>131,934</b>	<b>135,496</b>	<b>135,599</b>	<b>137,435</b>	<b>135,521</b>	<b>77,245</b>	<b>79,331</b>	<b>54,085</b>	-	-	-
<b>HL-02 F Tank Farm</b>	<b>49,586</b>	<b>28,415</b>	-	-	-	-	-	-	-	-	-
<b>HL-03 Waste Removal &amp; Tank Closures</b>											
WR Ops w/ Demo Projects	5,739	-	-	-	-	-	-	-	-	-	-
WR: Tank Closure	56,324	33,610	28,025	39,253	79,511	75,545	31,596	37,813	1,622	-	-
<b>HL-03 Total</b>	<b>62,063</b>	<b>33,610</b>	<b>28,025</b>	<b>39,253</b>	<b>79,511</b>	<b>75,545</b>	<b>31,596</b>	<b>37,813</b>	<b>1,622</b>	-	-
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>	<b>89,896</b>	<b>92,323</b>	<b>47,408</b>	<b>48,688</b>	<b>50,003</b>	<b>51,353</b>	<b>7,911</b>	-	-	-	-
<b>HL-05 Vitrification</b>											
Vitrification Ops	210,093	219,342	227,868	226,638	223,911	226,014	34,258	-	-	-	-
Failed Equip. Storage Vaults	-	-	-	-	-	-	-	-	-	-	-
<b>HL-05 Total</b>	<b>210,093</b>	<b>219,342</b>	<b>227,868</b>	<b>226,638</b>	<b>223,911</b>	<b>226,014</b>	<b>34,258</b>	-	-	-	-
<b>HL-06 Glass Waste Storage</b>	<b>10,153</b>	<b>10,486</b>	<b>10,831</b>	<b>11,186</b>	<b>11,554</b>	<b>11,934</b>	<b>12,326</b>	<b>3,320</b>	<b>3,031</b>	<b>3,113</b>	<b>3,197</b>
<b>HL-13 Salt Disposition</b>											
Salt Disposition Ops	110,447	107,014	11,141	-	-	-	-	-	-	-	-
LI: Salt Alternative	-	-	-	-	-	-	-	-	-	-	-
<b>HL-13 Total</b>	<b>110,447</b>	<b>107,014</b>	<b>11,141</b>	-	-	-	-	-	-	-	-
<b>HL-09 LI: Tk Fm Services Upgrade I</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-10 LI: Storm Water Upgrades</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-11 LI: Tk Fm Services Upgrade II</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 LI: Waste Removal</b>											
LI: WR from Tanks	16,201	12,572	19,883	14,803	16,540	3,648	10,653	4,478	-	-	-
LI: Vit Upgrades	-	-	-	-	-	-	-	-	-	-	-
LI: Pipe, Evaps & Infrastructure	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 Total</b>	<b>16,201</b>	<b>12,572</b>	<b>19,883</b>	<b>14,803</b>	<b>16,540</b>	<b>3,648</b>	<b>10,653</b>	<b>4,478</b>	-	-	-
<b>FA-24 Facility Decontamination/Decommissioning</b>	-	-	-	-	-	-	<b>218,584</b>	<b>256,231</b>	-	-	-
<b>HLW TOTAL</b>	<b>680,374</b>	<b>639,259</b>	<b>480,754</b>	<b>478,003</b>	<b>517,040</b>	<b>445,739</b>	<b>394,660</b>	<b>355,928</b>	<b>4,653</b>	<b>3,113</b>	<b>3,197</b>
<b>HLW w/o Salt Total</b>	<b>569,926</b>	<b>532,245</b>	<b>469,613</b>	<b>478,003</b>	<b>517,040</b>	<b>445,739</b>	<b>394,660</b>	<b>355,928</b>	<b>4,653</b>	<b>3,113</b>	<b>3,197</b>
<b>Solid Waste Facilities</b>											
ETF	40,738	31,015	30,116	30,929	31,764	32,622	5,025	-	-	-	-
SS	46,219	30,205	7,016	7,205	7,400	7,601	4,970	528	-	-	-
<b>SW TOTAL</b>	<b>86,957</b>	<b>61,220</b>	<b>37,132</b>	<b>38,134</b>	<b>39,164</b>	<b>40,223</b>	<b>9,996</b>	<b>528</b>	-	-	-
<b>Life Cycle Cost</b>	<b>767,331</b>	<b>700,479</b>	<b>517,886</b>	<b>516,138</b>	<b>556,204</b>	<b>485,962</b>	<b>404,655</b>	<b>356,455</b>	<b>4,653</b>	<b>3,113</b>	<b>3,197</b>

**Appendix I.1 - Funding (Stretch Case)**

**Budget Authority in Escalated Dollars**

<u>Project Title</u>	<u>FY32</u>	<u>FY33</u>	<u>FY34</u>	<u>FY35</u>	<u>FY36</u>	<u>FY37</u>	<u>FY38</u>	<u>FY39</u>	<u>FY40</u>	<u>Cumulative FY99-End</u>
<b>HL-01 H Tank Farm</b>										3,436,682
H Tank Farm Operations	-	-	-	-	-	-	-	-	-	16,402
LI: Replacement Evaporator	-	-	-	-	-	-	-	-	-	3,453,083
<b>HL-01 Total</b>										1,710,098
<b>HL-02 F Tank Farm</b>										
<b>HL-03 Waste Removal &amp; Tank Closures</b>										188,693
WR Ops w/ Demo Projects	-	-	-	-	-	-	-	-	-	815,603
WR: Tank Closure	-	-	-	-	-	-	-	-	-	1,004,297
<b>HL-03 Total</b>										1,941,395
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>										
<b>HL-05 Vitrification</b>										4,869,753
Vitrification Ops	-	-	-	-	-	-	-	-	-	1,143
Failed Equip. Storage Vaults	-	-	-	-	-	-	-	-	-	4,870,896
<b>HL-05 Total</b>										260,383
<b>HL-06 Glass Waste Storage</b>	3,283	3,372	3,463	3,556	3,652	3,751	3,852	3,956		
<b>HL-13 Salt Disposition</b>										1,232,038
Salt Disposition Ops	-	-	-	-	-	-	-	-	-	1,156,583
LI: Salt Alternative	-	-	-	-	-	-	-	-	-	2,388,621
<b>HL-13 Total</b>										1,632
<b>HL-09 LI: Tk Fm Services Upgrade I</b>										6,179
<b>HL-10 LI: Storm Water Upgrades</b>										19,737
<b>HL-11 LI: Tk Fm Services Upgrade II</b>										
<b>HL-12 LI: Waste Removal</b>										1,231,395
LI: WR from Tanks	-	-	-	-	-	-	-	-	-	210,090
LI: Vit Upgrades	-	-	-	-	-	-	-	-	-	35,394
LI: Pipe, Evaps & Infrastructure	-	-	-	-	-	-	-	-	-	1,476,880
<b>HL-12 Total</b>										572,395
<b>FA-24 Facility Decontamination/Decommissioning</b>								18,112		
<b>HLW TOTAL</b>	3,283	3,372	3,463	3,556	3,652	3,751	3,852	22,069		17,705,595
<b>HLW w/o Salt Total</b>	3,283	3,372	3,463	3,556	3,652	3,751	3,852	22,069		15,316,974
<b>Solid Waste Facilities</b>										713,789
ETF	-	-	-	-	-	-	-	-	-	707,946
SS	-	-	-	-	-	-	-	-	-	1,421,735
<b>SW TOTAL</b>										
<b>Life Cycle Cost</b>	3,283	3,372	3,463	3,556	3,652	3,751	3,852	22,069		19,127,330

**Appendix I.1 - Funding (Stretch Case)**

**Budget Authority in Constant FY99**

**Year Dollars**

<u>Project Title</u>	<u>FY99</u>	<u>FY00</u>	<u>FY01</u>	<u>FY02</u>	<u>FY03</u>	<u>FY04</u>	<u>FY05</u>	<u>FY06</u>	<u>FY07</u>	<u>FY08</u>	<u>FY09</u>
<b>HL-01 H Tank Farm</b>											
H Tank Farm Operations	85,371	85,926	88,585	84,752	88,634	91,644	90,555	89,989	89,989	88,128	88,128
LI: Replacement Evaporator	12,835	3,443	-	-	-	-	-	-	-	-	-
<b>HL-01 Total</b>	<b>98,205</b>	<b>89,369</b>	<b>88,585</b>	<b>84,752</b>	<b>88,634</b>	<b>91,644</b>	<b>90,555</b>	<b>89,989</b>	<b>89,989</b>	<b>88,128</b>	<b>88,128</b>
<b>HL-02 F Tank Farm</b>	<b>58,928</b>	<b>58,873</b>	<b>55,871</b>	<b>57,996</b>	<b>60,359</b>	<b>60,615</b>	<b>59,853</b>	<b>60,497</b>	<b>60,497</b>	<b>56,836</b>	<b>56,836</b>
<b>HL-03 Waste Removal &amp; Tank Closures</b>											
WR Ops w/ Demo Projects	1,108	3,691	2,953	3,004	3,138	3,159	-	-	3,206	3,138	3,138
WR: Tank Closure	124	338	15	2,824	4,191	1,422	-	-	6,918	6,771	294
<b>HL-03 Total</b>	<b>1,232</b>	<b>4,029</b>	<b>2,967</b>	<b>5,828</b>	<b>7,329</b>	<b>4,581</b>	<b>-</b>	<b>-</b>	<b>10,124</b>	<b>9,909</b>	<b>3,432</b>
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>	<b>53,328</b>	<b>50,229</b>	<b>47,258</b>	<b>50,892</b>	<b>55,417</b>	<b>57,241</b>	<b>58,771</b>	<b>56,873</b>	<b>56,873</b>	<b>55,724</b>	<b>55,724</b>
<b>HL-05 Vitrification</b>											
Vitrification Ops	127,626	112,643	104,097	114,672	116,767	114,695	118,230	119,869	115,889	116,161	116,886
Failed Equip. Storage Vaults	-	-	1,065	-	-	-	-	-	-	-	-
<b>HL-05 Total</b>	<b>127,626</b>	<b>112,643</b>	<b>105,162</b>	<b>114,672</b>	<b>116,767</b>	<b>114,695</b>	<b>118,230</b>	<b>119,869</b>	<b>115,889</b>	<b>116,161</b>	<b>116,886</b>
<b>HL-06 Glass Waste Storage</b>	<b>436</b>	<b>582</b>	<b>637</b>	<b>646</b>	<b>1,816</b>	<b>1,787</b>	<b>1,233</b>	<b>684</b>	<b>4,718</b>	<b>12,696</b>	<b>18,710</b>
<b>HL-13 Salt Disposition</b>											
Salt Disposition Ops	15,620	9,822	16,345	4,520	-	-	-	-	-	-	-
LI: Salt Alternative	-	-	-	26,731	74,508	116,225	125,862	122,953	119,821	111,148	74,354
<b>HL-13 Total</b>	<b>15,620</b>	<b>9,822</b>	<b>16,345</b>	<b>31,251</b>	<b>74,508</b>	<b>116,225</b>	<b>125,862</b>	<b>122,953</b>	<b>119,821</b>	<b>111,148</b>	<b>74,354</b>
<b>HL-09 LI: Tk Fm Services Upgrade I</b>	<b>1,632</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>HL-10 LI: Storm Water Upgrades</b>	<b>2,508</b>	<b>3,410</b>	<b>128,8910</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>HL-11 LI: Tk Fm Services Upgrade II</b>	<b>838</b>	<b>2,066</b>	<b>9,741</b>	<b>5,718</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>HL-12 LI: Waste Removal</b>											
LI: WR from Tanks	24,739	21,039	21,472	23,096	3,258	9,630	10,302	1,490	26,252	35,873	59,385
LI: Vit Upgrades	12	630	574	-	-	-	5,915	5,934	11,867	11,795	11,795
LI: Pipe, Evaps & Infrastructure	-	-	-	901	5,296	13,651	10,499	-	-	-	-
<b>HL-12 Total</b>	<b>24,751</b>	<b>21,669</b>	<b>22,046</b>	<b>23,997</b>	<b>8,553</b>	<b>23,281</b>	<b>26,716</b>	<b>7,423</b>	<b>38,119</b>	<b>47,668</b>	<b>71,180</b>
<b>FA-24 Facility Decontamination/Decommissioning</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>
<b>HLW TOTAL</b>	<b>385,103</b>	<b>352,692</b>	<b>348,742</b>	<b>375,752</b>	<b>413,383</b>	<b>470,069</b>	<b>481,221</b>	<b>458,288</b>	<b>496,031</b>	<b>498,272</b>	<b>485,252</b>
<b>HLW w/o Salt Total</b>	<b>369,483</b>	<b>342,870</b>	<b>332,397</b>	<b>344,501</b>	<b>338,875</b>	<b>353,843</b>	<b>355,359</b>	<b>335,336</b>	<b>376,210</b>	<b>387,123</b>	<b>410,898</b>
<b>Solid Waste Facilities</b>											
ETF	16,510	14,574	15,015	15,696	16,523	17,594	18,500	19,440	16,341	18,555	15,499
SS	1,595	827	1,024	1,864	3,935	1,993	1,867	1,887	1,887	5,686	11,846
<b>SW TOTAL</b>	<b>18,105</b>	<b>15,401</b>	<b>16,039</b>	<b>17,560</b>	<b>20,458</b>	<b>19,587</b>	<b>20,366</b>	<b>21,327</b>	<b>18,228</b>	<b>24,240</b>	<b>27,344</b>
<b>Life Cycle Cost</b>	<b>403,208</b>	<b>368,093</b>	<b>364,781</b>	<b>393,312</b>	<b>433,841</b>	<b>489,656</b>	<b>501,587</b>	<b>479,616</b>	<b>514,259</b>	<b>522,512</b>	<b>512,596</b>

**Appendix I.1 - Funding (Stretch Case)**

**Budget Authority in Constant FY99**

**Year Dollars**

<u>Project Title</u>	<u>FY10</u>	<u>FY11</u>	<u>FY12</u>	<u>FY13</u>	<u>FY14</u>	<u>FY15</u>	<u>FY16</u>	<u>FY17</u>	<u>FY18</u>	<u>FY19</u>	<u>FY20</u>
<b>HL-01 H Tank Farm</b>											
H Tank Farm Operations	87,565	87,001	87,001	85,874	85,874	84,747	81,725	81,725	78,703	77,013	73,070
LI: Replacement Evaporator	-	-	-	-	-	-	-	-	-	-	-
<b>HL-01 Total</b>	<b>87,565</b>	<b>87,001</b>	<b>87,001</b>	<b>85,874</b>	<b>85,874</b>	<b>84,747</b>	<b>81,725</b>	<b>81,725</b>	<b>78,703</b>	<b>77,013</b>	<b>73,070</b>
<b>HL-02 F Tank Farm</b>	<b>56,836</b>	<b>56,836</b>	<b>56,836</b>	<b>56,836</b>	<b>56,273</b>	<b>53,454</b>	<b>51,968</b>	<b>45,563</b>	<b>44,640</b>	<b>44,640</b>	<b>42,796</b>
<b>HL-03 Waste Removal &amp; Tank Closures</b>											
WR Ops w/ Demo Projects	10,035	18,100	16,170	9,415	9,415	9,415	9,415	9,415	3,138	3,138	3,138
WR: Tank Closure	12,225	901	7,537	8,033	35,449	44,097	20,745	34,101	15,340	30,280	41,345
<b>HL-03 Total</b>	<b>22,260</b>	<b>19,001</b>	<b>23,707</b>	<b>17,448</b>	<b>44,863</b>	<b>53,512</b>	<b>30,160</b>	<b>43,516</b>	<b>18,478</b>	<b>33,418</b>	<b>44,483</b>
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>	<b>55,724</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>
<b>HL-05 Vitrification</b>											
Vitrification Ops	117,746	114,431	116,795	118,792	113,998	116,832	118,267	117,437	114,862	116,929	121,034
Failed Equip. Storage Vaults	-	-	-	-	-	-	-	-	-	-	-
<b>HL-05 Total</b>	<b>117,746</b>	<b>114,431</b>	<b>116,795</b>	<b>118,792</b>	<b>113,998</b>	<b>116,832</b>	<b>118,267</b>	<b>117,437</b>	<b>114,862</b>	<b>116,929</b>	<b>121,034</b>
<b>HL-06 Glass Waste Storage</b>	<b>7,353</b>	<b>1,339</b>	<b>1,339</b>	<b>5,309</b>	<b>5,338</b>	<b>5,368</b>	<b>5,398</b>	<b>5,429</b>	<b>5,459</b>	<b>5,490</b>	<b>5,521</b>
<b>HL-13 Salt Disposition</b>											
Salt Disposition Ops	33,590	56,955	58,583	58,419	52,721	52,909	52,261	59,536	60,388	60,418	60,780
LI: Salt Alternative	42,403	-	-	-	-	29,112	38,816	29,112	-	-	-
<b>HL-13 Total</b>	<b>75,993</b>	<b>56,955</b>	<b>58,583</b>	<b>58,419</b>	<b>52,721</b>	<b>82,021</b>	<b>91,077</b>	<b>88,647</b>	<b>60,388</b>	<b>60,418</b>	<b>60,780</b>
<b>HL-09 LI: Tk Fm Services Upgrade I</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-10 LI: Storm Water Upgrades</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-11 LI: Tk Fm Services Upgrade II</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 LI: Waste Removal</b>											
LI: WR from Tanks	57,955	62,751	48,327	48,235	58,637	47,223	54,722	60,785	49,355	41,466	20,870
LI: Vit Upgrades	20,642	13,270	8,847	13,270	13,270	13,270	8,847	8,847	-	-	-
LI: Pipe, Evaps & Infrastructure	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 Total</b>	<b>78,597</b>	<b>76,021</b>	<b>57,173</b>	<b>61,504</b>	<b>71,907</b>	<b>60,493</b>	<b>63,568</b>	<b>69,631</b>	<b>49,355</b>	<b>41,466</b>	<b>20,870</b>
<b>FA-24 Facility Decontamination/Decommissioning</b>	-	-	-	-	-	27,708	22,670	-	-	-	-
<b>HLW TOTAL</b>	<b>502,075</b>	<b>460,744</b>	<b>450,595</b>	<b>453,343</b>	<b>480,135</b>	<b>533,294</b>	<b>513,993</b>	<b>501,107</b>	<b>421,046</b>	<b>428,535</b>	<b>417,714</b>
<b>HLW w/o Salt Total</b>	<b>426,082</b>	<b>403,789</b>	<b>392,012</b>	<b>394,924</b>	<b>427,414</b>	<b>451,274</b>	<b>422,917</b>	<b>412,460</b>	<b>360,658</b>	<b>368,117</b>	<b>356,935</b>
<b>Solid Waste Facilities</b>											
ETF	16,013	15,614	17,680	22,278	16,515	16,197	18,899	15,614	19,069	15,614	16,144
SS	17,818	25,608	37,248	28,834	26,296	35,902	35,247	31,791	36,657	36,004	38,866
<b>SW TOTAL</b>	<b>33,831</b>	<b>41,222</b>	<b>54,928</b>	<b>51,112</b>	<b>42,811</b>	<b>52,099</b>	<b>54,146</b>	<b>47,405</b>	<b>55,725</b>	<b>51,619</b>	<b>55,010</b>
<b>Life Cycle Cost</b>	<b>535,906</b>	<b>501,967</b>	<b>505,523</b>	<b>504,456</b>	<b>522,947</b>	<b>585,393</b>	<b>568,139</b>	<b>548,512</b>	<b>476,772</b>	<b>480,153</b>	<b>472,724</b>

**Appendix I.1 - Funding (Stretch Case)**

**Budget Authority in Constant FY99**

**Year Dollars**

<u>Project Title</u>	<u>FY21</u>	<u>FY22</u>	<u>FY23</u>	<u>FY24</u>	<u>FY25</u>	<u>FY26</u>	<u>FY27</u>	<u>FY28</u>	<u>FY29</u>	<u>FY30</u>	<u>FY31</u>
<b>HL-01 H Tank Farm</b>											
H Tank Farm Operations	72,149	72,149	70,305	69,384	66,619	36,974	36,974	24,544	-	-	-
LI: Replacement Evaporator	-	-	-	-	-	-	-	-	-	-	-
<b>HL-01 Total</b>	<b>72,149</b>	<b>72,149</b>	<b>70,305</b>	<b>69,384</b>	<b>66,619</b>	<b>36,974</b>	<b>36,974</b>	<b>24,544</b>	-	-	-
<b>HL-02 F Tank Farm</b>	<b>27,116</b>	<b>15,130</b>	-	-	-	-	-	-	-	-	-
<b>HL-03 Waste Removal &amp; Tank Closures</b>											
WR Ops w/ Demo Projects	3,138	-	-	-	-	-	-	-	-	-	-
WR: Tank Closure	30,801	17,897	14,530	19,817	39,086	36,160	14,726	17,160	-	-	-
<b>HL-03 Total</b>	<b>33,939</b>	<b>17,897</b>	<b>14,530</b>	<b>19,817</b>	<b>39,086</b>	<b>36,160</b>	<b>14,726</b>	<b>17,160</b>	<b>717</b>	-	-
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>	<b>49,160</b>	<b>49,160</b>	<b>24,580</b>	<b>24,580</b>	<b>24,580</b>	<b>24,580</b>	<b>3,687</b>	-	-	-	-
<b>HL-05 Vitrification</b>											
Vitrification Ops	114,890	116,795	118,144	114,418	110,069	108,182	15,967	-	-	-	-
Failed Equip. Storage Vaults	-	-	-	-	-	-	-	-	-	-	-
<b>HL-05 Total</b>	<b>114,890</b>	<b>116,795</b>	<b>118,144</b>	<b>114,418</b>	<b>110,069</b>	<b>108,182</b>	<b>15,967</b>	-	-	-	-
<b>HL-06 Glass Waste Storage</b>	<b>5,552</b>	<b>5,584</b>	<b>5,615</b>	<b>5,647</b>	<b>5,680</b>	<b>5,712</b>	<b>5,745</b>	<b>1,507</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>
<b>HL-13 Salt Disposition</b>											
Salt Disposition Ops	60,399	56,982	5,776	-	-	-	-	-	-	-	-
LI: Salt Alternative	-	-	-	-	-	-	-	-	-	-	-
<b>HL-13 Total</b>	<b>60,399</b>	<b>56,982</b>	<b>5,776</b>	-	-	-	-	-	-	-	-
<b>HL-09 LI: Tk Fm Services Upgrade I</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-10 LI: Storm Water Upgrades</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-11 LI: Tk Fm Services Upgrade II</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 LI: Waste Removal</b>											
LI: WR from Tanks	8,860	6,694	10,309	7,473	8,131	1,746	4,965	2,032	-	-	-
LI: Vit Upgrades	-	-	-	-	-	-	-	-	-	-	-
LI: Pipe, Evaps & Infrastructure	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 Total</b>	<b>8,860</b>	<b>6,694</b>	<b>10,309</b>	<b>7,473</b>	<b>8,131</b>	<b>1,746</b>	<b>4,965</b>	<b>2,032</b>	-	-	-
<b>FA-24 Facility Decontamination/Decommissioning</b>	-	-	-	-	-	-	<b>101,875</b>	<b>116,281</b>	-	-	-
<b>HLW TOTAL</b>	<b>372,065</b>	<b>340,391</b>	<b>249,261</b>	<b>241,319</b>	<b>254,164</b>	<b>213,354</b>	<b>183,938</b>	<b>161,525</b>	<b>2,056</b>	<b>1,339</b>	<b>1,339</b>
<b>HLW w/o Salt Total</b>	<b>311,667</b>	<b>283,408</b>	<b>243,484</b>	<b>241,319</b>	<b>254,164</b>	<b>213,354</b>	<b>183,938</b>	<b>161,525</b>	<b>2,056</b>	<b>1,339</b>	<b>1,339</b>
<b>Solid Waste Facilities</b>											
ETF	22,278	16,515	15,614	15,614	15,614	15,614	2,342	-	-	-	-
SS	25,275	16,083	3,638	3,638	3,638	3,638	2,316	239	-	-	-
<b>SW TOTAL</b>	<b>47,553</b>	<b>32,598</b>	<b>19,252</b>	<b>19,252</b>	<b>19,252</b>	<b>19,253</b>	<b>4,659</b>	<b>239</b>	-	-	-
<b>Life Cycle Cost</b>	<b>419,618</b>	<b>372,989</b>	<b>268,513</b>	<b>260,571</b>	<b>273,416</b>	<b>232,606</b>	<b>188,597</b>	<b>161,765</b>	<b>2,056</b>	<b>1,339</b>	<b>1,339</b>

**Appendix I.1 - Funding (Stretch Case)**

**Budget Authority in Constant FY99**







**Year Dollars**

										<u>Cumulative</u>
<u>Project Title</u>	<u>FY32</u>	<u>FY33</u>	<u>FY34</u>	<u>FY35</u>	<u>FY36</u>	<u>FY37</u>	<u>FY38</u>	<u>FY39</u>	<u>FY40</u>	<u>FY99-End</u>
HL-01 H Tank Farm										2,331,097
H Tank Farm Operations	-	-	-	-	-	-	-	-	-	16,278
LI: Replacement Evaporator	-	-	-	-	-	-	-	-	-	2,347,375
HL-01 Total	-	-	-	-	-	-	-	-	-	1,256,087
HL-02 F Tank Farm	-	-	-	-	-	-	-	-	-	130,466
HL-03 Waste Removal & Tank Closures										463,127
WR Ops w/ Demo Projects	-	-	-	-	-	-	-	-	-	594,309
WR: Tank Closure	-	-	-	-	-	-	-	-	-	1,345,986
HL-03 Total	-	-	-	-	-	-	-	-	-	3,263,123
HL-04 Feed Preparations & Sludge Operations	-	-	-	-	-	-	-	-	-	1,065
HL-05 Vitrification										3,264,188
Vitrification Ops	-	-	-	-	-	-	-	-	-	153,063
Failed Equip. Storage Vaults	-	-	-	-	-	-	-	-	-	776,023
HL-05 Total	-	-	-	-	-	-	-	-	-	911,044
HL-06 Glass Waste Storage	1,339	1,339	1,339	1,339	1,339	1,339	1,339	1,339	-	1,687,067
HL-13 Salt Disposition										1,632
Salt Disposition Ops	-	-	-	-	-	-	-	-	-	6,047
LI: Salt Alternative	-	-	-	-	-	-	-	-	-	18,364
HL-13 Total	-	-	-	-	-	-	-	-	-	837,072
HL-09 LI: Tk Fm Services Upgrade I	-	-	-	-	-	-	-	-	-	148,783
HL-10 LI: Storm Water Upgrades	-	-	-	-	-	-	-	-	-	30,347
HL-11 LI: Tk Fm Services Upgrade II	-	-	-	-	-	-	-	-	-	1,016,202
HL-12 LI: Waste Removal										274,666
LI: WR from Tanks	-	-	-	-	-	-	-	-	-	837,072
LI: Vit Upgrades	-	-	-	-	-	-	-	-	-	148,783
LI: Pipe, Evaps & Infrastructure	-	-	-	-	-	-	-	-	-	30,347
HL-12 Total	-	-	-	-	-	-	-	-	-	1,016,202
FA-24 Facility Decontamination/Decommissioning	-	-	-	-	-	-	-	6,132	-	274,666
<b>HLW TOTAL</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>7,471</b>	<b>-</b>	<b>11,964,985</b>
<b>HLW w/o Salt Total</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>7,471</b>	<b>-</b>	<b>10,277,918</b>
Solid Waste Facilities										477,477
ETF	-	-	-	-	-	-	-	-	-	443,146
SS	-	-	-	-	-	-	-	-	-	920,624
<b>SW TOTAL</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>920,624</b>
<b>Life Cycle Cost</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>1,339</b>	<b>7,471</b>	<b>-</b>	<b>12,885,608</b>




### Appendix I.2 Waste Removal Schedule (Stretch Case)

Tank	FY	99	00	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29				
1F												Project	Water Wash & Heel Removal										★													
2F												Project	Bulk Waste Removal	Water Wash & Heel Removal								★														
3F												Project	Bulk Waste Removal	Water Wash & Heel Removal											★											
4F												Project	Bulk Waste Removal	Water Wash & Heel Removal											★											
5F												Project	Bulk Waste Removal	Water Wash & Heel Removal											★											
6F												Project	Bulk Waste Removal	Water Wash & Heel Removal											★											
7F	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project		
8F	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project	Project		
9H												Project	Bulk Waste Removal	Water Wash & Heel Removal									★													
10H												Project	Bulk Waste Removal	Water Wash & Heel Removal									★													
11H												Project	Bulk Waste Removal	Water Wash & Heel Removal	★																					
12H												Project	Bulk Waste Removal	Water Wash & Heel Removal																						
13H												Project	Bulk Waste Removal	Water Wash & Heel Removal																						
14H												Project	Bulk Waste Removal	Water Wash & Heel Removal	★																					
15H												Project	Bulk Waste Removal	Water Wash & Heel Removal																						
16H												Project	Bulk Waste Removal	Water Wash & Heel Removal																						
17F																																				
18F												Project	Bulk Waste Removal	Water Wash & Heel Removal																						
19F												Project	Bulk Waste Removal	Water Wash & Heel Removal																						
20F																																				
21H												Project	Bulk Waste Removal	Water Wash & Heel Removal																						
22H													★	Project	Bulk Waste Removal	Water Wash & Heel Removal																				
23H													★	Project	Bulk Waste Removal	Water Wash & Heel Removal																				
24H													★	Project	Bulk Waste Removal	Water Wash & Heel Removal																				

 Project    
  Refilled with Waste    
  Bulk Waste Removal    
  Water Wash & Heel Removal    
  Tank Isolation & Closure    
  FFA Closure Date

### Appendix I.2 Waste Removal Schedule (Stretch Case)



# Appendix I.3 - Material Balance (Stretch Case)

End of Month/Year	F Canyon						H Canyon							Influent (gallons)						Effluent (gallons)						Sludge to ESP/DWPF	Salt Solution to Processing	Net-Out			
	LHW	HHW	F-Can Total	HHW	HW	Total	LHW	HHW	DWWF Recycle	Other	Inhibited Water	Jet Dilution	Total In	2F Evaps	3H Evaps	Space Recovery from Evaporation		Total	3H Evaps	Total	Actuals (see Note 2)	Actuals (see Note 2)									
																2F Evaps	3H Evaps						2F Evaps	3H Evaps							
Oct 2000	0	32,924	32,924	12,285	1,650	14,715	119,258	1,356	117,902	62,222	12,440	113,303	105,434	-	-	113,303	105,434	218,737	113,303	113,303	19,656	-	-	19,656	-	-	-	19,656	19,656	(16,111)	
Nov 2000	0	16,883	16,883	17,800	0	17,800	119,258	3,162	116,096	83,278	56,760	(9,442)	106,883	20,849	-	106,883	20,849	15,518	106,883	106,883	15,518	15,518	15,518	15,518	-	-	-	-	15,518	15,518	(16,272)
Dec 2000	0	49,491	49,491	21,376	1,439	22,815	115,928	1,692	114,236	113,410	36,630	15,909	125,309	73,716	-	159,025	73,716	125,309	159,025	125,309	125,309	125,309	125,309	125,309	-	-	-	-	125,309	125,309	(92,387)
Jan 2001	28,500	20,625	49,125	14,853	3,828	18,681	90,320	16,875	73,445	260,091	36,630	491,285	446,216	22,500	-	671,785	446,216	331,504	671,785	331,504	13,384	13,384	13,384	13,384	-	-	-	-	13,384	13,384	(106,141)
Feb 2001	30,000	28,500	58,500	14,700	5,104	19,804	73,716	22,500	51,216	360,000	59,060	599,144	586,686	22,500	-	621,186	586,686	286,079	621,186	286,079	13,384	13,384	13,384	13,384	-	-	-	-	13,384	13,384	(122,467)
Mar 2001	28,000	25,500	53,500	15,220	5,104	20,324	79,567	22,500	57,067	360,000	59,060	599,144	586,686	22,500	-	621,186	586,686	286,079	621,186	286,079	13,384	13,384	13,384	13,384	-	-	-	-	13,384	13,384	(106,141)
Apr 2001	30,000	27,500	57,500	15,220	5,104	20,324	79,567	22,500	57,067	360,000	59,060	599,144	586,686	22,500	-	621,186	586,686	286,079	621,186	286,079	13,384	13,384	13,384	13,384	-	-	-	-	13,384	13,384	(106,141)
May 2001	25,000	28,500	53,500	15,220	5,104	20,324	79,567	22,500	57,067	360,000	59,060	599,144	586,686	22,500	-	621,186	586,686	286,079	621,186	286,079	13,384	13,384	13,384	13,384	-	-	-	-	13,384	13,384	(106,141)
Jun 2001	18,000	25,500	43,500	15,220	5,104	20,324	79,567	22,500	57,067	360,000	59,060	599,144	586,686	22,500	-	621,186	586,686	286,079	621,186	286,079	13,384	13,384	13,384	13,384	-	-	-	-	13,384	13,384	(106,141)
Jul 2001	15,000	27,500	42,500	15,220	5,104	20,324	79,567	22,500	57,067	360,000	59,060	599,144	586,686	22,500	-	621,186	586,686	286,079	621,186	286,079	13,384	13,384	13,384	13,384	-	-	-	-	13,384	13,384	(106,141)
Aug 2001	15,000	28,500	43,500	15,220	5,104	20,324	79,567	22,500	57,067	360,000	59,060	599,144	586,686	22,500	-	621,186	586,686	286,079	621,186	286,079	13,384	13,384	13,384	13,384	-	-	-	-	13,384	13,384	(106,141)
Sep 2001	18,000	25,500	43,500	15,220	5,104	20,324	79,567	22,500	57,067	360,000	59,060	599,144	586,686	22,500	-	621,186	586,686	286,079	621,186	286,079	13,384	13,384	13,384	13,384	-	-	-	-	13,384	13,384	(106,141)
Oct 2001	207,500	336,923	544,423	183,726	77,749	261,475	1,064,462	289,949	774,513	3,799,001	461,338	4,260,341	3,842,461	323,500	-	4,583,941	3,842,461	3,799,001	4,583,941	3,799,001	1,190,000	1,190,000	1,190,000	1,190,000	-	-	-	-	1,190,000	1,190,000	(4,499,767)
Nov 2001	15,000	27,500	42,500	15,220	5,104	20,324	79,567	22,500	57,067	360,000	59,060	599,144	586,686	22,500	-	621,186	586,686	286,079	621,186	286,079	13,384	13,384	13,384	13,384	-	-	-	-	13,384	13,384	(106,141)
Dec 2001	16,000	25,500	41,500	15,220	5,104	20,324	79,567	22,500	57,067	360,000	59,060	599,144	586,686	22,500	-	621,186	586,686	286,079	621,186	286,079	13,384	13,384	13,384	13,384	-	-	-	-	13,384	13,384	(106,141)
Jan 2002	24,000	5,000	29,000	13,052	15,220	28,272	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Feb 2002	24,000	6,000	30,000	13,052	15,220	28,272	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Mar 2002	27,000	3,000	30,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Apr 2002	24,000	3,000	27,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
May 2002	23,000	6,000	29,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Jun 2002	26,000	18,000	44,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Jul 2002	8,000	18,000	26,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Aug 2002	8,000	18,000	26,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Sep 2002	8,000	3,000	11,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Oct 2002	22,000	146,500	168,500	192,780	136,876	329,656	1,224,672	323,500	907,172	3,842,461	681,066	4,523,527	3,842,461	323,500	-	4,866,967	3,842,461	3,842,461	4,866,967	3,842,461	3,842,461	3,842,461	3,842,461	-	-	-	-	3,842,461	3,842,461	(4,105,492)	
Nov 2002	8,000	3,000	11,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Dec 2002	8,000	3,000	11,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Jan 2003	8,000	3,000	11,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Feb 2003	8,000	3,000	11,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Mar 2003	8,000	3,000	11,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Apr 2003	8,000	3,000	11,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
May 2003	8,000	3,000	11,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Jun 2003	8,000	3,000	11,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Jul 2003	8,000	3,000	11,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,000	40,000	(124,968)
Aug 2003	8,000	3,000	11,000	13,052	14,700	27,752	106,883	22,500	84,383	297,297	43,768	130,092	127,702	278,510	-	306,312	127,702	278,510	306,312	278,510	40,000	40,000	40,000	40,000	-	-	-	-	40,00		

## Appendix I.3 - Material Balance (Stretch Case)

End of Month/Year	Influents (gallons)										Effluents (gallons)						Net-Out		
	F Canyon			H Canyon			DWPF Recycle	Other	Inhibited Water	Jet Dilution	Total In	Space Recovery from Evaporation				Salt Solution to Processing		Sludge to ESP/DWPF	Tot-Out
	LHW	HHW	F-Can Total	LHW	HHW	H-Can Total						2F Evaps	2H Evaps	3H Evaps	Total				
FY05	96,000	61,200	157,200	100,388	163,788	264,176	844,128	120,000	495,436	716,722	2,597,662	671,531	1,308,234	339,933	2,319,699	-	96,000	2,415,699	(181,962)
FY06	96,000	40,800	136,800	124,600	263,287	387,887	1,173,216	70,000	-	627,416	2,395,319	658,033	1,565,781	728,250	2,952,063	-	96,000	3,048,063	652,746
FY07	96,000	36,000	132,000	131,200	403,200	534,400	-	-	-	782,265	1,448,665	883,915	695,286	856,780	2,435,980	-	-	2,435,980	987,316
FY08	96,000	36,000	132,000	47,600	375,300	422,900	-	-	480,000	703,054	1,739,954	894,255	460,007	679,329	2,033,590	-	-	2,033,590	293,637
FY09	120,000	120,000	240,000	-	120,000	120,000	-	-	876,553	528,114	1,764,667	219,367	399,529	1,504,662	2,123,556	-	-	2,123,556	358,889
FY10 (mid)	60,000	60,000	120,000	-	60,000	60,000	329,040	-	154,616	233,890	897,545	-	-	268,613	161,469	430,080	42,969	473,051	(424,496)

Notes:

- 1) Discussion of the components of the Influents and Effluents is contained in Section 8.1.3 "HLW System Material Balance"
- 2) Actual values for October through December 2000 are obtained from the "HLW Morning Reports"

### Appendix I.4 — Salt Solution Processing (Stretch Case)

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT001	48	12/24/09	heel	-		4/1/10	59.0	4	17.6%	1,653	180	3,245	4
			21	104,000	ls								
			50	200,000	cs								
			47	900,000	ds								
SPT002	49	5/9/10	heel	250,000		6/20/10	62.2	4	17.5%	1,696		3,001	4
			14	452,533	ds								
			21	125,000	ls								
			47	400,000	ds								
SPT003	48	6/20/10	heel	2,160		9/12/10	61.6	4	17.6%	1,575		2,788	4
			50	250,000	cs								
			33	450,000	cs								
			47	500,000	ds								
SPT004	49	9/12/10	heel	16,634		12/6/10	56.5	4	17.9%	1,685	180	3,301	1
			47	623,000	ds								
			21	75,000	ls								
			33	306,500	cs								
			50	200,000	cs								
SPT005	48	12/6/10	heel	160		2/20/11	58.8	4	17.6%	1,596		2,826	2
			50	200,000	cs								
			33	400,000	cs								
			47	450,000	ds								
			42	95,000	cs								
			21	75,000	ls								
SPT006	49	2/20/11	heel	19,314		5/12/11	58.7	4	17.4% 15.0%	1,580		2,797	2
			2	998,000	ds								
			50	110,000	cs								
			21	95,000	ls								
SPT007	48	5/12/11	heel	18,960		7/29/11	67.4	4	15.2%	1,611		2,852	2
			2	812,977	ds								
			50	160,000	cs								
			8	230,542	cs								

**Appendix I.4 — Salt Solution Processing (Stretch Case)**

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT008	49	7/29/11	heel	20,434		10/24/11	68.1	4	15.3%	1,610	180	3,169	2
			33	367,419	cs								
			21	70,000	ls								
			26	730,000	cs								
			50	20,000	cs								
SPT009	50	9/1/11	heel	14,040		1/19/12	64.4	4	15.0%	1,698		3,005	3
			1	1,100,000	ds								
			30	90,000	cs								
			21	18,000	ls								
SPT010	48	10/24/11	heel	20,620		4/14/12	71.2	5	15.6%	1,629		2,883	3
			1	570,082	ds								
			30	200,000	cs								
			8	373,934	cs								
			21	50,000	ls								
SPT011	49	1/19/12	heel	5,350		7/11/12	58.8	5	15.0%	1,575		2,787	3
			3	850,000	ds								
			26	315,000	cs								
			21	50,000	ls								
SPT012	50	4/14/12	heel	20,360		9/28/12	55.7	5	14.8%	1,613	180	3,173	3
			3	964,473	ds								
			26	218,600	cs								
			21	18,000	ls								
SPT013	48	7/11/12	heel	12,397		12/13/12	64.3	5	15.5%	1,498		2,651	5
			10	708,727	ds								
			30	200,000	cs								
			21	190,000	ls								
SPT014	49	9/28/12	heel	18,950		3/4/13	57.3	5	14.8%	1,674		2,963	5
			9	1,050,000	ds								
			30	103,000	cs								
			21	50,000	ls								

### Appendix I.4 — Salt Solution Processing (Stretch Case)

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT015	50	12/13/12	heel	19,476		5/21/13	63.9	5	15.3%	1,565		2,771	5
			9	858,273	ds								
			26	250,000	cs								
			21	50,000	ls								
SPT016	48	3/4/13	heel	-		8/11/13	41.1	5	13.7%	1,638		2,900	5
			41	995,997	ds								
			26	200,000	cs								
SPT017	49	5/21/13	heel	20,069		10/15/13	46.3	5	14.1%	1,677	180	3,286	6
			41	965,058	ds								
			26	237,395	cs								
SPT018	50	8/11/13	heel	-		12/23/13	52.8	5	14.5%	1,692		2,994	6
			41	850,000	ds								
			30	220,000	cs								
			21	150,000	ls								
SPT019	48	10/15/13	heel	-		3/25/14	55.3	5	12.1%	1,653		2,926	6
			41	781,000	ds								
			30	239,965	cs								
			21	200,000	ls								
SPT020	49	12/23/13	heel	20,620		6/26/14	18.6	6	9.2%	1,658		2,934	7
			41	814,600	ds								
			30	387,000	ds								
SPT021	50	3/25/14	heel	18,800		8/20/14	48.4	6	11.7%	1,730		3,062	7
			30	391,129	cs								
			25	710,000	ds								
			35	100,000	cs								
SPT022	48	6/26/14	heel	19,804		11/15/14	48.1	6	11.7%	1,671	180	3,276	7
			25	870,000	ds								
			38	129,892	cs								
			42	202,816	cs								

### Appendix I.4 — Salt Solution Processing (Stretch Case)

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT023	49	8/20/14	heel	20,284		2/8/15	37.4	6	11.1%	1,642		2,907	7
			25	1,129,990	ds								
			42	72,256	cs								
SPT024	50	11/15/14	heel	17,974		4/23/15	47.3	6	11.7%	1,643		2,908	8
			25	935,692	ds								
			42	268,776	cs								
SPT025	48	2/8/15	heel	20,620		7/16/15	43.0	6	11.3%	1,659		2,937	8
			38	875,000	ds								
			34	100,000	cs								
			35	75,000	cs								
			30	75,000	cs								
			21	65,000	ls								
SPT026	49	4/23/15	heel	20,620		10/5/15	42.8	6	11.4%	1,659	180	3,255	8
			38	875,000	ds								
			34	100,000	cs								
			35	75,000	cs								
			30	75,000	cs								
			21	65,000	ls								
SPT027	50	7/16/15	heel	20,620		12/25/15	41.1	6	11.4%	1,643		2,908	9
			38	875,000	ds								
			34	100,000	cs								
			35	75,000	cs								
			30	75,000	cs								
			21	65,000	ls								
SPT028	48	10/5/15	heel	20,620		3/11/16	40.7	6	11.4%	1,633		2,890	9
			38	875,000	ds								
			34	100,000	cs								
			35	75,000	cs								
			30	75,000	cs								
			21	65,000	ls								



**Appendix I.4 — Salt Solution Processing (Stretch Case)**

A	Waste Removal					Salt Processing		DWPf		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT029	49	12/25/15	heel	12,220		5/27/16	39.8	6	11.2%	1,653		2,925	9
			38	415,604	ds								
			27	475,000	ds								
			34	100,000	cs								
			35	75,000	cs								
			30	75,000	cs								
23	65,000	ls											
SPT030	50	3/11/16	heel	12,220		8/12/16	38.7	6	11.1% 17.3%	1,625		2,876	9
			27	870,000	ds								
			34	100,000	cs								
			35	75,000	cs								
			30	75,000	cs								
			23	65,000	ls								
SPT031	48	5/27/16	heel	3,820		10/26/16	38.0	6	17.2%	1,646	180	3,233	10
			34	100,000	cs								
			27	900,000	ds								
			35	75,000	cs								
			30	75,000	cs								
			23	65,000	ls								
SPT032	49	8/12/16	heel	20,048		12/13/16	38.5	7	17.2%	1,670		2,956	10
			34	100,000	cs								
			27	900,000	ds								
			35	75,000	cs								
			30	75,000	cs								
			41	65,000	ls								
SPT033	50	10/26/16	heel	-		1/31/17	42.9	7	17.7%	1,673		2,961	10
			27	594,140	cs								
			29	295,000	ds								
			34	128,674	ds								
			35	75,000	cs								
			41	65,000	ls								
30	63,936	cs											

**Appendix I.4 — Salt Solution Processing (Stretch Case)**

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT034	48	12/13/16	heel 37	- 1,221,750	ds	3/24/17	46.5	7	18.0%	1,638		2,900	10
SPT035	49	1/31/17	heel 29 35 23	- 900,000 150,000 106,720	ds ds cs ls	5/17/17	40.4	7	18.0%	1,519		2,689	11
SPT036	50	3/24/17	heel 29 34 37 35	20,620 445,000 628,142 48,870 79,911	ds ds ds cs	7/4/17	36.4	7	17.1%	1,697		3,004	11
SPT037	48	5/17/17	heel 29 30 35 42	20,620 930,000 50,000 125,000 96,923	ds ds cs cs cs	8/20/17	43.5	7	17.7%	1,726		3,055	11
SPT038	49	7/4/17	heel 29 42	- 839,980 360,000	ds ds cs	10/12/17	32.8	7	16.6%	1,727	180	3,375	12
SPT039	50	8/20/17	heel 28 42 35	20,620 850,000 270,000 60,000	ds ds cs cs	11/27/17	46.6	7	18.0%	1,604		2,840	12
SPT040	48	10/12/17	heel 28 42 38 35	20,620 850,000 168,725 100,000 50,000	ds ds cs ls cs	1/19/18	43.7	7	18.0%	1,566		2,772	12
SPT041	49	11/27/17	heel 28 38 35	- 965,000 175,000 60,000	ds ls cs	3/11/18	43.0	7	18.0%	1,624		2,874	12

### Appendix I.4 — Salt Solution Processing (Stretch Case)

A	Waste Removal					Salt Processing		DWPf		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT042	50	1/19/18	heel	-		5/1/18	48.0	7	18.2%	1,543		2,732	13
			28	340,000	ds								
			38	800,000	ls								
			35	60,000	cs								
SPT043	48	3/11/18	heel	-		6/24/18	47.7	7	18.0%	1,672		2,959	13
			28	394,000	ds								
			43	805,000	cs								
SPT044	49	5/1/18	heel	-		8/19/18	49.9	7	18.2%	1,647		2,915	13
			43	275,012	cs								
			44	865,000	ds								
			35	50,000	cs								
SPT045	50	6/24/18	heel	-		10/14/18	46.9	7	18.0%	1,666	180	3,267	13
			44	1,170,000	ds								
			35	50,000	cs								
SPT046	48	8/19/18	heel	-		12/7/18	46.4	7	18.0%	1,646		2,913	14
			44	1,155,000	ds								
			35	50,000	cs								
SPT047	49	10/14/18	heel	-		1/30/19	50.3	7	18.0%	1,642		2,907	14
			44	138,665	ds								
			45	1,015,000	ds								
			35	50,000	cs								
SPT048	50	12/7/18	heel	18,800		3/29/19	49.6	7	18.0%	1,650		2,921	14
			45	1,098,000	ds				17.9%				
			35	50,000	cs								
			43	55,000	cs								
SPT049	48	1/30/19	heel	3,200		5/25/19	50.3	7	17.9%	1,637		2,898	14
			45	1,150,000	ds								
			29	50,000	cs								
SPT050	49	3/29/19	heel	1,812		7/21/19	45.9	7	18.2%	1,681		2,975	15
			45	508,018	ds								
			46	595,000	ds								
			29	100,000	cs								

### Appendix I.4 — Salt Solution Processing (Stretch Case)

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT051	50	5/25/19	heel	19,920		9/12/19	45.5	7	18.2%	1,740		3,080	15
			46	1,050,000	ds								
			29	150,000	cs								
SPT052	48	7/21/19	heel	1,200		11/4/19	44.8	7	18.3%	1,716	180	3,356	15
			46	1,050,000	ds								
			29	150,000	cs								
SPT053	49	9/12/19	heel	2,950		12/26/19	35.9	8	19.4%	1,723		3,050	16
			46	1,116,857	ds								
			29	102,056	cs								
SPT054	50	11/4/19	heel	17,920		2/6/20	45.4	8	19.0%	1,735		3,070	16
			31	1,075,000	ds								
			29	129,520	cs								
SPT055	48	12/26/19	heel	-		3/28/20	50.7	8	18.7%	1,753		3,103	16
			31	1,060,000	ds								
			29	161,750	cs								
SPT056	49	2/6/20	heel	20,620		5/23/20	47.5	8	18.7%	1,742		3,083	16
			31	1,060,000	ds								
			29	141,923	cs								
SPT057	50	3/28/20	heel	20,620		7/16/20	47.1	8	18.7%	1,715		3,036	17
			31	443,361	ds								
			36	685,000	ds								
			29	73,562	cs								
SPT058	48	5/23/20	heel	20,620		9/7/20	46.8	8	18.7%	1,702		3,013	17
			36	1,160,000	ds								
			29	41,923	cs								
SPT059	49	7/16/20	heel	20,620		10/29/20	47.0	8	18.7%	1,712	180	3,349	17
			36	1,160,000	ds								
			29	41,923	cs								
SPT060	50	9/7/20	heel	20,620		12/21/20	44.7	8	18.7%	1,715		3,036	18
			36	817,240	ds								
			29	44,683	cs								
			37	340,000	ds								

**Appendix I.4 — Salt Solution Processing (Stretch Case)**

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT061	48	10/29/20	heel	20,620		2/10/21	48.6	8	18.5%	1,722		3,047	18
			37	1,100,000	ds								
			29	101,923	cs								
SPT062	49	12/21/20	heel	20,620		4/6/21	16.5	8	17.6%	1,681		2,975	18
			37	681,000	ds								
			42	520,851	cs								
SPT063	50	2/10/21	heel	20,620		5/3/21	41.6	9	18.5%	1,699		3,007	18
			37	1,134,270	ds								
			29	67,653	cs								
SPT064	48	4/6/21	heel	20,620		6/21/21	35.5	9	19.6%	1,780		3,151	19
			43	1,000,000	cs								
			29	150,000	cs								
			IW	54,000									
SPT065	49	5/3/21	heel	20,620		8/1/21	136.4	9	15.9%	1,963		3,475	19
			32	948,909	cs								
			IW	263,135									
SPT066	50	6/21/21	heel	20,620		1/5/22	156.5	9	15.4%	2,065	180	3,974	19
			39	980,000	cs								
			IW	230,000									
SPT067	48	8/1/21	heel	20,620		7/8/22	22.5	9	15.4%	284		503	19
			39	137,546	cs								
			IW	3,190									

### Appendix I.4 — Salt Solution Processing (Stretch Case)

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s

**Notes:**

- A) Each Salt Batch consists of a tank of blended dissolved salt solution to comprise a consistent feed stock. Each batch is individually tested and confirmed to meet processing qualification specifications.
- B) Tank that is filled with a blended solution of feed stock ready for salt processing. The feed tanks for salt processing include Tanks 48, 49, and 50. Because of limited tank space at the time of initial salt processing, only Tanks 48 and 49 are available to feed.
- C) Date when the first supernate solution is transferred into the salt processing feed tank.
- D) The primary source of the supernate solution. The "heel" is the volume that is left over from the previous batch. "IW" refers to inhibited water.
- E) The volume that is transferred from the source tank.
- F) "cs" - Concentrated supernate. Does not originate from a solid salt cake.  
 "ls" - Light supernate. Generally supernate with a specific gravity of less than 1.2. Usually applied to DWPF recycle water.  
 "ds" - Dissolved salt solution. Originates from a salt cake dissolution process.
- G) Date when the first salt solution is fed to the Salt Processing Facility.
- H) Tetra-phenyl borate solution required to precipitate the cesium to below Salt Stone waste acceptance criteria limits.
- I) Sludge Batch number which is coupled with the salt processing batch.
- J) Canister waste loading of precipitate hydrolysis aqueous (PHA).
- K) Liquid volume of decontaminated salt solution from the Salt Processing Facility sent to Saltstone. Volume is shown for first salt batch in a fiscal year. This forecast volume would actually be received over the entire year at a rate of ~15 kgal per year.
- L) Liquid volume of ETF concentrate sent to Saltstone.
- M) Volume of grout that occupies vault storage space.
- N) Corresponding Saltstone vault ID numbers. With a permanent roof, each cell measures 98.5 x 98.5 x 25 feet = 242,500 cu-ft. Existing Vault #1 has 6 cells, of which 3.5 are filled. Vault #4 has 12 cells, of which 1 is filled. New vaults will have 6 cells each. Vault # fill sequence to be 4, 1, 2, 3, 5, 6, 7, ... etc.

**Appendix I.5 – Sludge Processing (Stretch Case)**

A	Waste Removal		ESP Pretreatment							DWPF Vitrification						
	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q
Sludge Batch	Source Tanks	Sludge Content (kg)	Feed Prep Start Date	Feed Prep Total Dur. (months)	Total ESP Water Vol. (kgal)	Na (wt% dry)	Hg (wt% dry)	Total Solids (wt%)	Pretreated Volume (kgal)	Feed Volume (kgal)	Start Feed	Canister Yield	Feed Duration (years)	Finish Feed	Feed Tank	Sludge Loading (wt %)
1A	51	298,000			na	8.80		16.4	491	491 -140 351	3/1/96 (Tk 51 heel @ 40 ")	492	2.75	8/30/98	51	25.0
1B	42 total	420,861 420,861			na	7.77	0.30	16.5	460	460	10/1/98	678 (Includes use of 20 cans of Tank 51 heel)	3.00	9/30/01	51	25.0
2	8 40 total	182,451 179,098 361,549			1,977	8.75	0.30	16.0	456	456 -140 316	4/1/02 (Assumes DWPF outage in 1stQ and 2ndQ FY02)	471	2.00	4/1/04	40	28.0
3	7(70%) 18(70%) 19(70%) total	288,957 14,777 1,956 305,690	12/8/02	16	3,156	8.70	0.10	16.0	540	540	4/1/04	459	2.50	9/29/06	51	29.0
4	7(30%) 11 18(30%) 19(30%) total	123,839 124,380 6,333 838 255,390	9/6/08	13	1,199	9.44	1.60	16.0	451	451	10/1/09 (Assume DWPF outage from FY07 - FY09 due to lack of feed) (Assume coupled salt and sludge feed starts in April 2010)	420	2.39	2/20/12	40	30.5
5	15 26 total	165,818 154,896 320,714	9/28/10	17	2,285	11.51	1.50	16.0	567	567	2/20/12	494	2.15	4/14/14	51	29.4
6	5 6 12 13(30%) total	57,630 38,708 189,715 125,280 411,333	11/20/12	17	2,815	8.70	2.20	16.0	727	727	4/14/14	598	2.60	11/18/16	40	31.6
7	13(70%) 4 33 total	292,320 65,477 62,401 420,198	6/27/15	17	2,862	9.08	1.90	16.0	743	743	11/18/16	652	2.83	9/19/19	51	29.8
8	21 22 23 34 39 47 total	6,393 13,265 59,110 77,119 89,474 137,763 383,124	5/27/18	16	2,034	8.76	1.30	16.0	677	677	9/19/19	584	2.54	4/3/22	40	27.8
9	32 43	214,886 51,940 266,826	12/9/20	16	1,846	10.06	4.90	16.0	472	472	4/3/22	387	1.68	12/8/23	51	28.8

### Appendix I.5 – Sludge Processing (Stretch Case)

A	Waste Removal		ESP Pretreatment							DWPF Vitrification						
	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q
Sludge Batch	Source Tanks	Sludge Content (kg)	Feed Prep Start Date	Feed Prep Total Dur. (months)	Total ESP Water Vol. (kgal)	Na (wt% dry)	Hg (wt% dry)	Total Solids (wt%)	Pretreated Volume (kgal)	Feed Volume (kgal)	Start Feed	Canister Yield	Feed Duration (years)	Finish Feed	Feed Tank	Sludge Loading (wt %)
10	ESP Heels (Tks 40,42,51) 35 Other Insoluble Solids total	158,377  138,956 <u>219,000</u> 516,333	9/14/22	15	1,877	8.24	4.90	16.0	913	913	12/8/23	679	2.95	11/19/26	40	31.6
Totals		3,662,018			20,051	Total Estimated Washwater						5,914	Total Estimated Cans			

**Notes:**

- General) Above based on the following yearly canister production values: FY01 220 cans/yr, FY02 150 cans/yr, FY03 210 cans/yr, FY04 220 cans/yr, FY05 150 cans/yr, FY06 200 cans/yr, FY07-FY09 DWPF Outage, FY10 100 cans/yr, FY11-End 230 cans/yr.
- A) Each Sludge Batch must be individually tested and confirmed to meet waste qualification specifications
  - B) Sludge in these tanks will comprise the batch. Note: 100% of the sludge from Tanks 7, 18&19 will be moved to ESP to support Sludge Batch 3. However, 30% of this sludge will be combined with Tank 11 sludge to make Sludge Batch 4.
  - C) Amount of sludge from each source tank in the batch obtained from WCS data base
  - D) Feed Prep start date is the date that sludge is first moved into the the ESP feed tank (40 or 51) to begin preparation of the sludge batch (i.e. obtain proper alkali composition of the sludge slurry for feed to DWPF)
  - E) Total planned duration of transfers, washing, sampling, test glass production, and associated decants for the preparation of a sludge batch for feed to DWPF
  - F) Total estimated volume of sludge transfer water and wash water decants to obtain target soluble Na concentration for feed to DWPF
  - G) Amount of total Na in washed sludge (dry basis)
  - H) Amount of total Hg in washed sludge (dry basis)
  - I) Total solids (soluble and insoluble) in washed sludge
  - J) Volume of sludge at given wt% total solids before heel effects (Batch 1B is actual. Batch 2 is projected from detailed analysis. Batch 3 and beyond are based on ratio of batch sludge kg values converted to gallons and adjusted from an estimated 25 wt% solids to 16 wt% solids)
  - K) Volume of sludge available for feed after adding or subtracting pump heel
  - L) Start feed date based on depletion of previous batch down to pump heel
  - M) Estimated number of canisters produced given the pretreatment as shown. Numbers are actual for Batch 1A and estimated for remaining batches. Coupled Salt and Sludge Feed assumed to start with Batch 4.
  - N) Column O divided by the planned canister production during the period in which the batch is vitrified. See production note under General Section above.
  - O) Column N plus column P. Finish Feed means when the last transfer of feed is sent from the Feed Tank. The last canister for the batch will be poured later. The DWPF has approximately 25 canisters of feed in process. Therefore 25 more canisters will be produced from the batch after the last feed is sent to DWPF.
  - P) Batch feed tank
  - Q) Weight % of glass comprised of sludge oxides.



### Appendix I.6 - Canister Storage (Stretch Case)

End of FY	SRS Cans Produced		SRS Cans in GWSB #1 (2,159 max)			SRS Cans in Modular Storage (1 building @ 585)			SRS Cans Shipped to Repository		Net Cans Stored At SRS
	Yearly	Cum.	Added	Shipped	Cum.	Added	Shipped	Cum.	Each Year	Cumulative	
1996	64	64	64		64						64
1997	169	233	169		233						233
1998	250	483	250		483						483
1999	236	719	236		719						719
2000	231	950	231		950						950
2001	220	1,170	220		1,170						1,170
2002	150	1,320	150		1,320						1,320
2003	210	1,530	210		1,530						1,530
2004	220	1,750	220		1,750						1,750
2005	150	1,900	150		1,900	0		0			1,900
2006	200	2,100	200		2,100	0		0			2,100
2007	0	2,100	0		2,100	0		0			2,100
2008	0	2,100			2,100	0		0			2,100
2009	0	2,100			2,100	0		0			2,100
2010	100	2,200	100	(105)	2,095	0		0	105	105	2,095
2011	230	2,430	230	(205)	2,120	0	0	0	205	310	2,120
2012	230	2,660	230	(205)	2,145	0	0	0	205	515	2,145
2013	230	2,890	180	(205)	2,120	50	0	50	205	720	2,170
2014	230	3,120		(205)	1,915	230	0	280	205	925	2,195
2015	230	3,350		(205)	1,710	230	0	510	205	1,130	2,220
2016	230	3,580	159	(205)	1,664	71	0	581	205	1,335	2,245
2017	230	3,810	230	(205)	1,689	0	0	581	205	1,540	2,270
2018	230	4,040	230	(205)	1,714	0	0	581	205	1,745	2,295
2019	230	4,270	230	(205)	1,739	0	0	581	205	1,950	2,320
2020	230	4,500	230	(205)	1,764	0	0	581	205	2,155	2,345
2021	230	4,730	230	(205)	1,789	0	0	581	205	2,360	2,370
2022	230	4,960	230	(205)	1,814	0	0	581	205	2,565	2,395
2023	230	5,190	230	(205)	1,839	0	0	581	205	2,770	2,420
2024	230	5,420	230	(205)	1,864	0	0	581	205	2,975	2,445
2025	230	5,650	230	(205)	1,889	0	0	581	205	3,180	2,470
2026	230	5,880	230	(10)	2,109	0	(195)	386	205	3,385	2,495
2027	34	5,914	34	0	2,143	0	(205)	181	205	3,590	2,324
2028	0	5,914		(24)	2,119	0	(181)	0	205	3,795	2,119
2029	0	5,914		(205)	1,914	0	0	0	205	4,000	1,914
2030	0	5,914		(205)	1,709	0	0	0	205	4,205	1,709
2031	0	5,914		(205)	1,504	0	0	0	205	4,410	1,504
2032	0	5,914		(205)	1,299	0	0	0	205	4,615	1,299

## Appendix I.6 - Canister Storage (Stretch Case)

End of FY	SRS Cans Produced		SRS Cans in GWSB #1 (2,159 max)			SRS Cans in Modular Storage (1 building @ 585)			SRS Cans Shipped to Repository		Net Cans Stored At SRS
	Yearly	Cum.	Added	Shipped	Cum.	Added	Shipped	Cum.	Each Year	Cumulative	
2033	0	5,914		(205)	1,094	0	0	0	205	4,820	1,094
2034	0	5,914		(205)	889	0	0	0	205	5,025	889
2035	0	5,914		(205)	684	0	0	0	205	5,230	684
2036	0	5,914		(205)	479	0	0	0	205	5,435	479
2037	0	5,914		(205)	274	0	0	0	205	5,640	274
2038	0	5,914		(205)	69	0	0	0	205	5,845	69
2039	0	5,914		(69)	0	0	0	0	69	5,914	0
2040	0	5,914			0			0	0	5,914	


**Notes:**

- 1) GWSB #1 filling began in May 1996. Of its 2,286 canister storage locations, 5 positions store non-radioactive test canisters and 122 are unuseable with no viable repair technique. This yields a capacity of 2,159 usable storage locations, including 450 presently unusable location that require modification per an existing plan before they will be useable.
- 2) GWSB #1 is expected to reach maximum capacity in FY13.
- 3) Additional glass waste storage locations will be built as privatized modularized buildings, which will be 1/4 of the size of GWSB #1. The first building, GWSB #2A, will be needed in 2013. Unless additional canisters are required to complete the program or shipments are delayed to the Federal Repository, this one modularized building should meet the programs needs.
- 4) This Plan assumes that canisters can be transported to the Federal Repository starting in FY10 at a rate of 105 canisters in FY10 and 205 canisters/yr thereafter, until the end of the program.
- 5) A canister load-out facility will be required to move the canisters from the GWSBs to a railcar. Assume one year for design (FY07) and three years for construction (FY08-10).
- 6) GWSB #1 will be emptied and available for D&D in FY39
- 7) GWSB #2A will be emptied and available for D&D in FY29.
- 8) This Plan does not include possible can-in-canister disposition of excess plutonium.
- 9) The Plan does not include additional locations in GWSB #2A for spent fuels materials. These materials could be added and included in these buildings, but would result in the overall need to build one additional privatized modularized building. As information becomes available on the needed locations for Spent Fuel materials needed locations would be included in the privatization proposals.




### Appendix I.7 — Near Term Saltstone Operations (Stretch Case)

FY	Beginning of year Tk 50 Inventory (Kgal)	ETF Conc (Kgal)	Material Fed to Saltstone (Kgal)	End of year Tk 50 Inven. (Kgal)	Grout Produced (Kgal)	Cum Vault Cells Filled	Active Vault #	Notes:
FY01	(as of 3/1/01) 482	355 (Includes 250 kgal moved from Tank 49)	0	837	0	3.50	---	3.5 cells already filled at the start of FY01. (3.0 cells in Vault 1 and 0.5 cells in Vault 4) Saltstone Facility in partial lay-up (not operating).
FY02	837	180	(1,017)	0	1,800	4.49	4	Saltstone Facility operates to de-inventory Tank 50. Tank 50 mods required for return to waste storage in FY02
FY03	0	180	(180)	0	319	4.67	4	Saltstone Facility operates as required to support ETF.
FY04	0	180	(180)	0	319	4.84	4	Saltstone Facility operates as required to support ETF.
FY05	0	180	(180)	0	319	5.02	4	Saltstone Facility operates as required to support ETF.
FY06	0	180	(180)	0	319	5.19	4	Saltstone Facility operates as required to support ETF.
FY07	0	180	(180)	0	319	5.37	4	Saltstone Facility operates as required to support ETF.
FY08	0	180	(180)	0	319	5.55	4	Saltstone Facility operates as required to support ETF.
FY09	0	180	(180)	0	319	5.72	4	Saltstone Facility operates as required to support ETF.


### Appendix I.8 Useable Tank Space (Stretch Case)




### Appendix I.9 — Tank Inventory (Stretch Case)




# Appendix I.9 — Tank Inventory (Stretch Case)



### Appendix I.10 - Tank Closures (Stretch Case)



# Appendix I.11 - Level 1 Schedule (Stretch Case)





**Appendix J – Super Stretch Case**

# Appendix J Super Stretch Case

## Appendix J – Super Stretch Case

Appendix J provides the detailed production planning information for the Super Stretch Case. During the contract extension, additional scope was identified that would significantly improve the HLW program performance. The execution of these items would have to be funded by implementing additional savings or by obtaining additional funding from Congress. The additional scope is not currently authorized for execution. It would have to be change-controlled into the contract prior to execution. This additional scope was included in the third strategy -- the Super Stretch Case -- which:

1. Provides excellent risk reduction by expediting waste removal from “high risk” tanks,
2. Meets all regulatory commitments,
3. Starts salt processing activities by mid 2010, and
4. Processes an average of 250 canisters per year after salt processing becomes operational.

Key Milestone	Rev 12 Super Stretch Case
Total Number of Canisters Produced	5,871
<b>DWPF Sludge Production</b> (in average canisters per year)	
• FY01	255
• FY02	150
• FY03	240
• FY04	240
• FY05	150
• FY06	115
• FY07	200
• FY08	200
• FY09	200
• FY10	150
• FY11 to End of Program	250
<b>Key Risk Reduction Dates</b>	
Date when all “high risk” tanks are emptied	FY14
Date when all “non-compliant” tanks are emptied	FY15
Date when all “non-compliant” tanks are closed	FY18
Date Salt Processing Becomes Operational	FY10
Date by which salt processing is completed	FY22
Date by which sludge processing is completed	FY23
<b>Regulatory Commitments</b>	
Are all STP commitments met?	Yes
Are all FFA regulatory commitments met?	Yes
<b>Estimated Life-Cycle Costs</b>	
• Costs in escalated dollars (\$ in billions)	\$17.6
• Costs in constant 1999 dollars (\$ in billions)	\$12.3
<b>Canister Storage Locations</b>	
• Make additional 450 GWSB #1 locations usable	FY03-05
• Begin work on additional Canister Storage locations – 2 Privatized Modules	Module #1 FY04 Module #2 FY07
• Place the two Privatized Modules into Radioactive Operations	Module #1 FY07 Module #2 FY10
<b>Waste Removal</b>	
• Tank 7 ready for sludge removal	7/02
• Tank 11 ready for sludge removal	4/05
• Tank 26 ready for sludge removal	9/07

## Appendix J – Super Stretch Case

Key Milestone	Rev 12 Super Stretch Case
<b>Tank Closures</b>	
• Complete closure of Tank 19	4/03
• Complete closure of Tank 18	4/04
• Complete closure of 5 <sup>th</sup> Tank	FY08
• Complete closure of 6 <sup>th</sup> Tank	FY09
• Complete closure of 7 <sup>th</sup> Tank	FY10
• Complete closure of 24 <sup>th</sup> Tank	FY19
<b>Key Space Management Activities</b>	
• Reuse Tank 49 for waste storage	7/01
• Reuse Tank 50 for waste storage	9/02
• Tank 37 modification completed for 3H Evaporator Drop Tank	9/02
<b>Repository Activities</b>	
• Start shipping canisters to the Federal Repository	FY10
• Complete shipping canisters to Federal Repository	FY39
<b>Facility Deactivation Complete</b>	FY40

This appendix provides the following data: Funding Requirements, Waste Removal and Tank Closure Schedule, Material Balance, Salt Processing Batch makeup, Sludge Batch makeup, Canister Storage requirements, Near Term Saltstone Operations, Usable Tank Space estimates, an Inventory of the amount of waste in Types I, II, III, & IV tanks, a chart of Non-Compliant Tank Closures with respect to the FFA, and a Level 1 Schedule.

**Appendix J.1 - Funding (Super Stretch)**

**Budget Authority in Escalated Dollars**

<u>Project Title</u>	<u>FY99</u>	<u>FY00</u>	<u>FY01</u>	<u>FY02</u>	<u>FY03</u>	<u>FY04</u>	<u>FY05</u>	<u>FY06</u>	<u>FY07</u>	<u>FY08</u>	<u>FY09</u>
<b>HL-01 H Tank Farm</b>											
H Tank Farm Operations	85,371	89,019	95,078	93,420	100,337	106,546	108,122	110,347	113,327	113,266	115,576
LI: Replacement Evaporator	12,835	3,567	-	-	-	-	-	-	-	-	-
<b>HL-01 Total</b>	<b>98,205</b>	<b>92,586</b>	<b>95,078</b>	<b>93,420</b>	<b>100,337</b>	<b>106,546</b>	<b>108,122</b>	<b>110,347</b>	<b>113,327</b>	<b>113,266</b>	<b>115,576</b>
<b>HL-02 F Tank Farm</b>	<b>58,928</b>	<b>60,993</b>	<b>59,966</b>	<b>63,928</b>	<b>68,328</b>	<b>70,471</b>	<b>71,464</b>	<b>74,184</b>	<b>76,187</b>	<b>73,509</b>	<b>75,493</b>
<b>HL-03 Waste Removal &amp; Tank Closures</b>											
WR Ops w/ Demo Projects	1,108	3,824	3,169	3,311	3,552	3,673	3,786	3,931	4,037	4,058	4,168
WR: Tank Closure	124	350	16	3,113	4,745	1,653	-	-	16,187	10,660	8,547
<b>HL-03 Total</b>	<b>1,232</b>	<b>4,174</b>	<b>3,185</b>	<b>6,424</b>	<b>8,297</b>	<b>5,326</b>	<b>3,786</b>	<b>3,931</b>	<b>20,224</b>	<b>14,718</b>	<b>12,714</b>
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>	<b>53,328</b>	<b>52,037</b>	<b>50,722</b>	<b>56,097</b>	<b>62,734</b>	<b>66,549</b>	<b>70,173</b>	<b>69,739</b>	<b>71,622</b>	<b>72,071</b>	<b>74,017</b>
<b>HL-05 Vitrification</b>											
Vitrification Ops	127,626	116,698	111,727	126,400	132,185	133,344	141,166	146,986	145,944	150,235	155,255
Failed Equip. Storage Vaults	-	-	1,143	-	-	-	-	-	-	-	-
<b>HL-05 Total</b>	<b>127,626</b>	<b>116,698</b>	<b>112,870</b>	<b>126,400</b>	<b>132,185</b>	<b>133,344</b>	<b>141,166</b>	<b>146,986</b>	<b>145,944</b>	<b>150,235</b>	<b>155,255</b>
<b>HL-06 Glass Waste Storage</b>	<b>436</b>	<b>603</b>	<b>684</b>	<b>712</b>	<b>2,056</b>	<b>2,078</b>	<b>1,472</b>	<b>839</b>	<b>10,824</b>	<b>21,366</b>	<b>30,190</b>
<b>HL-13 Salt Disposition</b>											
Salt Disposition Ops	15,620	10,175	17,543	4,982	-	-	-	-	-	-	-
LI: Salt Alternative	-	-	-	29,465	84,345	135,123	150,278	150,768	150,895	143,752	98,761
<b>HL-13 Total</b>	<b>15,620</b>	<b>10,175</b>	<b>17,543</b>	<b>34,447</b>	<b>84,345</b>	<b>135,123</b>	<b>150,278</b>	<b>150,768</b>	<b>150,895</b>	<b>143,752</b>	<b>98,761</b>
<b>HL-09 LI: Tk Fm Services Upgrade I</b>	<b>1,632</b>	-	-	-	-	-	-	-	-	-	-
<b>HL-10 LI: Storm Water Upgrades</b>	<b>2,508</b>	<b>3,533</b>	<b>138,3381</b>	-	-	-	-	-	-	-	-
<b>HL-11 LI: Tk Fm Services Upgrade II</b>	<b>838</b>	<b>2,141</b>	<b>10,455</b>	<b>6,303</b>	-	-	-	-	-	-	-
<b>HL-12 LI: Waste Removal</b>											
LI: WR from Tanks	24,739	21,796	23,046	28,690	11,082	25,192	28,897	38,905	53,401	63,677	78,814
LI: Vit Upgrades	12	653	616	-	-	-	7,063	7,276	14,945	15,255	15,667
LI: Pipe, Evaps & Infrastructure	-	-	-	993	5,995	15,870	12,536	-	-	-	-
<b>HL-12 Total</b>	<b>24,751</b>	<b>22,449</b>	<b>23,662</b>	<b>29,683</b>	<b>17,077</b>	<b>41,063</b>	<b>48,496</b>	<b>46,181</b>	<b>68,346</b>	<b>78,932</b>	<b>94,481</b>
<b>FA-24 Facility Decontamination/Decommissioning</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HLW TOTAL</b>	<b>385,103</b>	<b>365,388</b>	<b>374,304</b>	<b>417,413</b>	<b>475,359</b>	<b>560,499</b>	<b>594,957</b>	<b>602,976</b>	<b>657,369</b>	<b>667,849</b>	<b>656,488</b>
<b>HLW w/o Salt Total</b>	<b>369,483</b>	<b>355,213</b>	<b>356,760</b>	<b>382,966</b>	<b>391,013</b>	<b>425,375</b>	<b>444,678</b>	<b>452,208</b>	<b>506,474</b>	<b>524,097</b>	<b>557,727</b>
<b>Solid Waste Facilities</b>											
ETF	16,510	15,098	16,115	17,302	18,705	20,455	22,088	23,838	20,579	23,997	20,586
Saltstone	1,595	857	1,099	2,055	4,454	2,317	2,229	2,314	2,377	7,353	15,734
<b>SW TOTAL</b>	<b>18,105</b>	<b>15,955</b>	<b>17,214</b>	<b>19,356</b>	<b>23,159</b>	<b>22,772</b>	<b>24,317</b>	<b>26,152</b>	<b>22,956</b>	<b>31,351</b>	<b>36,321</b>
<b>Life Cycle Cost</b>	<b>403,208</b>	<b>381,344</b>	<b>391,518</b>	<b>436,769</b>	<b>498,517</b>	<b>583,271</b>	<b>619,274</b>	<b>629,128</b>	<b>680,325</b>	<b>699,200</b>	<b>692,809</b>

**Appendix J.1 - Funding (Super Stretch)**

**Budget Authority in Escalated Dollars**

<b>Project Title</b>	<b>FY10</b>	<b>FY11</b>	<b>FY12</b>	<b>FY13</b>	<b>FY14</b>	<b>FY15</b>	<b>FY16</b>	<b>FY17</b>	<b>FY18</b>	<b>FY19</b>	<b>FY20</b>
<b>HL-01 H Tank Farm</b>											
H Tank Farm Operations	117,928	121,112	123,570	126,074	129,478	126,503	123,278	126,607	130,025	128,298	130,120
LI: Replacement Evaporator	-	-	-	-	-	-	-	-	-	-	-
<b>HL-01 Total</b>	<b>117,928</b>	<b>121,112</b>	<b>123,570</b>	<b>126,074</b>	<b>129,478</b>	<b>126,503</b>	<b>123,278</b>	<b>126,607</b>	<b>130,025</b>	<b>128,298</b>	<b>130,120</b>
<b>HL-02 F Tank Farm</b>	<b>77,532</b>	<b>79,625</b>	<b>80,153</b>	<b>82,317</b>	<b>81,429</b>	<b>80,992</b>	<b>72,926</b>	<b>73,379</b>	<b>73,803</b>	<b>75,796</b>	<b>66,347</b>
<b>HL-03 Waste Removal &amp; Tank Closures</b>											
WR Ops w/ Demo Projects	13,688	25,356	23,264	16,229	16,667	14,672	15,068	15,475	5,297	5,440	5,587
WR: Tank Closure	8,752	14,794	14,007	23,435	72,883	85,460	41,373	11,292	21,838	46,199	42,255
<b>HL-03 Total</b>	<b>22,440</b>	<b>40,151</b>	<b>37,271</b>	<b>39,664</b>	<b>89,551</b>	<b>100,132</b>	<b>56,441</b>	<b>26,767</b>	<b>27,135</b>	<b>51,639</b>	<b>47,842</b>
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>	<b>76,015</b>	<b>68,871</b>	<b>70,731</b>	<b>72,640</b>	<b>74,602</b>	<b>76,616</b>	<b>78,685</b>	<b>80,809</b>	<b>82,991</b>	<b>85,232</b>	<b>87,533</b>
<b>HL-05 Vitrification</b>											
Vitrification Ops	160,620	160,312	168,042	175,531	172,995	182,082	189,295	193,042	193,907	202,545	212,556
Failed Equip. Storage Vaults	-	-	-	-	-	-	-	-	-	-	-
<b>HL-05 Total</b>	<b>160,620</b>	<b>160,312</b>	<b>168,042</b>	<b>175,531</b>	<b>172,995</b>	<b>182,082</b>	<b>189,295</b>	<b>193,042</b>	<b>193,907</b>	<b>202,545</b>	<b>212,556</b>
<b>HL-06 Glass Waste Storage</b>	<b>20,619</b>	<b>12,832</b>	<b>13,262</b>	<b>13,707</b>	<b>14,167</b>	<b>14,643</b>	<b>15,135</b>	<b>15,643</b>	<b>16,168</b>	<b>16,712</b>	<b>17,273</b>
<b>HL-13 Salt Disposition</b>											
Salt Disposition Ops	45,821	79,791	84,288	86,322	80,006	82,458	83,648	97,864	101,945	104,750	108,222
LI: Salt Alternative	57,843	-	-	-	-	45,370	62,127	47,853	-	-	-
<b>HL-13 Total</b>	<b>103,664</b>	<b>79,791</b>	<b>84,288</b>	<b>86,322</b>	<b>80,006</b>	<b>127,829</b>	<b>145,775</b>	<b>145,718</b>	<b>101,945</b>	<b>104,750</b>	<b>108,222</b>
<b>HL-09 LI: Tk Fm Services Upgrade I</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-10 LI: Storm Water Upgrades</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-11 LI: Tk Fm Services Upgrade II</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 LI: Waste Removal</b>											
LI: WR from Tanks	64,453	74,538	54,046	88,400	98,000	76,048	71,014	74,593	60,492	42,483	13,642
LI: Vit Upgrades	28,158	18,590	12,728	19,608	20,137	20,681	14,160	14,542	-	-	-
LI: Pipe, Evaps & Infrastructure	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 Total</b>	<b>92,611</b>	<b>93,128</b>	<b>66,774</b>	<b>108,008</b>	<b>118,137</b>	<b>96,729</b>	<b>85,174</b>	<b>89,135</b>	<b>60,492</b>	<b>42,483</b>	<b>13,642</b>
<b>FA-24 Facility Decontamination/Decommissioning</b>	-	-	-	-	-	43,183	36,285	-	-	-	-
<b>HLW TOTAL</b>	<b>671,429</b>	<b>655,822</b>	<b>644,091</b>	<b>704,263</b>	<b>760,365</b>	<b>848,708</b>	<b>802,995</b>	<b>751,100</b>	<b>686,467</b>	<b>707,454</b>	<b>683,535</b>
<b>HLW w/o Salt Total</b>	<b>567,765</b>	<b>576,031</b>	<b>559,803</b>	<b>617,941</b>	<b>680,359</b>	<b>720,879</b>	<b>657,219</b>	<b>605,382</b>	<b>584,522</b>	<b>602,704</b>	<b>575,313</b>
<b>Solid Waste Facilities</b>											
ETF	21,843	21,875	25,438	32,919	25,062	25,243	30,249	25,667	32,191	27,072	28,746
Saltstone	24,306	35,875	53,592	42,606	39,905	55,953	56,416	52,257	61,883	62,422	69,203
<b>SW TOTAL</b>	<b>46,150</b>	<b>57,751</b>	<b>79,030</b>	<b>75,525</b>	<b>64,967</b>	<b>81,196</b>	<b>86,664</b>	<b>77,924</b>	<b>94,074</b>	<b>89,494</b>	<b>97,949</b>
<b>Life Cycle Cost</b>	<b>717,579</b>	<b>713,573</b>	<b>723,121</b>	<b>779,788</b>	<b>825,332</b>	<b>929,904</b>	<b>889,659</b>	<b>829,024</b>	<b>780,541</b>	<b>796,948</b>	<b>781,483</b>

**Appendix J.1 - Funding (Super Stretch)**

**Budget Authority in Escalated Dollars**

<b>Project Title</b>	<b>FY21</b>	<b>FY22</b>	<b>FY23</b>	<b>FY24</b>	<b>FY25</b>	<b>FY26</b>	<b>FY27</b>	<b>FY28</b>	<b>FY29</b>	<b>FY30</b>	<b>FY31</b>
<b>HL-01 H Tank Farm</b>											
H Tank Farm Operations	133,634	135,511	135,614	54,075	-	-	-	-	-	-	-
LI: Replacement Evaporator	-	-	-	-	-	-	-	-	-	-	-
<b>HL-01 Total</b>	<b>133,634</b>	<b>135,511</b>	<b>135,614</b>	<b>54,075</b>	-	-	-	-	-	-	-
<b>HL-02 F Tank Farm</b>	<b>49,588</b>	<b>28,416</b>	-	-	-	-	-	-	-	-	-
<b>HL-03 Waste Removal &amp; Tank Closures</b>											
WR Ops w/ Demo Projects	-	-	-	-	-	-	-	-	-	-	-
WR: Tank Closure	62,258	54,170	132,850	106,648	911	-	-	-	-	-	-
<b>HL-03 Total</b>	<b>62,258</b>	<b>54,170</b>	<b>132,850</b>	<b>106,648</b>	<b>911</b>	-	-	-	-	-	-
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>	<b>89,896</b>	<b>46,162</b>	<b>23,704</b>	-	-	-	-	-	-	-	-
<b>HL-05 Vitrification</b>											
Vitrification Ops	200,547	203,167	32,471	-	-	-	-	-	-	-	-
Failed Equip. Storage Vaults	-	-	-	-	-	-	-	-	-	-	-
<b>HL-05 Total</b>	<b>200,547</b>	<b>203,167</b>	<b>32,471</b>	-	-	-	-	-	-	-	-
<b>HL-06 Glass Waste Storage</b>	<b>17,854</b>	<b>10,799</b>	<b>11,152</b>	<b>11,517</b>	<b>3,065</b>	<b>3,148</b>	<b>3,233</b>	<b>3,320</b>	<b>2,984</b>	<b>3,064</b>	<b>3,147</b>
<b>HL-13 Salt Disposition</b>											
Salt Disposition Ops	110,447	107,014	11,141	-	-	-	-	-	-	-	-
LI: Salt Alternative	-	-	-	-	-	-	-	-	-	-	-
<b>HL-13 Total</b>	<b>110,447</b>	<b>107,014</b>	<b>11,141</b>	-	-	-	-	-	-	-	-
<b>HL-09 LI: Tk Fm Services Upgrade I</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-10 LI: Storm Water Upgrades</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-11 LI: Tk Fm Services Upgrade II</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 LI: Waste Removal</b>											
LI: WR from Tanks	18,977	22,402	39,086	6,622	-	-	-	-	-	-	-
LI: Vit Upgrades	-	-	-	-	-	-	-	-	-	-	-
LI: Pipe, Evaps & Infrastructure	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 Total</b>	<b>18,977</b>	<b>22,402</b>	<b>39,086</b>	<b>6,622</b>	-	-	-	-	-	-	-
<b>FA-24 Facility Decontamination/Decommissioning</b>	-	-	196,488	230,330	89,515	2,302	-	-	-	-	-
<b>HLW TOTAL</b>	<b>683,200</b>	<b>607,640</b>	<b>582,505</b>	<b>409,190</b>	<b>93,492</b>	<b>5,450</b>	<b>3,233</b>	<b>3,320</b>	<b>2,984</b>	<b>3,064</b>	<b>3,147</b>
<b>HLW w/o Salt Total</b>	<b>572,753</b>	<b>500,626</b>	<b>571,364</b>	<b>409,190</b>	<b>93,492</b>	<b>5,450</b>	<b>3,233</b>	<b>3,320</b>	<b>2,984</b>	<b>3,064</b>	<b>3,147</b>
<b>Solid Waste Facilities</b>											
ETF	40,738	31,015	30,116	-	-	-	-	-	-	-	-
Saltstone	46,219	29,058	3,741	-	-	-	-	-	-	-	-
<b>SW TOTAL</b>	<b>86,958</b>	<b>60,074</b>	<b>33,857</b>	-	-	-	-	-	-	-	-
<b>Life Cycle Cost</b>	<b>770,158</b>	<b>667,714</b>	<b>616,363</b>	<b>409,190</b>	<b>93,492</b>	<b>5,450</b>	<b>3,233</b>	<b>3,320</b>	<b>2,984</b>	<b>3,064</b>	<b>3,147</b>

**Appendix J.1 - Funding (Super Stretch)**

**Budget Authority in Escalated Dollars**

<u>Project Title</u>	<u>FY32</u>	<u>FY33</u>	<u>FY34</u>	<u>FY35</u>	<u>FY36</u>	<u>FY37</u>	<u>FY38</u>	<u>FY39</u>	<u>FY40</u>	<u>Cumulative FY99-End</u>	
<b>HL-01 H Tank Farm</b>											
H Tank Farm Operations	-	-	-	-	-	-	-	-	-	2,972,235	
LI: Replacement Evaporator	-	-	-	-	-	-	-	-	-	16,402	
<b>HL-01 Total</b>	-	-	-	-	-	-	-	-	-	<b>2,988,637</b>	
<b>HL-02 F Tank Farm</b>	-	-	-	-	-	-	-	-	-	<b>1,675,753</b>	
<b>HL-03 Waste Removal &amp; Tank Closures</b>											
WR Ops w/ Demo Projects	-	-	-	-	-	-	-	-	-	195,359	
WR: Tank Closure	-	-	-	-	-	-	-	-	-	784,520	
<b>HL-03 Total</b>	-	-	-	-	-	-	-	-	-	<b>979,878</b>	
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>	-	-	-	-	-	-	-	-	-	<b>1,713,575</b>	
<b>HL-05 Vitrification</b>											
Vitrification Ops	-	-	-	-	-	-	-	-	-	3,934,679	
Failed Equip. Storage Vaults	-	-	-	-	-	-	-	-	-	1,143	
<b>HL-05 Total</b>	-	-	-	-	-	-	-	-	-	<b>3,935,821</b>	
<b>HL-06 Glass Waste Storage</b>	<b>3,232</b>	<b>3,319</b>	<b>3,409</b>	<b>3,501</b>	<b>3,595</b>	<b>3,692</b>	<b>3,792</b>	<b>3,895</b>		<b>343,140</b>	
<b>HL-13 Salt Disposition</b>											
Salt Disposition Ops	-	-	-	-	-	-	-	-	-	1,232,038	
LI: Salt Alternative	-	-	-	-	-	-	-	-	-	1,156,583	
<b>HL-13 Total</b>	-	-	-	-	-	-	-	-	-	<b>2,388,621</b>	
<b>HL-09 LI: Tk Fm Services Upgrade I</b>	-	-	-	-	-	-	-	-	-	<b>1,632</b>	
<b>HL-10 LI: Storm Water Upgrades</b>	-	-	-	-	-	-	-	-	-	<b>6,179</b>	
<b>HL-11 LI: Tk Fm Services Upgrade II</b>	-	-	-	-	-	-	-	-	-	<b>19,737</b>	
<b>HL-12 LI: Waste Removal</b>											
LI: WR from Tanks	-	-	-	-	-	-	-	-	-	1,203,034	
LI: Vit Upgrades	-	-	-	-	-	-	-	-	-	210,090	
LI: Pipe, Evaps & Infrastructure	-	-	-	-	-	-	-	-	-	35,394	
<b>HL-12 Total</b>	-	-	-	-	-	-	-	-	-	<b>1,448,519</b>	
<b>FA-24 Facility Decontamination/Decommissioning</b>	-	-	-	-	-	-	-	<b>18,112</b>	-	<b>616,216</b>	
	<b>HLW TOTAL</b>	<b>3,232</b>	<b>3,319</b>	<b>3,409</b>	<b>3,501</b>	<b>3,595</b>	<b>3,692</b>	<b>3,792</b>	<b>22,007</b>	-	<b>16,117,708</b>
	<b>HLW w/o Salt Total</b>	<b>3,232</b>	<b>3,319</b>	<b>3,409</b>	<b>3,501</b>	<b>3,595</b>	<b>3,692</b>	<b>3,792</b>	<b>22,007</b>	-	<b>13,729,087</b>
<b>Solid Waste Facilities</b>											
ETF	-	-	-	-	-	-	-	-	-	-	613,448
Saltstone	-	-	-	-	-	-	-	-	-	-	675,822
	<b>SW TOTAL</b>	-	-	-	-	-	-	-	-	-	<b>1,289,270</b>
	<b>Life Cycle Cost</b>	<b>3,232</b>	<b>3,319</b>	<b>3,409</b>	<b>3,501</b>	<b>3,595</b>	<b>3,692</b>	<b>3,792</b>	<b>22,007</b>	-	<b>17,406,978</b>

**Appendix J.1 - Funding (Super Stretch)**

**Budget Authority in Constant FY99**

**Year Dollars**

<u>Project Title</u>	<u>FY99</u>	<u>FY00</u>	<u>FY01</u>	<u>FY02</u>	<u>FY03</u>	<u>FY04</u>	<u>FY05</u>	<u>FY06</u>	<u>FY07</u>	<u>FY08</u>	<u>FY09</u>
<b>HL-01 H Tank Farm</b>											
H Tank Farm Operations	85,371	85,926	88,585	84,752	88,634	91,644	90,555	89,989	89,989	87,577	87,013
LI: Replacement Evaporator	12,835	3,443	-	-	-	-	-	-	-	-	-
<b>HL-01 Total</b>	<b>98,205</b>	<b>89,369</b>	<b>88,585</b>	<b>84,752</b>	<b>88,634</b>	<b>91,644</b>	<b>90,555</b>	<b>89,989</b>	<b>89,989</b>	<b>87,577</b>	<b>87,013</b>
<b>HL-02 F Tank Farm</b>	<b>58,928</b>	<b>58,873</b>	<b>55,871</b>	<b>57,996</b>	<b>60,359</b>	<b>60,615</b>	<b>59,853</b>	<b>60,497</b>	<b>60,497</b>	<b>56,836</b>	<b>56,836</b>
<b>HL-03 Waste Removal &amp; Tank Closures</b>											
WR Ops w/ Demo Projects	1,108	3,691	2,953	3,004	3,138	3,159	3,171	3,206	3,206	3,138	3,138
WR: Tank Closure	124	338	15	2,824	4,191	1,422	-	-	12,853	8,242	6,434
<b>HL-03 Total</b>	<b>1,232</b>	<b>4,029</b>	<b>2,967</b>	<b>5,828</b>	<b>7,329</b>	<b>4,581</b>	<b>3,171</b>	<b>3,206</b>	<b>16,059</b>	<b>11,380</b>	<b>9,572</b>
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>	<b>53,328</b>	<b>50,229</b>	<b>47,258</b>	<b>50,892</b>	<b>55,417</b>	<b>57,241</b>	<b>58,771</b>	<b>56,873</b>	<b>56,873</b>	<b>55,724</b>	<b>55,724</b>
<b>HL-05 Vitrification</b>											
Vitrification Ops	127,626	112,643	104,097	114,672	116,767	114,695	118,230	119,869	115,889	116,161	116,886
Failed Equip. Storage Vaults	-	-	1,065	-	-	-	-	-	-	-	-
<b>HL-05 Total</b>	<b>127,626</b>	<b>112,643</b>	<b>105,162</b>	<b>114,672</b>	<b>116,767</b>	<b>114,695</b>	<b>118,230</b>	<b>119,869</b>	<b>115,889</b>	<b>116,161</b>	<b>116,886</b>
<b>HL-06 Glass Waste Storage</b>	<b>436</b>	<b>582</b>	<b>637</b>	<b>646</b>	<b>1,816</b>	<b>1,787</b>	<b>1,233</b>	<b>684</b>	<b>8,595</b>	<b>16,520</b>	<b>22,729</b>
<b>HL-13 Salt Disposition</b>											
Salt Disposition Ops	15,620	9,822	16,345	4,520	-	-	-	-	-	-	-
LI: Salt Alternative	-	-	-	26,731	74,508	116,225	125,862	122,953	119,821	111,148	74,354
<b>HL-13 Total</b>	<b>15,620</b>	<b>9,822</b>	<b>16,345</b>	<b>31,251</b>	<b>74,508</b>	<b>116,225</b>	<b>125,862</b>	<b>122,953</b>	<b>119,821</b>	<b>111,148</b>	<b>74,354</b>
<b>HL-09 LI: Tk Fm Services Upgrade I</b>	<b>1,632</b>	-	-	-	-	-	-	-	-	-	-
<b>HL-10 LI: Storm Water Upgrades</b>	<b>2,508</b>	<b>3,410</b>	<b>128,8910</b>	-	-	-	-	-	-	-	-
<b>HL-11 LI: Tk Fm Services Upgrade II</b>	<b>838</b>	<b>2,066</b>	<b>9,741</b>	<b>5,718</b>	-	-	-	-	-	-	-
<b>HL-12 LI: Waste Removal</b>											
LI: WR from Tanks	24,739	21,039	21,472	26,028	9,789	21,669	24,202	31,728	42,404	49,234	59,336
LI: Vit Upgrades	12	630	574	-	-	-	5,915	5,934	11,867	11,795	11,795
LI: Pipe, Evaps & Infrastructure	-	-	-	901	5,296	13,651	10,499	-	-	-	-
<b>HL-12 Total</b>	<b>24,751</b>	<b>21,669</b>	<b>22,046</b>	<b>26,929</b>	<b>15,085</b>	<b>35,320</b>	<b>40,616</b>	<b>37,661</b>	<b>54,272</b>	<b>61,030</b>	<b>71,131</b>
<b>FA-24 Facility Decontamination/Decommissioning</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HLW TOTAL</b>	<b>385,103</b>	<b>352,692</b>	<b>348,742</b>	<b>378,683</b>	<b>419,915</b>	<b>482,107</b>	<b>498,292</b>	<b>491,732</b>	<b>521,996</b>	<b>516,376</b>	<b>494,247</b>
<b>HLW w/o Salt Total</b>	<b>369,483</b>	<b>342,870</b>	<b>332,397</b>	<b>347,432</b>	<b>345,407</b>	<b>365,882</b>	<b>372,430</b>	<b>368,779</b>	<b>402,175</b>	<b>405,227</b>	<b>419,893</b>
<b>Solid Waste Facilities</b>											
ETF	16,510	14,574	15,015	15,696	16,523	17,594	18,500	19,440	16,341	18,555	15,499
Saltstone	1,595	827	1,024	1,864	3,935	1,993	1,867	1,887	1,887	5,686	11,846
<b>SW TOTAL</b>	<b>18,105</b>	<b>15,401</b>	<b>16,039</b>	<b>17,560</b>	<b>20,458</b>	<b>19,587</b>	<b>20,366</b>	<b>21,327</b>	<b>18,228</b>	<b>24,240</b>	<b>27,344</b>
<b>Life Cycle Cost</b>	<b>403,208</b>	<b>368,093</b>	<b>364,781</b>	<b>396,244</b>	<b>440,372</b>	<b>501,694</b>	<b>518,658</b>	<b>513,059</b>	<b>540,225</b>	<b>540,616</b>	<b>521,591</b>



**Appendix J.1 - Funding (Super Stretch)**

**Budget Authority in Constant FY99**

**Year Dollars**

<u>Project Title</u>	<u>FY10</u>	<u>FY11</u>	<u>FY12</u>	<u>FY13</u>	<u>FY14</u>	<u>FY15</u>	<u>FY16</u>	<u>FY17</u>	<u>FY18</u>	<u>FY19</u>	<u>FY20</u>
<b>HL-01 H Tank Farm</b>											
H Tank Farm Operations	86,449	86,449	85,886	85,322	85,322	81,170	77,021	77,021	77,021	74,000	73,078
LI: Replacement Evaporator	-	-	-	-	-	-	-	-	-	-	-
<b>HL-01 Total</b>	<b>86,449</b>	<b>86,449</b>	<b>85,886</b>	<b>85,322</b>	<b>85,322</b>	<b>81,170</b>	<b>77,021</b>	<b>77,021</b>	<b>77,021</b>	<b>74,000</b>	<b>73,078</b>
<b>HL-02 F Tank Farm</b>	<b>56,836</b>	<b>56,836</b>	<b>55,709</b>	<b>55,709</b>	<b>53,659</b>	<b>51,968</b>	<b>45,563</b>	<b>44,640</b>	<b>43,718</b>	<b>43,718</b>	<b>37,262</b>
<b>HL-03 Waste Removal &amp; Tank Closures</b>											
WR Ops w/ Demo Projects	10,034	18,099	16,169	10,983	10,983	9,414	9,414	9,414	3,138	3,138	3,138
WR: Tank Closure	6,416	10,560	9,735	15,860	48,028	54,835	25,849	6,869	12,936	26,647	23,731
<b>HL-03 Total</b>	<b>16,450</b>	<b>28,659</b>	<b>25,905</b>	<b>26,843</b>	<b>59,011</b>	<b>64,249</b>	<b>35,263</b>	<b>16,283</b>	<b>16,074</b>	<b>29,784</b>	<b>26,869</b>
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>	<b>55,724</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>	<b>49,160</b>
<b>HL-05 Vitrification</b>											
Vitrification Ops	117,746	114,431	116,795	118,792	113,998	116,832	118,267	117,437	114,862	116,825	119,376
Failed Equip. Storage Vaults	-	-	-	-	-	-	-	-	-	-	-
<b>HL-05 Total</b>	<b>117,746</b>	<b>114,431</b>	<b>116,795</b>	<b>118,792</b>	<b>113,998</b>	<b>116,832</b>	<b>118,267</b>	<b>117,437</b>	<b>114,862</b>	<b>116,825</b>	<b>119,376</b>
<b>HL-06 Glass Waste Storage</b>	<b>15,115</b>	<b>9,160</b>	<b>9,218</b>	<b>9,277</b>	<b>9,336</b>	<b>9,396</b>	<b>9,456</b>	<b>9,516</b>	<b>9,577</b>	<b>9,639</b>	<b>9,701</b>
<b>HL-13 Salt Disposition</b>											
Salt Disposition Ops	33,590	56,955	58,583	58,419	52,721	52,909	52,261	59,536	60,388	60,418	60,780
LI: Salt Alternative	42,403	-	-	-	-	29,112	38,816	29,112	-	-	-
<b>HL-13 Total</b>	<b>75,993</b>	<b>56,955</b>	<b>58,583</b>	<b>58,419</b>	<b>52,721</b>	<b>82,021</b>	<b>91,077</b>	<b>88,647</b>	<b>60,388</b>	<b>60,418</b>	<b>60,780</b>
<b>HL-09 LI: Tk Fm Services Upgrade I</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-10 LI: Storm Water Upgrades</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-11 LI: Tk Fm Services Upgrade II</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 LI: Waste Removal</b>											
LI: WR from Tanks	47,249	53,205	37,564	59,826	64,579	48,796	44,368	45,379	35,833	24,504	7,661
LI: Vit Upgrades	20,642	13,270	8,847	13,270	13,270	13,270	8,847	8,847	-	-	-
LI: Pipe, Evaps & Infrastructure	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 Total</b>	<b>67,891</b>	<b>66,475</b>	<b>46,410</b>	<b>73,095</b>	<b>77,849</b>	<b>62,065</b>	<b>53,214</b>	<b>54,225</b>	<b>35,833</b>	<b>24,504</b>	<b>7,661</b>
<b>FA-24 Facility Decontamination/Decommissioning</b>	-	-	-	-	-	27,708	22,670	-	-	-	-
<b>HLW TOTAL</b>	<b>492,206</b>	<b>468,125</b>	<b>447,665</b>	<b>476,617</b>	<b>501,057</b>	<b>544,568</b>	<b>501,691</b>	<b>456,931</b>	<b>406,633</b>	<b>408,048</b>	<b>383,886</b>
<b>HLW w/o Salt Total</b>	<b>416,213</b>	<b>411,170</b>	<b>389,082</b>	<b>418,198</b>	<b>448,335</b>	<b>462,548</b>	<b>410,614</b>	<b>368,284</b>	<b>346,245</b>	<b>347,630</b>	<b>323,107</b>
<b>Solid Waste Facilities</b>											
ETF	16,013	15,614	17,680	22,278	16,515	16,197	18,899	15,614	19,069	15,614	16,144
Saltstone	17,818	25,608	37,248	28,834	26,296	35,902	35,247	31,791	36,657	36,004	38,866
<b>SW TOTAL</b>	<b>33,831</b>	<b>41,222</b>	<b>54,928</b>	<b>51,112</b>	<b>42,811</b>	<b>52,099</b>	<b>54,146</b>	<b>47,405</b>	<b>55,725</b>	<b>51,619</b>	<b>55,010</b>
<b>Life Cycle Cost</b>	<b>526,037</b>	<b>509,348</b>	<b>502,593</b>	<b>527,730</b>	<b>543,868</b>	<b>596,667</b>	<b>555,837</b>	<b>504,336</b>	<b>462,358</b>	<b>459,666</b>	<b>438,896</b>

**Appendix J.1 - Funding (Super Stretch)**

**Budget Authority in Constant FY99**

**Year Dollars**

<b><u>Project Title</u></b>	<b><u>FY21</u></b>	<b><u>FY22</u></b>	<b><u>FY23</u></b>	<b><u>FY24</u></b>	<b><u>FY25</u></b>	<b><u>FY26</u></b>	<b><u>FY27</u></b>	<b><u>FY28</u></b>	<b><u>FY29</u></b>	<b><u>FY30</u></b>	<b><u>FY31</u></b>
<b>HL-01 H Tank Farm</b>											
H Tank Farm Operations	73,078	72,156	70,313	27,299	-	-	-	-	-	-	-
LI: Replacement Evaporator	-	-	-	-	-	-	-	-	-	-	-
<b>HL-01 Total</b>	<b>73,078</b>	<b>72,156</b>	<b>70,313</b>	<b>27,299</b>	-	-	-	-	-	-	-
<b>HL-02 F Tank Farm</b>	<b>27,117</b>	<b>15,131</b>	-	-	-	-	-	-	-	-	-
<b>HL-03 Waste Removal &amp; Tank Closures</b>											
WR Ops w/ Demo Projects	-	-	-	-	-	-	-	-	-	-	-
WR: Tank Closure	34,046	28,844	68,880	53,841	448	-	-	-	-	-	-
<b>HL-03 Total</b>	<b>34,046</b>	<b>28,844</b>	<b>68,880</b>	<b>53,841</b>	<b>448</b>	-	-	-	-	-	-
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>	<b>49,160</b>	<b>24,580</b>	<b>12,290</b>	-	-	-	-	-	-	-	-
<b>HL-05 Vitrification</b>											
Vitrification Ops	109,670	108,182	16,835	-	-	-	-	-	-	-	-
Failed Equip. Storage Vaults	-	-	-	-	-	-	-	-	-	-	-
<b>HL-05 Total</b>	<b>109,670</b>	<b>108,182</b>	<b>16,835</b>	-	-	-	-	-	-	-	-
<b>HL-06 Glass Waste Storage</b>	<b>9,763</b>	<b>5,750</b>	<b>5,782</b>	<b>5,814</b>	<b>1,507</b>	<b>1,507</b>	<b>1,507</b>	<b>1,507</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>
<b>HL-13 Salt Disposition</b>											
Salt Disposition Ops	60,399	56,982	5,776	-	-	-	-	-	-	-	-
LI: Salt Alternative	-	-	-	-	-	-	-	-	-	-	-
<b>HL-13 Total</b>	<b>60,399</b>	<b>56,982</b>	<b>5,776</b>	-	-	-	-	-	-	-	-
<b>HL-09 LI: Tk Fm Services Upgrade I</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-10 LI: Storm Water Upgrades</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-11 LI: Tk Fm Services Upgrade II</b>	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 LI: Waste Removal</b>											
LI: WR from Tanks	10,378	11,928	20,265	3,343	-	-	-	-	-	-	-
LI: Vit Upgrades	-	-	-	-	-	-	-	-	-	-	-
LI: Pipe, Evaps & Infrastructure	-	-	-	-	-	-	-	-	-	-	-
<b>HL-12 Total</b>	<b>10,378</b>	<b>11,928</b>	<b>20,265</b>	<b>3,343</b>	-	-	-	-	-	-	-
<b>FA-24 Facility Decontamination/Decommissioning</b>	-	-	<b>101,875</b>	<b>116,281</b>	<b>44,003</b>	<b>1,102</b>	-	-	-	-	-
	<b>HLW TOTAL</b>	<b>373,611</b>	<b>323,555</b>	<b>302,016</b>	<b>206,579</b>	<b>45,958</b>	<b>2,609</b>	<b>1,507</b>	<b>1,507</b>	<b>1,318</b>	<b>1,318</b>
	<b>HLW w/o Salt Total</b>	<b>313,212</b>	<b>266,572</b>	<b>296,240</b>	<b>206,579</b>	<b>45,958</b>	<b>2,609</b>	<b>1,507</b>	<b>1,507</b>	<b>1,318</b>	<b>1,318</b>
<b>Solid Waste Facilities</b>											
ETF	22,278	16,515	15,614	-	-	-	-	-	-	-	-
Saltstone	25,275	15,473	1,940	-	-	-	-	-	-	-	-
	<b>SW TOTAL</b>	<b>47,553</b>	<b>31,988</b>	<b>17,554</b>	-	-	-	-	-	-	-
	<b>Life Cycle Cost</b>	<b>421,164</b>	<b>355,542</b>	<b>319,571</b>	<b>206,579</b>	<b>45,958</b>	<b>2,609</b>	<b>1,507</b>	<b>1,507</b>	<b>1,318</b>	<b>1,318</b>


**Appendix J.1 - Funding (Super Stretch)**

**Budget Authority in Constant FY99**

**Year Dollars**

										<u>Cumulative</u>	
<u>Project Title</u>	<u>FY32</u>	<u>FY33</u>	<u>FY34</u>	<u>FY35</u>	<u>FY36</u>	<u>FY37</u>	<u>FY38</u>	<u>FY39</u>	<u>FY40</u>	<u>FY99-End</u>	
<b>HL-01 H Tank Farm</b>											
H Tank Farm Operations	-	-	-	-	-	-	-	-	-	2,101,622	
LI: Replacement Evaporator	-	-	-	-	-	-	-	-	-	16,278	
<b>HL-01 Total</b>	-	-	-	-	-	-	-	-	-	<b>2,117,900</b>	
<b>HL-02 F Tank Farm</b>	-	-	-	-	-	-	-	-	-	<b>1,235,028</b>	
<b>HL-03 Waste Removal &amp; Tank Closures</b>											
WR Ops w/ Demo Projects	-	-	-	-	-	-	-	-	-	136,834	
WR: Tank Closure	-	-	-	-	-	-	-	-	-	463,969	
<b>HL-03 Total</b>	-	-	-	-	-	-	-	-	-	<b>600,803</b>	
<b>HL-04 Feed Preparations &amp; Sludge Operations</b>	-	-	-	-	-	-	-	-	-	<b>1,231,689</b>	
<b>HL-05 Vitrification</b>											
Vitrification Ops	-	-	-	-	-	-	-	-	-	2,797,582	
Failed Equip. Storage Vaults	-	-	-	-	-	-	-	-	-	1,065	
<b>HL-05 Total</b>	-	-	-	-	-	-	-	-	-	<b>2,798,647</b>	
<b>HL-06 Glass Waste Storage</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	-	<b>212,696</b>	
<b>HL-13 Salt Disposition</b>											
Salt Disposition Ops	-	-	-	-	-	-	-	-	-	776,023	
LI: Salt Alternative	-	-	-	-	-	-	-	-	-	911,044	
<b>HL-13 Total</b>	-	-	-	-	-	-	-	-	-	<b>1,687,067</b>	
<b>HL-09 LI: Tk Fm Services Upgrade I</b>	-	-	-	-	-	-	-	-	-	<b>1,632</b>	
<b>HL-10 LI: Storm Water Upgrades</b>	-	-	-	-	-	-	-	-	-	<b>6,047</b>	
<b>HL-11 LI: Tk Fm Services Upgrade II</b>	-	-	-	-	-	-	-	-	-	<b>18,364</b>	
<b>HL-12 LI: Waste Removal</b>											
LI: WR from Tanks	-	-	-	-	-	-	-	-	-	846,517	
LI: Vit Upgrades	-	-	-	-	-	-	-	-	-	148,783	
LI: Pipe, Evaps & Infrastructure	-	-	-	-	-	-	-	-	-	30,347	
<b>HL-12 Total</b>	-	-	-	-	-	-	-	-	-	<b>1,025,646</b>	
<b>FA-24 Facility Decontamination/Decommissioning</b>	-	-	-	-	-	-	-	<b>6,132</b>	-	<b>319,772</b>	
	<b>HLW TOTAL</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>7,450</b>	-	<b>11,255,289</b>
	<b>HLW w/o Salt Total</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>7,450</b>	-	<b>9,568,222</b>
<b>Solid Waste Facilities</b>											
ETF	-	-	-	-	-	-	-	-	-	-	428,292
Saltstone	-	-	-	-	-	-	-	-	-	-	427,369
	<b>SW TOTAL</b>	-	-	-	-	-	-	-	-	-	<b>855,661</b>
	<b>Life Cycle Cost</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>1,318</b>	<b>7,450</b>	-	<b>12,110,950</b>

### Appendix J.2 Waste Removal Schedule (SuperStretch Case)





# Appendix J.3 - Material Balance (Super Stretch Case)

End of Month/Year	F Canyon							Influent (gallons)												Effluent (gallons)							Net-Out (see Note 2)
	LHW	HHW	F-Can Total	H Canyon				H-Can Total	DWWF Recycle	Other	Inhibited Water	Jet Dilution	Total In	Space Recovery from Evaporation				Salt Solution to Processing	Sludge to ESP/DWPF	Tot-Out							
				LHW	HHW	LHW	HHW							HHW	2F Evaps	2H Evaps	3H Evaps			Total	Acetris (see Note 2)	Acetris (see Note 2)					
Oct 2000	0	32,924	32,924	1,650	12,285	13,935	144,715	50,026	62,222	12,440	113,303	218,737	105,434	-	-	-	19,656	19,656	-	-	-	-	-	-	-	-	
Nov 2000	0	16,883	16,883	1,439	17,800	19,239	115,938	11,356	83,278	56,760	(16,111)	(15,022)	1,089	-	-	-	15,792	15,792	-	-	-	-	-	-	-	-	
Dec 2000	0	49,491	49,491	3,828	21,376	25,204	115,938	31,692	0	14,560	(20,849)	(30,291)	(20,849)	-	-	-	15,792	15,792	-	-	-	-	-	-	-	-	
Jan 2001	28,500	20,625	49,125	3,828	11,025	14,853	109,386	16,875	113,410	13,207	316,856	72,376	72,376	-	-	-	10,038	10,038	-	-	-	-	-	-	-	-	
Feb 2001	30,000	28,500	58,500	5,104	14,700	19,804	145,848	22,500	260,091	36,630	543,373	101,602	101,602	-	-	-	13,384	13,384	-	-	-	-	-	-	-	-	
Mar 2001	28,000	25,500	53,500	5,104	15,220	20,324	131,463	22,500	260,091	54,625	282,412	125,909	125,909	-	-	-	13,384	13,384	-	-	-	-	-	-	-	-	
Apr 2001	30,000	27,500	57,500	15,104	15,220	30,324	85,410	22,500	30,000	42,580	268,314	170,338	170,338	-	-	-	13,384	13,384	-	-	-	-	-	-	-	-	
May 2001	25,000	28,500	53,500	25,104	15,220	40,324	95,667	22,500	10,000	39,745	166,684	166,684	166,684	-	-	-	13,384	13,384	-	-	-	-	-	-	-	-	
Jun 2001	18,000	25,500	43,500	5,104	15,220	20,324	110,281	22,500	460,000	47,113	703,719	167,098	167,098	-	-	-	13,384	13,384	-	-	-	-	-	-	-	-	
Jul 2001	15,000	27,500	42,500	5,104	15,220	20,324	145,848	22,500	-	25,749	85,603	85,603	85,603	-	-	-	13,384	13,384	-	-	-	-	-	-	-	-	
Aug 2001	15,000	28,500	43,500	5,104	15,220	20,324	145,848	22,500	360,000	59,060	651,232	60,594	60,594	-	-	-	13,384	13,384	-	-	-	-	-	-	-	-	
Sep 2001	18,000	25,500	43,500	5,104	15,220	20,324	131,812	22,500	-	38,869	277,005	69,686	69,686	-	-	-	13,384	13,384	-	-	-	-	-	-	-	-	
FX01	207,500	237,625	445,125	74,660	132,265	206,925	1,311,563	223,501	1,233,501	377,578	3,591,568	1,363,890	1,363,890	1,363,890	2,597,706	521,049	1,817,646	117,110	117,110	-	-	-	-	-	-	-	
Oct 2001	15,000	27,500	42,500	25,104	15,220	40,324	397,775	22,500	250,000	42,451	397,775	33,008	33,008	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Nov 2001	15,000	28,500	43,500	5,104	15,220	20,324	214,936	22,500	-	41,657	127,981	86,730	154,177	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Dec 2001	18,000	25,500	43,500	5,104	15,220	20,324	272,322	22,500	-	43,768	190,092	70,308	87,734	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Jan 2002	24,000	5,000	29,000	13,052	15,220	28,272	272,322	22,500	297,297	85,529	489,830	55,530	171,486	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Feb 2002	24,000	6,000	30,000	13,052	15,220	28,272	108,928	22,500	-	86,267	275,967	12,506	342,971	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Mar 2002	27,000	3,000	30,000	13,052	14,700	27,752	108,928	22,500	-	38,936	228,116	81,949	284,189	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Apr 2002	24,000	3,000	27,000	13,052	14,700	27,752	108,928	22,500	-	113,493	299,673	148,184	264,830	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
May 2002	23,000	6,000	29,000	13,052	14,700	27,752	108,928	22,500	182,520	40,759	411,459	84,564	306,453	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Jun 2002	26,000	3,000	29,000	13,052	14,700	27,752	108,928	22,500	656,670	55,279	880,129	70,651	231,146	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Jul 2002	8,000	18,000	26,000	13,052	14,700	27,752	108,928	10,000	-	44,952	217,632	77,713	158,978	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Aug 2002	8,000	18,000	26,000	13,052	14,700	27,752	108,928	10,000	-	68,740	241,420	66,004	267,733	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Sep 2002	8,000	3,000	11,000	13,052	14,700	27,752	108,928	10,000	-	66,093	223,773	66,093	131,688	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
FX02	220,000	146,500	366,500	152,280	179,000	331,280	898,656	232,500	1,386,487	707,824	3,913,847	1,363,890	1,363,890	1,363,890	2,453,249	367,222	3,608,939	840,381	840,381	-	-	-	-	-	-	-	
Oct 2002	8,000	3,000	11,000	33,052	14,700	47,752	114,936	10,000	-	104,623	288,311	288,311	114,936	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Nov 2002	8,000	3,000	11,000	33,052	14,700	47,752	114,936	10,000	-	62,596	246,284	62,596	246,284	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Dec 2002	8,000	3,000	11,000	33,052	14,700	47,752	114,936	10,000	-	117,484	281,172	117,484	281,172	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Jan 2003	8,000	3,000	11,000	5,104	14,700	19,804	14,936	10,000	-	77,223	232,963	78,005	180,726	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Feb 2003	8,000	3,000	11,000	5,104	14,700	19,804	14,936	10,000	-	96,487	252,227	178,144	145,793	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Mar 2003	8,000	3,000	11,000	5,104	14,700	19,804	14,936	10,000	-	33,602	189,342	103,811	191,929	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Apr 2003	8,000	3,000	11,000	7,404	14,700	22,104	14,936	10,000	-	78,647	236,687	221,124	194,011	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
May 2003	8,000	3,000	11,000	7,404	14,700	22,104	14,936	10,000	-	96,054	254,094	92,929	140,473	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Jun 2003	8,000	3,000	11,000	7,404	14,700	22,104	14,936	10,000	-	70,550	334,590	85,159	183,960	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Jul 2003	8,000	3,000	11,000	6,732	13,132	19,864	14,936	10,000	-	39,061	644,861	189,371	145,819	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Aug 2003	8,000	3,000	11,000	6,732	13,132	19,864	14,936	10,000	-	83,605	239,405	149,571	135,871	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Sep 2003	8,000	3,000	11,000	6,732	13,132	19,864	14,936	10,000	-	54,261	660,061	285,824	228,270	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
FX03	96,000	36,000	132,000	136,876	171,696	308,572	1,379,232	20,000	1,006,000	914,193	3,859,997	1,383,738	1,383,738	1,383,738	2,142,100	487,520	5,013,359	840,381	840,381	-	-	-	-	-	-	-	
Oct 2003	8,000	3,000	11,000	26,732	13,132	39,864	114,936	10,000	-	59,257	635,957	162,430	127,007	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Nov 2003	8,000	3,000	11,000	6,732	13,132	19,864	114,936	10,000	-	71,924	227,724	107,982	110,937	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Dec 2003	8,000	3,000	11,000	6,732	13,132	19,864	114,936	10,000	-	58,751	554,551	205,563	131,119	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Jan 2004	8,000	3,000	11,000	6,732	13,132	19,864	114,936	10,000	-	57,777	213,577	194,640	222,176	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Feb 2004	8,000	3,000	11,000	6,732	13,132	19,864	114,936	10,000	-	91,030	246,830	150,700	215,977	-	-	-	17,110	17,110	-	-	-	-	-	-	-	-	
Mar 2004	8,000	3,000	11,000	6,732	13,132	19,864	114,936	10,000	-	43,666																	

### Appendix J.3 - Material Balance (Super Stretch Case)

End of Month/Year	Influents (gallons)										Effluents (gallons)						Net-Out		
	F Canyon			H Canyon			DWPF Recycle	Other	Inhibited Water	Jet Dilution	Total In	Space Recovery from Evaporation				Salt Solution to Processing		Sludge to ESP/DWPF	Tot-Out
	LHW	HHW	F-Can Total	LHW	HHW	H-Can Total						2F Evaps	2H Evaps	3H Evaps	Total				
FY05	96,000	61,200	157,200	100,388	163,788	264,176	844,152	120,000	480,000	808,591	2,674,119	824,937	1,689,525	1,232,522	3,746,983	-	74,400	3,821,383	1,147,267
FY06	96,000	40,800	136,800	125,200	265,200	390,400	606,576	70,000	600,000	522,335	2,326,111	457,131	1,218,608	1,652,892	3,328,630	-	50,161	3,378,791	1,052,683
FY07	96,000	36,000	132,000	131,200	403,200	534,400	1,173,216	-	900,000	663,535	3,403,151	559,593	984,968	1,033,192	2,577,753	-	128,520	2,706,268	(696,882)
FY08	96,000	36,000	132,000	47,600	375,300	422,900	1,173,216	-	1,385,000	592,668	3,705,784	528,317	857,614	1,605,738	2,991,672	-	125,842	3,117,512	(588,274)
FY09	120,000	120,000	240,000	-	120,000	120,000	1,173,216	-	276,553	375,472	2,185,241	565,445	954,833	225,763	1,746,043	-	315,840	2,061,883	(123,358)
FY10	120,000	120,000	240,000	-	120,000	120,000	1,348,800	-	3,222,873	610,398	6,042,071	-	1,492,146	884,812	2,376,957	3,000,000	315,840	5,692,797	(349,269)
FY11	120,000	-	120,000	-	-	-	2,194,032	-	4,046,005	870,100	7,230,137	-	1,193,065	2,617,829	3,810,891	6,000,000	253,820	10,064,712	2,834,575
FY12	80,000	-	80,000	-	-	-	2,194,032	-	3,891,748	606,271	6,772,051	-	2,208,273	120,278	2,328,551	6,000,000	168,000	8,496,552	1,724,501
FY13	-	-	-	-	-	-	2,194,032	-	8,362,510	1,011,148	11,567,692	-	2,285,394	2,227,247	4,512,640	5,872,990	168,000	10,553,630	(1,014,064)
FY14	-	-	-	-	-	-	2,194,032	-	3,714,774	759,632	6,668,438	-	2,266,477	639,927	2,906,404	6,000,000	157,660	9,064,064	2,395,626
FY15	-	-	-	-	-	-	2,194,032	-	3,077,313	841,674	6,113,019	-	2,257,175	341,199	2,598,374	6,000,000	159,360	8,757,735	2,644,716
FY16	-	-	-	-	-	-	2,194,032	-	4,523,266	645,597	7,362,895	-	3,229,225	2,625,150	5,854,376	5,967,440	159,360	11,981,176	4,618,282
FY17	-	-	-	-	-	-	2,194,032	-	2,366,990	637,276	5,198,299	-	2,365,812	-	2,365,812	5,938,037	187,860	8,491,709	3,293,411
FY18	-	-	-	-	-	-	2,194,032	-	3,734,653	480,504	6,409,188	-	502,724	-	502,724	5,948,227	195,360	6,646,312	237,125
FY19	-	-	-	-	-	-	2,194,032	-	3,787,009	866,750	6,847,791	-	4,061,304	2,171,215	6,232,519	5,980,573	190,320	12,403,411	5,555,621
FY20	-	-	-	-	-	-	2,194,032	-	4,466,201	802,043	7,462,276	-	2,408,461	1,730,451	4,138,910	6,000,000	175,200	10,314,111	2,851,835
FY21	-	-	-	-	-	-	2,194,032	-	5,352,575	671,685	8,218,293	-	2,298,705	415,141	2,713,846	5,999,200	131,134	8,844,179	625,886
FY22	-	-	-	-	-	-	2,148,323	-	2,465,802	547,313	5,161,438	-	3,137,424	-	3,137,424	6,794,221	160,704	10,092,349	4,930,911
FY23	-	-	-	-	-	-	777,053	-	607,990	306,920	1,691,963	-	906,418	-	906,418	6,834,221	160,704	7,901,343	6,209,380

Notes:

- 1) Discussion of the components of the Influents and Effluents is contained in Section 8.1.3 "HLW System Material Balance"

**Appendix J.4 — Salt Solution Processing (Super Stretch Case)**

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT001	48	12/24/09	Heel	-		4/1/10	59.0	5	17.6%	1,653	180	3,245	4
			21	104,000	ls								
			50	200,000	cs								
			47	900,000	ds								
SPT002	49	5/9/10	Heel	250,000		6/20/10	62.2	5	17.5%	1,696		3,001	4
			14	452,533	ds								
			21	125,000	ls								
			47	400,000	ds								
SPT003	48	6/20/10	Heel	2,160		9/12/10	61.6	5	17.6%	1,575		2,788	4
			50	250,000	cs								
			33	450,000	cs								
			47	500,000	ds								
SPT004	49	9/12/10	Heel	16,634		12/6/10	56.5	5	17.9%	1,685	180	3,301	1
			47	623,000	ds								
			21	75,000	ls								
			33	306,500	cs								
			50	200,000	cs								
SPT005	48	12/6/10	Heel	160		2/20/11	58.8	5	17.6%	1,596		2,826	2
			50	200,000	cs								
			33	400,000	cs								
			47	450,000	ds								
			42	95,000	cs								
			21	75,000	ls								
SPT006	49	2/20/11	Heel	19,314		5/12/11	58.7	5	17.4%	1,580		2,797	2
			2	998,000	ds								
			50	110,000	cs								
			21	95,000	ls								
SPT007	48	5/12/11	Heel	18,960		7/29/11	67.4	6	15.2%	1,611		2,852	2
			2	812,977	ds								
			50	160,000	cs								
			8	230,542	cs								



### Appendix J.4 — Salt Solution Processing (Super Stretch Case)

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT008	49	7/29/11	Heel	20,434		10/24/11	68.1	6	15.3%	1,610	180	3,169	2
			33	367,419	cs								
			21	70,000	ls								
			26	730,000	cs								
			50	20,000	cs								
SPT009	50	9/1/11	Heel	14,040		1/19/12	64.4	6	15.0%	1,698		3,005	3
			1	1,100,000	ds								
			30	90,000	cs								
SPT010	48	10/24/11	Heel	20,620		4/14/12	71.2	6	15.6%	1,629		2,883	3
			1	570,082	ds								
			30	200,000	cs								
			8	373,934	cs								
SPT011	49	1/19/12	Heel	5,350		7/11/12	58.8	6	15.0%	1,575		2,787	3
			3	850,000	ds								
			26	315,000	cs								
			21	50,000	ls								
SPT012	50	4/14/12	Heel	20,360		9/28/12	55.7	6	14.8%	1,613	180	3,173	3
			3	964,473	ds								
			26	218,600	cs								
			21	18,000	ls								
SPT013	48	7/11/12	Heel	12,397		12/13/12	64.3	6	15.5%	1,498		2,651	5
			10	708,727	ds								
			30	200,000	cs								
			21	190,000	ls								
SPT014	49	9/28/12	Heel	18,950		3/4/13	57.3	6	14.8%	1,674		2,963	5
			9	1,050,000	ds								
			30	103,000	cs								
			21	50,000	ls								

### Appendix J.4 — Salt Solution Processing (Super Stretch Case)

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT015	50	12/13/12	Heel	19,476		5/21/13	63.9	6	15.3%	1,565		2,771	5
			9	858,273	ds								
			26	250,000	cs								
			21	50,000	ls								
SPT016	48	3/4/13	Heel	-		8/11/13	41.1	6	13.7%	1,638		2,900	5
			41	995,997	ds								
			26	200,000	cs								
SPT017	49	5/21/13	Heel	20,069		10/15/13	46.3	6	14.1%	1,677	180	3,286	6
			41	965,058	ds								
			26	237,395	cs								
SPT018	50	8/11/13	Heel	-		12/23/13	52.8	6	14.5%	1,692		2,994	6
			41	850,000	ds								
			30	220,000	cs								
			21	150,000	ls								
SPT019	48	10/15/13	Heel	-		3/25/14	55.3	7	12.1%	1,653		2,926	6
			41	781,000	ds								
			30	239,965	cs								
			21	200,000	ls								
SPT020	49	12/23/13	Heel	20,620		6/26/14	18.6	7	9.2%	1,658		2,934	7
			41	814,600	ds								
			30	387,000	ds								
SPT021	50	3/25/14	Heel	18,800		8/20/14	48.4	7	11.7%	1,730		3,062	7
			30	391,129	cs								
			25	710,000	ds								
			35	100,000	cs								
SPT022	48	6/26/14	Heel	19,804		11/15/14	48.1	7	11.7%	1,671	180	3,276	7
			25	870,000	ds								
			38	129,892	cs								
			42	202,816	cs								
SPT023	49	8/20/14	Heel	20,284		2/8/15	37.4	7	11.1%	1,642		2,907	7
			25	1,129,990	ds								
			42	72,256	cs								

**Appendix J.4 — Salt Solution Processing (Super Stretch Case)**

A	Waste Removal					Salt Processing		DWPf		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT024	50	11/15/14	Heel	17,974		4/23/15	47.3	7	11.7%	1,643		2,908	8
			25	935,692	ds								
			42	268,776	cs								
SPT025	48	2/8/15	Heel	20,620		7/16/15	43.0	7	11.3%	1,659		2,937	8
			38	875,000	ds								
			34	100,000	cs								
			35	75,000	cs								
			30	75,000	cs								
21	65,000	ls											
SPT026	49	4/23/15	Heel	20,620		10/5/15	42.8	7	11.4%	1,659	180	3,255	8
			38	875,000	ds								
			34	100,000	cs								
			35	75,000	cs								
			30	75,000	cs								
21	65,000	ls											
SPT027	50	7/16/15	Heel	20,620		12/25/15	41.1	7	11.4%	1,643		2,908	9
			38	875,000	ds								
			34	100,000	cs								
			35	75,000	cs								
			30	75,000	cs								
21	65,000	ls											
SPT028	48	10/5/15	Heel	20,620		3/11/16	40.7	7	11.4%	1,633		2,890	9
			38	875,000	ds								
			34	100,000	cs								
			35	75,000	cs								
			30	75,000	cs								
21	65,000	ls											

**Appendix J.4 — Salt Solution Processing (Super Stretch Case)**

A Salt Batch	Waste Removal				Salt Processing			DWP/PHA Waste Loading				Saltstone		
	B Tank #	C Date to Begin Blending	D Source	E Feed Volume (kgal)	G Start Feed to Salt Processing	H TPB Used (kgal)	I Days	J PHA Waste Loading (wt%)	K Decontaminated Salt Solution to Saltstone (kgal)	L ETF to Saltstone (kgal)	M Grout Produced (kgal)	N Vault #s		
SPT029	49	12/25/15	Heel	12,220 415,604 475,000 100,000 75,000 75,000 65,000	ds ds cs cs cs ls	5/27/16	39.8	7	11.2%	1,653	2,925	9		
SPT030	50	3/11/16	Heel	12,220 870,000 100,000 75,000 75,000 65,000	ds cs cs cs ls	8/12/16	38.7	7 8	11.1% 17.3%	1,625	2,876	9		
SPT031	48	5/27/16	Heel	3,820 100,000 900,000 75,000 75,000 65,000	cs ds cs cs ls	10/26/16	38.0	8	17.2%	1,646	3,233	10		
SPT032	49	8/12/16	Heel	20,048 100,000 900,000 75,000 75,000 65,000	cs ds cs cs ls	12/13/16	38.5	8	17.2%	1,670	2,956	10		
SPT033	50	10/26/16	Heel	- 594,140 295,000 128,674 75,000 65,000 63,936	cs ds ds cs ls cs	1/31/17	42.9	8	17.7%	1,673	2,961	10		

**Appendix J.4 — Salt Solution Processing (Super Stretch Case)**

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT034	48	12/13/16	Heel 37	- 1,221,750	ds	3/24/17	46.5	8	18.0%	1,638		2,900	10
SPT035	49	1/31/17	Heel 29 35 23	- 900,000 150,000 106,720	ds ds cs ls	5/17/17	40.4	8	18.0%	1,519		2,689	11
SPT036	50	3/24/17	Heel 29 34 37 35	20,620 445,000 628,142 48,870 79,911	ds ds ds cs	7/4/17	36.4	8	17.1%	1,697		3,004	11
SPT037	48	5/17/17	Heel 29 30 35 42	20,620 930,000 50,000 125,000 96,923	ds cs cs cs	8/20/17	43.5	8	17.7%	1,726		3,055	11
SPT038	49	7/4/17	Heel 29 42	- 839,980 360,000	ds cs	10/12/17	32.8	8	16.6%	1,727	180	3,375	12
SPT039	50	8/20/17	Heel 28 42 35	20,620 850,000 270,000 60,000	ds cs cs	11/27/17	46.6	8	18.0%	1,604		2,840	12
SPT040	48	10/12/17	Heel 28 42 38 35	20,620 850,000 168,725 100,000 50,000	ds cs ls cs	1/19/18	43.7	8	18.0%	1,566		2,772	12
SPT041	49	11/27/17	Heel 28 38 35	- 965,000 175,000 60,000	ds ls cs	3/11/18	43.0	8	18.0%	1,624		2,874	12

**Appendix J.4 — Salt Solution Processing (Super Stretch Case)**

A	Waste Removal					Salt Processing		DWPf		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT042	50	1/19/18	Heel	-		5/1/18	48.0	8	18.2%	1,543		2,732	13
			28	340,000	ds								
			38	800,000	ls								
			35	60,000	cs								
SPT043	48	3/11/18	Heel	-		6/24/18	47.7	8	18.0%	1,672		2,959	13
			28	394,000	ds								
			43	805,000	cs								
SPT044	49	5/1/18	Heel	-		8/19/18	49.9	8	18.2%	1,647		2,915	13
			43	275,012	cs								
			44	865,000	ds								
			35	50,000	cs								
SPT045	50	6/24/18	Heel	-		10/14/18	46.9	8	18.0%	1,666	180	3,267	13
			44	1,170,000	ds								
			35	50,000	cs								
SPT046	48	8/19/18	Heel	-		12/7/18	46.4	8	18.0%	1,646		2,913	14
			44	1,155,000	ds								
			35	50,000	cs								
SPT047	49	10/14/18	Heel	-		1/30/19	50.3	8	18.0%	1,642		2,907	14
			44	138,665	ds								
			45	1,015,000	ds								
			35	50,000	cs								
SPT048	50	12/7/18	heel	18,800		3/29/19	49.6	8	18.0%	1,650		2,921	14
			45	1,098,000	ds								
			35	50,000	cs								
			43	55,000	cs								
SPT049	48	1/30/19	heel	3,200		5/25/19	50.3	9	17.9%	1,637		2,898	14
			45	1,150,000	ds								
			29	50,000	cs								
SPT050	49	3/29/19	heel	1,812		7/21/19	45.9	9	18.2%	1,681		2,975	15
			45	508,018	ds								
			46	595,000	ds								
			29	100,000	cs								

### Appendix J.4 — Salt Solution Processing (Super Stretch Case)

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT051	50	5/25/19	heel	19,920		9/12/19	45.5	9	18.2%	1,740		3,080	15
			46	1,050,000	ds								
			29	150,000	cs								
SPT052	48	7/21/19	heel	1,200		11/4/19	44.8	9	18.3%	1,716	180	3,356	15
			46	1,050,000	ds								
			29	150,000	cs								
SPT053	49	9/12/19	heel	2,950		12/26/19	35.9	9	19.4%	1,723		3,050	16
			46	1,116,857	ds								
			29	102,056	cs								
SPT054	50	11/4/19	heel	17,920		2/6/20	45.4	9	19.0%	1,735		3,070	16
			31	1,075,000	ds								
			29	129,520	cs								
SPT055	48	12/26/19	heel	-		3/28/20	50.7	9	18.7%	1,753		3,103	16
			31	1,060,000	ds								
			29	161,750	cs								
SPT056	49	2/6/20	heel	20,620		5/23/20	47.5	9	18.7%	1,742		3,083	16
			31	1,060,000	ds								
			29	141,923	cs								
SPT057	50	3/28/20	heel	20,620		7/16/20	47.1	9	18.7%	1,715		3,036	17
			31	443,361	ds								
			36	685,000	ds								
			29	73,562	cs								
SPT058	48	5/23/20	heel	20,620		9/7/20	46.8	9	18.7%	1,702		3,013	17
			36	1,160,000	ds								
			29	41,923	cs								
SPT059	49	7/16/20	heel	20,620		10/29/20	47.0	9	18.7%	1,712	180	3,349	17
			36	1,160,000	ds								
			29	41,923	cs								
SPT060	50	9/7/20	heel	20,620		12/21/20	44.7	9	18.7%	1,715		3,036	18
			36	817,240	ds								
			29	44,683	cs								
			37	340,000	ds								

**Appendix J.4 — Salt Solution Processing (Super Stretch Case)**

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s
SPT061	48	10/29/20	heel	20,620		2/10/21	48.6	10	18.5%	1,722		3,047	18
			37	1,100,000	ds								
			29	101,923	cs								
SPT062	49	12/21/20	heel	20,620		4/6/21	16.5	10	17.6%	1,681		2,975	18
			37	681,000	ds								
			42	520,851	cs								
SPT063	50	2/10/21	heel	20,620		5/3/21	41.6	10	18.5%	1,699		3,007	18
			37	1,134,270	ds								
			29	67,653	cs								
SPT064	48	4/6/21	heel	20,620		6/21/21	35.5	10	19.6%	1,780		3,151	19
			43	1,000,000	cs								
			29	150,000	cs								
			IW	54,000									
SPT065	49	5/3/21	heel	20,620		8/1/21	136.4	10	15.9%	1,963		3,475	19
			32	948,909	cs								
			IW	263,135									
SPT066	50	6/21/21	heel	20,620		1/5/22	156.5	10	15.4%	2,065	180	3,974	19
			39	980,000	cs								
			IW	230,000									
SPT067	48	8/1/21	heel	20,620		7/8/22	22.5	10	15.4%	284		503	19
			39	137,546	cs								
			IW	3,190									



### Appendix J.4 — Salt Solution Processing (Super Stretch Case)

A	Waste Removal					Salt Processing		DWPF		Saltstone			
	B	C	D	E	F	G	H	I	J	K	L	M	N
Salt Batch	Feed Tank	Date to Begin Blending	Source Tank	Feed Volume (kgal)	Feed Type	Start Feed to Salt Processing	TPB Used (kgal)	Sludge Batch	PHA Waste Loading (wt%)	Decontaminated Salt Solution to Saltstone (kgal)	ETF to Saltstone (kgal)	Grout Produced (kgal)	Vault #s

**Notes:**

- A) Each Salt Batch consists of a tank of blended dissolved salt solution to comprise a consistent feed stock. Each batch is individually tested and confirmed to meet processing qualification specifications.
- B) Tank that is filled with a blended solution of feed stock ready for salt processing. The feed tanks for salt processing include Tanks 48, 49, and 50. Because of limited tank space at the time of initial salt processing, only Tanks 48 and 49 are available to feed.
- C) Date when the first supernate solution is transferred into the salt processing feed tank.
- D) The primary source of the supernate solution. The "heel" is the volume that is left over from the previous batch. "IW" refers to inhibited water.
- E) The volume that is transferred from the source tank.
- F) "cs" - Concentrated supernate. Does not originate from a solid salt cake.  
"ls" - Light supernate. Generally supernate with a specific gravity of less than 1.2. Usually applied to DWPF recycle water.  
"ds" - Dissolved salt solution. Originates from a salt cake dissolution process.
- G) Date when the first salt solution is fed to the Salt Processing Facility.
- H) Tetra-phenyl borate solution required to precipitate the cesium to below Salt Stone waste acceptance criteria limits.
- I) Sludge Batch number which is coupled with the salt processing batch.
- J) Canister waste loading of precipitate hydrolysis aqueous (PHA).
- K) Liquid volume of decontaminated salt solution from the Salt Processing Facility sent to Saltstone. Volume is shown for first salt batch in a fiscal year. This forecast volume would actually be received over the entire year at a rate of ~15 kgal per year.
- L) Liquid volume of ETF concentrate sent to Saltstone.
- M) Volume of grout that occupies vault storage space.
- N) Corresponding Saltstone vault ID numbers. With a permanent roof, each cell measures 98.5 x 98.5 x 25 feet = 242,500 cu-ft. Existing Vault #1 has 6 cells, of which 3.5 are filled. Vault #4 has 12 cells, of which 1 is filled. New vaults will have 6 cells each. Vault # fill sequence to be 4, 1, 2, 3, 5, 6, 7, ... etc.

**Appendix J.5 – Sludge Processing (Super Stretch Case)**

A	Waste Removal		ESP Pretreatment							DWPF Vitrification						
	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q
Sludge Batch	Source Tanks	Sludge Content (kg)	Feed Prep Start Date	Feed Prep Total Dur. (months)	Total ESP Water Vol. (kgal)	Na (wt% dry)	Hg (wt% dry)	Total Solids (wt%)	Pretreated Volume (kgal)	Feed Volume (kgal)	Start Feed	Canister Yield	Feed Duration (years)	Finish Feed	Feed Tank	Sludge Loading (wt %)
1A	51	298,000			na	8.80		16.4	491	491 -140 351	3/1/96 (Tk 51 heel @ 40 ")	492	2.75	8/30/98	51	25.0
1B	42 total	420,861 420,861			na	7.77	0.30	16.5	460	460	10/1/98	738	3.00	9/30/01	51	25.0 (Includes use of 80 cans of Tank 51 heel)
2	8 40 total	182,451 179,098 361,549			1,977	8.75	0.30	16.0	456	456 -140 316	1/1/02 (Assumes DWPF outage in 1stQ FY02)	471	2.19	3/10/04	40	28.0
3	7(70%) 18(70%) 19(70%) total	288,957 14,777 1,956 305,690	11/16/02	16	3,156	8.70	0.10	16.0	540	540	3/10/04	395	2.54	9/24/06	51	29.0
4	7(30%) 11 18(30%) 19(30%) total	123,839 124,380 6,333 838 255,390	9/6/05	13	1,199	9.44	1.60	16.0	451	451	10/1/06	406	2.03	10/10/08	40	30.5
5	15 26 total	165,818 154,896 320,714	5/19/07	17	2,285	11.51	1.50	16.0	567	567	10/10/08	469	2.47	3/30/11	51	29.4 (Assume coupled salt and sludge feed starts in April 2010)
6	5 6 12 13(30%) total	57,630 38,708 189,715 125,280 411,333	11/5/09	17	2,815	8.70	2.20	16.0	727	727	3/30/11	598	2.39	8/19/13	40	31.6
7	13(70%) 4 33 total	292,320 65,477 62,401 420,198	3/27/12	17	2,862	9.08	1.90	16.0	743	743	8/19/13	652	2.61	3/28/16	51	29.8
8	21 22 23 34 39 47 total	6,393 13,265 59,110 77,119 89,474 137,763 383,124	12/4/14	16	2,034	8.76	1.30	16.0	677	677	3/28/16	584	2.34	7/29/18	40	27.8
9	32 43	214,886 51,940 266,826	4/5/17	16	1,846	10.06	4.90	16.0	472	472	7/29/18	387	1.55	2/14/20	51	28.8

### Appendix J.5 – Sludge Processing (Super Stretch Case)

A	Waste Removal		ESP Pretreatment							DWPF Vitrification						
	B	C	D	E	F	G	H	I	I	K	L	M	N	O	P	Q
Sludge Batch	Source Tanks	Sludge Content (kg)	Feed Prep Start Date	Feed Prep Total Dur. (months)	Total ESP Water Vol. (kgal)	Na (wt% dry)	Hg (wt% dry)	Total Solids (wt%)	Pretreated Volume (kgal)	Feed Volume (kgal)	Start Feed	Canister Yield	Feed Duration (years)	Finish Feed	Feed Tank	Sludge Loading (wt %)
10	ESP Heels (Tks 40,42,51) 35 Other Insoluble Solids total	158,377  138,956 <u>219,000</u> 516,333	11/21/18	15	1,877	8.24	4.90	16.0	913	913	2/14/20	679	2.72	11/1/22	40	31.6
Totals		3,662,018			20,051	Total Estimated Washwater						5,871	Total Estimated Cans			

Notes:

- General) Above based on the following yearly canister production values: FY01 255 cans/yr, FY02 150 cans/yr, FY03 240 cans/yr, FY04 240 cans/yr, FY05 150 cans/yr, FY06 115 cans/yr, FY07-FY09 200 cans/yr, FY10 150 cans/yr, FY11-End 250 cans/yr.
- A) Each Sludge Batch must be individually tested and confirmed to meet waste qualification specifications
  - B) Sludge in these tanks will comprise the batch. Note: 100% of the sludge from Tanks 7, 18&19 will be moved to ESP to support Sludge Batch 3. However, 30% of this sludge will be combined with Tank 11 sludge to make Sludge Batch 4.
  - C) Amount of sludge from each source tank in the batch obtained from WCS data base
  - D) Feed Prep start date is the date that sludge is first moved into the the ESP feed tank (40 or 51) to begin preparation of the sludge batch (i.e. obtain proper alkali composition of the sludge slurry for feed to DWPF)
  - E) Total planned duration of transfers, washing, sampling, test glass production, and associated decants for the preparation of a sludge batch for feed to DWPF
  - F) Total estimated volume of sludge transfer water and wash water decants to obtain target soluble Na concentration for feed to DWPF
  - G) Amount of total Na in washed sludge (dry basis)
  - H) Amount of total Hg in washed sludge (dry basis)
  - I) Total solids (soluble and insoluble) in washed sludge
  - J) Volume of sludge at given wt% total solids before heel effects (Batch 1B is actual. Batch 2 is projected from detailed analysis. Batch 3 and beyond are based on ratio of batch sludge kg values converted to gallons and adjusted from an estimated 25 wt% solids to 16 wt% solids)
  - K) Volume of sludge available for feed after adding or subtracting pump heel
  - L) Start feed date based on depletion of previous batch down to pump heel
  - M) Estimated number of canisters produced given the pretreatment as shown. Numbers are actual for Batch 1A and estimated for remaining batches. Coupled Salt and Sludge Feed assumed to start with Batch 5.
  - N) Column O divided by the planned canister production during the period in which the batch is vitrified. See production note under General Section above.
  - O) Column N plus column P. Finish Feed means when the last transfer of feed is sent from the Feed Tank. The last canister for the batch will be poured later. The DWPF has approximately 25 canisters of feed in process. Therefore 25 more canisters will be produced from the batch after the last feed is sent to DWPF.
  - P) Batch feed tank
  - Q) Weight % of glass comprised of sludge oxides.

**Appendix J.6 - Canister Storage (Super Stretch Case)**

End of FY	SRS Cans Produced		SRS Cans in GWSB #1 (2,159 max)			SRS Cans in Modular Storage (2 buildings @ 585)			SRS Cans Shipped to Repository		Net Cans Stored At SRS
	Yearly	Cum.	Added	Shipped	Cum.	Added	Shipped	Cum.	Each Year	Cumulative	
1996	64	64	64		64						64
1997	169	233	169		233						233
1998	250	483	250		483						483
1999	236	719	236		719						719
2000	231	950	231		950						950
2001	255	1,205	255		1,205						1,205
2002	150	1,355	150		1,355						1,355
2003	240	1,595	240		1,595						1,595
2004	240	1,835	240		1,835						1,835
2005	150	1,985	150		1,985	0		0			1,985
2006	115	2,100	115		2,100	0		0			2,100
2007	200	2,300	59		2,159	141		141			2,300
2008	200	2,500			2,159	200		341			2,500
2009	200	2,700			2,159	200		541			2,700
2010	150	2,850		(105)	2,054	150		691	105	105	2,745
2011	250	3,100		(205)	1,849	250		941	205	310	2,790
2012	250	3,350	25	(205)	1,669	225		1,166	205	515	2,835
2013	250	3,600	250	(205)	1,714	0		1,166	205	720	2,880
2014	250	3,850	250	(205)	1,759	0		1,166	205	925	2,925
2015	250	4,100	250	(205)	1,804	0		1,166	205	1,130	2,970
2016	250	4,350	250	(205)	1,849	0		1,166	205	1,335	3,015
2017	250	4,600	250	(205)	1,894	0	0	1,166	205	1,540	3,060
2018	250	4,850	250	(205)	1,939	0	0	1,166	205	1,745	3,105
2019	250	5,100	250	(205)	1,984	0	0	1,166	205	1,950	3,150
2020	250	5,350	250	(205)	2,029	0	0	1,166	205	2,155	3,195
2021	250	5,600	250	(205)	2,074	0	0	1,166	205	2,360	3,240
2022	250	5,850	250	(205)	2,119	0	0	1,166	205	2,565	3,285
2023	21	5,871	21	0	2,140	0	(205)	961	205	2,770	3,101
2024	0	5,871		0	2,140	0	(205)	756	205	2,975	2,896
2025	0	5,871		0	2,140	0	(205)	551	205	3,180	2,691
2026	0	5,871		0	2,140	0	(205)	346	205	3,385	2,486
2027	0	5,871		0	2,140	0	(205)	141	205	3,590	2,281
2028	0	5,871		(64)	2,076	0	(141)	0	205	3,795	2,076
2029	0	5,871		(205)	1,871	0	0	0	205	4,000	1,871
2030	0	5,871		(205)	1,666	0	0	0	205	4,205	1,666
2031	0	5,871		(205)	1,461	0	0	0	205	4,410	1,461
2032	0	5,871		(205)	1,256	0	0	0	205	4,615	1,256

### Appendix J.6 - Canister Storage (Super Stretch Case)

End of FY	SRS Cans Produced		SRS Cans in GWSB #1 (2,159 max)			SRS Cans in Modular Storage (2 buildings @ 585)			SRS Cans Shipped to Repository		Net Cans Stored At SRS
	Yearly	Cum.	Added	Shipped	Cum.	Added	Shipped	Cum.	Each Year	Cumulative	
2033	0	5,871		(205)	1,051	0	0	0	205	4,820	1,051
2034	0	5,871		(205)	846	0	0	0	205	5,025	846
2035	0	5,871		(205)	641	0	0	0	205	5,230	641
2036	0	5,871		(205)	436	0	0	0	205	5,435	436
2037	0	5,871		(205)	231	0	0	0	205	5,640	231
2038	0	5,871		(205)	26	0	0	0	205	5,845	26
2039	0	5,871		(26)	0	0	0	0	26	5,871	0
2040	0	5,871			0	0	0	0	0	5,871	


**Notes:**

- 1) GWSB #1 filling began in May 1996. Of its 2,286 canister storage locations, 5 positions store non-radioactive test canisters and 122 are unuseable with no viable repair technique. This yields a capacity of 2,159 usable storage locations, including 450 presently unusable location that require modification per an existing plan before they will be useable.
- 2) GWSB#1 is expected to reach maximum capacity in FY07.
- 3) Additional glass waste storage locations will be built as privatized modularized buildings, which will be 1/4 of the size of GWSB #1. The first building, GWSB #2A, will be needed in FY07 and the second building, GWSB #2B, will be needed in FY10. Unless additional canisters are required to complete the program or shipments are delayed to the Federal Repository, these two modularized buildings should meet the programs needs.
- 4) This Plan assumes that canisters can be transported to the Federal Repository starting in FY10 at a rate of 105 canisters in FY10 and 205 canisters/yr thereafter, until the end of the program.
- 5) A canister load-out facility will be required to move the canisters from the GWSBs to a railcar. Assume one year for design (FY07) and three years for construction (FY08-10).
- 6) GWSB #1 will be emptied and available for D&D in FY39.
- 7) GWSBs #2A and 2B will be emptied and available for D&D in FY26 and FY29 respectively.
- 8) This Plan does not include possible can-in-canister disposition of excess plutonium.
- 9) The Plan does not include additional locations in GWSB #2A and 2B for spent fuels materials. These materials could be added and included in these buildings, but would result in the overall need to build one additional privatized modularized building. As information becomes available on the needed locations for Spent Fuel material it will be added into the privatized proposal.




### Appendix J.7 — Near Term Saltstone Operations (Super Stretch Case)

FY	Beginning of year Tk 50 Inventory (Kgal)	ETF Conc (Kgal)	Material Fed to Saltstone (Kgal)	End of year Tk 50 Inven. (Kgal)	Grout Produced (Kgal)	Cum Vault Cells Filled	Active Vault #	Notes:
FY01	(as of 3/1/01) 482	355 (Includes 250 kgal moved from Tank 49)	0	837	0	3.50	---	3.5 cells already filled at the start of FY01. (3.0 cells in Vault 1 and 0.5 cells in Vault 4) Saltstone Facility in partial lay-up (not operating).
FY02	837	180	(1,017)	0	1,800	4.49	4	Saltstone Facility operates to de-inventory Tank 50. Tank 50 mods required for return to waste storage in FY02.
FY03	0	180	(180)	0	319	4.67	4	Saltstone Facility operates as required to support ETF.
FY04	0	180	(180)	0	319	4.84	4	Saltstone Facility operates as required to support ETF.
FY05	0	180	(180)	0	319	5.02	4	Saltstone Facility operates as required to support ETF.
FY06	0	180	(180)	0	319	5.19	4	Saltstone Facility operates as required to support ETF.
FY07	0	180	(180)	0	319	5.37	4	Saltstone Facility operates as required to support ETF.
FY08	0	180	(180)	0	319	5.55	4	Saltstone Facility operates as required to support ETF.
FY09	0	180	(180)	0	319	5.72	4	Saltstone Facility operates as required to support ETF.

# Appendix J.8 Useable Tank Space (Super Stretch Case)




## Appendix J.9 — Tank Inventory (Super Stretch Case)







### Appendix J.9 — Tank Inventory (Super Stretch Case)



### Appendix J.10 - Tank Closures (Super Stretch Case)



# Appendix J.11 - Level 1 Schedule (SuperStretch Case)



## Appendix K – Execution Strategy


Appendix K provides the detailed production planning information for the Execution strategy. The Execution strategy is a short term strategy which includes information only for the contract period FY01 – FY06. This strategy is success oriented in the early years of the contract which will best position the program for future success if funding can be made available to move to the Super Stretch Case. The reader should not expect that the performance of the HLW System will be able to fully achieve this case, however, it describes the best short term execution strategy that can be envisioned at this time. This information should be used by the employees in the HLW System facilities as a benchmark for expected performance and a reference to the work scope that is authorized for implementation under the contract.

Key Scope Milestone	Execution Strategy
Total Number of Canisters Produced FY01 – FY06	1,150
<b>DWPF Sludge Production</b> (in average canisters per year)	
• FY01	255
• FY02	150
• FY03	240
• FY04	240
• FY05	150
• FY06	115
<b>Canister Storage Locations</b>	
• Make additional 450 GWSB #1 locations usable	FY04
• Begin work on additional Canister Storage locations – 1 Privatized Module	FY04
• Place Privatized Module into Radioactive Operations	FY07
<b>Waste Removal</b>	
• Tank 7 ready for sludge removal	7/02
<b>Tank Closures</b>	
• Complete closure of Tank 19	3/02
• Complete closure of Tank 18	3/04
<b>Key Space Management Activities</b>	
• Reuse Tank 49 for waste storage	9/01
• Reuse Tank 50 for waste storage	9/02
• Tank 37 modification completed for 3H Evaporator Drop Tank	9/02

This appendix provides the following data: Material Balances, Sludge Batch makeup, Canister Storage requirements, Near Term Saltstone Operations, Usable Tank Space estimates and a Level 1 Schedule.

## Appendix K.1 - Material Balance (Execution Strategy)

End of Month/Year	Influents (gallons)											Effluents (gallons)							Net-Out
	F Canyon			H Canyon			DWP/ Recycle	Other	Inhibited Water	Jet Dilution	Total In	Space Recovery from Evaporation				Salt Solution to Processing	Sludge to ESP/DWPF	Tot-Out	
	LHW	HHW	F-Can Total	LHW	HHW	H-Can Total						2F Evaps	2H Evaps	3H Evaps	Total				
Oct 2000	0	32,924	32,924	1,650	12,285	13,935	144,715	50,026	62,222	12,440	-	105,434	-	113,303	218,737	-	19,656	Actuals (see Note 2)	
Nov 2000	0	16,883	16,883	0	17,800	17,800	119,758	11,356	83,278	56,760	-	1,089	-	(16,111)	(15,022)	-	21,762	Actuals (see Note 2)	
Dec 2000	0	49,491	49,491	1,439	21,376	22,815	115,928	31,692	0	14,560	-	(20,849)	-	(9,442)	(30,291)	-	15,795	Actuals (see Note 2)	
Jan 2001	28,500	20,625	49,125	3,828	11,025	14,853	109,386	16,875	113,410	13,207	316,856	72,376	-	34,507	106,883	-	10,038	116,921 (129,935)	
Feb 2001	30,000	28,500	58,500	5,104	14,700	19,804	145,848	22,500	260,091	36,630	543,373	101,602	-	39,677	141,280	-	13,384	154,664 (388,709)	
Mar 2001	28,000	25,500	53,500	5,104	15,220	20,324	131,463	22,500	-	54,625	282,412	125,909	-	-	125,909	-	13,384	139,293 (143,119)	
Apr 2001	30,000	27,500	57,500	15,104	15,220	30,324	85,410	22,500	30,000	42,580	268,314	170,338	-	160,890	351,228	-	13,384	364,612 (96,298)	
May 2001	25,000	28,500	53,500	25,104	15,220	40,324	125,667	22,500	10,000	39,745	291,736	166,684	-	-	166,684	-	13,384	180,068 (111,668)	
Jun 2001	18,000	25,500	43,500	5,104	15,220	20,324	110,281	22,500	460,000	47,113	703,719	167,098	-	164,206	331,304	-	13,384	344,688 (359,031)	
Jul 2001	15,000	27,500	42,500	5,104	15,220	20,324	145,848	22,500	-	25,749	256,921	85,603	-	-	85,603	-	13,384	98,987 (157,934)	
Aug 2001	15,000	28,500	43,500	5,104	15,220	20,324	145,848	22,500	360,000	59,060	651,232	60,594	60,313	101,769	222,676	-	13,384	236,060 (415,171)	
Sep 2001	18,000	25,500	43,500	5,104	15,220	20,324	131,812	22,500	-	58,869	277,005	86,686	-	-	286,079	-	13,384	299,463 (22,458)	
FY01	207,500	237,625	445,125	74,660	132,265	206,925	1,131,563	196,875	1,233,501	377,578	3,591,568	1,036,890	259,706	521,049	1,817,646	-	117,110	1,934,756 (1,656,811)	
Oct 2001	15,000	27,500	42,500	25,104	15,220	40,324	-	22,500	250,000	42,451	397,775	33,008	154,177	83,770	270,955	-	-	270,955 (126,820)	
Nov 2001	15,000	28,500	43,500	5,104	15,220	20,324	-	22,500	-	41,657	127,981	86,730	154,864	-	241,594	-	-	241,594 (113,613)	
Dec 2001	18,000	25,500	43,500	5,104	15,220	20,324	-	22,500	-	43,768	130,092	70,308	87,734	94,712	252,754	-	-	252,754 (122,662)	
Jan 2002	24,000	5,000	29,000	13,052	15,220	28,272	27,232	22,500	297,297	85,529	489,830	55,350	171,486	-	226,836	-	3,100	229,936 (259,895)	
Feb 2002	24,000	6,000	30,000	13,052	15,220	28,272	108,928	22,500	-	86,267	275,967	12,506	342,971	66,350	421,828	-	12,400	434,228 (158,261)	
Mar 2002	27,000	3,000	30,000	13,052	14,700	27,752	108,928	22,500	-	38,936	228,116	81,949	182,189	-	264,138	-	12,400	276,538 (48,422)	
Apr 2002	24,000	3,000	27,000	13,052	14,700	27,752	108,928	22,500	-	113,493	299,673	148,184	264,830	26,067	439,081	-	12,400	451,481 (151,808)	
May 2002	23,000	6,000	29,000	13,052	14,700	27,752	108,928	22,500	182,520	40,759	411,459	84,564	306,453	-	391,017	-	12,400	403,417 (391,958)	
Jun 2002	26,000	3,000	29,000	13,052	14,700	27,752	108,928	22,500	656,670	35,279	880,129	70,651	231,146	29,754	331,551	-	12,400	343,951 (136,178)	
Jul 2002	8,000	18,000	26,000	13,052	14,700	27,752	108,928	10,000	-	44,952	217,632	77,713	158,978	29,970	266,662	-	12,400	279,062 (319,443)	
Aug 2002	8,000	18,000	26,000	13,052	14,700	27,752	108,928	10,000	-	68,740	241,420	66,004	267,733	37,099	370,835	-	12,400	383,235 (141,815)	
Sep 2002	8,000	3,000	11,000	13,052	14,700	27,752	108,928	10,000	-	66,093	223,773	-	131,688	-	131,688	-	12,400	144,088 (79,685)	
FY02	220,000	146,500	366,500	152,780	179,000	331,780	898,636	232,500	1,386,487	707,924	3,923,847	786,967	2,454,249	367,722	3,608,939	840,381	102,300	4,551,620 (627,771)	
Oct 2002	8,000	3,000	11,000	33,052	14,700	47,752	114,936	10,000	-	104,623	288,311	-	264,031	117,697	381,727	-	12,400	394,127 (105,817)	
Nov 2002	8,000	3,000	11,000	33,052	14,700	47,752	114,936	10,000	-	62,596	246,284	-	191,692	173,405	365,097	-	12,400	377,497 (131,213)	
Dec 2002	8,000	3,000	11,000	13,052	14,700	27,752	114,936	10,000	-	117,484	281,172	-	139,525	99,495	239,020	-	12,400	251,420 (29,752)	
Jan 2003	8,000	3,000	11,000	5,104	14,700	19,804	114,936	10,000	-	77,223	232,963	78,005	180,726	151,205	409,936	-	12,400	422,336 (189,372)	
Feb 2003	8,000	3,000	11,000	5,104	14,700	19,804	114,936	10,000	-	96,487	252,227	178,144	145,793	123,015	446,952	-	12,400	459,352 (207,126)	
Mar 2003	8,000	3,000	11,000	5,104	14,700	19,804	114,936	10,000	-	33,602	189,342	103,811	191,929	68,140	363,881	-	12,400	376,281 (186,938)	
Apr 2003	8,000	3,000	11,000	7,404	14,700	22,104	114,936	10,000	-	78,647	236,687	221,124	194,011	210,647	625,782	-	12,400	638,182 (401,495)	
May 2003	8,000	3,000	11,000	7,404	14,700	22,104	114,936	10,000	-	96,054	254,094	92,929	140,473	114,929	348,331	-	12,400	360,731 (106,637)	
Jun 2003	8,000	3,000	11,000	7,404	14,700	22,104	114,936	10,000	106,000	70,550	334,590	85,159	183,960	140,367	409,486	-	12,400	421,886 (87,296)	
Jul 2003	8,000	3,000	11,000	6,732	13,132	19,864	114,936	10,000	450,000	39,061	644,861	189,371	145,819	91,283	426,474	-	12,400	438,874 (205,987)	
Aug 2003	8,000	3,000	11,000	6,732	13,132	19,864	114,936	10,000	-	83,605	239,405	149,371	135,871	107,965	393,207	-	12,400	405,607 (166,203)	
Sep 2003	8,000	3,000	11,000	6,732	13,132	19,864	114,936	10,000	450,000	54,261	660,061	285,824	228,270	89,372	603,466	-	12,400	615,866 (44,196)	
FY03	96,000	36,000	132,000	136,876	171,696	308,572	1,379,232	120,000	1,006,000	914,193	3,859,997	1,383,738	2,142,100	1,487,520	5,013,359	-	148,800	5,162,159 (1,302,162)	
Oct 2003	8,000	3,000	11,000	26,732	13,132	39,864	114,936	10,000	400,000	59,257	635,057	162,430	127,007	215,096	504,533	-	12,400	516,933 (118,125)	
Nov 2003	8,000	3,000	11,000	6,732	13,132	19,864	114,936	10,000	-	71,924	227,724	107,982	110,937	222,984	441,904	-	12,400	454,304 (226,580)	
Dec 2003	8,000	3,000	11,000	6,732	13,132	19,864	114,936	10,000	340,000	58,751	554,551	205,563	131,119	86,627	423,309	-	12,400	435,709 (118,842)	
Jan 2004	8,000	3,000	11,000	6,732	13,132	19,864	114,936	10,000	-	57,777	213,577	194,640	222,176	79,894	496,710	-	12,400	509,110 (295,533)	
Feb 2004	8,000	3,000	11,000	6,732	13,132	19,864	114,936	10,000	-	91,030	246,830	150,700	215,797	60,654	427,151	-	12,400	439,551 (192,720)	
Mar 2004	8,000	3,000	11,000	6,732	13,132	19,864	114,936	10,000	298,816	43,666	498,282	119,936	168,844	-	288,780	-	12,400	301,180 (197,102)	
Apr 2004	8,000	3,000	11,000	6,732	13,832	20,564	114,936	10,000	357,669	32,779	546,948	124,735	133,458	-	258,193	-	12,400	270,593 (256,355)	
May 2004	8,000	3,000	11,000	26,732	13,832	40,564	114,936	10,000	200,000	92,331	468,831	65,164	133,485	-	198,648	-	12,400	211,048 (257,783)	
Jun 2004	8,000	3,000	11,000	6,732	13,832	20,564	114,936	10,000	-	24,051	180,551	64,167	174,566	-	238,732	-	12,400	251,132 (70,581)	
Jul 2004	8,000	3,000	11,000	6,732	13,832	20,564	114,936	10,000	-	26,226	182,726	43,212	141,143	-	184,355	-	12,400	196,755 (14,029)	
Aug 2004	8,000	3,000	11,000	6,732	13,832	20,564	114,936	10,000	-	75,623	232,123	32,941	134,007	-	166,948	-	12,400	179,348 (52,775)	
Sep 2004	8,000	3,000	11,000	6,732	13,832	20,564	114,936	10,000	-	35,944	192,444	95,634	123,654	-	219,289	-	12,400	231,689 (39,245)	
FY04	96,000	36,000	132,000	120,784	161,784	282,568	1,379,232	120,000	1,596,485	669,359	4,179,644	1,367,104	1,816,193	665,255	3,848,552	-	148,800	3,997,352 (182,294)	



# Appendix K.1 - Material Balance (Execution Strategy)

End of Month/Year	Influents (gallons)										Effluents (gallons)						Net-Out		
	F Canyon			H Canyon			DWP/Recycle	Other	Inhibited Water	Jet Dilution	Total In	Space Recovery from Evaporation				Salt Solution to Processing		Sludge to ESP/DWPF	Tot-Out
	LHW	HHW	F-Can Total	LHW	HHW	H-Can Total						2F Evaps	2H Evaps	3H Evaps	Total				
Oct 2004	8,000	3,000	11,000	26,732	13,832	40,564	-	10,000	-	55,502	117,066	47,356	205,100	-	252,456	-	-	252,456	135,390
Nov 2004	8,000	15,000	23,000	6,732	13,832	20,564	-	10,000	-	63,789	117,553	95,161	114,306	203,458	412,925	-	-	412,925	295,572
Dec 2004	8,000	7,000	15,000	6,732	13,832	20,564	-	10,000	-	42,188	87,752	74,035	120,703	199,821	394,559	-	-	394,559	306,807
Jan 2005	8,000	3,550	11,550	6,732	13,832	20,564	-	10,000	-	66,698	108,812	53,834	198,777	-	252,611	-	-	252,611	143,800
Feb 2005	8,000	3,550	11,550	6,732	13,832	20,564	-	10,000	-	70,396	112,510	96,791	140,180	58,836	295,807	-	-	295,807	183,297
Mar 2005	8,000	3,550	11,550	6,732	13,832	20,564	-	10,000	-	50,896	93,010	73,051	132,038	153,883	358,972	-	-	358,972	265,962
Apr 2005	8,000	3,550	11,550	6,732	13,832	20,564	140,692	10,000	-	23,994	206,800	56,889	163,253	119,492	339,634	-	12,400	352,034	145,234
May 2005	8,000	3,550	11,550	6,732	13,832	20,564	140,692	10,000	-	139,221	322,027	-	166,451	-	166,451	-	12,400	178,851	(143,175)
Jun 2005	8,000	3,550	11,550	6,732	13,832	20,564	140,692	10,000	-	76,676	259,482	108,493	90,618	176,124	375,234	-	12,400	387,634	128,153
Jul 2005	8,000	3,550	11,550	6,600	13,100	19,700	140,692	10,000	-	28,748	210,690	54,553	151,460	126,110	332,123	-	12,400	344,523	133,833
Aug 2005	8,000	3,550	11,550	6,600	13,100	19,700	140,692	10,000	-	133,164	315,106	14,463	118,868	59,539	192,870	-	12,400	205,270	(109,836)
Sep 2005	8,000	7,800	15,800	6,600	13,100	19,700	140,692	10,000	-	57,319	243,511	150,311	87,771	135,259	373,341	-	12,400	385,741	142,230
FY05	96,000	61,200	157,200	100,388	163,788	264,176	844,152	120,000	-	808,591	2,194,119	824,937	1,689,525	1,232,522	3,746,983	-	74,400	3,821,383	1,627,267
Oct 2005	8,000	7,800	15,800	26,600	13,100	39,700	50,548	10,000	-	44,126	160,174	172,184	142,902	99,478	414,563	-	4,129	418,692	258,518
Nov 2005	8,000	3,000	11,000	26,600	13,100	39,700	50,548	10,000	-	49,459	160,707	153,395	111,392	88,747	353,534	-	4,129	357,663	196,957
Dec 2005	8,000	3,000	11,000	6,600	13,100	19,700	50,548	10,000	-	79,789	171,037	66,951	83,022	58,353	208,326	-	4,129	212,455	41,418
Jan 2006	8,000	3,000	11,000	6,600	13,100	19,700	50,548	10,000	-	46,258	137,506	-	134,926	118,629	253,554	-	4,129	257,683	120,178
Feb 2006	8,000	3,000	11,000	6,600	13,100	19,700	50,548	10,000	-	31,282	122,530	-	133,290	64,650	197,940	-	4,129	202,069	79,538
Mar 2006	8,000	3,000	11,000	6,600	13,100	19,700	50,548	10,000	-	54,570	145,818	-	120,901	85,811	206,712	-	4,129	210,841	65,023
Apr 2006	8,000	3,000	11,000	7,600	31,100	38,700	50,548	10,000	-	36,423	146,671	-	127,042	72,388	199,430	-	4,129	203,559	56,888
May 2006	8,000	3,000	11,000	7,600	31,100	38,700	50,548	-	-	38,236	138,484	-	97,572	56,534	154,106	-	4,129	158,235	19,751
Jun 2006	8,000	3,000	11,000	7,600	31,100	38,700	50,548	-	-	35,811	136,059	-	73,445	43,442	116,887	-	4,129	121,016	(15,043)
Jul 2006	8,000	3,000	11,000	7,600	31,100	38,700	50,548	-	-	43,767	144,015	-	65,293	35,704	100,997	-	4,129	105,126	(38,889)
Aug 2006	8,000	3,000	11,000	7,600	31,100	38,700	50,548	-	-	40,172	140,420	-	73,795	31,892	105,688	-	4,129	109,817	(30,604)
Sep 2006	8,000	3,000	11,000	7,600	31,100	38,700	50,548	-	-	40,992	141,240	-	55,028	30,165	85,193	-	2,065	87,258	(53,982)
FY06	96,000	40,800	136,800	125,200	265,200	390,400	606,576	70,000	-	540,885	1,744,661	392,330	1,218,608	785,793	2,396,930	-	47,434	2,444,414	699,753

**Notes:**

- 1) Discussion of the components of the Influents and Effluents is contained in Section 8.1.3 "HLW System Material Balance"
- 2) Actual values for October through December 2000 are obtained from the "HLW Morning Reports"

## Appendix K.2 – Sludge Processing (Execution Strategy)

A	Waste Removal		ESP Pretreatment							DWPF Vitrification						
	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q
Sludge Batch	Source Tanks	Sludge Content (kg)	Feed Prep Start Date	Feed Prep Total Dur. (months)	Total ESP Water Vol. (kgal)	Na (wt% dry)	Hg (wt% dry)	Total Solids (wt%)	Pretreated Volume (kgal)	Feed Volume (kgal)	Start Feed	Canister Yield	Feed Duration (years)	Finish Feed	Feed Tank	Sludge Loading (wt %)
1A	51	298,000			na	8.80		16.4	491	491 -140 351	3/1/96 (Tk 51 heel @ 40 ")	492	2.75	8/30/98	51	25.0
1B	42 total	420,861 420,861			na	7.77	0.30	16.5	460	460	10/1/98	738 (Includes use of 80 cans of Tank 51 heel)	3.00	9/30/01	51	25.0
2	8 40 total	182,451 179,098 361,549			1,977	8.75	0.30	16.0	456	456 -140 316	1/1/02 (Assumes DWPF outage in 1stQ FY02)	471	2.19	3/10/04	40	28.0
3	7(70%) 18(70%) 19(70%) total	288,957 14,777 1,256 305,690	11/16/02	16	3,156	8.70	0.10	16.0	540	540	3/10/04	395	2.54	9/24/06	51	29.0
Totals		1,088,100			5,133	Total Estimated Washwater						2,096	Total Estimated Cans			

Notes:

General) Above based on the following yearly canister production values: FY01 255 cans/yr, FY02 150 cans/yr, FY03 240 cans/yr, FY04 240 cans/yr, FY05 150 cans/yr, FY06 115 cans/yr.

- A) Each Sludge Batch must be individually tested and confirmed to meet waste qualification specifications
- B) Sludge in these tanks will comprise the batch. Note: 100% of the sludge from Tanks 7, 18&19 will be moved to ESP to support Sludge Batch 3. However, 30% of this sludge will be combined with Tank 11 sludge to make Sludge Batch 4.
- C) Amount of sludge from each source tank in the batch obtained from WCS data base
- D) Feed Prep start date is the date that sludge is first moved into the the ESP feed tank (40 or 51) to begin preparation of the sludge batch (i.e. obtain proper alkali composition of the sludge slurry for feed to DWPF)
- E) Total planned duration of transfers, washing, sampling, test glass production, and associated decants for the preparation of a sludge batch for feed to DWPF
- F) Total estimated volume of sludge transfer water and wash water decants to obtain target soluble Na concentration for feed to DWPF
- G) Amount of total Na in washed sludge (dry basis)
- H) Amount of total Hg in washed sludge (dry basis)
- I) Total solids (soluble and insoluble) in washed sludge
- J) Volume of sludge at given wt% total solids before heel effects (Batch 1B is actual. Batch 2 is projected from detailed analysis. Batch 3 and beyond are based on ratio of batch sludge kg values converted to gallons and adjusted from an estimated 25 wt% solids to 16 wt% solids)
- K) Volume of sludge available for feed after adding or subtracting pump heel
- L) Start feed date based on depletion of previous batch down to pump heel
- M) Estimated number of canisters produced given the pretreatment as shown. Numbers are actual for Batch 1A and estimated for remaining batches. Coupled Salt and Sludge Feed assumed to start with Batch 5.
- N) Column O divided by the planned canister production during the period in which the batch is vitrified. See production note under General Section above.
- O) Column N plus column P. Finish Feed means when the last transfer of feed is sent from the Feed Tank. The last canister for the batch will be poured later. The DWPF has approximately 25 canisters of feed in process. Therefore 25 more canisters will be produced from the batch after the last feed is sent to DWPF.
- P) Batch feed tank
- Q) Weight % of glass comprised of sludge oxides.



**Appendix K.3 - Canister Storage (Execution Strategy)**


End of FY	SRS Cans Produced		SRS Cans in GWSB #1 (2,159 max)			SRS Cans in Modular Storage (1 building @ 585)			SRS Cans Shipped to Repository		Net Cans Stored At SRS
	Yearly	Cum.	Added	Shipped	Cum.	Added	Shipped	Cum.	Each Year	Cumulative	
1996	64	64	64		64						64
1997	169	233	169		233						233
1998	250	483	250		483						483
1999	236	719	236		719						719
2000	231	950	231		950						950
2001	255	1,205	255		1,205						1,205
2002	150	1,355	150		1,355						1,355
2003	240	1,595	240		1,595						1,595
2004	240	1,835	240		1,835						1,835
2005	150	1,985	150		1,985	0		0			1,985
2006	115	2,100	115		2,100	0		0			2,100

**Notes:**


- 1) GWSB #1 filling began in May 1996. Of its 2,286 canister storage locations, 5 positions store non-radioactive test canisters and 122 are unuseable with no viable repair technique. This yields a capacity of 2,159 usable storage locations, including 450 presently unusable location that require modification per an existing plan before they will be useable.
- 2) GWSB #1 is expected to reach maximum capacity in FY07.
- 3) Additional glass waste storage locations will be built as privatized modularized buildings, which will be 1/4 of the size of GWSB #1. The first building. GWSB #2A. will be needed in FY07.



### Appendix K.4 Useable Tank Space (Execution Strategy)



# Appendix K.5 — Level 1 Schedule (Execution Strategy)



## Distribution List

**DOE-HQ**

Fisher, K.W. (Kurt), EM-42  
Picha, K.G. (Kenneth), EM-35

**DOE-SR**

Aleman, S.M. (Suzanne), 703-H  
Anderson, C.E. (Charlie), 704-S  
Baez, A.N. (Alejandro), 703-A  
Barber, D.A. (Don), 703-H  
Blanco, S.M. (Soni)(15), 704-S  
Everatt, C.A. (Carl), 704-S  
Glenn, Jr, M.S. (Sam), 703-F  
Gnann, H.B. (Howard), 704-S  
Gonyaw, D.J. (Debbie), 704-S  
Gutmann, T.S. (Tom), 704-S  
Hansen, C.A. (Charles), 703-F  
Ling, L.T. (Larry), 703-H  
McCullough, Jr, J.W. (Jim), 704-3N  
Pearson, W.D. (Bill)(21), 704-S  
Spader, W.F. (Bill), 704-3N  
Stubbs, W.L. (Bill), 704-S  
Yarborough, R.M. (Rob), 704-S

**DNFSB**

Davis, R.T. (Todd), 719-14A  
Ogg, D.G. (Dan)(3), 719-14A

**WSRC-Sr.Staff**

Becker, D.L. (Dan), 703-A  
Buggy, J.J. (Joe), 703-A  
Grefenstette, P.D. (Paul), 703-A  
Jones, C.B. (Clay), 703-A  
Pedde, R.A. (Bob), 703-A

**HLWD-Staff**

Campbell, P.D. (Dean), 705-A  
Conner, Jr, H.T. (Harold), 703-H  
Cwalina, A.M. (Andy), 703-H  
Hay, J.B. (Joanne), 703-H  
Padezanin, III, T. (Ted), 703-H  
Piccolo, S.F. (Steve), 703-H

**HLW-Pgm Mgmt**

Caldwell, T.B. (Tommy), 703-H  
Cathey, S.S. (Susan), 703-H  
Chew, D.P. (David), 703-H  
Dean, K.B. (Kelly), 703-H  
Mahoney, M.J. (Mark)(120), 703-H  
Wilson, W.A. (Walter), 703-H  
Wise, F.E. (Frank), 703-H

**HLW-Controller**

Harris, T.A. (Tony), 704-67S  
Herrmann, Jr, H.O. (Harry), 703-H  
Kennedy, P.S. (Pam), 703-H  
Ross, T.D. (Tim), 742-9G

**HLW-WD**

Barnes, J.L. (Jeff), 704-S  
Reynolds, T.R. (Tammy), 210-S  
Westergreen, J.D. (Jeff), 704-S

**HLW-CST**

Borders, M.N. (Mike), 704-56H  
Buxton, M.D. (Marybeth), 742-14G  
Clark, Jr, W.C. (Wyatt), 241-100F  
Coleman, D.H. (David), 241-100F  
Davis, Jr, W.T. (Will), 707-H  
Davis, N.R. (Neil), 703-H  
Dickert, V.G. (Ginger), 703-H  
Gilles, M.L. (Michael), 704-56H  
Green, M.J. (Michael), 742-14G  
Herbert, J.E. (Jim), 241-108F  
Johnson, M.D. (Mike), 703-H  
Lampley, C.G. (Charles), 241-100F  
Long, B.E. (Bruce), 241-197H  
Runnels, R.A. (Rick), 707-H  
Sherburne, D.C. (David), 241-100F  
Stevens, P.H. (Pete), 703-H  
Whittenburg, A.L. (Anatia), 704-56H

**HLW-SWP**

Adams, R.A. (Bob), 704-3N

Hinds, Jr, R.N. (Bob), 704-3N  
Morin, J.P. (Jerry), 703-H

**HLW-Maint**

Handfinger, H.M. (Harvey), 704-71S  
Hauer, K.A. (Kim), 704-71S  
Hill, P.J. (Peter), 704-56H  
Lawson, Jr, L.G. (Gordon), 704-71S  
Lucas, T.J. (Ted), 210-S  
Mohammadi, M.N. (Rod), 704-71S  
Wilkerson, S.W. (Steve), 704-71S  
Wilson, R.W. (Robert), 704-71S

**HLW-Train & Proc**

Chandler, T.E. (Tim), 766-H  
Thompson, D.G. (Dennis), 766-H

**HLW-QA**

Kuhn, R.J. (Ron), 703-H

**HLWE**

Allen, V.P. (Trish), 703-H  
Bates, W.F. (Bill), 707-H  
Blocker, R.H. (Roz), 703-H  
Broaden, D.A. (Dave), 703-H  
Campbell, R.M. (Ron), 703-H  
Carter, J.T. (Joe), 704-3N  
Cauthen, G.L. (Gary), 707-H  
Chapman, N.F. (Noel), 704-3N  
Cloninger, J.M. (Mack), 704-S  
d'Entremont, P.D. (Paul), 703-H  
Dewes, J.N. (John), 703-H  
Edwards, Jr, R.E. (Richard), 704-25S  
Elder, H.H. (Hank), 704-196N  
Fowler, R.C. (Rick), 704-196N  
Freed, E.J. (Eric), 707-2H  
Gillam, J.M. (Jeff), 703-H  
Hayes, Jr, C.R. (Chuck), 703-H  
Hester, Jr, J.R. (Bob), 703-H  
Jacobs, R.A. (Roy), 704-3N  
Jones, D.W. (Dan), 703-H  
Jones, J.F. (Janet), 742-13G  
Kerley, W.D. (Bill), 704-S  
Kidd, M.S. (Mike), 742-13G  
Lewis, B.L. (Brenda), 703-H  
Lewis, III, W.I. (Ivan), 703-H  
Lex, T.J. (Tom), 703-H  
Liner, K.R. (Keith), 704-15S  
Little, D.B. (David), 704-25S  
Martin, B.A. (Bruce), 742-4G  
Martin, D.J. (Dave), 703-H  
Miller, M.S. (Marshall), 742-3G  
Monahan, T.M. (Tom), 703-H  
Norton, M.R. (Mike), 704-27S  
Occhipinti, J.E. (John), 704-27S  
Ortaldo, J.F. (Joe), 704-S  
Ortner, T.L. (Terry), 703-H  
Owen, J.E. (John), 704-30S  
Pike, J.A. (Jeff), 704-196N  
Punch, T.M. (Tim), 742-4G  
Ray, J.W. (Jeff), 704-S  
Saldivar, Jr, E. (Eloy), 742-4G  
Salizzoni, R.L. (Rich), 703-H  
Schwamberger, R. (Bob), 703-H  
Sessions, J.R. (John)(4), 704-3N  
Smith, P.K. (PK), 703-H  
Strohmeier, S.J. (Steve), 742-8G  
Subosits, S.B. (Steve), 704-196N  
Taylor, G.A. (Glenn), 704-196N  
Thaxton, IV, G.D. (Donnie), 704-56H  
Thomas, A.B. (Allen), 703-H  
, Vacant(),  
Wagner, W.A. (Wayne), 704-35S

**HLW-Cost & Sched**

Ballard, D.C. (Dan), 704-26F  
Byrd, D.W. (Dirk), 703-H  
Doughty, D.E. (Don), 704-56H  
Druce, J.K. (Jerry), 703-H

Gilbreath, K.D. (Kent), 703-H  
Haynes, R.S. (Ray), 704-71S  
Howell, W.M. (Mark), 704-196N  
Pate, T.E. (Tim), 704-56H  
Phillips, J.M. (John), 703-H  
Ware, Jr, W.W. (Woody), 703-H

**HLW-Proj Mgmt**

Boasso, C.J. (Cliff), 742-2G  
Brown, K.R. (Kenneth), 742-2G  
Crouse, T.N. (Tom), 241-109F  
Donahue, Jr, C.L. (Troy), 241-109F  
Matos, D.M. (Dave), 742-3G

**EPD**

Bignell, D.T. (Dale), 742-A  
Newman, J.L. (Jeff), 742-A

**NMSS**

Armitage, C.E. (Chuck), 703-F  
Campbell, T.G. (Tom), 221-F  
Chandler, M.C. (Mike), 704-2H  
Dickenson, J.E. (John), 703-F  
Evans, J.S. (Stu), 703-F  
French, J.W. (Jim), 703-H  
Geddes, R.L. (Rick), 704-F  
Goergen, C.R. (Chuck), 703-F  
Harris, Jr, W.E. (Chip), 704-2H  
Jilani, I.A. (Ike), 704-2H  
Lewczyk, M.J. (Mike), 221-H  
Loftin, S.G. (Stephanie), 703-F  
Minardi, V.C. (Vince), 703-F  
Robertson, II, S.J. (Sterling), 707-F  
Rodrigues, G.C. (Chris), 703-F  
Shingler, W.S. (Bill), 703-F  
Speight, S.B. (Sam), 730-2B  
Winkler, G.J. (Jimmy), 703-F  
Yano, S.A. (Stephen), 221-F

**PE&CD**

Abell, G.E. (Gary), 730-B  
Delley, A.O. (Alexcia), 730-B  
Kay, R.A. (Ralph), 730-2B  
McNamee, E.M. (Ed), 730-2B

**SIPD**

Krupa, J.F. (Joe), 773-41A  
Maher, R. (Bob), 703-A  
Meadors, R.E. (Robert), 773-41A  
Williams, W.L. (Wendell), 773-41A

**SRTC**

Budenstein, S.A. (Sam), 773-43A  
Daniel, Jr, W.E. (Gene), 704-1T  
Fink, S.D. (Sam), 773-A  
Hobbs, D.T. (David), 773-A  
Holding-Smith, C.P. (Cynthia), 773-42A  
Holtzschelter, Jr, E.W. (Bill), 773-A  
Marra, S.L. (Sharon), 704-T  
Papouchado, L.M. (Lou), 773-A  
Tamosaitis, W.L. (Walt), 773-A  
Wood, S. (Susan), 773-A

**SW/ER**

Crook, S.E. (Steve), 261-4H  
Daugherty, B.A. (Brent), 705-3C  
Huber, P.R. (Paul), 730-2B  
Kelly, W.S. (Sam), 705-3C  
Maxted, A. (Tony), 704-43H  
McGovern, H.A. (Hugh), 241-246H  
Paveglio, J.W. (John), 705-3C  
Sabbe, M.A. (Mike), 730-2B  
Wiggins, Jr, A.W. (Skip), 241-152H

**File Copies**

Hartzog, J.C. (Joan)(120), 703-H