

AUG 5 1980

Docket Nos.: 50-361/362

Mr. Robert Ditch
Vice President
Southern California Edison Company
P. O. Box 800
2244 Walnut Grove Avenue
Rosemead, California 91770

Mr. B. W. Gilman
Senior Vice President - Operations
San Diego Gas and Electric Company
P. O. Box 1831
101 Ash Street
San Diego, California 92112

Gentlemen:

SUBJECT: ORDER EXTENDING CONSTRUCTION COMPLETION DATES - SAN ONOFRE NUCLEAR GENERATING STATION, UNITS 2 AND 3

In response to your request of April 23, 1980, the Nuclear Regulatory Commission has issued an Order extending the construction completion dates for the San Onofre Nuclear Generating Station, Units 2 and 3. The referenced Order extends the construction completion dates specified in CPPR-97 to April 15, 1981 and CPPR-98 to June 15, 1982.

A copy of the Order, the staff safety evaluation, negative declaration and environmental impact appraisal are enclosed for your information. The Order and the negative declaration have been transmitted to the Office of the Federal Register for publication.

Sincerely,

D. G. Eisenhut, Director
Division of Licensing

Enclosures:
As stated

cc: See next page

OFFICE	DL:LB #3	DL:LB #3	DL:LB #3	DL:AD	DL:D
SURNAME	JLee:mec	HRood	ASchwencer	RLedesco	DGEisenhut
DATE	7/11/80	7/22/80	7/21/80	8/1/80	7/9/80

AUG 5 1960

cc: Charles R. Kocher, Esq.
James A. Beoletto, Esq.
Southern California Edison Company
2244 Walnut Grove Avenue
P. O. Box 800
Rosemead, California 91770

Chickering & Gregory
ATTN: David R. Pigott, Esq.
Counsel for San Diego Gas & Electric Company &
Southern California Edison Company
3 Embarcadero Center - 23rd Floor
San Francisco, California 94112

Mr. George Carvalho
City Manager
City of San Clemente
100 Avenida Presidio
San Clemente, California 92672

Alan R. Watts, Esq.
Rourke & Woodruff
Suite 1020
1055 North Main Street
Santa Ana, California 92701

Lawrence Q. Garcia, Esq.
California Public Utilities Commission
5066 State Building
San Francisco, California 94102

Mr. R. W. DeVane, Jr.
Combustion Engineering, Incorporated
1000 Prospect Hill Road
Windsor, Connecticut 06095

Mr. Robert Dietch
Mr. B. W. Gilman

- 2 -

AUG 5 1980

cc: Mr. P. Dragolovich
Bechtel Power Corporation
P. O. Box 60860, Terminal Annex
Los Angeles, California 90060

Mr. Mark Medford
Southern California Edison Company
2244 Walnut Grove Avenue
P. O. Box 800
Rosemead, California 91770

Henry Peters
San Diego Gas & Electric Company
P. O. Box 1831
San Diego, California 92112

Ms. Lyn Harris Hicks
Advocate for GUARD
3908 Calle Ariana
San Clemente, California 92672

Richard J. Wharton, Esq.
Wharton & Pogalies
Suite 106
2667 Camino Del Rio South
San Diego, California 92108

Phyllis M. Gallagher, Esq.
Suite 222
1695 West Crescent Avenue
Anaheim, California 92701

Mr. A. S. Carstens
2071 Caminito Circulo Norte
Mt. La Jolla, California 92037

Resident Inspector, San Onofre/NPS
c/o U. S. Nuclear Regulatory Commission
P. O. Box AA
Oceanside, California 92054

Mr. Robert Dietch
Mr. B. W. Gilman

- 3 -

AUG 5 1980

cc: California Department of Health
ATTN: Chief, Environmental Radiation
Control Unit
Radiological Health Section
714 P Street, Room 498
Sacramento, California 95814

Director
Energy Facilities Siting Division
Energy Resources Conservation &
Development Commission
1111 Howe Avenue
Sacramento, California 95825

Chairman, Board of Supervisors
San Diego County
San Diego, California 92412

Mayor, City of San Clemente
San Clemente, California 92672

U. S. Environmental Protection Agency
ATTN: EIS Coordinator
Region IX Office
215 Fremont Street
San Francisco, California 94111

REGULATORY DOCKET FILE COPY

DISTRIBUTION:

Docket File
NRC PDR
L PDR
LB #3 File
RTedesco
ASchwencer
JRutberg
HRood
LChandler
JSaltzman
ATcalston
CMiles
IE (3)
ACRS (16)
NSIC
TIC
ASLB
ASLAB
BTones

60

8008210114

SOUTHERN CALIFORNIA EDISON COMPANY AND
SAN DIEGO GAS AND ELECTRIC COMPANY
SAN ONOFRE NUCLEAR GENERATING STATION, UNITS 2 AND 3
DOCKET NOS. 50-361 AND 50-362
ORDER EXTENDING CONSTRUCTION COMPLETION DATES

Southern California Edison Company and San Diego Gas and Electric Company are the holders of Construction Permit Nos. CPPR-97 and CPPR-98 issued by the Atomic Energy Commission* on October 18, 1973 for the San Onofre Nuclear Generating Station. These facilities are presently under construction at the applicants' site at Camp Pendleton, San Diego County, California. By letter dated March 31, 1978, Southern California Edison Company filed a request for an extension of the latest construction completion dates for the facilities to June 1, 1980 for Unit 2 and to June 1, 1981 for Unit 3. This request was granted by the Commissions Order dated December 28, 1978.

On April 23, 1980, Southern California Edison Company filed a request for another extension of the latest construction completion dates for the San Onofre 2 and 3 facilities. This request is to extend the latest completion dates to

*Effective January 20, 1975, the Atomic Energy Commission became the Nuclear Regulatory Commission and permits in effect on that day continued under the authority of the Nuclear Regulatory Commission.

OFFICE ▶					
SURNAME ▶					
DATE ▶					

April 15, 1981 for Unit 2 and June 15, 1982 for Unit 3. The most recent extension was requested because construction has been delayed due to (1) late delivery and extensive rework of large pipe supports; (2) lack of available pipefitter welders, and (3) late and out of sequence deliveries of pipe spool.

This action involves no significant hazards consideration, good cause has been shown for the delay, and the requested extension is for a reasonable period, the bases for which are set forth in the staff evaluation. The preparation of an environmental impact statement for this particular action is not warranted because there will be no significant environmental impact attributable to the Order other than that which has already been predicted and described in the Commission's Draft Environmental Statement-Construction Permit Stage for the San Onofre Nuclear Generating Station, Units 2 and 3, published in November 1972 and the Final Environmental Statement-Construction Permit Stage published in March 1973. A Negative Declaration and an Environmental Impact Appraisal have been prepared and are available, as are the above stated documents, for public inspection at the Commission's Public Document Room, 1717 H Street, N. W., Washington, D. C. 20555 and at the local public document room established for the San Onofre Nuclear Generating Station, Units 2 and 3 at the Mission Viejo Branch Library, 24851 Chrisanta Drive, Mission Viejo, California 92676.

OFFICE ▶						
SURNAME ▶						
DATE ▶						

It is HEREBY ORDERED THAT the latest completion date for CPPR-97 be extended from June 1, 1980 to April 15, 1981 and the latest date for CPPR-98 be extended from June 1, 1981 to June 15, 1982.

FOR THE NUCLEAR REGULATORY COMMISSION

1st
R. A. Purple

R. A. Purple, Deputy Director
Division of Licensing

Date of Issuance: August 5, 1980

OELD

7/ /80

*See previous yellow

OFFICE ▶	DL:LB #3	DL:LB #3	DL:LB #3	DL:AD	DL:DD	NRR
SURNAME ▶	JLee:mec	HRood	ASchwencer	RLTedesco	RPurple	HRDenton
DATE ▶	7/ /80	7/ /80	7/ /80	7/ /80	8/5 /80	8/6 /80

It is HEREBY ORDERED THAT the latest completion date for CPPR-97 be extended from June 1, 1980 to April 15, 1981 and the latest date for CPPR-98 be extended from June 1, 1981 to June 15, 1982.

FOR THE NUCLEAR REGULATORY COMMISSION

Purple

D. G. Eisenhower, Director
Division of Licensing

Date of Issuance:

OELD
7/29/80

OFFICE	DL:LB #3	DL:LB #3	DL:LB #3	DL:AD	DL:D	NRR
SURNAME	JLee:mec	HRood	ASchwencer	RLTedesco	DGEisenhut	HRDenton
DATE	7/11/80	7/22/80	7/31/80	8/1/80	7/ /80	7/ /80

SAFETY EVALUATION OF REQUEST FOR EXTENSION OF
CONSTRUCTION PERMIT NOS. CPPR-97 AND CPPR-98
FOR THE SAN ONOFRE NUCLEAR GENERATING STATION, UNITS 2 AND 3
DOCKET NOS. 50-361 AND 50-362

INTRODUCTION

Construction Permits CPPR-97 and CPPR-98 were issued on October 18, 1973 to Southern California Edison Company and San Diego Gas and Electric Company authorizing construction of the San Onofre Nuclear Generating Station, Units 2 and 3. The latest dates for completion of the construction of these facilities, as stated in the permits, was January 1, 1979 and January 1, 1980, respectively. On March 31, 1978, Southern California Edison filed a request for extension of the construction completion dates to June 1, 1980 and June 1, 1981, respectively. On December 28, 1978, the Commission issued an Order granting the requested extension. On April 23, 1980, Southern California Edison Company filed a second request for extension of the construction completion dates. This request is to extend the dates to April 15, 1981 for Unit 2 and to June 15, 1982 for Unit 3.

EVALUATION

In its application for extension of construction completion dates, Southern California Edison Company indicated that three factors were responsible for the delay in completion of construction activities. The following is a discussion of the causes for delay.

Southern California Edison reports that a five-month delay is attributed to late delivery and extensive rework of large pipe supports which impacted conduit installation. This caused a subsequent delay in the wire and cable pulling activities.

Lack of available pipefitter welders to meet needs of pipe and pipe support installation schedules was responsible for a four-month delay.

The third delay (three months) was caused by late and out of sequence pipe spool deliveries.

Southern California Edison stated in its April 23, 1980 letter that prior to requesting this extension of the latest construction completion dates, it decided to determine a realistic schedule for construction completion, taking into account the above delays and "the uncertainty of the licensing climate and

OFFICE ▶						
SURNAME ▶						
DATE ▶						

anticipated regulatory and licensing delays following the TMI accident". The scheduled startup interval between the two units has also been increased from 12 to 14 months by the applicants.

CONCLUSION

We have reviewed the information provided in Southern California Edison Company's submittal and we conclude that the factors discussed above are reasonable and constitute good cause for delay. Further, the staff has evaluated each factor contributing to the construction delay and concurs with the permittees as to the reasonableness of time of each delay. Thus, the requested extension of Construction Permits CPPR-97 and CPPR-98 to April 15, 1981 and June 15, 1982, respectively is justified. As a result of our review of the Final Safety Analysis Report to date, and considering the nature of the delays, we have identified no areas of significant safety consideration in connection with the extension of the construction completion dates for the San Onofre Nuclear Generating Station, Units 2 and 3.

The staff finds that because the request is solely for more time to complete work already reviewed and approved, no significant hazards consideration is involved in granting the request and thus prior public notice of this action is not required. We also find that good cause exists for the issuance of an Order extending the construction completion dates. Accordingly, issuance of an Order extending the latest construction completion dates for the San Onofre Nuclear Generating Station as set forth in CPPR-97 to April 15, 1981 for Unit 2 and June 15, 1982 for Unit 3 is reasonable and should be authorized.

A. Schwencer, Acting Chief
Licensing Branch No. 3
Division of Licensing

Dated: August 5, 1980

OFFICE ▶	DL:LB #3	DL:LB #3	DL:LB #3		
SURNAME ▶	JLee:mec	HRood	ASchwencer		
DATE ▶	7/11/80	7/22/80	7/31/80		

NEGATIVE DECLARATION

SUPPORTING: EXTENSION OF CONSTRUCTION

PERMIT NOS. CPPR-97 AND CPPR-98 EXPIRATION DATES FOR

SOUTHERN CALIFORNIA EDISON COMPANY AND

SAN DIEGO GAS AND ELECTRIC COMPANY

SAN ONOFRE NUCLEAR GENERATING STATION, UNIT NOS. 2 AND 3

DOCKET NOS. 50-361 AND 50-362

The U. S. Nuclear Regulatory Commission (the Commission) has reviewed the Southern California Edison Company and San Diego Gas and Electric Company (permittees) request to extend the expiration dates of the construction permits for the San Onofre Nuclear Generating Station, Units Nos. 2 and 3 (CPPR-97 and CPPR-98) which are located in San Diego County in the State of California. The permittees requested an extension to the permits through April 15, 1981 for CPPR-97 and through June 15, 1982 for CPPR-98, to allow for completion of construction of the facilities.

The Commission's Division of Licensing has prepared an environmental impact appraisal relative to these changes to CPPR-97 and CPPR-98. Based on this appraisal, the Commission has concluded that an environmental impact statement for this particular action is not warranted because there will be no significant environmental impact attributable to the proposed action other than that which has already been described in the Commission's Final Environmental Statement-Construction Permit Stage or evaluated in the environmental impact appraisal.

OFFICE ▶
SURNAME ▶
DATE ▶

The environmental impact appraisal is available for public inspection at the Commission's Public Document Room, 1717 H Street, N. W., Washington, D. C. and at the Mission Viejo Branch Library, 24851 Chrisanta Drive, Mission Viejo, California.

Dated at Bethesda, Maryland, this 5th day of August, 1980.

FOR THE NUCLEAR REGULATORY COMMISSION

A. Schwencer, Acting Chief
Licensing Branch No. 3
Division of Licensing

OFFICE ▶	DL:LB #3	DL:LB #3	DL:LB #3			
SURNAME ▶	JLee:mec	HRood	ASchwencer			
DATE ▶	7/ 11 /80	7/ 22 /80	7/ 31 /80			