

TRW Environmental  
Safety Systems Inc.

101 Convention Center Drive, Suite 527  
Las Vegas, NV 89109  
702.794.1800

WBS: 1.2.6  
QA: N/A

Contract # DE-AC01-91-RW00134  
LV.MG.PGJ.03/94-073

March 11, 1994

Mr. Don Horton  
Director, Office of Quality Assurance  
U. S. Department of Energy  
101 Convention Center Drive, Ste. 660  
Las Vegas, Nevada 89109

Subject: Status Update of M&O Design Control Improvement Plan  
Action Items

This letter constitutes the weekly update for March 7-11, 1994 for action items associated with the M&O MGDS Design Control Improvement Plan.

This letter will only discuss Action Items which had activity during this reporting period. There were no Action Items due to close this week.

Action Item F1, "Ensure that QAP-2-3 is completed and approved for use on the MGDS. Acceptance of this procedure by the OCRWM Office of QA is required prior to implementation of this procedure by the M&O." QRB comments were received Mar. 10. These comments will be resolved and the QRB will meet on March 16 to accept the PCN. The PCN will be effective 10 working days after acceptance. Closure of this Action Item will be the date OQA sends the contract acceptance letter to the DOE contracts office. That date is expected to be March 31, 1994.

Action Item M1, "Develop MGDS Design Process Guidelines Manual". The M&O review of Draft B has been completed and the manual has been sent to word processing. Copies of the manual will be given to OQA for informal review the week of March 14-18. Revision 0 of the manual will be released on March 25, 1994.

If you have any comments or questions, please contact Phill Jones at 794-1829.

Sincerely,

  
Aiden M. Segrest  
MGDS Development Manager  
Management and Operating Contractor

940323013B 940311  
PDR WASTE PDR  
WM-11

*Handwritten notes:*  
Add: Phil Jones  
4H-3  
NHO 3/11  
WM-11  
102

LV.MG.PGJ.03/94-073

March 11, 1994

Page 2

Enclosure:

(1) Updated Improvement Plan Schedule

xc:

R. V. Barton, YMPO, Las Vegas, NV  
M. B. Blanchard, YMPO, Las Vegas, NV  
B. G. Cruz, M&O/TRW, Las Vegas, NV  
J. R. Dyer, YMPO, Las Vegas, NV  
L. D. Foust, M&O/TRW, Las Vegas, NV  
T. C. Geer, M&O/Duke, Las Vegas, NV  
J. Gilray, NRC, Las Vegas, NV  
P. S. Hastings, M&O/Duke, Las Vegas, NV  
N. W. Hodgson, M&O/TRW, Las Vegas, NV  
P. G. Jones, M&O/TRW, Las Vegas, NV  
B. R. Justice, M&O/Duke, Las Vegas, NV  
W. J. Leonard, M&O/FD, Las Vegas, NV  
P. W. McKie, M&O/MK, Las Vegas, NV  
R. A. Morgan, M&O/Duke, Vienna, VA  
J. L. Naaf, M&O/MK, Las Vegas, NV  
M. F. Penovich, M&O/B&W, Las Vegas, NV  
J. W. Peters, M&O/MK, Las Vegas, NV  
E. H. Petrie, YMPO, Las Vegas, NV  
P. A. Pimentel, M&O/FD, Las Vegas, NV  
R. E. Powe, SAIC, Las Vegas, NV  
J. M. Replogle, YMPO, Las Vegas, NV  
M. S. Rindskopf, M&O/TRW, Las Vegas, NV  
R. L. Robertson, M&O/TRW, Vienna, VA  
R. P. Ruth, M&O/TRW, Las Vegas, NV  
J. J. Salchak, M&O/TRW, Las Vegas, NV  
R. M. Sandifer, M&O/TRW, Las Vegas, NV  
W. B. Simecka, YMPO, Las Vegas, NV  
R. E. Spence, YMPO, Las Vegas, NV  
C. T. Statton, M&O/WCFS, Las Vegas, NV  
R. G. Vawter, M&O/TRW, Las Vegas, NV  
M. D. Voegele, SAIC, Las Vegas, NV  
J. L. Younker, M&O/TRW, Las Vegas, NV  
S. W. Zimmerman, Carson City, NV  
LRC

*h:\jones\dcip-itr.doc*

# MGDS Design Control Improvement Plan

Page 1 of 6

3/10/1994

Action	1993						1994					Status	Lead
	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May		
A1a. Provide immediate "importance of QA" briefing for MGDS Development	▼ 7/16											Complete	Foust Sandifer
A1b. Provide "importance of QA" briefing for all hands at Offsite Meeting	▼ 7/21											Complete	Foust Sandifer
A2. Establish Mgmt Steering Committee to monitor progress toward resolving issues	▼ 8/4											Complete	Foust
A3. Establish QA Working Committee for ensuring enhancements put in place.	▼ 8/6											Complete	Foust
A4. Develop/distribute action plan for near- and long-term corrective actions	▼▼ 7/30 8/13											Complete	Sandifer Geer
A5. Reinforce CCB Secretary's responsibility for ensuring completeness of change documentation.	▼▼ 8/2 8/13											Complete	Geer
B1. Complete ILP for revising RSN BFD.	▼ 7/28/30											Complete	Buckey
B2. Tabulate and collect copies of CRs/FCRs against JP 92-20, ESF Baseline, or Pkg 1A	▼ 7/28 8/6											Complete	Cruz
B3. Review CRs/FCRs for potential impact to BFD document changes req'd to BFD	▼ 8/3 8/13											Complete	Engwall Naaf
B4. Provide redline version of BFD incorporating changes per B3.	▼ 8/3 8/30											Complete	Engwall

▲ Pending

▼ Complete

◆ Ongoing

# MGDS Design Control Improvement Plan

Page 2 of 6

3/10/1994

Action	1993						1994					Status	Lead
	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May		
B5. Submit BCR per QAP-3-4 to request changes		▼ 8/30										Complete	Engwall
B6. Complete revision of RSN BFD and baseline changes		▼ 8/30	▼ 10/8									Complete	Naef
C1. Review all current dwgs/specs against original JP92-20 and subsequent CRs/FCRs for errors	▼ 7/26	▼ 8/13										Complete	Engwall Naef
C2. Process necessary changes as result of C1.		▼ 8/13	▼ 8/29/3									Complete	Engwall Naef
C3. Review all CRs for procedural compliance prior to issuing change	▼ 7/26			▼ 10/12								Complete Refer to J1	Jackson
D1. Complete ILP for documenting and tracking TBDs/TBVs and begin tracking activities	▼ 7/26/30											Complete	Taipale Cruz
D2. Implement M&O TBD/TBV tracking system prior to first M&O package release	▼ 7/26		▼ 9/30	▼ 10/29								Complete	Cruz Leitner
E1. Evaluate need for ID review ILP based on new QAP for documenting reviews	▼ 7/26	▼ 8/5	▼ 8/20	▼ 9/10								Complete	Naef Engwall
F1. Ensure QAP-2-3 is complete and approved by DOE.	▼ 7/26	▼ 8/30		▼ 10/29	▼ 11/25	▼ 12/17	▼ 1/7	▼ 1/28	▼ 2/18	▼ 3/4	▼ 3/31	In QRB review.	Hastings
F2. Develop ILPs or QAP revisions for identifying QA classification on dwgs/specs		▼ 8/10	▼ 8/30	▼ 10/29	▼ 12/3	▼ 1/7	▼ 1/21	▼ 2/11				Complete 01/21/94	Engwall Naef

▲ Pending



























▼ Complete

◆ Ongoing

# MGDS Design Control Improvement Plan

Page 3 of 6

3/10/1994

Action	1993						1994					Status	Lead
	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May		
F3. Implement QAP/ILPs prior to 1B/2A release												Complete	Engwall Naef
F4. Implement QAP/ILPs on 1A as outputs are revised												Complete	Engwall Naef
G1. Review M&O traceability matrix/RSN CM report, etc. to identify best method												Complete	Rindskopf
G2. Resolve CI/arch def'n issues to ensure a basis for establishing traceability exists												Complete	Rindskopf
G3. Revise/create procedures for implementing traceability												Complete	Rindskopf
G4. Revise BFD as necessary												Complete	Peters Leonard
G5. Revise dwgs/specs appropriately based on spec/dwg changes												Complete	Engwall Naef
H1. Develop ILP to formalize guidance on WI evaluations												Complete	Yunker Houseworth
H2. Develop ILP to formalize guidance on TI evaluations.												Complete	Statton Ritcey
I1. Tabulate & summarize open/closed CARs affecting or involving M&O design process												Complete	Verdery

 Pending

 Complete

 Ongoing

# MGDS Design Control Improvement Plan

Page 4 of 6

3/10/1994

Action	1993						1994					Status	Lead
	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May		
I2. Establish MGDS point of contact for all CAR responses for MGDS Development	▼ 7/23											Complete	Sandifer
I3. Review outstanding actions to ensure timely completion.	▼ 7/26	▼ 8/13										Complete	Jones
I4. Provide revision 1 of improvement plan			▼ 9/15									Complete	Geer Hastings
J1. Involve QA more proactively during design development	▼ 7/26											Complete	Jackson
J2. Invite DOE QA to review M&O design process	▼ 7/26											Complete	Sandifer
J3. Implement systems conformance reviews involving SE, R&L, QA							▼ 1/27					Complete	Geer
K1. Letter on verbatim compliance		▼ 8/16										Complete	Foust Sandifer
L1. Evaluate process of procedure preparation and review	▼ 7/26	▼ 8/13										Complete	Hodgson
L2(a). Procedure review team to trial-run procedures	▼ 8/2							▼ 1/31	▼ 2/18	▼ 3/2		Complete	Bailey
L2(b) All Procedures released to QRB										▼ 4/27			Bailey

▲ Pending

▼ Complete

◆ Ongoing

# MGDS Design Control Improvement Plan

Page 5 of 6

3/10/1994

Action	1993						1994					Status	Lead
	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May		
L2(c) Implementation and Training of all Procedures Complete											▽ 5/25		Bailey
L3. Conduct training on procedures as appropriate			▽ 9/1									Complete	Penovich
L4. Add J. Schmit (OQA) to procedure review team			▽ 9/17									Complete	Hodgson
M1. Develop MGDS Design Manual					1st Draft ▽ 10/29	▽ 11/19		▽ 1/31	▽ 2/24	Final ▽ 3/25		Draft B Complete 02/24/94	Jones
M2. Interface with FCR/CR working group to integrate recommendations			▽ 8/16			▽ 9/30						Complete	Pimentel
M3. Ensure manual reflects changes to CCB/CM process			▽ 8/16			▽ 10/29						Complete	Cruz
N1. Review Baseline Mgmt Plan for CM/des. cti. req'ts; map CM/des. cti. req'ts. to procedures			▽ 8/2			▽ 9/30						Complete	Hodgson Cruz
N2. Implement necessary changes from N1.			▽ 8/16		▽ 10/29							Complete (12/13)	Cruz Hodgson
N3. Ensure process exists to track required changes to impacted documents					▽ 9/30							Complete	Cruz
O1. Incorporate relevant RSN BFD sections (1A) into M&O BFD; baseline change						→						Reschedule for FY95	Naef Selchak

▲ Pending

▽ Complete

◆ Ongoing

# MGDS Design Control Improvement Plan

Page 6 of 6

3/10/1994

Action	1993						1994					Status	Lead
	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May		
Q2. Revise RSN 1A dwgs/specs/calcs for new traceability; adopt as M&O products				→								Reschedule for FY95	Naaf Salchak
P1. Perform root cause analysis			9/15	10/29								Complete	Jackson
P2. Include root cause analysis in related CAR documentation				10/15	11/19							Complete	Jackson
Q1. Concur with DOE on scope of follow-up verification activities				10/1 10/15								Complete	Sandifer Petrie
Q2. Document plan and schedule for evaluations				10/29								Complete	Sandifer
Q3. Implement evaluations and document results						12/1				4/1		Will complete 04/01/94	Sandifer

▲ Pending

▼ Complete

◆ Ongoing