

UNITED STATES NUCLEAR REGULATORY COMMISSION WASHINGTON, D. C. 20555

Reply to:

301 E. Stewart Ave., #203 Las Vegas, NV 89101

TO:

Joseph Holonich, Director, HLPD, M/S 4 H 3

FROM:

Paul T. Prestholt and John W. Gilray Sr. On-Site Licensing Representatives

DATE:

August 10, 1992

SUBJECT:

OFFICE OF GEOLOGIC DISPOSAL (OGD) WEEKLY HIGHLIGHTS FOR THE

WEEK ENDING JULY 31, 1992

Please find enclosed the above-referenced report.

There is nothing requiring specific management attention in the report.

nan

cc: w/encs.: Charlotte Abrams, M/S 4 H 3 Rosetta Virgilio, M/S 3 D 23 Dean Kunihiro, Region 5

920810 PDR 1 02 1 1/ WH03



Department of Energy

Yucca Mountain Site Characterization
Project Office
P. O. Box 98608
Las Vegas, NV 89193-8608

WBS 1.2.9.2 QA: N/A

AUG 0 4 1997

John W. Bartlett, Director, Civilian Radioactive Waste Management, HQ (RW-1) FORS

OFFICE OF GEOLOGIC DISPOSAL (OGD) WEEKLY HIGHLIGHTS FOR THE WEEK ENDING JULY 31, 1992

I. CRITICAL ITEM STATUS - YUCCA MOUNTAIN SITE CHARACTERIZATION PROJECT (YMP)

A. Site Characterization Planning

Field Operations

The authorization to proceed on Job Package (JP) 92.12, Quaternary Faulting, was received July 29, 1992.

The estimate received from Reynolds Electrical & Engineering Co., Inc. (REECo), to repair the damage and upgrade the Field Operations Center (FOC) building is \$950K. The building code issues concerning life safety and operational are currently being evaluated in order to prepare a phased approach package for repairing the FOC. The costs related to these issues will be delivered by August 3, 1992.

On July 28, 1992, at approximately 3:15 p.m., drill pipe (9-5/8" O.D.) was being pulled out of the hole at UE-25 UZ-16 by the LM 300 drill rig crew. After unscrewing a joint of pipe, the wrong drilling control lever was actuated and the remaining 17 joints of drill string fell 50 feet to the bottom of the hole (382 feet). Recovery activities have commenced. The initial estimate of damage is \$25K.

The work authorization on JP 91.9, phase two, drilling of 12 neutron access boreholes, was signed July 29, 1992.

On JP 92-3, UZ-16, LM-300, REECo cored to a depth of 318 feet, and reamed to a depth of 288 feet.

Sample Management Facility

Continued recovery of core and cuttings from UE25 UZ-16.

Laid out 761 boxes of existing core for examination by Los Alamos National Laboratory (Los Alamos) and U.S. Bureau of Reclamation.

Completed preparations for drilling USW UZN-63.

Completed preliminary Geologic Cross Section of Exile Hill.

Exploratory Studies Facility (ESF) Task Force Activities
The Independent Technical Review began on July 27, 1992, and will
conclude on August 14, 1992. Overall it covers: 186 drawings,
45 analyses, and 115 specifications.

Site Characterization Plan (SCP) Study Plan (SP) Status

One new SP, 8.3.1.17.4.5, "Detachment Faults at or Proximal to Yucca Mountain," was approved by the Yucca Mountain Site Characterization Project Office (YMPO).

STUDY PLAN BREAKDOWN

| In Screening Review | 0 |
|---|----------------------------|
| In YMPO and U.S. Department of Energy/ Headquarters (DOE/HQ) Review | 0 |
| Awaiting Comment Resolution | 12 |
| Awaiting Author Revision | 5 |
| In YMPO/HQ Verification Audit | 7 |
| Preparing to Submit or Awaiting YMPO Approval | 4 |
| Awaiting Submission to the U.S. Nuclear | • |
| Regulatory Commission (NRC) | 1 |
| NRC Phase 1 Review | 14 |
| NRC Acceptance | 27 |
| Total | 70 |
| SCP/SP Status: Total SPs Assigned to Cover 106 Studies | 103 39 64 6 70 |
| State of Nevada Comments Status: | |
| Received Comments from the State of Nevada | 10 8 |
| NRC Comments Status: | |
| Received Comments from NRC | 14 6 |

B. Project Planning and Control

Areas discussed at the Mission 2001 Schedule Integration Meetings were: Systems and Performance Assessment - Work Breakdown Structure (WBS) 1.2.1; Site - WBS 1.2.3; and Regulatory and Environmental - WBS 1.2.5. In attendance were representatives from the U.S. Geological Survey (USGS), Sandia National Laboratories (SNL), Los Alamos, Lawrence Livermore National Laboratory (LLNL), Technical and Management Support Services, Civilian Radioactive Waste Management System Management and Operating Contractor (CRWMS M&O), REECo, Raytheon Services Nevada, and DOE.

Received additional Mission 2001 planning data from participants and uploaded the data to central participant data bases. Combined participant data to formulate the project-level data base.

Produced the project-level Cost Plan that reflects the most current status of the Mission 2001 replanning exercise.

C. Quality Assurance Implementation

Determination of Importance and Grading Enhancement

Continuation of Existing Process

The transition from the old process to the new continues.

Quality (Q) List and Q-List Procedure Development

SNL progress in their Items Important to Waste Isolation and Items Important to Safety activities continues. Development of Quality Management Procedure (QMP) 05-03 (procedure application guidance) continues. Administrative Procedure (AP) 6.17Q training preparations continue, with emphasis on applicable training to the new Assessment Team (AT) and support staff. Training preparations for the new QMP 05-03 are on hold until the draft procedure is completed.

Management Control (MC) List and Procedure Development

The MC List Plan will be formally transmitted to YMPO next week, with a request for their acceptance. Implementing documents, based on the List Plan, are being conceptualized. Effort continues on comment resolution to the proposed AP 5.40 (MC List Procedure). Work on proposed AP 5.41 (MC Grading Procedure) and training preparations for both AP 5.40 and AF 5.41 are on hold until AP 5.40 is complete.

Implementation

The new AT met on July 29, 1992, to begin development of operating procedures. Comments from the review of the AP 6.17Q, Revision 1, implementation plan have been resolved and the plan is being prepared for approval.

D. Public Outreach and Institutional Activities

Vicki Best (YMPO) presented an environmental briefing on July 27, 1992, in Las Vegas, Nevada, to members of the World Affairs Council. The two men in attendance were from Czechoslovakia and Iceland.

The Yucca Mountain Lecture Series, "Climate in Southern Nevada," was presented by Alan Flint (USGS), at the Las Vegas Yucca Mountain Information Office on July 28, 1992, and in Beatty, Nevada, on July 30, 1992.

A tour to Yucca Mountain, Nevada, was conducted on July 29, 1992, for approximately seven guests from the <u>Las Vegas Review-Journal</u> editorial board. Carl Gertz, Project Manager, gave a YMP overview presentation prior to the tour.

The Nevada Department of Transportation Railroad Safety Meeting was held in Sparks, Nevada, July 28-29, 1992. William Andrews gave a transportation overview presentation to the 5th Biannual Statewide Association of America Railroads Conference on July 29, 1992. Approximately 200 railroad safety personnel attended the conference. In addition, William Andrews also staffed a table top exhibit on transportation at the conference.

Institutional and External Affairs (IEA) and CRWMS M&O staff accompanied the staffs of Mineral County, Nevada, and Churchill County, Nevada, on a tour of the Oconee Nuclear Power Plant, July 29-31, 1992, in Clemson, South Carolina.

IEA staff accompanied the representatives of the following Nevada counties: White Pine, Clark, and Nye, at a meeting with John Bartlett, Director, Office of Civilian Radioactive Waste Management (OCRWM), in Washington, D.C., on July 29, 1992. White Pine officials also toured the Calvert Cliffs Nuclear Plant in Baltimore, Maryland.

Richard Arnold gave a presentation on Native American culture to the Frontier Girl Scouts of America on July 29, 1992, in Las Vegas, Nevada. Approximately 60 Girl Scouts, ranging in ages from 6-13, attended. A tour to Yucca Mountain, Nevada, was conducted on July 31, 1992, for approximately nine guests from the United Kingdom Radioactive Waste Management Advisory Committee Study Team. Jeanne Cooper (YMPO) gave a YMP overview presentation prior to the tour.

II. ANALYSIS & VERIFICATION DIVISION

Completed verification review under AP 1.10Q procedure for Study Plan: Characterization of the Yucca Mountain Quaternary Regional Hydrology.

Briefed OCRWM management on status of Convergence Task activity July 27 and 29, 1992, in Washington, D.C. Conducted workshop on preliminary plan that resulted from the Convergence Task Activities, on July 30, 1992, held in Denver, Colorado.

Participated in Independent Technical Review of 90 percent complete ESF Design Package 1A, July 27-31, 1992, in Las Vegas, Nevada.

Attended an Advisory Committee on Nuclear Waste meeting on review of the NRC staff position on repository thermal loads, July 29, 1992, in Bethesda, Maryland.

Participated in the Technical Review Group meeting to discuss comments on West Valley Waste Compliance Plan and Defense Waste Processing Facility Waste Qualification Report, July 29-31, 1992, in Seattle, Washington.

Attended the U.S. National Committee on Tunneling Technology Symposium on Underground Construction Safety for the Superconducting Super Collider, July 28-30, 1992, in Desoto, Texas.

III. GENERAL INFORMATION ITEMS

YMPO

A "What-If" analysis was completed for several restricted spending scenarios for fiscal year 1993.

CRWMS M&O

The preliminary draft of the Annotated Outline for the Advanced Conceptual Design was completed and reviewed within the Mined Geologic Disposal System Development, System Engineering and Integration (SEI) organization. As a result of this review, a need was identified to decompose the Engineered Barrier System requirements to lower levels. This decomposition was performed and consensus agreement was reached within the SEI organization regarding the details. The next step is to work with participants on this topic.

SNL

A rough draft on a study of thermal effects on instrumentation, produced to make recommendations for the ESF thermal tests, was written. The study lists what instrumentation is needed and why it is needed, matches this list with available off-the-shelf instrumentation, and details new technologies that may be able to fill the gaps where no commercial instrumentation is available.

Los Alamos

The staff participated in Mission 2001 schedule integration and supported Integrated Test Evaluation.

LLNL

Scoping calculations for in situ heater tests in Busted Butte and the ESF were started. The calculated tests have three 4.6m square drifts (12.8m spacing) with seven 1.5m square horizontal heaters (4.57m long, spaced at 5.49m intervals), each running at 5.5, 6.3, 8.25, 12.38, or 22 kW.

USGS

A.

The surface-water run-off monitoring project reports that stream flow sites located on the Nevada Test Site recorded no run-off during May or June 1992.

IV. UPCOMING EVENTS CALENDAR

Please note that the usage of "(P)" in the calendar indicates that the event is open to the public. Educational presentations and State and Public Interactions are handled by the Speakers Bureau; contact Theresa Hirsch at (702) 794-7759 for additional information. Exhibits are handled by Kevin Rohrer at (702) 794-7769, and tours are handled by Carleen Hill at (702) 794-7375.

| | Date | Event | Location | YMPO Contact |
|---|-------------|--------------------|------------|--------------|
| • | DOE/HQ Meet | ings | | |
| | Canceled | estation : | | · |
| | Friday, | Program Management | Las Vegas, | C. Gertz |

B. CRWMS M&O/DOE Meetings

No significant new meetings.

| | Date | Event | Location | YMPO Contact | |
|----|---|--|----------------------|--------------|--|
| c. | . Internal and DOE/NV Meetings | | | | |
| | No significant | new meetings. | | | |
| D. | NRC Interaction | <u>s</u> | | | |
| | Tuesday, August 25 | Technical Exchange - Resolution of Volcanism Related Concerns | Video- Conference | T. Bjerstedt | |
| | Thursday- Friday, September 17-18 | Technical Exchange - Midway Valley and Site Visit | LV/NTS/YM | T. Bjerstedt | |
| | Tuesday, September 29 | Technical Exchange - Functional Analysis of 10 CFR 60 | San Antonio, TX | T. Bjerstedt | |
| | Thursday, October 29 | Technical Exchange - Total System Performance Assessment | Albuquerque, NM | T. Bjerstedt | |
| | Tuesday, November 17 | Technical Exchange - Volcanism | Rockville, | T. Bjerstedt | |
| | Wednesday, November 18 | Interaction Planning Meeting | Rockville, | T. Bjerstedt | |
| E. | E. NWIRB Interactions (P) | | | | |
| | Tuesday- Wednesday, October 13-14 | NWTRB Full Board Meeting | Las Vegas, NV | A. Simmons | |
| | Thursday- Friday, October 15-16 | NWTRB Panel on SG&G | Las Vegas, NV | A. Simmons | |
| | Date | Event | Location | Speaker | |
| F. | State and Publi | c Interactions | | | |
| | Monday, August 3 | Radioactive Waste Panel Discussion | Las Vegas, NV | C. Gertz | |

| | Date | Event | Location | Speaker | |
|----|---|--|----------------------|-------------------------|--|
| F. | . State and Public Interactions (Continued) | | | | |
| | Wednesday, August 5 | UNLV Alumni Center | Las Vegas, NV | C. Gertz G. Milligan | |
| | Thursday, August 6 | Rotary Club of Las Vegas | Las Vegas, NV | C. Gertz | |
| | Monday, August 31 | Nuclear Information & Records Management Association Symposium | San Francisco, CA | C. Gertz | |
| | Thursday, September 3 | American Business Women's Association | Las Vegas, NV | C. Gertz | |
| | Monday, September 14 | Daughters of the American Revolution Group | Las Vegas, NV | R. Arnold | |
| | Thursday, September 17 | American Nuclear Society | Lynchburg, VA | C. Gertz | |
| | Friday, September 18 | Las Vegas Board of Realtors | Las Vegas, NV | A. Robison | |
| | Monday, September 21 | Emerging Technologies for Hazardous Waste Management | Atlanta, GA | C. Gertz | |
| | Tuesday, September 29 | American Institute of Professional Geologists | Lake Tahoe, NV | J. Younker | |
| | Wednesday, October 7 | North American Tunneling Conference | Boston, MA | C. Gertz | |
| | Thursday, October 8 | Massachusetts Institute of Technology (MIT) | Cambridge, MA | C. Gertz | |
| | Thursday, October 22 | LV Chamber of Commerce | Las Vegas, NV | C. Gertz | |
| | Friday, October 30 | Colorado School of Mines | Golden, CO | C. Gertz | |

| | Date | Event | Location |
|----|--|---|-------------------|
| G. | Exhibits Scheduled | · | |
| | Wednesday- Sunday, August 12-16 | Nevada State Fair | Reno, NV |
| | Thursday- Saturday, August 20-22 | Nevada League of Cities | Winnemucca, NV |
| | Saturday, August 22 | Public Open House (P) | Las Vegas, NV |
| | Friday- Sunday, September 18-20 | Home Show | Las Vegas, NV |
| | Friday- Sunday, September 18-20 | Pahrump Harvest Festival | Pahrump, NV |
| | Saturday, September 26 | Public Open House (P) | Las Vegas, NV |
| | Sunday- Wednesday, September 27-30 | American Institute of Professional Geologists | Lake Tahoe, NV |
| | Friday- Sunday, October 2-11 | Jaycees State Fair | Las Vegas, NV |
| | Monday- Friday, October 5-9 | Association of Engineering Geologists | Long Beach, CA |
| | Date | Event | Escorts |
| н. | Tours Scheduled | | |
| | Saturday, August 22 | Public Open House (P) | Various Escorts |
| | Saturday, September 26 | Public Open House (P) | Various Escorts |

| | <u>Date</u> | Event | Escorts |
|----|---------------------------|-----------------------|-----------------|
| H. | Tours Scheduled (Conti | | |
| | Thursday, October 8 | Realtor Association | TBD |
| | Tuesday, October 13 | Senior Tripsters | TBD |
| | Saturday, October 17 | Public Open House (P) | Various Escorts |
| | Wednesday, November 18 | Public Open House (P) | Various Escorts |
| | Saturday, December 12 | Public Open House (P) | Various Escorts |

YMP:VFI-4742

A laywell Slave land Carl P. Gertz Project Manager



UNITED STATES NUCLEAR REGULATORY COMMISSION WASHINGTON, D. C. 20555

Reply to:

301 E. Stewart Ave., #203 Las Vegas, NV 89101

TO:

Joseph Holonich, Director, HLPD, M/S 4 H 3

FROM:

Paul T. Prestholt and John W. Gilray Sr. On-Site Licensing Representatives

DATE:

August 10, 1992

SUBJECT:

OFFICE OF GEOLOGIC DISPOSAL (OGD) WEEKLY HIGHLIGHTS FOR THE

WEEK ENDING JULY 31, 1992

Please find enclosed the above-referenced report.

There is nothing requiring specific management attention in the report.

nan

w/encs.: Charlotte Abrams, M/S 4 H 3 Rosetta Virgilio, M/S 3 D 23 Dean Kunihiro, Region 5

NOTE TO CHARLOTTE:

Also enclosed is the Daily Operations Report; NRC Interactions Report; Field Test Coordinator's Report

190036



Department of Energy

Yucca Mountain Site Characterization
Project Office
P. O. Box 98608
Las Vegas, NV 89193-8608

WBS 1.2.3.5 QA: N/A

AUG 0 3 1992

Carl H. Johnson, State of Nevada, Carson City, NV
Phillip Niedzielski-Eichner, Nye County, Chantilly, VA
Dennis A. Bechtel, Clark County, Las Vegas, NV
Albert C. Douglas, City of Las Vegas, Las Vegas, NV
Taxton Reschool, NRC, Las Vegas, NV

DAILY OPERATIONS REPORTS AND WEEKLY INTERACTIONS REPORT

Enclosed for your information are copies of the Daily Operations Reports for Yucca Mountain Site Characterization Project drill hole UE-25 UZ16 (enclosure 1). These reports were prepared by Raytheon Services Nevada and cover July 20-24, 1992.

A copy of the weekly U.S. Nuclear Regulatory Commission Interactions Report (enclosure 2) is enclosed for your information. It includes a section providing the status of boreholes, trenches, and test pits.

A copy of the field test coordinator's report (enclosure 3) summarizing activities of the previous week and a forecast of the activities planned for the current week is also included for your information.

If you need additional information regarding these reports, please contact Uel S. Clanton at (702) 794-7943.

RSED:USC-4701

O: Russell Dyer, Director

Regulatory & Site Evaluation Division

Enclosures:

- 1. Daily Operations Reports
- 2. NRC Interactions Report
- 3. Field Test Coordinator's Report

DAILY OPERATIONS REPORT

YUCCA MOUNTAIN PROJECT

Report Time: 7:30

Date: July 27, 1992

Page: 1 of 1

Job Package No.: 92-03

Station: UE-25 UZ16

Drill Rig: LM300

Activity: Pull out of hole with core bit.

Objectives: 1) Mobilize drill rig. 2) Continuous core/drive sample from ground level to 50' minimum.

3) Vacuum drill 22 inch hole and set 16" OD casing to total depth. 4) Cement casing to surface. 5) Continuously core and ream to 1663'. 6) Prepare final location and

elevation survey. 7) Install wellhead box

REPORT FOR: July 24, 1992 (Rig Day 42)

| | neron: ron. day 24, 1992 (nig bay 42) |
|--------------------|--|
| HOURS FROM - TO | OPERATIONS DESCRIPTION |
| 0800 - 0818 | Service Rig and Equipment. |
| 0818 - 0928 | Resume ream cycle #45. |
| 0928 - 1010 | Repair hydraulic line on Haz Vac. |
| 1010 - 1044 | Obtain inclination survey at 335'. (3/4 degree). |
| 1044 - 1117 | Complete ream cycle #45 from 318.64' - 348.65'. (84 mins) |
| 1117 - 1200 | Trip in hole with core rods and bit # L9, serial #2s24190. Rig up to core. |
| 1200 - 1230 | Lunch. |
| 1230 - 1302 | Core run #61 from 348.66' - 353.28' (7 min), 1.0' Rec. |
| 1302 - 1322 | Core run #62 from 353.28' - 356.82' (5 min), 2.0' Rec. |
| 1322 - 1345 | Core run #63 from 356.82' - 360.06' (6 min), 1.8' Rec. |
| 1345 - 1411 | Core run #64 from 360.06' - 364.77' (9 min), 3.2' Rec. |
| 1411 - 1437 | Core run #65 from 364.77' - 368.84' (8 min), 1.4' Rec. |
| 1437 - 1527 | Core run #66 from 368.84' - 375.61' (28 min), 3.3' Rec. |
| 1527 - 1555 | Core run #67 from 375.61' - 378.77' (17 min), 2.7' Rec. |
| 1555 - 1615 | Pull out of hole with core rods. |
| 1615 - 1630 | Shut down and secure rig. |
| CORING: | Average air rate 378 SCFM. |
| | Average vacuum rate 1068 SCFM. |
| REAMING: | Average air rate 1165 SCFM. |
| | Average vacuum rate 1375 SCFM. |
| Ending Depth: | Cored 378.77' Reamed 348.65' Drilled 0 |

Drilling Rep: Neal Walker, REECO

Cored 30.11'

Daily Footage:

A/E Rep: James E. Anthony and David Putnam, RSN

Personnel On Site: 2-RSN; 10-REECO; 2-USGS; 4-SMF; 1-DOE; 6-Visitors.

Reamed 28.72'

Drilled 0

Field Report Prepared By: James E. Anthony Office Report Prepared By: James E. Anthony

DAILY OPERATIONS REPORT

YUCCA MOUNTAIN PROJECT

Report Time: 7:30

Date: July 24, 1992

Page: 1 of 1

Job Package No.: 92-03

HOUDE

Station: UE-25 UZ16

Drill Rig: LM300 Activity: Reaming

Objectives: 1)Mobilize drill rig. 2)Continuous core/drive sample from ground level to 50' minimum.

3) Vacuum drill 22 inch hole and set 16" OD casing to total depth. 4) Cement casing to surface. 5) Continuously core and ream to 1663'. 6) Prepare final location and

elevation survey. 7) Install wellhead box

REPORT FOR: July 23, 1992 (Rig Day 41)

| HOURS FROM - TO | OPERATIONS DESCRIPTION |
|--------------------|--|
| 0800 - 0830 | Service Rig and Equipment. |
| 0830 - 1001 | Resume ream cycle #44 |
| 1001 - 1112 | Disconnect Haz Vac unit. Dump drill cuttings. Reconnect Haz Vac. |
| 1112 - 1200 | Resume ream cycle #44 |
| 1200 - 1230 | Lunch. |
| 1230 - 1252 | Complete ream cycle # 44 from 288.62' to 318.64' (122 min). |
| 1252 - 1332 | Trip in hole with core bit #L8, serial #L96594. Rig up to core. |
| 1332 - 1358 | Core run #57 from 318.64' - 328.57' (11 min), 8.6' Rec. |
| 1358 - 1422 | Core run #58 from 328.57' - 334.02' (9 min), 4.2' Rec. |
| 1422 - 1458 | Core run #59 from 334.02' - 343.91' (14 min), 4.3' Rec. |
| 1458 - 1525 | Core run #60 from 343.91' - 348.66' (2 min), 0.0' Rec. |
| 1525 - 1605 | Remove coring head and rig up to pull out of hole with core rods. Run core barrel and attempt to retrieve core, no success. Pull out of hole with core rods, rig up to ream. |
| 1605 - 1615 | Begin ream cycle #45 at 318.62'. Stop @ 319.93' |
| 1615 - 1630 | Shut down and secure rig. |

CORING: Average air rate 572 SCFM.

Average vacuum rate 1107 SCFM.

REAMING: Average air rate 1179 SCFM.

Average vacuum rate 1213 SCFM.

Ending Depth: Cored 348.66' Reamed 319.93' Drilled 0
Daily Footage: Cored 30.02' Reamed 30.93' Drilled 0

Drilling Rep: Neal Walker, REECO

A/E Rep: James E. Anthony and Richard W. Wright, RSN

Personnel On Site: 2-RSN; 10-REECO; 2-USGS; 4-SMF; 2-DOE; 12-Visitors.

Field Report Prepared By: James E. Anthony Office Report Prepared By: James E. Anthony

DAILY OPERATIONS REPORT

YUCCA MOUNTAIN PROJECT

Report Time: 7:30

Date: July 23, 1992

Page: 1 of 1

Job Package No.: 92-03

Station: UE-25 UZ16

Drill Rig: LM300 Activity: Reaming

Objectives: 1) Mobilize drill rig. 2) Continuous core/drive sample from ground level to 50' minimum.

3) Vacuum drill 22 inch hole and set 16" OD casing to total depth. 4) Cement casing to surface. 5) Continuously core and ream to 1663'. 6) Prepare final location and

elevation survey. 7) Install wellhead box

REPORT FOR: July 22, 1992 (Rig Day 40)

| OPERATIONS DESCRIPTION vice Rig and Equipment. sume ream cycle #43 se survey @ 278', 45 minutes (3/4 degrees), Retake survey @ 278', 50 minutes, (0.833 grees) mplete ream cycle from 258.60' - 288.62'. (151 min.) o in hole with core rods. Rig up to core. re run #52 from 288.62' - 298.21' (11 min), 9.6' Rec. |
|--|
| sume ream cycle #43 ke survey @ 278', 45 minutes (3/4 degrees), Retake survey @ 278', 50 minutes, (0.833 grees) mplete ream cycle from 258.60' - 288.62'. (151 min.) o in hole with core rods. Rig up to core. |
| ke survey @ 278', 45 minutes (3/4 degrees), Retake survey @ 278', 50 minutes, (0.833 grees) mplete ream cycle from 258.60' - 288.62'. (151 min.) o in hole with core rods. Rig up to core. |
| grees) mplete ream cycle from 258.60' - 288.62'. (151 min.) o in hole with core rods. Rig up to core. |
| o in hole with core rods. Rig up to core. |
| |
| re run #52 from 288 62' - 298 21' (11 min) 9 6' Rec |
| |
| nch. |
| re run #53 from 298.21' - 308.32' (24 min), 10.1' Rec. |
| re run #54 from 308.32' - 314.12' (15 min), 4.4' Rec. |
| re run #55 from 314.12' - 315.42' (7 min), 1.3' Rec. |
| re run #56 from 315.24' - 318.64' (11 min), 3.2' Rec. |
| I out of hole with core bit, rig up to ream. |
| gin ream cycle #44 at 288.62'. Stop @ 289.00' |
| ut down to clean sample catcher and secure rig. |
| erage air rate 540 SCFM. |
| J |

REAMING: Average air rate 1144 SCFM.

Average vacuum rate 1346 SCFM.

Ending Depth: Cored 318.64' Reamed 289.00' Drilled 0
Daily Footage: Cored 30.02' Reamed 22.00' Drilled 0

Drilling Rep: Neal Walker, REECO

A/E Rep: James E. Anthony and Richard W. Wright, RSN

Personnel On Site: 2-RSN; 10-REECO; 3-USGS; 5-SMF; 1-DOE; 13-Visitors.

Field Report Prepared By: James E. Anthony Office Report Prepared By: Richard W. Wright

DAILY OPERATIONS REPORT

YUCCA MOUNTAIN PROJECT

Report Time: 7:30

Date: July 22, 1992

Page: 1 of 1

Job Package No.: 92-03

Station: UE-25 UZ16

Drill Rig: LM300 **Activity: Reaming**

Objectives: 1)Mobilize drill rig. 2)Continuous core/drive sample from ground level to 50' minimum.

3) Vacuum drill 22 inch hole and set 16" OD casing to total depth. 4) Cement casing to surface. 5) Continuously core and ream to 1663'. 6) Prepare final location and

elevation survey. 7) Install wellhead box

REPORT FOR: July 21, 1992 (Rig Day 39)

| HOURS FROM - TO | OPERATIONS DESCRIPTION |
|--------------------|---|
| 0800 - 0830 | Service Rig and Equipment. |
| 0830 - 1115 | Change thermostats on Haz Vac. Install valve on air processor meter unit. Fabricate and install brace for valve and air line of air processor meter unit. |
| 1115 - 1200 | Resume ream cycle #42. Complete ream cycle at 258.60'. (221 mins) |
| 1200 - 1230 | Lunch. |
| 1230 - 1309 | Rig up to core. Trip in hole with core bit #L8, serial #L96594. |
| 1309 - 1332 | Core run #49 from 258.80' - 268.63' (9 min), 9.8' Rec. |
| 1332 - 1408 | Core run #50 from 268.63' - 278.45' (14 min), 9.8' Rec. |
| 1408 - 1445 | Core run #51 from 278.45' - 288.62' (22 min), 10.2' Rec. |
| 1445 - 1524 | Pull out of hole with core bit, rig up to ream. |
| 1524 - 1615 | Begin ream cycle #43 at 258.60'. Took samples from 262.7' to 263.7'. |
| 1615 - 1630 | Shut down and secure rig. |

CORING: Average air rate 438 SCFM.

Average vacuum rate 1176 SCFM.

REAMING: Average air rate 1144 SCFM.

Average vacuum rate 1346 SCFM.

Ending Depth:

Cored 288.62'

Reamed 267.00'

Drilled 0

Daily Footage:

Cored 29.82'

Reamed 12.29'

Drilled 0

- Drilling Rep: Richard Sowards, REECO A/E Rep: James E. Anthony, RSN

Personnel On Site: 2-RSN; 10-REECO; 3-USGS; 5-SMF; 1-DOE; 13-Visitors.

Field Report Prepared By: James E. Anthony Office Report Prepared By: James E. Anthony

DAILY OPERATIONS REPORT

YUCCA MOUNTAIN PROJECT

Report Time: 7:30

Date: July 21, 1992

Page: 1 of 1

Job Package No.: 92-03

Station: UE-25 UZ16

Drill Rig: LM300 Activity: Reaming

Objectives: 1) Mobilize drill rig. 2) Continuous core/drive sample from ground level to 50' minimum.

3) Vacuum drill 22 inch hole and set 16" OD casing to total depth. 4) Cement casing to surface. 5) Continuously core and ream to 1663'. 6) Prepare final location and

elevation survey. 7) Install wellhead box

REPORT FOR: July 20, 1992 (Rig Day 38)

| | , |
|--------------------|---|
| HOURS FROM - TO | OPERATIONS DESCRIPTION |
| 0800 - 0830 | Safety meeting |
| 0830 - 0900 | Service start up rig and equipment. |
| 0900 - 0923 | Core run #47 from 247.67' - 257.94' (8 min.), 9.9' Rec |
| 0923 - 0941 | Core run #48 from 257.94' - 258.80' (4 min.), 0.86' Rec |
| 0941 - 1017 | Pull out of hole with core rods, rig up to ream. |
| 1017 - 1200 | Ream cycle #42 from 218.54' Took samples for SMF from 219.00' to 220.00', 231.00' to 232.00', and 250.3' to 251.3'. |
| 1200 - 1230 | Lunch. |
| 1230 - 1322 | Resume ream cycle #42 |
| 1322 - 1438 | Blockage detected in vacuum return lines. Check dual wall drill pipe, swivel head, and line in derrick. Blockage located and cleared in derrick connection. |
| 1438 - 1616 | Resume ream cycle #42. Ream to 257.41'. |
| 1616 - 1630 | Shut down and secure rig. |
| CORING: | Average air rate 304 SCFM. |
| ooa. | Average vacuum rate 1200 SCFM. |
| REAMING: | Average air rate 1162 SCFM. |
| | Average vacuum rate 1200 SCFM. |

| Ending Depth: | Cored 258.80' | Reamed 257.41' | Drilled 0 |
|----------------|---------------|----------------|-----------|
| Daily Footage: | Cored 11.13' | Reamed 36.17' | Drilled 0 |

Drilling Rep: Richard Sowards, REECO
A/E Rep: James E. Anthony, RSN

Personnel On Site: 3-RSN; 10-REECO; 3-USGS; 5-SMF; 2-SAIC, 10-VISITORS

Field Report Prepared By: James E. Anthony Office Report Prepared By: Richard W. Wright

VERKLY INTERACTIONS CALENDAR

STATUS OF DOE NUTRB, ACNV, AND NRC MEETINGS FOR VEEK ENDING 7/24/92

| DATE/LOC. | TOPIC | TECHNICAL LEAD (SUPPORT) | CONTACT (SUPPORT) | PARTICIPANT (SUPPORT) | COMMENTS |
|---------------------------------|---|--------------------------|--------------------------|-----------------------|---|
| 7/22/92 Bethesda,HD | NRC TE: Three- Bucket Approach | Boak (Pahwa-M&O) | Bjerstedt (LeRoy-M&O) | M&O SNL PNL | Discussed NRC's proposed Three-Bucket Approach by examining implementation of trial examples. |
| 7/23/92 Rockville, MD | NRC meeting: 5/7-8/86 Agreement on Format and Content of Yucca Mountain Study Plans | Crawley (Rogers-M&O) | Bjerstedt (LeRoy-M&O) | М&О | Renegotiated the DOE/NRC agreement on study plans. |
| 7/30-31/92 Bethesda, MD | ACNW 45th Meeting | | Cooper (LeRoy-M&O) | | Agenda TBD. |
| 8/25/92 Video- Conference | NRC TE: Resolution of Volcanism- related concerns | Cooper (Jerez-M&O) | Bjerstedt (LeRoy-M&O) | M&O LANL | Discuss DOE approach as identified in NRC staff reviews of SCP 8.3.1.8.1.1 and 8.3.1.8.5.1. |

VERKLY INTERACTIONS CALENDAR

STATUS OF DOE NVIRB, ACNV, AND NRC HEBTINGS FOR VEEK ENDING 7/24/92

| DATE/LOC. | TOPIC | TECHNICAL LEAD (SUPPORT) | CONTACT (SUPPORT) | PARTICIPANT (SUPPORT) | COMMENTS |
|-------------------------------|---|---------------------------|--------------------------|-----------------------|---|
| 9/16-17/92 LV/NTS/YM | NRC TE: Midway Valley | Sullivan (Statton-M&O) | Bjerstedt (LeRoy-M&O) | M&O USGS | Discuss Study Plan 8.3.1.17.4.2, preliminary results, and plans for future work, and Tour Midway Valley. |
| 9/24-25/92 Bethesda, MD | ACNV 46th Meeting | | Cooper (LeRoy-N&O) | | Agenda TBD. |
| 9/29/92 San Antonio, TX | NRC TE: CNVRA Functional Analysis of 10CFR60 | | Bjerstedt (LeRoy-M&O) | M&O | Discuss CNVRA activities related to systems engineering. |
| 10/13-14/92 Las Vegas, NV | NWTRB Full Board | | Simmons | М&О | Agenda TBD. |
| 10/15-16/92 Las Vegas, NV | NWTRB Panel on SG&G | | Simmons | | Volcanism - Agenda TBD. |
| 10/20/92 Las Vegas, NV | ACNV VG on Human Intrusion | | Cooper (LeRoy-M&O) | | Discuss methodologies for assessment of potential for natural resources at YM, and relationship between such resources and potential for human intrusion. |

WEEKLY INTERACTIONS CALENDAR

STATUS OF DOE NUTRB, ACNV, AND NRC HEBTINGS FOR WEEK ENDING 7/24/92

| DATE/LOC. | TOPIC | TECHNICAL LEAD (SUPPORT) | CONTACT (SUPPORT) | PARTICIPANT (SUPPORT) | COMMENTS |
|---------------------------------------|--|--------------------------|--------------------------|-----------------------|---|
| 10/ 21 -23/92 Las Vegas, NV | ACNV 47th Meeting | | Cooper (LeRoy-M&O) | | Agenda TBD. |
| 10/27/92 Albuquerque, NM | WIPP Roundtable discussion - NRC observation | Boak (Van Luik-M&O) | Bjerstedt (LeRoy-M&O) | M&O SNL PNL | NRC staff observe interaction between YMPO PA and WIPP PA. |
| 10/ 28 /92 Carlsbad, NM | Tour of WIPP Site | Boak (Van Luik-M&O) | Bjerstedt (LeRoy-M&O) | М&О | |
| 10/29/92 Albuquerque, NM | NRC TE: Total System Performance Assessment | Boak (Pahwa-N&O) | Bjerstedt (LeRoy-M&O) | M&O SNL PNL | Discuss methods and results of DOE PACE, TSPA, and NRC IPA. |
| 11/17/92 Rockville, MD | NRC TE: Volcanism | Cooper (Jerez-H&O) | Bjerstedt (LeRoy-M&O) | TESS M&O LANL | Discuss DOB volcanism studies as detailed in LANL report. |
| 11/18/92 Bethesda, MD | ACNW WG Climate | | Cooper (LeRoy-M&O) | · | Discuss the potential for climate changes in Southern Basin and Range and the impact on natural processes affecting PA of potential repository at YM. Original scheduled 11/19/91, this has been rescheduled from 4/22/92. |

WEEKLY INTERACTIONS CALENDAR

STATUS OF DOE NVTRB, ACNV, AND NRC MEETINGS FOR VEKK ENDING 7/24/92

| DATE/LOC. | <u>TOPIC</u> | TECHNICAL LEAD (SUPPORT) | CONTACT (SUPPORT) | PARTICIPANT (SUPPORT) | COMMENTS |
|-----------------------------|--|--------------------------|--------------------------|-----------------------|---|
| 11/18/92 Rockville, MD | Interaction Planning Heeting | Bjerstedt (LeRoy-M&O) | Bjerstedt (LeRoy-M&O) | ози | Discuss/plan DOE/NRC interactions for first half 1993. |
| 11/19-20/92 Bethesda, MD | ACNW 48th Meeting | | Cooper (LeRoy-M&O) | | Agenda TBD |
| 12/16/92 Bethesda, MD | ACNW WG on PA - Phase 2 HLW Interactive PA by NRC | Boak (Van Luik-M&O) | Cooper (LeRoy-M&O) | M&O SNL | Will discuss progress of Phase 2 PA effort. Also will hear briefing from DOE on status of TSPA. |
| 12/17-18/92 Bethesda, MD | ACNV 49th Meeting | | Cooper (LeRoy-H&O) | | Agenda TBD |

VEEKLY INTERACTIONS CALENDAR

DRILLING, TRENCHING, AND TEST PIT ACTIVITIES 7/17/92

| <u>DESIGNATION</u> | PLANNED START DATE | PLANNED END DATE | BACKFILL <u>DATE</u> | YMPO SITE CONTACT | COMMENTS |
|---------------------------------|--------------------|------------------|-------------------------|----------------------|---|
| Midway Valley Trench No. 5 | 5/26/92 | 6/5/92 | 11/92 | Sullivan | Evaluate potential for faulting (if any) near prospective ESF surface facilities. Planned backfill during ESF Pad Construction. |
| Midway Valley Trench No. 4 | 6/8/92 | 6/9/92 | TBD | Sullivan | Deepen trench to study Paint Brush Canyon fault splay. |
| Midway Valley Trench No. 14D | 6/10/92 | 6/12/92 | TBD | Sullivan | Evaluate Bow Ridge fault at Exile Hill. |
| Midway Valley Trench No. 6 | 6/16/92 | 6/17/92 | TBD | Sullivan | Improve and deepen exposures adjacent to Midway Valley Trench No. 5. |
| Midway Valley Soil Test Pits | 6/24/92 | 6/30/92 | TBD | Sullivan | Twenty-eight (28) pits (throughout Midway Valley to provide soils descriptions to better define relative ages of deposits. |

WREKLY INTERACTIONS CALENDAR

DRILLING, TRENCHING, AND TEST PIT ACTIVITIES 7/17/92

| DESIGNATION | PLANNED START DATE | PLANNED END DATE | BACKFILL <u>DATB</u> | YMPO SITE CONTACT | COMMENTS |
|--|--------------------|------------------|-------------------------|----------------------|--|
| Soil and Rock Properties Test <pits (phase<br="">III)</pits> | 8/3/92 | 10/31/92 | TBD | Villiams | Execute 41 test pits for engineering properties of planned roads, one each fields, and concrete aggregate sources. Data for design of ESF. |
| Fran Ridge Test Pit No. 1 | 8/10/92 | 8/31/92 | N/Å | Girdley | Bedrock excavation in Topopah by controlled blasting. Fracture network suppling will be undertaken. |
| Lathrop Wells Volcanic Center Soil Test and Sample Collection | 9/92 | TBD | TBD | Cooper | Continue examination of soil development on volcanic rocks to test results of chromology studies. Collect samples of volcanic rocks for petrology studies. |
| Unsaturated Zone Borehole No. 16 | 5/27/92 | 10/14/92 | N/A | Long | Unsaturated zone site characterization and vertical seismic profiling. |

BOLD INDICATES REVISIONS AND NEW INFORMATION

WEEKLY INTERACTIONS CALENDAR

DRILLING, TRENCHING, AND TEST PIT ACTIVITIES 7/17/92

| <u>DESIGNATION</u> | PLANNED START DATE | PLANNED END DATE | BACKPILL <u>DATE</u> | THPO SITE CONTACT | COMMENTS |
|---|--------------------|------------------|-------------------------|-------------------|---|
| Nantron-Access Boreholes Phase II (12 boreholes) | 8/3/92 | TBD | N/A | Girdley | Core taken from these holes will be used by USGS for determination of moisture content and to construct tritium profiles. |
| Busted Butte Pavement Study | 8/4/92 | TBD | TBD | Sullivan | Map any expression of Quarternary faulting in the exposures at Busted Butte. |



Department of Energy

Yucca Mountain Site Characterization
Project Office
P. O. Box 98608
Las Vegas, NV 89193-8608

WBS 1.2.3 QA: N/A

JUL 2 8 1992

J. Russell Dyer, YMP, NV Winfred A. Wilson, YMP, Mercury, NV, M/S 717

FIELD TEST COORDINATOR'S REPORT FOR THE WEEK ENDING JULY 24, 1992: USW UZ-16 BOREHOLE (JOB PACKAGES 92-3, 92-4)

Scope of Activity: A borehole approximately 1700 feet in depth will be drilled using the LM-300 drilling system. The primary purpose of the hole will be for vertical seismic profile testing, although other tests such as air permeability, hydrogeochemistry, and matrix hydrologic properties are also being planned. Drilling is scheduled from May through December 1992, following pad construction in March 1992.

Week 22 Activities: A total of 131.1 feet of core was taken at UZ-16 this week and the borehole was deepened from 188.51 feet to 348.65 feet. The final core depth was 378.77 feet. Inclination surveys of 0.8 degrees and 0.75 degrees at 278 feet and 333 feet respectively indicated that the borehole was progressing as expected. Some minor delays associated with core jamming and equipment maintenance had no significant impact on schedule.

Sampling this week reached the Topopah Springs upper lithophysal unit. Coring will continue in this interval next week. If you have any questions, please contact me at 794-7503.

Roy C. Long

Site Investigations Branch

Regulatory & Site Evaluation Division

RSED:RCL-4677