

**UNIT 2/3 INTEGRATED PRIMARY CONTAINMENT
LEAK RATE TEST**

UIS 1000-1
Revision 0
April 1976

A. PURPOSE

The purpose of this procedure is to detail the steps necessary to determine the integrated primary containment leak rate (Type A Test).

B. REFERENCES

1. Dresden Nuclear Power Station, Units 2 & 3 Final Safety Analysis Report.
2. 10 CFR Part 50, Appendix J, January 1975 - Primary Reactor Containment Leakage Testing For Water-Cooled Power Reactors.
3. ANSI N45.4-1972 - Leakage-Rate Testing of Containment Structures for Nuclear Reactors.
4. Bechtel Corporation Topical Report BN-TOP-1, Revision 1, November 1972 - Testing Criteria For Integrated Leakage Rate Of Primary Containment Structures For Nuclear Power Reactors.
5. Sargent and Lundy drawings:
 - a. B-21, B-22, B-24, and B-26.
 - b. H-7 and H-8.
6. Data Reduction & Error Analysis For The Physical Sciences, Phillip Bevington McGraw Hill.

C. PREREQUISITES

1. A signed and dated events log must be initiated by the responsible Tech Staff Engineer and will be kept up to date at all times by the Cognizant Engineer on shift.
2. A familiarization by Tech Staff personnel of all regulations, standards, and procedures applying to the IPCLRT including, but not limited to, those listed in REFERENCES.
3. All local leak rate tests on valves, seals, and penetrations of the primary containment must be completed before the IPCLRT can begin.

NOTE

Local leak rate tests must be done prior to and after any repair work being done on any penetration or associated isolation valve. In the special case of double gasketed seals, local leak rate tests must be done prior to opening the seal and after closing the seal.

APPROV
MAY 4 1976
D.O.E

4. All pre-test checklist must be completed and returned to the responsible Tech Staff Engineer prior to the start of the test.

NOTE

The work to be performed in these checklists involves various departments within the station. It also involves items which may be scheduled months or more in advance of the test. It is the responsibility of the cognizant Tech Staff Engineer to schedule the items and coordinate the work so as to facilitate the execution of the IPCLRT.

5. All instruments to be used for the IPCLRT will be calibrated over the full range of expected use prior to their placement in the primary containment for each test. The calibration must be in accordance with CECO Quality Procedures.
6. The pressure suppression chamber water level as monitored on LI-2(3)-1602-3 on panel 902-3(903-3) should indicate approximately -3.0 inches.
7. The reactor vessel water level as monitored on the WIDE RANGE GE-MAC (LI-2(3)-263-101), computer point F-286, should indicate approximately +30 inches.
8. Contact the NEL - PIA Insurance Co. prior to performing the test.
9. Load and save the computer program on the computer if it is to be used.
10. If it is desirable to have CPS available throughout the test, notify the Computer Systems Department at least two weeks in advance.
11. Prepare an instrumentation error analysis for the equipment used. See the example in Appendix A, attached.

D. PRECAUTIONS

1. Warning signs shall be posted at convenient locations around the periphery of the test area. All personnel not performing any required duties shall restrict their access beyond these points.
2. All station radiation protection and safety practices and rules will be strictly followed for this test.
3. All requests for equipment out-of-service for repairs during the test must be evaluated with respect to the fact that the primary containment will be under approximately 48 psig.

APRR

MAY
D.C

4. At no time during the period of pressurization, at test pressure, or depressurization of the primary containment will travel of the reactor building crane be allowed over the reactor cavity area.
5. Prior to performing any pressurization of the primary containment, isolation of pressure sensors is mandatory to prevent automatic actuation of ECCS Reactor Protection System trips.
6. If use of the shutdown cooling system is anticipated at anytime during the test, it shall be run for the entire duration of the test. This is to avoid transients in the vessel water level. A vessel water temperature of approximately 125°F shall be maintained.

NOTE

This test should be conducted with the shutdown cooling system isolated. This, however, may not be possible, depending on decay heat. If this is not possible, one branch shall be put in service, but the vessel shell temperature shall not be allowed to drop below 120°F.

E. LIMITATIONS AND ACTIONS

1. The integrated leakage rate test will be conducted at the calculated maximum peak accident pressure of 48 psig. Time duration of the test pressure settings will be a minimum of 24 hours of continuous leakage rate measurements.
2. After the preoperational leakage rate tests, a set of three type A tests shall be performed, at approximately equal intervals during each ten year service period. The third test of each set shall be conducted when the unit is shutdown for the ten year inservice inspections.
3. Successful completion of this test will obtain all of the data necessary to demonstrate the integrity of the primary containment consistent with all station, license, and Nuclear Regulatory Commission requirements.
 - a. The indicated leak rate shall be less than L_{10} (75% L_p).
 - b. The upper 95% confidence limit of the indicated leak rate, which includes appropriate consideration for random measurement errors, shall be less than L_p .
4. Drywell pressurization will be discontinued if leakage above the maximum allowable rate is obvious or the drywell pressure cannot be increased. Repairs will be made and the test restarted.

NOTE

Before terminating the test, a leak rate must be determined for reporting to the NRC if the leak rate is above L_p as defined in the Technical Specifications.

5. If the test is terminated, or if the test goes to normal completion and the calculated leak rate is above L_p , then a Reportable Occurrence must be issued.
6. During the period between the initiation of the containment inspection and the performance of this Type A test, no repairs or adjustments shall be made so that the containment can be tested in as close to the "as is" condition as practical.
7. During the period between the completion of one Type A test and the initiation of the containment inspection for the subsequent Type A test, repairs or adjustments shall be made to components whose leakage exceeds that specified in the Technical Specifications as soon as practical after identification.
8. If during a Type A test, including the supplemental induced leakage test, potentially excessive leakage paths are identified which will interfere with satisfactory completion of the test, or which result in the Type A test not meeting the acceptance criteria, the Type A test shall be terminated and the leakage through such paths shall be measured using local leakage testing methods. Repairs and/or adjustments to equipment shall be made and the Type A test restarted. The corrective action and the change in leakage rate determined from the tests and overall integrated leakage determined from the local leak and Type A tests shall be included in the report submitted to the Commission.
9. Closure of containment isolation valves for the Type A test shall be accomplished by normal operation and without any preliminary exercising or adjustments. Repairs of maloperating or leaking valves shall be made as necessary. Information on any valve closure malfunction or valve leakage that requires corrective action before the test, shall be included in the report submitted to the Commission.
10. The containment test conditions shall stabilize for a period of four hours, and until the change in the average volume weighted primary containment temperature is less than 0.5°F per hour, prior to the start of the leakage rate test.
11. All vented systems shall be drained of water or other fluids to the extent necessary to assure exposure of the system containment isolation valves to containment air test pressure and to assure that they will be subjected to the post-accident

differential pressure. Systems that are required to maintain the plant in a safe condition during the test shall be operable in their normal mode, and need not be vented. Systems that are normally filled with water and operating under post-accident conditions, such as the containment heat removal system, need not be vented.

12. Results of the supplemental induced leakage test are acceptable provided that the difference between the supplemental test data and the Type A test data is within 0.25 Lp:

$$|L(\text{Induced phase total}) - [L(\text{24 hr. phase}) + L(\text{actual induced})]| \leq 0.25 \text{ Lp}$$

statistical leak rate statistical leak rate leak rate

? $\left\langle \right.$ If results are not within 0.25 Lp, the reason shall be determined, corrective action taken, and a successful supplemental test performed.

13. A general inspection of the accessible interior and exterior surfaces of the primary containment structure and components shall be performed prior to any Type A test to uncover any evidence of structural deterioration which may affect either the containment structural integrity or leak tightness. If there is evidence of structural deterioration, Type A tests shall not be performed until corrective action is taken. Such structural deterioration and corrective actions taken shall be reported as part of the test report.
14. If the shutdown cooling system is required due to the reactor decay heat, it shall remain in operation throughout the test. This will help prevent transients in reactor water level.
15. The Integrated Primary Containment Leak Rate Test will consist of five phases. Each phase will have a definite starting and ending point and is so defined because of the different types of activities that will occur in each.
- a. The preparation phase.
 - b. The pressurization phase.
 - c. The 24 hour leakage rate at 48 psig phase.
 - d. The induced leakage phase at 48 psig.
 - e. The depressurization phase.

NOTE

The signed and dated events log started by the responsible Tech Staff Engineer will be kept up to date at all times by the Cognizant Engineer on shift during all phases of the test.

APPROV
MAY 4 1968
D.O.E.

F. PROCEDURE

1. Test Preparation.

- a. Prior to sealing the drywell and pressure suppression chamber for pressurization, the pre-test portion of the following checklists must be completed:

<u>CHECKLIST</u>	<u>DEPARTMENT</u>	<u>VERIFIED</u>
1	Maintenance	_____
2	Operations	_____
3	Instrument Mechanics	_____
4	Technical Staff	_____

Pre-test preparation complete. _____

2. Pressurization.

- a. Begin pressurizing the drywell and pressure suppression containment.
- b. After the system is at 2 psig, inspect all appropriate penetrations and valves for excessive leakage. Special attention should be paid to the drywell to torus vacuum breakers electrical penetrations, and small penetrations which cannot be local leak rate tested.
- c. If sources of leakage are found or the primary containment instrumentation indicates excessive leakage, pressurization should be stopped and this leakage should be estimated. If repairs cannot be achieved without depressurization, the drywell and pressure suppression chamber should be vented to facilitate repairs.

NOTE

The results of the local leak rate test or the estimated leakage rate from all repaired leaks must be totaled and added to the results of the 24 hour leak rate calculation to determine a leakage rate at the beginning of the test. If this resultant leak rate is above L_p , an Reportable Occurrence must be initiated.

- d. When at 15 psig, hold for review of the leak rate as referenced by pressure decay indications.

APPROV
MAY 4 19
D.O.S

- e. Resume pressurizing the containment until a pressure of 48 psig is obtained.
- f. The pressurization phase is complete when the average volume weighted containment temperature is found to change less than 0.5°F in one hour period with the primary containment pressure at 48 psig. Temperature stabilization may require additional pressurization until a balance is achieved. A minimum four hour stabilization period is required.

NOTE

A continuous monitoring of the containment penetrations should be maintained during the pressurization phase. If any leaks are found, an estimate of the leakage rate must be made before any repairs are attempted.

Test pressurization complete. _____

- 3. 24 Hour Leak Rate at 48 psig.
 - a. Check all accessible primary containment penetrations that exhibited leakage at 2 psig with soap solution before the start of data taking.
 - b. Record the following data at least once every hour:
 - (1) Time and data.
 - (2) Ambient temperature, pressure and relative humidity of the reactor building.
 - (3) Absolute pressure of the primary containment.
 - (4) Air temperatures inside the drywell and pressure suppression chamber.
 - (5) Dew point temperatures inside the drywell and pressure suppression chamber.
 - (6) Reactor water temperature (computer point W2(3)26 or W2(3)28).
 - (7) Reactor water level (computer point F2(3)86).
 - (8) Torus water level (LI-2(3)-1602-3 panel 902-3(903-3)).
 - c. Calculate, using either the hand method (an example of which is in Appendix B attached) or with the aid of a computer, the following information at least once every hour.

APPROVED
BAV 1100

- (1) Average temperature by volume ($^{\circ}\text{F}$).
 - (2) Average vapor pressure by volume (psi).
 - (3) Average containment volume weighted temperature ($^{\circ}\text{F}$).
 - (4) Average containment volume weighted vapor pressure (psi).
 - (5) Primary containment dry air pressure (psia).
 - (6) Mass of contained dry air (lbs).
 - (7) Measured leak rate (weight %/day).
 - (8) Linear least squares fit leak rate (weight %/day).
- d. Record the information calculated in F.3.b. and F.3.c. on data sheets of the type found in Checklist 6, attached.
- e. Plot the information in F.3.c. as a function of time during the test.
- f. Leakage rate measurements will be made at an average containment pressure (over the time period of the test) of at least 48 psig. Data taking will continue for at least 24 consecutive hours.
- g. From the third data set through the 24th hour, the mass versus time data will be linear least squares fitted. The result is called the statistically average leak rate. (See Appendix B, attached, for hand method of calculation.)
- h. Compare the 24 hour leakage rate to L_{10} (1.2% per day) and L_p (1.6% per day). If the leakage rate approaches L_{10} , every effort should be made to find the source of leakage and repairs made to stop it. The 24 hour phase should then be restarted.

Phase 3 ends with the calculation of the 24th hourly set of information. If the leakage rate is below L_{10} , phase 4 can begin immediately. If not, the responsible leaks must be repaired and the 24 hour phase repeated.

48 psig test phase successfully completed.

24 Hr. Indicated Leak Rate _____ %/Day

Verified _____

APPROVE

4. 48 psig Induced Leak Rate Phase.

Phase 4 is the induced leakage portion of the IPCLRT. During this test, a deliberate leak of known magnitude will be superimposed on the leakage rate already calculated during the 24 hour phase. This will provide reassurance against any uncertainties associated with the performance of the leak rate test. This leak should be of the same size as the allowable maximum leak rate L_t . The new leakage rate is then calculated and should approximately equal the 24 hour leakage rate plus the induced leakage rate. This phase then acts as a verification of the accuracy of the data obtained in phase 3.

7
- 11/6/68
[Handwritten notes]

- a. The suction to the flowmeter for the induced leakage should be taken from the suction line to the CAM monitor. The charcoal moisture absorber should remain in the line and if desirable, a dehydrator and particulate filter can also be installed. The flowmeter discharge shall be vented to the reactor building.
- b. Request the Radiation Protection Department to obtain a drywell air sample. This can be obtained from the discharge of the IPCLRT flowmeter. While obtaining the sample, maintain a flow rate approximately equal to L_t and allow for a stabilization period of approximately one hour. (See Checklist #5, attached).
- c. After the air sample has been taken, begin recording data as in step F.3.b. at least once every hour. In addition to the above data, also record the induced leakage flow rate.
- d. Perform the calculations listed in step F.3.c. at least once every hour.
- e. Repeat steps F.4.c. and F.4.d. until the induced leakage can accurately be detected as defined in step E.12.
- f. If the induced leakage cannot be accurately detected, an investigation of the cause should be made, corrective actions taken, and the induced leakage phase restarted following repressurization to 48 psig. An evaluation and the corrective actions should be included in the report to the NRC.

11/6/68
6

exhibit test ?

Induced leakage successfully detected.

Actual Induced Leak Rate _____ %/Day

Indicated Leak Rate _____ %/Day

Verified _____

APPRO

MAY 4

5. **Depressurization.**

Phase 5, the depressurization phase, can begin with the end of the successful completion of the induced leakage phase.

- a. CLOSE valves A0-2(3)-9207A and A0-2(3)-9207B to isolate the IPCLRT flowmeter.
- b. Verify that the results of the air sample taken in step F.4.b. are below the allowable activity limits.
- c. Verify that valve A0-2(3)-1601-63 is in the CLOSED position.
- d. OPEN valves A0-2(3)-1601-24 and A0-2(3)-1601-62 and vent the drywell through the drywell purge fan system. When the primary containment pressure has decayed to less than 15 psig, OPEN valve A0-2(3)-1601-61.
- e. After depressurization is complete, normal station drywell entry procedures should be followed for the initial drywell entry. One torus access hatch should be removed for torus entry.
- f. With the approval of the Rad Protection Department, the first subsequent drywell entry will be by Technical Staff personnel. The purpose of this entry is to note any deviation from original position of any instrumentation or fans used for the test. Any deviations found will be noted and accounted for in the log book.
- g. Only after the Technical Staff inspection will the Instrument Mechanics remove all test equipment from the primary containment.
- h. The responsible Tech Staff Engineer should notify the Shift Engineer of satisfactory completion of the test so that all valves with altered position status can be returned to normal.
- i. CLOSE the torus access hatch after the removal of all instrumentation. Tech Staff shall perform a final local leak rate test of that penetration.

Verified _____

6. **CHECKLISTS**

1. DTS 1600-7, Maintenance Department, Checklist 1, attached.
2. DTS 1600-7, Operating Department, Checklist 2, attached.
3. DTS 1600-7, Instrument Maintenance Department, Checklist 3, attached.

80
E

4. DTS 1600-7, Technical Staff, Checklist 4, attached.
5. DTS 1600-7, Radiation Protection, Checklist 5, attached.
6. DTS 1600-7, Data Record, Checklist 6, attached.

H. TECHNICAL SPECIFICATION REFERENCES

1. Section 4.7.A.2.
2. Section 3.6.B.2.

APPROVE
MAY 4 1978
D.O.S.F

MAINTENANCE DEPARTMENT
CHECKLIST 1

DTS 1600-7
Revision 0

A. Pretest Requirements

1. CLOSE equipment hatch and notify the Tech Staff to perform a local leak rate test.

Verified _____

2. If fans are required in the torus and/or drywell, install them at the locations determined by the Tech Staff Engineer.

Verified: installed not required

3. CLOSE both torus access hatches after verifying that the Instrument Mechanics have installed all the required instrumentation. Notify Tech Staff to perform local leak rate tests.

Verified _____

4. Dry filtered air shall be supplied by air compressors to the drywell and pressure suppression chamber at penetration number X-150A. Install the air compressors in parallel including piping, manifolds, afterfilters and dryers (or equivalent) to existing penetrations as per Figure 1, attached.

Verified _____

5. OPEN two sets of two suppression chamber to drywell vacuum breaker valves (total 4) connecting the drywell & pressure suppression chamber. Vacuum breaker valves shall be secured so as to remain in the OPEN position.

Verified _____

6. Install the multiplexer unit inside the drywell.

Verified _____

B. Post Pressurization Requirement

1. Upon notification by the cognizant Tech staff person on shift, disconnect the 4" compressor discharge line and reinstall the regular drain piping and flange at penetration X-150A.

Verified _____

C. Post Test Requirement

1. After drywell entry has been made, return all open vacuum breakers to their normally CLOSED position.

Verified _____

APPROVED

BY

D.O

2. OPEN one torus access hatch.

Verified _____

3. Disassemble all the air compressor manifold piping.

Verified _____

4. Upon the removal of all test instrumentation, CLOSE the open torus access hatch and request Tech Staff to perform a local leak rate test.

Verified _____

5. Remove the multiplexer from drywell.

Verified _____

APPROVED
MAY 4 1976
D.O.S.R.

A. Pretest Requirements

1. The following items will be done in preparation for startup:

a. Reactor recirculation loop, System A, vented and water filled.

Verified _____

b. Reactor recirculation loop, System B, vented and water filled.

Verified _____

c. Reactor recirculation loop cross tie header vented and water filled.

Verified _____

2. Prepare the following primary containment isolation valves by positioning them as indicated and hanging caution cards.

NOTE

Closure of the containment isolation valves will be done by the normal mode of operation without preliminary exercising.

Verified _____

3. The reactor drywell equipment drain sump shall be pumped down below pump suction level to allow for a vent path. All associated drain piping discharging into this sump shall be drained and without flow.

Verified _____

4. The reactor drywell floor drain sump shall be pumped down below pump suction level to allow for a vent path. All associated drain piping discharging into this sump shall be drained and without flow.

Verified _____

5. Isolation of the scram and ECCS pressure sensors is mandatory to prevent automatic actuation. Verify that the following sensor root valves are closed and tagged Out-Of-Service.

Sensor	Verification
PS-2(3)-1621A	_____
PS-2(3)-1621B	_____

APPROVED

MAY 2

D.O.

Sensor	Verification
PS-2(3)-1621C	_____
PS-2(3)-1621D	_____
PS-2(3)-1632A	_____
PS-2(3)-1632B	_____
PS-2(3)-1632C	_____
PS-2(3)-1632D	_____
PS-2(3)-1628A	_____
PS-2(3)-1628B	_____
PS-2(3)-1629A	_____
PS-2(3)-1629B	_____

6. Insure that the internal vessel atmosphere is vented to the drywell and interconnecting pressure suppression containment by OPENING 2(3)-220-48 and 2(3)-220-49 as a path to the drywell equipment drain sump. Ensure that the refueling bellows and bulkhead hatches are open.

Verified _____

7. Isolate the jockey pump from the appropriate LPCI loop by CLOSING the following valves:

Unit 2	Unit 3
MO-2-1501-32A	MO-3-1501-32B
2-1501-66A	3-1501-66A

Notify the maintenance department in order that the containment spray header flange can be changed to accommodate the air line.

Verified _____

8. Check that the TIP detectors are in their shields with each TIP drive mechanism primary power connector J-4 removed and logged in the Jumper Log. The TIP ball valves should be closed.

Verified _____

9. Verify that both core spray loops are filled with water.

Verified _____

ALBERTO
MAY 41
D.O.S

10. Turn both CRD pumps off.

Verified _____

11. If the reactor vessel water temperature can remain at approximately 125°F without the use of the shutdown cooling throughout the test duration, this system shall be isolated; otherwise, one loop shall be put into operation using both suction and discharge lines.

Verified: _____

SDC required SDC not required

12. Immediately prior to pressurizing the primary containment, make a general announcement over the plant public address system stating that the IPLCRT is about to begin.

Verified _____

13. OPEN the VALVE 2-1501-28A(3-1501-288) for containment pressurization.

Verified _____

14. Turn off all drywell coolers if they are not to be used.

Verified _____

Performance of this checklist will put the systems affecting primary containment in the following configuration:

<u>SYSTEM</u>	<u>CONDITION</u>
Main Steam	Isolated, Drained, Vented
Reactor Feedwater	Isolated
Reactor Building Closed Cooling Water to Drywell	Supply closed, Return Open
Pressure Suppression	Isolated, Vented
Core Spray	Isolated
Low Pressure Coolant Injection	Isolated
High Pressure Coolant Injection	Isolated
Reactor Cleanup	Isolated. Filter demin ready for service.
Shutdown Cooling	Isolated, unless operation required to maintain 125°F reactor vessel water temperature.
Clean _____ to Drywell	Isolated
Drywell _____ & Equipment drains	Isolated, Vented
Service _____ to Drywell	Isolated
Drywell _____umatic	Isolated, Vented
Isolation Condenser	Isolated, Vented
Reactor Recirculation	Filled, Pumps Off
Head Cooling	Isolated, Vented
CRD Return	Isolated

APPROVE
MAY 4 1978
D. D. E. I.

cc B. Post Pressurization Requirements

1. CLOSE VALVE 2-1501-28A(3-1501-28B) upon notification from the Tech Staff.

Verified _____

2. From now until the end of the test, maintain as constant as possible a vessel level of +30 inches and a water temperature of 125°F.

NOTE

Once a suitable shutdown cooling flow rate is established, the 2(3)-1001-4 valves are not to be throttled. All temperature control is to be done with the 2(3)-3704 valve and/or the appropriate RBCCW manual shutdown cooling heat exchanger inlet valve.

Verified _____

3. After the Maintenance Department removes the temporary flange from the containment spray line, OPEN the following valves:

UNIT 2	UNIT 3
MO-2-1501-32A	MO-3-1501-32B
2-1501-66A	3-1501-66A

Verified _____

C. Post Test Requirements

1. Return all previously altered equipment back to its normal state.

Verified _____

APPROVED
RW 4/15
D.O.S.

ID	PENT. NO.	LOCATION		LINE SIZE	VALVE NUMBER	POSITION	DESCRIPTION		
		ELEV.	AZI.						
25(356)	x-131A	528-0	110	3/4	2(3)-1601-4A	C	ECCS & AUTO BLOWDOWN		
	x-131B		115		2(3)-1601-4B	C			
	x-131C		290		2(3)-1601-4C	C			
	x-131D		295		2(3)-1601-4D	C			
20(353)	x-123	513-9	45	6	MO-2(3)-3702	C	RBCCW INLET		
20(353)	x-124	513-9	48	6	MO-2(3)-3703	O	RBCCW OUTLET		
					MO-2(3)-3706	O			
29(360)	x-116A	513-9	83	16	MO-2(3)-1501-22A	C	LPCI INJECTION		
	x-116B		263		MO-2(3)-1501-22B	C			
29(360)	x-310A	509-0	118	14	MO-2(3)-1501-20A	C	LPCI TEST LINE		
					MO-2(3)-1501-38A	C			
					MO-2(3)-1501-13A	C			
					x-310B	238		MO-2(3)-1501-20B	C
					MO-2(3)-1501-38B	C			
					MO-2(3)-1501-13B	C			
29(360)	x-311A	509-0	120	6	MO-2(3)-1501-18A	C	LPCI TORUS SPRAY		
					MO-2(3)-1501-19A	C			
					x-311B	240		MO-2(3)-1501-18B	C
					MO-2(3)-1501-19B	C			
29(360)	x-145	547-6	210	10	MO-2-1501-27B	C	LPCI DW SPRAY (D2 (D1)		
					MO-2-1501-28B	C			
					MO-3-1501-27A	C			
					MO-3-1501-28A	C			
29(360)				24	MO-2(3)-1501-5A	C	LPCI SUCTION		
					MO-2(3)-1501-5B	C			
					MO-2(3)-1501-5C	C			
					MO-2(3)-1501-5D	C			
					2(3)-1501-31A	O			
					2(3)-1501-31B	O			
					2(3)-1501-31C	O			
					2(3)-1501-31D	O			
14(347)	x-105A	517-6	5	20"	AO-2(3)-203-1A	C	PRIMARY STEAM		
					AO-2(3)-203-2A	C			
					3/4"	2(3)-220-7A		C	(Gland Seal Leak
						2(3)-220-8A		C	(Gland Seal Leak
						2(3)-220-9A		C	(Vlv Body Drain)
						2(3)-220-10A		C	(Vlv Body Drain)
—	C	(MSL Test Conn)							

REMOVE
MAY 4 1974
D.O.F.F.

P-10	PENT. NO.	LOCATION		LINE SIZE	VALVE NUMBER	POSITION	DESCRIPTION
		ELEV.	AZI.				
14(347)	x-105B	517-6	10	20"	AO-2(3)-203-1B	C	PRIMARY STEAM
					AO-2(3)-203-2B	C	
				3/4"	2(3)-220-7B	C	(Gland Seal Leak-Off)
					2(3)-220-8B	C	(Gland Seal Leak-Off)
					2(3)-220-9B	C	(Vlv Body Drain)
					2(3)-220-10B	C	
				-	C	(MSL Test Conn)	
14(347)	x-105C	517-6	350	20"	AO-2(3)-203-1C	C	PRIMARY STEAM
					AO-2(3)-203-2C	C	
				3/4"	2(3)-220-7C	C	(Gland Seal Leak-Off)
					2(3)-220-8C	C	(Gland Seal Leak-Off)
					2(3)-220-9C	C	(Vlv Body Drain)
					2(3)-220-10C	C	(Vlv Body Drain)
				-	C	(MSL Test Conn)	
14(347)	x-105D	517-6	355	20"	AO-2(3)-203-1D	C	PRIMARY STEAM
					AO-2(3)-203-2D	C	
				3/4"	2(3)-220-7D	C	(Gland Seal Leak-Off)
					2(3)-220-8D	C	(Gland Seal Leak-Off)
					2(3)-220-9D	C	(Vlv Body Drain)
					2(3)-220-10D	C	
				-	C	(MSL Test Conn)	
14(347)	x-106	515-0	0	2"	MO-2(3)-220-1	C	MSL DRAIN
					MO-2(3)-220-2	C	
					MO-2(3)-220-3	O	
				3/4"	2(3)-220-5	C	(Test Conn)
					2(3)-220-6	C	
				2"	MO-2(3)-220-90A	O	
					MO-2(3)-220-90B	O	
					MO-2(3)-220-90C	O	
					MO-2(3)-220-90D	O	
					2(3)-3025-500	O	(MSL Drain Hose Con)
	2(3)-3025-501	O					
14(347)	x-115B	513-9	275	3/4"	2(3)-220-11A	O	MSL FLOW INSTR
					2(3)-220-12A	O	
					2(3)-220-11B	O	
					2(3)-220-12B	O	
					2(3)-220-11C	O	
					2(3)-220-12C	O	
					2(3)-220-11D	O	
					2(3)-220-12D	O	

APPROVED

MAY 4 1976

PENT. NO.	LOCATION		LINE SIZE	VALVE NUMBER	POSITION	DESCRIPTION
	ELEV.	AZI.				
25(356)	x-126	513-0	332	18" A0-2(3)-1601-21	C	N ₂ PURGE LINE (Bypass Vlv - D3 Only) (N ₂ Makeup) (N ₂ Makeup) (N ₂ Makeup) (Test Conn) N ₂ Makeup Vent Path
				A0-2(3)-1601-22	C	
				4" A0-2(3)-1601-55	C	
				18" A0-2(3)-1601-56	C	
				3" 2(3)-8502-500	C	
				1 1/2" MO-2(3)-1601-57	C	
				A0-2(3)-1601-58	C	
				A0-2(3)-1601-59	C	
				3/4" -	C	
				PS 8541-13 Root	O	
25(356)	x-304	509-0	270	18" A0-2(3)-1601-20A	C	TORUS VACUUM RELIEF (Note: Fail Open) (Test Conn: 1E)
				A0-2(3)-1601-20B	C	
				-	C	
25(356)	x-125	572-0	145	18" A0-2(3)-1601-23	C	DRYWELL VENT (To Exhaust Fans) (Bypass: Vent Relief) (To Stby Gas) (Test Conn El 570'0")
				A0-2(3)-1601-24	C	
				2" A0-2(3)-1601-62	C	
				6" A0-2(3)-1601-63	C	
				3/4" -	C	
25(356)	x-318	509-0	95	18" A0-2(3)-1601-60	C	TORUS VENT (Bypass: Vent Relief) (Test Conn El 510'0")
				2" A0-2(3)-1601-61	C	
				3/4" -	C	
25(356)	x-309A	498-7	155	1/2" FCV-2(3)-8501-1A	C	TORUS SAMPLE
				FCV-2(3)-8501-1B	C	
25(356)	x-204	532-6	190	1" FCV-2(3)-8501-3A	C	SAMPLE RETURN
				FCV-2(3)-8501-3B	C	
25(356)	x-143	547-6	120	1/2" FCV-2(3)-8501-5A	C	DRYWELL SAMPLE
				FCV-2(3)-8501-5B	C	
				FCV-2(3)-9205A	C	
				FCV-2(3)-9205B	C	
				FCV-2(3)-9206A	C	
				FCV-2(3)-9206B	C	
				2(3)-8507-500	C	
				2(3)-8507-501	C	
				2(3)-8507-502	C	
				2(3)-8507-503	C	
				2(3)-8507-504	C	
				2(3)-8507-505	C	
				2(3)-8507-506	C	
				2(3)-8507-507	C	
2(3)-8507-508	C					
2(3)-8507-509	C					
2(3)-8507-510	C					

APPROX

MAY 4 1961
D.O.E

PENT. NO.	LOCATION		LINE SIZE	VALVE NUMBER	POSITION	DESCRIPTION
	ELEV.	AZI.				
				2(3)-8507-511	C	
				2(3)-8507-512	C	
				2(3)-8507-513	C	
				2(3)-8507-514	C	
				2(3)-8507-515	C	
25(356)	x-112A&B	547-5	20	-	C	DW COOLER DAMPER CONTI
26(357)	x-147	564-0	295	2 1/2"	O	Rx HEAD COOLING
				HO-2(3)-205-2-4	C	
				3/4"	J	(Drain)
				2(3)-205-2-1	O	(Drain)
				2(3)-205-2-2	O	(Test Conn)
				2(3)-205-2-5	C	(Test Conn E1 560'0')
				1 1/2"	C	(Drain E1 560'0')
				- (4-Vlv)	C	
26(357)	x-135A	563-0	70	1"	O	Rx VESSEL INSTR
	x-127A	560-0	70	1"	O	
	x-128A	565-0	70	1"	O	
	x-128B			1"	O	
	x-129A	564-0	70	1"	O	
	x-129B			1"	O	
	x-129C			1"	O	
	x-129D			1"	O	
	x-129E			1"	O	
	x-129F			1"	O	
	x-142A	540-0	75	1"	O	
				2(3)-263-41A	O	
				2(3)-263-2-16B	O	
				2(3)-263-2-18B	O	
				2(3)-263-41B	O	
				2(3)-263-2-21A	O	
				2(3)-263-2-21B	O	
				2(3)-263-2-22A	O	
				2(3)-263-2-22B	O	
				2(3)-263-2-30 B thru K	O	
	x-142B		245	1"	O	
				2(3)-263-2-21C	O	
				2(3)-263-2-21D	O	
				2(3)-263-2-22C	O	
				2(3)-263-2-22D	O	
				2(3)-263-2-30 M thru W	O	
	x-131A	528-0	110	1"	O	
	x-131B		115	1"	O	
	x-131C		290	1"	O	
	x-146	541-0	145	1"	O	
	x-208	530-0	205	1"	O	
	x-133A	510-0	90	1"	O	
	x-133B			1"	O	
	x-133C		270	1"	O	
	x-133D			1"	O	
				2(3)-220-66 A thru D	O	
				2(3)-220-66 E thru H	O	
				2(3)-220-15A	O	
				2(3)-220-16A	O	
				2(3)-220-15B	O	
				2(3)-220-16B	O	

MAY 4
2001

FID	PENT. NO.	LOCATION		LINE SIZE	VALVE NUMBER	POSITION	DESCRIPTION
		ELEV.	AZI.				
	x-132A		90	1"	2(3)-262-24A	O	
	x-132B			1"	2(3)-262-23A	O	
	x-132C		270	1"	2(3)-262-24B	O	
	x-132D			1"	2(3)-262-23B	O	
	x-134A		90	1"	2(3)-220-13A	O	
	x-134B			1"	2(3)-220-14A	O	
	x-134C		270	1"	2(3)-220-13B	O	
	x-134D			1"	2(3)-220-14B	O	
26(357)	x-122	548-8	265	3/4"	AO-2(3)-220-44	C	Rx WATER SAMPLE
					AO-2(3)-220-45	C	
					2(3)-220-42	C	(Test Conn)
					2(3)-220-43	C	
27(358)	x-149A	564-9	20	10"	2(3)-1402-6A	O	CORE SPRAY
					MO-2(3)-1402-25A	C	
				3/4"	2(3)-1402-32A	C	(Test Conn)
					2(3)-1402-33A	C	
				16"	MO-2(3)-1402-3A	C	
				12"	2(3)-1402-2A	O	
27(358)	x-149B	564-9	155	10"	2(3)-1402-6B	O	CORE SPRAY
					MO-2(3)-1402-25B	C	
				3/4"	2(3)-1402-32B	C	(Test Conn)
					2(3)-1402-33B	C	
				16"	MO-2(3)-1402-3B	C	
					2(3)-1402-2B	O	
27(358)	x-310A	509-0	118	8"	MO-2(3)-1402-4A	C	CORE SPRAY TEST LI
	x-310B		238	8"	MO-2(3)-1402-4B	C	
28(359)	x-141A			14"	MO-2(3)-1301-1	C	ISOLATION COND
					MO-2(3)-1301-2	C	
				3/4"	2(3)-1301-34	C	(Test Conn)
					2(3)-1301-35	C	
					-	C	(Gland Seal Leak-0
				1"	2(3)-1301-21	O	
					2(3)-1301-22	O	
					2(3)-1301-27	O	
					2(3)-1301-28	O	
				3/4"	AO-2(3)-1301-17	O	
					AO-2(3)-1301-20	O	
28(359)	x-109A	547-10	178	12"	MO-2(3)-1301-3	C	ISOLATION COND
					MO-2(3)-1301-4	C	
				3/4"	2(3)-1301-32	C	(Test Conn)
					2(3)-1301-33	C	

REMOVED

MAY 4 1976

REMOVED

ID	PENT. NO.	LOCATION		LINE SIZE	VALVE NUMBER	POSITION	DESCRIPTION
		ELEV.	AZI.				
30(361)	x-113	547-10	300	10"	MO-2(3)-1201-1	C	Rx CLEANUP
					MO-2(3)-1201-2	C	
					MO-2(3)-1201-3	C	
				3/4"	2(3)-1201-31	C	(Test Conn)
					2(3)-1201-32	C	
				-	-	C	(DW Test Connection)
32(363)	x-111A	530-8	25	16"	MO-2(3)-1001-1A	C	SHUTDOWN COOLING
				3/4"	2(3)-1001-45A	C	(Drain)
					2(3)-1001-46A	C	(Drain)
					2(3)-1001-47A	C	
					2(3)-1001-48A	C	
				14"	MO-2(3)-1001-2A	C	
					MO-2(3)-1001-2B	C	
				3/4"	2(3)-1001-92A	C	(Drain)
					2(3)-1001-92B	C	(Drain)
					2(3)-1001-88A	C	(Gland Seal Leak-Off)
32(363)	x-111B	530-8	70	16"	MO-2(3)-1001-1B	C	SHUTDOWN COOLING
				3/4"	2(3)-1001-45B	C	(Drain)
					2(3)-1001-46B	C	
					2(3)-1001-47B	C	
					2(3)-1001-48B	C	
				14"	MO-2(3)-1001-2C	C	
				3/4"	2(3)-1001-92C	C	(Drain)
					2(3)-1001-88B	C	(Gland Seal Leak-Off)
32(363)	x-116A	513-9	83	14"	MO-2(3)-1001-5A	C	SHUTDOWN COOLING
				3/4"	2(3)-1001-10A	C	(Gland Seal Leak-Off)
					2(3)-1001-14A	C	
32(363)	x-116B	513-9	263	14"	MO-2(3)-1001-5B	C	SHUTDOWN COOLING
				3/4"	2(3)-1001-10B	C	(Gland Seal Leak-Off)
					2(3)-1001-14B	C	
33(364)	x-130	581-0	340	1 1/2"	2(3)-1101-1	O	SBLC
					-	C	(Test Conn: in DW)
					-	C	(Test Conn: out DW)
35(366)	x-119	527-6	275	1 1/2"	2(3)-4327-500	C	WELL WATER
37(367)	x-121	527-6	283	1"	2(3)-1601-4B	O	DV PNEUMATIC SYSTEM
				2"	AO-2(3)-4722	C	
37(367)	x-139D	536-6	280	1"	AO-2(3)-4720	C	DW PNEUMATIC SYSTEM
					AO-2(3)-4721	C	
					2(3)-4771-500	O	Vent Path
					2(3)-4771-501	O	

APPROVED

DATE 1079

D	PENT. NO.	LOCATION		LINE SIZE	VALVE NUMBER	POSITION	DESCRIPTION
		ELEV.	AZI.				
38(368)	x-120	527-6	280	1"	2-46-500 3-4640-500	C C	SERVICE AIR (02 ONLY) (03 ONLY)
39(369)	x-118	512-3	45	3"	A0-2(3)-2001-5 A0-2(3)-2001-6 -	C C C	DW EQUIP DRAIN (Test Conn)
39(369)	x-117	512-3	185	3"	A0-2(3)-2001-105 A0-2(3)-2001-106 -	C C C	DW FLOOR DRAIN (Test Conn)
49				18"	MO-2(3)-7503	O	STBY GAS
51(374)	x-115A	513-9	97	10"	MO-2(3)-2301-4	C	HPCI
					MO-2(3)-2301-5	C	
				3/4"	2(3)-2301-16	C	(Test Conn)
					2(3)-2301-17	C	
				16"	MO-2(3)-2301-36	C	
				3/4"	2(3)-2301-93	C	(Drain)
					2(3)-2301-94	C	
				1"	SO-2(3)-2301-31	O	
					SO-2(3)-2301-29	O	
					SO-2(3)-2301-30	C	
					2(3)-2301-43	O	
					2(3)-2301-44	O	
51(374)	x-141A	542-6	160	3/4"	2(3)-2301-24	O	HPCI INSTR
					2(3)-2301-25	O	
57(374)	x-317A	509-10	190	3/4"	2(3)-2301-41A	C	HPCI (Test Conn)
					2(3)-2301-42A	C	
				1"	SO-2(3)-2301-28	O	
51(374)	x-312	497-0	200	3/4"	2(3)-2301-41B	C	HPCI (Test Conn)
					2(3)-2301-42B	C	
				1"	SO-2(3)-2301-32	C	
				2"	2(3)-2301-33	O	
					2(3)-2301-47	O	

APPROVED

MAY 4 1976

INSTRUMENT MAINTENANCE DEPARTMENT
CHECKLIST 3

DTS 1600-7
Revision 0

A. Pretest Requirements

1. Obtain and supply to the responsible Tech Staff Engineer calibration curves for the read-out of sensors LI-2(3)-263-101 and, TE-2(3)-261-8E or TE-2(3)-261-8F (computer outputs F-2(3)86 W-2(3)26, and W-2(3)28 respectively).

Verified _____

2. Obtain and supply to the responsible Tech Staff Engineer accuracy and repeatability error information on the temperature measuring device calibrated above.

Verified _____

3. Connect all instrumentation (includes both plumbing and electrical connections) both inside and outside the dry-well.

Verified _____

B. Test Requirements

1. During the full duration of the test, no surveillances shall be conducted that have the potential of causing a scram.

Verified _____

C. Post Test Requirements

1. Disconnect all IPCLRT temporary instrumentation.

Verified _____

APPROVED

MAY 4 1976

TECHNICAL STAFF
CHECKLIST 4

DTS 1600-7
Revision 0

A. Pretest Requirements

1. Arrange for the calibration of the instrumentation to be used.

Verified _____

2. Make a survey of the primary containment for the purpose of establishing any tendencies for regional variations in temperature. This survey will be used in determining where to place the temperature sensing devices.

Verified _____

NOTE

Where testing experience with a given containment structure has previously established appropriate locations for temperature sensors, temperature surveys may be eliminated.

3. At the same time as the temperature survey, conduct a survey for the purpose of determining the placement of the humidity indicators so that a representative sampling of the primary containment air can be made.

Verified _____

NOTE

As in the case of the temperature survey, this humidity survey may be eliminated for a containment structure which has known and characteristic humidity patterns.

4. Determine the placement of all temperature and humidity sensing devices from the surveys in steps 2 and 3 above.

Verified _____

5. Obtain the instrument accuracies for all instruments and read-out devices to be used in the IPCLRT. Perform an error analysis to verify that the accuracy of the collected data is consistent with the magnitude of the specified leakage rate. This analysis must be done prior to the placement of any instrumentation in the primary containment for the test. (See Appendix A, attached, for a sample calculation.)

INTERPRETATION

Specifically, the combined instrument repeatability error should be at least

APPROVED
MAY 4 1978
M. J. ...

one order of magnitude less than the maximum allowable leak rate.

Verified _____

6. Arrange for the availability of the air compressors for use in pressurizing the containment.

Verified _____

7. Examine LLRT results for all tests and verify that all Technical Specification limits have been met prior to the start of the IPCLRT. Also, obtain the total calculated leakage from the primary containment penetrations both prior to and after repairs (in the case of double gasketed seals, before and after opening the seal). This information will be required when the results of the IPCLRT are analyzed.

Verified _____

8. Arrange with the Instrument Mechanics for placement of the calibrated instrumentation in the primary containment and its connection to read-out devices outside the primary containment. Verify the location and operability status of the instrumentation.

Verified _____

9. Verify the availability of instrumentation for the recording of atmospheric changes on-site and in the reactor building. These devices need only be of such accuracy that they will indicate gross barometric variations for correlation to test results.

Verified _____

10. Determine the volume of the primary containment associated with each temperature and humidity sensing device. This information will be used during the test for volume weighting the data.

Verified _____

11. Ensure that the air compressors, piping, manifolds and connections to the penetrations are installed by the Maintenance Department as required. Also verify proper operation of the compressors.

Verified _____

12. Conduct a thorough examination of the drywell and pressure suppression containment to remove any pressurized vessels, gas pressure cylinders, sealed or semi-sealed containers, and anything which, in the judgement of the Test Director, could

MAY

D.C

be damaged by the pressure test atmosphere or have a direct bearing on the results of the leakage rate measurement.

Verified _____

13. Verify valve line-up of Operating Department Checklist prior to starting the test.

Verified _____

14. Verify that the personnel air lock is closed and locked.

Verified _____

15. Direct the Operations Department in the pressurizing of the primary containment.

Verified _____

16. Initiate a dated log of events and pertinent observations. This log must be maintained for the duration of the IPCLRT.

Verified _____

17. Prepare graph paper for the plotting of the appropriate data.

Verified _____

18. Ensure that the following penetrations are closed and have been local leak rate tested.

Equipment Hatch
CRD Removal Hatch
Torus Access Hatches
Drywell Head

Verified _____

B. Post Test Requirements

1. Verify that all temporary instrumentation is removed.

Verified _____

2. Verify that the torus access hatch that was opened for the removal of instruments is again local leak rate tested upon final closure.

Verified _____

**RADIATION PROTECTION
CHECKLIST 5**

**DTS 1600-7
Revision 0**

1. Prior to any venting of the primary containment, an air sample must be taken for analysis.

Verified _____

APPROV

MAY 4 19

APPENDIX A

A. INSTRUMENT ACCURACY ERROR ANALYSIS

Per ANSI N45.4-1972, the computation of the leak rate is given by the equation:

$$L(\%) = \left(\frac{24}{H}\right) (100) \left(\frac{W_1 - W_2}{W_1}\right) \frac{2400}{H} \left(1 - \frac{T_1 P_2}{T_2 P_1}\right)$$

- where L = primary containment leak rate (%) (%/day)
- H = time interval between data sets #1 & #2 (hours)
- W₁ = weight of the contained dry air mass at test data set #1 (lbs)
- W₂ = weight of primary containment temperature at test data set #2 (lbs)
- T₁ = volume weighted primary containment temperature at test data set #1 (°R)
- T₂ = volume weighted primary containment temperature at test data set #2 (°R)
- P₁ = dry air absolute pressure at test data set #1 (psia)
- P₂ = dry air absolute pressure at test data set #2 (psia)

The standard variation on L due to the uncertainties in the measured variables is given by:

$$\delta(L) = \frac{2400}{H} \left[\left(\frac{\partial L}{\partial P_1}\right)^2 \delta(P_1)^2 + \left(\frac{\partial L}{\partial P_2}\right)^2 \delta(P_2)^2 + \left(\frac{\partial L}{\partial T_1}\right)^2 \delta(T_1)^2 + \left(\frac{\partial L}{\partial T_2}\right)^2 \delta(T_2)^2 \right]^{\frac{1}{2}}$$

substituting H = 24 hours

$$\frac{\partial L}{\partial P_1} = \frac{T_1 P_2}{T_2 P_1^2} = \frac{1}{P_1}$$

$$\frac{\partial L}{\partial P_2} = -\frac{T_1}{T_2 P_1} = -\frac{1}{P_1}$$

$$\frac{\partial L}{\partial T_1} = -\frac{P_2}{T_2 P_1} = -\frac{1}{T_2}$$

$$\frac{\partial L}{\partial T_2} = \frac{T_1 P_2}{T_2^2 P_1} = \frac{1}{T_2}$$

assuming P₁ = P₂ = \bar{P} and T₁ = T₂ = \bar{T}

where \bar{P} = average absolute dry air pressure (psia)
 \bar{T} = average volume weighted primary containment absolute temperature (°R)

REC'D
MAY 41

Therefore,

$$\delta(L) = 100 \left[2 \left(\frac{\delta(P)}{P} \right)^2 + 2 \left(\frac{\delta(\bar{T})}{\bar{T}} \right)^2 \right]^{\frac{1}{2}}$$

1. Calculation of $\delta(\bar{T})$

$$\bar{T} = \sum_{j=1}^{NVOL} (VF_j) (T_{ave,j})$$

where VF_j = the volume weighting factors

NVOL = the number of containment subvolumes

$T_{ave,j}$ = the average absolute temperature in the jth subvolume

$$T_{ave,j} = \sum_{i=1}^{N_j} \frac{T_{1,i,j}}{N_j}$$

where $T_{1,i,j}$ = the absolute temperature of the ith RTD in the jth subvolume

N_j = number of RTD's in the jth subvolume

Now, $\delta(\bar{T})$ is calculated from

$$\delta(\bar{T}) = \sum_{j=1}^{NVOL} \frac{\partial \bar{T}}{\partial T_{ave,j}} \delta(T_{ave,j})$$

$$\text{where } \frac{\partial \bar{T}}{\partial T_{ave,j}} = VF_j$$

$$\delta(T_{ave,j}) = \frac{\text{RTD accuracy}}{(N_j)^2}$$

Therefore,

$$\delta(T) = \sum_{j=1}^{NVOL} (VF_j) \left(\frac{\text{RTD accuracy}}{(N_j)^2} \right)$$

2. Calculation of $\delta(P)$

$$\delta(P) = [\delta(P_T)^2 + \delta(P_V)^2]^{\frac{1}{2}}$$

where P_T = total absolute primary containment pressure

P_V = partial pressure of water vapor in the primary containment

APPROX

MAY 4 1977

substituting $\delta(P_T) = \frac{\text{PPG accuracy}}{(\# \text{ of PPG's})^{\frac{1}{2}}}$

$$\delta(P_V) = \sum_{j=1}^{NVOL} (VF_j) \left(\frac{\text{dewcell accuracy}}{(N_j)^{\frac{1}{2}}} \right)$$

where PPG = precision pressure gage

N_j = number of dewcells in the j th subvolume

Therefore,

$$\delta(P) = \left[\left(\frac{\text{PPG accuracy}}{(\# \text{ of PPG's})^{\frac{1}{2}}} \right)^2 + \left(\sum_{j=1}^{NVOL} (VF_j) \left(\frac{\text{dewcell accuracy}}{(N_j)^{\frac{1}{2}}} \right) \right)^2 \right]^{\frac{1}{2}}$$

- Determine the appropriate variable quantities and perform the above analysis twice - once for the system accuracy and once for the system repeatability.

**APPENDIX B
CALCULATIONS PERFORMED**

DTS 1600-7
Revision 0

A. Average Subvolume Temperature and Vapor Pressure.

$$T_j = \frac{\Sigma(\text{all RTD's in } j\text{th subvolume})}{\text{Number of RTD's in the } j\text{th subvolume}} \quad ^\circ\text{F}$$

$$\text{D.P.}_j = \frac{\Sigma(\text{all dewcell in } j\text{th subvolume})}{\text{Number of dewcells in } j\text{th subvolume}} \quad ^\circ\text{F}$$

$$P_{v,j} = \text{see vapor pressure table and convert } [\text{D.P.}_j] \text{ } (^\circ\text{F}) \text{ to } P_{v,j} \text{ (psi)}$$

where T_j = average temperature of the j th subvolume
 D.P._j = average dewpoint of the j th subvolume
 $P_{v,j}$ = average vapor pressure of the j th subvolume

B. Primary Containment Temperature and Dry Air Pressure.

P_T = Absolute primary containment pressure

$$P_v = \Sigma_{j=1}^{NVOL} (VF_j)(P_{v,j}) \text{ psi}$$

$$P = P_T - P_v$$

= primary containment dry air pressure psia

$$T = \Sigma_{j=1}^{NVOL} (VF_j)(T_j) \quad ^\circ\text{F}$$

where NVOL = number of primary containment subvolumes
 VF_j = volume weighting factor of the j th subvolume
 T = volume weighted average primary containment temp

NOTE

If for any reason in either of the above equations a particular subvolume is void of sensors, the corresponding VF_j is added to VF_{j+1} , assuming the next subvolume contains a similar sensor.

C. Contained Dry Air Mass.

$$W = \frac{(28.97)(144)(P)[\text{TOTVOL} - (\text{Level} - 30)(28.635)]}{(1545.33)(T + 459.69)}$$

$$= 2.6995 \frac{(P)[\text{TOTVOL} - (\text{Level} - 30)(28.635)]}{T + 459.69}$$

where, P = absolute primary containment dry air pressure (psia)

T = average primary containment temperature (°F)

TOTVOL = total primary containment free air volume (includes volume over water in vessel) (FT³)

LEVEL = reactor vessel water level (Inches)

D. Measured Leak Rates.

$$L_m(\text{TOTAL}) = \left(\frac{W_{\text{Base}} - W_i}{t_i} \right) \left(\frac{2400}{W_{\text{Base}}} \right) \quad \%/\text{Day}$$

$$L_m(\text{POINT}) = \left(\frac{W_{i-1} - W_i}{t_i - t_{i-1}} \right) \left(\frac{2400}{W_{i-1}} \right) \quad \%/\text{Day}$$

where, W Base = mass of contained air at t=0 (lbs)
 W_i = mass of contained air at t=i hrs (lbs)
 t_i = test duration at the ith data set (hrs)

E. Statistical Leak Rate and Confidence Limits.

LINEAR LEAST SQUARES FITTING OF THE IPCLRT DATA

The method of "Least Squares" is a statistical procedure for finding the best fitting regression line for a set of measured data. The criterion for the best fitting line to a set of data points is that the sum of the squares of the deviations of the observed points from the line must be a minimum. When this criterion is met, a unique best fitting line is obtained based on all of the data points in the IPCLRT. The value of the leak rate based on the regression is called the statistically average leak rate.


Since it is assumed that the leak rate is constant during the testing period; a plot of the measured contained dry air mass versus time would ideally yield a straight line with a negative slope (assuming a non-zero leak rate). Obviously, sampling techniques and test conditions are not perfect and consequently the measured values will deviate from the ideal straight line situation.

Based on this statistical process, the calculated leak rate is obtained from the equation:

$$W = At + B$$

where W = contained dry air mass at time t (lbs)
 B = calculated contained dry air mass at time t=0 (lbs)
 A = calculated leak rate (lbs/hr)
 t = test duration (hours)

APPROVED
MAY 4 1971
D.C.S.I



The values of the constants A and B such that the regression line is best fitting to the IPCLRT data are

$$A = \frac{[N\sum(t_i)(W_i)] - [(\sum t_i)(\sum W_i)]}{[N\sum(t_i)^2 - (\sum t_i)^2]}$$

$$B = \frac{\sum W_i - A\sum t_i}{N}$$

In order to reduce the round-off error in the above calculations, the equations are rearranged such that:

$$A = \frac{\sum (t_i - \bar{t})(W_i - \bar{W})}{\sum (t_i - \bar{t})^2}$$

$$B = \frac{[\sum (t_i)^2](\sum W_i) - [(\sum t_i)(\sum (t_i)(W_i))]}{[N\sum (t_i)^2] - (\sum t_i)^2}$$

By definition, leakage out of the primary containment is considered positive leakage; therefore, the statistically average leak rate in weight percent per day is given by:

$$L_s = (-A)(2400)/(WBASE) \quad (\text{weight \% / day})$$

Statistical Uncertainties

In order to calculate the 95% confidence limits of the statistically average leak rate, the standard deviation of the least squares slope and the Student's T-Distribution function are used as follows:

$$\sigma = \left[\frac{1}{(N-2)} \left[\frac{N\sum(W_i)^2 - (\sum W_i)^2}{N\sum(t_i)^2 - (\sum t_i)^2} - A^2 \right] \right]^{\frac{1}{2}}$$

$$LCL = L_s - \frac{\sigma(TE)(2400)}{WBASE}$$

$$UCL = L_s + \frac{\sigma(TE)(2400)}{WBASE}$$

APPROVED

BY 4197

D.O.S.

where $TE = 1.645 + \frac{1.454}{(N-2)} + \frac{2.75}{(N-2)^2}$

- N = number of data sets
- t_i = test duration at the ith data set
- W_i = contained dry air mass at the ith data set
- σ = standard deviation of least squares slope
- TE = value of the single-sided T-Distribution function with 2 degrees of freedom
- L_s = calculated leak rate in %/day
- LCL = 95% lower confidence limit in %/day
- UCL = 95% upper confidence limit in %/day
- W_{BASE} = contained dry air mass at time t=0

IPCLRT DEFINITIONS
(48 PSIG TEST PRESSURE)

Maximum Allowable Leakage Rate (L_p)

L_p = 1.6% of containment volume per day
 = (0.016) (275,481 ft³) / 24 hrs.
 = 183.654 ft³/hr.
 = 183.654 $\left(\frac{48 + 14.696}{14.696}\right)$ SCFH
 = 783.504 SCFH

Maximum Allowable Operational Leakage Rate (L_t)

L_t = 75% of Maximum Allowable Leakage Rate
 = (0.75) (783.504) SCFH
 = 587.628 SCFH

1.2% = 9.79 acfm
 0.1% = 0.816 acfm

Maximum Allowable Leakage Rate for Double Gasketed Seals

(10%) (587.628) = 58.763 SCFH

Maximum Allowable Leakage Rate for all Testable Penetrations & Isolation Valves

(30%) (587.628) = 176.288 SCFH

Maximum Allowable Leakage Rate for Any One Penetration or Isolation Valve except Main Steam Isolation Valves

(5%) (587.628) = 29.381 SCFH

APPROV

MAY 4 1980

Q


Maximum Allowable Leakage for any One Main Steam Isolation Valve

11.5 scfh @ 25 psig test pressure

APPROVED
MAY 4 1983
D. G. S.

FIGURE 1

- SUGGESTED -



1975

FIGURE 2
- SUGGESTED -
Pressure Related Instrumentation and
Piping Required for Pressure Test

