

SEP 16 1988

WEST VALLEY/2

- 1 -

MEMORANDUM FOR: Joseph O. Bunting, Chief
Engineering and CNWRA Branch

John J. Linehan, Acting Chief
Project Management and Quality Assurance Branch

FROM: Rick Weller, Section Leader
Engineering Section
Engineering and CNWRA Branch

Wayne Walker, Project Manager
Special Analysis Section
Project Management and Quality Assurance Branch

SUBJECT: SUMMARY OF STAFF VISIT TO THE WEST VALLEY
DEMONSTRATION PROJECT

On September 7, 1988, NRC staff representatives from the Division of High-Level Waste Management (W. Walker and R. Weller) and Division of Industrial and Medical Nuclear Safety (D. Hurt and J. Price, NRC contractor) met with DOE representatives from the West Valley Demonstration Project (WVDP), Defense Waste Processing Facility (DWPF) at the Savannah River Plant, and Office of Civilian Radioactive Waste Management (OCRWM). Representatives from the State of New York, State of Nevada, and West Valley Nuclear Services (Westinghouse contractor to WVDP) were also in attendance at the meeting. The purpose of the visit was to obtain information concerning the schedules for future submittals of formal DOE documents pertaining to the Waste Acceptance Process (WAP) and the planned schedule for the initiation of high-level waste glassmaking operations at West Valley. The DOE documents pertaining to the WAP include the Waste Acceptance Preliminary Specifications (WAPS), the Waste Compliance Plan (WCP) and the Waste Qualification Report (WQR). These documents will be provided by DOE for NRC staff review and comment prior to initiation of waste glass operations, currently scheduled to begin in October 1992. A list of attendees at the meeting is given in Enclosure 1.

The NRC staff was briefed by DOE's on-site contractor (i.e., WVNS) on the vitrification process, the ongoing and planned testing related to waste glass, the schedules for preparation and submittal of documents pertaining to the WAP and the overall strategy used to ensure acceptance of the HLW product produced at West Valley. During the presentations, discussions were held concerning how WAP document submittals and reviews should be conducted. The staff made clear that all document submittals which support the WAP must come via OCRWM, our established licensing interface. This does not preclude technical conversations between NRC staff and DOE project staff but it was decided that OCRWM and the NRC project manager for the WAP should be made aware of any conversations and included in them if substantive issues are being discussed.

Following the discussion of the WAP, a brief summary was given of the Quality Assurance Program being implemented by the WVDP. The West Valley QA manager indicated that they are following NQA-1 quality assurance requirements for the WVDP and current work in the areas of testing and development are also controlled to meet these requirements. The meeting ended with a brief tour of the facility.

During the meeting, the staff noted that there remained a number of open issues, including QA items, from prior correspondence and technical exchange meetings on the WAP between NRC and DOE. Recognizing that both agencies need to have a common understanding of the issues in need of resolution, the following commitments were made to enable the DOE and NRC to establish a baseline for further interaction on the WAP:

1. In the next several weeks, NRC and DOE staff will review the existing record of correspondence and technical exchange meeting summaries on the WAP, identify the open issues resulting from these interactions, and exchange lists of open items on October 3, 1988.
2. Following review and discussion of the open item lists, a common list will be developed and this will form the basis for establishing an approach and schedule for subsequent meetings to resolve open items.
3. DOE agreed to provide NRC with a list and schedule of planned QA audits of both WVDP and DWPF onsite and offsite programs so that, if desirable, the staff can plan for appropriate observation audits.

During the discussions which led to the agreements identified above, the staff made the following observations:

- In addition to the WAP documents identified above (i.e., the WAPS, WCP and WQP), the staff expressed an interest in reviewing the Process Control Program (PCP) for each glass waste producer (i.e., WVDP and DWPF).
- Inasmuch as performance allocation has been assigned to the glass waste form in the Yucca Mountain Consultation Draft Site Characterization Plan (CDSCP), the specification for radionuclide release from the glass waste form in the WAPS (Specification 1.3) needs to be consistent with the allocation assigned in the CDSCP.
- The NRC position regarding the verification of the qualities and properties of waste glass products is that the WVDP and DWPF vitrification system design must include the capability to sample glass waste products. The frequency of sampling during production operations is an open issue which DOE must address. The staff also noted that leach testing of waste glass samples would be expected as a part of the program to verify the performance of waste glass products.

SEP 16 1988

WEST VALLEY/?

- 1 -

MEMORANDUM FOR: Joseph O. Bunting, Chief
Engineering and CNWRA Branch

John J. Linehan, Acting Chief
Project Management and Quality Assurance Branch

FROM: Rick Weller, Section Leader
Engineering Section
Engineering and CNWRA Branch

Wayne Walker, Project Manager
Special Analysis Section
Project Management and Quality Assurance Branch

SUBJECT: SUMMARY OF STAFF VISIT TO THE WEST VALLEY
DEMONSTRATION PROJECT

On September 7, 1988, NRC staff representatives from the Division of High-Level Waste Management (W. Walker and R. Weller) and Division of Industrial and Medical Nuclear Safety (D. Hurt and J. Price, NRC contractor) met with DOE representatives from the West Valley Demonstration Project (WVDP), Defense Waste Processing Facility (DWPF) at the Savannah River Plant, and Office of Civilian Radioactive Waste Management (OCRWM). Representatives from the State of New York, State of Nevada, and West Valley Nuclear Services (Westinghouse contractor to WVDP) were also in attendance at the meeting. The purpose of the visit was to obtain information concerning the schedules for future submittals of formal DOE documents pertaining to the Waste Acceptance Process (WAP) and the planned schedule for the initiation of high-level waste glassmaking operations at West Valley. The DOE documents pertaining to the WAP include the Waste Acceptance Preliminary Specifications (WAPS), the Waste Compliance Plan (WCP) and the Waste Qualification Report (WQR). These documents will be provided by DOE for NRC staff review and comment prior to initiation of waste glass operations, currently scheduled to begin in October 1992. A list of attendees at the meeting is given in Enclosure 1.

The NRC staff was briefed by DOE's on-site contractor (i.e., WVNS) on the vitrification process, the ongoing and planned testing related to waste glass, the schedules for preparation and submittal of documents pertaining to the WAP and the overall strategy used to ensure acceptance of the HLW product produced at West Valley. During the presentations, discussions were held concerning how WAP document submittals and reviews should be conducted. The staff made clear that all document submittals which support the WAP must come via OCRWM, our established licensing interface. This does not preclude technical conversations between NRC staff and DOE project staff but it was decided that OCRWM and the NRC project manager for the WAP should be made aware of any conversations and included in them if substantive issues are being discussed.

Following the discussion of the WAP, a brief summary was given of the Quality Assurance Program being implemented by the WVDP. The West Valley QA manager indicated that they are following NQA-1 quality assurance requirements for the WVDP and current work in the areas of testing and development are also controlled to meet these requirements. The meeting ended with a brief tour of the facility.

During the meeting, the staff noted that there remained a number of open issues, including QA items, from prior correspondence and technical exchange meetings on the WAP between NRC and DOE. Recognizing that both agencies need to have a common understanding of the issues in need of resolution, the following commitments were made to enable the DOE and NRC to establish a baseline for further interaction on the WAP:

1. In the next several weeks, NRC and DOE staff will review the existing record of correspondence and technical exchange meeting summaries on the WAP, identify the open issues resulting from these interactions, and exchange lists of open items on October 3, 1988.
2. Following review and discussion of the open item lists, a common list will be developed and this will form the basis for establishing an approach and schedule for subsequent meetings to resolve open items.
3. DOE agreed to provide NRC with a list and schedule of planned QA audits of both WVDP and DWPF onsite and offsite programs so that, if desirable, the staff can plan for appropriate observation audits.

During the discussions which led to the agreements identified above, the staff made the following observations:

- o In addition to the WAP documents identified above (i.e., the WAPS, WCP and WQP), the staff expressed an interest in reviewing the Process Control Program (PCP) for each glass waste producer (i.e., WVDP and DWPF).
- o Inasmuch as performance allocation has been assigned to the glass waste form in the Yucca Mountain Consultation Draft Site Characterization Plan (CDSCP), the specification for radionuclide release from the glass waste form in the WAPS (Specification 1.3) needs to be consistent with the allocation assigned in the CDSCP.
- o The NRC position regarding the verification of the qualities and properties of waste glass products is that the WVDP and DWPF vitrification system design must include the capability to sample glass waste products. The frequency of sampling during production operations is an open issue which DOE must address. The staff also noted that leach testing of waste glass samples would be expected as a part of the program to verify the performance of waste glass products.

- The staff does not disagree with the DOE policy decision to stabilize and immobilize (i.e., vitrify) the existing inventories of high-level liquid wastes currently housed in storage tanks at West Valley and Savannah River Plant prior to the completion of site characterization activities at Yucca Mountain and the finalization of the waste package design. The DOE recognizes that there is some element of risk associated with the commitment and schedule for glass making operations but indicated that, if necessary, special overpacks or canisters will be provided for the glass waste forms to address any identified problems.
- The end result or closure mechanism related to the staff's review of all the documents related to the WAP (i.e., WAPS, WCP, WQR and PCP) and resolution of identified open issues should be a letter (Division or Office level signature) which indicates that the NRC does not object to the initiation of waste glass production. The DOE, for their part, will have to demonstrate by the WAP that the waste glass they produce can be reasonably expected to satisfy the requirements of 10 CFR 60.135 (criteria for the waste package and its components) and perform in accordance with the allocation assigned to the waste form in the SCP.
- The staff indicated that on-site experiments with full scale prototypical waste packages, similar to experiments being conducted at DOE's Waste Isolation Pilot Plant (WIPP) in New Mexico, would be desirable. No such experiments are currently planned by the DOE.
- The staff advised the meeting participants that all high-level waste open issues, including those related to the glass waste form and the WAP, would be tracked in an "open item tracking system" pending satisfactory resolution. This "open item tracking system" would be made available to the DOE.

In addition to the above information, the schedule for start-up of hot (i.e., radioactive glass) operations at West Valley and Savannah River was discussed. West Valley is scheduled to start hot operations in October 1992 and Savannah River in October 1991. There will be more extensive discussions of the schedule and future document submittals for the Savannah River Project at the next technical exchange meeting scheduled for September 29 and 30, 1988 at the DOE Forrestal Building.

Based on the information presented and the tour of the West Valley facility, the staff was pleased with the progress made and feels the groundwork has been laid to ensure that future interactions with DOE on the WAP will be meaningful.

WEST VALLEY/2

- 4 -

Enclosure 2 contains copies of the handouts provided by DOE at the meeting.

/S/
Rick Weller, Section Leader
Engineering Section
Engineering and CNWRA Branch

/S/
Wayne Walker, Project Manager
Special Analysis Section
Project Management & Quality Assurance Branch

Enclosures:
As stated

cc: E. Regnier, DOE-OCRWM
P. Spiegler, State of Nevada

DISTRIBUTION

Central Files	REBrowning, HLWM	BJYoungblood, HLWM	RLBallard, HLTR
JOBunting, HLSE	JLinehan, HLOB	HLTR r/f	NMSS r/f
RWeller, HLTR	WWalker, HLOB	PDR & LPDR	LSS

DFC	: HLTR	: HLOB	:	:	:	:	:
NAME	: RKeller/11/cj	: WWalker	:	:	:	:	:
DATE	: 9/16/88	: 9/16/88	:	:	:	:	:

WVDP/OCRWM/NRC MEETING
SEPTEMBER 7, 1988

<u>NAME</u>	<u>ORGANIZATION</u>	<u>PHONE NUMBER</u>
Joseph J. Buggy	WVNS	716-942-4200
Richard A. Humphrey	WVNS	716-942-4400
James M. Pope	WVNS	716-942-4275
David L. Shugars	WVNS - QA	716-942-4821
Alvin Nixby	DOE-WV	716-942-4312
Edward Regnier	DOE-OCRWM	202-586-4590
Richard G. Spaunburgh	NYSEDA-WV	716-942-4378
Peter Spiegler	State of Nevada	702-885-3744
W. T. (Sonny) Goldston	DOE-SR (DWPF)	803-725-5532
John Plodinec	SRL-DWPF	803-725-2170
Joseph D. Price	SAIC	703-827-4803
Davis Hurt	NRC	301-492-0694
Wayne Walker	NRC-DHLWM	301-492-0447
Rick Weller	NRC-DHLWM	301-492-3458

CD:88:0245

Revised Presentation Agenda
for
NRC Visitors
Conference Room B
September 7, 1988

8:15 - 8:30 a.m.	Review agenda Expectations of the meeting	W. Bixby
9:15 - 10:15 a.m.	Vitrification overview	R. Humphrey
10:15 - 11:30 p.m.	HLW canistered glass quality	J. Pope
11:30 - 12:30 p.m.	Lunch on site	
12:30 - 1:30 p.m.	Vitrification test program	P. Klanian
1:30 - 2:00 p.m.	HLW QA	D. Shugars
2:00 - 3:00 p.m.	Open issues and future interaction and resolutions	W. Bixby/ R. Humphrey
3:00 - 4:30 p.m.	Tour - STS/Vitrification	

GEW1784:VP51



R. A. Humphrey
Vitrification Project
Manager

C3400WV0G5

West Valley History

1962	NYS Reached Agreement with AEC and New York State to Construct Reprocessing Plant
1966	Construction Completed
1966-1972	NYS In Operation (240 Metric Tons of Spent Fuel Reprocessed)
1972	Plant Shut Down for Modifications
1973-1975	Received Spent Fuel in Preparation for Resuming Production

West Valley History (Cont'd)

- | | |
|---------------|---|
| 1976 | NYS Decided to Withdraw from Reprocessing Business and Turn Over Responsibility to New York State |
| 1978 | DOE Study Resulted in Allocation of Responsibilities Between New York State and DOE |
| 1980 | Congress authorized DOE to carry out High-Level Nuclear Waste Management Demonstration |
| 1981 | Westinghouse Selected as Operating Contractor of West Valley Demonstration Project |
| Feb. 25, 1982 | DOE and WVNS Assumed Operational Control of the Site |

Objective

Demonstrate Solidification and Preparation of High-Level Waste for Permanent Disposal

Authority

Public Law 96-368, West Valley Demonstration Project Act

Scope

- **Solidify Liquid High-Level Waste**
- **Develop Containers**
- **Transport To Federal Repository**
- **Dispose of Low-Level and Transuranic Waste**
- **Decontaminate and Decommission Facilities Used**

NRC Memorandum of Understanding (MOU)


- Mandated by Public Law No. 96-368
- DOE/NRC Review and Consultation - Internal
- To be of Assistance to DOE Concerning Public Health and Safety
- DOE-WV to Submit to NRC a Plan for
 - Solidification of the HLW
 - Removal of Waste
 - Decontamination of Facilities
- DOE-WV to Provide a Description and Analysis of the Extent to which the Final Waste Form and Container Complies with any NRC Technical Regulations or Proposed Regulation(s) for HLW in Geologic Repositories
- All SARs Submitted for Independent NRC Review

PROCESS OVERVIEW


1990

1995


Low-Level Waste Processing Cycle




HLW PROCESSING




HIGH-LEVEL LIQUID WASTE TANK




TANK 8D-2 SLUDGE LAYERING SECTIONAL VIEW




NIST VALLEY DEMONSTRATION PROJECT
CONCEPT OF FACILITY






VITRIFICATION FACILITY

VITRIFICATION FACILITY



Summary Level Schedule Verification Facility (VF)



Summary of DOE/F Testing

CY

1987	1988	1989	1990	1991	1992	1993	1994
------	------	------	------	------	------	------	------

Facts Testing

Final Qualification Run FACTS-12



Issue WCR

Reviews



Data Collection

Comp WCR-Sect

Resolve Com

DOE/NRC Rev/Approv



VF Cold Ops

VF Operations

9/1/88



LEGEND


Current Status



Plan



Vitrification Construction and Testing



Institutional Document for Use as For Verification Not Operational

FY '87	FY '88	FY '89	FY '90	FY '91	FY '92	FY '93	FY '94
--------	--------	--------	--------	--------	--------	--------	--------



 SAR - not Ops

1. Prepare PSAR - Complete
2. Issue Draft PSAR for DOE comment - E/EC.
3. Resolve comment - 12/90.
4. Issue PSAR for use - 11/91.
5. NRC to issue SER - 9/91.
6. Incorporate OSRs into procedures - 11/91.

Start for Ops



10/91 - start

LEGEND	
CHARTER LINES	
FILE	


Operational Plan for Hot Ops

FY '87	FY '88	FY '89	FY '90	FY '91	FY '92	FY '93	FY '94
--------	--------	--------	--------	--------	--------	--------	--------

ORRB

1. Form and train ORR Team - 12/90.
2. Develop Mort - 11/91.
3. Develop and complete checklist present to CHRB - 4/92.
4. Final presentation - 6/92.
5. ORRB recommend Startup - 7/92.
3. DOE-WV request approval for Startup - 8/92.
7. DOE-ID approval to Startup - 9/92.

Start Hot Ops



J. M. POPE

PROCESS TECHNOLOGY AND TESTING MANAGER

HLW CANISTERED GLASS QUALITY

NRC PRESENTATION AGENDA

SEPTEMBER 7, 1988


VITRIFICATION TECHNICAL APPROACH

- **USE SLURRY-FED CERAMIC MELTER**
- **ADAPT BORO-SILICATE GLASS WASTE FORM**
- **PRODUCE \approx 300 CANISTERS HAVING LOW HEAT OF \approx 300 WATTS**
- **ESTABLISHING PERFORMANCE IN FULL-SIZE COMPONENT TEST STAND**
 - **USES SAME EQUIPMENT FOR RADIOACTIVE OPERATIONS**
 - **PROVIDES OPERATOR TRAINING EXTENSIVE**
 - **ENABLES PROCESS CHARACTERIZATION TO DETERMINE CONTROLLING PARAMETERS AND TO VERIFY PRODUCT ACCEPTABILITY**
- **ADD INDIVIDUAL CHEMICALS TO OBTAIN TARGET COMPOSITION/ACCEPTABLE RANGE**


WEST VALLEY PROCESS/PRODUCT ACCEPTANCE STRATEGY



C3420WV002



WASTE ACCEPTANCE PROCESS



Summary Level Schedule / F Testing

CY

1987	1988	1989	1990	1991	1992	1993	1994
------	------	------	------	------	------	------	------

Facts Testing

Final Qualification Run FACTS-12



Issue WC

Reviews



Data Collection

Corap WQR-Sect

Resolve Com

DOE/NRC Rev/Approv



VF Cold Ops

VF Operations

9/1/88



LEGEND

Current Status



Plan



WAP-PROPOSED SCHEDULES

SPECIFICATIONS

FIRST ISSUE

4/87

REVISED FOR SINGLE REPOSITORY

6/88 (DWPF)

COMPLIANCE PLAN

PRELIMINARY DRAFT ISSUED

**5/87 (WAC)
4/88**

WVDP UPDATES WCP INCLUDING QA

9/88

RETURN TO RW

10/88

RW ISSUES WCP AS DRAFT FOR REVIEW

12/88

WVDP/NE REVISES AND ISSUES WCP AS

2/89

PRELIMINARY DRAFT FOR CONCURRENCE

RW OBTAINS NRC REVIEW/COMMENT

4/89

WVDP/NE ISSUES DRAFT FOR CONCURRENCE

6/89

(DWPF ABOUT

11/89)


WASTE QUALIFICATION REPORT

INITIAL CHAPTERS

COLD OPERATIONS DATA IN WQR

4/5
4/5

WASTE ACCEPTANCE SPECIFICATIONS



1.3 RADIONUCLIDE RELEASE SPECIFICATION

- B, SI, Na, Cs, U EACH LEVEL $\leq 1 \text{ g/m}^2\text{-d}$ USING MCC-1 TEST FOR 28 DAYS AT 90°C IN DI H₂O
- ANOTHER SAMPLING METHOD OR LEACH TEST ACCEPTABLE IF THEY CAN BE RELATED TO THE SPECIFIED TEST
- CERTIFY TO 95-CONFIDENCE LEVEL THAT 95 PERCENT OF PRODUCT IS ACCEPTABLE*

***SPECIFICATION 1.1 REQUIRES COMPOSITION ANALYSES**

WVDP APPROACH TO RADIONUCLIDE RELEASE ACCEPTANCE

- MCC-1 RESULTS DEPEND UNIQUELY ON COMPOSITION (EVERYTHING ELSE BEING EQUAL)
- CENTRAL AXIOM: GLASSES OF THE SAME COMPOSITION HAVE THE SAME RADIONUCLIDE RELEASE CHARACTERISTICS
- THUS, CONTROL OF COMPOSITION DURING HOT OPERATIONS WILL CONTROL RADIONUCLIDE RELEASE


WVDP APPROACH FOR PRODUCTION ACCEPTANCE

- **SAMPLE MELTER SLURRY FEED;* IF NOT ON TARGET, RECYCLE**
- **MAINTAIN BULK GLASS TEMPERATURE GREATER THAN 50°C ABOVE THE LIQUIDUS TEMPERATURE**
- **VERIFY PRODUCTION OF AN ACCEPTABLE, PREDICTED GLASS BY EXTRACTING GLASS SHARDS FROM THE CANISTERS***

(MASS BALANCE MODEL SHOWING MELTER IS WELL-MIXED TANK, ETC.)

***FREQUENCY OF SAMPLES TO BE TAKEN IN RADIOACTIVE OPERATIONS IS BEING DETERMINED DURING "COLD" TESTING**


PROPOSED QUALIFICATION AND HOT SAMPLING LOCATIONS





WVDP APPROACH (CONTINUED)

- TO ESTABLISH THE COMPOSITIONAL RANGE GIVING ACCEPTABLE DURABILITY, WHILE ADDRESSING EXTENDED TIME BEHAVIOR, A POWDER LEACH TEST (OR PRODUCT CONSISTENCY TEST) HAS BEEN EMPLOYED
- A RELATIONSHIP BETWEEN PCT AND MCC-1 IS BEING ESTABLISHED


SCHEMATIC OF PROCESS AND PRODUCT QUALIFICATION







DURABLE PROCESSABLE GLASSES



WV-8801 TESTING

COMPOSITIONAL FIELD

COMPONENT	SINGLE COMPONENT CONSTRAINTS	
	LOWER BOUND	UPPER BOUND
Al ₂ O ₃	4.5	10.0
B ₂ O ₃	6.0	13.0
BaO + CaO + MgO	0.5	2.5
Fe ₂ O ₃	10.0	16.0
K ₂ O + Li ₂ O + Na ₂ O	12.0	21.0
MnO ₂	0.1	2.0
P ₂ O ₅	0.5	4.0
SiO ₂	38.0	45.0
ThO ₂	2.0	5.0
UO ₂	0.1	2.0
Others	1.0	3.0

	MULTIPLE COMPONENT CONSTRAINTS	
	LOWER BOUND	UPPER BOUND
SiO ₂ + Al ₂ O ₃	45.0	52.0
Alkalis + B ₂ O ₃	23.0	29.0
(SiO ₂ + Al ₂ O ₃)/Alkalis	2.6	4.3
(SiO ₂ + Al ₂ O ₃)/B ₂ O ₃	4.0	5.5
SiO ₂ /Al ₂ O ₃	3.8	3.0



RADIOACTIVE RELEASE STATUS

- **PROCESS UNCERTAINTIES OF TANK HOMOGENEITY; SAMPLING AND CHEMICAL ANALYSES APPEAR QUANTITATIVELY SMALL ENOUGH TO ALLOW RELEASE RATE ACCEPTANCE BASED ON COMPOSITION.**
- **UNPLANNED RECOURSE WOULD BE:**
 - **MORE SOPHISTICATED ANALYTICAL METHODS**
 - **LEACH PRODUCTION GLASS**

CANISTER FABRICATION AND CLOSURE SPECIFICATION STATUS

- **CLOSURE WELD LEAK TIGHTNESS OF 10^{-7} ATM/CC/SEC**
 - **REFERENCE CASE IS TEMPORARY CLOSURE FOLLOWED BY DECONTAMINATION TO REMOVE OXIDIZED SURFACE; FINAL WELD TO SPECIFICATION PRIOR TO SHIPOUT; DEMONSTRATED LEAK TIGHTNESS IN CANISTERS DROP TESTS**
 - **INVESTIGATING ADVANCING FINAL WELD TO TIME OF OPERATIONS**

WEST VALLEY CANISTER



Section A-f.

C3145WV003

RADIONUCLIDE RELEASE STATUS

• LONG-TERM BEHAVIOR

- POWDER TESTS AS WELL AS REPLACEMENT FLOW TESTS REPRESENTING ACCELERATED AND REPOSITORY RELEVANT LEACHING ARE BEING PERFORMED AT INCREASING TIMES**
- SAMPLES UNDER TEST BY MULTIPLE ORGANIZATIONS INCLUDING ANL FOR NNWSI**
- ACTIVELY PARTICIPATING WITH NRC IN ASTM MEETINGS**
- CORRELATING TO NATURAL ANALOGS**
- COUPLING TO SRL's DATA BASE INCLUDING IN-SITU TESTS**



TECHNICAL SUPPORT PROGRAMS

o WAC

- DEFINE GLASS COMPOSITION FOR FULL-SIZE PROCESS
- ESTABLISH TEST SPECIMEN CONDITIONS: REDOX, ETC.
- SPECIFY TEST: PCT, ETC.
- RELATE PRODUCT TEST RESULTS TO PROCESS

o PNL

- STATISTICAL CHEMICAL DURABILITY OF COMPOSITION REGION
- COMPLEMENTARY WITH VSL: GROUNDWATERS, REDOX, HEAT TREATMENTS, ETC.
- CANISTER IMPACT TESTING

o FCC

- ATM SAMPLE PREPARATIONS
- CHEMICAL DURABILITY TESTING
- COMPREHENSIVE DATA BASE
- ANALYTICAL METHODS ROUND ROBIN
- ACTUAL HIGH-LEVEL WASTE SLUDGE/THOREX GLASS

o VSL

- EMPHASIZING SINGLE COMPONENT VARIATIONS
- VITRIFICATION PROCESS CHARACTERISTICS: VARIABILITY, ETC.
- PRODUCT LEACHING MODELS: REPOSITORY RELEVANT, ACCELERATED TESTS
- GLASS DURABILITY RELATIONSHIP IN PROCESS/PRODUCT MODEL

o AU

- PHYSICAL PROPERTY TESTING: η , ρ , LIQUIDUS, TRANSITION TEMP.
- PHASE STABILITY, MICRO-CHARACTERIZATION
- T-T-T
- CO-OP PROGRAM

o CPAC

- COMPUTERS LINKED
- DATA DRIVEN PROCESS MODEL
- PRINCIPAL COMPONENT ANALYSES OF OPERATING DATA: VARIANCE ASSIGNED
- PLS, ETC.

o VII

- PROCESS REDOX (SCHREIBER)

o CASE WESTERN

- VISCOSITY MODEL (HRMA/SRL)

- **CORNING**

- **ON-SITE SAMPLING ASSISTANCE**
- **CHEMICAL AND REDOX ANALYSES**
- **STANDARD GLASSES PREPARATION**

- **VITRIFICATION REVIEW GROUP (RECENTLY ORGANIZED)**

- **IN-DEPTH TECHNICAL REVIEW**
- **CHARTER/MEMBER CURRENTLY BEING ESTABLISHED**

COMPREHENSIVE DATA BASE

OBJECTIVE

GENERAL

COMBINE ALL OF THE EXISTING DATA, BOTH U.S. AND FOREIGN, INTO ONE DATA BASE IN ORDER TO MAKE IT MORE ACCESSIBLE TO USERS

- ① PROPERTY PREDICTIONS
- ① MODELING OF DATA

SPECIFIC

TO DEMONSTRATE THAT THE PROPERTIES OF THE WEST VALLEY GLASS ARE CONSISTENT WITH WHAT WOULD BE EXPECTED BASED ON EXISTING DATA FOR OTHER GLASSES - WEST VALLEY GLASS IS NOT "DIFFERENT"

Properties That Are Being Included in the Data Base

- Leaching performance
 - Radionuclides/glass components
 - Radiation effects
- Thermal stability
 - Phase changes/devitrification
 - Volatility
- Chemical compatibility with canister/filler material
- Physical properties
 - Compressive strength
 - Density
- Thermal and processing properties
 - Thermal and electrical conductivity
 - Specific heat
 - Thermal expansion
 - Viscosity
- Canister corrosion

SUMMARY OF PNL ACTIVITIES PRODUCT QUALIFICATION

- **GLASS QUALIFICATION TESTING**

- **GLASS COMPOSITIONS STATISTICALLY SELECTED, TESTED, AND ANALYZED**
- **ALL GLASSES LEACH AT RATES LESS THAN THE NNWSI PROPOSED LIMIT**
- **STATISTICAL MODEL INDICATES ALL GLASSES WITHIN PROPOSED PROCESS RANGE WILL BE ACCEPTABLE**
- **EMPHASIS IN FY 89 WILL BE ON CHARACTERIZATION OF GLASSES PRODUCED FROM WVDP ACTUAL HIGH-LEVEL WASTES**

- **IMPACT TESTING**

- **FIVE POTENTIAL CANISTER DESIGNS IMPACTED AND ANALYZED**
- **ALL MET CRITERIA FOR LEAK TIGHTNESS FOLLOWING IMPACT TESTING**

Summary

- **FULL-SCALE WVDP VITRIFICATION PROCESS IS BEING CHARACTERIZED FOR PERFORMANCE TO WAPS**
 - **PERFORMANCE BEING QUANTIFIED FOR EQUIPMENT, S.W.P. AND, AND ANALYSES**
- **ACCEPTABLE COMPOSITION RANGE BEING ESTABLISHED AND APPEARS SUFFICIENTLY BROAD FOR PRODUCT RELEASE-RATE ACCEPTANCE BASED UPON PROCESS CONTROL OF COMPOSITION**
- **PLANNING CONTINUAL ACTIVE INTERCHANGES WITH CORWA, REPOSITORY, NRC, ETC.**
 - **COMMENTS ON WVDP WCP TO SUPPORT TESTING (WLS) AND STARTUP SCHEDULES (10/92)**
 - **SAMPLES FOR LEACHING, ETC, PROVIDED**
- **MULTIPLE ORGANIZATIONS INTEGRATED INTO WVDP TEST PLAN AND RESULTING DATA BASE FOR ACCEPTANCE**


J. M. POPE


PROCESS TECHNOLOGY AND TESTING MANAGER

VITRIFICATION TEST PROGRAM

NRC PRESENTATION AGENDA

SEPTEMBER 7, 1988





**GENERAL
TEST
PLANNING**

**DETAILED
TEST
PLANNING**

**CONDUCT TESTS,
ANALYZE
AND
REPORT
RESULTS**

TOTAL TESTING PROGRAM

VITRIFICATION TEST GROUP

TESTING METHODOLOGY

CHARTER: SUPPORT PROCESS QUALIFICATION AND EQUIPMENT CHECKOUT

- **I. UTILIZATION OF APPROVED PROCEDURES**
- **II. DETAILED WORK PLANNING AND SCHEDULING**
- **III. TEST PERFORMANCE AND TRACKING**

VITRIFICATION TEST GROUP TESTING METHODOLOGY

I. UTILIZATION OF APPROVED PROCEDURES

- **PROCEDURE FOR CONDUCTING FACTS TESTS**
- **TEST REQUESTS AND TEST PROCEDURES**
- **ACCEPTANCE CRITERIA SPECIFIED**
- **CONTROLLED DISTRIBUTION AND PEER REVIEW**
- **MANAGEMENT APPROVAL**
- **DETAILED TEST OBJECTIVES AND OPERATING INSTRUCTIONS**
- **CONTROL OF DATA AND RECORDS MANAGEMENT**
- **QA SURVEILLANCE AND REQUIRED HOLD POINTS**
- **FOLLOW-UP OF OPEN ACTION ITEMS**

VITRIFICATION TEST GROUP

TESTING METHODOLOGY

II. DETAILED WORK PLANNING AND SCHEDULING

- **DEDICATED PLANNING STAFF ON-BOARD**
- **COMPUTERIZED SCHEDULING PROGRAM UTILIZED**
- **INTEGRATED ACTION ITEMS FOR EACH FACTS EVOLUTION**
- **RESOURCE LOADED**
- **PROVIDES FIRST-LEVEL MANAGEMENT WORKING TOOL**

VITRIFICATION TEST GROUP TESTING METHCDOLOGY

III. TEST PERFORMANCE AND TRACKING

- **POST-RUN REPORTS REFLECT TEST RESULTS**
- **POST-RUN BRIEFING HELD AT ALL LEVELS**
- **OPEN ITEMS TRACKED**
- **FEEDBACK TO DESIGN GROUP**


VITRIFICATION PROCESS SCHEDULE

HOT START OCTOBER 1992

- **LEVEL I: CMS**
- **LEVEL II: VITRIFICATION PROCESS AND FACILITY**
- **LEVEL III: PROCESS TESTING (KLANIAN)**
- **LEVEL IV: EACH MELTER RUN: 10, 10A..., 12, ETC.**
- **LEVEL III: PROCESS DEVELOPMENT (BARNES)**
- **LEVEL IV:**
 - **MINI-MELTER AND GLASS LAB**
 - **WASTE QUALIFICATION EFFORT (WCP, WQR)**
 - **PROCESS CONTROL SYSTEM/MODELS**

ALL ABOVE ARTEMIS GENERATED AND RESOURCE LOADED

FRAMEWORK FOR WEST VALLEY TESTING



STRATEGIES FOR MINIMIZING REQUIRED TESTING

- **USE PAST TESTING DATA AND EXPERIENCE**
- **APPLY STATISTICAL METHODS FOR MINIMIZING THE NUMBER OF TESTS**
- **USE COMPUTER SIMULATION AND PHYSICAL MODELING AND OTHER SCALED DOWN APPROACHES**

```
Report:      NOFLOAT
Project:     FTLEV2
Time Now:    29AUG88
Date:        08SEP88
Time:        14:37:38
Page:        1
```

WEST VALLEY
NUCLEAR
SERVICES

[illegible]

Tipenox

PERC. ACIS 14-5-0 100-1-1

FORM 9-65 SYSTEM

PERFORMER'S NO. 5-10-

TEST COPY

PERFORMANCES: 5 : CJ

PER QTY: 1000S - 1000 3.00

RECEIVED JUL 1965

VF CONSTRUCTION

REF ID: A66588

PERFORM: 5:05 PM: SF-11

PERFORM: FACTS FILE 9-12

KLZB JUDGE

EQUIPMENT 1993

KEITH DESIG. & PUBLICATION

PRASED - GURPRET - 1940-41

CO:3 EST:5

YIL 1976 GAZETES

Legend

Mail-In progress

Pre-Planned

Anti-Critical


Bar Chart Key:

All characters represent 18 time unit(s)

Signatures

• Prep: _____

1 Appv: _____



GLASS-FORMING SYSTEM

MUST TOLERATE VARIATIONS

PROCESS/PRODUCT QUALIFICATION

- **VITRIFICATION PROCESS FLEXIBILITY**
- **CONSIDERABLE REGION OF ACCEPTABLE GLASS COMPOSITIONS**
- **MELTER TEMPERATURE, OPERATION, AND DESIGN**
- **COLD CHEMICAL SYSTEM**
- **GLASS FORMERS**
- **GRINDER FOR WASTE STREAM**
- **MULTIPLE RECYCLE STREAMS**
- **SYSTEM IS PRESENTLY OPERATING**

INTEGRATED FACTS RUNS ACCEPTANCE ACTIVITIES

- **DEMONSTRATE ABILITY TO SAMPLE AND ANALYZE MELTER FEED**
- **DEMONSTRATE GLASS SAMPLING TECHNIQUE**
- **VERIFY STRATEGY FOR DETERMINING GLASS COMPOSITION**
- **DEMONSTRATE ABILITY TO VERIFY CONTROL OF PRODUCT QUALITY**
- **VALIDATE PROCESS MODEL**
- **DETERMINE RELATIONSHIP BETWEEN GLASS SAMPLE AND CANISTER CONTENTS**
- **DEMONSTRATE ABILITY TO DETERMINE GLASS LEVEL**
- **DETERMINE GLASS TEMPERATURES DURING FILLING AND COOLDOWN**

WASTE FEED SAMPLING SCENARIO

- **TANK FARM BLENDING INCLUDING GRINDING**
- **TRANSFER WASTE TO CFMUT**
- **REMOVE SAMPLES AND ANALYZE**
- **CONCENTRATE SLURRY**
- **ADD GLASS FORMERS**
- **REMOVE ADDITIONAL SAMPLES AND ANALYZE**
- **ADJUST AS NECESSARY/SAMPLE**
- **TRANSFER TO MELTER FEED HOLD TANK/SAMPLE**

NOTE: CAN RETURN TO TANK FARM OF UNACCEPTABLE

MELTER FEED MAKE UP TIME CYCLE


(8D-2 SLUDGE WASHED, COMBINED WITH ZEOLITE FROM 8D-1 AND THOREX FROM 8D-4)

<u>PROCESS STEPS</u>	<u>TIME (MINUTES)</u>
● PUMP 3675 GALLONS AT 60 GPM TO CFMUT	62
● JET ~840 GALLONS FROM SBS AT 50 GPM TO CFMUT	17
● SAMPLE/ANALYZE	1440
● HEAT CONTENTS PLUS 980 GALLON HEEL TO BOILING	86
● EVAPORATE 2957 GALLONS	706
● COOL CONTENTS TO 104°F	370
● COLD CHEMICAL FEED MAKEUP; SAMPLE/ANALYZE (4 HOURS); 10 HOURS ALLOWED FOR MISCELLANEOUS, E.G., RESAMPLING	1132
● TRANSFER TO CFMUT AT 100 GPM	13
● FINAL CHEMICAL ADJUSTMENTS; RESAMPLE/ANALYZE	120
● JET TO MFHT AT 60 GPM	<u>54</u>
	4720 MINUTES
	~79 HOURS
● LAG TIME	≈ 21 HOURS

WVNS PROCESS CHARACTERIZATION AND VALIDATION

- **SLURRY FEED SYSTEM CHARACTERIZATION**
- **CFMUT AND MFHT HOMOGENEITY ASSESSMENT**
- **R, THETA, AND Z**
- **REFERENCE SAMPLER SYSTEM**
- **CHEMICAL TRACER VERIFICATION**

TANK HOMOGENEITY STUDY




Test Complete
Data Being
Analyzed

Vertical Homogeneity

Move ADS Pump Vertically
Take 21 Samples Every 6" (Randomized)

for V = 1000 Gal —	84 Samples
V = 2000 Gal —	147 Samples
V = 3000 Gal —	231 Samples
V = 4000 Gal —	294 Samples
V = 5000 Gal —	378 Samples
	<u>1134 Samples</u>

SOLIDS IN 5000 GALLON VOLUME MFHT



MFHT HOMOGENEITY TEST 1 RESULTS



<u>Component</u>	<u>Maximum Standard Deviation</u>
Al_2O_3	0.7%
B_2O_3	0.6%
Fe_2O_3	0.7%
Li_2O_3	0.5%
Suspended Solids	0.5%

PNL FINDINGS OF RECENT MFHT MIXING STUDY

- **TANK IS HOMOGENEOUS FOR THE SLURRIES TESTED**
- **15 HP AGITATION (155 rpm) IS ADEQUATE**
- **AFTER 4 DAYS OF SETTLING; LESS THAN 2 HOURS REQUIRED TO RESUSPEND AND UNIFORMLY MIX**
- **Re # WERE 10 - 100 TIMES GREATER THAN DEFINED VALUE FOR TURBULENT MIXING; THEREFORE, REDUCE AGITATOR SPEED**
- **MAJOR SOURCE AFFECTING ACCURACY OF RESULTS IN THE VARIABILITY (1.4 - 7.8%) IN REPLICATE ANALYTICAL MEASUREMENTS; DUE TO LONG-TERM EFFECTS OF CALIBRATION PROCEDURE, ETC.**




FIGURE 6.2-BaO TRACER IN THE MELTER INPUT STREAM





FIGURE 8.1-SrO TRACER IN THE MELTER INPUT STREAM

VITRIFICATION SYSTEM PERFORMANCE


- **MELTER AT TEMPERATURE CONTINUOUSLY (1150°C) SINCE DECEMBER 1984**
- **ABOUT 150 DAYS OF FEEDING WHICH HAS YIELDED NEARLY 90,000 kg GLASS**


FULL-SCALE MELTER AND PROCESS

- **GIVES PRODUCT QUALITY QUALIFICATION CONFIDENCE**
 - **HOMOGENEITY**
 - **COMPOSITION**
 - **CRYSTALLIZATION**
- **RESOLVES SCALE-UP ISSUES**
- **PROVIDES REAL-TIME PROCESS CHEMISTRY TO REDUCE FLOWSHEET RISK**
 - **AVOIDS MORE COSTLY SCHEDULE IMPACT LATER**
- **YIELDS REPRESENTATIVE OFF-GAS INFORMATION (E.G., DF) WITH REAL PLENUM FILM COOLER, ETC.**
- **VERIFIES DESIGN BASIS THROUGHPUT (SCHEDULE ATTAINMENT)**
- **ALLOW PRACTICAL TRAINING AND EARLY EQUIPMENT DEBUGGING**




SFCM SCHEMATIC






BAO TRACER IN THE MELTER OUTPUT STREAM COMPARED TO A SINGLE, WELL-MIXED TANK MODEL



BaO TRACER IN THE MELTER OUTPUT STREAM COMPARED
TO A MODEL OF TWO WELL-MIXED TANKS IN SERIES




SFO TRACER IN THE MELTER OUTPUT STREAM COMPARED
TO A MODEL OF TWO, WELL-MIXED TANKS IN SERIES

CONCLUSIONS

- **SFCM CAN BE CLOSELY MODELED AS TWO, WELL-MIXED TANKS IN SERIES FOR THESE OPERATING CONDITIONS**
- **GLASS POOL IS A WELL-MIXED REGION WITH MASS OF 1788 KG**
- **CRUST LAYER OF THE FEEDPILE IS ROUGHLY WELL-MIXED WITH A MASS OF 354.1 KG**
- **GROWTH OF FEEDPILE FROM IDLING TO STEADY-STATE CANNOT BE DETECTED FROM THIS RUN**
- **TOTAL MEAN RESIDENCE TIME IN ALL MELTER REGIONS IS 74 HOURS**
- **MEAN RESIDENCE TIME IN CRUST LAYER OF FEEDPILE IS 12.1 HOURS**
- **MEAN RESIDENCE TIME IN THE GLASS POOL IS 61.5 HOURS**


SHARD VS. BULK GLASS STUDY



\bar{X} 16 Bulk


= \bar{X} 16 Shard

COMPOSITIONAL COMPARISON BETWEEN THE AVERAGE OXIDE % OF THE CANISTERIZED GLASS TO A TOP GRAB SAMPLE FOR TEST CANISTER 27. RUN SF-9




C341BWW019

TTT DIAGRAM FOR WVCUO GLASS



WEST VALLEY PROCESS CONTROL SYSTEM



C4503WV000

VITRIFICATION RUN SF-10 SUMMARY

- ACHIEVED STEADY-STATE OPERATION TO ESTABLISH:
 - MELTING RATE WITH FEED COMPOSITION MEETING WASTE ACCEPTANCE SPECIFICATIONS
 - PLENUM TEMPERATURE
- ADDED TRACERS (Ba, Sr) TO BEGIN VERIFICATION OF THE PROCESS MODELS IN TERMS OF:
 - MIXING BEHAVIOR OF THE MELTER
 - MEAN RESIDENCE TIME OF THE WASTE-GLASS CONSTITUENTS
 - MIXING BEHAVIOR OF THE MFHT WITH A FALLING LIQUID LEVEL WHEN COUPLED TO THE ADS PUMP AND HYDRAGARD SAMPLER


CONTINUED

- **COMPREHENSIVE MATERIAL BALANCE MEASUREMENTS INCLUDING FEED, MELTER, AND CANISTER LEVELS WERE OBTAINED CONTINUOUSLY TO FURTHER VALIDATE PROCESS MODELS**
- **CRYSTALLINITY DATA WAS FURTHER DETAILED TO SUPPORT WASTE ACCEPTANCE**

OFF-GAS SYSTEM EXPERIENCE

- Off-Gas System D.F. Performance, from a Mass Balance Standpoint, is Conservatively Exceeding the Site Requirements by an Order of Magnitude. Further, Element Specific, Testing is Continuing.
- NO_x Destruction by Reaction with Ammonia in a Catalyst Bed has Demonstrated Greater than 90% NO_x Removal from the Melter Off-Gas.

MELTER OFF-GAS SYSTEM



SF-10 Decontamination Factors (Total Mass Basis)

500 | 1000 | 1000 * 100 * ---> 5×10^{10}


* Assumed Conservative HEPA Filter DF Performance Data

WVDP SITE OFF-GAS DECONTAMINATION FACTOR REQUIREMENTS

<u>Element</u>	<u>DF</u>
H	< 1
C	< 1
Fe	9
Ni	3 x 10 ³
Co	2 x 10 ³
Se	4
Sr	2 x 10 ⁸
Y	2 x 10 ⁶
Zr	60
Nb	60
Tc	8
Ru	20
Rh	< 1
Pd	10
Sb	1 x 10 ³
Te	70



<u>Element</u>	<u>DF</u>
Sn	400
I	10
Cs	2 x 10 ⁷
Ba	2 x 10 ⁵
Ce	1
Pr	< 1
Pm	4 x 10 ⁴
Sm	1 x 10 ⁵
Eu	9 x 10 ⁵
Th	2 x 10 ³
U	3 x 10 ³
Np	1 x 10 ⁵
Pu	4 x 10 ⁸
Am	4 x 10 ⁸
Cm	7 x 10 ⁷

(10/92 BASIS; 50,000 SCFM; 10,898 HR CAMPAIGN)





VITRIFICATION PROCESS OFF-GAS FLOWSHEET



CATALYTIC NO_x DESTRUCTION SYSTEM SCHEMATIC



CATALYTIC NO_x DESTRUCTION SYSTEM SCHEMATIC



CATALYTIC NO_x DESTRUCTION SYSTEM SCHEMATIC



NOx SCRUBBING SYSTEMS EFFICIENCY COMPARISON

<u>Component</u>	<u>Existing System NOx Removal, %</u>	<u>Catalytic System NOx Removal, %</u>
SBS	40	40
Aqueous Scrubbers		
Primary	60	--
Secondary	10	--
Catalytic Destructor	--	> 90
<hr/>		
TOTAL SYSTEM NOx REMOVAL EFFICIENCY	78	> 94

.. (> 91% REQUIRED BY NYSDEC)

CONCLUSIONS

- **FULL-SCALE INTEGRATED WVDP VITRIFICATION EQUIPMENT IS BEING CHARACTERIZED AND USED FOR QUALIFICATION TESTING**
- **HOMOGENEITY ASSESSMENT OF THE MFHT INDICATES SMALL STANDARD DEVIATIONS OF KEY FEED COMPONENTS**
- **THE PREPONDERANCE OF DATA INDICATES THE PRODUCT WILL MEET THE ACCEPTANCE REQUIREMENTS; HOWEVER, QUANTIFICATION OF PROCESS "ERROR BARS" REMAINS THE CONTINUED EMPHASIS IN OUR TEST PROGRAM**
- **THE REPRESENTATION OF THE PROCESS WITH OUR MODEL IS EXCELLENT; VALIDATION IS CONTINUING**
- **TESTING IS DEFINING AN OPERATING COMPOSITION RANGE FOR VITRIFICATION PROCESS**

CONCLUSIONS

- **PERFORMANCE OF VITRIFICATION FACILITY AND LABORATORY GLASSES OF THE SAME COMPOSITION ARE INDISTINGUISHABLE**
- **NO SIGNIFICANT MELTER DESIGN MODIFICATIONS ARE PLANNED FOR THE SECOND GENERATION MELTER**
- **COMPOSITION WILL BE CONFIRMED DURING HOT OPERATIONS BY FEED AND SHARD SAMPLING**
- **CANISTER COOLING TYPICALLY YIELDS 3 PERCENT CRYSTALS WHICH HAVE NOT AFFECTED THE PRODUCT QUALITY**
- **PRELIMINARY OFF-GAS PERFORMANCE DATA INDICATE THAT THE REGULATORY REQUIREMENTS WILL BE ACHIEVED**
- **GLASS SHARDS REPRESENT THE BULK CANISTER GLASS**
- **OBTAINED PERFORMANCE DATA ON CATALYTIC NO_x REMOVAL SYSTEM; GREATER THAN 90-PERCENT EFFICIENCY REALIZED**

Quality Assurance

D. L. Shugars
Manager
Quality Assurance

Quality Assurance Requirements
For
High-level Waste Form Production

Quality Assurance Program

- DOE Order 5700.6B
- NQA-1
- 18 Point Program
- Selective Application

Basic Requirements

OGR B-14, "Quality Assurance Requirements
For High-Level Waste Form Production"


Includes

- NQA-1 Quality Assurance Program Requirements
For Nuclear Facilities, Including Supplements
- DOE 5000.3, "Unusual Occurrence Reporting System"
- DOE 5700.6, "Quality Assurance"
- Guidelines For Application Of Readiness Reviews
To Department Of Energy Activities

Applicability

- R&D For Waste Form Qualification
- Control of Materials, Equipment, and Facilities
Essential For Certification of Canistered
Waste Form
- Control of Processing Operations That Are
Essential To The Certification of the
Canistered Waste Form

WVNS QUALITY ASSURANCE FOR HLW



C3201WV006

Supplemental Requirements

- Control of Software
- Peer Review
- Control of Development Activities
- Qualification of Data
- Archival Samples
- Process Control
- Product Certification
- Readiness Reviews
- Quality Levels
- Training and Indoctrination
- Overview of Quality Assurance
- Quality Records
- Modification Control (Change Control)
- Effectiveness Evaluation

Quality Assurance Program Description

- To Cover Basic and Supplementary Requirements
- Composite of All Major Participants in Waste Production
- Prepared Per NRC Type Instructions
- Made a Part of Waste Compliance Plan (WCP)
- Approved and Maintained Per DOE Requirements

Logic of Quality Assurance Program For Waste Acceptance Activities

- Purpose of Quality Assurance Program: To Provide Means To Insure That Quality of the Considered Waste Form Delivered To the Repository is Controlled
- Scope:
 - All Waste Acceptance Task Laid Out In WCP or Its Revisions
 - All Other Activities Which Directly Support Those TasksExamples Are Purchasing, Standards Labs
Intend to Merely Reference Existing Quality Assurance Procedures For These Activities, As Appropriate
- Quality Assurance Program Describes Methods and Responsibilities For:
 - Defining Requirements For Tasks
 - Defining Programs To Meet Requirements
 - Assuring That Programs Can Meet Requirements
 - Assuring That Programs Have Been Carried Out Properly
 - Assuring That Results Meet Requirements
 - Changes

Current Status of High Level Waste Quality Assurance Program

- Now Have Quality Assurance Program For High Level Waste For NQA-1 Basic and Supplementary.
- Quality Assurance Program Description To Meet the Additional Requirements of Enhanced Quality Assurance is Complete
- The Quality Assurance Program and Procedures For Implementation for the WPO is in the Review Cycle
- Current Work in the Areas of Testing and Development Are Controlled to High Level Waste Quality Assurance Program Requirements, Where Appropriate
 - Test Control
 - Laboratory Control

Test Control

- Testing Is Controlled By Engineering Procedure — EP-11-003
- Requires Test Plans
- Requires Test Procedures
- Requires Test Reports
- Requires Quality Involvement, As Appropriate

TEST PERFORMANCE



- Qualified Test Performers
- Qualified Operators
- Qualified and Independent Inspectors
- Documented Operating Procedures

TEST REVIEW



- Peer/Team

- Checklist

- Final Acceptance

- Record of Closeout

TEST REPORT



- Summary
- Data Results
- Evaluations
- Open Items

Quality Assurance Involvement in Facts Testing

- Quality Engineering Reviews/Approves Test Procedures/Plans
- Inspection Services Performs Surveillance of Ongoing Test Activities
- Quality Engineering Reviews and Approves Test Reports

Major Development Work

- At Alfred and Catholic Universities, PNL, MCC
- All Are Required to Have, and Work To, An Established Quality Assurance Program
- All Are Monitored By WNS Quality Assurance
- All Are Audited By WNS Quality Assurance
 - Qualification of Personnel
 - Documentation of Work
 - Results Reporting and Documentation
 - Log Books are Complete
 - Collection and Maintenance of Records
 - Procedure Performance

Quality Assurance At Catholic University

- Quality Assurance Plan Approved
- Implementing Quality Assurance Procedures in Place
- Quality Assurance Training on Procedure Implementation in Place
- Analytical Work Done To Approved Procedures
- Hot (Radioactive) Melter Runs Done To Approved Procedures
- Quality Assurance Surveillances Are Being Performed By an Independent Catholic University Quality Assurance Representative
- WVNS Performing Periodic Surveillances of All Work
- WVNS Audits Annually

Vitrification System Design and Supporting Safety Analysis

- Proposed Time Tables

- NRC to provide comments on VF PSAR (Issued 1/87) by **Nov/1988**
- Detailed working meeting on Facility Criteria and Barrier Identification including Design features, Safety features and Secondary Barrier, **JAN '89**
- Working meeting on Confinement Barriers Analysis e.g., Failure Modes, Scenarios, safety factors and consequence of failure, **MAY '89**
- Construction Review and Final Presentation on Seismic Civil/Structural, Construction Tour, **NOV '89**

Areas of Needed Interaction (Cont'd)

Review and Acceptance of Canistered HLW Glass Qualification

- Proposed timing to support both DOE-RW and NRC involvement prior to two final full scale qualification runs (July 1988)
69
- WCP reissued by WVDP to DOE-RW for Review comment and resolution of comments and issuance to NRC Feb/1989
- WVDP/DOE-RW/NRC HLW Glass Technical Exchange Feb /1989
- Comment and Discussion of NRC comments May 1989