

AUG 11 2005

LR-N05-0380



United States Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-001

**INSERVICE INSPECTION ACTIVITIES – 90 DAY REPORT
FOURTEENTH REFUELING OUTAGE
SALEM GENERATING STATION UNIT 2
DOCKET NO. 50-311
FACILITY OPERATING LICENSE NO. DPR-75**

This letter submits the ninety (90) day report for Inservice Inspection (ISI) activities conducted at the Salem Generating Station Unit 2 during the fourteenth refueling outage. This report is submitted in accordance Article IWA-6000 of Section XI of the ASME Boiler and Pressure Vessel Code, 1998 Edition, 2000 Addenda.

The enclosures to this letter are as follows:

Enclosure 1	Salem Unit 2 (RFO#14) ISI Summary
Enclosure 2	S2 RFO#14, Form OAR-1 Owners Activity Report
Enclosure 3	Form OAR-1, Table 1 Salem Nuclear Generating Station Unit 2 ISI Program Long Term Plan RFO #14 ISI Examination Results
Enclosure 4	Form OAR-1, Table 1 Salem Nuclear Generating Station, Unit 2 ISI Program Long Term Plan RFO #14 IWE Examination Results
Enclosure 5	Form OAR-1, Table 1 Salem Nuclear Generating Station Unit 2 ISI Long Term Plan RFO #14 Flywheel Examination Results
Enclosure 6	Form OAR-1, Table 1 Salem Nuclear Generating Station Unit 2 ISI Long Term Plan Inservice Inspection Summary for the Third Interval
Enclosure 7	Form OAR-1, Table 1 Salem Nuclear Generating Station Unit 2 ISI Long Term Plan IWE/IWL Examination Summary for the First Interval
Enclosure 8	Form OAR-1, Table 2 – Items with Flaws or Relevant Conditions that Required Evaluation for Continued Service.
Enclosure 9	Form OAR-1, Table 3 – Abstract of Repairs, Replacements or Corrective Measures Required for Continued Service.

A047

AUG 11 2005

Should you have any questions regarding this request, please contact E. H. Villar at 856-339-5456.

Sincerely,

A handwritten signature in black ink, reading "Darin M Benyak". The signature is fluid and cursive, with a long horizontal stroke at the end.

Darin M. Benyak
Director – Regulatory Assurance

Enclosures (9)

Document Control Desk

C Mr. S. Collins, Administrator - Region I
U. S. Nuclear Regulatory Commission
475 Allendale Road
King of Prussia, PA 19406

Mr. S. Bailey, Project Manager –Salem & Hope Creek
U.S. Nuclear Regulatory Commission
Mail Stop 08B1
Washington, DC 20555-0001

USNRC Senior Resident Inspector – Salem (X24)

Mr. K. Tosch
Manager IV
Bureau of Nuclear Engineering
P. O. Box 415
Trenton, NJ 08625

Mr. Milton Washington
Chief Inspector
NJ Department of Labor
Division of Public Safety, Occupational Safety and Health
Bureau of Boiler and Pressure Vessel Compliance
P. O. Box 396
101 South Broad Street
Trenton, NJ 08625-0392

ENCLOSURE 1

SALEM UNIT 2 (RFO#14) ISI SUMMARY

SALEM, UNIT 2
INSERVICE INSPECTION FINAL SUMMARY REPORT
3rd INTERVAL / 1st PERIOD / 1st OUTAGE

REFUELING OUTAGE 14
04/05/2005 THROUGH 05/11/2005

VOLUME 1 OF 8
FINAL REPORT
WITH APPENDICES

April 2005


Prepared by:


Peter D. Durant
Engineering Programs
ISI Department


Reviewed by:


John R. O'Neil
ISI Program Administrator

Reviewed by:


Wayne Denlinger
ISI NDE Specialist

Reviewed by:


David Luetzger (ANII)
HSB-CT

Approved by:


William P. Treston
ISI/IST Supervisor

Copies to: RMG (1 COPY, transmitted under W.O.# 50071724)
ISI (1 COPY, Original)

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

ABSTRACT

This report represents an accumulation of information pertaining to the ISI activities conducted during Salem Unit 2 Refueling Outage 14 (RFO-14). ISI/NDE exams were conducted in accordance with the Salem Unit 2 Inservice Inspection Program Long Term Plan.

Inservice Inspection (ISI) nondestructive examinations were completed of selected Salem Generating Station, Unit 2 (Salem 2) Class 1, Class 2, Class 3, and Class MC, and Class CC components. These examinations were performed by PSEG, Framatome-ANP, Magnaflux Quality Services (MQS) and Wesdyne personal during April, 5 2005 thru May, 11 2005 (35 days).

These examinations constituted the fourteenth (14th) outage overall and the first outage of the first period of the third interval (3rd Interval 1st Period, 1st Outage 3-1-1) at Salem Unit 2 marking the start of the Third 10- year Inspection Interval of operation. This Final Report covers the time period (approximately 18 months) between breaker closure after RFO#13 (11/27/2003 until breaker closure after RFO#14 (05/11/2005).

ISI/NDE exams were completed in accordance with ASME Section XI 1998 up through and including Edition 2000 Addenda. Ultrasonic testing requirements were completed in accordance with ASME XI Appendix VIII as amended by 10CFR50.55a Final Rulemaking. Other ISI/NDE examinations were also conducted using Visual (VT), Magnetic Particle (MT), Liquid Penetrant (PT), Manual Ultrasonic (UT), and Radiography (RT) nondestructive examination techniques.

Containment Inservice Inspection examinations were conducted in accordance with ASME Section XI IWE/IWL 1998 Edition up through and including 1998 Addenda as amended by the NRC's Safety Evaluation Report (SER). These examinations constituted the second (2nd) outage of the first interval (1st Interval 2nd Period, 2nd Outage 1-2-2) at Salem Unit 2 marking the end of the second period of scheduled exams of the First 10- year Inspection Interval. This Final Report covers the time period (approximately 18 months) between breaker closure after RFO#13 (11/27/2003 until breaker closure after RFO#14 (05/11/2005).

This report also contains augmented examinations required by Salem Unit 2 Technical Specifications and commitments made in response to United States Nuclear Regulatory Commission Regulatory Guides, Circulars and Bulletins and selective preventive maintenance examinations.

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

TABLE OF CONTENTS

	<u>PAGE</u>
FINAL SUMMARY REPORT WITH APPENDICES	
ABSTRACT.....	ii
TABLE OF CONTENTS.....	iii
APPENDICES.....	iv, v, vi
I. SUMMARY REPORT	
A. Applicable documents	2
B. ISI Section XI (Vol. & Surface.) Examinations Performed ...	2
C. ISI Section XI RPV IVVI Visual Exams.....	3
D. ISI Section XI Visual Examinations on Valves and Bolting	4
E. ISI Section XI Visual Examination of Component Supports.....	5
F. ISI Section XI Visual Examination of Containment Integrity.....	5
G. ISI Section XI System Leakage Examinations	5
H. RCP Flywheel Examination per USNRC Regulatory 1.14.....	6
I. Risk Informed Break Exclusion Region RI-BER	6
J. Augmented Bolted Connection exams per ISI Code Case N533-1.....	6
K. Augmented System Leakage Test per NUREG - 0578.....	7
L. Additional Augmented Examinations Performed.....	7
M. Preservice Examinations on Various Bolting Materials	8
N. Preservice Examinations on Various Piping Welds	8
O. Preservice Examinations on Various Component Supports.....	9
P. Erosion / Corrosion UT Thickness Program.....	10, 11
Q. Reactor Pressure Vessel Head Replacement.....	12
R. Functional Testing of Snubbers per T.S. 4.7.9(C).....	12
S. Explanation of the Outage ISI Examination Plan Format.....	13, 14
T. List of Acronym's.....	15 - 18

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

II. APPENDICES

VOLUME 1

- A ISI Exam Plan (S2RFO#14, Rev. 1, 06/15/2005) Pages 1 Thru 113
- B ISI Exam Results (S2RFO#14, Rev. 1, 06/15/2005) Pages 1 Thru 33
- C ISI Flywheel Exam Plan (S2RFO#14, Rev. 0, 06/15/2005) Page 1
- D ISI Flywheel Exam Results (S2RFO#14, Rev. 0, 06/15/2005) Page 1
- E ISI IWE/IWL Exam Plan (S2RFO# 14, REV. 1 06/15/2005) Pages 1 Thru 64
- F ISI IWE/IWL Exam Results (S2RFO# 14, REV. 1 06/15/2005) Pages 1 Thru 15
- G Examination Allocation Percentage Review (01/07/2004)
- H Class 1, 2 & 3 Exam Limitations Greater Than 10% for the 3rd Interval, 1st Period, 1st Outage (S2RFO#14),
- I Revision Data Report for the Second Ten Year Inspection Interval (S2RFO#14,)
- J PSEG Notifications, Listed by Summary Number (S2RFO#14)
- K S2RFO#14 OAR Report (Code Case N-532)
- L PSEG / Vendor Correspondence (S2RF0#14)
- M PSEG / VENDOR NDE Procedure Listing
- N Certificates of Vendor Personnel Qualifications
- O Consumables Material Certifications
- P Equipment Certifications

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

II. APPENDICES (CONT'D)

VOLUME 2

Q	PSEG	Visual Examination Field Data Records Visual Data Records Numerically Assembled By Summary Number.
R	PSEG	Visual IWE Examination Field Data Records VT-G Visual Data Records Numerically Assembled By Summary Number.
S	PSEG	System Pressure Test Field Data Records System Pressure test Data records Numerically Assembled By Summary Number
T	PSEG	#22 Cross Leg White Residue Augmented Exams Surface and Visual Data records Numerically Assembled By Summary Number.
U	MQS	Field NDE Examinations Field Data Records performed by MQS Numerically Assembled By Summary Number
V	WESDYNE	#24 RCP Shaft Ultrasonic Examination Final Report for #24 RCP Shaft Examination performed by Wesdyne

VOLUME 3

PSEG	Reactor Pressure Vessel Lower Head Exams 2005 Reactor Pressure Vessel Lower Head Visual Examinations PSE&G Salem Unit 2 Nuclear Generating Station, RFO# 14
-------------	---

VOLUME 4

-	Manual Examinations 2005 Section XI Inservice Inspection Final Report Revision 00. For PSE&G Salem Unit 2 Nuclear Generating Station, RFO# 14 (Framatome)
----------	---

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

II. APPENDICES (CONT'D)

VOLUME 5

Flywheel Examinations

Section XI Inservice Inspection Ten Year
Examination Performed By Framatome.

VOLUME 6 & 7

Reactor Pressure Vessel Head Replacement

Reactor Vessel Head Penetration Baseline NDE
Inspection Final Report 51-5061492-00
Performed By Framatome.

VOLUME 8

Boric Acid Corrosion

2005 Boric Acid Corrosion Inspection Final Report
Revision 0. For PSE&G Salem Unit 2 Nuclear Generating
Station, RFO# 14

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

I. SUMMARY REPORT

During the refueling outage (RFO14), PSEG, MQS, FRA-ANP, and Wesdyne personnel performed inservice inspection nondestructive examinations (NDE) of selected Salem Generating Station, Unit 2 Class 1, Class 2, Class 3, Class MC, and Class CC components. These examinations constituted the fourteenth (14th) outage overall and the first outage of the first period of the third interval (3rd Interval 1st Period, 1st Outage 3-1-1) at Salem Unit 2 marking the start of the Third 10- year Inspection Interval of operation. This Final Report covers the time period (approximately 18 months) between breaker closure after RFO#13 (11/27/2003 until breaker closure after RFO#14 (05/11/2005)).

Containment Inservice Inspection examinations were conducted in accordance with ASME Section XI IWE/IWL 1998 Edition up through and including 1998 Addenda as amended by the NRC's Safety Evaluation Report (SER). These examinations constituted the second (2nd) outage overall of the first interval (1st Interval 2nd Period, 2nd Outage 1-2-2) at Salem Unit 2 marking the end of the second period of scheduled exams of the First 10- year Inspection Interval. This Final Report covers the time period (approximately 18 months) between breaker closure after RFO#13 (11/27/2003 until breaker closure after RFO#14 (05/11/2005)).

This report also contains augmented examinations required by Salem Unit 2 Technical Specifications and commitments made in response to United States Nuclear Regulatory Commission Regulatory Guides, Circulars and Bulletins and selective preventive maintenance examinations.

Allocation tables are contained in Appendix "G" of this report.

This report is presented in 8 volumes as follows:

- Volume 1 - ISI Salem 2 RFO# 14 Summary Report with Appendices A through P
- Volume 2 - ISI Salem 2 RFO# 14 Appendixes Q thru V Field Data Reports
- Volume 3 - ISI Salem 2 RFO# 14 RPV Lower Head Examinations.
- Volume 4 - ISI Salem 2 RFO# 14 Manual ISI Exams Final Report (Framatome).
- Volume 5 - ISI Salem 2 RFO# 14 RCP Flywheel Ten Year Exam Report (Framatome).
- Volume 6 & 7 - ISI Salem 2 RFO# 14 RPV Replacement Head Final Report (Framatome).
- Volume 8 - ISI Salem 2 RFO# 14 Boric Acid Corrosion Final Report

These Volumes are available at the ISI's office for review.

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

A. Applicable Documents

ISI/NDE exams were conducted in accordance with the following documents:

- * Section XI of the American Society of Mechanical Engineers (ASME) Boiler and Pressure Vessel (B&PV) Code, "Rules for Inservice Inspection of Nuclear Power Plant Components", 1998 Edition 2000 Addenda.
- * Ultrasonic testing requirements were completed in accordance with ASME XI 1998 Edition 2000 Addenda Appendix VIII as amended by the 10CFR50.55a Final Rulemaking.
- * Containment Inservice Inspection examinations were conducted in accordance with ASME Section XI IWE/IWL 1998 Edition up through and including 1998 Addenda as amended by the NRC's Safety Evaluation Report (SER).
- * Salem Generating Station Unit 2 Inservice Inspection Program Long Term Plan, Third Interval, Revision 0.
- * PSEG's Salem Nuclear Generating Station Unit 2, ISI RFO EXAM PLAN (S2RFO#14, REV. 1), Third Interval, First Period, First Outage.

B. ISI Section XI Volumetric & Surface Examinations Performed.

Framatome-ANP, Cooperheat / MQS and Wesdyne under the direction of the PSEG ISI Group, conducted Twenty-Six (26) manual ultrasonic (UT), eleven (11) liquid penetrant (PT), Four (4) Magnetic Particle (MT) Examinations, five (5) Radiography (RT) examination and one (1) RCP Shaft ultrasonic exam.

PSEG Nuclear applies Risk Informed Inservice Inspection (RI-ISI) of Nuclear Class 1 and 2 Piping Welds, formerly known as ASME Section XI Exam Category B-F, B-J, C-F-1 and C-F-2. The bases of the Salem Unit 2 RI-ISI Program are documented in the Salem Nuclear Generating Station – Final Report – Risk Informed Inservice Inspection Application (VTD-326046).

During 2R14 ISI NDE examinations were conducted of the following Class 1 and 2 systems and components:

Examination Results Were Satisfactory.

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

B. ISI Section XI Volumetric & Surface Examinations Performed. (cont.)

Class 1

Vessels

- Rx Vessel Upper and Lower Head Penetrations
- Pressurizer
- Steam Generators

Piping

- Reactor Coolant
- Safety Injection
- Residual Heat Removal
- Chemical and Volume Control

Class 2

Vessels

- Steam Generator
- Residual Heat Removal Heat Exchanger
- Boron Injection Tank
- CVC Tank (VCT)

Piping

- Feed Water
- Main Steam
- Residual Heat Removal
- Chemical and Volume Control
- Safety Injection
- Containment Spray

C. ISI Section XI Reactor Vessel Visual (IVVI) Examinations Performed.

There were no IVVI Examinations performed this outage.

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

D. ISI Section XI Visual Examinations of Valves and Bolting

PSEG's ISI Group conducted Twenty-Eight (28) Class 1 bolting exams and One (1) Class 1 valve internal exam.

The following components were examined:

Summary No	Component ID	Comments
051100	6-PR-1205-10FB	VT-1 Exam of Bolting
063760	4-PS-1231-10FB	VT-1 Exam of Bolting
255050	2CV2 BOLTING	VT-1 Exam of Bolting
255100	2CV277 BOLTING	VT-1 Exam of Bolting
255150	2CV79 BOLTING	VT-1 Exam of Bolting
255200	2CV275 BOLTING	VT-1 Exam of Bolting
255550	2PR5 BOLTING	VT-1 Exam of Bolting
255675	2PR7 BOLTING	VT-1 Exam of Bolting
255700	2PR2 BOLTING	VT-1 Exam of Bolting
255800	2PS28 BOLTING	VT-1 Exam of Bolting
255850	2PS3 BOLTING	VT-1 Exam of Bolting
255900	2PS29 BOLTING	VT-1 Exam of Bolting
255950	2PS24 BOLTING	VT-1 Exam of Bolting
255975	2PS1 BOLTING	VT-1 Exam of Bolting
256000	2PS25 BOLTING	VT-1 Exam of Bolting
258200	23SJ55 BOLTING	VT-1 Exam of Bolting
258350	22SJ55 BOLTING	VT-1 Exam of Bolting
258400	22SJ56 BOLTING	VT-1 Exam of Bolting
258450	21SJ54 BOLTING	VT-1 Exam of Bolting
258700	24RH27 BOLTING	VT-1 Exam of Bolting
258850	24SJ156 BOLTING	VT-1 Exam of Bolting
259000	22SJ43 BOLTING	VT-1 Exam of Bolting
259150	21SJ156 BOLTING	VT-1 Exam of Bolting
259200	2SJ13 BOLTING	VT-1 Exam of Bolting
259250	2SJ135 BOLTING	VT-1 Exam of Bolting
259300	2SJ12 BOLTING	VT-1 Exam of Bolting
259400	21SJ40 BOLTING	VT-1 Exam of Bolting
259450	2SJ150 BOLTING	VT-1 Exam of Bolting
175575	21 SJ 43	VT-3 Exam of Valve Internals

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

D. ISI Section XI Visual examinations on valves and bolting (cont.)

ISI Section XI examinations were conducted on the following systems:

- Safety Injection
- Reactor Coolant
- Chemical and Volume Control

There were no unacceptable exam results identified.

E. ISI Section XI Visual Examination of Components Supports

PSEG Nuclear's ISI Group conducted 11 scheduled VT-1 and 98 VT-3 visual examinations.

There were no unacceptable indications identified

F. ISI section XI Visual Examination of Containment Integrity.

PSEG's Nuclear ISI Group conducted 6 VT-G IWE and 186 IWL Visual Examinations

There were no unacceptable exam results identified.

G. ISI Section XI System Leakage Examinations

PSEG Nuclear's ISI Group conducted thirty seven 37 System Pressure Tests of System Functional or Inservice Test, on Nuclear Class 1, 2, and 3, in accordance with ASME Section XI.

A system leakage exam was performed in accordance with ASME Section XI on all Class 1 Systems. The system leakage test was performed with the Reactor Coolant System in Mode 3 (normal operating pressure) with the insulation installed. No pressure boundary leakage was detected.

Work requests were initiated to correct minor mechanical leakage that was not corrected during the system walk downs.

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

G. ISI Section XI System Leakage Examinations (cont.)

Class 2 and 3 System Pressure Tests were conducted of the following systems:

- | | |
|-------------------------|---------------------------|
| - Auxiliary Feed Water | - Station Air |
| - Component Cooling | - Spent Fuel Pool Cooling |
| - Containment Spray | - Safety Injection |
| - Control Air | - Sampling |
| - Fire Protection | - Service Water |
| - Residual Heat Removal | - Ventilation Control |
| - Reactor Coolant | - Waste Liquid |

There were no unacceptable results Identified

H. RCP Flywheel Examination - USNRC Regulatory Guide 1.14

Framatome-ANP completed required ultrasonic and surface examinations on # 24 reactor coolant pump flywheel Serial # 1S76P917 in accordance with station technical specification requirements.

There were no unacceptable exam results identified.

I. Augmented High Energy Piping Welds Risk Informed Break Exclusion Region (RI-BER) (Branch Technical Position MEB 3-1)

PSEG Nuclear applied Risk Informed Break Exclusion Region (RI- BER) of Nuclear Class 1 and 2 Piping Welds, formerly known as MEB-3-1 Program. The bases of the Salem Unit 2 RI-BER Program are documented in the Salem Nuclear Generating Station – Final Report – Risk Informed Inservice Inspection Application (VTD-326046).

There were no welds examined, during RFO-14 to comply with the Risk Informed Break Exclusion Region (RI-BER).

J. Augmented Bolted Connection Exams- Code Case N 533-1

PSEG's ISI Group conducted eighty two (82) Class 1 bolted connection VT-2's in accordance with the ISI Long Term Plan Program and Code Case N 533-1

There were no other unacceptable exam results identified

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

K. Augmented System Leakage Tests per NUREG 0578 "TMI Lessons Learned"

PSEG's ISI Group conducted twenty-seven (27) System Leakage Tests in accordance with NUREG 0578 on the following systems:

- | | |
|-------------------------------|-------------------------|
| - Safety Injection | - Residual Heat Removal |
| - Chemical and Volume Control | - Containment Spray |
| - Sampling | - Boron Recovery |
| - Waste Gas | - Waste Liquid |

There were no unacceptable exam results identified.

L. Additional Augmented Examinations Performed.

Sum#	Component ID	Description	NDE
007115	RPV LOWER HEAD	PENETRATION WELDS ON LOWER HEAD	VT-2
007116	Flux Thimble Tubing Dissimilar Metal weld	FLUX THIMBLE WELDS ON LOWER HEAD	VT-2
012520	PZR Inst. Penetrations	Instrument Nozzles (4) Top - (4) Bottom	VT-2
080010	24 HOT LEG Thermal Welds	#24 HOT LEG Thermal Welds	VT-2
081210	23 HOT LEG Thermal Welds	#23 HOT LEG Thermal Welds	VT-2
082210	22 HOT LEG Thermal Welds	#22 HOT LEG Thermal Welds	VT-2
083310	21 HOT LEG Thermal Welds	#21 HOT LEG Thermal Welds	VT-2
083410	24 COLD LEG Thermal Welds	#24 COLD LEG Thermal Welds	VT-2
083420	24-STG Channel Head	Steam Generator #24 Hot/Cold Channel Head	VT-2
084410	23 COLD LEG Thermal Welds	#23 COLD LEG Thermal Welds	VT-2
084420	23-STG Channel Head	Steam Generator #23 Hot/Cold Channel Head	VT-2
085610	22 COLD LEG Thermal Welds	#22 COLD LEG Thermal Welds	VT-2
085620	22-STG Channel Head	Steam Generator #22 Hot/Cold Channel Head	VT-2
086510	21 COLD LEG Thermal Welds	#21 COLD LEG Thermal Welds	VT-2
086520	21-STG Channel Head	Steam Generator #21 Hot/Cold Channel Head	VT-2
251555	#24 RCP SHAFT	#24 Reactor Coolant Pump Shaft	VT-2
734262	2SJE6	NO.21 Accumulator Instrumentation Nozzles Penetrations	VT-2
734263	2SJE7	NO.22 Accumulator Instrumentation Nozzles Penetrations	VT-2
734264	2SJE8	NO.23 Accumulator Instrumentation Nozzles Penetrations	VT-2
734265	2SJE9	NO.24 Accumulator Instrumentation Nozzles Penetrations	VT-2

There were no unacceptable exam results identified

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

M. Preservice Examinations of Various Bolting Material Replacements

One bolted connection was installed as new and is identified below.

Preservice Examinations of Various Bolting Material Replacements					
ITEM NO.	Sum#	COMPONENT	PSEG DCP #	PSEG CJP #	PSEG Order #
1.	063760	4-PS-1231-10FB	80050214	60042309	60042309

The applicable (PSI) examinations were performed with no unacceptable exam results identified.

N. Preservice Examinations of Various Piping Welds Due To Repair/ Replacement / Modifications

Sum #	ISI Component ID	ISO Component ID	NDE Method	Order #
063710	4-PS-1231-27A	FW-2-RC-81-3	RT,	60042309
063720	4-PS-1231-27B	FW-2-RC-81-4	RT,	60042309
063730	4-PS-1231-27C	FW-2-RC-81-5	RT , UT,	60042309
063740	4-PS-1231-27D	FW-2-RC-81-6	RT - UT,	60042309
063750	4-PS-1231-27E	FW-2-RC-P-98-1	RT,	60042309
330760	14-BF-2221-9	S2-2-SGF-34D	RT,	60054088
330770	14-BF-2221-10	S2-2-SGF-34J	RT,	60054088

The applicable (PSI) examinations were performed with no unacceptable indications identified.

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

O. Preservice Examinations on Various Component Supports and their Associated Integral Attachments Due to Repair/ Replacement / Modifications

Twelve (12) component supports or their associated integral attachments were repaired / replaced or modified as identified below:

Preservice Examinations Of Various Component Supports And Their Associated Integral Attachments Due To Repair/ Replacement / Modifications					
ITEM NO.	Sum#	COMPONENT SUPPORT IDENTIFICATION	PSEG DCP	PSEG CJP	PSEG Order #
1.	008050	2-RPV-21-TIE-ROD	80057548	80057548	80057548
2.	008150	2-RPV-22-TIE-ROD	80057548	80057548	80057548
3.	008250	2-RPV-23-TIE-ROD	80057548	80057548	80057548
4.	008250	2-RPV-24-TIE-ROD	80057548	80057548	80057548
5.	039160	2C-PRA-235	80050214	60042309	60042309
6.	063350	2C-PHR-222	80050214	60042309	60042309
7.	063975	2C-PHR-220	80050214	60042309	60042309
8.	066850	2C-PGR-228	80050214	60042309	60042309
9.	067450	2C-PRH-221	80050214	60042309	60042309
10.	330740	2-FWH-22-19	N/A		50071724
11.	722590	SWPG-20			50071724
12.	722620	SWPG-21			50071724

The applicable (PSI) examinations were performed with no unacceptable indications identified.

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

P. Erosion / Corrosion UT Thickness Program

In response to NRC Bulletin 87-01 and Generic Letter 89-08, Two hundred and one (201) components were scheduled for UT thickness examinations. All calculations and evaluations can be obtained by contacting the FAC program engineer.

The following component was replaced, due to the results of the erosion/corrosion UT examinations performed.

Erosion / Corrosion UT Thickness Program			
ITEM NO.	SYSTEM	COMPONENT ID	COMPONENT DESCRIPTION
1.	Feed Water	2-SGF-34-L1	14" Elbow

The following components examined are linked to the ISI Section XI Program.

FAC #	Component ID	Description	ISI Component ID
N-22	2-SGF-34-L1	14" Elbow	14-BF-2221 Welds 9 &10

The following is a break down of these examinations.

- One (1) component was replaced.
- Two hundred (200) were acceptable for continued service, based on minimum wall design requirements.
- No components required a weld build-up.

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

P. Erosion / Corrosion UT Thickness Program (Cont.)

The following components were replaced as a result of low readings obtained during Salem 2 RFO-13 outage.

FAC #	Component ID	Description	System
D-81	2S-BS-326-R1	10" X 8" Reducer	Bleed Steam
J-36	2S-RS-1095-C1	1.5" Coupling	Cold Reheat
M-109	2S-C-17-L2	24" Elbow	Condensate
N06	2-SGF-37-R1	14"x12" Reducer	Steam Generator Feed
N07	2-SGF-52-E1	12"x14" Expander	Steam Generator Feed
N-22	2-SGF-34-L1	14" Elbow	Steam Generator Feed
N-30	2-SGF-6-V1	12"x14" Expander	Steam Generator Feed
FAC #	Component ID	Description	System
N-49	2-SGF-113-T4	18"x14" Tee	Steam Generator Feed
N-52	2-SGF-113-T3	14"x8" Tee	Steam Generator Feed
N-64	2-SGF-38-E1	12"x14" Expander	Steam Generator Feed
N-65	2-SGF-23-R1	14"x12" Reducer	Steam Generator Feed
N-66	2-SGF-24-E1	12"x14" Expander	Steam Generator Feed
N-67	2-SGF-51-R1	14"x12" Reducer	Steam Generator Feed
N-68	2-SGF-6-R1	14"x12" Reducer	Steam Generator Feed
N-70	2-SGF-51-L1	14" Elbow	Steam Generator Feed
N-73	2-SGF-30-L1	14" Elbow	Steam Generator Feed
N-74	2-SGF-13-L1	14" Elbow	Steam Generator Feed

There were no other unacceptable exam results identified.

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

Q. Salem Unit 2 Reactor Pressure Vessel Head Replacement.

Salem Unit 2 Reactor Pressure Vessels head was replaced by Framatome-ANP during the RFO-14 Re-Fueling Outage. All CRDM Penetrations were inspected by Framatome and results can be found in the Reactor Vessel Head Penetration NDE Inspection Final Report # 51-50611492-00 which can be found in Volume 6 of this final report.

R. Functional Testing Of Selected Snubbers- Technical Specification 4.7.9 (C)

LARGE BORE REXNORD HYDRAULIC SNUBBERS

Hydraulic snubbers were tested using the Technical Specification 4.7.9(c), 10% sample plan by Wyle Laboratories using the API in-place snubber test machine and the Wyle Laboratories Model 150 snubber test machine as follows:

- Two (2) S/G 1,000 Kip -Rexnord

There were no degraded and or failed snubbers identified during testing.

LISEGA HYDRAULIC SNUBBERS)

Lisega snubbers were tested using the Technical Specification 4.7.9(c), 10% sample plan using the Wyle Laboratories Model 150 snubber test machine as follows:

- Twelve (12) Lisega small snubber

There were no degraded and or failed snubbers identified during testing.

A Feed Water System medium mechanical snubber found damaged and replaced in kind during RFO# 12 was visually re-examined before and after shutdown with the examination results found satisfactory.

All accessible Unit 2 Snubbers were visually examined per Salem Unit 2 Technical Specification Section. 4.7.9

Examination results were found satisfactory.

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

Section S

Date:

Salem Unit 2 Nuclear Generating Station

Page:

ISI Program Long Term Plan Third Interval Class 1 Components

Revision:

Summary		Component ID			Description					Group	Misc. Info	
(1)		(2)			(3)					(4)	(5)	
Plant ISO#		ISI ISO #	ASME Cat.	ASME Item	ASME Class	System		Examination Method				
(6)		(7)	(8)	(9)	(10)	(11)		(12)	(12)	(12)		
Comments		(13)										
(14)	1st Interval			2nd Interval			3rd Interval			4th Interval		
SCOPE	1st Period	2nd Period	3rd Period	1st Period	2nd Period	3rd Period	1st Period	2nd Period	3rd Period	1st Period	2nd Period	3rd Period
ISI	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -
AUG	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -
OWN	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -
PRE	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -	- - - -

- | | |
|--|---|
| 1) Unique Reference Number. | 8) ASME Section XI Examination Category Designation |
| 2) ISI Program Component Identification Number | 9) ASME Section XI Examination Item Number |
| 3) Component Description/ Configuration | 10) ASME Classification |
| 4) Component Group Designation | 11) System Designation |
| 5) Miscellaneous Information- Hanger Detail No., Calibration Block No. | 12) NDE Exam Method |
| 6) Construction Isometric No. | 13) Comments- Exam Limitation/Coverage, Additional Instructions |
| 7) ISI Sketch No. | 14) Examination History (Interval/Period/Outage) |

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

IDDEAL Concepts ISI Program Scheduling Identifiers

Scheduled	"s"	To schedule a component, place the identifier "s" in the required period/outage.
Completed	"c"	Upon exam completion for a scheduled component and by uploading the outage scope from IDDEAL back to Schedule Works, an "s" will be updated to completed "c".
Re-scheduled	"r"	Once a component has been scheduled, and you wish to reschedule to another outage, replace the scheduled "s" with a rescheduled "r" and enter an "s" in the new outage schedule.
Expanded	"e"	To increase a work scope without taking code credit in the percentage calculations, enter an expanded "e".
	"E"	Upon exam completion of an expanded scope and by either uploading the outage scope from IDDEAL or manually changing the letter to an upper case "E" the exam scope is completed.
Additional Expanded Scope	"a"	After an initial expanded work scope has been identified and you wish to add an increased expanded work scope, enter an additional expanded scope "a".
	"A"	Upon exam completion of an additional expanded scope and by either uploading the outage scope from IDDEAL or manually changing the letter to an upper case "A" the exam scope is completed.
Partial	"p"	To track partially completed component examination requirements enter a partial "p".
Deferred	"d"	Once a component has been scheduled, and you wish to defer the inspection to another Outage, or Period, replace the scheduled "s" with a deferred "d" and enter an "s" in the new Outage.
Limited	"l"	To track limited component examinations or limited completions of requirements enter "l".
Multiple	"b"	For multiple scheduling of the same component in successive Outages or Periods within an Interval enter "b".
	"B"	Upon exam completion of a multiple scope in the same Interval and by either uploading the outage scope from IDDEAL or manually changing the letter to an upper case "B" the exam scope is completed. This multiple scheduling scope will not count as complete
Tickler	"t"	To track exam scopes or use as reminder or identifier to confirm scheduling enter "t".
Successive	"h"	Successive examinations. <u>(Code Required Re-Exams)</u>
	"H"	Upon exam completion of a successive scope and by either uploading the outage scope from IDDEAL or manually changing the letter to an upper case "H" the exam scope is completed.

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

T. List of Acronym's

<u>ABBREVIATION</u>	<u>DESCRIPTION</u>
A-E	AUGMENTED EXAM
AF	AUXILIARY FEEDWATER SYSTEM
ASME	AMERICAN SOCIETY OF MECHANICAL ENGINEERS
BF	STEAM GENERATOR MAIN FEEDWATER SYSTEM
BIT	BORIC ACID INJECTION TANK
BR	BORIC ACID RECOVERY SYSTEM
CA	CONTROL AIR SYSTEM
CC	COMPONENT COOLING SYSTEM
CCW	COUNTER CLOCK WISE
CHR	CONTAINMENT HEAT REMOVAL SYSTEM
CRC	CORROSION RESISTANT CLAD
CRD	CONTROL ROD DRIVE
CS	CONTAINMENT SPRAY SYSTEM
CW	CLOCK WISE
CV	CHEMICAL VOLUME AND CONTROL SYSTEM
DG	DIESEL GENERATORS AND AUXILIARIES
DR	DEMINERALIZED WATER - RESTRICTED
ECCS	EMERGENCY CORE COOLING SYSTEM
EXAM	EXAMINATION
FO	DIESEL GENERATOR FUEL OIL SYSTEM

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

T. List of Acronym's (Cont'd)

	<u>ABBREVIATION</u>	<u>DESCRIPTION</u>
FB	FLANGE BOLTING	
FLG	FLANGE	
FP	FIRE PROTECTION SYSTEM	
FW	MAIN FEED WATER PUMP & PIPING	
GB	STEAM GENERATOR BLOWDOWN SYSTEM	
HT	HEAD TANK	
IA	INTEGRAL ATTACHMENT	
INSIG	INSIGNIFICANT	
ISI	INSERVICE INSPECTION	
LD	LONGITUDINAL SEAM WELD EXTENDING DOWNSTREAM	
LDI	LONGITUDINAL SEAM WELD EXTENDING DOWNSTREAM ON THE INSIDE RADIUS OF AN ELBO	
LDO	LONGITUDINAL SEAM WELD EXTENDING DOWNSTREAM ON THE OUTSIDE RADIUS OF AN ELBOW	
LGS	LUGS	
LO	ZERO REFERENCE LOCATION	
LTP	LONG TERM PLAN	
LU	LONGITUDINAL SEAM WELD EXTENDING UPSTREAM	
LUI	LONGITUDINAL SEAM WELD EXTENDING UPSTREAM ON THE INSIDE RADIUS OF AN ELBOW	
LUO	LONGITUDINAL SEAM WELD EXTENDING UPSTREAM ON THE OUTSIDE RADIUS OF AN ELBOW	

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

T. List of Acronym's (Cont'd)

	<u>ABBREVIATION</u>	<u>DESCRIPTION</u>
MS	MAIN STEAM SYSTEM	
M-UT	MECHANIZED ULTRASONIC EXAMINATION	
MT	MAGNETIC PARTICLE EXAMINATION	
NDE	NONDESTRUCTIVE EXAMINATION	
NDT	NONDESTRUCTIVE TESTING	
NPS	NOMINAL PIPE SIZE	
NRC	NUCLEAR REGULATORY COMMISSION	
PR	PRESSURIZER RELIEF SYSTEM	
PS	PRESSURIZER SPRAY SYSTEM	
PSAR	PRELIMINARY SAFETY ANALYSIS REPORT	
PSEG	PSEG NUCLEAR LLC	
PSI	PRESERVICE INSPECTION	
PT	LIQUID PENETRANT EXAMINATION	
PZR	PRESSURIZER	
RC	REACTOR COOLANT SYSTEM	
RCP	REACTOR COOLANT PUMP	
REV	REVISION	
RHR	RESIDUAL HEAT REMOVAL SYSTEM	
RPV	REACTOR PRESSURE VESSEL	
RPVCH	REACTOR PRESSURE VESSEL CLOSURE HEAD	

SALEM UNIT 2 (RFO#14) ISI FINAL SUMMARY REPORT

T. List of Acronym's (Cont'd)

	<u>ABBREVIATION</u>	<u>DESCRIPTION</u>
	RX	REACTOR
	SCAN PLAN	MECHANIZED EXAMINATION PLAN
	SA	STATION AIR SYSTEM
	SF	SPENT FUEL POOL COOLING & FILTERING REFUELING CANAL & FUEL TRANSFER TUBE SPENT FUEL POOL
	SJ	SAFETY INJECTION SYSTEM
	SW	SERVICE WATER SYSTEM
	UFSAR	UPDATED FINAL SAFETY ANALYSIS REPORT
	UT	MANUAL ULTRASONIC EXAMINATION
	VT	VISUAL EXAMINATION
	WL	WASTE LIQUID SYSTEM

ENCLOSURE 2

S2 RFO#14
FORM OAR-1
OWNERS ACTIVITY REPORT

Salem Nuclear Generating Station Unit 2

RFO-14 OAR Report

FORM OAR-1 OWNER'S ACTIVITY REPORT

Report Number: S2RFO#14

Owner: Public Service Electric & Gas Company

Plant: Salem Nuclear Generating Station

Unit No: 2 Commercial Service Date: 10/31/81

Refueling Outage No.: RFO #14

Current inspection interval: Third

Current inspection period: First

Edition and Addenda of Section XI applicable to the inspection plan: 1998 Edition 2000 Addenda.- Appendix VIII exams were performed to the 1995 Edition 1996 Addenda as amended by Final Rule - and IWE/IWL was performed to the 1998 Edition, 1998 Addenda

Date and revision of inspection plan: 11/2003 Rev. 0

Edition and Addenda of Section XI applicable repairs and replacements, if different than the inspection plan: Class 1, 2, & 3 - 1998 Edition, 2000 Addenda Class MC - 1992 / 92 Addenda (Unless Specifically identified in the individual repair plan)

CERTIFICATE OF CONFORMANCE

I certify that the statements made in this Owner's Activity Report are correct, and that the examinations, tests, repairs, replacements, evaluations, and corrective measures represented by this report conform to the requirements of Section XI.

Certificate of Authorization No.: N/A

Expiration Date: N/A

Signed: [Signature]

Owner or Owner's Designee, Title

Supervisor II/IST Date 7/5/05

CERTIFICATE OF INSERVICE INSPECTION

I the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and the State or providence of New Jersey and employed by Hartford Steam Boiler Inspection & Insurance Company of Connecticut have inspected the items described in this Owner's Activity Report, during the period 11/27/2003 to 05/11/2005, and state that to the best of my knowledge and belief, the Owner has performed all activities represented by this report in accordance with the requirements of Section XI.

By signing this certificate neither the Inspector nor his employer makes any warranty, expressed or implied, concerning the examinations, tests, repairs, replacements, evaluations and corrective measures described in this report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

[Signature]
Inspector's Signature

Commissions

NV 786
National Board, State, Province, and Endorsements

Date 08/02/2005

ENCLOSURE 3

**Form OAR-1, Table 1
SALEM NUCLEAR GENERATING STATION UNIT 2
RFO #14 ISI EXAMINATION RESULTS**

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 1 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments:1	Comments:2
004800	2-RPVCH-STUDS 1-54 (REMOVED)	CLOSURE STUDS	UT-0L	ISI	Accept	Exam performed by Framatome under W/O# 50071724	Examined Studs 1 thru 18 No Recordable Indications.
006950	CRD HOUSINGS SURFACE	CRD HOUSINGS SURFACE EXAM	PT	PRE	Accept	Pre-Service PT examination performed by Framatome personnel during head construction in France Data report located in section E3 of Reactor Vessel Head Penetration NDE Inspection Final Report 51-5061492-00	No Recordable Indications
006975	CRD HOUSING VOL.	CRD HOUSINGS VOLUMETRIC EXAM	ET	OWN	Accept	A Augmented Eddy Current examination performed by Framatome certified personnel during head construction in France..	No eddy current responses indicative of such planar degradation were found in the Salem Unit 2 ECT examinations.
	CRD HOUSING VOL.	CRD HOUSINGS VOLUMETRIC EXAM	UT	OWN	Accept	A Remote Augmented UT Examination performed by the following Framatome personnel. Hrvoje Bezla, Level II - Pierre Wanders Level IIL,	No degradation or crack-like indications were identified in the perpheral 24 DM welds, 57 CRDM penetrations or in the RVLIS and vent line penetrations. There were numerous minor weld fabrication indications detected near the J- Groove fusion line on the CRDM penetrations with the ultrasonic method. Most of the indications recorded lie in the weld material and not base metal
007111	RPV NEW UPPER HEAD	RPV NEW UPPER HEAD		OWN	Accept	New head inastalled during RFO-14 A code required Pre-Service PT examinations was performed under Sum# 006950 A Augmented UT and ET examination were performed under Sum# 006975 and a Augmented VT-2 examination was performed under Sum# 007112	
007112	RPV UPPER HEAD	PENETRATION WELDS ON UPPER HEAD	VT-2	OWN	Accept	Augmented Visual examination performed by certified PSEG personnel.	No recordable indications
007115	RPV LOWER HEAD	PENETRATION WELDS ON LOWER HEAD	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	These components were examined and found to be acceptable and did not exhibit any evidence of component degradation or leakage.
007116	Flux Thimble Tubing Dissimilar Metal weld	FLUX THIMBLE WELDS ON LOWER HEAD	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 2 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
008050	2-RPV-21-TIE ROD	SEISMIC TIE ROD SUPPORT AT 325°	VT-3	PRE	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
008150	2-RPV-22-TIE ROB	SEISMIC TIE ROD SUPPORT AT 215°	VT-3	PRE	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
008250	2-RPV-23-TIE ROB	SEISMIC TIE ROD SUPPORT AT 35°	VT-3	PRE	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
008350	2-RPV-24-TIE ROD	SEISMIC TIE ROD SUPPORT AT 145°	VT-3	PRE	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
011800	6-PR-1205-1	NOZZLE TO SAFE-END	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
011810	6-PR-1204-1	NOZZLE TO SAFE-END	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
011820	6-PR-1203-1	NOZZLE TO SAFE-END	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
011830	4-PR-1200-1	NOZZLE TO SAFE-END	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
011851	4-PS-1231-33	NOZZLE TO SAFE-END	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
012500	2-PZR-MB 1-16	MANWAY BOLTS	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
012520	PZR Inst. Penetrations	Instrument Nozzles (4) Top - (4) Bottom	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
020800	31-STG-1220-IRS	OUTLET NOZZLE IRS	UT-38	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications
	31-STG-1220-IRS	OUTLET NOZZLE IRS	UT-28	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 3 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
021200	29-STG-1220-IRS	INLET NOZZLE IRS	UT-28	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications
	29-STG-1220-IRS	INLET NOZZLE IRS	UT-38	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications
022800	24-STG-OMB	OUTLET MANWAY BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
022900	23-STG-OMB	OUTLET MANWAY BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
023000	22-STG-OMB	OUTLET MANWAY BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
023100	21-STG-OMB	OUTLET MANWAY BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
023200	24-STG-IMB	INLET MANWAY BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
023300	23-STG-IMB	INLET MANWAY BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
023400	22-STG-IMB	INLET MANWAY BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
023500	21-STG-IMB	INLET MANWAY BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
030080	2C-CVCG-739	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
033150	2C-CVCS-513	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
033620	2C-CVCH-507	VAR.SUPPORT,TYP.A,SZ 2,CL- 147,HL- 120	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
039160	2C-PRA-235	ANCHOR	VT-3	PRE	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 4 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
050950	2C-PRA-150A	ANCHOR	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
051100	6-PR-1205-10FB	FLANGE BOLTING (2PR5)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	6-PR-1205-10FB	FLANGE BOLTING (2PR5)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
052300	6-PR-1204-10FB	FLANGE BOLTING (2PR4)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
053700	6-PR-1203-10FB	FLANGE BOLTING (2PR3)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
054975	2C-PRH-204	VAR.SUPPORT,TYP.C,SZ 5,CL- 360,HL- 296	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
055850	3-PR-1207-13	REDUCER TO VALVE 2PR2	PT	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications.
057000	3-PR-1206-13	REDUCER TO VALVE 2PR1	PT	ISI	Accept	Exam performed by Framatome under W/O# 50071724	Actual Linear indication measured 0.078" Code Allowable 0.20" Acceptance Based on 1998 Edition / 2000 Addenda Table IWB-3514-2
060000	14-PS-1231-1	NOZZLE TO SAFE-END	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indication
	14-PS-1231-1	NOZZLE TO SAFE-END	UT-35	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indication
	14-PS-1231-1	NOZZLE TO SAFE-END	UT-60	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indication
060001	14-PS-1231-1	NOZZLE TO SAFE-END	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
060350	2C-PSH-3	VAR.SUPPORT,TYP.A SZ13,CL- 2895,HL- 3212	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
061250	2C-PRH-176	VAR.SUPPORT,TYP.G,SZ 4,CL- 191,HL- 203	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 5 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
062050	2C-PRG-227	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
062425	2C-PRH-223	CONSTANT LOAD SUPPORT HANGER	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
063350	2C-PRH-222	VAR.SUPPORT,TYP.C,SZ10, CL- 1294,HL- 1066	VT-3	PRE	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
063710	4-PS-1231-27A	PIPE TO TEE	RT	PRE	Accept	Radiography examination performed by MQS personnel under order# 60042309	No rejectable indications noted.
063720	4-PS-1231-27B	TEE TO PIPE	RT	PRE	Accept	Radiography examination performed by MQS personnel under order# 60042309	No rejectable Indications noted.
063730	4-PS-1231-27C	TEE TO PIPE	RT	PRE	Accept	Radiography examination performed by MQS personnel under order# 60042309	No rejectable indications noted.
063730	4-PS-1231-27C	TEE TO PIPE	UT-60	PRE	Accept	Exam performed by Framatome under W/O# 50071724	Pre-Service Exam No recordable indications
063730	4-PS-1231-27C	TEE TO PIPE	UT-45	PRE	Accept	Exam performed by Framatome under W/O# 50071724	Pre-Service Exam No rejectable indications noted.
063730	4-PS-1231-27C	TEE TO PIPE	UT-70	PRE	Accept	Exam performed by Framatome under W/O# 50071724	Pre-Service Exam No rejectable indications noted.
063740	4-PS-1231-27D	PIPE TO VALVE	RT	PRE	Accept	Radiography examination performed by MQS personnel under order# 60042309	No rejectable indications noted.
	4-PS-1231-27D	PIPE TO VALVE	UT-60	PRE	Accept	Exam performed by Framatome under W/O# 50071724	Pre-Service Exam Indication noted 3/8" to 4.5" CCW from radiography 0 marking at a depth of .32" on valve side of weld centerline. Indication was confirmed with radiogrphy and was acceptable.
	4-PS-1231-27D	PIPE TO VALVE	UT-70	PRE	Accept	Exam performed by Framatome under W/O# 50071724	Pre-Service Exam Indication noted 3/8" to 4.5" CCW from radiography 0 marking at a depth of .32" on valve side of weld centerline. Indication was confirmed with radiogrphy and was acceptable.
	4-PS-1231-27D	PIPE TO VALVE	UT-45	PRE	Accept	Exam performed by Framatome under W/O# 50071724	Pre-Service Exam Indication noted 3/8" to 4.5" CCW from radiography 0 marking at a depth of .32" on valve side of weld centerline. Indication was confirmed with radiogrphy and was acceptable.
	4-PS-1231-27D	PIPE TO VALVE	UT-45	PRE	Accept	Exam performed by Framatome under W/O# 50071724	Pre-Service Exam Indication noted 3/8" to 4.5" CCW from radiography 0 marking at a depth of .32" on valve side of weld centerline. Indication was confirmed with radiogrphy and was acceptable.

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 6 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
063750	4-PS-1231-27E	VALVE TO FLANGE	RT	PRE	Accept	Radiography examination performed by MQS personnel under order# 60042309	No rejectable indications noted.
063760	4-PS-1231-10FB	FLANGE BOLTING	VT-1	PRE	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
063975	2C-PRH-220	VAR.SUPPORT,TYP.C,SZ 5,CL- 380,HL- 311	VT-3	PRE	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
066850	2C-PRG-228	GUIDE	VT-3	PRE	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
067450	2C-PRH-221	VAR.SUPPORT,TYP.C,SZ10, CL- 1289,HL- 1066	VT-3	PRE	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
070400	31-RC-1240-2	ELBOW TO PIPE	UT-45	OWN	Accept	Exam performed by Framatome under W/O# 50071724.	Indications 1 thru 127 recorded on previous data were noted and appeared to be geometry and acoustic differences
070400	31-RC-1240-2	ELBOW TO PIPE	UT-60	ISI	Accept	Exam performed by Framatome under W/O# 50071724.	Indications 1 thru 127 recorded on previous data were noted and appeared to be geometry and acoustic differences
070400	31-RC-1240-2	ELBOW TO PIPE	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation after cleaning.
070400	31-RC-1240-2	ELBOW TO PIPE	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	White residue observed on pipe weld and adjacent to weld. does not appear to be leakage from RCS. Clean residue from pipe surface and obtain CH-AP-21 swipes.
070500	31-RC-1240-3	PIPE TO ELBOW	UT-60	ISI	Accept	Exam performed by Framatome under W/O# 50071724.	No Recordable indications
	31-RC-1240-3	PIPE TO ELBOW	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724.	No Recordable indications
072700	31-RC-1230-2	ELBOW TO PIPE	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	White residue observed on pipe weld and adjacent to weld. does not appear to be leakage from RCS. Clean residue from pipe surface and obtain CH-AP-21 swipes.
	31-RC-1230-2	ELBOW TO PIPE	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation after cleaning.

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 7 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments:1	Comments:2
074600	31-RC-1220-1	NOZZLE TO ELBOW	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual examination noted white substance in small amounts 360° around pipe outside weld area. Recommend sample taken and analyzed plus supplemental NDE be performed.
	31-RC-1220-1	NOZZLE TO ELBOW	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation after cleaning.
	31-RC-1220-1	NOZZLE TO ELBOW	PT	OWN	Accept	Examination performed under order# 50071724 by MQS personnel.	No recordable Indications
075000	31-RC-1220-2	ELBOW TO PIPE	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	White residue observed on pipe weld and adjacent to weld. does not appear to be leakage from RCS. Clean residue from pipe surface and obtain CH-AP-21 swipes.
	31-RC-1220-2	ELBOW TO PIPE	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation after cleaning.
	31-RC-1220-2	ELBOW TO PIPE	PT	OWN	Accept	Examination performed under order# 50071724 by MQS personnel.	No recordable Indications
075100	31-RC-1220-3	PIPE TO ELBOW	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Examined component weld during 2R14 to confirm condition observed accumulation of deposits observed running down. Notification# 20233744 was generated to perform supplemental NDE.
	31-RC-1220-3	PIPE TO ELBOW	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Re-examined component weld after cleaning to confirm condition observed accumulation of deposits observed running down were removed.
	31-RC-1220-3	PIPE TO ELBOW	PT	OWN	Accept	Examination performed under order# 50071724 by MQS personnel.	No recordable Indications
076000	31-RC-1220-4	ELBOW TO PIPE	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	White residue observed on pipe weld and adjacent to weld. does not appear to be leakage from RCS. Clean residue from pipe surface and obtain CH-AP-21 swipes.
076000	31-RC-1220-4	ELBOW TO PIPE	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation after cleaning.

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 8 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
077200	31-RC-1210-2	ELBOW TO PIPE	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	White residue observed on pipe weld and adjacent to weld, does not appear to be leakage from RCS. Clean residue from pipe surface and obtain CH-AP-21 swipes.
	31-RC-1210-2	ELBOW TO PIPE	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation after cleaning.
080000	29-RC-1240-5	ELBOW TO NOZZLE	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
080010	24 HOT LEG Thermal Welds	#24 HOT LEG Thermal Welds	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
081200	29-RC-1230-5	ELBOW TO NOZZLE	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
081210	23 HOT LEG Thermal Welds	#23 HOT LEG Thermal Welds	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
082200	29-RC-1220-5	ELBOW TO NOZZLE	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
082210	22 HOT LEG Thermal Welds	#22 HOT LEG Thermal Welds	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
083300	29-RC-1210-5	ELBOW TO NOZZLE	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
083310	21 HOT LEG Thermal Welds	#21 HOT LEG Thermal Welds	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
083410	24 COLD LEG Thermal Welds	#24 COLD LEG Thermal Welds	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
083420	24-STG Channel Head	Steam Generator #24 Hot/Cold Channel Head	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
084410	23 COLD LEG Thermal Welds	#23 COLD LEG Thermal Welds	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 9 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
084420	23-STG Channel Head	Steam Generator #23 Hot/Cold Channel Head	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
085610	22 COLD LEG Thermal Welds	#22 COLD LEG Thermal Welds	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
085620	22-STG Channel Head	Steam Generator #22 Hot/Cold Channel Head	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
086100	27.5-RC-1220-2	PIPE TO PIPE	UT-60	ISI	Accept	Exam performed by Framatome under W/O# 50071724.	No Recordable indications
	27.5-RC-1220-2	PIPE TO PIPE	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724.	Exam noted root geomrty 360° on upstream side of weld.
086510	21 COLD LEG Thermal Welds	#21 COLD LEG Thermal Welds	VT-2	OWN	Accept	Visual Examlnation performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
086520	21-STG Channel Head	Steam Generator #21 Hot/Cold Channel Head	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No residue observed or evidence of component degradation.
160310	2C-23-RHH-2	HANGER	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
161775	2C-23-SIG-11	VGUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
161875	2C-23-SIA-6	ANCHOR	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
164175	2C-21-SIH-10	VAR.SUPPORT,TYP.A,SZ13, CL- 2925,HL- 3321	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
166025	2C-22-SIS-1	HSUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
167225	2C-22-SIS-16	HSUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
169810	2C-24-RHS-3	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 10 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
170225	2C-24-RHH-11	VAR.SUPPORT,TYP.A,SZ 9,CL- 1050,HL- 1100	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
172450	6-SJ-1241-17	PIPE TO ELBOW	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications
	6-SJ-1241-17	PIPE TO ELBOW	UT-60	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications
	6-SJ-1241-17	PIPE TO ELBOW	UT-60	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications
172500	6-SJ-1241-18	ELBOW TO PIPE	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724.	No Recordable Indications
	6-SJ-1241-18	ELBOW TO PIPE	UT-60	ISI	Accept	Exam performed by Framatome under W/O# 50071724.	No Recordable Indications
	6-SJ-1241-18	ELBOW TO PIPE	UT-60	ISI	Accept	Exam performed by Framatome under W/O# 50071724.	No Recordable Indications
172770	2C-23-SIS-1	VAR.SUPPORT,TYP.F,SZ 9,CL- 1044,HL- 931	VT-3	ISI	Accept	Exam performed by PESG personnel under W/O# 50071724	No conditions noted Exam acceptable
172850	2C-23-SIS-2	VAR.SUPPORT,TYP.F,SZ 9,CL- 884,HL- 859	VT-3	ISI	Accept	Exam performed by PESG personnel under W/O# 50071724	No conditions noted Exam acceptable
174000	6-RH-1231-10	PIPE TO ELBOW	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724.	ID geomrty observed below cap.
	6-RH-1231-10	PIPE TO ELBOW	UT-60	ISI	Accept	Exam performed by Framatome under W/O# 50071724.	ID geomrty observed below cap.
174450	6-RH-1231-19	ELBOW TO PIPE	UT-45	OWN	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications
	6-RH-1231-19	ELBOW TO PIPE	UT-60	OWN	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications
	6-RH-1231-19	ELBOW TO PIPE	PT	ISI	Accept	Augmented PT exam performed by MQS personnel under order# 50071724	Augmented PT exam performed with no recordable indications.
174500	6-RH-1231-20	PIPE TO BRANCH CONNECTION	UT-45	OWN	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications
	6-RH-1231-20	PIPE TO BRANCH CONNECTION	PT	ISI	Accept	Augmented PT exam performed by MQS personnel under order# 50071724	Augmented PT exam performed with no recordable indications

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 11 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments:1	Comments:2
175200	6-SJ-1221-1	REDUCER TO ELBOW	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable Indications
	6-SJ-1221-1	REDUCER TO ELBOW	UT-70	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
175575	21SJ43 VALVE BODY	ON LINE 6-SJ-121	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
176180	2C-21-SIH-8	VAR.SUPPORT,TYP.A,SZ 1,CL- 516,HL- 558	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
176850	4-SJ-1294-2	PIPE TO ELBOW	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
	4-SJ-1294-2	PIPE TO ELBOW	UT-70	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable Indications
176900	4-SJ-1294-3	ELBOW TO PIPE	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications
	4-SJ-1294-3	ELBOW TO PIPE	UT-70	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications
176950	4-SJ-1294-4	PIPE TO ELBOW	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
	4-SJ-1294-4	PIPE TO ELBOW	UT-70	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
177000	4-SJ-1294-5	ELBOW TO PIPE	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
	4-SJ-1294-5	ELBOW TO PIPE	UT-70	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable Indications
177050	4-SJ-1294-6	PIPE TO PIPE	UT-70	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
	4-SJ-1294-6	PIPE TO PIPE	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable Indications
179325	2P-22-SIS-39	HSUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

Page 12 of 33
Revision 01

06/15/2005

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments:1	Comments:2
180925	2P-22-SIH-35	VAR.SUPPORT,TYP.A,SZ 5,CL- 316,HL- 272	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
184200	2-SJ-1249-2FB	FLANGE BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
185210	2C-24-SIG-217	HGUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
185240	2C-24-SIS-219	HSUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
186700	2-SJ-1247-4FB	FLANGE BOLTING (NEAR, 24SJ138)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
188000	2-SJ-1239-2FB	FLANGE BOLTING (NEAR, 23SJ143)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
189800	2-SJ-1237-7FB	FLANGE BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
191000	2-SJ-1229-2FB	FLANGE BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
192310	2C-22-SIS-206	HSUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
192530	2C-22-SIG-212	HGUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
193350	2-SJ-1228-2FB	FLANGE BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
195515	2C-22-SIS-537	VSUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

Page 13 of 33
Revision 01

06/15/2005

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
196500	2-SJ-1219-2FB	FLANGE BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
197320	2C-21-SIA-241	ANCHOR	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
197420	2C-21-SIG-242	VGUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
198350	2-SJ-1218-5FB	FLANGE BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
199730	2C-21-SIS-714	HSUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
200450	1.5-SJ-1242-8FB	FLANGE BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
202700	1.5-SJ-1232-10FB	FLANGE BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
202870	2C-23-SIG-801	HGUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
204270	2C-22-SIS-806	HSUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
204700	1.5-SJ-1222-13FB	FLANGE BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
206950	1.5-SJ-1212-8FB	FLANGE BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
208070	2C-21-SIS-193	HSUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
250100	24-PMP-BOLTS 1-24	BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 14 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
250200	23-PMP-BOLTS 1-24	BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
250300	22-PMP-BOLTS 1-24	BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
250400	21-PMP-BOLTS 1-24	BOLTING	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
251300	21-PMP-LUGS 1,2,3	PUMP LUGS	PT	ISI	Accept	Examination performed under order# 50071724 by MQS personnel.	Exam noted 1/8" rounded indications on all 3 lugs and were within acceptable standards.
251555	#24 RCP SHAFT	#24 Reactor Coolant Pump Shaft	UT	OWN	Accept	Ultrasonic Examination performed bt Wesdyne personnel under order# 50071724	No relevant indications in the area of interest. A continuous indication of low amplitude with no resultant reduction in end of shaft reflection was noted at 117.2" This is determined to be a geometric reflector, and is typical of shafts of this design with
255050	2CV2 BOLTING	ON LINE 3-CV-1243	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	2CV2 BOLTING	ON LINE 3-CV-1243	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255100	2CV277 BOLTING	ON LINE 3-CV-1243 (FIG. A-10)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	2CV277 BOLTING	ON LINE 3-CV-1243 (FIG. A-10)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255150	2CV79 BOLTING	ON LINE 3-CV-1241 (FIG. A-12)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
	2CV79 BOLTING	ON LINE 3-CV-1241 (FIG. A-12)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
255200	2CV275 BOLTING	ON LINE 3-CV-1241 (FIG. A-12)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	2CV275 BOLTING	ON LINE 3-CV-1241 (FIG. A-12)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 15 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
255250	2CV80 BOLTING	ON LINE 3-CV-1241 (FIG. A-12)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255300	2CV77 BOLTING	ON LINE 3-CV-1231 (FIG. A-13)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255350	2CV274 BOLTING	ON LINE 3-CV-1231 (FIG. A-13)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255400	2CV78 BOLTING	ON LINE 3-CV-1231 (FIG. A-13)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255450	2CV75 BOLTING	ON LINE 2-CV-1275 (FIG. A-15 SHT 1)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255550	2PR5 BOLTING	ON LINE 6-PR-1205 (FIG. A-17)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
	2PR5 BOLTING	ON LINE 6-PR-1205 (FIG. A-17)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
255600	2PR4 BOLTING	ON LINE 6-PR-1204 (FIG. A-18)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255650	2PR3 BOLTING	ON LINE 6-PR-1203 (FIG. A-19)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255675	2PR7 BOLTING	ON LINE 3-PR-1207 (FIG. A-20)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
	2PR7 BOLTING	ON LINE 3-PR-1207 (FIG. A-20)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
255700	2PR2 BOLTING	ON LINE 3-PR-1207 (FIG. A-20)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	2PR2 BOLTING	ON LINE 3-PR-1207 (FIG. A-20)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255725	2PR6 BOLTING	ON LINE 3-PR-1206 (FIG. A-24)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 16 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
255750	2PR1 BOLTING	ON LINE 3-PR-1206 (FIG. A-24)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255800	2PS28 BOLTING	ON LINE 4-PS-1231 (FIG. A-26 SHT 2)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	2PS28 BOLTING	ON LINE 4-PS-1231 (FIG. A-26 SHT 2)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255850	2PS3 BOLTING	ON LINE 4-PS-1231 (FIG. A-26 SHT 2)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	2PS3 BOLTING	ON LINE 4-PS-1231 (FIG. A-26 SHT 2)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255900	2PS29 BOLTING	ON LINE 4-PS-1231 (FIG. A-26 SHT 3)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	2PS29 BOLTING	ON LINE 4-PS-1231 (FIG. A-26 SHT 3)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255950	2PS24 BOLTING	ON LINE 4-PS-1211 (FIG. A-28)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	2PS24 BOLTING	ON LINE 4-PS-1211 (FIG. A-28)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
255975	2PS1 BOLTING	ON LINE 4-PS-1211 (FIG. A-28)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	2PS1 BOLTING	ON LINE 4-PS-1211 (FIG. A-28)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
256000	2PS25 BOLTING	ON LINE 4-PS-1211 (FIG. A-28)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	2PS25 BOLTING	ON LINE 4-PS-1211 (FIG. A-28)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
257850	2RH1 BOLTING	ON LINE 14-RH-1211 (FIG. A-61)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
257900	2RH2 BOLTING	ON LINE 14-RH-1211 (FIG. A-61)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 17 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
257950	2RH26 BOLTING	ON LINE 12-RH-1251 (FIG. A-62)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258000	24SJ54 BOLTING	ON LINE 10-SJ-1241 (FIG. A-63)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258050	24SJ55 BOLTING	ON LINE 10-SJ-1241 (FIG. A-63)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258100	24SJ56 BOLTING	ON LINE 10-SJ-1241 (FIG. A-63)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258150	23SJ54 BOLTING	ON LINE 10-SJ-1231 (FIG. A-64)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258200	23SJ55 BOLTING	ON LINE 10-SJ-1231 (FIG. A-64)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
	23SJ55 BOLTING	ON LINE 10-SJ-1231 (FIG. A-64)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
258250	23SJ56 BOLTING	ON LINE 10-SJ-1231 (FIG. A-64)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258300	22SJ54 BOLTING	ON LINE 10-SJ-1221 (FIG. A-65)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258350	22SJ55 BOLTING	ON LINE 10-SJ-1221 (FIG. A-65)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
	22SJ55 BOLTING	ON LINE 10-SJ-1221 (FIG. A-65)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
258400	22SJ56 BOLTING	ON LINE 10-SJ-1221 (FIG. A-65)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	22SJ56 BOLTING	ON LINE 10-SJ-1221 (FIG. A-65)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258450	21SJ54 BOLTING	ON LINE 10-SJ-1211 (FIG. A-66)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
	21SJ54 BOLTING	ON LINE 10-SJ-1211 (FIG. A-66)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 18 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
258500	21SJ55 BOLTING	ON LINE 10-SJ-1211 (FIG. A-66)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258550	21SJ56 BOLTING	ON LINE 10-SJ-1211 (FIG. A-66)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258600	22SJ49 BOLTING	ON LINE 8-SJ-1262 (FIG. A-67 SHT 1)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258650	21SJ49 BOLTING	ON LINE 8-SJ-1252 (FIG. A-69 SHT 1)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258700	24RH27 BOLTING	ON LINE 8-SJ-1245 (FIG. A-71)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
	24RH27 BOLTING	ON LINE 8-SJ-1245 (FIG. A-71)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
258750	23RH27 BOLTING	ON LINE 8-RH-1235 (FIG. A-62)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258800	24SJ43 BOLTING	ON LINE 6-SJ-1242 (FIG. A-73)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258850	24SJ156 BOLTING	ON LINE 6-SJ-1241 (FIG. A-74)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	24SJ156 BOLTING	ON LINE 6-SJ-1241 (FIG. A-74)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258900	23SJ43 BOLTING	ON LINE 6-SJ-1232 (FIG. A-76)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
258950	23SJ156 BOLTING	ON LINE 6-RH-1231 (FIG. A-77)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
259000	22SJ43 BOLTING	ON LINE 6-SJ-1222 (FIG. A-79)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	22SJ43 BOLTING	ON LINE 6-SJ-1222 (FIG. A-79)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 19 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
259050	22SJ156 BOLTING	ON LINE 6-SJ-1221 (FIG. A-80)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
259100	21SJ43 BOLTING	ON LINE 6-SJ-1212 (FIG. A-81)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
259150	21SJ156 BOLTING	ON LINE 6-SJ-1211 (FIG. A-99)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
	21SJ156 BOLTING	ON LINE 6-SJ-1211 (FIG. A-99)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
259200	2SJ13 BOLTING	ON LINE 4-SJ-1295 (FIG. A-84)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	2SJ13 BOLTING	ON LINE 4-SJ-1295 (FIG. A-84)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
259250	2SJ135 BOLTING	ON LINE 4-SJ-1294 (FIG. A-85)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	2SJ135 BOLTING	ON LINE 4-SJ-1294 (FIG. A-85)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
259300	2SJ12 BOLTING	ON LINE 4-SJ-1293 (FIG. A-84)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	2SJ12 BOLTING	ON LINE 4-SJ-1293 (FIG. A-84)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
259350	22SJ40 BOLTING	ON LINE 4-SJ-1282 (FIG. A-86)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
259400	21SJ40 BOLTING	ON LINE 4-SJ-1272 (FIG. A-87)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	21SJ40 BOLTING	ON LINE 4-SJ-1272 (FIG. A-87)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
259450	2SJ150 BOLTING	ON LINE 3-SJ-1292 (FIG. A-84)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
	2SJ150 BOLTING	ON LINE 3-SJ-1292 (FIG. A-84)	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 20 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
259500	21SJ388 BOLTING	ON LINE 1.5-SJ-1212 (FIG. A-107)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
259550	22SJ388 BOLTING	ON LINE 1.5-SJ-1222 (FIG. A-105)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
259600	23SJ388 BOLTING	ON LINE 1.5-SJ-1232 (FIG. A-103)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
259650	24SJ388 BOLTING	ON LINE 1.5-SJ-1242 (FIG. A-101)	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual Exam performed on bolted connection. No conditions noted
271600	22-STG-SBTC	SHELL B TO TRANSITION CONE	UT-0L	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
	22-STG-SBTC	SHELL B TO TRANSITION CONE	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
	22-STG-SBTC	SHELL B TO TRANSITION CONE	UT-60	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
275030	2-CVCT-2	SHELL TO LOWER HEAD	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
	2-CVCT-2	SHELL TO LOWER HEAD	UT-60	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
275040	2-CVCT-2VS- (1-8) 1A	VESSEL SUPPORT INTEGRAL ATTACHMENT	PT	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications
275365	21-RHRHEX-1	FLANGE TO SHELL	UT-60	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
	21-RHRHEX-1	FLANGE TO SHELL	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
275370	21-RHRHEX-2	SHELL TO FLANGE	UT-45	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
	21-RHRHEX-2	SHELL TO FLANGE	UT-60	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable indications
330060	14-BF-2241-3PS-1 THRU 4	2-FWH-24-22	MT	ISI	Accept	Exam performed by Framatome Under W/O# 50071724.	No Recordable Indications.

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 21 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
330140	14-BF-2241-8PL-1 THRU 8	2-FWH-24-24	MT	ISI	Accept	Exam performed by Framatome under W/O# 50071724.	No Recordable Indications.
330740	2-FWH-22-19	VAR.SUPPORT,TYP.H,SZ10, CL- 2523,HL- 2657	VT-3	PRE	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
350099	8-CS-2225-25	TEE TO PIPE	PT	ISI	Accept	Exam performed by Framatome under W/O# 50071724.	No Recordable Indications
350101	8-CS-2225-26	PIPE TO VALVE 22CS44	PT	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable Indications.
350102	8-CS-2225-27	TEE TO FLANGE	PT	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications.
360103	2A-CVCG-418	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
360643	2A-CVCH-406A	VAR.SUPPORT,TYP.A,SZ 3,CL- 207,HL- 203	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
360835	2A-SIG-199	HGUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
380100	MSS-220	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
381030	32-MS-2241-1PS-3 1 THRU 12	PA-209	MT	AUG	Accept	Exam performed by Framatome Under W/O# 50071724	No Recordable Indications
384020	8-MS-2212-3	VALVE BODY FLANGE TO VALVE 21MS12	MT	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications.
384727	2-MSAG-150	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
385628	2-MSAS-126 IA	INTEGRAL ATTACHMENT	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 22 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments:1	Comments:2
385650	2-MSAH-127	HANGER	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
500020	12-PR-2201-1PS-1 THRU 4	PIPE SUPPORT	PT	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No recordable Indications
501865	2C-21-RHS-8	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
502433	2-RHRH-22-21	HANGER	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
503323	2-RHRH-21-10	VAR.SUPPORT,TYP.A,SZ10, CL- 1197,HL- 1197	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
573105	2-RHRH-22-23	VAR.SUPPORT,TYP.C,SZ10, CL- 1261,HL- 1328	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
573420	12-RH-2252-42	ELBOW TO PIPE	PT	ISI	Accept	Exam performed by Framatome under W/O# 50071724	PT exam performed noted .250" rounded surface indication which is above the .2125" allowable size. A supplemental UT was performed (Ref: UT-04-353) to to evaluate Indication and was found acceptable REF: ASME Section XI 1998 / 2000 Table IWB-3514-2
573420	12-RH-2252-42	ELBOW TO PIPE	UT-70	ISI	Accept	Exam performed by Framatome under W/O# 50071724	PT exam performed noted .250" rounded surface indication which is above the .2125" allowable size. A supplemental UT was performed (Ref: UT-04-353) to to evaluate Indication and was found acceptable REF: ASME Section XI 1998 / 2000 Table IWB-3514-2
574135	2P-22-SIH-31	VAR.SUPPORT,TYP.A,SZ 7,CL- 537,HL- 446	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
700120	2-CSG-136	HGUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 23 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
700420	2-CSH-112	HHANGER	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
700910	8-CS-2227-65	TEE TO VALVE 21CS44	PT	ISI	Accept	Exam performed by Framatome under W/O# 50071724	Multiple Rounded Indications measuring 1/16" to 1/8" noted 360° around pipe in weld only.
700920	8-CS-2227-66	TEE TO FLANGE	PT	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable indications
700930	8-CS-2227-67	FLANGE TO PIPE	PT	ISI	Accept	Exam performed by Framatome under W/O# 50071724	No Recordable Indications
705650	2-CSG-131	HGUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
705820	2-CSS-113	HSUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
706440	2A-CVCA-454	ANCHOR	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
706550	2A-CVCS-440	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
706960	2A-CVCG-508	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
712100	2A-CVCS-424A	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
712660	2A-CVCG-310	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

Page 24 of 33
Revision 01

06/15/2005

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
715190	2-BIT-B	LOWER HEAD TO SHELL	UT-60	ISI	Accept	Exam performed by Framatome Under W/O# 50071724	No Recordable Indications
	2-BIT-B	LOWER HEAD TO SHELL	UT-0L	ISI	Accept	Exam performed by Framatome Under W/O# 50071724	No Recordable Indications
	2-BIT-B	LOWER HEAD TO SHELL	UT-45	ISI	Accept	Exam performed by Framatome Under W/O# 50071724	No Recordable Indications
	2-BIT-B	LOWER HEAD TO SHELL	UT-57	ISI	Accept	Exam performed by Framatome Under W/O# 50071724	No Recordable Indications
720120	2-CCA-5	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
720360	2-CCS-50	VAR.SUPPORT,TYP.F,SZ13,CL- ,HL-	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
720365	2-CCS-50 IA	INTEGRAL ATTACHMENT	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
720450	2-CCA-31	ANCHOR	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
720455	2-CCA-31 IA	INTEGRAL ATTACHMENT	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
720500	2-CCA-36	ANCHOR	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
720505	2-CCA-36 IA	INTEGRAL ATTACHMENT	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
720530	2-CCS-39	VAR.SUPPORT,TYP.F,SZ14,CL- ,HL-	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
720570	2-CCG-41	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
720630	2-CCH-69	VAR.SUPPORT,TYP.G,SZ11,CL- ,HL-	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 25 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments:1	Comments 2
720780	2-CCG-17	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
721820	2-AFS-100	HSUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
721825	2-AFS-100 IA	INTEGRAL ATTACHMENT	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
722450	2-AFA-111	ANCHOR	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
722540	SWPS-28	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
722545	SWPS-28 IA	INTEGRAL ATTACHMENT	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
722560	SWPS-16	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
722590	SWPG-20	GUIDE	VT-3	PRE	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
722610	SWPG-50	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
722615	SWPG-50 IA	INTEGRAL ATTACHMENT	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
722620	SWPG-21	GUIDE	VT-3	PRE	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
	SWPG-21	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
722630	SWPG-21 IA	INTEGRAL ATTACHMENT	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
722660	SWPS-17	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 26 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
722800	SWPS-37	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
722820	SWPS-32	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
722860	MSWG-42	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
722940	MSWG-49	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
722950	MSWG-48A	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
723020	MSWG-40	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
723030	MSWG-50	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
723400	2C-24SWG-4003	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
724290	2P-SWR-41	VALVE RESTRAINT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
725940	A2-SWG-333	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
725970	A2-SWG-322	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
726040	A2-SWG-320	GUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
726370	2A-SWH-46	HANGER	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 27 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
726480	2AFE4	PUMP SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
726490	2AFE4 IA	INTEGRAL ATTACHMENT	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
726600	2CCE1	TANK SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
726610	2CCE1 IA	INTEGRAL ATTACHMENT	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
726860	2SWE5	PUMP SKIRT SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
729058	2-CSG-154	HGUIDE	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
731120	2A-SIS-203 IA	INTEGRAL ATTACHMENT	VT-1	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
731130	2A-SIS-203	SUPPORT	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
733925	21-AFWH-51	VAR.SUPPORT,TYP.C,SZ 5,CL-345,HL-337	VT-3	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
734262	2SJE6	NO.21 Accumulator Instrumentation Nozzels Penetrations	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
734263	2SJE7	NO.22 Accumulator Instrumentation Nozzels Penetrations	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
734264	2SJE8	NO.23 Accumulator Instrumentation Nozzels Penetrations	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 28 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
734265	2SJE9	NO.24 Accumulator Instrumentation Nozzels Penetrations	VT-2	OWN	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No conditions noted Exam acceptable
950000	SPT-2-RC-001	ALL CLASS 1 SYSTEMS	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Visual examination performed by the following personnel. John O'Neil, Wayne Denlinger, Pete Durant, Walt Sheets, Bill Brammeler, Wally Wikoff, Paul Lindale, Patrick Cusick, and David Mora, Level II -
950050	SPT-2-AF-001	(AF) AUXILIARY FEED WATER SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
950100	SPT-2-AF-002	(AF) AUXILIARY FEED WATER SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Seal leak into collection system at #22 Aux Feed Pump previously identified. No effect on pump operability.
950200	SPT-2-AF-004	(AF) AUXILIARY FEED WATER SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
950260	SPT-2-CA-002	(CA) CONTROL AIR	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
950270	SPT-2-CA-003	(CA) CONTROL AIR	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
950300	SPT-2-CC-001	(CC) COMPONENT COOLING SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
950400	SPT-2-CC-003	(CC) COMPONENT COOLING SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
950500	SPT-2-CC-005	(CC) COMPONENT COOLING SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
950700	SPT-2-CS-002	(CS) CONTAINMENT SPRAY SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
950750	SPT-2-CS-003	(CS) CONTAINMENT SPRAY SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 29 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments:1	Comments:2
950800	SPT-2-CS-004	(CS) CONTAINMENT SPRAY SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
951150	SPT-2-DR-001	(DR) DEMINERALIZED WATER SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
951200	SPT-2-FP-001	(FP) FIRE PROTECTION SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
951450	SPT-2-RC-004	(RC) REACTOR COOLANT SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
951600	SPT-2-RH-002	(RH) RESIDUAL HEAT REMOVAL SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
951650	SPT-2-SA-001	(SA) STATION AIR SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
951700	SPT-2-SA-002	(SA) STATION AIR SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
951750	SPT-2-SF-001	(SF) SPENT FUEL SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
951800	SPT-2-SJ-001	(SJ) SAFETY INJECTION SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
951850	SPT-2-SJ-002	(SJ) SAFETY INJECTION SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
951900	SPT-2-SJ-003	(SJ) SAFETY INJECTION SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
951950	SPT-2-SJ-004	(SJ) SAFETY INJECTION SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary
952000	SPT-2-SJ-005	(SJ) SAFETY INJECTION SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundary

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 30 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
952050	SPT-2-SJ-006	(SJ) SAFETY INJECTION SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
952100	SPT-2-SJ-007	(SJ) SAFETY INJECTION SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
952150	SPT-2-SJ-008	(SJ) SAFETY INJECTION SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
952350	SPT-2-SS-003	(SS) SAMPLING SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
952400	SPT-2-SS-004	(SS) SAMPLING SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
952700	SPT-2-SS-010	(SS) SAMPLING SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
952750	SPT-2-SS-011	(SS) SAMPLING SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
953100	SPT-2-SW-002	(SW) SERVICE WATER SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
953150	SPT-2-SW-003	(SW) SERVICE WATER SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
953250	SPT-2-SW-005	(SW) SERVICE WATER SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
953350	SPT-2-SW-007	(SW) SERVICE WATER SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
954900	SPT-2-VC-005	(VC) CONTAINMENT VENTILATION SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
955350	SPT-2-WR-001	(WR) WASTE RECOVERY SYSTEM	VT-2	ISI	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 31 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments:1	Comments:2
958010	NR-SPT-2-BR-001	(BR) BORON RECOVERY	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Notification# 20227708 Generated for Boric Acid collection at flange to flange region of valve 22BR84 No leakage from pressure retaining boundry
958020	NR-SPT-2-CS-001	(CS) CONTAINMENT SPRAY	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
958030	NR-SPT-2-CS-002	(CS) CONTAINMENT SPRAY	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
958040	NR-SPT-2-CV-001	(CV) CHEMICAL & VOLUME CONTROL	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
958050	NR-SPT-2-CV-002	(CV) CHEMICAL & VOLUME CONTROL	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
958060	NR-SPT-2-CV-003	(CV) CHEMICAL & VOLUME CONTROL	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
958070	NR-SPT-2-CV-004	(CV) CHEMICAL & VOLUME CONTROL	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Notification# 20221227 Generated for wet boric acid leak from packing on valve 2CV54 No leakage from pressure retaining boundry
958080	NR-SPT-2-CV-005	(CV) CHEMICAL & VOLUME CONTROL	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Notification# 20221226 generated for dried boric acid on body to bonnet surface and around plug in side of valve 2CV7 No leakage from pressure retaining boundry
958090	NR-SPT-2-CV-006	(CV) CHEMICAL & VOLUME CONTROL	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
958100	NR-SPT-2-CV-007	(CV) CHEMICAL & VOLUME CONTROL	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
958110	NR-SPT-2-RH-001	(RH) REHEAT REMOVAL	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 32 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
958120	NR-SPT-2-RH-002	(RH) REHEAT REMOVAL	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
958130	NR-SPT-2-SI-001	(SJ) SAFETY INJECTION	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
958140	NR-SPT-2-SI-002	(SJ) SAFETY INJECTION	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
958150	NR-SPT-2-SI-003	(SJ) SAFETY INJECTION	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
958160	NR-SPT-2-SS-001	(SS) SAMPLING SYSTEM	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
958170	NR-SPT-2-SS-002	(SS) SAMPLING SYSTEM	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
958180	NR-SPT-2-SS-003	(SS) SAMPLING SYSTEM	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	No leakage from pressure retaining boundry
958190	NR-SPT-2-SS-004	(SS) SAMPLING SYSTEM	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Notification generated for boric acid leaks on the pack of the following valves 21 SS181 Not# 20227464 & 23 SS185 Not# 20227465.No leakage from pressure retaining boundry
958200	NR-SPT-2-WG-001	#21 WASTE GAS DECAY TANK	VT-2	AUG	Accept	Visual Examination performed under order# 30093692 by certified PSEG persohnel	Test Results Acceptable
958210	NR-SPT-2-WG-002	#22 WASTE GAS DECAY TANK	VT-2	AUG	Accept	Visual Examination performed under order# 30092929 by certified PSEG personnel	est Results Acceptable
958220	NR-SPT-2-WG-003	#23 WASTE GAS DECAY TANK	VT-2	AUG	Accept	Visual Examination performed under order# 30092278 by certified PSEG personnel	est Results Acceptable
958230	NR-SPT-2-WG-004	#24 WASTE GAS DECAY TANK	VT-2	AUG	Accept	Visual Examination performed under order# 30091486 by certified PSEG personnel	Test Results Acceptable

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO-14 ISI Examination Results

06/15/2005

Page 33 of 33
Revision 01

Sum#	Component ID	Description	EXAM TYPE	Code Require	Status	Comments 1	Comments 2
958240	NR-SPT-2-WG-005	WASTE GAS DISCHARGE HEADER	VT-2	AUG	Accept	Visual Examination performed under order# 30090175 by certified PSEG personnel	est Results Acceptable
958250	NR-SPT-2-WG-006	WASTE GAS COMPRESSORS SUCTION HEADER	VT-2	AUG	Accept	Visual Examination performed under order# 30094320 by certified PSEG personnel	est Results Acceptable
958260	NR-SPT-2-WG-007	#21 & #22 WASTE GAS COMPRESSORS	VT-2	AUG	Accept	Visual Examination performed under order# 30093443 by certified PSEG personnel	#21 & #22 Waste Gas Compressor test results SAT The following notifications were generated for 2 failed gauges. Notification# 20228368 for Gauge # 2PL16926 and Notification# 20228367 for Gauge # 2PL16927.
958270	NR-SPT-2-WL-001	(WL) WASTE LIQUID SYSTEM	VT-2	AUG	Accept	Visual Examination performed under order# 50071724 by certified PSEG personnel	Notification# 20227003 generated for pipi to tank weld at bottom of ladder area on 32 Waste Monitor Tank.No leakage from pressure retaining boundry

ENCLOSURE 4

**Form OAR-1, Table 1
SALEM NUCLEAR GENERATING STATION UNIT 2
RFO #14 IWE EXAMINATION RESULTS**

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 1 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (1)
820200	LNR-S2-QUAD-000C-078	QUADRANT C FROM 78 TO 100	MC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Containment Liner insulated 78' to 100' No recordable findings on visible part of liner
820300	LNR-S2-QUAD-000D-078	QUADRANT D FROM 78 TO 100	MC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Containment Liner partial insulated 78' to 100', No recordable findings on visible part of liner
824700	PEN-S2-M-28	QUADRANT A MECH PEN AT 70 EL.	MC	Visual	VT-G	N/A	No Visual examination performed during RFO-14 component is inaccessible at this time.	Inaccessible, Containment Sump
824800	PEN-S2-M-29	QUADRANT D MECH PEN AT 70 EL.	MC	Visual	VT-G	N/A	No Visual examination performed during RFO-14 component is inaccessible at this time.	Inaccessible, Containment Sump
824900	PEN-S2-M-30	QUADRANT A MECH PEN AT 50 EL.	MC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	No Recordable Findings
825000	PEN-S2-M-31	QUADRANT D MECH PEN AT 50 EL.	MC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	No Recordable Findings
825700	PEN-S2-M-38	QUADRANT D FUEL TRANS TUBE AT 91 EL.	MC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Concrete plug removed, Notification # 20236302 for breakdown of coating 4-8 Oclock. Area cleaned VT & UT performed, No recordable findings.
825750	PEN-S2-M-38-BLIND FLANGE	QUADRANT D FUEL TRANS TUBE AT 91 EL.	MC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	No recordable findings, 4 bolts
900000	CON-S2-QUAD-000A-01	CONCRETE SURFACES QUAD A CYL ROW 01	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	No Recordable Findings
900100	CON-S2-QUAD-000A-02	CONCRETE SURFACES QUAD A CYL ROW 02	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	No Recordable Findings
900200	CON-S2-QUAD-000A-03	CONCRETE SURFACES QUAD A CYL ROW 03	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	No Recordable Findings
900300	CON-S2-QUAD-000A-04	CONCRETE SURFACES QUAD A CYL ROW 04	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	No Recordable Findings
900400	CON-S2-QUAD-000A-05	CONCRETE SURFACES QUAD A CYL ROW 05	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Main Steam area Inner Penetration non-Rad side North East containment wall el.120' on floor a piece of wood is protruding from outside in 1" x 8" x 4" sticking out, Notification 20234570
900500	CON-S2-QUAD-000A-06	CONCRETE SURFACES QUAD A CYL ROW 06	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
900600	CON-S2-QUAD-000A-07	CONCRETE SURFACES QUAD A CYL ROW 07	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
900700	CON-S2-QUAD-000A-08	CONCRETE SURFACES QUAD A CYL ROW 08	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 2 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (f)
900800	CON-S2-QUAD-000A-09	CONCRETE SURFACES QUAD A CYL ROW 09	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete,
900900	CON-S2-QUAD-000A-10	CONCRETE SURFACES QUAD A CYL ROW 10	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
901000	CON-S2-QUAD-000A-11	CONCRETE SURFACES QUAD A CYL ROW 11	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
901100	CON-S2-QUAD-000A-12	CONCRETE SURFACES QUAD A CYL ROW 12	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
901200	CON-S2-QUAD-000A-13	CONCRETE SURFACES QUAD A CYL ROW 13	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
901300	CON-S2-QUAD-000A-14	CONCRETE SURFACES QUAD A CYL ROW 14	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
901400	CON-S2-QUAD-000A-15	CONCRETE SURFACES QUAD A CYL ROW 15	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
901500	CON-S2-QUAD-000A-16	CONCRETE SURFACES QUAD A CYL ROW 16	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
901600	CON-S2-QUAD-000A-17	CONCRETE SURFACES QUAD A CYL ROW 17	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
901700	CON-S2-QUAD-000A-18	CONCRETE SURFACES QUAD A CYL ROW 18	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
901800	CON-S2-QUAD-000A-19	CONCRETE SURFACES QUAD A CYL ROW 19	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
901900	CON-S2-QUAD-000A-20	CONCRETE SURFACES QUAD A CYL ROW 20	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
902000	CON-S2-QUAD-000A-21	CONCRETE SURFACES QUAD A CYL ROW 21	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
902100	CON-S2-QUAD-000A-22	CONCRETE SURFACES QUAD A CYL ROW 22	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
902200	CON-S2-QUAD-000A-23	CONCRETE SURFACES QUAD A CYL ROW 23	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
902300	CON-S2-QUAD-000A-24	CONCRETE SURFACES QUAD A CYL ROW 24	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
902400	CON-S2-QUAD-000A-25	CONCRETE SURFACES QUAD A CYL ROW 25	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
902500	CON-S2-QUAD-000B-01	CONCRETE SURFACES QUAD B CYL ROW 01	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 3 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (1)
902600	CON-S2-QUAD-000B-02	CONCRETE SURFACES QUAD B CYL ROW 02	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete, Spalling in joint area 3' x 3', , Slight surface erosion and staining from pipe coming out of Rad Monitor detection shed releasing liquid, El.106' 3rd form over a stud is protruding from wall, Notification 20234570
902700	CON-S2-QUAD-000B-03	CONCRETE SURFACES QUAD B CYL ROW 03	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete, Spalling in joint area 3' x 3', , Slight surface erosion and staining from pipe coming out of Rad Monitor detection shed releasing liquid, El.115' cut pipe is protruding from wall with stain running down concrete, Notification 20234570
902800	CON-S2-QUAD-000B-04	CONCRETE SURFACES QUAD B CYL ROW 04	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete, Slight surface erosion and staining from pipe coming out of Rad Monitor detection shed releasing liquid, Notification 20234570
902900	CON-S2-QUAD-000B-05	CONCRETE SURFACES QUAD B CYL ROW 05	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete, Surface Spalling in joint 2' x 5', North East side of containment facing Equipment hatch to left side pipe/stud is protruding from concrete, Notification 20234570
903000	CON-S2-QUAD-000B-06	CONCRETE SURFACES QUAD B CYL ROW 06	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
903100	CON-S2-QUAD-000B-07	CONCRETE SURFACES QUAD B CYL ROW 07	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
903200	CON-S2-QUAD-000B-08	CONCRETE SURFACES QUAD B CYL ROW 08	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete, , Spalling in joint areas 2' x 2', 1' x 2', Notification 20234570
903300	CON-S2-QUAD-000B-09	CONCRETE SURFACES QUAD B CYL ROW 09	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete, Spalling in joint areas 2' x 2', 1' x 2', Notification 20234570

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 4 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (1)
903400	CON-S2-QUAD-000B-10	CONCRETE SURFACES QUAD B CYL ROW 10	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete, Spalling in joint 3' x 4', Notification 20234570
903500	CON-S2-QUAD-000B-11	CONCRETE SURFACES QUAD B CYL ROW 11	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
903600	CON-S2-QUAD-000B-12	CONCRETE SURFACES QUAD B CYL ROW 12	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
903700	CON-S2-QUAD-000B-13	CONCRETE SURFACES QUAD B CYL ROW 13	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
903800	CON-S2-QUAD-000B-14	CONCRETE SURFACES QUAD B CYL ROW 14	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
903900	CON-S2-QUAD-000B-15	CONCRETE SURFACES QUAD B CYL ROW 15	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
904000	CON-S2-QUAD-000B-16	CONCRETE SURFACES QUAD B CYL ROW 16	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
904100	CON-S2-QUAD-000B-17	CONCRETE SURFACES QUAD B CYL ROW 17	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
904200	CON-S2-QUAD-000B-18	CONCRETE SURFACES QUAD B CYL ROW 18	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
904300	CON-S2-QUAD-000B-19	CONCRETE SURFACES QUAD B CYL ROW 19	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
904400	CON-S2-QUAD-000B-20	CONCRETE SURFACES QUAD B CYL ROW 20	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
904500	CON-S2-QUAD-000B-21	CONCRETE SURFACES QUAD B CYL ROW 21	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
904600	CON-S2-QUAD-000B-22	CONCRETE SURFACES QUAD B CYL ROW 22	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
904700	CON-S2-QUAD-000B-23	CONCRETE SURFACES QUAD B CYL ROW 23	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
904800	CON-S2-QUAD-000B-24	CONCRETE SURFACES QUAD B CYL ROW 24	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
904900	CON-S2-QUAD-000B-25	CONCRETE SURFACES QUAD B CYL ROW 25	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
905000	CON-S2-QUAD-000C-01	CONCRETE SURFACES QUAD C CYL ROW 01	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 5 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (1)
905100	CON-S2-QUAD-000C-02	CONCRETE SURFACES QUAD C CYL ROW 02	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete, between equipment hatch and Fuel Handling/penetration wall next to ground cable 2 rows up a stud w/nut is protruding from concrete, bent piece of pipe or stud protruding from concrete. Entry required between containment and FH bldg. Security Door 226 with HP support, floor is sand, tar coating attached to concrete wall is no longer adhering in some locations., Notification 20234570
905200	CON-S2-QUAD-000C-03	CONCRETE SURFACES QUAD C CYL ROW 03	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete. Steel concrete forms (2) of them are still in place. , Notification 20234570
905300	CON-S2-QUAD-000C-04	CONCRETE SURFACES QUAD C CYL ROW 04	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Surface spalling ranging up to 6' and 1-4' wide, Notification 20234570
905400	CON-S2-QUAD-000C-05	CONCRETE SURFACES QUAD C CYL ROW 05	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
905500	CON-S2-QUAD-000C-06	CONCRETE SURFACES QUAD C CYL ROW 06	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete, between (outer) penetration and equipment hatch 2 inserts w/staining coming down concrete, Notification 20234570
905600	CON-S2-QUAD-000C-07	CONCRETE SURFACES QUAD C CYL ROW 07	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete, Efflorescence is present in 5 locations coming from the ceiling out of fine lined cracks, Notification 20234570
905700	CON-S2-QUAD-000C-08	CONCRETE SURFACES QUAD C CYL ROW 08	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
905800	CON-S2-QUAD-000C-09	CONCRETE SURFACES QUAD C CYL ROW 09	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete, between (outer) penetration and equipment hatch 4 inserts w/staining

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 6 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (1)
905900	CON-S2-QUAD-000C-10	CONCRETE SURFACES QUAD C CYL ROW 10	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Surface spalling ranging up to 6' and 1-4' wide, , Notification 20234570
906000	CON-S2-QUAD-000C-11	CONCRETE SURFACES QUAD C CYL ROW 11	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Surface spalling ranging up to 6' and 1-4' wide, Notification 20234570
906100	CON-S2-QUAD-000C-12	CONCRETE SURFACES QUAD C CYL ROW 12	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Surface spalling ranging up to 6' and 1-4' wide, Notification 20234570
906200	CON-S2-QUAD-000C-13	CONCRETE SURFACES QUAD C CYL ROW 13	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
906300	CON-S2-QUAD-000C-14	CONCRETE SURFACES QUAD C CYL ROW 14	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Surface spalling ranging up to 6' and 1-4' wide, Notification 20234570
906400	CON-S2-QUAD-000C-15	CONCRETE SURFACES QUAD C CYL ROW 15	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Surface spalling ranging up to 6' and 1-4' wide, Notification 20234570
906500	CON-S2-QUAD-000C-16	CONCRETE SURFACES QUAD C CYL ROW 16	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
906600	CON-S2-QUAD-000C-17	CONCRETE SURFACES QUAD C CYL ROW 17	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Surface spalling ranging up to 6' and 1-4' wide, Notification 20234570
906700	CON-S2-QUAD-000C-18	CONCRETE SURFACES QUAD C CYL ROW 18	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Surface spalling ranging up to 6' and 1-4' wide, Notification 20234570
906800	CON-S2-QUAD-000C-19	CONCRETE SURFACES QUAD C CYL ROW 19	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
906900	CON-S2-QUAD-000C-20	CONCRETE SURFACES QUAD C CYL ROW 20	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
907000	CON-S2-QUAD-000C-21	CONCRETE SURFACES QUAD C CYL ROW 21	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
907100	CON-S2-QUAD-000C-22	CONCRETE SURFACES QUAD C CYL ROW 22	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
907200	CON-S2-QUAD-000C-23	CONCRETE SURFACES QUAD C CYL ROW 23	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
907300	CON-S2-QUAD-000C-24	CONCRETE SURFACES QUAD C CYL ROW 24	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
907400	CON-S2-QUAD-000C-25	CONCRETE SURFACES QUAD C CYL ROW 25	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
907500	CON-S2-QUAD-000D-01	CONCRETE SURFACES QUAD D CYL ROW 01	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	No Recordable Findings
907600	CON-S2-QUAD-000D-02	CONCRETE SURFACES QUAD D CYL ROW 02	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	No Recordable Findings
907700	CON-S2-QUAD-000D-03	CONCRETE SURFACES QUAD D CYL ROW 03	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	No Recordable Findings

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 7 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (1)
907800	CON-S2-QUAD-000D-04	CONCRETE SURFACES QUAD D CYL ROW 04	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	No Recordable Findings
907900	CON-S2-QUAD-000D-05	CONCRETE SURFACES QUAD D CYL ROW 05	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	No Recordable Findings
908000	CON-S2-QUAD-000D-06	CONCRETE SURFACES QUAD D CYL ROW 06	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	No Recordable Findings
908100	CON-S2-QUAD-000D-07	CONCRETE SURFACES QUAD D CYL ROW 07	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	No Recordable Findings
908200	CON-S2-QUAD-000D-08	CONCRETE SURFACES QUAD D CYL ROW 08	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
908300	CON-S2-QUAD-000D-09	CONCRETE SURFACES QUAD D CYL ROW 09	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete, between plant vent duct and inner penetration El140' bolt winsert protruding from concrete stain, Notification 20234570
908400	CON-S2-QUAD-000D-10	CONCRETE SURFACES QUAD D CYL ROW 10	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete, south west side of containment between vent and inner penetration el.145' 2 bolts protruding from concrete w/stain, Notification 20234570
908500	CON-S2-QUAD-000D-11	CONCRETE SURFACES QUAD D CYL ROW 11	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
908600	CON-S2-QUAD-000D-12	CONCRETE SURFACES QUAD D CYL ROW 12	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
908700	CON-S2-QUAD-000D-13	CONCRETE SURFACES QUAD D CYL ROW 13	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
908800	CON-S2-QUAD-000D-14	CONCRETE SURFACES QUAD D CYL ROW 14	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
908900	CON-S2-QUAD-000D-15	CONCRETE SURFACES QUAD D CYL ROW 15	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
909000	CON-S2-QUAD-000D-16	CONCRETE SURFACES QUAD D CYL ROW 16	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
909100	CON-S2-QUAD-000D-17	CONCRETE SURFACES QUAD D CYL ROW 17	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
909200	CON-S2-QUAD-000D-18	CONCRETE SURFACES QUAD D CYL ROW 18	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 8 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (1)
909300	CON-S2-QUAD-000D-19	CONCRETE SURFACES QUAD D CYL ROW 19	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
909400	CON-S2-QUAD-000D-20	CONCRETE SURFACES QUAD D CYL ROW 20	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
909500	CON-S2-QUAD-000D-21	CONCRETE SURFACES QUAD D CYL ROW 21	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
909600	CON-S2-QUAD-000D-22	CONCRETE SURFACES QUAD D CYL ROW 22	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
909700	CON-S2-QUAD-000D-23	CONCRETE SURFACES QUAD D CYL ROW 23	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
909800	CON-S2-QUAD-000D-24	CONCRETE SURFACES QUAD D CYL ROW 24	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
909900	CON-S2-QUAD-000D-25	CONCRETE SURFACES QUAD D CYL ROW 25	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
910000	CON-S2-QUAD-000D-078	CONCRETE SURFACES QUAD-D ELECT PEN AREA	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Expansion seal/moisture/intrusion barrier Medium Rust, clean and paint Not.20234644
910100	CON-S2-QUAD-000C-078	CONCRETE SURFACES QUAD-C MECH PEN AREA	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Expansion seal/moisture/intrusion barrier Medium Rust, clean and paint Not.20234644
910200	CON-S2-QUAD-000A-26	CONCRETE SURFACES QUAD A DOME ROW 26	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
910300	CON-S2-QUAD-000A-27	CONCRETE SURFACES QUAD A DOME ROW 27	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
910400	CON-S2-QUAD-000A-28	CONCRETE SURFACES QUAD A DOME ROW 28	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
910500	CON-S2-QUAD-000A-29	CONCRETE SURFACES QUAD A DOME ROW 29	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
910600	CON-S2-QUAD-000A-30	CONCRETE SURFACES QUAD A DOME ROW 30	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
910700	CON-S2-QUAD-000A-31	CONCRETE SURFACES QUAD A DOME ROW 31	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 9 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (1)
910800	CON-S2-QUAD-000A-32	CONCRETE SURFACES QUAD A DOME ROW 32	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
910900	CON-S2-QUAD-000A-33	CONCRETE SURFACES QUAD A DOME ROW 33	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
911000	CON-S2-QUAD-000A-34	CONCRETE SURFACES QUAD A DOME ROW 34	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
911100	CON-S2-QUAD-000A-35	CONCRETE SURFACES QUAD A DOME ROW 35	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
911200	CON-S2-QUAD-000A-36	CONCRETE SURFACES QUAD A DOME ROW 36	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
911300	CON-S2-QUAD-000A-37	CONCRETE SURFACES QUAD A DOME ROW 37	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
911400	CON-S2-QUAD-000A-38	CONCRETE SURFACES QUAD A DOME ROW 38	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
911500	CON-S2-QUAD-000A-39	CONCRETE SURFACES QUAD A DOME ROW 39	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
911600	CON-S2-QUAD-000A-40	CONCRETE SURFACES QUAD A DOME ROW 40	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
911700	CON-S2-QUAD-000A-41	CONCRETE SURFACES QUAD A DOME ROW 41	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
911800	CON-S2-QUAD-000A-42	CONCRETE SURFACES QUAD A DOME ROW 42	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
911900	CON-S2-QUAD-000A-43	CONCRETE SURFACES QUAD A DOME ROW 43	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
912000	CON-S2-QUAD-000A-44	CONCRETE SURFACES QUAD A DOME ROW 44	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 10 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (1)
912100	CON-S2-QUAD-000A-45	CONCRETE SURFACES QUAD A DOME ROW 45	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
912200	CON-S2-QUAD-000A-46	CONCRETE SURFACES QUAD A DOME ROW 46	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
912300	CON-S2-QUAD-000B-26	CONCRETE SURFACES QUAD B DOME ROW 26	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
912400	CON-S2-QUAD-000C-26	CONCRETE SURFACES QUAD C DOME ROW 26	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
912500	CON-S2-QUAD-000D-26	CONCRETE SURFACES QUAD D DOME ROW 26	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
912600	CON-S2-QUAD-000B-27	CONCRETE SURFACES QUAD B DOME ROW 27	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
912700	CON-S2-QUAD-000C-27	CONCRETE SURFACES QUAD C DOME ROW 27	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
912800	CON-S2-QUAD-000D-27	CONCRETE SURFACES QUAD D DOME ROW 27	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
912900	CON-S2-QUAD-000B-28	CONCRETE SURFACES QUAD B DOME ROW 28	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
913000	CON-S2-QUAD-000C-28	CONCRETE SURFACES QUAD C DOME ROW 28	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
913100	CON-S2-QUAD-000D-28	CONCRETE SURFACES QUAD D DOME ROW 28	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
913200	CON-S2-QUAD-000B-29	CONCRETE SURFACES QUAD B DOME ROW 29	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
913300	CON-S2-QUAD-000C-29	CONCRETE SURFACES QUAD C DOME ROW 29	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 11 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (1)
913400	CON-S2-QUAD-000D-29	CONCRETE SURFACES QUAD D DOME ROW 29	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
913500	CON-S2-QUAD-000B-30	CONCRETE SURFACES QUAD B DOME ROW 30	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
913600	CON-S2-QUAD-000C-30	CONCRETE SURFACES QUAD C DOME ROW 30	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
913700	CON-S2-QUAD-000D-30	CONCRETE SURFACES QUAD D DOME ROW 30	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
913800	CON-S2-QUAD-000B-31	CONCRETE SURFACES QUAD B DOME ROW 31	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
913900	CON-S2-QUAD-000C-31	CONCRETE SURFACES QUAD C DOME ROW 31	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
914000	CON-S2-QUAD-000D-31	CONCRETE SURFACES QUAD D DOME ROW 31	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
914100	CON-S2-QUAD-000B-32	CONCRETE SURFACES QUAD B DOME ROW 32	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
914200	CON-S2-QUAD-000C-32	CONCRETE SURFACES QUAD C DOME ROW 32	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
914300	CON-S2-QUAD-000D-32	CONCRETE SURFACES QUAD D DOME ROW 32	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
914400	CON-S2-QUAD-000B-33	CONCRETE SURFACES QUAD B DOME ROW 33	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
914500	CON-S2-QUAD-000C-33	CONCRETE SURFACES QUAD C DOME ROW 33	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
914600	CON-S2-QUAD-000D-33	CONCRETE SURFACES QUAD D DOME ROW 33	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 12 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (1)
914700	CON-S2-QUAD-000B-34	CONCRETE SURFACES QUAD B DOME ROW 34	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
914800	CON-S2-QUAD-000C-34	CONCRETE SURFACES QUAD C DOME ROW 34	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
914900	CON-S2-QUAD-000D-34	CONCRETE SURFACES QUAD D DOME ROW 34	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
915000	CON-S2-QUAD-000B-35	CONCRETE SURFACES QUAD B DOME ROW 35	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
915100	CON-S2-QUAD-000C-35	CONCRETE SURFACES QUAD C DOME ROW 35	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
915200	CON-S2-QUAD-000D-35	CONCRETE SURFACES QUAD D DOME ROW 35	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
915300	CON-S2-QUAD-000B-36	CONCRETE SURFACES QUAD B DOME ROW 36	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
915400	CON-S2-QUAD-000C-36	CONCRETE SURFACES QUAD C DOME ROW 36	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
915500	CON-S2-QUAD-000D-36	CONCRETE SURFACES QUAD D DOME ROW 36	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
915600	CON-S2-QUAD-000B-37	CONCRETE SURFACES QUAD B DOME ROW 37	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
915700	CON-S2-QUAD-000C-37	CONCRETE SURFACES QUAD C DOME ROW 37	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
915800	CON-S2-QUAD-000D-37	CONCRETE SURFACES QUAD D DOME ROW 37	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
915900	CON-S2-QUAD-000B-38	CONCRETE SURFACES QUAD B DOME ROW 38	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 13 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (1)
916000	CON-S2-QUAD-000C-38	CONCRETE SURFACES QUAD C DOME ROW 38	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
916100	CON-S2-QUAD-000D-38	CONCRETE SURFACES QUAD D DOME ROW 38	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
916200	CON-S2-QUAD-000B-39	CONCRETE SURFACES QUAD B DOME ROW 39	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
916300	CON-S2-QUAD-000C-39	CONCRETE SURFACES QUAD C DOME ROW 39	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
916400	CON-S2-QUAD-000D-39	CONCRETE SURFACES QUAD D DOME ROW 39	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
916500	CON-S2-QUAD-000B-40	CONCRETE SURFACES QUAD B DOME ROW 40	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
916600	CON-S2-QUAD-000C-40	CONCRETE SURFACES QUAD C DOME ROW 40	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
916650	CON-S2-QUAD-000D-40	CONCRETE SURFACES QUAD D DOME ROW 40	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
916700	CON-S2-QUAD-000B-41	CONCRETE SURFACES QUAD B DOME ROW 41	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
916800	CON-S2-QUAD-000C-41	CONCRETE SURFACES QUAD C DOME ROW 41	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
916900	CON-S2-QUAD-000D-41	CONCRETE SURFACES QUAD D DOME ROW 41	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
917000	CON-S2-QUAD-000B-42	CONCRETE SURFACES QUAD B DOME ROW 42	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
917100	CON-S2-QUAD-000C-42	CONCRETE SURFACES QUAD C DOME ROW 42	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 14 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (1)
917200	CON-S2-QUAD-000D-42	CONCRETE SURFACES QUAD D DOME ROW 42	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
917300	CON-S2-QUAD-000B-43	CONCRETE SURFACES QUAD B DOME ROW 43	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
917400	CON-S2-QUAD-000C-43	CONCRETE SURFACES QUAD C DOME ROW 43	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
917500	CON-S2-QUAD-000D-43	CONCRETE SURFACES QUAD D DOME ROW 43	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
917600	CON-S2-QUAD-000B-44	CONCRETE SURFACES QUAD B DOME ROW 44	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
917700	CON-S2-QUAD-000C-44	CONCRETE SURFACES QUAD C DOME ROW 44	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
917800	CON-S2-QUAD-000D-44	CONCRETE SURFACES QUAD D DOME ROW 44	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
917900	CON-S2-QUAD-000B-45	CONCRETE SURFACES QUAD B DOME ROW 45	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
918000	CON-S2-QUAD-000C-45	CONCRETE SURFACES QUAD C DOME ROW 45	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
918100	CON-S2-QUAD-000D-45	CONCRETE SURFACES QUAD D DOME ROW 45	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete
918200	CON-S2-QUAD-000B-46	CONCRETE SURFACES QUAD B DOME ROW 46	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete. 10' North of ladder, 3 areas of spalling- 3"x3", 6"x6" and 7"x7" with a depth of 1/4" to 5/8" deep. East of lightning rod 1 area of spalling 1"x3" with a depth of 1/2", Notification 20234570

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
RFO #14 IWE / IWL Examination Results

06/15/2004

Page 15 of 15
Revision 1

Sum#	Component ID	Description	Asme Class	NDE Method	NDE Type	Status	Comments	Outage Remarks (1)
918300	CON-S2-QUAD-000C-46	CONCRETE SURFACES QUAD C DOME ROW 46	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete.
918400	CON-S2-QUAD-000D-46	CONCRETE SURFACES QUAD D DOME ROW 46	CC	Visual	VT-G	Accept	Visual examination performed by certified PSEG personnel under order # 50071724	Coating shows cracking. Cracking mostly is coating not concrete.

ENCLOSURE 5

**Form OAR-1, Table 1
SALEM NUCLEAR GENERATING STATION, UNIT 2
RFO#14 FLYWHEEL EXAMINATION RESULTS**

Salem Nuclear Generation Station, Unit 2
ISI Program Long Term Plan
RFO #14 Flywheel Examination Results

06/15/2004

Page 1 of 1
Revision 00

Sum#	Component ID	Description	NDE Method	NDE Type	Status	Comments	Outage Remarks
005000	1S-76P917	#24 RCP Motor Flywheel	Surface	MT	Accept	Magnetic Particle examination was done on Salem RCP# 2 Flywheel. Coating Thickness measurement of 0.0025" was the average noted.	Magnetic Particle examination was performed under contract# 1250147 by Framatome personnel at their Lynchburg locataon
005000	1S-76P917	#24 RCP Motor Flywheel	Surface	PT	Accept	Liquid Penetrant Examination was done on RCP# 2 flywheel bore area. No recordable Indications were noted.	Liquid Penetrant examination was performed under contract# 1250147 by Framatome personnel at their Lynchburg locataon.
005000	1S-76P917	#24 RCP Motor Flywheel	Volumetric	UT	Accept	Flywheel is 2 pieces bolted together. both plates were scanned from accessible surfaces.	Ultrasonic examination was performed under contract# 1250147 by Framatome personnel at their Lynchburg locataon.

ENCLOSURE 6

**Form OAR-1, Table 1
SALEM NUCLEAR GENERATING STATION, UNIT 2
ISI LONG TERM PLAN INSERVICE INSPECTION
SUMMARY FOR THIRD INTERVAL**

Salem Nuclear Generating Station, Unit 2

Completion Code Compliance Summary - 3rd Interval / 1st Period / 1st Outage

ISI - Code Edition - 1998 / 2000 Addenda

Table 1

Page 1

Examination Category	POPULATION	Total Required for Interval	PERIOD 1		PERIOD 2		PERIOD 3		Total Exam % Credited to Date for Interval	Remarks
			Total Exams Credited for This Period	Total Exam % Credited for This Period	Total Exams Credited for This Period	Total Exam % Credited for This Period	Total Exams Credited for This Period	Total Exam % Credited for This Period		
B-A	29	28	0	0%	0	0%	0	0%	0%	See Note #1
B-B	8	5	0	0%	0	0%	0	0%	0%	
B-D	30	30	2	7%	0	0%	0	0%	7%	See Note #2
B-E	3	0	0	0%	0	0%	0	0%	0%	See Note #1
B-G-1	12	6	0	0%	0	0%	0	0%	0%	See Note #1
B-G-2	83	83	27	33%	0	0%	0	0%	33%	
B-K	48	7	1	15%	0	0%	0	0%	15%	
B-L-1	4	1	0	0%	0	0%	0	0%	0%	See Note #1
B-L-2	4	0	0	0%	0	0%	0	0%	0%	
B-M-1	2	2	2	100%	0	0%	0	0%	100%	See Note #1
B-M-2	30	1	1	4%	0	0%	0	0%	4%	See Note #3
B-N-1	9	8	0	0%	0	0%	0	0%	0%	
B-N-2	1	1	0	0%	0	0%	0	0%	0%	See Note #1
B-N-3	15	13	0	0%	0	0%	0	0%	0%	See Note #1
B-O	2	0	0	0%	0	0%	0	0%	0%	See Note #1
B-P	3	3	1	50%	0	0%	0	0%	50%	
B-P/C-H	2	2	1	0%	0	0%	0	0%	0%	
C-A	55	19	5	10%	0	0%	0	0%	10%	
C-B	24	8	0	0%	0	0%	0	0%	0%	
C-C	220	26	4	11%	0	0%	0	0%	11%	
C-D	9	2	0	0%	0	0%	0	0%	0%	
C-G	24	3	1	5%	0	0%	0	0%	5%	
C-H	53	45	16	31%	0	0%	0	0%	31%	
C-H/D-B	3	3	2	0%	0	0%	0	0%	0%	
D-A	236	32	11	30%	0	0%	0	0%	30%	
D-B	59	58	18	31%	0	0%	0	0%	31%	
F-A	1695	305	78	29%	0	0%	0	0%	29%	
R-A	3014	181	23	16%	0	0%	0	0%	16%	See Note #4

1) Deferral Permissible

B-A B-G-1

B-E B-L-1

B-N-2 B-O

B-M-1 B-N-3

4) Risk Informed Was Implemented In The Second Interval
Third Period. Replacing ASME Categories B-F, - I
and C-F-2

2) Ref. Table IWB-2500-1, Exam
Category B-D, Program (B) Note 2

3) To Be Examined Only If Disassembled
For Maintenance, Repair or Volumetric
Exam. (Reference- ISI Program)

ENCLOSURE 7

**Form OAR-1, Table 1
SALEM NUCLEAR GENERATING STATION UNIT 2
IWE/IWL EXAMINATION SUMMARY FOR THE FIRST INTERVAL**

Salem Nuclear Generating Station, Unit 2
ISI Program Long Term Plan
Inservice Inspection Examination Summary For IWE/IWL First Interval
Code Edition - 1998 / 1998 Addenda **TABLE 1**

Examination Category	POPULATION	Total Required for Interval	PERIOD 1		PERIOD 2		PERIOD 3		Total Exam % Credited to Date for Interval	Remarks
			Total Exams Credited for This Period	Total Exam % Credited for This Period	Total Exams Credited for This Period	Total Exam % Credited for This Period	Total Exams Credited for This Period	Total Exam % Credited for This Period		
E-A	160	480	158	33%	160	33%	0	0	66%	Note 2
L-A	186	372	186	50%	186	50%	0	0	100%	Note 2

Notes

- 1) IWE/IWL Implemented in 2000 RFO# 11 And a Separate Data Base Was Created in 2003 RFO# 13 To Clearly Identify IWE/IWL Inspection Interval.
- 2) Inaccessible Components Will Be Examined when They Become Accessible.

ENCLOSURE 8

**Form OAR-1, Table 2
ITEMS WITH FLAWS OR RELEVANT CONDITIONS
THAT REQUIRED
EVALUATION FOR CONTINUED SERVICE**

Salem Nuclear Generating Station Unit 2 RFO-14 OAR Report

[illegible]

ENCLOSURE 9

**Form OAR-1, Table 3
ABSTRACT OF REPAIRS, REPLACEMENTS OR
CORRECTIVE MEASURES
REQUIRED FOR CONTINUED SERVICE**

Salem Nuclear Generating Station Unit 2 RFO-14 OAR Report

TABLE 3
ABSTRACT OF REPAIRS, REPLACEMENTS, OR CORRECTIVE MEASURES
REQUIRED FOR CONTINUED SERVICE

Salem Unit 2 Nuclear Generating Station
(For the period 11/27/2003 TO 05/11/2005)

Code Class	Repair Replacement, or Corrective Measure	Item Description	Description of work	Flaw or Relevant Condition Found During Scheduled Section XI Examination or Test (Yes or No)	Date Complete	Repair Replacement Plan Number	
						RR Plan	Evaluation
3	Replacement	Service Water Spool Piece 2-SW-P-3374E	Replacement by welding	No	4/12/2005	60040855	70035132
3	Replacement	Instrument Tubing IT-1216-HB and IT-2345-HB	Replacement by welding	No	7/2/2004	60044354	70038272
3	Replacement	Containment Spray Spool Piece S2-CS-2015	Replacement by welding	No	10/21/2004	60044821	70038858
2	Replacement	Spring Can Hanger 2C-CVCH-909	Replacement of hanger rods	No	4/29/05	60054090	70046232
2	Replacement	Instrument Tubing S2-IT-515HA S2-IT-516HA	Replacement by welding	No	5/4/2005	60054046	70046922