



Tennessee Valley Authority, Post Office Box 2000, Spring City, Tennessee 37381

JUL 14 1994

U.S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington, D.C. 20555

Gentlemen:

In the Matter of the Application of) Docket Nos. 50-390
Tennessee Valley Authority) 50-391

WATTS BAR NUCLEAR PLANT (WBN) - FINAL SAFETY ANALYSIS REPORT CHAPTER 14 -
PROPOSED CHANGES

The purpose of this letter is to provide the NRC with copies of draft proposed changes (enclosed) for several test abstracts in FSAR Chapter 14 "Initial Test Program." These changes were discussed with NRR and Region II staff during a meeting at the WBN site on Wednesday, July 6, 1994, and are provided in order to facilitate the NRC's understanding of WBN's testing plans. TVA expects to address these changes by FSAR Amendment 88 currently scheduled to be submitted on or about July 27, 1994.

If you should have any questions, contact B. S. Schofield at (615)-365-1857.

Sincerely,

Dwight E. Nunn
Vice President
New Plant Completion
Watts Bar Nuclear Plant

Enclosure
cc: See page 2

210005

9407220216 940714
PDR ADOCK 05000390
K PDR

2030
11

U.S. Nuclear Regulatory Commission
Page 2

JUL 14 1994

cc (Enclosure):

NRC Resident Inspector
Watts Bar Nuclear Plant
Rt. 2, Box 700
Spring City, Tennessee 37381

Mr. P. S. Tam, Senior Project Manager
U.S. Nuclear Regulatory Commission
One White Flint North
11555 Rockville Pike
Rockville, Maryland 20852

U.S. Nuclear Regulatory Commission
Region II
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30323

ENCLOSURE

FSAR Chapter 14 Change Packages Issued Since Amendment 86

Change Pkg No.	Summary
1068	Preop Phase - Clarify that Post Accident Sampling Facility (PASF) testing does not include analysis/time measurements
1073	Preop Phase - Clarification for loss of control air testing
1079	Preop Phase - Deletion of abstracts where alternate testing will be performed instead of PTIs; also includes clarification of some abstracts
1080	Preop Phase - Similar to 1079
1089	Power Ascension Phase - Clarification to 8 test abstracts
1089 S1-3	Power Ascension Phase - Supplements 1089
1096	Preop Phase - Clarifies 2 abstracts; deletes load testing of Common Station Service Transformers (CSSTs) based on transformer capacity
1097	Preop Phase - Clarifications for Containment Integrated Leak Rate Test (CILRT) in Chapters 6 and 14.

Total Number of affected test abstracts:

Preop Phase	(Table 14.2-1)	- 19 of 61
Power Ascension Phase	(Table 14.2-2)	- 8 of 35

50-390

TVA

WATTS BAR

FINAL SAFETY ANALYSIS REPORT CHAPTER
14 - PROPOSED CHANGES

REC'D W/LTR DTD 07/14/94....9407220216

-NOTICE-

THE ATTACHED FILES ARE OFFICIAL RECORDS OF THE INFORMATION & REPORTS MANAGEMENT BRANCH. THEY HAVE BEEN CHARGED TO YOU FOR A LIMITED TIME PERIOD AND MUST BE RETURNED TO THE RECORDS & ARCHIVES SERVICES SECTION P1-22 WHITE FLINT. PLEASE DO NOT SEND DOCUMENTS CHARGED OUT THROUGH THE MAIL. REMOVAL OF ANY PAGE(S) FROM DOCUMENT FOR REPRODUCTION MUST BE REFERRED TO FILE PERSONNEL.

-NOTICE-

APPENDIX C

106-8 S00 PKG

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1068 Supp. No. _____

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO. FIGURE OR TABLE

REASON FOR CHANGE

- 1) See Attached
- 2) ~~Table 14.2-1, 54-11)~~
- 3) _____
- 4) _____
- 5) _____
- 6) _____
- 7) _____
- 8) _____
- 9) _____
- 10) _____

deleted testing will be accomplished in the post-trial load testing program in accordance with NRC's ASSOCIATED WITH ITEM 3 OF ATTACHED NUREG-DT37 SUMMARY. See attached NIOS 20054454. This NCD requires implementation prior to fuel load and includes demonstration that PDS sampling per Chem Manual Ch 13 (incl. analysis) within 1.57 time limits per discussion w/ G. Vickery (Chemistry) 3/28/94.

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

SUPPORTING ORG	NAME	Signature	Date
NA CHEMISTRY	See Below "D/V" next to ops	(D. Voeller)	3/28/94
ENGINEERING	See Attached		
TECH SUPPORT	See Attached		
OPERATIONS	D. King	(Signature)	3/28/94
LICENSING	C.W. Tarachstone	(Signature)	3/28/94

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: (Signature) SUT ENGR 3/28/94
 Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

NUREG-DT37, Item II.B.3 (TVA status pkg to NRC, 2-27-94, T03940227B15)

V. PREPARED BY: (Signature) 3/28/94
 NAME AND SIGNATURE DATE
 APPROVED BY: (Signature) 3/28/94
 NAME AND SIGNATURE DATE

VI. Approved Rejected
 Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

APPENDIX C

Page 1 of 1

1068 500 PKG

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1068 Supp. No. _____

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

<u>SECTION, PAGE NO. FIGURE OR TABLE</u>	<u>REASON FOR CHANGE</u>
1) <u>See Attached</u>	<u>deleted testing will be</u>
2) _____	<u>accomplished in the</u>
3) _____	<u>post fuel load testing</u>
4) _____	<u>program in accordance with</u>
5) _____	<u>NCIS ASSOCIATED WITH ITEM</u>
6) _____	<u>ILB.3 OF ATTACHED NUREG-0737</u>
7) _____	<u>SUMMARY</u>
8) _____	_____
9) _____	_____
10) _____	_____

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

<u>SUPPORTING ORG</u>	<u>NAME</u>	<u>Signature</u>	<u>Date</u>
<u>NA</u>	<u>FRANKOONTZ JR RMT</u>	<u>[Signature]</u>	<u>3/28/94</u>
<u>ENGINEERING</u>	<u>Candy LM Cormick</u>	<u>[Signature]</u>	<u>3/28/94</u>
<u>TECH SUPPORT</u>	<u>D S King</u>	<u>[Signature]</u>	<u>3/28/94</u>
<u>OPERATIONS AIR</u>			
<u>LICENSING</u>			

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: [Signature] SUT ENGR 3/28/94
Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

V. PREPARED BY: [Signature] 3/28/94
NAME AND SIGNATURE DATE
APPROVED BY: [Signature] 3/28/94
NAME AND SIGNATURE DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

FINAL SAFETY ANALYSIS REPORT (FSAR)

Revision 3
Page 22 of 27

APPENDIX C

Page 1 of 1

1068 500 PEG

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1068 Supp. No. _____

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO, FIGURE
OR TABLE

REASON FOR CHANGE D/V

- 1) See Attached
- 2) Table 14.2-7, 24-11
- 3) _____
- 4) _____
- 5) _____
- 6) _____
- 7) _____
- 8) _____
- 9) _____
- 10) _____

deleted testing will be accomplished in-house
 per WBN and in-house
 per WBN in accordance with
WBN specification with item
10.2.2 of attached ROSES-1027
specification see attached
NEOS 2005454 which requires
implementation plan to test food
and includes demonstration that
PS sampling per chain Manual Ch. 13
(and analysis) will be accomplished
per discussion of G-V meeting 3/28/94

(Provide attachments if additional)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

SUPPORTING ORG	NAME	Signature	DATE
<u>W A - MINISTRY</u>	<u>See Below "D/V" next to ops</u>		
<u>ENGINEERING</u>	<u>See Attached</u>		
<u>TECH SUPPORT</u>	<u>See Attached</u>		
<u>OPERATIONS</u>	<u>See Attached</u>		
<u>LICENSING</u>	<u>See Attached</u>	<u>Cardinalstone</u>	<u>3/28/94</u>

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: [Signature] SUT KERR 3/28/94
Name Title Date

IV. References (DCNs, SCRs, SCARS, PERs, etc.)

V. PREPARED BY: [Signature] 3/28/94
 NAME AND SIGNATURE DATE

APPROVED BY: [Signature] 3/28/94
 NAME AND SIGNATURE DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

MAR 24 1994

1068 S00 PKG

Those listed,

WATTS BAR NUCLEAR PLANT (WBN) UNIT 1 - NUREG-0737, POST TMI REQUIREMENTS - COMPLIANCE EVALUATION/CERTIFICATION OF COMPLETION REVIEW

This memorandum is requesting that each of the NUREG-0737 issues be reevaluated for compliance with the TVA/NRC docketed positions.

Many of the NUREG-0737 issues have been closed by the NRC since the 1985 timeframe. Before the NRC issues an operating license to WBN, TVA must certify that the design basis of the plant (including docketed correspondence to and from the NRC) remains accurate. Because of the significance of the NUREG-0737 items and the modifications to the plant design and procedures, each of the items that has not been closed by the NRC or has not had a closure package issued to the NRC since January 1, 1993 or has not had an open item status package assembled since January 1, 1994, must be reevaluated for commitment compliance and to determine if any remaining work associated with the issue exists.

Attachment 1 is a summary listing of each NUREG-0737 item. This list includes the NRC NRR/Region II status, any open commitment tracking numbers, current status and the responsible TVA manager. Attachment 2 provides a Compliance Evaluation/Certification of Completion Form for each of your assigned NUREG issues. Copies of the TVA/NRC docketed correspondence and the NUREG requirement for that issue are also attached.

Please evaluate each of your assigned issues for completion and compliance with docketed correspondence, remaining work to bring the plant in compliance with the requirements or commitments, and to determine if TVA's position has been revised and not yet submitted to the NRC for approval. Please complete the Compliance Evaluation/Certification of Completion Form, and the Form attachment, if needed, and acknowledge by your signatures that the issue has been evaluated, the current status is correct as provided, and that all activities to complete remaining work for that issue are identified and will be completed within the NRC approved scheduled milestone. All activities associated with the NUREG-0737 items must be completed before fuel load with the exception of certifying operability of the SPDS (Item I.D.2), which must be functional before fuel load.

Please complete the Compliance Evaluation/Certification of Completion Form and return to Site Licensing by April 15, 1994. Should you have any questions concerning this subject, please contact Becky Mays at extension 3855 in Site Licensing.

Bill

W. J. Museler
Site Vice President
FSB 1A-WBN

(see page 2 for Those listed)

POST ACCIDENT SAMPLING SYSTEM
TEST SUMMARYOBJECTIVE

To demonstrate that samples required under post accident conditions can be obtained, properly handled and analyzed in a safe ~~and timely~~ manner.

PREREQUISITES

1. Supporting systems are operational as required.

TEST METHOD

1. Demonstrate the ability to obtain ^{and analyze} samples from the reactor coolant system, containment sump and containment atmosphere and transport of the samples to a transfer station or onsite laboratory.
2. Demonstrate that waste liquids go back to containment or to the radwaste system and that gas sample can be disposed of properly.
3. Verify liquid sample panel and containment air sample panel (CASP) carts/casks are operational.

ACCEPTANCE CRITERIA

Samples can be obtained from all sample locations ^{at the required flow rates} ~~and safely transported for onsite analysis or to a transfer point for offsite analysis and analyzed within the required timespan as described by FSAR Section 9.3.2.6.~~

ITEM	TITLE	NRR	REGION II	RO MANAGER(S)	TRACKING/ COMMITMENT NUMBER	COMPLETION DATE/STATUS
H.D.3	Postaccident Sampling	Open SSER 5, 1.C-19	Open Status 390/91-04	NE/Koontz (Benninghoff) Voeller	NCO 850404 093 NCO 850404 381 NCO 820253 023 NCO 920054 454	03/94 (Letter to NRC) Status Package to NRC 2/27/94
H.D.4	Training For Mitigating Core Damage	Resolved SER	Closed 390/85-08	McNair		
H.D.1	Relief & Safety Valve Test Requirements	ReOpened Letter 10/10/91	Closed 390/85-08	NE/Koontz (Wiggall)	NCO 850385 007	4/94 (Letter)
H.D.3	Relief & Safety Valve Position Indication	Resolved SER	Closed 390/84-35	NE/Brickey (Faulkner)		
H.E.1.1	Auxiliary Feedwater Evaluation	Resolved SER	Open Status 390/91-04	NE/Koontz (Wiggall)		Endurance Test during HFT. Status pkg to NRC 1/31/94
H.E.1.2	AFW Initiation & Flow Indication	Resolved SER	Closed 390/84-20	NE/Brickey (Faulkner)		
H.E.3.1	Emergency Power for Pressurizer Heaters	Resolved SER	Closed 390/84-20	NE/Brickey (Ackley)		
H.E.4.1	Dedicated Hydrogen Penetrations	Resolved SER	Closed 390/83-27	NE/Koontz (Benninghoff)		
H.E.4.2	Containment Isolation Dependability	Resolved SSER 5	Closed 390/84-35	NE/Koontz (Benninghoff)		
H.F.1.1	Accident Monitoring Instrumentation - Procedures	NO NRR REVIEW	Open Status 390/91-04	Koehl (Woods)	NCO 820253 035 NCO 850192 002	Procedures will be included in other parts of H.F.1
H.F.1.2a	Noble Gas Monitoring	Resolved SSER 5	Reopened 390/91-04	NE/Koontz (Metcal) Woods Voeller	NCO 850192 002 NCO 850192 003 NCO 850192 005	System 90
H.F.1.2b	Iodine Particulate Sampling	Resolved SSER 6	Reopened 390/91-04	NE/Koontz (Metcal) Voeller		Status Package in Site Review (System 90)

10082 S00 PIC

NRC OPEN ITEM - STATUS FORM

NRC Open Item No. NUREG-0737, ITEM II.B.3 Contact: G. E. Vickery - CHEM
D. G. Fickey - NE
E. T. Haston - NE
NAME ORG

LICENSING CONTACT: John Lovell - X2074

NRC OPEN ITEM -- NUREG-0737 Item II.B.3 (TMI 80-RD-13), Post Accident Sampling Capability.

NUREG-0737 Item II.B.3 requirements were originally provided to the nuclear power industry in a letter dated October 31, 1980 (Tab 1). Item II.B.3 requires that the capability exist for personnel to promptly obtain a sample of the reactor coolant system (RCS) and containment atmosphere under accident conditions without incurring an excessive radiation exposure. Included with this item are specific requirements that a Post Accident Sampling System (PASS) must satisfy.

RESPONSE

WBN initially responded to NUREG-0737, Item II.B.3, in NRC submittal letter dated September 14, 1981 (Tab 2). In a letter dated October 29, 1981, (Tab 3), WBN provided a revised response. The NRC's review of these responses, as written in the SER (Tab 4), resolved 5 of the 11 criteria. The following six criterion were unresolved.

- Criterion (2) Provide a procedure for relating radionuclide and ionic species to estimated core damage.
- Criterion (5) Verify that chloride analysis can be completed within four days following an accident.
- Criterion (8) Demonstrate the capability of analyzing the grab samples and verify that equipment provided for backup sampling shall be capable of providing, at least, one sample per day for seven days following onset of the accident and, at least, one sample per week until the accident condition no longer exists.
- Criterion (9)(a) Verify that the sensitivity of onsite liquid sample analysis capability is such as to permit measurement of nuclide concentration in the range from approximately $1 \frac{\mu\text{Ci}}{\text{g}}$ to $10 \frac{\text{Ci}}{\text{g}}$. *u* *REV 2/11/94*
- Criterion (9)(b) Verify that provisions are available to restrict background radiation levels such that the sample analyses will provide results with a range of accuracy within a factor of 2.

Criterion (10)(a) Describe the procedures for onsite radiological and chemical analyses and provide the accuracy, range, and sensitivity of these analyses in an accident chemistry and radiation environment.

Criterion (10)(b) Provide information on frequency/type of testing to ensure long term operability of the PASS and on operator training requirements for post accident sampling.

Criterion (11)(a) Verify that the residues of sample collection will be returned to containment or to a closed system.

Criterion (11)(b) Verify that the ventilation exhaust from the sample station will be filtered with charcoal absorbers and high-efficiency particulate air filters.

In addition to resolving the above, submit data supporting the applicability of each selected analytical chemistry procedure or online instrument, 4 months before exceeding 5% power operation (SER, p. 9-18).

WBN responded to these items and provided the final response, in submittal letters dated September 20, 1983 (Tab 5), December 19, 1983 (Tab 6), and July 13, 1984 (Tab 7). NRC's review of these submittals, as noted in Supplement 3 to the SER, (SSER 3) (Tab 8), determined that the Watts Bar PASS met all of the NUREG-0737 Item II.B.3 criteria and, therefore, was acceptable. This acceptable status was based on the review of an interim core damage assessment procedure (Criterion 2) understood to be replaced later by a final version. The following actions remained to be completed for the PASS as noted in the above TVA submittals, the SER and, it's supplements:

- A. Complete installation of the PASS.
- B. Implement onsite radiological and chemistry analysis procedures for the PASS.
- C. Provide a procedure to the NRC for estimating the degree of reactor core damage from measured and predicted post accident radionuclide concentrations from failed fuels.
- D. Develop and implement a functional testing and personnel training program for the PASS.
- E. Submit data supporting the applicability of each selected analytical chemistry procedure or online instrument.
- F. Revise Technical Specifications.

Completed Actions

A. The PASS was installed on unit 1 by:

<u>Engineering Change Notices (ECN):</u>	<u>Closed Work Plans (WP):</u>
2343 installed PASS per WB-DC-40-39	2830, 3385, 4197, 4198, 4502, 3829, 2598, 2953, 2999, 2029, 2446, 4176, and 3233 (Tab 9)
4901 modify discharge piping on PASF panels	4392 (Tab 10)
5050 replace FSV-43-315 and modify drains	4629 and 4750 (Tab 11)
5062 install fire protection	4669, 4688 and 4721 (Tab 12)

The following modifications affecting the PASS were completed:

<u>Design Change Notices (DCN):</u>	<u>Closed Work Plans (WP):</u>
M-16349 Gas Analyzer Addition,	D-16349-01, 02, 03, 04 and 06 (Tab 13)
M-15982 containment penetrations and isolation valves	D-15982-01 and D-15982-02 (Tab 14)
P-02939 isolation of HVAC equipment	D-02939-01 (Tab 15)

F. Technical Specification 5.7.2.6 (Tab 16) requires a PASS Program which is described in Plant Administrative Instruction (PAI)-15.04, "POST-ACCIDENT SAMPLING PROGRAM" (Tab 17).

Additionally, SER Supplement 5 (Tab 18) also addresses that WBN has met all of the eleven criteria for this NUREG item. It also noted that WBN would be expected to provide a final procedure of estimating the degree of core damage to satisfy Proposed License Condition 19.

The PASS is described by System Description N3-43B-4001 (Tab 19) and the FSAR section 9.3.2 (Tab 20), with design criteria for the post accident sampling facility (PASF) found in WB-DC-40-39 (Tab 21).

TVA provided to the NRC corrected Regulatory Guide 1.97 status for the PASS in a letter dated 10/29/91 (Tab 22).

Remaining Actions

The NRC further reviewed this NUREG-0737 item in Inspection Reports (IRs) 390/84-74 (Tab 23), 390/85-20 (Tab 24), and 390, 391/91-04 (Tab 25). IR 85-20 closed Inspector Followup Items (IFIs) 390/84-74-01, "Pressure Correction and Line Losses for Containment Atmosphere Sampling System," and, 390/84-74-02, "Verification of Sampling Point for Containment Atmosphere Post Accident Sampling System." In IR 91-04, the inspector stated that Items 1 through 4 were noted by WBN as being ready for NRC review. Although item 1 has been addressed, and is included here for continuity, items 2 through 5, as listed in IR 390/91-04, have remaining actions:

Remaining Actions (continued)

1. the need for additional shielding in the sample room to be evaluated; This condition has been evaluated and determined to be adequate per the Mission Dose Calculation (Tab 26).
2. the need for evaluations of temperature and pressure corrections and line losses in sample lines; (IFI 390/84-74-01 was closed in IR 390/85-20.) Note, it was written in IR 390/85-20 that, TI-16 had been revised to provide for temperature correction when actually, TI-66 had been. Regardless, TI-66 has been allowed to expire past it's 2-year review period due to it's planned replacement by Chemistry Manual Chapter 13 which will provide the necessary temperature corrections.
3. the need to verify the containment atmosphere sample is actually taken from the containment; (IFI 390/84-74-02 was closed in IR 390/85-20.) Test Scoping Document TVA-65 (Tab 27) has been amended to require the subject verification. (See also FSAR Table 14.2-1, Sheet 11) (Tab-20). NOTE: TVA-65 will be de-activated before the Systems Plant Acceptance Evaluation, Phase I (SPA-E I) and, the subject verification added to the system description, N3-43B-4001 (Tab-19).
4. the need for NRC review of Technical Instruction TI-66; (Chemistry Manual Chapter 13, currently in draft, will supersede TI-66.)
5. the need for NRC inspection after reaching five percent power.

Although the WBN PASS has been installed, modifications, outstanding system testing, turnover, training of personnel, and procedure upgrades exist which are scheduled for completion prior to Unit 1 fuel load. Safety Evaluation Report (SER) License Condition 19 (TAC M77543) remains unresolved which, will require submission of WBN's final version of the core damage assessment procedure (presently in draft).

- A. Although major installation of the PASS components is complete, modifications which affect system testing and turnover to the plant are ongoing: (attached is Master Tracking System (MTS) status as of 2/17/94 for associated workplans): This item is tracked by NC0820253023.

Design Change Notices (DCNs):

DCN M-16243 thermal qualification of radiation sampling and monitoring lines (approx 47 open WP)

Closed Work Plans (WPs):

(approx 65 closed WP)
(Tab 28)

Remaining Actions (continued)

- B. The onsite radiological and chemistry analysis procedure for the PASS TI-66, "Post Accident Sampling and Analysis Methods" (Tab 29), is currently planned to be superseded by Chemistry Manual Chapter 13. The existing System Operating Instruction (SOI)-43.02, "POST ACCIDENT SAMPLING SYSTEM" (presently past it's 2-year review) (Tab 30) is planned to be revised and re-activated to provide operating instructions for the PASS by chemistry and operations personnel. This item is also tracked by NCO820253023.
- C. Develop a procedure for estimating the degree of reactor core damage and submit to the NRC. This action is tracked by NCO850404381. Engineering has provided a draft of the final version which is being reviewed for approval. Once approved on site, it will be sent to the Fuels Department for review and revision to applicable procedures and, submitted to the NRC.
- D. Develop and implement a functional testing and personnel training program for the PASS. This action is tracked by NCO920054454. Training of personnel for the PASS is addressed in PAI-15.04 and TRN-30, "NUCLEAR POWER TRAINING PROCEDURE" (Tab-17).
- E. Submit data supporting the applicability of each selected analytical chemistry procedure or online instrument. This action is tracked by NCO850404093.

This item is in a "hold" status for Unit 2 and is being tracked by IFI 391/85-48-09. The Unit 1 PASS is scheduled for completion prior to Unit 1 fuel load.

EW 2/23/94

cas 2-22-94

J. W. Cox 12/23/94
RADCON/CHEMISTRY MGR / DATE

2/17/94
2/17/94
2/18/94

J.F. TORTORA 2-18-94
NUCLEAR ENGINEERING MGR / DATE

CBS 2/24/94
SPJ 2-23-94
[Signature] 12-23-94
MODIFICATIONS MGR / DATE

[Signature] 12/27/94
LICENSING MGR / DATE

- Attachments:
- Tab 1 - NRC letter dated October 31, 1980 conveying NUREG-0737, Item II.B.3 requirements
 - Tab 2 - TVA to NRC letter dated September 14, 1981 (A27810914022)
 - Tab 3 - TVA to NRC letter dated October 29, 1981 (A27811029002)
 - Tab 4 - SER section 1.9 and 9.3.2
 - Tab 5 - TVA to NRC letter dated September 20, 1983 (A27830920007)
 - Tab 6 - TVA to NRC letter dated December 19, 1983 (A27831219022)
 - Tab 7 - TVA to NRC letter dated July 13, 1984 (A27840713005)
 - Tab 8 - SSER 3 section 9.3.2
 - Tab 9 - ECN-2343 and completed work plans 2830, 3385, 4197, 4198, 4502, 3829, 2598, 2953, 2999, 2029, 2446, 4176, and 3233
 - Tab 10- ECN-4901 and completed work plan 4392
 - Tab 11- ECN-5050 and completed work plans 4629 and 4750
 - Tab 12- ECN-5062 and completed work plans 4669, 4688 and 4721
 - Tab 13- ~~DCN M-16349~~ and completed work plans D-16349-01, 02, 03, 04, and 06
 - Tab 14- DCN M-15982 and completed work plans D-15982-01 and D-15982-02
 - Tab 15- DCN P-02939 and completed work plan D-02939-01
 - Tab 16- Technical Specification 5.7.2.6
 - Tab 17- PAI-15.04 and TRN-30
 - Tab 18- SSER 5 and SSER 12
 - Tab 19- PASS System Description N3-43B-4001
 - Tab 20- FSAR section 9.3.2 and Table 14.2-1
 - Tab 21- TVA Design Criteria WB-DC-40-39
 - Tab 22- Regulatory Guide 1.97 transmittal dated 10/29/91
 - Tab 23- Inspection Report 390/84-74
 - Tab 24- Inspection Report 390/85-20
 - Tab 25- Inspection Report 390/91-04
 - Tab 26- Mission Dose Calculation WBNTSR-085 (B18930320253)
 - Tab 27- Test Scoping Document TVA-65
 - Tab 28- DCN M-16243 and MTS report of closed work plans
 - Tab 29- TI-66
 - Tab 30- SOI-43.02

cc: Regulatory Licensing Files, FSB 2K-WBN
RIMS, QAC 1G-WBN

MSLC00B PUB

TRACKING AND REPORTING OF OPEN ITEMS SYSTEM
REMARKS INQUIRY

03/28/94
12:23:51

ITEM NO: NCO920054454 TYPE....: BQ PLANT: W
SEQ NO.: 01 DOC DATE: 031792 DOC TYPE: 4 RIMS NO:
DESCRIPTION: AS NEEDED. EVERY 6 MONTHS, ONE-HALF OF THE CHEMISTRY TECHNICIANS
WILL BOTH OPERATE THE PASS AND ACTUALLY TAKES SAMPLES OF THE FLUIDS IN PERTINE
NT SYSTEMS. AT THE SAME TIME, IDENTICAL SAMPLES WILL BE TAKEN IN THE HOT SAMPLE
ROOM. THIS WILL VERIFY T HAT THE PASS IS FUNCTIONING PROPERLY. BY USING THIS
TIMETABLE, THE OPERATOR WILL BE RETRAINED ON A YEARLY BASIS, AND THE PASS WILL
BE TESTED EVERY 6 MONTHS.

SEQ NO.: 02 DOC DATE: 011393 DOC TYPE: RIMS NO:
DESCRIPTION: ESTABLISHED TRIOI ITEM CEM-920512.

SELOPT: B ITEM NUMBER: TYPE: PLANT: SEQ:

CLEAR/PF3==> MENU PF6==> NER PF7==> BACK PF8==> FORWARD ENTER==> PROCESS
Online to WLIC (07) □4B# □F4 DOS □F10 EXIT

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1073 Supp. No. _____

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO. FIGURE OR TABLE	REASON FOR CHANGE
1) <u>SEE ATTACHED</u>	_____
2) _____	_____
3) _____	_____
4) _____	_____
5) _____	_____
6) _____	_____
7) _____	_____
8) _____	_____
9) _____	_____
10) _____	_____

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

SUPPORTING ORG	NAME	Signature	Date
<u>ENGINEERING</u>			
<u>OPERATIONS</u>			
<u>SBN TECH SUPPORT</u>	<u>Landon L. McCormick</u>	<u>[Signature]</u>	<u>4/11/94</u>
<u>44-47 LICENSING</u>	<u>[Signature]</u>	<u>[Signature]</u>	<u>10/23/94</u>
<u>DN</u>			

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: [Signature] SUT KOPER 4/11/94
Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

V. PREPARED BY: [Signature] 4/11/94
NAME AND SIGNATURE DATE
APPROVED BY: [Signature] 4/11/94
NAME AND SIGNATURE DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1073 Supp. No. _____

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO. FIGURE OR TABLE	REASON FOR CHANGE
1) <u>SEE ATTACHED</u>	_____
2) _____	_____
3) _____	_____
4) _____	_____
5) _____	_____
6) _____	_____
7) _____	_____
8) _____	_____
9) _____	_____
10) _____	_____

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

SUPPORTING ORG	NAME	Signature	Date
<u>ENGINEERING</u>	<u>DA RUBER</u>	<u>D.A. RUBER</u>	<u>4/5/94</u>
<u>OPERATIONS</u>	_____	_____	_____
<u>TECH SUPPORT</u>	_____	_____	_____
<u>WCR/SIDE</u>	_____	_____	_____

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: [Signature] SUT KENEC 4/1/94
Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

V. PREPARED BY: [Signature] 4/1/94
NAME AND SIGNATURE DATE

APPROVED BY: [Signature] 4/1/94
NAME AND SIGNATURE DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

53

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1073 Supp. No. _____

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO. FIGURE OR TABLE	REASON FOR CHANGE
1) <u>SEE ATTACHED</u>	_____
2) _____	_____
3) _____	_____
4) _____	_____
5) _____	_____
6) _____	_____
7) _____	_____
8) _____	_____
9) _____	_____
10) _____	_____

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

SUPPORTING ORG	NAME	Signature	Date
<u>RA 4134</u> <u>ENGINEERING</u>	<u>FAKOURZ JR for KM Johnson</u>	<u>[Signature]</u>	<u>4-13-94</u>
<u>OPERATIONS</u>	_____	_____	_____
<u>TECH SUPPORT</u>	_____	_____	_____
<u>LICENSING</u>	_____	_____	_____

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: [Signature] SUT KNEER 4/1/94
 Name Title Date

IV. References (DCNs, SCRs, SCARS, PERS, etc.)

V. PREPARED BY: [Signature] 4/1/94
 NAME AND SIGNATURE DATE

APPROVED BY: [Signature] 4/1/94
 NAME AND SIGNATURE DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

FSAR Chapter 14
Reason for Changes

Section 14.2.7.7

To clarify the exceptions being taken to RG 1.68.3

Table 14.2.1, Sheet 86 and 87

To properly reflect the test commitments as outlined in
revised Section 14.2.7.7 above

7. RG 1.68.3, "Preoperational Testing of Instrument and Control Air Systems"

Discussion: Preoperational testing of the Instrument and Control Air Systems will comply with RG 1.68.3, April 1982, with the following exceptions:

a. Regulatory Position C.8

Auxiliary Control Air System ^{affected components} ~~loads~~ will ~~not~~ be tested to verify their response to a sudden loss of system pressure. NRC concurrence with this exception is reflected in correspondence from R. C. Lewis to H. G. Parris dated February 28, 1984. ^{on an individual valve basis}

b. Regulatory Position C.8 see attached sheet for addit

Non-safety related loads will not be tested to verify their response to a loss of system pressure as part of the Auxiliary Control Air System preoperational test. The Auxiliary Control Air System does not supply air to non-safety related loads. However, non-safety related air operated components will be tested on a component basis to verify proper response to a loss of air condition. Delete

c. Regulatory Position C.11

Functional testing to demonstrate operability of compressed air system loads under increased pressure conditions will not be performed. The safety evaluation of the system indicates that the system is adequately designed to prevent system overpressure as described in Section 9.3.1.3. The maximum pressure rating of the most limiting component of the system piping, valves, and equipment (up to the end user pressure regulator) was determined to be at least 20 psi higher than the system safety valve setpoint plus 10% accumulation. This ensures that there is adequate protection against overpressurization.

8. RG 1.95, "Protection of Nuclear Power Plant Control Room Operators Against an Accidental Chlorine Release," Revision 1, January 1977.

Discussion: The potential for chlorine to pose a hazard to main control room (MCR) operators due to onsite storage spills or transportation incidents in the vicinity of the site is analyzed in FSAR Section 6.4.4.2. The analysis concluded that no hazard to control room habitability is posed by chemicals stored on site, offsite within a 5-mile radius, or transported by the site by barge, rail, or road within a 5-mile radius. Therefore, the requirements of RG 1.95, Revision 1, (January 1977) "Protection of Nuclear Power Plant Control Room Operators Against an Accidental Chlorine Release" do not apply.

b. Regulatory Position C.8

Control Air System affected components (safety related valves only) will be tested to verify their response to a loss of system pressure. The sudden loss of air pressure will be performed on an individual valve basis. Non-safety related air operated components will be tested on a component basis to verify proper response to a loss of air pressure.

TABLE 14.2-1

(Sheet 86 of 90)

COMPRESSED AIR SYSTEM
TEST SUMMARYOBJECTIVE

To demonstrate the capability of the Compressed Air System to provide regulated air that is clean, dry and oil-free to instrumentation and control loads during normal plant operation and to vital equipment required for safe shutdown under design basis event conditions.

PREREQUISITES

1. AC and DC electrical power supplies are available.
2. The system has been blown-down and verified to be clean in accordance with approved cleanliness standards.
3. Cooling water is available.
4. The system filters are installed and dryers loaded with desiccant.

TEST METHOD

1. Simulate signals required to verify proper operation of automatic controls, interlocks, and alarms including:
 - a. Automatic isolation of the Auxiliary Air System from the Station Air System on loss of air pressure in the Station Air System.
 - b. Automatic start of the Auxiliary Air Compressors on receipt of a low auxiliary control air header pressure signal.
2. Verify automatic operation of air dryers for one regeneration cycle.
3. Measure the dewpoint of Station Control Air and Auxiliary Control Air.
4. Operate the station air compressors and auxiliary air compressors to verify proper operation of unit controls and cooling water. Verify proper compressor capacity and pressure.
5. *see attached sheet for addition*
Perform a slow loss of Auxiliary Control Air System pressure by isolating as many branch lines as practical with the affected loads in their normal operating position to verify response of supplied loads.
6. With the Auxiliary Control Air System operating in a steady state condition, operate at least two of the highest demand loads supplied from the same train, simultaneously.

Delete

7. *see attached sheet for addition*

TEST METHOD

5. Perform a sudden and gradual loss of Auxiliary Control Air System pressure, with the affected components in their normal operating position, to verify that the affected components respond correctly.

7. Perform a sudden and gradual loss of Control Air System pressure, with the affected components in their normal operating position, to verify that the affected components respond correctly.

TABLE 14.2-1

(Sheet 87 of 90)

COMPRESSED AIR SYSTEM
TEST SUMMARYACCEPTANCE CRITERIA

1. The station air compressors, auxiliary air compressors and associated air dryers properly operate to provide compressed air that meets or exceeds design requirements for air-flow and dewpoint and is within design pressure limits as described in FSAR Section 9.3.1.
2. Automatic controls including system isolation features, interlocks, and alarms operate in accordance with design drawings.
3. Auxiliary Control Air ~~loads~~ affected components respond properly to a ~~slow~~ loss of system air pressure as described by design documents.
4. Simultaneous operation of the two highest demand loads supplied from each train will not cause unacceptable system pressure transients as described in applicable design documents.
5. Control Air affected components (safety related valves only) respond properly to a loss of system air pressure as described by design documents.

FSAR PTI CHANGES ASSOCIATED WITH CR1079, 1080

* PTI 40-01 - Station Drainage

Perform as a combination of Component Level testing and/or ATI
Delete FSAR Test Summary (Sheet 12)

* PTI 39-03 - Fan Door Testing

Perform as a combination of ATI and/or Component Level testing
Modify FSAR Test Summary (Sheet 13)

* PTI 78-01 - Spent Fuel Pool Cooling

Perform pre fuel load testing (Refueling Water Purification
Subsystem) as a combination of ATI and/or Component level
testing
Delete Pre-Fuel Load FSAR Test Summary (Sheet 15,16)

* PTI 62-02 - Boric Acid

Defer boron operations until just prior to Fuel Load
Modify Pre-Fuel Load FSAR Test Summaries (Sheets 18,19,21)

* PTI 84-01 - Flood Mode Boration

Accomplish using a combination of Work Order (spool piece
fitup), ATI and/or component level testing
Delete FSAR Test Summary (Sheet 20)

* PTI 261-02 through 05 - Process Computer Tests

Test via a combination of ATI and/or Component level testing
Delete FSAR Test Summary (sheet 54)

* PTI 252-01 - Paging and Evacuation Alarms

* PTI 256-01 - Sound Powered Primary and Alternate Shutdown
Communications

Perform as in conjunction with Emergency Drill preparations,
using either plant procedures, ATI, and/or Component Level
testing. It should be noted that phone communications for
Remote Shutdown capability were tested during performance of
PTI 68-13.

Delete FSAR Test Summary (Sheet 56)

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1079 Supp. No. _____

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

<u>SECTION, PAGE NO. FIGURE OR TABLE</u>	<u>REASON FOR CHANGE</u>
1) _____	<u>SEE ATTACHED</u>
2) _____	_____
3) _____	_____
4) _____	_____
5) _____	_____
6) _____	_____
7) _____	_____
8) _____	_____
9) _____	_____
10) _____	_____

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

<u>SUPPORTING ORG</u>	<u>NAME</u>	<u>Signature</u>	<u>Date</u>
<u>ENGINEERING</u>	<u>TECH SUPPORT CO</u>	<u>W/Landy L. W. Gormick</u>	<u>4/8/94</u>
<u>OPERATIONS</u>		<u>Judy A. Nelson</u>	
<u>LICENSING</u>			

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: [Signature] SOT ENGR 4/13/94
Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

V. PREPARED BY: [Signature] 4/13/94
NAME AND SIGNATURE DATE
APPROVED BY: [Signature] 4/13/94
NAME AND SIGNATURE DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1079 Supp. No. _____

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

<u>SECTION, PAGE NO. FIGURE OR TABLE</u>	<u>REASON FOR CHANGE</u>
1) _____	<u>SEE ATTACHED</u>
2) _____	_____
3) _____	_____
4) _____	_____
5) _____	_____
6) _____	_____
7) _____	_____
8) _____	_____
9) _____	_____
10) _____	_____

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

<u>SUPPORTING ORG</u>	<u>NAME</u>	<u>Signature</u>	<u>Date</u>
<u>ENGINEERING</u>	_____	_____	_____
<u>TECH SUPPORT</u>	_____	_____	_____
<u>OPERATIONS</u>	_____	_____	_____
<u>LICENSING</u>	<u>Charles Touchstone</u>	<u>Touchstone</u>	<u>6-2-94</u>

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: [Signature] SOT ENGR 4/13/94
Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

V. PREPARED BY: [Signature] 4/13/94
NAME AND SIGNATURE DATE
APPROVED BY: [Signature] 4/13/94
NAME AND SIGNATURE DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1079
Supp. No. _____

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO. FIGURE OR TABLE	REASON FOR CHANGE
1) _____	<u>SEE ATTACHED</u>
2) _____	_____
3) _____	_____
4) _____	_____
5) _____	_____
6) _____	_____
7) _____	_____
8) _____	_____
9) _____	_____
10) _____	_____

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

SUPPORTING ORG	NAME	Signature	Date
<u>ENGINEERING</u>	<u>FAKOONTZ JR</u>	<u>[Signature]</u>	<u>6-4-94</u>
<u>TECH SUPPORT</u>	<u>for RUTHERFORD</u>		
<u>OPERATIONS</u>			
<u>LICENSING</u>			

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: [Signature] SOT ENGR 4/13/94
Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

V. PREPARED BY: [Signature]
NAME AND SIGNATURE

4/13/94
DATE

APPROVED BY: [Signature]
NAME AND SIGNATURE

4/13/94
DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1079 Supp. No. _____

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

<u>SECTION, PAGE NO. FIGURE OR TABLE</u>	<u>REASON FOR CHANGE</u>
1) _____	<u>SEE ATTACHED</u>
2) _____	_____
3) _____	_____
4) _____	_____
5) _____	_____
6) _____	_____
7) _____	_____
8) _____	_____
9) _____	_____
10) _____	_____

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

<u>SUPPORTING ORG</u>	<u>NAME</u>	<u>Signature</u>	<u>Date</u>
<u>ENGINEERING</u>			
<u>TECH SUPPORT</u>			
<u>OPERATIONS</u>	<u>D. S. King</u>	<u>[Signature]</u>	<u>5/27/94</u>
<u>LICENSING</u>			

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: [Signature] SOT KING 4/13/94
Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

V. PREPARED BY: [Signature] 4/13/94
NAME AND SIGNATURE DATE
APPROVED BY: [Signature] 4/13/94
NAME AND SIGNATURE DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

FSAR Chapter 6
Reason for Changes By Page

- 6.3-21 To clarify the level of testing for the Flood Detection System, consistent with the changes being made to chapter 14

FSAR Chapter 14
Reason for Changes By Page

- 14.2-16 To clarify the type of testing to be performed on boron control systems during the preoperational test phase.
- To clarify the intended level of testing to be performed on the Ice Condenser, Seismic Instrumentation, Leak Detection, and Flood Detection Systems.
- 14.2-17 To clarify the level of testing to be performed on the Process Computer and Fuel Pool Cooling Systems.
- 14.2-18 To clarify the intended level of testing to be performed on the Communications System, Intake Pump Station Ventilation System, Drain System, and CO2 Fire Suppression System.
- 14.2-24 To clarify that system operations using boron will not be performed during the preoperational test phase.

TABLE 14.2-1

Sheet

- 12 Deleted. PTI testing will not be performed, as specified above.
- 13 CO2 System testing will not be performed by PTI, as specified above.
- 15 Deleted. PTI testing will not be performed, as specified above.
- 16 Deleted. PTI testing will not be performed, as specified above.
- 18 Boron adjustment will not be accomplished during the preoperational test phase, as noted above.
- 19 Boron system testing during the preoperational test phase will be accomplished using demineralized water, simulating boron operations.

TABLE 14.2-1

Sheet

- 20 Deleted. Testing of these non-safety related components will be accomplished by Work Order (for spool piece fitup), and a combination of acceptance test and/or component level testing.
- 21 Heat Tracing will not be tested as part of a PTI, as noted in the exception to RG 1.68, Appendix A, subparagraph 1.n.18 stated in Chapter 14 of the FSAR.
- 54 Deleted. PTI testing will not be performed, as specified above.
- 56 Deleted. PTI testing will not be performed, as specified above.
- 62 Deleted. PTI testing will not be performed, as specified above.
- 88 Deleted. PTI testing will not be performed, as specified above.
- 90 Deleted. PTI testing will not be performed, as specified above.

INSERTS FOR APPENDIX A

- A. Appendix A, subparagraph 1.b.2, and 1.n.12

Boration will not be accomplished during preoperational testing. These chemical control system tests will be performed by simulating boron system operations using demineralized water. System operations using boron will be accomplished as part of Surveillance testing in preparation for the Power ascension phase.

- B. Appendix A, subparagraph 1.h.3

~~Gross Bypass Leakage testing~~ will be performed by PFI. ~~However, other testing of this system~~ will be accomplished by a combination of acceptance and/or component tests, and /or surveillance testing. Air return fans are tested under Containment Ventilation preoperational tests.

(File Note: Table 14.2-2 abstracts discuss boron concentration per R. Warren, RT engr; its done via SIs) cut 6/21/94
the Ice Condenser
(File Note: 7/59 address Ice Condenser TESTING) 7/7/94

- C. Appendix A, subparagraph 1.j.7, and 1.j.20

Because of it's non safety related nature, testing of this system will be accomplished by a combination of acceptance tests and/or component level testing.

- D. Appendix A, subparagraph 1.j.10

Seismic instrumentation will be calibrated as part of component level testing.

- E. Appendix A, subparagraph 1.j.25

Testing of the non-safety related process computer will be accomplished by a combination of acceptance tests and/or component level testing.

- F. Appendix A, subparagraph 1.m.1

As new fuel is currently stored in the spent fuel pool, only the refueling water purification subsystem will be tested during the preoperational phase. Because of its non-safety related nature, the testing will be accomplished by a combination of acceptance and/or component level testing. The balance of system testing will be conducted prior to placing irradiated fuel into the spent fuel pit.

G. Appendix A, subparagraph 1.n.7

Verification that each enclosure which utilizes a CO2 fire suppression system is provided with appropriate CO2 concentrations in accordance with design requirements will be performed by either an actual CO2 discharge or by integration of enclosure air leakage data with previous CO2 discharge test data. Air leakage data will be obtained by performing a pressurization test for the enclosure and measuring the air leakage to determine the CO2 retention time. This non-safety related testing will be performed by a combination of acceptance tests and/or component level testing.

H. Appendix A, subparagraph 1.n.9

Testing of the (non-safety related) drain system will be accomplished by a combination of acceptance test and/or component level testing.

LICENSING EDITORIAL
ANT 6-21-94

I. Appendix A, subparagraph 1.n.13

Testing of the non-safety related communications system will be accomplished in conjunction with Emergency Drill preparations, using either plant procedures, acceptance tests or component level testing.

J. Appendix A, subparagraph 1.n.14

Because of its non-safety related nature, testing of the intake pump station ventilation system will be accomplished by a combination of acceptance tests and/or component level testing.

unit (elevation 676), and in the pipe chase (elevation 692). A common alarm in the main control room will alert the operator when any of these flood detectors are tripped. A flood detector indicator panel, located immediately outside the control room, then identifies the exact location of the tripped detector. The detectors are to be ~~preoperationally tested~~ to verify initial operability and will be periodically tested as a part of the plant instrument surveillance and maintenance program.

Since each ECCS pump compartment is monitored by a level detection device, the operator may immediately identify which subsystem must be shut down and secured to terminate the leak. *TESTED DURING THE PREOPERATIONAL TEST PHASE*

The operator can readily accomplish this action from the main control room by stopping the appropriate subsystem pump, and by closing the corresponding sump isolation valves and individual pump discharge valves. The time necessary for the operator to detect leakage in a pump compartment is dependent on the leakage rate. A limiting 50 gpm leak in the largest ECCS pump compartment can be detected within 30 minutes. Slower leaks may require proportionally longer detection times.

Leakage into these ECCS pump compartments is piped to the tritiated equipment drain sump. The drain in each of these rooms is provided with a standpipe which assures that the setpoint for the level detector is reached prior to draining the leakage from the room. However, the standpipes each have two 1/2-inch drilled holes to allow minor normal leakage to drain from the room. The tritiated equipment drain sump has redundant 50 gpm pumps which automatically discharge on high level to the tritiated drain collector tank. Operation of these pumps is indicated in the main control room. Additionally, both the tritiated equipment drain sump and collector tank have high level alarms which indicate in the main control room. If the waste disposal system is available, the operator can manually initiate processing of the contents of the tritiated drain collector tank through the waste disposal system. If the waste disposal system is not available, the tritiated drain collector tank will fill and discharge through overflow piping to the Auxiliary Building passive sump.

ECCS leakage into the Auxiliary Building locations other than the ECCS pump compartments is piped to the Auxiliary Building floor and equipment drain sump. This sump is provided with redundant 50 gpm pumps which are indicated in the main control room. The floor drain collector tank is provided with overflow piping which discharges to the Auxiliary Building passive sump. Leakage into these areas can be detected by the flood detection system described above, by indication of sump pump operation, or by high level alarm from the sump or the floor drain collector tank. However, the exact location of the leak, if other than the ECCS pump compartment, or the subsystem from which leakage occurs, may not be immediately identified. Since ECCS leaks other than a pump seal failure are of a nature to develop very slowly and are less severe than a seal failure, the operator has an extended time period to detect and isolate the leak. Isolation of these minor leaks can be accomplished by arbitrarily selecting and isolating an ECCS subsystem and evaluating the response of the flood detector system.

test and determined that additional testing of welds and weld repairs is necessary. This additional testing, as well as a leak test of the RCS in accordance with ASME Section XI, will be performed as described in References [1] and [2] using appropriate test procedures. The results of these tests will be approved by JTG and retained as plant records in accordance with FSAR Section 14.2.6.

→ INSERT A
(b) Appendix A, subparagraph 1.c

Acceptance criteria for the response time of the various logic channels will be consistent with Technical Specifications requirements. The Reactor Trip System Response Time is defined in the Technical Specifications as the time interval from when the monitored parameter exceeds its trip setpoint at the channel sensor until loss of stationary gripper coil voltage. The accident analysis accounts for conservative values for delay times, setpoint drift, etc. Therefore, it is not necessary to account for the response time of the associated hardware between the measured variable and the input to the sensor in the test or acceptance criteria.

(c) Appendix A, subparagraph 1.g.2

Emergency loads will not be tested with minimum and maximum design voltage available. Emergency loads will be tested to demonstrate satisfactory starting and operating characteristics with power supply voltage within the design operating range. Transformer taps will be adjusted to obtain optimum voltage levels from no-load to full load conditions. Tests will be performed to record operating parameters of the offsite grid, Class 1E 6.9 kV, 480 volt, and 120 volt vital power busses under no-load, steady state load, and transient conditions. Data will be obtained for the Class 1E train having the lowest analyzed voltage. The recorded information will be compared to engineering voltage calculations to validate the analytical models used.

→ INSERT B, C & D
(d) Appendix A, subparagraph 1.j.12

The gross failed fuel detection system (GFFDS) will not be tested for Unit 1 operation. As discussed in Section 9.3.5, the GFFDS is installed at WBN but no credit is taken for its use in identifying conditions of fuel failure. The GFFDS performs no safety related function and is not designed to satisfy any specific safety criteria. Periodic sampling is used to detect failed fuel as described in Section 9.3.2.2

10 CFR 50, Appendix A and RC 1.97 do not require a GFFDS and, from a practical standpoint, there is no justification for the monitor. This particular design detects delayed neutrons and any type of failure that would be detected by this monitor would be putting significant fuel particles into the coolant.

To damage fuel to this extent would require either a severe transient, foreign material damage or an unusual design problem, such as baffle jet impingement. The plant is designed to operate such that clad damage will not occur. Technical Specifications limits on pressure, temperature, flow and power ensure that cladding is not damaged during normal operations, including anticipated transients. Reactor coolant is sampled frequently. Although Technical Specifications only require gross specific activity and dose equivalent I-131 analyses every 7 days and 14 days during power operations, coolant will actually be sampled for other parameters at least every 72 hours. The radcon surveys required to handle these samples would detect any significant activity changes. If power changes 15% or more in any one hour, a special sample is required between 2 and 6 hours after the power change.

Due to the ability to monitor the conditions that damage fuel cladding, it is easily determined if sampling should be performed for evidence of damage. Monitors for subcooling margin, incore thermocouples, and reactor vessel level are examples of monitors that would indicate clad damaging conditions.

Foreign material damage (monitored by noise monitor) and baffle jet impingement have resulted in non-catastrophic clad failures at other plants which were detected and monitored by normal chemistry sampling.

- (e) Appendix A, subparagraphs 1.j.22, 1.k.2, and 1.k.3

The subject equipment is calibrated and functionally tested as part of the WBN plant instrument calibration program. The calibration and functional testing is performed and documented in accordance with approved plant calibration procedures. Therefore, additional testing in the form of a preoperational test is not warranted.

- INSERT K
(f) Appendix A, subparagraph 1.k.4

Refer to 14.2.7.3 for discussion of compliance with requirements for filter and in-place leak tests.

- (g) Appendix A, subparagraph 1.m.1

→ INSERT F
~~As fuel is currently stored in the spent fuel pool, only the refueling water purification subsystem will be tested prior to fuel load. This exception will be processed as described in Section 14.2.1.~~

- (h) Appendix A, subparagraph 1.m.4

Static load testing at 125% of rated load for equipment and components used to handle irradiated or non-irradiated fuel originates from an ANSI B30.2 rated load test requirement. This test is purposed to verify the structural integrity of the handling equipment and is utilized to rate its capacity. Handling equipment is rated at 80% of the test load, resulting in a rating of 100% capacity when test loads

are 125%. This ANSI testing is required to be performed prior to initial use, and following extensive repairs or modifications. Three of the four Unit 1 handling devices utilized to handle fuel (Spent Fuel Pit Bridge Crane, Refueling Machine, and 125T Auxiliary Building Crane main hook), as well as both hooks of the Polar Crane, have been successfully load tested at 125% rated capacity in prior tests. Additionally, this equipment has had no extensive maintenance or modifications which would affect structural integrity. Therefore, repeated load testing of this equipment is not warranted. The fourth device, the auxiliary hook of the 125T Auxiliary Building Crane, handles new fuel but has not been load tested at 125% capacity. Therefore it will be load tested to 125% of its ten-ton capacity.

→ INSERT G, H, I & J
 (i) Appendix A, subparagraph 1.n.18

Because of its non-safety related, and simple functions, trace heating systems will receive component level tests, not preoperational or acceptance testing.

(j) Appendix A, subparagraph 2.b

Cold no flow, cold full flow and hot no flow rod drops do not provide any additional useful data. The drop times for these flow conditions are less conservative than for hot full flow conditions. We do not intend to perform cold no flow, cold full flow and hot no flow rod drops.

(k) Appendix A, subparagraphs 2.f and 5.m

WBN does not intend to perform a differential pressure measurement across the core nor a core flow measurement since these are prototype tests. WBN is not a prototype model plant, but, instead, is a well documented production model with several similar predecessor reactor units (Indian Point Unit 2, Trojan, and Sequoyah Unit 1) of its type. Proper differential pressures across the core and core flow is shown indirectly through performance of other tests that verify operating temperature and RCS flow.

(l) Appendix A, subparagraphs 4.c and 5.e

No new design information is to be gained from the RCCA Pseudo Ejection Test. WBN is not a prototype plant for 4 loop, 12 foot core with 17 x 17 fuel design and B₄C control rods. Performance and measurement data already exists for this design. Therefore, WBN will not perform this test.

(m) Appendix A, subparagraphs 4.q and 5.z

The proper response of process and effluent radiation monitors is demonstrated under the plant calibration program and during preoperational testing for the Process and Effluent Radiation Monitoring System (Sheet 31, Table 14.2-1). It is not expected that enough leakage in fuel cladding, steam generator tubes or heat exchangers will exist to provide a meaningful comparison between radiation monitor responses and laboratory analysis of samples.

- (f) Appendix A, subparagraph 5.m

Sufficient measurements and evaluations should be conducted with the plant at steady-state conditions to establish that vibration levels of reactor coolant system components are in agreement with design values.

- (g) Appendix A, subparagraph 5.r

Verify by review and evaluation of printouts and/or cathode ray tube (CRT) displays that the control room or process computer is receiving correct inputs from process variables and validate that performance calculations performed by the computer are correct.

- (h) Appendix A, subparagraph 5.s

Calibrate, as necessary, and verify the performance of major or principle plant control systems, including boron addition systems (PWR), main, auxiliary and emergency feedwater control systems; hotwell level control systems; and reactor coolant makeup and letdown control systems.

EXCEPT FOR ACTUAL BORON MINUS G OR MOVEMENT

Use Bracket
1/21/84

- (i) Appendix A, subparagraph 5.y

Calibrate, as required, and verify the proper operation of important instrumentation systems including reactor coolant level.

- (j) Appendix A, subparagraph 5.d.d

Demonstrate the potential capability for placing the reactor in a cold shutdown condition.

- (k) Appendix A, subparagraph 5.e.e

Demonstrate that primary containment purge system operates in accordance with design.

- (5) Some provisions of RG 1.68 are satisfied at other plant conditions than specified. These include:

- (a) Appendix A, subparagraph 4.e

Determination made up to 30% power rather than from 0 to 5% power.

- (b) Appendix A, subparagraph 4.i

Demonstration done in mode 5 and mode 3 rather than from 0 to 5% power.

- (c) Appendix A, subparagraph 4.o

Testing performed in mode 3 rather than from 0 to 5% power.

TABLE 14.2-1

(Sheet 12 of 90)

LIQUID WASTE DRAINS, COLLECTION AND TRANSFER SYSTEM
TEST SUMMARYOBJECTIVE

Demonstrate the capability of the floor and equipment drains to direct drainage from areas housing safety related equipment, radioactive and potentially radioactive liquids, chemicals and oils to designated collection points for transfer to storage tanks or processing systems.

PREREQUISITES

1. Floor and equipment drain lines and sumps have been cleaned of construction debris and are capable of receiving and transferring liquids.
2. Drain collector tanks and associated transfer pumps are operable.
3. AC and DC electrical power supplies are available.

TEST METHOD

1. Deliver water to each floor and equipment drain and verify capability of the drains to remove the water.
2. Verify setpoints for sump levels and pump actuation.
3. Verify flood detection instrumentation and alarm actuation.
4. Verify ECCS room passive sump and alarm actuation.

ACCEPTANCE CRITERIA

1. All floor and equipment drains are clear of obstruction and direct waste liquids to the proper location.
2. RHR and Containment Spray Pump compartment drains transfer liquid waste at design flowrates as described in FSAR Section 9.3.3.
3. Automatic controls, interlocks and alarms operate in accordance with design drawings.
4. Sump and/or drain pumps operate in accordance with design drawings to control sump or tank level as described in FSAR Section 9.3.3.
5. Flood detection instrumentation and alarm operates as described in FSAR Section 6.3.2.11.3.

DELETED

TABLE 14.2-1

(Sheet 13 of 90)

FIRE PROTECTION SYSTEM
TEST SUMMARYOBJECTIVE

To demonstrate the operability of the Fire Protection System, including its fire detection and fire suppression functions, in accordance with design requirements.

PREREQUISITES

1. The Fire Protection System pumps, piping, controls and associated valves and dampers are operational.
2. Fire protection and detection instrumentation is calibrated.

TEST METHOD

1. Verify the proper functioning of the fire detection devices to activate the automatic fire protection system, alert the appropriate control location, initiate fire alarms, and to activate automatic closure of fire dampers, as required.
2. Verify proper operation of the fire suppression system, and obtain flow rates through the underground loop and differential pressure across the strainers.
3. Demonstrate the automatic start feature of the Fire Protection System pumps.
4. Demonstrate the capability of the Fire Protection System and pumps to supply water to required areas of the plant at design flow and pressure.
5. Verify system vibrations are within design limits.
6. Demonstrate proper operation of system instrumentation, alarms, controls and interlocks.
7. Verify the Aqueous Film Forming Foam system proportioning equipment operates in accordance with design and vendor documents.
8. Verify that each enclosure which utilizes a CO₂ fire suppression system is provided with appropriate CO₂ concentrations in accordance with design requirements. The test will be performed by either an actual CO₂ discharge or by integration of enclosure air leakage data with previous CO₂ discharge test data. Air leakage data will be obtained by performing a pressurization test for the enclosure and measuring the air leakage to determine the CO₂ retention time.

WBNP-84

TABLE 14.2-1

(Sheet 15 of 90)

SPENT FUEL POOL COOLING SYSTEM
(Refueling Water Purification Portion)
TEST SUMMARY

OBJECTIVE

To demonstrate the capability of the Refueling Water Purification Subsystem of the Spent Fuel Pool Cooling System to provide required water flows to the refueling cavity, RWST, and transfer canal and verify proper operation of the purification loop.

PREREQUISITES

1. The refueling cavity, transfer canal, and RWST are filled with demineralized or borated water as required for portions of the test.
2. Spent fuel pool cooling demineralizer has been loaded as required for portions of the test.
3. Refueling water purification filters are installed as required for portions of the test.

TEST METHOD

1. Verify proper operation and actuation of pumps and valves in all operational modes and verify correct flows in the refueling water purification loops including:
 - the ability to transfer water to and from the transfer canal and refueling cavity.
 - the recirculation capabilities using the refueling water purification pumps and verify flow through the refueling water purification filters and spent fuel pit demineralizer.
2. Check operation of instrumentation, interlocks, and alarms for the Spent Fuel Pool Cooling System.
3. Verify no vortexing occurs during various modes of operation.
4. Install prefabricated spool pieces for the Spent Fuel Pool Cooling System as required for flood mode operation.

DELETED

WBNP-84

TABLE 14.2-1

(Sheet 16 of 90)

SPENT FUEL POOL COOLING SYSTEM
(Refueling Water Purification Portion)
TEST SUMMARY

ACCEPTANCE CRITERIA

1. The hydraulic performance of the refueling water purification pumps meets or exceeds the design requirements as described in FSAR Section 9.1.3.
2. Automatic and manual controls, interlocks, and alarms operate in accordance with design documents.
3. All system flood mode preparations can be made in accordance with design requirements as described in FSAR Section 2.4.14.

DELETED

WBNP-84

TABLE 14.2-1

(Sheet 18 of 90)

CHEMICAL AND VOLUME CONTROL SYSTEM
TEST SUMMARYOBJECTIVE

To demonstrate the operability of the Chemical and Volume Control System (CVCS), including the capability to maintain charging and letdown flows, to maintain seal-water injection flow to the reactor coolant pumps, to maintain water chemistry conditions, to provide reactor makeup control, ~~and to adjust reactor coolant boron concentration.~~

PREREQUISITES

AND

1. Applicable portions of the Reactor Coolant System are capable of operationally interfacing with the Chemical and Volume Control System as required.
2. A cooling water supply is available for the heat exchangers as necessary for test performance.
3. Systems required to supply cover gas to the Volume Control Tank (VCT) are operational, and adequate supplies of gas are available.

TEST METHOD

1. Verify proper functioning of charging and letdown system components, including the hydraulic performance of the charging pumps, and operability of heat exchangers, letdown orifices, and control valves.
2. Demonstrate the capability to maintain seal water flow to the reactor coolant pumps.
3. Verify proper flows and pressure drops for seal injection and reactor coolant filters.
4. Verify proper operation of the volume control tank level and pressure control, including testing of the automatic makeup, dilution, alternate dilute, borate, and manual modes of reactor makeup control and cover gas system.
5. Check proper operation of instrumentation, interlocks, and alarms.
6. Verify proper operation of pumps and valves in the boric acid subsystem.
7. Demonstrate the chemical control function of the CVCS by verifying the capability of the system to introduce chemicals into the charging flow for pH and oxygen control, and that the system is capable of maintaining a gas pressure in the volume control tank as required during the applicable modes of operation.

TABLE 14.2-1

(Sheet 19 of 90)

CHEMICAL AND VOLUME CONTROL SYSTEM
TEST SUMMARYTEST METHOD (Cont'd)

8. Verify proper flows to the in-service mixed bed and the cation demineralizer, and determine pressure drops and effectiveness of demineralizers and filters.
9. *BY SIMULATION USING DEMINERALIZED WATER,* Verify that a solution of boric acid ~~can~~ be mixed, transferred, recirculated, and stored. *→ COULD STET **
10. Verify that boric acid ~~can~~ be transferred to other systems as required. *→ COULD STET **

ACCEPTANCE CRITERIA

1. The hydraulic performance of the charging pumps meets or exceeds design requirements as described in FSAR Section 9.3.4.
2. Charging and letdown normal and alternate flowpaths, including heat exchangers, letdown orifices, and control valves, operate in accordance with design requirements as described in FSAR Section 9.3.4.
3. Automatic and manual controls, including chemical and automatic reactor makeup water control, interlocks, and alarms, operate in accordance with design drawings.
4. *AS DEMONSTRATED BY SIMULATION USING DEMINERALIZED WATER,* Boric acid ~~can~~ be batched, stored and transferred in accordance with design requirements as described in FSAR Section 9.3.4.

*→ COULD STET * OUT 6/21/94 (including editorial)*

TABLE 14.2-1

(Sheet 20 of 90)

FLOOD MODE BORATION SYSTEM
TEST SUMMARYOBJECTIVE

To demonstrate that the Auxiliary Charging equipment is capable of supplying makeup water flow to the Reactor Coolant System as required during flood mode operations.

PREREQUISITES

1. All necessary support systems are operational as required.
2. All equipment required for flood mode preparation is available.
3. Auxiliary Charging filters are installed and demineralizer loaded.

TEST METHOD

1. Verify proper operation of instrumentation, alarms and interlocks.
2. Demonstrate the equipment's ability to provide required flow to the Reactor Coolant System from the various makeup water sources.
3. Install all equipment required for flood mode operation.
4. Transfer makeup water from the preferred sources to the auxiliary makeup tank.
5. Connect fire hose between the High Pressure Fire Protection System and the auxiliary makeup tank. (Fire water is not to be introduced into the tank).
6. Verify proper operation of the auxiliary boration tank mixer.

ACCEPTANCE CRITERIA

1. The hydraulic performance of the auxiliary charging pumps and booster pumps meets or exceeds design requirements as described in FSAR Section 9.3.6.
2. Equipment required for flood mode operation can be properly installed.
3. All automatic controls, interlocks and alarms function in accordance with design drawings.

DELETED

TABLE 14.2-1

(Sheet 21 of 90)

BORON RECYCLE SYSTEM
TEST SUMMARYOBJECTIVE

Demonstrate the operability of the Boron Recycle System.

PREREQUISITES

1. The recycle evaporator of the Boron Recycle System, and other interrelated or supporting equipment, are operational as required (Unit 2).
2. A steam supply and cooling water supply are available for the evaporator packages as required (Unit 2).

TEST METHOD

1. Demonstrate the capability of the Boron Recycle System to collect water from its various designated sources (Unit 1 and 2).
2. Verify proper operation of system components, including the evaporator package and the feed, distillate and concentrates pumps (Unit 1 and 2, as appropriate).
3. Verify the proper operation of the piping heat tracing (Unit 2).
4. Check for operability of alarms and interlocks (Unit 1 and 2, as appropriate).

ACCEPTANCE CRITERIA

1. The Boron Recycle System components function in accordance with design and vendor documents as described in FSAR Section 9.3.7 (Unit 1 and 2, as appropriate).
2. Flow paths are verified operational (Unit 1 and 2).
3. Heat tracing and other system related heating methods maintain system minimum temperatures in accordance with design documents (Unit 2).
4. Automatic controls, interlocks, and alarms operate properly in accordance with design drawings and vendor documents (Unit 1 and 2, as appropriate).

WBNP-84

TABLE 14.2-1

(Sheet 54 of 90)

COMPUTER SYSTEM
TEST SUMMARYOBJECTIVE

The purpose of this test is to verify the P2500 process computer has been internally wired properly and that the internal CPU, I/O and analog converters function properly.

To verify the operation of the computer for conversion and computer printout of process parameters.

To verify the proper operation of the P2500 computer software.

PREREQUISITES

1. The latest Operating System Software and Data files are loaded and operational.
2. The proper signal conditioners have been installed on the computer half shells.

TEST METHOD

1. Verify the software functions are processed accurately by the hardware.
2. Verify that the control processing and peripheral hardware operates in a manner to satisfy all requirements. (Note: Loop calibration is performed in the component test program.)
3. Verify the P2500 computer will appropriately process input signals.

ACCEPTANCE CRITERIA

1. The P2500 Process Computer has been internally wired properly and the internal CPU, peripheral devices, Input/Output (I/O) and analog converters function properly.
2. The calibration and operation of the elements of the P2500 Plant Computer results in accurate processing and display of analog and digital input signals using the P2500 Plant Computer System.
3. Installed application programs perform as designed.

DELETED

WBNP-74

TABLE 14.2-1

(Sheet 56 of 90)

COMMUNICATIONS SYSTEM
TEST SUMMARYOBJECTIVE

To demonstrate the capability of the Sound-Powered Telephone System and the Codes, Alarms and Paging (CAP) System to provide adequate communication coverage and audibility.

PREREQUISITES

1. Installation and construction testing of the Plant Communication and Evacuation Alarm Systems.
2. Plant equipment and systems are operating so as to create an ambient noise level that would be expected during normal plant operation.

TEST METHOD

1. Demonstrate proper functioning of the Sound-Powered Telephone System to provide intelligible reception and transmission of voice communications between assigned locations.
2. Verify proper functioning and audibility of the CAP System to provide paging and sound evacuation, fire, and medical alarms.

ACCEPTANCE CRITERIA

1. The codes, alarms, and paging system provides for audible paging and alarm signaling as described in FSAR Section 9.5.2.
2. The sound powered telephone system provides for audible communication between locations described in FSAR Section 9.5.2.
3. Evacuation, fire, and medical alarms, all clear signals and personnel pages are audible with normally expected background noise level.

DELETED

TABLE 14.2-1

(Sheet 62 of 90)

SEISMIC INSTRUMENTATION
TEST SUMMARYOBJECTIVE

To demonstrate the operability of installed seismic instrumentation and its capability to monitor and record.

PREREQUISITES

1. A calibrated seismic test signal is available as required by the vendor manuals.

TEST METHOD

1. Verify that the seismic test signal will activate the instrumentation as required at an acceptable level.
2. Demonstrate proper operation of seismic instrumentation components and alarms, including the triggering device, recording and playback system, and peak acceleration recorders.

ACCEPTANCE CRITERIA

1. The seismic instrumentation is capable of being aligned in accordance with the vendor technical manual.
2. The system instruments, including trip settings, demonstrate correct response and outputs in response to simulated input signals as described in FSAR Section 3.7.4.

CR-1515

TABLE 14.2-1

(Sheet 88 of 90)

ICE CONDENSER SYSTEM.
TEST SUMMARYOBJECTIVE

To demonstrate the operability of the Ice Condenser Doors, associated air handling components, glycol circulation, refrigeration, floor cooling, and drain subsystems.

PREREQUISITES

1. All system components have been installed.
2. The Raw Cooling Water System and Demineralized Water System are available.
3. System relief valve setpoints have been verified.
4. Heat tracing is installed on Air Handling Unit drains and is available for use.
5. Air handling units, glycol circulation and refrigeration equipment is operable.

TEST METHOD

1. Demonstrate the proper operation of the refrigeration chiller packages, glycol circulation equipment, air handling units and the floor cooling and drain system.
2. Demonstrate the ice condenser can be adequately cooled to and maintained at design conditions.
3. Verify the ice condenser has been loaded with the proper quantity and quality of the ice.
4. Verify all system controls, interlocks, instrumentation, and alarms function properly to simulated or actual signals.

ACCEPTANCE CRITERIA

1. The Ice Condenser System components, controls, interlocks, instrumentation and alarms function in accordance with FSAR Section 6.7 and the appropriate design basis documents.
2. The Ice Condenser has been loaded with the proper quantity and quality of borated ice as required in FSAR Section 6.7.

DELETED

TABLE 14.2-1

(Sheet 90 of 90)

INTAKE PUMP STATION VENTILATION SYSTEM
TEST SUMMARYOBJECTIVE

Demonstrate proper operation of the Intake Pump Station (IPS) ventilation equipment.

PREREQUISITES

1. System sufficiently complete to support testing.
2. AC electrical power supplies are available.

TEST METHOD

1. Demonstrate proper operation of the ventilation supply and exhaust fans, shutoff louvers, and dampers.
2. Verify all alarms and interlocks function properly.
3. Verify proper operation of the IPS unit and duct heaters.

ACCEPTANCE CRITERIA

1. Manual and automatic controls, interlocks, auto start features, and alarms function in accordance with design documents.

DELETED

WBN 0	MANAGEMENT OF THE FINAL SAFETY ANALYSIS REPORT (FSAR)	SSP-4.02 Revision 4 Page 26 of 27
----------	---	---

APPENDIX C
Page 1 of 1

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1030 _____
Supp. No.

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO. FIGURE OR TABLE	REASON FOR CHANGE
1) <u>SEE ATTACHED</u>	
2) _____	
3) _____	
4) _____	
5) _____	
6) _____	
7) _____	
8) _____	
9) _____	
10) _____	

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations.

SUPPORTING ORG	NAME	SIGNATURE	DATE
ENGINEERING	Landy L. McCormick	[Signature]	6/8/94
TECH SUPPORT			
OPERATIONS			
LICENSING			

CRAIG PARKER CP
PER TEL 6/27/94
[Signature] 6/27/94

III. The proposed changes have been evaluated with respect to potential effects on conclusion drawn in the Safety Evaluation Report (SER). Changes do or DO NOT affect the SER.

EVALUATED BY: [Signature] SUT ENGINEER 4/20/94
Name Title Date

IV. References (DCNs, SCR, SCARs, PERs, etc.)

V. PREPARED BY: [Signature] 4/20/94
APPROVED BY: [Signature] 4/20/94
Name and Signature Date

VI. Approved Rejected Amendment No. _____
Reason for Rejection: _____

Licensing-Engineer: _____ Date: _____

WBN 0	MANAGEMENT OF THE FINAL SAFETY ANALYSIS REPORT (FSAR)	SSP-4.02 Revision 4 Page 26 of 27
----------	---	---

APPENDIX C
Page 1 of 1

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1080 _____
Supp. No.

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO. FIGURE OR TABLE	REASON FOR CHANGE
1) <u>SEE ATTACHED</u>	_____
2) _____	_____
3) _____	_____
4) _____	_____
5) _____	_____
6) _____	_____
7) _____	_____
8) _____	_____
9) _____	_____
10) _____	_____

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations.

SUPPORTING ORG	NAME	SIGNATURE	DATE
<u>ENGINEERING</u>			
<u>TECH SUPPORT</u>			
<u>OPERATIONS</u>	<u>DAVIDS King</u>	<u>[Signature]</u>	<u>3/27/94</u>
<u>LICENSING</u>			

III. The proposed changes have been evaluated with respect to potential effects on conclusion drawn in the Safety Evaluation Report (SER). Changes do or DO NOT affect the SER.

EVALUATED BY: [Signature] SCT LICENSEE 4/20/94
Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

V. PREPARED BY: [Signature] 4/20/94
APPROVED BY: [Signature] 4/20/94
Name and Signature Date

VI. Approved Rejected Amendment No. _____
Reason for Rejection: _____

Licensing-Engineer: _____ Date: _____

WBN 0	MANAGEMENT OF THE FINAL SAFETY ANALYSIS REPORT (FSAR)	SSP-4.02 Revision 4 Page 26 of 27
----------	---	---

APPENDIX C
Page 1 of 1

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1080 _____
Supp. No.

I. Attached are proposed changes to FSAR pages with justification for each change:

	SECTION, PAGE NO. FIGURE OR TABLE	REASON FOR CHANGE
1)	<u>SEE ATTACHED</u>	
2)		
3)		
4)		
5)		
6)		
7)		
8)		
9)		
10)		

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations.

SUPPORTING ORG	NAME	SIGNATURE	DATE
<u>ENGINEERING</u>	<u>EA KOOTE, JR</u>	<u>[Signature]</u>	<u>6-20-94</u>
<u>TECH SUPPORT</u>			
<u>OPERATIONS</u>			
<u>DEFENSE</u>			

III. The proposed changes have been evaluated with respect to potential effects on conclusion drawn in the Safety Evaluation Report (SER). Changes do or DO NOT affect the SER.

EVALUATED BY: [Signature] SCOT KANONER 4/20/94
Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

V. PREPARED BY: [Signature] 4/20/94
Name and Signature Date
APPROVED BY: [Signature] 4/20/94
Name and Signature Date

VI. Approved Rejected Amendment No. _____
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

WBN 0	MANAGEMENT OF THE FINAL SAFETY ANALYSIS REPORT (FSAR)	SSP-4.02 Revision 4 Page 26 of 27
----------	---	---

APPENDIX C
Page 1 of 1

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1030 _____
Supp. No. _____

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO. FIGURE OR TABLE	REASON FOR CHANGE
1) <u>SEE ATTACHED</u>	_____
2) _____	_____
3) _____	_____
4) _____	_____
5) _____	_____
6) _____	_____
7) _____	_____
8) _____	_____
9) _____	_____
10) _____	_____

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations.

SUPPORTING ORG	NAME	SIGNATURE	DATE
<u>ENGINEERING</u>	<u>CU Tailhook</u>	<u>CU Tailhook</u>	<u>6-2-94</u>
<u>TECH SUPPORT</u>			
<u>OPERATIONS</u>			
<u>LICENSING</u>			

III. The proposed changes have been evaluated with respect to potential effects on conclusion drawn in the Safety Evaluation Report (SER). Changes do or DO NOT affect the SER.

EVALUATED BY: M. M. [Signature] SUT ENGINEER 4/20/94
Name Title Date

sheet 75/70
OK cut 6/21/94

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

V. PREPARED BY: [Signature] 4/20/94
APPROVED BY: [Signature] 6/24/94 4/22/94
Name and Signature Name and Signature Date Date

VI. Approved Rejected Amendment No. _____
Reason for Rejection: _____

Licensing-Engineer: _____ Date: _____

cut 6/21/94
14.2-17

FSAR Chapter 14
Reason for Changes By Page

- 17 To clarify the intended level of testing to be performed on the Solid Waste Processing System.
- 14.2-18 To clarify the intended level of testing for accomplishment of crane load tests, and operational tests.

TABLE 14.2-1

Sheet

- 29 Deleted. PTI Testing will not be performed, as specified above.
- 74 Crane Load testing and operational tests for cranes not associated with spent fuel movement will not be performed by PTI, as specified above.
- 75 Same as 74

INSERT FOR APPENDIX A

A. Appendix A, subparagraph 1.1.3

Testing of the non-safety related Solid Waste Processing System will be performed by a combination of Acceptance Tests and/or Component level testing.

B. Appendix A, subparagraph 1.m.4, add to existing wording:

Load testing will be accomplished by Work Order. Operational testing of cranes not associated with spent fuel movement will be accomplished by a combination of Acceptance Tests and/or Component level testing. ~~THIS TEST IS AN OPERATIONAL TEST~~ ^{Load}

insert WILL BE PERFORMED UTILIZING A DUMMY FUEL ASSEMBLY AND THE APPROPRIATE HANDLING TOOL(S), WHICH IS THE OPERATIONAL LOAD THE CRANES WILL SEE DURING FUEL HANDLING.

for the manipulator crane and the spent fuel pit bridge crane

licensing change made subsequent to approvals to be consistent w/ test abstract - does not change intent of wording. cut 6/21/94

To damage fuel to this extent would require either a severe transient, foreign material damage or an unusual design problem, such as baffle jet impingement. The plant is designed to operate such that clad damage will not occur. Technical Specifications limits on pressure, temperature, flow and power ensure that cladding is not damaged during normal operations, including anticipated transients. Reactor coolant is sampled frequently. Although Technical Specifications only require gross specific activity and dose equivalent I-131 analyses every 7 days and 14 days during power operations, coolant will actually be sampled for other parameters at least every 72 hours. The radcon surveys required to handle these samples would detect any significant activity changes. If power changes 15% or more in any one hour, a special sample is required between 2 and 6 hours after the power change.

Due to the ability to monitor the conditions that damage fuel cladding, it is easily determined if sampling should be performed for evidence of damage. Monitors for subcooling margin, incore thermocouples, and reactor vessel level are examples of monitors that would indicate clad damaging conditions.

Foreign material damage (monitored by noise monitor) and baffle jet impingement have resulted in non-catastrophic clad failures at other plants which were detected and monitored by normal chemistry sampling.

- (e) Appendix A, subparagraphs 1.j.22, 1.k.2, and 1.k.3

The subject equipment is calibrated and functionally tested as part of the WBN plant instrument calibration program. The calibration and functional testing is performed and documented in accordance with approved plant calibration procedures. Therefore, additional testing in the form of a preoperational test is not warranted.

- (f) Appendix A, subparagraph 1.k.4

Refer to 14.2.7.3 for discussion of compliance with requirements for filter and in-place leak tests.

- *INSERT A*
(g) Appendix A, subparagraph 1.m.1

As fuel is currently stored in the spent fuel pool, only the refueling water purification subsystem will be tested prior to fuel load. This exception will be processed as described in Section 14.2.1.

- (h) Appendix A, subparagraph 1.m.4

Static load testing at 125% of rated load for equipment and components used to handle irradiated or non-irradiated fuel originates from an ANSI B30.2 rated load test requirement. This test is purposed to verify the structural integrity of the handling equipment and is utilized to rate its capacity. Handling equipment is rated at 80% of the test load, resulting in a rating of 100% capacity when test loads

WBNP-84

are 125%. This ANSI testing is required to be performed prior to initial use, and following extensive repairs or modifications. Three of the four Unit 1 handling devices utilized to handle fuel (Spent Fuel Pit Bridge Crane, Refueling Machine, and 125T Auxiliary Building Crane main hook), as well as both hooks of the Polar Crane, have been successfully load tested at 125% rated capacity in prior tests. Additionally, this equipment has had no extensive maintenance or modifications which would affect structural integrity. Therefore, repeated load testing of this equipment is not warranted. The fourth device, the auxiliary hook of the 125T Auxiliary Building Crane, handles new fuel but has not been load tested at 125% capacity. Therefore it will be load tested to 125% of its ten-ton capacity.

~~INSERT B~~
(i) Appendix A, subparagraph 1.n.18

Because of its non-safety related, and simple functions, trace heating systems will receive component level tests, not preoperational or acceptance testing.

(j) Appendix A, subparagraph 2.b

Cold no flow, cold full flow and hot no flow rod drops do not provide any additional useful data. The drop times for these flow conditions are less conservative than for hot full flow conditions. We do not intend to perform cold no flow, cold full flow and hot no flow rod drops.

(k) Appendix A, subparagraphs 2.f and 5.m

WBN does not intend to perform a differential pressure measurement across the core nor a core flow measurement since these are prototype tests. WBN is not a prototype model plant, but, instead, is a well documented production model with several similar predecessor reactor units (Indian Point Unit 2, Trojan, and Sequoyah Unit 1) of its type. Proper differential pressures across the core and core flow is shown indirectly through performance of other tests that verify operating temperature and RCS flow.

(l) Appendix A, subparagraphs 4.c and 5.e

No new design information is to be gained from the RCCA Pseudo Ejection Test. WBN is not a prototype plant for 4 loop, 12 foot core with 17 x 17 fuel design and B₄C control rods. Performance and measurement data already exists for this design. Therefore, WBN will not perform this test.

(m) Appendix A, subparagraphs 4.q and 5.z

The proper response of process and effluent radiation monitors is demonstrated under the plant calibration program and during preoperational testing for the Process and Effluent Radiation Monitoring System (Sheet 31, Table 14.2-1). It is not expected that enough leakage in fuel cladding, steam generator tubes or heat exchangers will exist to provide a meaningful comparison between radiation monitor responses and laboratory analysis of samples.

(Sheet 29 of 90)

SOLID WASTE PROCESSING SYSTEM
TEST SUMMARYOBJECTIVE

To demonstrate the operability of the solid waste systems to collect and prepare disposable dry active and wet active wastes.

PREREQUISITES

1. All necessary supporting systems are operational.
2. Associated pumps, piping, and controls are operable.

TEST METHOD

1. Demonstrate the ability to receive, hold and transfer spent resins from their source to the bulk disposal outlet.
2. Verify proper operation of associated instrumentation, interlocks and alarms.

ACCEPTANCE CRITERIA

1. Wet active waste can be collected, transferred, and dewatered for shipment in accordance with design requirements as described in FSAR Section 11.5.
2. Dry active wastes can be compacted for shipment in accordance with design requirements as described in FSAR Section 11.5.
3. Automatic and manual controls, interlocks, and alarms operate in accordance with design drawings.

RECEIVED

(Sheet 74 of 90)

~~FUEL HANDLING AND VESSEL SERVICING EQUIPMENT~~
TEST SUMMARY

OBJECTIVE

To demonstrate the operability of the fuel handling ~~and vessel servicing~~ equipment, including the handling tools and equipment, cranes and fuel transfer system.

To provide for final indexing of the manipulator crane and to establish reference marks for the manipulator crane bridge using a verified dimensionally correct dummy assembly.

To provide the opportunity for training fuel handlers prior to actual fuel loading.

PREREQUISITES

1. The refueling cavity, refueling canal and spent fuel pool are clean and areas adjacent to the system equipment ~~are clear~~.
2. Dummy assembly, test weights and test fixtures are available as required for testing the manipulator crane and spent fuel bridge crane.
3. Load testing of the reactor head and internals lifting fixtures has been completed.

TEST METHOD

1. With the use of a dummy assembly demonstrate the proper operation of all system components, including the manipulator crane, spent fuel pit bridge and electric hoist, new fuel elevator, fuel transfer system, rod control cluster control changing fixtures, various handling tools, and indexing of the system.

2. *FOR THE EQUIPMENT LISTED IN TEST METHOD 1*
Verify operation of interlocks and proper setting of limit switches.

3. Demonstrate proper operation of crane and hoist controls including overspeed, overloads and travel limits, and warning devices.

4. Demonstrate hoist, bridge and trolley travel is acceptable.

5. Verify the operation of the hoist braking systems.

6. Perform ~~a 125% static load test and a 100% full load operational test~~ on the Manipulator Crane and the Spent Fuel Pit Bridge Crane, ~~Reactor Building Polar Crane and the Auxiliary Building Overhead Crane.~~

load with dummy assembly

~~FUEL HANDLING AND VESSEL SERVICING EQUIPMENT~~
TEST SUMMARY

ACCEPTANCE CRITERIA

1. Fuel transfer system operation, controls and interlocks function in accordance with FSAR Section 9.1.4 and the vendor technical manual and drawings.
2. All Manipulator Crane operation, controls and interlocks function in accordance with FSAR Section 9.1.4 and the vendor technical manual and drawings.
3. The RCC change fixture's function to remove, store, and load RCC's has been successfully demonstrated in accordance with FSAR Section 9.1.4.
4. Final Manipulator Crane indexing is completed and the Manipulator Crane has proven repeatability at various core locations.
5. Spent Fuel Pit Bridge, ~~Reactor Building Polar and Auxiliary Building overhead~~ crane controls and interlocks function in accordance with the appropriate design drawings and technical manuals.
6. Manipulator Crane^{AKD} ~~the Spent Fuel Pit Bridge Crane, Reactor Building Polar Crane and the Auxiliary Building Overhead Crane~~ have been successfully load tested.

APPENDIX C
Page 1 of 1

1089 S00 PKG

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1089 Supp. No.

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO. FIGURE
OR TABLE

REASON FOR CHANGE

- 1) FSAR Sect. 14, pg 14.2-18
- 2) Table 14.2-2 sheet 10
- 3) Table 14.2-2 sheet 17
- 4) Table 14.2-2 sheet 20
- 5) Table 14.2-2 sheet 33
- 6) _____
- 7) _____
- 8) _____
- 9) _____
- 10) _____

Pg. 14.2-18 corrects item (m) to reflect proper section of R.G. 1.68.
Table 14.2-2, sheets 10, 17, 20 & 33 have been changed to reflect plant design, change in testing methodology and clarification of test abstracts.

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

SUPPORTING ORG	NAME	Signature	Date
OPS	R.G. MENDE	<i>[Signature]</i>	5-16-94
<i>NSW</i> Tech Support Engineering licensing	D. H. KOEHL	<i>[Signature]</i>	5-19-94

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: Rory L. Warner Reactor Engineer 5/23/94
Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

V. PREPARED BY: Rory L. Warner RORY L. WARNER 5/23/94
NAME AND SIGNATURE DATE

APPROVED BY: [Signature] [Signature] 5/23/94
NAME AND SIGNATURE DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

1089 S00 PKG

are 125%. This ANSI testing is required to be performed at initial use, and following extensive repairs or modifications of the four Unit 1 handling devices utilized to handle fuel (Fuel Pit Bridge Crane, Refueling Machine, and 125T Auxiliary Building Crane main hook), as well as both hooks of the Polar Crane, have successfully load tested at 125% rated capacity in prior tests. Additionally, this equipment has had no extensive maintenance or modifications which would affect structural integrity. Therefore, repeated load testing of this equipment is not warranted. The fourth device, the auxiliary hook of the 125T Auxiliary Building Crane, handles new fuel but has not been load tested at 125% capacity. Therefore it will be load tested to 125% of its ten-ton capacity.

(i) Appendix A, subparagraph 1.n.18

Because of its non-safety related, and simple functions, trace heating systems will receive component level tests, not preoperational or acceptance testing.

(j) Appendix A, subparagraph 2.b

Cold no flow, cold full flow and hot no flow rod drops do not provide any additional useful data. The drop times for these flow conditions are less conservative than for hot full flow conditions. We do not intend to perform cold no flow, cold full flow and hot no flow rod drops.

(k) Appendix A, subparagraphs 2.f and 5.m

WBN does not intend to perform a differential pressure measurement across the core nor a core flow measurement since these are prototype tests. WBN is not a prototype model plant, but, instead, is a well documented production model with several similar predecessor reactor units (Indian Point Unit 2, Trojan, and Sequoyah Unit 1) of its type. Proper differential pressures across the core and core flow is shown indirectly through performance of other tests that verify operating temperature and RCS flow.

(l) Appendix A, subparagraphs 4.c and 5.e

No new design information is to be gained from the RCCA Pseudo Ejection Test. WBN is not a prototype plant for 4 loop, 12 foot core with 17 x 17 fuel design and B₄C control rods. Performance and measurement data already exists for this design. Therefore, WBN will not perform this test.

(m) Appendix A, subparagraphs 4.g and 5.z

The proper response of process and effluent radiation monitors is demonstrated under the plant calibration program and during preoperational testing for the Process and Effluent Radiation Monitoring System (Sheet 31, Table 14.2-1). It is not expected that enough leakage in fuel cladding, steam generator tubes or heat exchangers will exist to provide a meaningful comparison between radiation monitor responses and laboratory analysis of samples.

g. ← Rory, This should be 4.g. Dem

TABLE 14.2-2

(Sheet 10 of 37)

ROD CONTROL SYSTEM
TEST SUMMARYOBJECTIVE

To demonstrate that the rod control system satisfactorily performs the required control and indication functions.

PREREQUISITES

1. Rod position indication system testing has been completed.
2. The rod drop time measurements have been completed.
3. The reactor is in hot standby conditions at nominal operating temperature and pressure.
4. The RCS boron concentration is equal to or greater than the refueling boron concentration.

TEST METHOD

The test will be performed in hot standby and ensures that control room indicators respond properly and the control bank overlap function performs adequately. Rod bank starting and stopping positions will be compared with the control settings for verification. ~~The test will also verify the proper response of the control rod insertion alarms.~~ Each bank of shutdown rods will be operated individually in the withdraw and insert directions using the normal controls. The control banks will be operated in manual to verify the overlap function with minimum overlap settings. Sufficient travel will demonstrate drive operability, position indication, and other instrumentation without unduly increasing the count rate on any source channel above the established baseline rate.

ACCEPTANCE CRITERIA

None.

Note: The rod control system will be functionally tested to demonstrate:

1. The bank overlap functions.
2. Overall performance of the rod control system.

OPERATIONAL ALIGNMENT OF NUCLEAR INSTRUMENTATION
TEST SUMMARY

OBJECTIVE

To make adjustments to the source range, the intermediate range and power range channels and determine overlap between source/intermediate range and intermediate/power range channels.

PREREQUISITES

1. The nuclear instrumentation system source range, intermediate range and power range channels are installed and operable.
2. The reactor is stable at the test plateau.
3. Initial calibration has been implemented in accordance with Technical Specifications.

TEST METHOD

Initial settings for the source range channels are determined prior to core loading. Initial trip setpoints for the intermediate and power range channels are determined prior to power ascension and then adjusted to support power ascension. The overlap between source/intermediate range and intermediate/power range channels is determined during power ascension. Reactor power determined by secondary calorimetric is used to recalibrate (as needed) the intermediate and power range channels at each major test plateau. The power range channels are verified to be linear to ~~in-core~~ power, ~~distribution, and channel outputs are calibrated at the 75% plateau.~~

ACCEPTANCE CRITERIA

1. All channels of source range, intermediate range and power range are operable and calibrated per Technical Specifications and Section 14.2.10.
2. Overlap between source range/intermediate range and between intermediate range/power range channels has been verified.

TABLE 14.2-2

(Sheet 20 of 37)

STARTUP ADJUSTMENTS OF REACTOR CONTROLS
TEST SUMMARYOBJECTIVE

To determine the T_{avg} program resulting in the highest possible steam pressure and thus the optimum unit efficiency without exceeding pressure limitations for the turbine or the maximum allowable T_{avg} .

PREREQUISITES

1. The reactor is at hot standby conditions prior to initial criticality.
2. Recalibration of individual RTD resistance and temperature corrections from the performance of RTD-T/C Cross Calibration has been performed, if necessary.
3. The reactor/turbine control systems have been aligned to design values for turbine pressure and design value for T_{avg} .

TEST METHOD

The test will obtain primary system temperatures, steam pressures and thermal power data at steady state conditions. Evaluation of this data will provide the basis for the necessary instrument adjustments. ~~Zero power temperature and pressure data are recorded at hot standby conditions prior to criticality.~~ ~~Additional temperature and pressure data are recorded at 30% and 50% power levels.~~ Plots of RCS temperature versus percent power, steam generator pressure versus percent power, and turbine impulse chamber pressure versus percent power are then prepared. ~~After extrapolation to 100% power and analysis, the reactor and turbine control settings are revised to fit the new data, if necessary.~~ Additional data is taken at 75% power and the process is repeated. This ^{process} is ^{repeated} again repeated at 100% power. ~~After all adjustments are made, a complete set of data is taken. This establishes the optimum T_{avg} program for the reactor control system.~~

ACCEPTANCE CRITERIA

1. Full load T_{avg} is less than or equal to design T_{avg} .

NOTE: The program T_{avg} will be adjusted to the optimum steam generator load characteristic, such that steam pressure varies approximately from 1107 psia to 1000 psia for 0% to 100% power.

and then extrapolated to 100% power to determine if adjustments to the T_{avg} program and/or calibration of the turbine impulse pressure may be required at 100% power.

(Sheet 33 of 37)

TURBINE GENERATOR TRIP WITH
COINCIDENT LOSS OF OFFSITE POWER
TEST SUMMARY

OBJECTIVE

To demonstrate that the unit's response to a turbine generator trip with a coincident loss of offsite power is in accordance with design. This test will be performed during the 50% power testing plateau and be initiated from approximately 30% power.

PREREQUISITES

1. Reactor power is approximately 30% of rated thermal power.
2. The generator is synchronized to the TVA grid with a load of greater than or equal to 120 MWe.
3. The unit's electrical distribution is in its normal operating lineup. The unit station service transformers are carrying the ~~non-Class 1E~~ ^{RCP and unit} busses and the automatic transfers to ^{offsite} alternate power supplies are defeated.
4. The emergency diesel generators are in normal standby.

TEST METHOD

Initiate a manual turbine trip ^{common and shutdown} followed immediately with opening the breakers supplying offsite power to the ~~Class 1E~~ busses. Verify the emergency diesel generators start and load in the proper sequence. Demonstrate that the reactor coolant system can be maintained in a stable hot standby (Mode 3) condition for a minimum of 30 minutes using only the equipment available during a loss of offsite power.

ACCEPTANCE CRITERIA

1. The emergency diesel generators automatically start and load per design and provide power to the controls, indicators and equipment necessary to maintain the reactor coolant system in a safe hot standby condition for the duration of the test.

the common station service transformers are carrying the common and shutdown busses.

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1089 1
Supp. No.

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO. FIGURE OR TABLE	REASON FOR CHANGE
1) <u>14.2-31</u>	<u>1) & 2) The test method to Achieve Criticality is conservatively changed to Achieve Criticality At A higher rod configuration. This method provides the desired rod configuration needed for the prerequisite to the next testing evolutions.</u>
2) <u>Table 14.2-2 Sheet 22 of 37</u>	
3) _____	
4) _____	
5) _____	
6) _____	
7) _____	
8) _____	
9) _____	
10) _____	

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

SUPPORTING ORG	NAME	Signature	Date
Technical Support	<u>ROY L. WARREN</u>	<u>Ron L. Warren</u>	<u>5/27/94</u>
Operations	<u>B. Baker</u>	<u>B. Baker</u>	<u>6/1/94</u>
Site Engineering	<u>R. M. Johnson</u>	<u>R. M. Johnson</u>	<u>6/2/94</u>
Site Licensing	<u>C. W. Hutchinson</u>	<u>C. W. Hutchinson</u>	<u>6/1/94</u>

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: Whiting S. Dalk R/E supervisor 6-3-94
Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

None (Changes do not deviate from T/S's, as per 1.6B RZ) cut

V. PREPARED BY: Thomas F. Huth Thomas F. Huth MAY 26, 1994
NAME AND SIGNATURE DATE

APPROVED BY: Whiting S. Dalk Whiting S. Dalk June 3, 1994
NAME AND SIGNATURE DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

is actuated, core loading personnel will be evacuated. The situation will be evaluated before core loading is continued. After it has been determined that no hazards to personnel exist, personnel will be permitted to reenter the containment.

14.2.10.2 Postloading Tests

Upon completion of core loading, the reactor upper internals and the pressure vessel head will be installed. A test is conducted after filling and venting are completed to check the integrity of the vessel head installation.

Mechanical and electrical tests will be performed on the control rod drive mechanisms. These tests will include a complete operational checkout of the mechanisms and calibration of the individual rod position indication.

Tests will be performed on the reactor trip circuits to test manual trip operation. The actual control rod assembly drop times will be measured for each control rod assembly.

At all times that the control rod drive mechanisms are being tested, the boron concentration in the moderator will be maintained such that the shutdown margin requirements specified in the Technical Specifications are met. During individual RCCA or RCC bank motion, source range instrumentation is monitored for unexpected changes in core reactivity.

A functional electrical and mechanical check will be made of the incore nuclear flux mapping system. After evaluation of precritical tests, nuclear operation of the reactor will begin.

14.2.10.3 Initial Criticality

Initial criticality will be achieved by a combination of shutdown and control bank withdrawal and reactor coolant system boron concentration reduction.

Initially, ^{all shutdown and} ~~the shutdown banks will be withdrawn and the reactor coolant boron concentration adjusted before the approach to criticality begins, then~~ control banks will be withdrawn incrementally in the normal withdrawal sequence, leaving the last withdrawn control bank inserted far enough in the core to provide effective control when criticality is achieved. The boron concentration in the reactor coolant system will then be ~~further~~ reduced by the addition of primary water.

Inverse count rate ratio monitoring, using data from the source range instrumentation, will be used as an indication of the proximity and rate of approach to criticality. Inverse count rate ratio data will be plotted during control bank withdrawal and subsequent reactor coolant system boron concentration reduction.

Criticality will be achieved during boron dilution, or by ^{subsequent} rod withdrawal following boron dilution. The rate of primary water addition, and hence, the rate of approach to criticality ^{will} ~~may~~ be reduced as the reactor approaches criticality to ensure that effective control is maintained. Throughout this period, samples of the primary coolant are obtained and analyzed for boron concentration.

TABLE 14.2-2

(Sheet 22 of 37)

INITIAL CRITICALITY
TEST SUMMARYOBJECTIVE

To achieve initial criticality in a cautious and controlled manner.

PREREQUISITES

1. Boron concentration in the RCS is conservative enough to preclude inadvertent criticality if the shutdown banks are at the all rods out position.
2. Source, intermediate and power range channels are calibrated and in operation. Power Range High Flux Trip setpoints are set to less than or equal to 20% power.
3. A minimum count rate of $\frac{1}{2}$ cps and a signal to noise ratio of greater than 2 is verified on the source range channels.
4. The RCS is at hot no load pressure and temperature with a steam bubble in the pressurizer.

TEST METHOD

After establishing baseline count rates, the shutdown (if not previously pulled) and control banks are withdrawn in normal sequence until approximately 100 pcm worth remains inserted. RCS boron dilution is commenced at a rate of approximately 1000 pcm per hour ~~or less~~ with the RCS boron concentration being sampled at approximately 30 minute intervals. When the Inverse Count Rate Ratio (ICRR) is approximately 0.3, dilution rate is diminished by ^{at least} half of the original rate and ICRRs are renormalized to 1. Dilution is continued until the ICRR is approximately 0.2. Then dilution is terminated and the RCS is allowed to mix. If criticality is not achieved during mixing, the withdrawal of control bank D will be performed to achieve criticality. If criticality is not achieved when control bank D is fully withdrawn, control bank D will be reinserted to its original position. ICRR data will be renormalized and dilution will ~~commence at half of the last~~ be initiated ^{at the} dilution rate. ~~When ICRR reaches 0.2, the dilution is terminated, and the RCS is allowed to mix to take the reactor critical. If criticality is not achieved, then control bank D is withdrawn until criticality is achieved.*~~ During dilution, plots of ICRR versus time and ICRR versus dilution water additions are maintained.

ACCEPTANCE CRITERIA

1. The reactor achieves initial criticality in a safe and orderly manner.

* If criticality is not achieved when control bank D is fully withdrawn, control bank D will again be reinserted to its original position and the ^{same} small dilution followed by control bank D withdrawal evolution will be repeated until criticality is achieved.

Change made
at 10:00 AM
1/14/84
100
initiated to a
20 to 5
pcm
positiv
reactiv

APPENDIX C

1089 S02 PKG

Page 1 of 1

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1089 2
Supp. No.

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO. FIGURE
OR TABLE

REASON FOR CHANGE

1) TABLE 14-2	Sheet 113 title changed to clarify test.
2) Sheets 1 & 13	Sheet 13 Acceptance Criteria changed to 'NONE'.
3) Sheet 10	And a Note Added clarity that the
4) Sheet 15	optimum settings are the goal of the
5) Sheet 16	test.
6) Figure 14.2-2	Sheet 10 & 15 Although the rod drop timing may
7) Sheet 2	be performed 1st it is not a true
8)	prerequisite to these tests.
9)	Sheet 16 The Test Method is reworded for
10)	Clarity.

Fig sheet 2 changed to match Test J7# 4/3/94

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

org changed
J7#
6/3/94

SUPPORTING ORG	NAME	Signature	Date
RRB 5/31/94 Technical Support	Landy L. McCormick	[Signature]	5/31/94
Operations	S. M. Baker	[Signature]	6/1/94
Engineering Site Engineering	R. M. Johnson	[Signature]	6/2/94
Site Engineering Licensing	C. W. Torrance	[Signature]	6/3/94

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: Whiting S. Delle RRE Supervisor 6-3-94
Name Title Date
WHITING S. DELK

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

NONE (Changes do not deviate from T/S's, or RG 1.68 R2) 6-3-94

V. PREPARED BY: Thomas F. Huth Thomas F. Huth MAY 31, 1994
NAME AND SIGNATURE DATE
APPROVED BY: Whiting S. Delle Whiting S. Delle June 3, 1994
NAME AND SIGNATURE DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

TABLE 14.2-2

(Sheet 1 of 37)

POWER ASCENSION TEST SUMMARIES

INDEX

<u>Title</u>	<u>Sheet</u>
Index	1
Initial Fuel Loading	3
Reactor System Sampling For Core Loading	4
Thermal Expansion of Piping Systems	5
Piping Vibration Monitoring	6
Control Rod Drive Mechanism Timing	7
Rod Position Indication System	8
Rod Drop Time Measurement & Stationary Gripper Release Time	9
Rod Control System	10
Spent Fuel Pool Cooling System	11
Incore Movable Detectors	12
Pressurizer Spray ^{Capability} And Continuous Spray Flow Setting	13
RCS Flow Measurement	14
Reactor Coolant Flow Coastdown	15
Operational Alignment of Process Temperature Instrumentation	16
Operational Alignment of Nuclear Instrumentation	17
Radiation Baseline Survey	18
Reactor Trip System	19
Startup Adjustments of Reactor Controls	20
Calibration of Steam And Feedwater Flow Instrumentation At Power	21

TABLE 14.2-2

(Sheet 10 of 37)

ROD CONTROL SYSTEM
TEST SUMMARYOBJECTIVE

To demonstrate that the rod control system satisfactorily performs the required control and indication functions.

PREREQUISITES

1. Rod position indication system testing has been completed.
- ~~2. The rod drop time measurements have been completed.~~
- 2 β . The reactor is in hot standby conditions at nominal operating temperature and pressure.
- 3 β . The RCS boron concentration is equal to or greater than the refueling boron concentration.

TEST METHOD

The test will be performed in hot standby and ensures that control room indicators respond properly and the control bank overlap function performs adequately. Rod bank starting and stopping positions will be compared with the control settings for verification. The test will also verify the proper response of the control rod insertion alarms. Each bank of shutdown rods will be operated individually in the withdraw and insert directions using the normal controls. The control banks will be operated in manual to verify the overlap function with minimum overlap settings. Sufficient travel will demonstrate drive operability, position indication, and other instrumentation without unduly increasing the count rate on any source channel above the established baseline rate.

ACCEPTANCE CRITERIA

None.

Note: The rod control system will be functionally tested to demonstrate:

1. The bank overlap functions.
2. Overall performance of the rod control system.

TABLE 14.2-2

(Sheet 13 of 37)
↓ CapabilityPRESSURIZER SPRAY AND CONTINUOUS
SPRAY FLOW SETTING
TEST SUMMARYOBJECTIVE

To verify the effectiveness of the pressurizer spray. The throttle positions for the manual spray bypass valves are established and the setpoint for the Spray Line Low Temperature Alarm is determined.

PREREQUISITES

1. The reactor is in Mode 3 at normal operating temperature and pressure.
2. Pressurizer pressure and level instrumentation and associated control systems are calibrated.

TEST METHOD

Pressurizer spray effectiveness consists of a transient initiated by full spray to reduce pressurizer pressure approximately 250 psi. Data is recorded during this pressure transient. The manual spray bypass valves are adjusted to an optimum position.

The setpoint for the Spray Line Low Temperature Alarm is set between 20°F and 50°F below the equilibrium temperature of the spray lines.

ACCEPTANCE CRITERIA

- ~~1. Pressurizer pressure response to the opening of both spray valves is within the allowable range specified by the NSSS vendor.~~

NONE

INSERT

NOTE: Pressurizer Spray does not provide a safety function nor is it required for the safe shutdown of the plant. Normal spray operation allows the plant to accept transients, which if occurred without normal spray, could trip the plant. As a result, Pressurizer Spray Capability will be evaluated against nominal NSSS performance curves. Optimum position for the manual spray bypass valves is achieved when during steady-state the Pressurizer Backup Heaters are not energized, and the spray line temperature is above the setpoint for the Spray Line Low Temperature Alarm. Deviations will be corrected per site procedures.

(Sheet 15 of 37)

REACTOR COOLANT FLOW COASTDOWN
TEST SUMMARY

OBJECTIVE

To measure the rate at which reactor coolant flow changes subsequent to a simultaneous trip of all four reactor coolant pumps, to measure the delay times associated with assumptions of the loss of flow accident and measure the decay of the RCP voltage.

PREREQUISITES

1. RCS flow measurement testing ^{has} and ~~control rod drop time measurement testing~~ ~~have~~ been completed.
2. The reactor is at hot standby conditions with all rods inserted.
3. All RCPs are running and any pressure damping devices installed in the elbow tap differential pressure cell sensing lines for RCS flow measurement testing have been removed.

TEST METHOD

Measurements are made by tripping all reactor coolant pumps simultaneously and recording reactor coolant loop d/p, RCS low flow bistable position, reactor coolant pump breaker and reactor pump motor voltage decay data.

ACCEPTANCE CRITERIA

1. All reactor coolant pumps have been tripped within 100 msec of each other.
2. The reactor coolant flow coastdown is within the design of the coastdown flow values in Chapter 15.
3. The delay times associated with the low reactor coolant flow reactor trip are within the values assumed in Chapter 15.

TABLE 14.2-2

(Sheet 16 of 37)

OPERATIONAL ALIGNMENT OF PROCESS TEMPERATURE INSTRUMENTATION
TEST SUMMARYOBJECTIVE

To align the RCS ΔT and T_{avg} process instrumentation during power ascension.

PREREQUISITES

1. The reactor is stable at the test plateau.
2. The final calibration constants related to the primary loop RTDs (obtained from the RTD cross calibration test) have been entered into the process protection system for each RTD.

TEST METHOD*INSERT*

Prior to initial criticality and with the RCS at isothermal conditions, RTD and process instrumentation temperature data is collected; and the ΔT and T_{avg} process instrumentation is aligned. At ascending power levels of 30%, 50% and 75%, similar temperature data is collected. At 75% plateau, the full power ΔT and T_{avg} values are determined by extrapolating the collected data to 100% power. The temperature instrumentation is then aligned for these values. At the 100% plateau, an alignment check of the ΔT and T_{avg} process instrumentation is performed. If required, new extrapolated values are determined. With satisfactory alignment results at 100% power, the reference T_{avg} parameter values may be used to rescale the Overpower ΔT trip setpoint.

ACCEPTANCE CRITERIA

1. Prior to criticality, RCS temperature channels (~~T_{hot} , T_{cold} , T_{avg} and ΔT~~) are aligned to within acceptable limits.
2. At 100% power, the process instrumentation value of ΔT for each channel is within 1% of reactor power as determined by a secondary calorimetric.

TEST METHOD

Prior to initial criticality with the RCS at isothermal conditions, temperature data is collected and the ΔT process instrumentation alignment is verified. At ascending power levels of 30%, 50%, and 75%, temperature, pressure, and calorimetric data is collected. This data is used to determine RCS hot and cold leg enthalpies. A curve fit, using the enthalpies and associated calorimetric power, is performed to predict the enthalpies for full power. This full power information is used to predict RCS temperatures (T_{hot} , T_{cold} , T_{avg} , and ΔT) at full power. Temperature instrumentation is aligned to these predicted values at 75% power. Then at 90% and 100% power, alignment checks of the ΔT and T_{avg} instrumentation are performed. If required, new values are calculated. With satisfactory alignment results at 100% power, the reference T_{avg} parameter values may be used to rescale the ΔT trip setpoints.

INSERT

APPENDIX C

Page 1 of 1

1089 S03 PKG

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1 0 8 9 S 3
Supp. No.

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO. FIGURE OR TABLE	REASON FOR CHANGE
1) Table 14.2-2, Sheet 33	Clarify the Acceptance Criteria to emphasize the ability to control the unit with only onsite power sources rather than the loading of the diesel generators, which is tested elsewhere.
2) _____	_____
3) _____	_____
4) _____	_____
5) N/A PW 6/10/94	_____
6) _____	_____
7) _____	N/A PW 6-10-94
8) _____	_____
9) _____	_____
10) _____	_____

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

SUPPORTING ORG	NAME	Signature	Date
ENGINEERING	FAKONITZ	[Signature]	6-10-94
OPS	D.A. KUBICK	[Signature]	6/10/94
LICENSING	CHARLIE TAUCHSTONE	[Signature]	6/10/94

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: [Signature] [Signature]
Name Title Date
6-10-94

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

NONE

V. PREPARED BY: [Signature] [Signature] 6-10-94
NAME AND SIGNATURE DATE
APPROVED BY: [Signature] [Signature] 6/10/94
NAME AND SIGNATURE DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

TABLE 14.2-2
(Sheet 33 of 37)

TURBINE GENERATOR TRIP WITH
COINCIDENT LOSS OF OFFSITE
POWER TEST SUMMARY

UIC RECOMMENDS
STET per
RG wnds
E.JJ

OBJECTIVE

To demonstrate the unit's response to a turbine generator trip with a coincident loss of offsite power ~~is in accordance with design~~. This test will be performed during the 50% power testing plateau and be initiated from approximately 30% power.

PREREQUISITES

1. Reactor power is approximately 30% of rated thermal power.
2. The generator is synchronized to the TVA grid with a load of greater than or equal to 120 MWe.
3. The unit's electrical distribution is in its normal operating lineup. The unit station service transformers are carrying the RCP buses and unit busesbuses and the common station service transformers are carrying the common and shutdown busesbuses. The automatic transfers to offsite alternate power supplies are defeated.
4. The emergency diesel generators are in normal standby.

TEST METHOD

Initiate a manual turbine trip followed immediately with opening the breakers supplying offsite power to the common and shutdown busesbuses. ~~The~~ Verify the emergency diesel generators will start and load in the proper sequence. ~~Maintain~~ Demonstrate that the Reactor Coolant System ~~reactor coolant system can be maintained in a stable hot standby (Mode 3) conditions for a minimum condition for a minimum~~ of 30 minutes using only the equipment available during the loss of offsite power. Onsite power systems (emergency diesel generators and batteries) provide the necessary power to controls, indicators, and equipment for the duration of the test.

ACCEPTANCE CRITERIA

1. Safety injection is not initiated.
2. Pressurizer and steam generator safety valves do not open.
3. Monitored plant parameters can be maintained in hot standby conditions using only the equipment available during the loss of offsite power.

1089 S03 PKG

~~The emergency diesel generators automatically start and load per design and provide power to the controls, indicators and equipment necessary to maintain the reactor coolant system in a safe hot standby condition for the duration of the test.~~

APPENDIX C

1096 S00 PKG

Page 1 of 1

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1096 Supp. No. _____

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

<u>SECTION, PAGE NO. FIGURE OR TABLE</u>	<u>REASON FOR CHANGE</u>
1) <u>SI&S ATTACHED</u>	_____
2) _____	_____
3) _____	_____
4) _____	_____
5) _____	_____
6) _____	_____
7) _____	_____
8) _____	_____
9) _____	_____
10) _____	_____

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

<u>SUPPORTING ORG</u>	<u>NAME</u>	<u>Signature</u>	<u>Date</u>
<u>OPERATIONS</u>	<u>David S. King</u>	<u>[Signature]</u>	<u>6/21/94</u>
<u>FIELD SUPPORT COP</u>	<u>David L. McNamee</u>	<u>[Signature]</u>	<u>6/21/94</u>
<u>ENGINEERING</u>			
<u>LICENSING</u>			

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: [Signature] SUT KENOR 6/14/94
Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

V. PREPARED BY: [Signature] 6/14/94
NAME AND SIGNATURE DATE
APPROVED BY: [Signature] 6/15/94
NAME AND SIGNATURE DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

APPENDIX C

Page 1 of 1

1096-S00 PKG

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1096 Supp. No. _____

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO. FIGURE OR TABLE	REASON FOR CHANGE
1) <u>SISs ATTACHED</u>	_____
2) _____	_____
3) _____	_____
4) _____	_____
5) _____	_____
6) _____	_____
7) _____	_____
8) _____	_____
9) _____	_____
10) _____	_____

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

SUPPORTING ORG	NAME	Signature	Date
<u>OPERATIONS</u>			
<u>FIELD SUPPORT</u>			
<u>ENGINEERING</u>	<u>FALGOUTZ JR</u>	<u>[Signature]</u>	<u>6-28-94</u>
<u>LICENSING</u>			

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: [Signature] SUT KONGK 6/14/94
Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

V. PREPARED BY: [Signature] 6/14/94
NAME AND SIGNATURE DATE
APPROVED BY: [Signature] 6/15/94
NAME AND SIGNATURE DATE

VI. Approved Rejected
Reason for Rejection: _____

Licensing Engineer: _____ Date: _____

R3

APPENDIX C

Page 1 of 1

1096. S00 PKG

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1096 Supp. No. _____

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

<u>SECTION, PAGE NO. FIGURE OR TABLE</u>	<u>REASON FOR CHANGE</u>
1) <u>SEE ATTACHED</u>	_____
2) _____	_____
3) _____	_____
4) _____	_____
5) _____	_____
6) _____	_____
7) _____	_____
8) _____	_____
9) _____	_____
10) _____	_____

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

<u>SUPPORTING ORG</u>	<u>NAME</u>	<u>Signature</u>	<u>Date</u>
<u>OPERATIONS</u>			
<u>TECH SUPPORT</u>			
<u>ENGINEERING</u>			
<u>CW MILLERSVILLE</u>	<u>JL Porter</u>	<u>[Signature]</u>	<u>7/6/94</u>

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: [Signature] SUT KONG 6/14/94
 (Name) Title Date

IV. References (DCNs, SCR's, SCARs, PERs, etc.)

V. PREPARED BY: [Signature] 6/14/94
 NAME AND SIGNATURE DATE

APPROVED BY: [Signature] 6/15/94
 NAME AND SIGNATURE DATE

VI. Approved Rejected

Reason for Rejection: _____

 Licensing Engineer: _____ Date: _____

R3

FSAR Chapter 14
Reason for Changes By Page
TABLE 14.2-1

Sheet

- 40 To delete reference to previous data for comparison. PTI data will become the basis for comparison with future data. In addition to clarify that voltage, current and temperature are all involved in the Test Method and Acceptance Criteria, and that testing is done on a circuit (two igniters), rather than individual igniter basis. See draft DCN on this subject, dated 6/14/94 (attached).
- 48 See DCN Q-30919-A (attached)
- 85 To reflect the current system design basis. See note from Arnold to Ondriska dated 6/15/94 (attached).
-

TABLE 14.2-1

(Sheet 48 of 90)

AC POWER DISTRIBUTION SYSTEM
TEST SUMMARYTEST METHOD (Cont'd)

5. Demonstrate manual and automatic transfer schemes operate in accordance with design drawings.
6. Verify each of the offsite power sources provide the required no-load voltage to assigned 6.9 kV boards and in turn to the 480V boards.
7. Verify proper load shedding and/or undervoltage protection of all 6.9 kV shutdown boards and 480 Volt shutdown boards and confirm diesel generator units receive proper start signals.

~~8. Verify the capability of each common station transformer to carry the load required to supply ESF loads of one unit under loss of coolant accident conditions in addition to power required for shutdown of the non-accident unit.~~

8. Select the Class 1E train having the lowest analyzed voltage and record grid, 6900 and 480 volt bus parameters at no-load, steady state (minimum 30% of worst case load), and transient conditions. Induce the transient by the non-concurrent start of a Class 1E 6.9kV motor and a non-Class 1E 6.9kV motor.

NOTE: Vital 120 volt AC power voltage surveys will be performed in conjunction with this test.

TABLE 14.2-1

(Sheet 85 of 90)

ANTICIPATED TRANSIENT WITHOUT SCRAM MITIGATION SYSTEM
ACTUATION CIRCUITRY
TEST SUMMARY

OBJECTIVE

Demonstrate the capability of the Anticipated Transients Without Scram Mitigation System Actuation Circuitry (AMSAC) to respond properly to initiation signals.

PREREQUISITES

1. Interfacing systems such as the Annunciator System are available.
2. Instrument loops providing input to AMSAC.

TEST METHOD

1. Simulating transmitter input, verify AMSAC functions properly with the appropriate turbine impulse pressure (simulated power), steam generator level, and block switch position conditions.
2. Demonstrate AMSAC setpoints and time response requirements.
3. Verify proper annunciation from AMSAC System.

ACCEPTANCE CRITERIA

1. When AMSAC is armed and Steam Generator level coincidence logic is obtained, a Main Turbine trip signal and start signal for all Auxiliary Feedwater Pumps is generated. AMSAC test/block switch can block an AMSAC signal. *restatement of design*
2. With AMSAC armed at $\geq 40\%$ simulated power, Steam Generator low-low level logic setpoint is $\geq 12\%$ of narrow range level, ~~and less than the RPS low-low level trip setpoint.~~ With AMSAC armed at $\geq 80\%$ simulated power, Steam Generator low-low level logic setpoint is $\geq 25\%$ of narrow gauge level and less than the RPS low-low level trip setpoint.
3. AMSAC logic and output relay actuation response time is ≤ 1.0 seconds. AMSAC actuation time delay including sensor, logic and output relay actuation response time is ≤ 30 seconds.
4. AMSAC status lights and annunciators respond as designed.

N ORIGINAL INITIATING DESIGN CHANGE NOTICES

APPENDIX A
Page 1 of 6

94-0354

ISSUE _____ CLOSURE _____
RIMS _____ RIMS _____

1 DCN TYPE M [] S [] F [] W [] Q [x]		DESIGN CHANGE NOTICE			2 DCN NO.	
					3 PAGE = 2 cc 5/2/94	
PART I REQUESTED CHANGE						
4 PLANT/UNIT WATTS BAR NUCLEAR PLANT UNIT - 1				5 REASON CODE NONE		
6 AREA/BLDG LOC Transformer Yard Area			7 EQUIP ID NO. (S)/SYS CODE(S) COMMON STA SERV XFMR C/COMMON STA SERV XFMR D/SYS 200			
8 AUTHORIZING DOCUMENT FSAR TABLE 14.2-1, Sheet 47, AC POWER DISTRIBUTION SYSTEM TEST SUMMARY (Test Method 8)			9 REFERENCE DOCUMENTS 1-15E500-2, 1-15E500-3, FSAR 8.1.4			
10 DESCRIPTION SUMMARY Test Method 8 for the AC POWER DISTRIBUTION SYSTEM TEST SUMMARY requires testing to demonstrate the capability of each Common Station Service Transformer (CSST) to supply ESF (LOCA) loads on one unit and shutdown loads on the other unit.			11 REMARKS			
12 DESCRIPTION OF PROBLEM/REQUESTED CHANGE			ADVANCED AUTHORIZATION REQUESTED YES [] NO []			
Startup requests from Engineering the actual load (in KW) required for each Train in both Unit 1 and Unit 2 to perform the required testing. Startup also requests engineering assistance in determining the appropriate acceptance criteria values to apply for this test scenario.						
13 JUSTIFICATION/REASON FOR CHANGE To ensure the proper load values and acceptance criteria parameters are utilized.						
14 REQUESTED BY G. Grizard/ J. Dorn	ORGANIZATION Startup	EXT 1461 /1073	DATE 4/25/94	NEED DATE 5/6/94	14A ORIGINATOR'S SUPV G. Ondriska	DATE 4/26/94
15 REVIEWED BY RLE	DISCIPLINE ASSIGNMENT	DATE	15A PROJECT MANAGER APPROVAL		DATE	
			15B ENGINEERING APPROVAL TO INITIATE		DATE	
PART II APPROVED CHANGE						
16 PROBLEM SOLUTION/APPROVED CHANGE (INCLUDE BASIS FOR APPROVAL)			ADVANCE AUTHORIZATION APPROVED YES [] NO []			
			AUTHORIZING ENGINEER			DATE
17 TE	DATE	22 DESIGN VERIFIER			DATE	
18 OTHER	DATE	23 RLE			DATE	
19 OTHER	DATE	24 EM			DATE	
20 OTHER	DATE	25 WORK COMPLETION			DATE	
21 QA	DATE	26 FINAL WORK TRACK. CLOSURE			DATE	

cc
5/2/94

94-0384

Startup requests from engineering the actual load (in KW) required for each train in both Unit 1 and Unit 2 to perform the required testing. Startup also requests engineering assistance in determining the appropriate acceptance criteria values to apply for this test scenario.

Each of the 6.9KV secondary windings on Common Station Service Transformers (CSST) C & D have OA/FOA/FOA ratings of 24/32/40 MVA. The CSST's corresponding primary winding ratings are 33/44/55 MVA. All four 6.9 KV Shutdown Boards can be connected to the same CSST (either C or D) with all accident loads operating in both units (not a design basis), and the CSST's OA ratings are not challenged. Therefore, CSST C and D power ratings are not a concern, and there is no need to test the transformers' power rating.

The voltage relays associated with the load tap changers (LTC) on the secondary side of CSST C and D monitor the voltage on the 6.9KV Shutdown Board and maintain the board voltage via the LTC within the nominal limits specified on drawing 1-15E500-3. Since the voltage relays monitor the voltage at the shutdown boards, CSST transformer and cable losses (from the CSST to the shutdown board) are compensated for and pre-accident loading on CSST C and D has little or no effect on board voltage for transient/ steady-state accident conditions.

FOR	NAME	George Ondriska	DATE	6/15/94
	ADDRESS	Watts Bar Startup	<input type="checkbox"/> Chatta <input type="checkbox"/> M. S. <input type="checkbox"/> Knox <input type="checkbox"/> Nor.	
----- Fold here for return -----				
FROM	NAME	Larry Arnold	EXTENSION	
	ADDRESS	Watts Bar Startup	<input type="checkbox"/> Chatta <input type="checkbox"/> M. S. <input type="checkbox"/> Knox <input type="checkbox"/> Nor.	

George - Please see the attached FSAR Test Summary (Sheet 85 of 90) for AMSAC. The portion of Acceptance Criteria 2 concerning the Steam Generator Level Setpoint at $\geq 80\%$ power is no longer applicable. This breakpoint has been deleted from the AMSAC system. The Design Criteria Document and the AMSAC Test Summary were updated in May 1993. Section 7.7.1.12 of FSAR which describes AMSAC does not mention the $\geq 80\%$ power setpoint and is satisfactory as written.

APPENDIX A **1096 S00 PKG**
Page 1 of 6

ISSUE
RIMS

CLOSURE
RIMS

1 DCN TYPE M [] S [] F [] W [] Q []		DESIGN CHANGE NOTICE			2 DCN NO.		
					3 PAGE 1		
PART I REQUESTED CHANGE							
4 PLANT/UNIT WATTS BAR NUCLEAR PLANT UNIT - 1					5 REASON CODE NONE		
6 AREA/BLDG LOC Containment Hydrogen Igniters			7 EQUIP ID NO (S)/SYS CODE(S) Hydrogen Mitigation/System 268				
8 AUTHORIZING DOCUMENT PTI-268-01			9 REFERENCE DOCUMENTS System Description N3-83-4001				
10 DESCRIPTION SUMMARY Revise N3-83-4001, System Description for Combustible Gas Control			11 REMARKS				
12 DESCRIPTION OF PROBLEM/REQUESTED CHANGE					ADVANCED AUTHORIZATION REQUESTED YES [] NO []		
<p>Paragraph 2.2.14.5 of System Description N3-83-4001 indicates that the maximum power requirement of each igniter shall not exceed 600 watts. FSAR 6.2.5A.5 states that testing for Hydrogen Mitigation System (HMS) consists of energizing the system and taking voltage and current readings from each circuit at the distribution panels. The specific power requirement of an individual igniter can not be determined by measurements at the distribution panel since there are two igniters per circuit. Revise N3-83-4001 to indicate 1200 watts per circuit (average 600 watts per igniter). Also, FSAR Table 14.2-1, Sheet 40, Prerequisite #1, indicates a minimum required energization duration and then a cooling period prior to testing the igniters. Provide a design output to specify the minimum energized and minimum cooling durations.</p>							
13 JUSTIFICATION/REASON FOR CHANGE							
Clarification to System Description is required to resolve Peer Review comments for Preoperational Test Procedure PTI-268-01.							
14 REQUESTED BY Larry R. Coleman	ORGANIZATION SUT	EXT 2077	DATE 6/14/94	NEED DATE	14A ORIGINATOR'S SUPV	DATE	
15 REVIEWED BY RLE	DISCIPLINE ASSIGNMENT	DATE	15A PROJECT MANAGER APPROVAL			PWL No.	DATE
			15B ENGINEERING APPROVAL TO INITIATE				DATE
PART II APPROVED CHANGE							
16 PROBLEM SOLUTION/APPROVED CHANGE (INCLUDE BASIS FOR APPROVAL)					ADVANCE AUTHORIZATION APPROVED: YES [] NO []		
					AUTHORIZING ENGINEER	DATE	
17 TE		DATE	22 DESIGN VERIFIER			DATE	
18 OTHER		DATE	23 RLE			DATE	
19 OTHER		DATE	24 EM			DATE	
20 OTHER		DATE	25 WORK COMPLETION			DATE	
21 QA		DATE	26 FINAL WORK TRACK. CLOSURE			DATE	

1097 S00 PKG

JUN 23 1994


T 33 940623 879

Bruce S. Schofield, FSB 2K, Watts Bar Nuclear Plant

WATTS BAR NUCLEAR PLANT (WBN) - FINAL SAFETY ANALYSIS REPORT (FSAR)
TRANSMITTAL PACKAGE 1097 S0

The purpose of this memorandum is to provide to you FSAR Transmittal Package
1097 S0

This package contains approved Nuclear Engineering (NE) design input in accordance with ANSI N45.2.11 for incorporation into the FSAR. Subsequently, this material should not be changed without approval. These changes have been reviewed by NE lead and support organizations and approval signatures are included. The changes do not have the potential to affect the conclusions stated in the Safety Evaluation Report (SER), and do not modify a commitment ~~to the Nuclear Regulatory Commission (NRC).~~



R. M. Johnson
Acting Engineering Manager
IOB 1A-WBN

Attachments

cc (Attachments):

R. B. Yager, IOB 1H-WBN
RIMS, QAC 1G-WBN

3127S

APPENDIX C

Page 1 of 1

1097 SO0 PKG

FSAR CHANGE REQUEST

FSAR CHANGE PACKAGE NO. 1097 SO
Supp. No.

R3

I. Attached are proposed changes to FSAR pages with justification for each change:

SECTION, PAGE NO. FIGURE
OR TABLE

REASON FOR CHANGE

- 1) Sect 6.2.6.1, p. 6.2.6-1 & 2
- 2) Table 14.2-1 Sheet 82
- 3) _____
- 4) _____
- 5) _____
- 6) Table 6.2.6-3 Sheets thru 8
- 7) _____
- 8) _____
- 9) _____
- 10) _____

This change is required to clarify the containment leak rate methodology so as to accurately represent the test criteria to meet the design requirements.
Corrected Lineup Statuses for X-27A,B,C,D, X-84B,C,D, X-87B,C,D and X-58B. Added Notes and other minor clarifications to better define status of lineups.

(Provide attachments if additional listings are required)

II. The proposed changes have been coordinated with and are concurred by the supporting organizations

<u>SUPPORTING ORG</u>	<u>NAME</u>	<u>Signature</u>	<u>Date</u>
<u>See Attachment 5</u>			

JST 6-17-94

III. The proposed changes have been evaluated with respect to potential effects on conclusions drawn in the Safety Evaluation Report (SER). Changes DO or DO NOT affect the SER.

EVALUATED BY: Jeffrey S Thompson Mech Eng - NE-LMN 6/17/94
 Name Title Date

IV. References (DCNs, SCRs, SCARs, PERs, etc.)

None

JST 6-17-94

V. PREPARED BY:

See Attachment 5

NAME AND SIGNATURE

DATE

APPROVED BY:

JST 6-17-94

NAME AND SIGNATURE

DATE

VI. Approved Rejected

Reason for Rejection: _____

Licensing Engineer: _____

Date: _____

R3

CHANGE PACKAGE NO. 1097 SONUCLEAR ENGINEERING **1097 S00 PKG**
FSAR CHANGE REQUEST

ADDITIONAL INFORMATION FORM

PART I - NE LEAD ORGANIZATION REVIEWA. Does this change modify a previous NRC commitment? YES NOIf YES: Ensure compliance with the requirements of
EAI-3.08 and SSP-4.03

B. Is there a DCA that affects an FSAR figure? (i.e. there is an FSAR figure based on a TVA design drawing, and that drawing is to be revised per the DCA)

 YES NO

If YES: FSAR figure no. _____ TVA drawing no. _____

SEE NEXT SHEET FOR PARTS II, III, AND IV

1097 S00 PKG

CHANGE PACKAGE NO. 1097 S0

NUCLEAR ENGINEERING PSAR CHANGE REQUEST ADDITIONAL INFORMATION FORM

PART II - NE LEAD ORGANIZATION SIGNATURES

NOTE: The LO "reviewed" signature signifies that a design verification review was performed per EAI-3.06 guidelines.

INITIATED BY:	<u>LMN-NSSS</u>	<u>Jeffery S. Thompson</u>	<u>JST</u>	<u>6-22-94</u>	<u>X1583</u>
	NE Section	Name	Signature	Date	Phone
REVIEWED BY:	<u>LMN-NSSS</u>	<u>J. Steve Robertson</u>	<u>J. Steve Robertson</u>	<u>6-22-94</u>	<u>X1601</u>
	NE Section	Name	Signature	Date	Phone
APPROVED BY:	<u>LMN-NSSS</u>	<u>R.E. Wiggall</u>	<u>R.Wiggall</u>	<u>6/23/94</u>	<u>X1593</u>
	NE Section	Name	Signature	Date	Phone

PART III - NE SUPPORT REVIEW - REQUIRED FOR ALL CHANGES**

** (REFER TO ATTACHMENT 13 (DOR) FOR APPLICABILITY)

NOTE: NE support signatures signify that an interface review was performed per EAI-3.06 guidelines.

NE - CE:	<u> </u>	<u>Not Required</u>	<u>JST</u>	<u>6-22-94</u>	<u> </u>
	NE Section	Name	Signature	Date	Phone
NE - EE:	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
	NE Section	Name	Signature	Date	Phone
NE - MN:	<u>NSSS</u>	<u>Not Required - initiating org</u>	<u>JST</u>	<u>6-22-94</u>	<u> </u>
	NE Section	Name	Signature	Date	Phone
NE - OE:	<u>SA</u>	<u>Not Req'd</u>	<u> </u>	<u> </u>	<u> </u>
	NE Section	Name	Signature	Date	Phone
NE - OE:	<u>MAT</u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
	NE Section	Name	Signature	Date	Phone
NE -	<u> </u>	<u>Not Req'd</u>	<u>JST</u>	<u>6-22-94</u>	<u> </u>
	NE Section	Name	Signature	Date	Phone
NE -	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>
	NE Section	Name	Signature	Date	Phone

PART IV - EXTERNAL SUPPORT REVIEW - REQUIRED FOR ALL CHANGES**

** (REFER TO ATTACHMENT 13 (DOR) FOR APPLICABILITY)

() No external review required per DOR.

<u>SISENG, TSS, ESS, RXE</u>	<u>Dr. DENISH KRAHL</u>	<u> </u>	<u>6/23/94</u>	<u>8775</u>
Organization	Name	Signature	Date	Phone
<u>Ops</u>	<u>See Attached</u>	<u> </u>	<u> </u>	<u> </u>
Organization	Name	Signature	Date	Phone
<u>Startup & Test</u>	<u>M. B. AZIZI</u>	<u>M. B. Aziz</u>	<u>6/23/94</u>	<u>8782</u>
Organization	Name	Signature	Date	Phone

1097 S00 PKG

CHANGE PACKAGE NO. 109750

NUCLEAR ENGINEERING FSAR CHANGE REQUEST ADDITIONAL INFORMATION FORM

PART II - NE LEAD ORGANIZATION SIGNATURES

NOTE: The LO "reviewed" signature signifies that a design verification review was performed per EAI-3.06 guidelines.

INITIATED BY:	NE Section	Name	Signature	Date	Phone
REVIEWED BY:	NE Section	Name	Signature	Date	Phone
APPROVED BY:	NE Section	Name	Signature	Date	Phone

PART III - NE SUPPORT REVIEW - REQUIRED FOR ALL CHANGES**
** (REFER TO ATTACHMENT 13 [DOR] FOR APPLICABILITY)

NOTE: NE support signatures signify that an interface review was performed per EAI-3.06 guidelines.

See copy of 6-22-94

NE - CE:	NE Section	Name	Signature	Date	Phone
NE - EE:	NE Section	Name	Signature	Date	Phone
NE - MN:	NE Section	Name	Signature	Date	Phone
NE - OE:	NE Section	Name	Signature	Date	Phone
NE -	NE Section	Name	Signature	Date	Phone
NE -	NE Section	Name	Signature	Date	Phone
NE -	NE Section	Name	Signature	Date	Phone

PART IV - EXTERNAL SUPPORT REVIEW - REQUIRED FOR ALL CHANGES**
** (REFER TO ATTACHMENT 13 [DOR] FOR APPLICABILITY)

() No external review required per DOR.

<i>cut</i> LIC	T. L. Portex	<i>[Signature]</i>	6/23/94	3854
Organization	Name	Signature	Date	Phone
RES Group	N/A - No impact on this org	<i>[Signature]</i>	6-23-94	
Organization	Name	Signature	Date	Phone
Organization	Name	Signature	Date	Phone

1097 S00 PKG

CHANGE PACKAGE NO. 1097 S0

NUCLEAR ENGINEERING FSAR CHANGE REQUEST ADDITIONAL INFORMATION FORM

PART II - NE LEAD ORGANIZATION SIGNATURES

NOTE: The LO "reviewed" signature signifies that a design verification review was performed per EAI-3.06 guidelines.

INITIATED BY: LMN-NSSS Jeffery S. Thompson JST 6-22-94 X1583
 NE Section Name Signature Date Phone

REVIEWED BY: _____
 NE Section Name Signature Date Phone

APPROVED BY: _____
 NE Section Name Signature Date Phone

PART III - NE SUPPORT REVIEW - REQUIRED FOR ALL CHANGES**

** (REFER TO ATTACHMENT 13 [DOR] FOR APPLICABILITY)

NOTE: NE support signatures signify that an interface review was performed per EAI-3.06 guidelines.

NE - CE: _____
 NE Section Name Signature Date Phone

NE - EE: _____
 NE Section Name Signature Date Phone

NE - MN: NSSS Not Required - initiating org JST 6-22-94
 NE Section Name Signature Date Phone

NE - OE: SA
 NE Section Name Signature Date Phone

NE - OE: MAT
 NE Section Name Signature Date Phone

NE - _____
 NE Section Name Signature Date Phone

NE - _____
 NE Section Name Signature Date Phone

PART IV - EXTERNAL SUPPORT REVIEW - REQUIRED FOR ALL CHANGES**

** (REFER TO ATTACHMENT 13 [DOR] FOR APPLICABILITY)

() No external review required per DOR.

SysEng, TSS, ESS, RXE See Attached
 Organization Name Signature Date Phone

Ops R.G. MENDE R.G. Mendez 6-22-94 7733
 Organization Name Signature Date Phone

Startup & Test See Attached
 Organization Name Signature Date Phone

6.2.6 Containment Leakage Testing

1097 SO0 PKG

Primary containment leakage tests and containment isolation system valve operability tests will be performed periodically to verify that leakage from the containment is maintained within acceptable limits set forth in the Technical Specifications. The types of leakage tests are as follows:

1. Test Type A

Tests to measure the reactor primary containment overall integrated leakage rate. The containment leak rate test will be conducted in accordance with 10 CFR 50, Appendix J.

2. Test Type B

Tests to detect and measure local leaks of containment penetrations, hatches, and personnel locks as required by 10 CFR 50, Appendix J.

3. Test Type C

Test to detect and measure containment isolation valve leakage as described by 10 CFR 50, Appendix J.

The leakage rate testing pressure for the above tests, P_a (as defined in 10CFR50 Appendix J), has a nominal value of 15.0 psig with allowance for instrument error. Exceptions to this test pressure are noted elsewhere in this section.

6.2.6.1 Containment Integrated Leak Rate Test

REPLACE WITH INSERT A.

The maximum allowable containment leakage rate for the Watts Bar Nuclear Plant is 0.25 weight percent per day as specified in the Technical Specifications. The test will be conducted in full compliance with 10 CFR 50, Appendix J, with the following exception. The minimum test duration, after at least a four hour stabilization period, will be at least 8 hours in accordance with Bechtel Topical Report BN-TOP-1, Rev. 1, "Testing Criteria for Integrated Leakage Rate Testing of Primary Containment Structures for Nuclear Power Plants."

Prior to conducting the integrated leak rate test, those lines which penetrate primary containment are aligned as shown in Table 6.2.6-3.

The containment is then pressurized in accordance with 10 CFR 50, Appendix J, and the Technical Specification requirements. When test pressure is reached, the containment is isolated from its pressure source and the following parameters are recorded at periodic intervals:

1. Containment absolute pressure
2. Dry bulb temperatures
3. Water vapor pressures
4. Outside containment ^{pressure and temperature} ~~weather~~ conditions

INSERT A

The maximum allowable containment leakage rate for the Watts Bar Nuclear Plant is 0.25 weight percent per day as specified in the Technical Specifications. The preoperational testing will be conducted in full compliance with 10CFR 50, Appendix J as shown in Table 14.2-1, sheet 82. Subsequent periodic testing will also be performed in accordance with Appendix J. Periodic testing durations of less than 24 hours may be conducted when performed in accordance with Bechtel Topical Report BN-TOP-1, Revision 1, "Testing Criteria for Integrated Leakage Rate Testing of Primary Containment Structures for Nuclear Power Plants."

*Licensing
criteria
comment.*

1097 500 PKG

During the test, ventilation inside the containment is operated as necessary to enhance an even air temperature distribution. The test data are processed at periodic intervals during the test to determine test status and leakage conditions. If it appears that the leakage is excessive, the pressure plateau is either maintained on the test or aborted to perform repairs. The test is run for a prescribed time period to obtain assurance of the leak test rate.

Following the leak rate test, a second leak rate is performed to verify the information obtained in the first test. This verification test consists of slowly bleeding off pressure from containment at a known rate and measuring the total containment leak rate. The superimposed, measured flow is adjusted to a value which causes a change in the weight of air in the containment that is in the same order of magnitude as the allowable leakage rate.

Total time equations or the mass point equations are

The ~~point-to-point method~~ is used to determine the integrated leak rate. ~~This method is discussed in the Bechtel Topical Report BN-TOP-1, Rev. 1, "Testing Criteria for Integrated Leak Rate Testing of Primary Containment Structures for Nuclear Power Plants." In addition to this method, the mass point method is also used to determine the integrated leak rate. The formulas used for the mass point method are those formulas found in ANSI/ANS-56.8, "Containment System Leakage Testing Requirements." The mass point equations will be used for preoperational testing as discussed in Table 14.2-1.~~ ~~Sheet 62.~~

6.2.6.2 Containment Penetration Leakage Rate Test

licensing editorial comment

Table 6.2.4-1 lists penetrations in the primary containment. The Type B test is performed on all operational electrical equipment and personnel hatch, fuel transfer tube, thimble renewal, and ice blowing penetrations, and penetration bellows in accordance with 10 CFR 50, Appendix J. The dual-ply bellows on containment penetration will be tested at P_a by applying the pressure between the plies. Airlock door seals are tested at 6.0 psig per Technical Specification requirements. Experience has shown that pressurizing the space between the seals to greater than 6.5 psig on personnel airlock doors of the design used at Watts Bar will lift the door and induce gross leakage unless strongbacks are used. Since the door seal test is intended to prove integrity of the seals, it is our position that a test conducted at 6.0 psig will conservatively demonstrate that seal integrity is maintained.

Table 6.2.6-1 lists all penetrations subjected to type B testing. Spare electrical penetrations will be subjected to Type B testing as they become operational. Tables 6.2.4-1 through 6.2.4-4 and Figures 8.3-44 and 8.3-45 give details on these penetrations. The test is performed in full compliance with 10 CFR 50, Appendix J. The acceptance criteria as required by Appendix J are specified in the Technical Specifications.

Table 6.2.4-1 lists containment isolation valves. Table 6.2.6-2a identifies those valves that are tested during a Type C test. A list of valves that are to be Type C tested is included in the Technical Specifications. Isolation valves that are part of closed systems that are in use after a design basis event and valves that are water sealed for at least 30 days after a design basis event are not tested in the Type C test program. Table 6.2.6-2b lists the valves exempted from type C leak testing. Bases for exemptions and exceptions from type C leakage rate testing on a penetration by penetration basis are as follows:

CONTAINMENT INTEGRATED LEAK RATE TEST
TEST SUMMARYOBJECTIVE

To verify the primary reactor containment overall integrated leakage rate is within acceptable limits.

PREREQUISITES

1. Fluid system conditions are established as applicable to simulate post accident conditions which extend the boundary of the Containment Building.
2. Containment pressure retaining boundary, leakage limiting boundary, and isolation valve leak tests have been satisfactorily performed.
3. All containment isolation valves have been closed by normal actuation methods.
4. The vendor containment over pressurization (structural integrity) test has been successfully completed.

TEST METHOD

1. Perform the containment integrated leak rate test per Appendix J to 10 CFR Part 50.
2. Perform the leakage rate calculation by using the mass-point methodology as described by ANSI/ANS 56.8-1981, ~~ANSI N45.4-1972~~, and ~~BN-TOP 1-1987~~.
3. If during the performance of a Type A test, excessive leakage occurs through locally testable penetrations or isolation valves, these leakage paths may be isolated and the Type A test continued until completion. The sum of the post repaired minimum pathway local leakage rate values will be added to the UCL, ~~per ANSI/ANS 56.8-1981, 1987~~.
4. Verify proper operation of containment narrow and wide range pressure instrumentation and alarms used in conjunction with post accident monitoring.

ACCEPTANCE CRITERIA

1. The Containment Integrated Leak Rate Test meets the requirements of Appendix J to 10 CFR Part 50.

Note: The containment structural integrity test described in FSAR Section 3.8 may be performed concurrently with the Integrated Leak Rate Test.

2. The containment pressure instrumentation operates in accordance with design, as described in FSAR Section 7.5.

TABLE 6.2.6-3

1097 SOO PKG

CONTAINMENT VESSEL PRESSURE AND LEAK TEST
REACTOR BUILDING CONTAINMENT PENETRATION STATUS

<u>Penetration</u>	<u>Description</u>	<u>Status</u>
A. PENETRATION STATUS DURING TEST PERFORMANCE		
X-1	Equipment Hatch	Closed
X-2A	Elevation 719' - 4" Air Lock	Closed
X-2B	Elevation 760' - 4" Air Lock	Closed
X-3	Fuel Transfer Tube	Closed
X-4	Heating and Ventilating Air Flow	Vented
X-5	Heating and Ventilating Air Flow	Vented
X-6	Heating and Ventilating Air Flow	Vented
X-7	Heating and Ventilating Air Flow	Vented
X-8	Seal Welded Spare	Vented-Closed (See Note 1)
X-8A	Feedwater Bypass	Normal Lineup
X-8B	Feedwater Bypass	Normal Lineup
X-8C	Feedwater Bypass	Normal Lineup
X-8D	Feedwater Bypass	Normal Lineup
X-9A	Heating and Ventilating Air Flow	Vented
X-9B	Heating and Ventilating Air Flow	Vented
X-10A	Heating and Ventilating Air Flow	Vented
X-10B	Heating and Ventilating Air Flow	Vented
X-11	Heating and Ventilating Air Flow	Vented
X-12A	Feedwater System	Normal Lineup
X-12B	Feedwater System	Normal Lineup
X-12C	Feedwater System	Normal Lineup
X-12D	Feedwater System	Normal Lineup
X-13A	Main and Reheat Steam System	Normal Lineup
X-13B	Main and Reheat Steam System	Normal Lineup
X-13C	Main and Reheat Steam System	Normal Lineup
X-13D	Main and Reheat Steam System	Normal Lineup
X-14A	Steam Generator Blowdown System	Normal Lineup
X-14B	Steam Generator Blowdown System	Normal Lineup
X-14C	Steam Generator Blowdown System	Normal Lineup
X-14D	Steam Generator Blowdown System	Normal Lineup
X-15	Chemical and Volume Control System	Drained & Vented
X-16	Chemical and Volume Control System	Normal Lineup
X-17	Residual Heat Removal System	Normal Lineup
X-18	Seal Welded Spare	Vented (See Note 1)
X-19A	Safety Injection System	Normal Lineup
X-19B	Safety Injection System	Normal Lineup
X-20A	Safety Injection System	Normal Lineup

CONTAINMENT VESSEL PRESSURE AND LEAK TEST
REACTOR BUILDING CONTAINMENT PENETRATION STATUS

<u>Penetration</u>	<u>Description</u>	<u>Status</u>
X-20B	Safety Injection System	Normal Lineup
X-21	Safety Injection System	Normal Lineup
X-22	Safety Injection System	Normal Lineup
X-23	PAS Cont. Air Intk LC Tr-B	Vented
X-24	Reactor Coolant System	Normal Lineup
X-25A	Radiation System	Drained & Vented
X-25B	Containment ΔP Sensor (PdT30-42)	Vented
X-25C	Containment ΔP Sensor (PdT30-30c)	Vented
X-25D	Radiation Sampling System	Drained & Vented
X-26A	ILRT Sensor Line	In Use (See Note 2)
X-26B	ILRT Sensor Line	In Use (See Note 2)
X-26C	Containment ΔP Sensor (PdT30-43)	Vented
X-27A	Radiation Sampling System	Drained & Vented Normal Lineup
X-27B	Radiation Sampling System	Drained & Vented Normal Lineup
X-27C	Radiation Sampling System	Drained & Vented Normal Lineup
X-27D	Radiation Sampling System	Drained & Vented Normal Lineup
X-28	PAS Cont. Sump Return Tr-B	Drained & Vented
X-29	Component Cooling System	Drained & Vented
X-30	Safety Injection System	Drained & Vented
X-31	Fire Protection	Drained & Vented
X-32	Safety Injection System	Normal Lineup
X-33	Safety Injection System	Normal Lineup
X-34	Control Air System	Vented (See Note 1) 6-20-94
X-35	Component Cooling Water System	Drained & Vented
X-36	SG Chem. Cleaning	Vented (See Note 1)
X-37	Maintenance Port	Vented (See Note 1)
X-38	Seal Welded Spare	Vented (See Note 1)
X-39A	Waste Disposal System	Vented
X-39B	Waste Disposal System	Vented
X-39C	Seal Welded Spare	Vented (See Note 1)
X-39D	Seal Welded Spare	Vented (See Note 1)
X-40A	Auxiliary Feedwater System	Normal Lineup
X-40B	Auxiliary Feedwater System	Normal Lineup
X-40C	Seal Welded Spare	Vented (See Note 1)
X-40D	Hydrogen Purge	Vented
X-41	Waste Disposal System	Normal Lineup Drained & Vented
X-42	Primary Water System	Drained & Vented
X-43A	Chemical and Volume Control System	Normal Lineup
X-43B	Chemical and Volume Control System	Normal Lineup
X-43C	Chemical and Volume Control System	Normal Lineup
X-43D	Chemical and Volume Control System	Normal Lineup
X-44	Chemical and Volume Control System	Drained & Vented
X-45	Waste Disposal System	Vented
X-46	Waste Disposal System	Drained and Vented

TABLE 6.2.6-3 1097 S00 PKG

CONTAINMENT VESSEL PRESSURE AND LEAK TEST
REACTOR BUILDING CONTAINMENT PENETRATION STATUS

<u>Penetration</u>	<u>Description</u>	<u>Status</u>
X-47A	Ice Condenser System	Normal Lineup In Use
X-47B	Ice Condenser System	Normal Lineup In Use
X-48A	Containment Spray System	Normal Lineup
X-48B	Containment Spray System	Normal Lineup
X-49A	Containment Spray System	Normal Lineup
X-49B	Containment Spray System	Normal Lineup
X-50A	Component Cooling System	Drained & Vented
X-50B	Component Cooling System	Drained & Vented
X-51	Seal Welded Spare	Vented (See Note 1)
X-52	Component Cooling System	Drained & Vented
X-53	Component Cooling System	Drained & Vented
X-54	Thimble Renewal	In Use
X-55	Seal Welded Spare	Vented (See Note 1)
X-56A	Essential Raw Cooling Water	Drained & Vented
X-56B	Seal Welded Spare	Vented (See Note 1)
X-57A	Essential Raw Cooling Water	Drained & Vented
X-57B	Seal Welded Spare	Vented (See Note 1)
X-58A	Essential Raw Cooling Water	Drained & Vented
X-58B	Seal Welded Spare RCS Pressure Sensor	Vented Normal Lineup
X-59A	Essential Raw Cooling Water	Drained & Vented
X-59B	Seal Welded Spare	Vented (See Note 1)
X-60A	Essential Raw Cooling Water	Drained & Vented
X-60B	Seal Welded Spare	Vented (See Note 1)
X-61A	Essential Raw Cooling Water	Drained & Vented
X-61B	Seal Welded Spare	Vented (See Note 1)
X-62A	Essential Raw Cooling Water	Drained & Vented
X-62B	Seal Welded Spare	Vented (See Note 1)
X-63A	Essential Raw Cooling Water	Drained & Vented
X-63B	Seal Welded Spare	Vented (See Note 1)
X-64	Air Conditioning System	Drained & Vented
X-65	Air Conditioning System	Drained & Vented
X-66	Air Conditioning System	Drained & Vented
X-67	Air Conditioning System	Drained & Vented
X-68	Essential Raw Cooling Water	Drained & Vented
X-69	Essential Raw Cooling Water	Drained & Vented
X-70	Essential Raw Cooling Water	Drained & Vented
X-71	Essential Raw Cooling Water	Drained & Vented
X-72	Essential Raw Cooling Water	Drained & Vented
X-73	Essential Raw Cooling Water	Drained & Vented
X-74	Essential Raw Cooling Water	Drained & Vented
X-75	Essential Raw Cooling Water	Drained & Vented
X-76	Control and Service Air System	Vented
X-77	Demineralized Water and Cask Decon	Drained & Vented
X-78	Fire Protection	Drained & Vented
X-79A	Ice Blowing	Vented
X-79B	Negative Return	Vented

CONTAINMENT VESSEL PRESSURE AND LEAK TEST
REACTOR BUILDING CONTAINMENT PENETRATION STATUS

<u>Penetration</u>	<u>Description</u>	<u>Status</u>
X-80	Heating and Ventilating Air Flow	Vented
X-81	Waste Disposal System	Drained & Vented
X-82	Fuel Pool Cooling and Cleaning System	Drained & Vented
X-83	Fuel Pool Cooling and Cleaning System	Drained & Vented
X-84A	Radiation Sampling System	Drained & Vented
X-84B	RVLIS	Vented Normal Lineup
X-84C	RVLIS	Vented Normal Lineup
X-84D	RVLIS	Vented Normal Lineup
X-85A	Radiation Sampling System	Drained & Vented
X-85B	Radiation Sampling System	Drained & Vented
X-85C	Containment ΔP Sensor (PdT30-45)	Vented
X-85D	Seal Welded Spare	Vented (See Note 1)
X-86A	PAS Cont. Air Intk UC Tr-A	Vented
X-86B	PAS Cont. Air Rtrn Tr-A	Vented
X-86C	PAS Cont. Sump Rtrn Tr-A	Drained & Vented
X-86D	Seal Welded Spare	Vented (See Note 1)
X-87A	Seal Welded Spare	Drained & Vented (See Note 1)
X-87B	RVLIS	Vented Normal Lineup
X-87C	RVLIS	Vented Normal Lineup
X-87D	RVLIS	Vented Normal Lineup
X-88	Seal Welded Spare	Vented (See Note 1)
X-89	Seal Welded Spare	Vented (See Note 1)
X-90	Control Air System Tr-B	Vented
X-91	Control Air System Tr-A	Vented
X-92A	Hydrogen Analyzer Tr-B	Vented
X-92B	Hydrogen Analyzer Tr-B	Vented
X-92C	PAS Hot Leg 1 Tr-A	Drained & Vented
X-92D	Seal Welded Spare	Vented (See Note 1)
X-93	Radiation Sampling System	Drained & Vented
X-94A	Seal Welded Spare	Vented (See Note 1)
X-94B	Radiation Monitoring System	Vented
X-94C	Radiation Monitoring System	Vented
X-95A	Seal Welded Spare	Vented (See Note 1)
X-95B	Radiation Monitoring System	Vented
X-95C	Radiation Monitoring System	Vented
X-96A	ILRT Sensor Line	In Use (See Note 2)
X-96B	ILRT Sensor Line	In Use (See Note 2)
X-96C	Containment ΔP Sensor (Pdt 30-44)	Vented
X-97	Containment Pressure (PdT30-133)	Vented
X-98	Seal Welded Spare	Vented (See Note 1)

ΔP Sensor

TABLE 6.2.6-3

1097 SOO PKG

CONTAINMENT VESSEL PRESSURE AND LEAK TEST
REACTOR BUILDING CONTAINMENT PENETRATION STATUS

<u>Penetration</u>	<u>Description</u>	<u>Status</u>
X-99	Hydrogen Analyzer Tr-A	Vented
X-100	Hydrogen Analyzer Tr-A	Vented
X-101	Seal Welded Spare	Vented (See Note 1)
X-102	Seal Welded Spare	Vented (See Note 1)
X-103	Seal Welded Spare	Vented (See Note 1)
X-104	Seal Welded Spare	Vented (See Note 1)
X-105	PAS Cont. Air Rtrn Tr-B	Vented
X-106	PAS Hot Leg 3 Tr-B	Drained & Vented
X-107	Residual Heat Removal System	Normal Lineup
X-108	Maintenance Port	Vented (See Note 1)
X-109	Maintenance Port	Vented (See Note 1)
X-110	Seal Welded Spare	Vented (See Note 1)
X-111	Seal Welded Spare	Vented (See Note 1)
X-112	Seal Welded Spare	Vented (See Note 1)
X-113	Seal Welded Spare	Vented (See Note 1)
X-114	Ice Condenser System	Normal Lineup In Use
X-115	Ice Condenser System	Normal Lineup In Use
X-116	Seal Welded Spare	Vented (See Note 1)
X-117	Maintenance Port	Vented (See Note 1)
X-118	Layup Water Treatment	Set In Use 6-22-94
X-119	Seal Welded Spare	Vented (See Note 1)
X-120	Seal Welded Spare	Vented (See Note 1)
X-121E	Electrical Penetration	Vented (See Note 1B) 6-22-94
X-122E	Electrical Penetration	Vented (See Note 1B) 6-22-94
X-123E	Electrical Penetration	Vented (See Note 1B) 6-22-94
X-124E	Electrical Penetration	Vented "
X-125E	Electrical Penetration	Vented "
X-126E	Electrical Penetration	Vented "
X-127E	Electrical Penetration	Vented "
X-128E	Electrical Penetration	Vented "
X-129E	Electrical Penetration	Vented "
X-130E	Electrical Penetration	Vented "
X-131E	Electrical Penetration	Vented "
X-132E	Electrical Penetration	Vented "
X-133E	Electrical Penetration	Vented "
X-134E	Electrical Penetration	Vented "
X-135E	Electrical Penetration	Vented "
X-136E	Electrical Penetration	Vented "
X-137E	Electrical Penetration	Vented "
X-138E	Electrical Penetration	Vented "
X-139E	Electrical Penetration	Vented "
X-140E	Electrical Penetration	Vented "
X-141E	Electrical Penetration	Vented "
X-142E	Electrical Penetration	Vented (See Note 1) 6-22-94

CONTAINMENT VESSEL PRESSURE AND LEAK TEST
REACTOR BUILDING CONTAINMENT PENETRATION STATUS

<u>Penetration</u>	<u>Description</u>	<u>Status</u>
X-143E	Electrical Penetration	Vented (See Note 1) JST 6-22-96
X-144E	Electrical Penetration	Vented "
X-145E	Electrical Penetration	Vented "
X-146E	Electrical Penetration	Vented "
X-147E	Electrical Penetration	Vented "
X-148E	Electrical Penetration	Vented "
X-149E	Electrical Penetration	Vented "
X-150E	Electrical Penetration	Vented "
X-151E	Electrical Penetration	Vented "
X-152E	Electrical Penetration	Vented "
X-153E	Electrical Penetration	Vented "
X-154E	Electrical Penetration	Vented "
X-155E	Electrical Penetration	Vented "
X-156E	Electrical Penetration	Vented "
X-157E	Electrical Penetration	Vented "
X-158E	Electrical Penetration	Vented "
X-159E	Electrical Penetration	Vented "
X-160E	Electrical Penetration	Vented "
X-161E	Electrical Penetration	Vented "
X-162E	Seal Welded Spare	Vented (See Note 1) JST
X-163E	Electrical Penetration	Vented (See Note 1) JST
X-164E	Electrical Penetration	Vented " JST 6-22-96
X-165E	Electrical Penetration	Vented "
X-166E	Electrical Penetration	Vented "
X-167E	Electrical Penetration	Vented "
X-168E	Electrical Penetration	Vented "
X-169E	Electrical Penetration	Vented "
X-170E	Electrical Penetration	Vented "
X-171F	Electrical Penetration	Vented "
X-172E	Electrical Penetration	Vented "
X-173E	Electrical Penetration	Vented "
X-174E	Electrical Penetration	Vented "

CONTAINMENT VESSEL PRESSURE AND LEAK TEST
 REACTOR BUILDING CONTAINMENT PENETRATION STATUS

<u>Penetration</u>	<u>Description</u>	<u>Status</u>
B. TESTABLE PENETRATIONS REQUIRED TO BE INSERVICE DURING TEST PERFORMANCE		
X-26A X-26B	Integrated Leak Rate Test	Isolation valves required to be open to monitor containment pressure (See Note 2)
X-41	Waste Disposal System	Floor and equipment sump discharge required to handle any unanticipated liquid leakage during testing
X-47A	Ice Condenser System	Glycol cooling supply to air handling units in ice condenser required to ensure ice condition is maintained
X-47B	Ice Condenser System	Same as X-47A
X-54	Thimble Renewal	Used as pressurization point for air compressors
X-96A X-96B	Integrated Leak Rate Test	Isolation valves required to be open to monitor containment pressure (See Note 2)

CONTAINMENT VESSEL PRESSURE AND LEAK TEST
REACTOR BUILDING CONTAINMENT PENETRATION STATUS (cont'd)

<u>Penetration</u>	<u>Description</u>	<u>Status</u>
X-107	Residual Heat Removal System	Residual heat removal system required inservice to remove decay heat from fuel
X-114	Ice Condenser System	Glycol return from air handling units required to ensure ice condition is maintained
X-115	Ice Condenser System	Same as X-114
X-118	Hatch	Used as source for verification flow and post-test depressurization; opened during DBF event to drain water from annulus to Reactor Building floor and equipment drain sump

Add

Notes:

1. These penetrations are closed. Venting is provided by the design of the penetration such that any leakage is detectable by the integrated leak rate test.
2. These penetrations are designed to facilitate ILRT performance. It may not be necessary to utilize all of the penetrations. If not in use, the penetration is vented.

ENCLOSURE 1

WATTS BAR NUCLEAR PLANT UNITS 1 AND 2

**RESPONSE TO REQUEST FOR ADDITIONAL INFORMATION
FSAR CHAPTER 3, AMENDMENT 79**