

Official copy

July 17, 1995

Tennessee Valley Authority
ATTN: Mr. Oliver D. Kingsley, Jr.
President, TVA Nuclear and
Chief Nuclear Officer
6A Lookout Place
1101 Market Street
Chattanooga, TN 37402-2801

SUBJECT: MEETING SUMMARY - WATTS BAR - TO DISCUSS PLANT STATUS
AND ASSOCIATED ON-GOING ACTIVITIES

Gentlemen:

This letter refers to the management meeting conducted at our request at the Watts Bar site on July 7, 1995. The purpose of the meeting was to discuss with TVA the Watts Bar plant status and associated on-going activities.

It is our opinion that this meeting was beneficial and provided a better understanding of TVA's activities associated with the Watts Bar facility.

In accordance with Section 2.790 of the NRCs' "Rules of Practice" Part 2, Title 10 Code of Federal Regulations, a copy of this letter and its enclosures will be placed in the Public Document Room.

Should you have any questions concerning this letter, please contact me.

Sincerely,

Original Signed By:
J. P. Jaudon

Johns P. Jaudon, Deputy Director
TVA Construction
Division of Reactor Projects

Docket Nos. 50-390, 50-391
License Nos. CPPR-91, CPPR-92

Enclosures: 1. List of Attendees
2. Presentation Summary

cc w/encls: (See page 2)

250054

9507260117 950717
PDR ADOCK 05000390
A PDR

11
TEYS

TVA

2

cc w/encls:

Mr. O. J. Zeringue
Senior Vice President
Nuclear Operations
Tennessee Valley Authority
3B Lookout PL
1101 Market ST
Chattanooga, TN 37402-2801

Mr. Bruce S. Schofield
Site Licensing Manager
Watts Bar Nuclear Plant
Tennessee Valley Authority
P. O. Box 2000
Spring City, TN 37381

Dr. Mark O. Medford, Vice Pres.
Engineering & Technical Services
Tennessee Valley Authority
3B Lookout Place
1101 Market Street
Chattanooga, TN 37402-2801

TVA Representative
Tennessee Valley Authority
11921 Rockville Pike
Suite 402
Rockville, MD 20852

Mr. D. E. Nunn, Vice Pres.
New Plant Completion
Tennessee Valley Authority
3B Lookout Place
1101 Market Street
Chattanooga, TN 37402-2801

The Honorable Robert Aikman
County Executive
Rhea County Courthouse
Dayton, TN 37381

Mr. J. A. Scalice, Site Vice Pres.
Watts Bar Nuclear Plant
Tennessee Valley Authority
P. O. Box 2000
Spring City, TN 37381

The Honorable Garland Lanksford
County Executive
Meigs County Courthouse
Decatur, TN 37322

General Counsel
Tennessee Valley Authority
ET 11H
400 West Summit Hill Drive
Knoxville, TN 37902

Mr. M. H. Mobley, Director
Division of Radiological Health
3rd Floor, L and C Annex
401 Church Street
Nashville, TN 37243-1532

Mr. P. P. Carrier, Manager
Corporate Licensing
4G Blue Ridge
1101 Market Street
Chattanooga, TN 37402-2801

Danielle Droitsch
Energy Project
The Foundation for Global
Sustainability
P. O. Box 1101
Knoxville, TN 37901

Ms. Beth Zilbert, Energy
Campaigner
Greenpeace
20 13th Street, NE
Atlanta, GA 30309

Ms. Ann Harris
305 Pickel Road
Ten Mile, TN 37880




Mr. James P. Riccio
Public Citizen
4340 Georgetown Square, #612
Atlanta, GA 30338

Distribution w/encls: (See page 3)

Distribution w/encls:

S. D. Ebnetter, ORA/RII
 E. W. Merschoff, DRP/RII
 A. F. Gibson, DRS/RII
 J. P. Stohr, DRSS/RII
 F. J. Hebdon, NRR
 A. P. Hodgdon, OGC
 B. K. Keeling, GPA/CA
 G. M. Tracy, OEDO
 P. S. Tam, NRR
 G. A. Hallstrom, RII
 NRC Document Control Desk

U.S. Nuclear Regulatory Commission
 Watts Bar Nuclear Plant
 1260 Nuclear Plant Road
 Spring City, TN 37381

| SEND TO PUBLIC DOCUMENT ROOM? | | | | | | | YES | NO |
|-------------------------------|---|---|---|---------|---------|---------|--------|----|
| OFFICE | DRP/RII | DRP/RII | DRP/RII | | | | | |
| SIGNATURE |  |  |  | | | | | |
| NAME | PTaylor:vyg | PFredrickson | CJulian | | | | | |
| DATE | 07/11/95 | 07/12/95 | 07/12/95 | 07/ /95 | 07/ /95 | 07/ /95 | | |
| COPY? | YES NO | YES NO | YES NO | YES NO | YES NO | YES NO | YES NO | |

OFFICIAL RECORD COPY

DOCUMENT NAME: G:\SEC48\MTG-SUM.707

LIST OF ATTENDEES

| <u>Name</u> | <u>Title</u> |
|------------------|--|
| <u>NRC Staff</u> | |
| W. Russell | Director, Office of Nuclear Reactor Regulation (NRR) |
| S. Ebnetter | Regional Administrator, Region II (RII) |
| R. Zimmerman | Associate Director of Projects, NRR |
| G. Tracy | Senior Regional Coordinator, Office of the Executive Director of Operations |
| M. Thadani | Senior Project Manager, NRR |
| J. Jaudon | Deputy Director, Division of Reactor Projects (DRP), RII |
| P. Tam | Senior Project Manager, Project Directorate II-3, NRR |
| C. Julian | Chief Startup/Operations Branch, DRP, RII |
| P. Fredrickson | Chief Construction Branch, DRP, RII |
| P. Vandoorn | Senior Resident Inspector, Operations, DRP, RII |
| G. Walton | Senior Resident Inspector, Construction, DRP, RII |
| W. Bearden | Resident Inspector, Construction, DRP, RII |
| S. Cahill | Resident Inspector, Operations, DRP, RII |
| <u>TVA Staff</u> | |
| O. Kingsley | President and Chief Nuclear Officer |
| M. Medford | Vice President, Engineering Technical Services |
| O. Zeringue | Senior Vice President, Nuclear Operations |
| R. Purcell | Plant Manager |
| R. Baron | Acting Manager, Site Nuclear Assurance and Licensing |
| B. Schofield | Manager Site Licensing |
| D. Kehoe | Manager, Site Quality |
| P. Pace | Manager, Compliance Licensing |
| R. Mende | Manager, Operations |
| D. Koehl | Manager, Technical Support |
| C. Nelson | Outage Manager |
| J. Rupert | Chief Engineer, Engineering & Materials |
| M. Bajestani | Manager, Startup and Test Program |
| W. Elliott | Manager, Engineering |
| J. Symonds | Manager, Construction Completion |
| D. Malone | Manager, Audits & Assessments, Nuclear Assurance |
| K. Harris | Advisor, TVA Board of Directors |
| J. Vorees | Manager, Licensing/Regulations |
| C. McIntosh | Project Manager |
| R. Wiggall | Supervisor, Operation Support |
| L. Hartley | Coordinator, Maintenance Rule |

TVA STAFF

| | |
|--------------|--|
| J. Earles | Shift Operating Supervisor |
| J. Yates | Milestone Coordinator, Hot Functional Test 2 |
| J. Staub | Senior Engineer, Site Engineering |
| M. Salley | Senior Engineer, Site Engineering |
| R. Huston | Manager, Rockville Office |
| K. Brown | Senior Electrical Engineer |
| G. Cage | Assistant to Plant Manager |
| B. Gregory | Shift Supervisor |
| R. DeBusk II | Electrician |
| W. Goff | Boilermaker |
| E. Vigluicci | Office of General Council |
| K. Satterlee | Office of General Council |
| L. Gibb | Secretary, Licensing |
| D. Hatfield | Steward, Laborers, Plant Services |

OTHERS

| | |
|------------|----------------------------|
| J. Lyons | News Writer, Monroe County |
| R. Higgins | Reporter, Chattanooga Time |

NRC/TVA
MANAGEMENT MEETING

JULY 7, 1995

Enclosure 2

AGENDA

JULY 7, 1995

- | | |
|---------------------------|--------------|
| I. INTRODUCTION | O. ZERINGUE |
| II. HFT2 TECHNICAL ISSUES | W. ELLIOTT |
| III. HFT2 READINESS | D. KOEHL |
| IV. ELECTRICAL ISSUES | K. BROWN |
| V. MAINTENANCE RULE | D. NELSON |
| VI. CAP/SP STATUS | R. McINTOSH |
| VII. LICENSING STATUS | B. SCHOFIELD |
| VIII. NUCLEAR ASSURANCE | D. KEHOE |
| IX. CLOSING REMARKS | O. ZERINGUE |

I. INTRODUCTION

O. ZERINGUE

II. HFT2 TECHNICAL ISSUES

W. ELLIOTT

RHR PUMPS

- PROBLEM
 - B TRAIN PUMP DAMAGED TWICE DURING HFT

- CAUSE
 - EXCESSIVE AMOUNTS OF GAS/AIR IN THE SYSTEM

 - SUBJECTED PUMP TO EXTREME THERMAL TRANSIENTS

 - UPPER WEAR RING CLEARANCES SET AT LOW END OF ALLOWABLE BANDS

- RECURRENCE CONTROLS/CORRECTIVE ACTIONS
 - REVISED VENTING PROCEDURES TO MINIMIZE/GAS IN SYSTEM

 - THERMAL TRANSIENT LIMITS PROVIDED FOR OPERATING PROCEDURES

 - SET UPPER WEAR RING CLEARANCES AT VENDOR RECOMMENDED VALUES

 - PUMPS TO BE RETESTED DURING HFT2

AUXILIARY FEEDWATER TURBINE DRIVEN PUMP

- PROBLEM

- SEVERAL PROBLEMS ENCOUNTERED DURING HFT

- PROBABLE CAUSE

- STEAM LEAK AT SHAFT SEAL
- PROBLEMS WITH DRAIN TRAPS BETWEEN THE DRAIN TANK AND THE ROOM SUMP

- RECURRENCE CONTROLS/CORRECTIVE ACTIONS

- REPLACED TURBINE SHAFT SEALS
- RECONFIGURED LOW PRESSURE TRAPS
- SEALED THE ROOM SUMP
- STRENGTHEN PM PROGRAM FOR TRAPS AND TURBINE CONTROL
- PUMPS TO BE RETESTED DURING HFT2

III. HFT2 READINESS

D. KOEHL

HOT FUNCTIONAL TEST 2 (HFT2) READINESS

- ROOM/AREA TURNOVERS TO PLANT
 - 94% COMPLETE - FOUR ROOMS REMAIN TO BE COMPLETED PRIOR TO HFT2

- SYSTEM PREOPERABILITY CHECKLIST/TURNOVERS TO PLANT
 - 100 % COMPLETE - ALL SYSTEMS REQUIRED FOR HFT2 TURNED OVER TO THE PLANT

- WORK CONTROL PLAN ESTABLISHED
 - COMMUNICATING TO EMPLOYEES IN TEAM MEETING
 - INCLUDED IN HFT2 HANDBOOK
 - COMMUNICATED THROUGH MANAGEMENT MEETINGS

- ACCESS CONTROL PLAN ESTABLISHED
 - COMMUNICATED TO EMPLOYEES IN SAME MANNER AS WORK CONTROL PLAN

- LCO TRACKING ESTABLISHED
 - SYSTEMS THAT ARE TECHNICAL SPECIFICATION RELATED ARE TRACKED IN LCO TRACKING LOG
 - LCO TRACKING LOG WILL BE UTILIZED FROM HFT2 ON THROUGH FUEL LOAD

HOT FUNCTIONAL TEST 2 (HFT2) READINESS

- REFERENCE BOOK ESTABLISHED
 - CONTAINS QUICK REFERENCE TO:
 - PROGRAM PLAN
 - TEST SCHEDULE
 - WORK CONTROL PLAN
 - ACCESS CONTROL PLAN
 - OPERATIONAL READINESS ASSESSMENT PLANS
 - DEPARTMENTAL OPERATIONAL READINESS SUMMARIES
 - PLANT STATUS/EXCEPTIONS TO NORMAL OPERATION DURING HFT2
 - OPERATIONS DEPARTMENT GUIDELINES DURING HFT2
 - SYSTEM OPERABILITY DURING HFT2

- OPERATIONS PERSONNEL TRAINING
 - RHR PUMP TRAINING

- PLANT PERSONNEL RESPONSIBLE FOR HFT2

- TEST RESULTS CLOSURE

**PLANT STATUS
WBN U1
SYSTEM AND ROOM ACCEPTANCE/TURNOVER SUMMARY**

| SYSTEMS | COMPLETE | ACTUAL TO GO | NEXT WEEK PLAN | PLAN TO GO | TOTAL |
|-------------------|----------|--------------|----------------|------------|-------|
| HFT2 SYSTEMS | 113 | 0 | 0 | 0 | 113 |
| POST HFT2 SYSTEMS | 11 | 10 | 3 | 10 | 21 |

| ROOMS | COMPLETE | ACTUAL TO GO | NEXT WEEK PLAN | PLAN TO GO | TOTAL |
|----------------------|----------|--------------|----------------|------------|-------|
| HFT2 ROOMS | 64 | 4 | 4 | 4 | 68 |
| FUEL LOAD ROOMS | 133 | 160 | 12 | 160 | 293 |
| POST FUEL LOAD ROOMS | 6 | 88 | 4 | 88 | 94 |

IV. ELECTRICAL ISSUES

K. BROWN

CABLE DAMAGE AT TERMINATIONS AND SPLICES - UPDATE

BACKGROUND

- NICKS, CUTS, RING CUTS AND ABRASIONS FOUND AT TERMINATIONS AND SPLICES
- SOME DAMAGE DURING EQUIPMENT MAINTENANCE ACTIVITIES
- CABLE CONSTRUCTION STYLE A FACTOR DURING TERMINATION/SPLICING
- NO FURTHER SPECIAL V1/V2 INSPECTIONS DUE TO LOW DAMAGE RATE
- CONTINUE 100% INSPECTION OF V3/V4 10CFR50.49 TERMINATIONS SPLICES IN HARSH AREAS
- CONCERN FOR IMPACT OF INVASIVE REPAIRS ON SYSTEM TESTING
- DEVELOPED HEAT-SHRINKABLE TAPE (NWRT) FOR SMALL WIRES
- UPGRADING ENVIRONMENTAL QUALIFICATION OF NJRT TO MEET WBN REQUIREMENTS
- QUALIFICATION TESTS UNDERWAY FOR BOTH TAPES

CABLE DAMAGE AT TERMINATIONS AND SPLICES - UPDATE

SUMMARY RESULTS - ALL CATEGORIES (VISUAL INSPECTIONS)

| INSPECTION CATEGORY | MAY 24, 1995 | JUNE 28, 1995 |
|---|----------------|-----------------|
| NO DAMAGE | 2409 80.8 % | 3680 83.07 % |
| COSMETIC "DAMAGE" | 286 9.6 % | 392 8.85 % |
| PARTIAL-WALL DAMAGE REQUIRING REPAIR | 274 9.2 % | 341 7.70 % |
| THROUGH-WALL DAMAGE | 12 0.4 % | 17 0.38 % |
| TOTAL | 2981 | 4431 |

- NO SIGNIFICANT CHANGE IN DAMAGE RATE

CABLE DAMAGE AT TERMINATIONS AND SPLICES - UPDATE

- EVALUATION BY VOLTAGE LEVEL

| INSPECTION CATEGORY | | MAY 24, 1995 | JUNE 28, 1995 |
|---------------------|--------------|---------------|---------------|
| V1/V2 (visual) | TOTAL NO. | 595 | 749 |
| | PARTIAL-WALL | 4 0.7 % | 4 0.6 % |
| | THROUGH-WALL | 0 0 % | 0 0 % |
| V3 | TOTAL NO. | 2195 | 2964 |
| | PARTIAL-WALL | 235 10.7 % | 235 8 % |
| | THROUGH-WALL | 12 0.5 % | 16 0.5 % |
| V4 | TOTAL NO. | 191 | 268 |
| | PARTIAL-WALL | 35 18% | 42 16 % |
| | THROUGH-WALL | 0 0 % | 0 0 % |
| V1/V2 (X-Ray) | TOTAL NO. | 236 | 236 |
| | PARTIAL-WALL | 2 0.9 % | 2 0.9 % |
| | THROUGH-WALL | 0 0 % | 0 0 % |

- NO SIGNIFICANT CHANGE IN DAMAGE RATE
- CONFIRMS ORIGINAL CONCLUSIONS

CABLE DAMAGE AT TERMINATIONS AND SPLICES - UPDATE

- REMAINING WORK

- INSPECTIONS/CORRECTIVE ACTIONS COMPLETE BY SEPTEMBER 1995
- 5 YEAR NWRT TEST COMPLETED SUCCESSFULLY; REPORT BY MID-JULY 1995
- 5 YEAR NJRT TEST TO FINISH END OF JULY - REPORT BY MID-AUGUST 1995
- 20 AND 40 YEAR TESTS TO FINISH SEPTEMBER 1995 - REPORT BY END OF SEPTEMBER 1995

- STATUS FOR HFT2

- COMPLETED INSPECTION AND REPAIRS IN CONTAINMENT, ANNULUS, MSVVs, AND CONTROL BUILDING AREAS
- WILL COMPLETE INSPECTIONS AND REPAIRS IN AUXILIARY BUILDING OF ALL MOTOR OPERATED VALVES (MOVs) AND ALL HFT2 REQUIRED CIRCUITS
- NO IMPACT ON HFT2 TESTING

TERMINAL LUGS - UPDATE

- **BACKGROUND**

- IMPROPER CRIMPS FOUND ON 10 AWG AND SMALLER LUGS
- WALKDOWNS IDENTIFIED VARIOUS CONFIGURATIONS
- WORKED WITH VENDOR TO IDENTIFY MECHANISMS
- PREPARED SPECIMENS AND PERFORMED TESTS ON IDENTIFIED TYPES PER UL486
- UNACCEPTABLE CONFIGURATIONS IDENTIFIED BY TEST

- **SCOPE ASSESSMENT AND REPAIR**

- WALKDOWN OF OVER 18,000 TERMINATIONS COMPLETE
- LESS THAN 0.6 % REQUIRED REWORK
- TERMINATED SPECIAL EVALUATIONS DUE TO LOW RATE AND LACK OF SAFETY SIGNIFICANCE
- LUG REPLACEMENT COMPLETE THIS WEEK

V. MAINTENANCE RULE

D. NELSON

MAINTENANCE RULE

- WBN MAINTENANCE RULE APPROACH AND PLAN FOR COMPLIANCE
- TVAN/WBN RULE IMPLEMENTATION PLAN AND PROGRAM DOCUMENTS
- WBN PROGRESS TO DATE AND COMPLETION PLAN
- ON LINE MAINTENANCE MANAGEMENT

MAINTENANCE RULE

- WBN MAINTENANCE RULE APPROACH
 - IDENTIFICATION OF STRUCTURES, SYSTEM, TRAINS AND COMPONENTS (SSCS) WITHIN SCOPE OF RULE
 - USE OF PERFORMANCE CRITERIA TO MEASURE ACCEPTABILITY OF PERFORMANCE OF SSCS WITHIN THE REGULATORY SCOPE.
 - USE OF HISTORICAL PLANT DATA AND INDUSTRY DATA WHERE APPLICABLE
 - APPLICATION OF REGULATORY GUIDE 1.160, REVISION 0 (6/93), PART D GUIDANCE

- WBN PLAN FOR COMPLIANCE
 - WBN OPTIONS FOR ADDRESSING PLANT HISTORICAL DATA
 - WBN PLAN FOR COMPLIANCE
 - WBN HISTORICAL AND PREOP TEST DATA
 - SQN DATA/INDUSTRY EXPERIENCE

MAINTENANCE RULE

- WBN PROGRAM AND CURRENT STATUS
 - TVAN/WBN PROGRAM DOCUMENTS
 - WB SSP-12.61 CURRENTLY IN USE FOR TRAINING AND EFFECTIVE JULY 1996
 - TVAN MAINTENANCE RULE PROGRAM MANUAL TO PROVIDE COMMON BASIS FOR ALL THREE SITES
 - TI-119 WILL PROVIDE SPECIFIC PERFORMANCE MONITORING
 - SSC IDENTIFICATION COMPLETED - SCOPING PERFORMED AT SYSTEM FUNCTION OR TRAIN LEVEL PRIMARILY.
 - 112 WBN SYSTEM FUNCTIONS ARE WITHIN THE SCOPE OF THE MAINTENANCE RULE.
 - 75 OF THE 112 ARE SCOPED DUE TO BEING SAFETY RELATED.
 - PERFORMANCE MONITORING PROGRAM UNDER DEVELOPMENT.
 - RISK SIGNIFICANT - SPECIFIC CRITERIA
 - NON-RISK SIGNIFICANT - PLANT LEVEL PERFORMANCE
 - RECONCILE QUANTITATIVE PERFORMANCE CRITERIA AGAINST IPE ASSUMPTIONS AND SEQUOYAH ACTUALS.
 - PROGRAM IMPLEMENTATION DETAIL SCHEDULE DEVELOPED, INCLUDING VALIDATION, AND ON TRACK FOR FULL COMPLIANCE BY JULY 10, 1996.

MAINTENANCE RULE


- **WBN ON LINE MAINTENANCE SAFETY ASSESSMENT**

- 12 WEEK ROLLING MAINTENANCE SCHEDULE WILL BE PRIMARY TOOL FOR ORGANIZING AND SCHEDULING ON-LINE MAINTENANCE.
- EACH WEEK OF THE 12 WEEK ROLLING SCHEDULE WILL HAVE A SAFETY ASSESSMENT PERFORMED FOR RISK IMPLICATIONS AND ADJUSTED AS NECESSARY.
- PURPOSE OF THE SAFETY ASSESSMENT IS TO STRUCTURE THE SCHEDULE SO AS TO MINIMIZE HIGH RISK COMBINATIONS OF EQUIPMENT OUT-OF-SERVICE AND IDENTIFY POTENTIAL COMPENSATORY ACTIONS.

- **WBN ON-LINE MAINTENANCE MATRIX**

- FOR RISK SIGNIFICANT FUNCTIONS TO BE REMOVED FROM SERVICE, THE FOLLOWING GUIDANCE WILL BE PROVIDED BASED ON PROBABILISTIC SAFETY ANALYSES (PSA):
 - EQUIPMENT WHICH SHOULD NOT BE REMOVED FROM SERVICE AT SAME TIME
 - POTENTIAL COMPENSATORY MEASURES
 - KEY PLANT TRANSIENT EVENTS
- SSP-7.01 MATRIX UNDER DEVELOPMENT BY ENGINEERING
- READINESS FOR IMPLEMENTATION BY FUEL LOAD

ON-LINE MAINTENANCE IMPLEMENTATION 7/95



VI. CORRECTIVE ACTION PROGRAM (CAP) AND
SPECIAL PROGRAM (SP)
STATUS

R. McINTOSH

OPEN CAPs/SPs
SUMMARY STATUS OF SELECTED PRINCIPAL COMMODITIES

| MECHANICAL/CIVIL CAP/SPs | PRINCIPAL COMMODITY | TOTAL SCOPE ¹ | TO GO ¹ (5/24/95) | TO GO ¹ (7/2/95) | % TO GO ^{1,2} |
|--------------------------------|--|--------------------------|------------------------------|-----------------------------|------------------------|
| CABLE TRAY AND CT SUPPORTS | CABLE TRAYS (LF) ³ SUPPORTS | 120,000 430 | 70,000 70 | 60,000 40 | 50% 9.3% |
| CONDUIT AND CONDUIT SUPPORTS | SUPPORTS 1E DISCREPANCY | 1,700 32,000 | 20 23,000 | 5 12,900 | 0.2% 40.3% |
| EQPT. SEISMIC QUALIFICATION | COMPONENT FIELD WALKDOWNS/EVAL. | 19,000 | 0 | 0 | 0% |
| HAAUP CAP | SUPPORTS | 8,300 | 10 | 5 | 0.06% |
| INSTRUMENT LINES | LINES (LF) HANGERS | 19,000 5,200 | 0 180 | 0 50 | 0% 0.96% |
| ELECTRICAL CAP/SPs | | | | | |
| CABLE ISSUES | CABLE FOOTAGE | 660,000 | 35,000 | 21,800 | 3.3% |
| ELECTRICAL ISSUES | FLEX CONDUIT CABLE TRAY WP'S ³ | 8,000 170 | 800 140 | 800 140 | 10% 82% |
| ENVIRONMENTAL QUALIFICATION | INITIAL BINDERS | 81 | 1 | 0 | 0% |
| MECHANICAL EQPT. QUALIFICATION | INITIAL BINDERS | 1 | 0 | 0 | 0% |
| DESIGN RELATED CAP/SPs | | | | | |
| DBVP CAP | COMMITMENTS CONF. CNTRL DWGS | 13,000 1,200 | 219 0 | 166 0 | 1.3% 0% |
| FIRE PROTECTION | FIRE DOORS PENETRATION SEALS | 160 5,503 | 38 198 | 38 57 | 24% 1% |
| MODERATE ENERGY LINE BREAK | CONDUITS TO BE SEALED | 1,800 | 1,500 | 1,500 | 83% |
| RADIATION MONITORING | INITIAL COMPONENT TESTS | 372 | 109 | 82 | 22% |
| REPLACEMENT ITEMS | TVA ITEM ID CODES | 139,203 | 201 | 97 | 0.07% |
| VENDOR INFORMATION | VENDOR TECHNICAL MANUALS | 470 | 0 | 0 | 0% |

¹NUMBERS ARE APPROXIMATE

²DATA AS OF 7/2/95

³FIELD WALKDOWNS

COMPLETED SINCE 5/24/95 MEETING

| |
|-----------------------------|
| CONTAINMENT COOLING |
| CRDR |
| HVAC DUCT AND DUCT SUPPORTS |

CAPS'S IMPLEMENTATION AND CLOSURE

- **FIELD VERIFICATION**

- CONTINUING FOLLOWUP INDICATES GOOD WORK COMPLETION
- OPEN ITEM CLOSURE REVIEWS POSITIVE

- **RECENT ASSESSMENTS**

- 21 PROGRAM ASSESSMENTS COMPLETED OR IN PROCESS FROM MAY TO PRESENT
- NO SIGNIFICANT ISSUES
- POSITIVE RESULTS

- **OPERATIONAL READINESS WINDOWS REPORT**

- SATISFACTORY RESULTS
- PROGRAMS ARE EFFECTIVELY IMPLEMENTING AND CLOSING OBJECTIVES

- **NUCLEAR ASSURANCE CONCLUSIONS**

- COMPLETED REVIEW OF ALL PROGRAMS AREAS FOR INITIAL VERIFICATIONS
- NO NEW ISSUES
- FOLLOWUP AND VERIFICATION CONTINUING WITH POSITIVE RESULTS

OPEN CAPs/SPs
NRC EFFECTIVE IMPLEMENTATION INSPECTIONS

| MECHANICAL/CIVIL CAP/SPs | INSPECTION SCHEDULE/PLAN |
|-------------------------------------|---|
| CABLE TRAY AND CT SUPPORTS | 8/95 |
| CONDUIT AND CONDUIT SUPPORTS | 8/95 |
| EQPT. SEISMIC QUALIFICATION | 7/31-8/4/95 |
| HAAUP CAP | 7/24-28/95 |
| INSTRUMENT LINES | 8/95 |
| ELECTRICAL CAP/SPs | |
| CABLE ISSUES | Monthly Construction Resident Inspection |
| ELECTRICAL ISSUES | Monthly Construction Resident Inspection |
| ENVIRONMENTAL QUALIFICATION | 7/17-28/95 |
| MECHANICAL EQPT. QUALIFICATION | 7/17-28/95 |
| DESIGN RELATED CAP/SPs | |
| DBVP CAP | 7/10-21/95 |
| FIRE PROTECTION | 7/10-21/95, 8/95 |
| MODERATE ENERGY LINE BREAK | 7/10-24/95 |
| RADIATION MONITORING | 8/95 |
| REPLACEMENT ITEMS | 7/17-28/95 |
| VENDOR INFORMATION | 7/17-21/95, 7/31-8/4/95 |

VII. LICENSING STATUS

B. SCHOFIELD

LICENSING

- OPEN ITEMS

- TOTAL - 171

- TVA - 96

- NRR REVIEW ITEMS

- TOTAL - 18

- TVA - 9

- REMAINING ISSUES:

- FIRE PROTECTION

- SPLICE/CABLE DAMAGE REPAIR QUALIFICATION

- GENERIC LETTER 89-10 REVIEW

- GENERIC SAFETY ISSUE REVIEW

- CAP/SP CLOSURES

VIII. NUCLEAR ASSURANCE

D. KEHOE

IDI STATUS

- EXPERIENCED TEAM

- A/E DESIGN EXPERIENCE
- PRIOR "VERTICAL SLICE " REVIEW INVOLVEMENT
- SUPPLEMENTAL EXPERTISE UTILIZED

- EXTENSIVE SCOPE

- DESIGN
- CONSTRUCTION
- MAINTENANCE
- OPERATIONS

- RESULTS TO DATE

- NO SIGNIFICANT TECHNICAL ISSUES
- COMPARISON TO PREVIOUS VERTICAL SLICE REVIEWS

MAINTENANCE PERFORMANCE EVALUATION PROGRAM (PEP)

- STRENGTHS

- PREDICTIVE MAINTENANCE
- SUPPORT GROUP INTERFACES
- MEASURING AND TEST EQUIPMENT

- IMPROVEMENTS NEEDED

- POST MAINTENANCE TEST
- MANAGEMENT/SUPERVISOR OVERSIGHT
- WORK ORDER PLANNING
- FAILURE TO INITIATE CORRECTIVE ACTION DOCUMENTS

- CONCLUSION

- REQUIRED ACTIONS IDENTIFIED
- NUCLEAR ASSURANCE TO FOLLOW IMPLEMENTATION

MAINTENANCE PERFORMANCE
EVALUATION PROGRAM (PEP)




- SIMILARITY TO NRC MAINTENANCE INSPECTION

- POST MAINTENANCE TEST
- VENDOR TECH MANUAL UPDATE
- SENSITIVITY TO INITIATION OF PERs
- NE/MAINTENANCE INTERFACE

CORRECTIVE ACTION PROGRAM

- CURRENT PROGRAM IS ACCEPTABLE
- ADDITIONAL ACTIONS TO DEMONSTRATE PLANT ACCEPTANCE OF CORRECTIVE ACTION PROGRAM
- NEW PROGRAM IMPLEMENTATION BETWEEN FUEL LOAD AND COMMERCIAL OPERATIONS

CORRECTIVE ACTION PROGRAM CURRENT PROGRAM



| PROBLEMS IN 1974 | PERFORMANCE CHANGES IN 1975 |
|---------------------------------|---|
| INADEQUATE FIELD VERIFICATIONS | DOCUMENTED MORE THOROUGH REVIEWS OF ACTUAL WORK PERFORMED |
| WEAK DOCUMENTATION | CLEARER, MORE CONCISE CLOSURE PACKAGES |
| LACK OF OWNERSHIP | INDIVIDUAL OWNERSHIP OF EACH PACKAGE |
| SHALLOW CAUSE DETERMINATION | MORE QUESTIONING ATTITUDE |
| WEAK EXTENT OF CONDITION BASIS | EXTENT OF CONDITIONS BASED ON CAUSE(S) |
| TECHNICAL PROBLEMS | ADMINISTRATIVE ISSUES |
| UNCLEAR MANAGEMENT EXPECTATIONS | INCREASED DIRECT MANAGEMENT INVOLVEMENT IN PROCESS |

WBN OVERALL FUEL LOAD READINESS

| PROCESS | Sep-94 | Oct-94 | Nov-94 | Dec-94 | Jan-95 | Feb-95 | Mar-95 | Apr-95 | May-95 | Jun-95 |
|-----------------------------|------------|--------|--------|------------|--------|--------|------------|--------|--------|--------|
| CHEMISTRY | W | W | W | W | W | W | W | W | W | W |
| RADIATION PROTECTION | W | W | W | W | W | W | W | W | W | W |
| EMERGENCY PREPAREDNESS | G | W | W↑ | G | G | G | G | G | G | G |
| SECURITY | W | W | W | W↑ | W↑ | W↑ | W | W | W | W |
| INDUSTRIAL SAFETY | W | W↓ | W↓ | W | W | W | W | W↑ | W↓ | W |
| DOCUMENT CONTROL | Y | Y↑ | W | W | W | W | W | W↓ | W | W |
| MAINTENANCE | Y | Y↓ | Y | Y↑ | Y↑ | Y↑ | Y | Y↑ | Y↑ | Y |
| PLANT COMPLETIONS | W | W | W↓ | Y | Y↓ | Y↓ | Y | Y↑ | W | W |
| MODIFICATIONS | R | R | R↑ | See Note 1 | | | | | | |
| CAPs & SPECIAL PROJECTS | R | R↑ | R | R | R | Y | Y | Y↑ | Y↑ | W |
| OPERATIONS | W | W↓ | W↓ | W | W | W | W↓ | W | W | W |
| FIRE PROTECTION | Y | Y | Y↑ | Y↑ | Y | Y | Y↑ | Y↑ | W | W |
| OUTAGE MANAGEMENT | See Note 2 | | | | | | | W | W↓ | W |
| WORK CONTROL & SCHEDULING | Y | Y | Y | Y↑ | Y↑ | Y | Y | Y | Y | Y |
| MATERIAL MANAGEMENT | W | W | W | W | W | W | W | W | W | W |
| STATION ORG AND ADMIN | See Note 2 | | | | | | W | W | W | W |
| LICENSING | R | R↑ | R↑ | R↑ | Y | Y | See Note 3 | | | |
| OPERATING EXPERIENCE REVIEW | See Note 2 | | | | | | Y | Y | Y↑ | W |
| SITE NUCLEAR ASSURANCE | R | R | Y | Y | Y↑ | Y↑ | See Note 4 | | | |
| STARTUP AND TEST | W↓ | W↓ | W↓ | W | W | W↓ | W | W | W | W |
| ENGINEERING SUPPORT | See Note 2 | | | Y↑ | Y↑ | Y | Y | Y↑ | W | W |
| NUCLEAR ENGINEERING | R | R | R↑ | See Note 5 | | | | | | |
| TECHNICAL SUPPORT | Y | Y | Y | See Note 6 | | | | | | |
| TRAINING | W | W | W | W | W | W | W | W | W | W |

R
Significant Weakness

Y
Improvement Needed

W
Satisfactory

G
Significant Strength

Improving ↑
Declining ↓

Note 1 - Modifications and Plant Completions combined to form one organization
 Note 2 - First time evaluation for this process area
 Note 3 - Licensing was incorporated into Station Org and Admin

Note 4 - Site Nuclear Assurance was incorporated into Operating Experience Review
 Note 5 - Nuclear Engineering was incorporated into Engineering Support
 Note 6 - Technical Support was incorporated into Engineering Support

IX. CLOSING REMARKS

O. ZERINGUE