

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

5N 157B Lookout Place

MAY 18 1988

10 CFR 50.55(e)

U.S. Nuclear Regulatory Commission  
ATTN: Document Control Desk  
Washington, D.C. 20555

Gentlemen:

In the Matter of the Application of ) Docket Nos. 50-390  
Tennessee Valley Authority ) 50-391

WATTS BAR NUCLEAR PLANT (WBN) UNITS 1 AND 2 - REASSESSMENT OF COMMITMENT SCHEDULES

As a result of recent engineering reprioritization affecting WBN, TVA finds it necessary to reschedule certain actions previously committed to NRC. These actions, the construction deficiency report (CDR) numbers, the previously committed schedules, the revised schedules, and progress since the last report are listed in the enclosure.

If there are any questions, please telephone C. J. Riedl at (615) 365-8527.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

*R. Gridley*  
R. Gridley, Director  
Nuclear Licensing and  
Regulatory Affairs

Enclosure  
cc: See page 2

8805250289 880518  
PDR ADOCK 05000390  
R PDR

*D030*  
*11*

U.S. Nuclear Regulatory Commission

**MAY 18 1988**

cc (Enclosure):

Mr. K. P. Barr, Acting Assistant Director  
for Inspection Programs  
TVA Projects Division  
U.S. Nuclear Regulatory Commission  
Region II  
101 Marietta Street, NW, Suite 2900  
Atlanta, Georgia 30323

Mr. G. G. Zech, Assistant Director  
for Projects  
TVA Projects Division  
U.S. Nuclear Regulatory Commission  
One White Flint, North  
11555 Rockville Pike  
Rockville, Maryland 20852

Record Center  
Institute of Nuclear Power Operations  
1100 Circle 75 Parkway, Suite 1500  
Atlanta, Georgia 30339

U.S. Nuclear Regulatory Commission  
Watts Bar Resident Inspector  
P.O. Box 700  
Spring City, Tennessee 37381

## ENCLOSURE

CDR NUMBER	ITEM	SUBJECT ACTION	PREVIOUS DATE	REVISED DATE	INTERIM PROGRESS
WBRD 390/82-80 WBRD 391/82-76	SCR WBN 4194R	Shielded power cable bend radius deficiency - issue final report.	11/15/88	09/11/89	No additional progress has been made since our last report, dated December 29, 1987.
WBRD 390/86-14 WBRD 391/87-18	NCR WBN 6463 NCR W-333-P	Discrepancies involving quality assurance conduit supports - issue final report.	06/30/88	04/24/89	In our last report, TVA committed to performing a walkdown inspection for various attributes of all Category I safety-related conduit for unit 1. In lieu of this, TVA is developing a sampling program covering all installed conduit and conduit supports required for unit 1 operations.
WBRD 390/86-39 WBRD 391/86-37	SCR WBN CEB 8623	Deficiencies in embedded plate design and control of field change - issue final report.	09/01/88	09/21/89	No additional progress has been made since our last report, dated August 31, 1987.
WBRD 390/86-49 WBRD 391/86-46	NCR W-390-P NCR WBN 6750	Discrepancies affecting Radiation Monitoring System - issue final report.	09/30/88	09/25/89	No additional progress has been made since our last report, dated November 23, 1987.
WBRD 390/87-14 WBRD 391/87-15	SCR WBN WBP 8777 SCR WBN WBP 8790	Containment Purge Air System bellows have no fire rating or environmental qualification - issue final report.	05/27/88	12/11/89	No additional progress has been made since our last report, dated July 13, 1987.
WBRD 390/87-15 WBRD 391/87-16	SCR WBN EEB 8701	Auxiliary control cables routed through Control Building - issue final report.	09/30/88	02/01/89	No additional progress has been made since our last report, dated July 23, 1987.