



UNITED STATES  
NUCLEAR REGULATORY COMMISSION

WASHINGTON, D. C. 20555

May 17, 1989

Docket Nos. 50-390, 50-391

APPLICANT: Tennessee Valley Authority (TVA)  
FACILITY: Watts Bar Nuclear Plant, Units 1 and 2  
SUBJECT: MEETING SUMMARY FOR THE APRIL 18, 1989 MEETING REGARDING  
WATTS BAR PRESTART TEST CORRECTIVE ACTION PROGRAM

On April 18, 1989, a meeting was held in Rockville, Maryland between the NRC staff and representatives of TVA. The purpose of the meeting was to discuss the Corrective Action Program (CAP) at Watts Bar Nuclear Plant (WBN) in the prestart testing area. Attachment 1 is the list of attendees and Attachment 2 is a copy of the handouts provided by TVA at the meeting.

TVA opened the meeting with an overview of the prestart test program and reasons for the performance of additional testing. The CAP addresses the differences between the prestart and the preoperational test programs and takes into account the lessons learned from the Sequoyah restart test program. TVA stated that the bases for the performance of additional testing are (1) the lengthy delay between the previously completed preoperational tests and fuel loading, (2) updating the operating organization's knowledge of plant equipment and procedures, (3) modifications to the plant equipment without post-modification testing, (4) degradation of plant equipment, and (5) NRC concerns.

TVA stated that the scope of the prestart test program would meet the requirements of Regulatory Guide 1.68 (Nov. 1973) with the identified exceptions. The exceptions are specified in Exhibit A of the CAP. Table 1 of the CAP lists the systems which are included in the scope of the program. The component, system and integrated system functions will be retested following completion of each system. The construction verification will be procedurally controlled to ensure that all required modifications on each system have been completed prior to the start of testing. TVA further stated that quality verification will be performed continuously on the program by the QA organization. As a result of discussion between TVA and the NRC staff, the following action items were agreed upon:

1. TVA will revise Exhibit A of the CAP to clearly define exceptions to Regulatory Guide 1.68 and will provide justification for the exceptions.
2. A detailed description of the Prestart Test Program similar to the Watts Bar Final Safety Analysis Report (FSAR) Chapter 14 detail on the Preoperational Testing Program will be submitted for NRC review.

8905300349 890517  
PDR ADDOCK 05000390  
A PDC

DF01  
memo 4

- 3. TVA will inform the NRC Resident Inspector of the availability of the applicable Prestart Test Program procedures when issued.

Original signed by  
 Rajender Auluck, Project Manager  
 TVA Projects Division  
 Office of Nuclear Reactor Regulation

Enclosure:

- 1. Attendance List
- 2. Handout provided by TVA

Distribution  
 Docket File  
 NRC PDR  
 Local PDR  
 Those on Attached List

OFC	:NRR:TVA/LA	:NRR:TVA/PM	:TVA:AD/P	:TVA:AD//	:	:
NAME	:MSimms	:RAuluck	:SBlack	:AMorris	:	:
DATE	:5/17/89	:5/17/89	:5/17/89	:5/17/89	:	:

DISTRIBUTION FOR MEETING SUMMARY DATED: May 17, 1989

Facility: Watts Bar Nuclear Plant, Units 1 and 2\*

Docket File  
NRC PDR  
Local PDR  
Projects Reading  
ADSP Reading  
D. Crutchfield  
B. D. Liaw  
S. Black  
T. Quay  
R. Pierson  
R. Auluck  
M. Simms  
B. Wilson  
J. Rutberg  
ACRS (10)  
GPA/PA  
GPA/CA  
E. Jordan  
B. Grimes  
P. Gwynn  
J. Scarborough  
G. Marcus  
T. Elsasser  
L. Norrholm  
C. Ader  
WBNP Reading

\*cc: Licensee/Applicant & Service List

DF01  
/

Mr. Oliver D. Kingsley, Jr.

-3-

cc:

General Counsel  
Tennessee Valley Authority  
400 West Summit Hill Drive  
E11 B33  
Knoxville, Tennessee 37902

Mr. F. L. Moreadith  
Vice President, Nuclear Engineering  
Tennessee Valley Authority  
400 West Summit Hill Drive  
W12 A12  
Knoxville, Tennessee 37902

Vice President and Nuclear  
Technical Director  
Tennessee Valley Authority  
5N 157B Lookout Place  
Chattanooga, Tennessee 37402-2801

Mr. M. J. Ray, Acting Director  
Nuclear Safety and Licensing  
Tennessee Valley Authority  
5N 157B Lookout Place  
Chattanooga, Tennessee 37402-2801

Mr. R. A. Pedde  
Site Director  
Watts Bar Nuclear Plant  
Tennessee Valley Authority  
P. O. Box 800  
Spring City, Tennessee 37381

Mr. D. E. McCloud  
Site Licensing Manager  
Watts Bar Nuclear Plant  
Tennessee Valley Authority  
P. O. Box 800  
Spring City, Tennessee 37381

Mr. D. L. Williams  
Tennessee Valley Authority  
400 West Summit Hill Drive  
W10 B85  
Knoxville, Tennessee 37902

Honorable Robert Aikman  
County Judge  
Rhea County Courthouse  
Dayton, Tennessee 37321

Honorable Johnny Powell  
County Judge  
Meigs County Courthouse  
Route 2  
Decatur, Tennessee 37322

Mr. Michael H. Mobley, Director  
Division of Radiological Health  
T.E.R.R.A. Building, 6th Floor  
150 9th Avenue North  
Nashville, Tennessee 37219-5404

Regional Administrator, Region II  
U.S. Nuclear Regulatory Commission  
101 Marietta Street, N.W.  
Atlanta, Georgia 30323

Mr. Glenn Walton  
Senior Resident Inspector  
Watts Bar Nuclear Plant  
U.S. Nuclear Regulatory Commission  
Route 2, Box 700  
Spring City, Tennessee 37381

Dr. Henry Myers, Science Advisor  
Committee on Interior  
and Insular Affairs  
U.S. House of Representatives  
Washington, D.C. 20515

Tennessee Valley Authority  
Rockville Office  
11921 Rockville Pike  
Suite 402  
Rockville, Maryland 20852

Mr. Oliver D. Kingsley, Jr.  
Senior Vice President, Nuclear Power  
Tennessee Valley Authority  
6N 38A Lookout Place  
1101 Market Street  
Chattanooga, Tennessee 37402-2801

MEETING WITH TVA

April 18, 1989

R. Auluck	NRC	301-492-0759
T. Rotella	NRC	301-492-0788
M. Branch	NRC	615-365-5487
Angelo Marinos	NRC	301-492-0768
K. P. Barr	NRC	404-331-0342
Hoyt C. Johnson	TVA	615-365-8667
John F. Cox	TVA	615-365-3307
B. D. Liaw	NRC	301-492-3288
G. T. Hubbard	NRC	301-492-0706
S. C. Black	NRC	301-492-0796
Richard R. Grau	TVA-WBN	615-365-3570
T. A. Ippolito	WBPT	301-770-6790
R. A. Pedde	WBJ-TVA	615-365-8767
J. P. Mulkey	TVA	615-365-8670
Walt Horn	TVA	615-365-3516
Dennis McCloud	TVA	615-365-8650

# PRESTART TEST CAP PRESENTATION TO NRC

April 18, 1989

## Agenda

- |     |                   |                |
|-----|-------------------|----------------|
| I   | Introduction      | T. A. Ippolito |
| II  | Prestart Test CAP | M. K. Jones    |
| III | QA Involvement    | J. P. Mulkey   |
| IV  | Conclusions       | R. A. Pedde    |

**WATTS BAR NUCLEAR PLANT**

**PRESTART TEST PROGRAM**

**M. K. Jones**

**Technical Support Organization Superintendent**

## WATTS BAR NUCLEAR PLANT PRESTART TEST PROGRAM

- > Reasons for Performance of an Additional Testing Program
- > Comparison Between Prestart and Preoperational Test Programs
- > Sequoyah Restart Test Program Lessons Learned

---

- > Prestart Test Program Description
- > Self-Assessment



## REASONS FOR PERFORMANCE OF AN ADDITIONAL TESTING PROGRAM

- > Lengthy delay between completed Preop Tests & fuel loading
- > NRC concerns
- > Operating organizations' knowledge of plant equipment & procedures may have been affected
- > Plant equipment has been modified, some without adequate testing
- > Plant equipment performance may have degraded

# COMPARISON BETWEEN THE SCOPE OF THE PREOPERATIONAL AND PRESTART TEST PROGRAMS

## PREOP TEST PROGRAM

(Reg Guide 1.68 full compliance)

- Safe shutdown and cooldown
- Accident mitigation
- Challenges to RPS & ESF
- Safety related normal operation
- All BOP systems
- BFL & AFL

## PRESTART TEST PROGRAM

(Reg Guide 1.68 with identified exceptions)

- Safe shutdown and cooldown
- Accident mitigation
- Challenges to RPS & ESF
- Safety related normal operation
- BOP systems presenting challenges to safe shutdown & accident mitigation
- BFL only

## PRESTART TEST PROGRAM PROVIDES SIGNIFICANT BENEFITS

- Identifies functions not currently in a periodic test program
- Packages all required test results in easily auditable system packages

## BASIS FOR EXCLUSION OF SOME BALANCE OF PLANT SYSTEMS

- > Adequately tested following system turnover
- > Maintained under operational control:
  - Post Maintenance testing
  - Review of changes for adequate Post Modification testing
    - Review of all pre-1985 workplans for adequate Post Modification Testing (NRC viol 50-390/86-21-01)
    - Strengthened post-1985 workplan review for Post Modification Testing
- > Less complex systems - problems readily identifiable through system operation

# PREOP TEST SYSTEMS NOT INCLUDED IN THE PRESTART TEST PROGRAM

## AFTER FUEL LOAD TESTED SYSTEMS

005 Extraction Steam System  
085 Control Rod Drive System  
094 Incore Flux Detector System

## PRESTART EXCEPTIONS

\* 012 Auxiliary Boiler System  
\* 020 Central Lubricating Oil System  
\* 028 Water Treatment System  
\* 029 Potable Water Distribution System  
\* 038 Insulating Oil System  
\* 040 Station Drainage System  
\* 044 Building Heating System  
\* 200 161/6.9kV Common Power System  
\* 201 6.9kV Unit Power System  
\* 205 480V Turbine Building Common Power System  
\* 206 480V Auxiliary Building Common Power System  
\* 221 480V Service Building Power System  
\* 226 Intake Pump Station Power System  
\* 233 Yard Lighting System  
\* 238 120V AC Preferred Power System  
\* 239 250V DC Power System  
\* 241 120V AC Computer Power System  
\* 245 500kV Switchyard Equipment and Cable Tunnel Cable Trays System  
\* 248 Electrical Control and Recording Instrument System  
\* 261 Plant Process Computer System  
\* 270 Turbine Building Cranes and Miscellaneous

027 Condenser Circulating Water System  
035 Generator Cooling System  
036 Feedwater Secondary Treatment System  
059 Demineralized Water and Cask Decontamination System  
202 6.9kV Reactor Coolant Pump Power System  
203 480V Unit Power System  
225 Condenser Circulating Water Pumping Station Power System  
244 24kV Power System (Includes Main Transformers)  
263 Status Monitoring Computer System  
264 Technical Support Center

## SYSTEM COUNT

87 Preop Test Systems  
53 Prestart Test Systems  
34 Excepted Systems (21 in service \*)

**FOR SYSTEMS INCLUDED IN THE PRESTART  
TEST PROGRAM, IT WILL BE DEMONSTRATED**

- > Plant equipment and systems are capable of performing design requirements**
- > Plant equipment that has been modified has been adequately tested**
- > Any plant equipment performance degradation will be identified and resolved**
- > Operating organizations are knowledgeable of plant equipment and procedures**

**THE TESTING IS SCHEDULED TO  
PROVIDE NECESSARY CONFIDENCE TO  
LOAD FUEL**

- > Design functions requiring testing are identified through revised Scoping Documents (DBVP)**
- > Required modification and construction work completed after design completion**
- > Testing conducted following system completion milestones**

## LESSONS LEARNED FROM SEQUOYAH'S RESTART TEST PROGRAM

- > NE provides design function requirements and acceptance criteria
  - > System review to develop Function Test Matrix
  - > Review of program contents and deliverables by Joint Test Group
  - > Develops system oriented packages of test results
- 
- > Identification of System Interfaces


**ADDITIONS INCORPORATED  
DUE TO WATTS BAR'S STATUS**

- > Functions will be tested after Function Test Matrix approval by JTG
- > System construction completion verification will be procedurally controlled
- > The program will meet the requirements of Reg. Guide 1.68 (Nov 1973) with identified exceptions
- > Will test all functions for those systems included in the Prestart Test Program



# PRESTART TEST PROGRAM

## FLOW CHART



NOTE: A ■ ACCEPTABLE  
NA ■ NOT ACCEPTABLE  
FAR ■ FUNCTIONAL ANALYSIS REPORT  
FTM ■ FUNCTION TEST MATRIX  
TAP ■ TEST ANALYSIS PACKAGE

## PROGRAM GENERATED DOCUMENTATION

- > **Function Test Matrix (FTM)**
  - Identifies each function
  - Cross references each function with its required test or tests
  
- > **Function Analysis Report (FAR)**
  - Overall analysis of component & system functions
  - Establishes scope of testing
  - Presents rationale and conclusions of reviews
  - Presents FTM
  - Presents Interface Report
  

---

- > **Test Analysis Package (TAP)**
  - Describes testing conducted
  - Describes any significant problems or concerns encountered during testing
  - Presents any recommendations to enhance system operability, maintainability or testability
  - Includes completed FTM
  - Includes test results and reviews referenced in the completed FTM

## JOINT TEST GROUP

### Membership

- > Chairman  
Appointed by Site Director
  
- > Members' organizations
  - QA
  - Operations
  - Technical Support
  - Nuclear Engineering
  - NSSS vendor (Westinghouse)

### Responsibilities

- > JTG will provide an overall review of the program to ensure
  - The results of other programs that affect testing are adequately addressed
  - The scope and depth of the program are acceptable
  - Test instructions are developed as required
  - The performance results of the tests are acceptable
  - Each FAR and TAP is prepared in accordance with program procedures/instructions and adequately supports the program objectives

## THE PRESTART TEST PROGRAM IS A COMPREHENSIVE PROGRAM

- > NE identifies functions to be tested
  - Includes:
    - integrated Systems
    - System
    - Component
  
- > Each function is cross referenced to a test in a Function Test Matrix. (If practical, testing is to be consolidated in a single instruction)
  
- > Testing to be conducted by:
  - Utilizing existing test instructions as written
  
  - Modifying existing test instructions for program
  
  - Preparing tests for program under existing administrative program (TIs)
  
- > All test program instructions and results are reviewed and approved by a Joint Test Group
  
- > Test requirements and results are reviewed and maintained in a system package

WATTS BAR NUCLEAR PLANT UNIT ONE  
PRESTART TEST PROGRAM  
FUNCTION TEST MATRIX

FUNCTION ID NO. MAJOR COMP OR MAJOR FUNCTION INITIATING DEVICE INITIATING CONDITION	ACTUATED DEVICE FUNCTION DESCRIPTION	FSAR SECTION SYS DESCRIPTION TECH SPEC SECTION OTHER	FUNCTION TEST NUMBERS * -IC OR REVISION REQUIRED	P2 ACTIVITY NUMBER
70-117 AUTO RESPONSE 2-LS-70-63A/B, 63CA 75 IN DECR LOW SURGE TANK LEVEL	2-LCV-70-63 OPENS ON LOW SURGE TANK LEVEL TRAIN A	9.2.2.7.3 N3-70-4002 R1  45N600-70 R3	TI-XXX	
70-118 AUTO RESPONSE 0, 1, 2-RM-90-123 HIGH RAD @ CCS HX DISCHARGE	1-FCV-70-66 VALVE CLOSES TO ISOLATE SURGE TANK A	9.2.2.2 N3-70-4002 R1  45N600-70 R3	TI-XXX	
70-119 AUTO RESPONSE 0, 1, 2-RM-90-123 HIGH RAD @ CCS HX DISCHARGE	2-FCV-70-66 VALVE CLOSES TO ISOLATE SURGE TANK B	9.2.2.2 N3-70-4002 R1  45N600-70 R3	TI-XXX	
70-120 AUTO RESPONSE 1-FDS-70-81B 5 GPM INCR HIGH DIFFERENTIAL FLOW	1-FCV-70-87 VALVE CLOSES TO ISOLATE THERMAL BARRIER	9.2.2.3.6 N3-70-4002 R1  45W760-70-4 R11	TI-XXX	
70-121 AUTO RESPONSE 1-FDS-70-81E 5 GPM INCR HIGH DIFFERENTIAL FLOW	1-FCV-70-90 VALVE CLOSES TO ISOLATE THERMAL BARRIER	9.2.2.3.6 N3-70-4002 R1  45W760-70-4 R11	TI-XXX	
70-122 AUTO RESPONSE 1-FDS-70-81E 5 GPM INCR HIGH DIFFERENTIAL FLOW	1-FCV-70-133 VALVE CLOSES TO ISOLATE THERMAL BARRIER	9.2.2.3.6 N3-70-4002 R1  45W760-70-5 R10	TI-XXX	

WATTS BAR NUCLEAR PLANT UNIT ONE  
PRESTART TEST PROGRAM  
FUNCTION TEST MATRIX

FUNCTION ID NO. MAJOR COMP OR MAJOR FUNCTION INITIATING DEVICE INITIATING CONDITION	ACTUATED DEVICE FUNCTION DESCRIPTION	FSAR SECTION SYS DESCRIPTION TECH SPEC SECTION OTHER	FUNCTION TEST NUMBERS # -IC OR REVISION REQUIRED	P2 ACTIVITY NUMBER
70-203 AUTO RESPONSE SI RELAY K-608 (1-R-48) SAFETY INJECTION	CCS PUMP 1A-A PUMP STARTS UPON RECEIPT OF A U1 SI AND REMAINS ON WHEN SI SIGNAL IS RESET	9.2.2.9 N3-70-4002 R1  45W760-70-1 R9	SI-K608A	
70-204 AUTO RESPONSE SI RELAY K-608 (2-R-48) SAFETY INJECTION	CCS PUMP 2A-A PUMP STARTS UPON RECEIPT OF A U2 SI AND REMAINS ON WHEN SE SIGNAL IS RESET	9.2.2.9 N3-70-4002 R1  45W760-70-1 R9	SI-K608A	
70-205 AUTO RESPONSE SI RELAY K-608 (2-R-48) SAFETY INJECTION	CCS PUMP C-S TRAIN A U1 PUMP STARTS UPON RECEIPT OF A U1 SI AND REMAINS ON WHEN SE SIGNAL IS RESET	9.2.2.9 N3-70-4002 R1  45W760-70-2 R9	SI-K608A	
70-206 AUTO RESPONSE SI RELAY K-608 (2-R-51) SAFETY INJECTION	CCS PUMP C-S TRAIN B U2 PUMP STARTS UPON RECEIPT OF A U2 SI AND REMAINS ON WHEN SE SIGNAL IS RESET	9.2.2.9 N3-70-4002 R1  45W760-70-2 R9	SI-K608B	
70-207 AUTO RESPONSE SI RELAY K-608 (1-R-51) SAFETY INJECTION	CCS PUMP 1B-B PUMP STARTS UPON RECEIPT OF A U1 SI AND REMAINS ON WHEN SE SIGNAL IS RESET	9.2.2.9 N3-70-4002 R1  45W760-70-1 R9	SI-K609B	
70-208 AUTO RESPONSE SI RELAY K-608 (2-R-51) SAFETY INJECTION	CCS PUMP 2B-B PUMP STARTS UPON RECEIPT OF A U2 SI AND REMAINS ON WHEN SE SIGNAL IS RESET	9.2.2.9 N3-70-4002 R1  45W760-70-1 R9	SI-K608B	
70-209 AUTO RESPONSE  LOSS OF OFF SITE POWER	CCS PUMP 1A-A PUMP STARTS UPON LOSS OF OFF SITE POWER	9.2.2.9 N3-70-4002 R1  45W760-70-1 R9	SI-8.10	
70-210 AUTO RESPONSE  LOSS OF OFF SITE POWER	CCS PUMP 2A-A PUMP STARTS UPON LOSS OF OFF SITE POWER	9.2.2.9 N3-70-4002 R1  45W760-70-1 R9	SI-8.12	
70-211 AUTO RESPONSE  LOSS OF OFF SITE POWER	CCS PUMP C-S PUMP STARTS UPON LOSS OF OFF SITE POWER	9.2.2.9 N3-70-4002 R1  45W760-70-2 R9	SI-8.10 SI-8.13	

## INTEGRATED SYSTEM TESTING

In addition to the component and system testing, the following major tests which involve integrated system testing (testing which involves operation of several system together) are included:

- > **Integrated Engineered Safety Features (ESF) Actuation. Involves:**
  - > All ESF systems
  - > Reactor Protection System
  - > Class 1E power systems
  - > Supporting systems
  
- > **Onsite Load Shedding & Load Sequencing Logic. Involves:**
  - > All ESF systems
  - > Reactor Protection System
  - > Class 1E power systems
  - > Emergency diesel generators
  - > Supporting Systems

## INTEGRATED SYSTEM TESTING (continued)

- > Hot Functional Testing. Involves:
  - > Reactor Coolant System
  - > Chemical and Volume Control System
  - > Main Steam System
  - > Main and Auxiliary Feedwater System
  - > Ultimate Heat Sink
  - > Supporting systems



## PRESTART TEST PROGRAM SELF ASSESSMENT

- > Inline review by Systems Engineering
- > JTG review & approval
- > PORC review
- > Plant Manager approval
- > Verification of critical alignments and data


**QUALITY ASSURANCE ORGANIZATION  
INVOLVEMENT**

**J. P. Mulkey**  
Watts Bar Site Quality Assurance

## PRESTART TEST PROGRAM QUALITY VERIFICATION

- > **Objective**
    - Independent verification
  
  - > **Scope**
    - Quality affecting activities
    - All organizations
  
  - > **Methods**
    - Review
    - Audit
    - Monitoring Test Performance  
(Real Time)
-

VERIFICATION ACTIVITY DISTRIBUTION



- AUDIT ACTIVITIES TYPICALLY CONCENTRATE ON PROGRAM DEVELOPMENT
- MONITORING ACTIVITIES TYPICALLY CONCENTRATE ON IMPLEMENTATION ACTIVITIES
- VERIFICATION OVERLAP

**PRESTART TEST PROGRAM  
QUALITY VERIFICATION**

Line Organization

Quality Organization

Program Development  
Procedures

Reviews for approval

Scoping Document

Monitors and audits

Program Implementing  
Procedures

Reviews for approval

FAR and FTM

Monitors and audits

SIs and TIs

Reviews for approval

Test Results


Monitors and audits

## CONCLUSIONS

R. A. PEDDE  
Watts Bar Site Director

# WBN UNIT 1 LEVEL I MILESTONES

3/15/89 REV 0




## CONCLUSIONS

- > Reg Guide 1.68 requirements (with identified exceptions) satisfied through the Prestart Test Program
- > Plant equipment and systems are capable of performing design requirements
- > Plant equipment that has been modified has been adequately tested
- > Any plant equipment performance degradation has been identified and resolved
- > Operating organizations are knowledgeable of plant equipment and procedures
- > Quality is ensured through QA's active involvement in the Prestart Test Program



# WBN UNIT 1 LEVEL I MILESTONES

3/15/89 REV C



NOTE: NEW LICENSING IS CURRENTLY WORKING WITH THE NSR ON SUPPLEMENTAL LICENSING ISSUES AND AT THIS TIME HAS NOT RECEIVED THE NSR'S INSPECTION PLAN. ALSO, THE REP FOR NSR IS TO BE DEVELOPED LATER.