

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

400 Chestnut Street Tower II

82 FEB 12 A8:40
February 10, 1982



U.S. Nuclear Regulatory Commission
Region II
Attn: Mr. James P. O'Reilly, Regional Administrator
101 Marietta Street, Suite 3100
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

WATTS BAR NUCLEAR PLANT UNITS 1 AND 2 - HYDROGEN DETECTION SYSTEM INTEGRITY
NCR WBN EEB 8003 - SUPPLEMENTAL INFORMATION

The subject deficiency was initially reported to NRC-OIE Inspector M. Thomas on July 14, 1980 in accordance with 10 CFR 50.55(e). Our final report was submitted on August 13, 1980.

In our final report TVA committed to complete corrective actions by December 5, 1980. Unit 1 work is complete, however, unit 2 work is not. These dates were scheduled according to the fuel load dates in effect at that time. Because of the subsequent slip in the fuel load dates, the completion dates for this work have been delayed. As discussed with Inspector R. V. Crlenjak on January 8, 1982, TVA is now making a commitment date of unit 2 fuel load for completion of this corrective action. This will prevent fuel load delays from affecting our commitment dates on items, such as this, that are scheduled to be completed before fuel load.

If you have any questions concerning this matter, please get in touch with R. H. Shell at FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

L. M. Mills

L. M. Mills, Manager
Nuclear Regulation and Safety

cc: Mr. Richard C. DeYoung, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, DC 20555

ORIGINAL COPY

8202220294 820210
PDR ADOCK 05000390
S PDR

An Equal Opportunity Employer

IE 27 1/6