

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

400 Chestnut Street Tower II

83 AUG 23 4 19: 38
August 19, 1983

WBRD-50-390/82-43

WBRD-50-391/82-40

U.S. Nuclear Regulatory Commission
Region II

Attn: Mr. James P. O'Reilly, Regional Administrator
101 Marietta Street, Suite 3100
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

WATTS BAR NUCLEAR PLANT UNITS 1 AND 2 - AUXILIARY BUILDING PLATFORM DESIGN
AND DOCUMENTATION - WBRD-50-390/82-43, WBRD-50-391/82-40 - SUPPLEMENTAL
FINAL REPORT

The subject deficiency was initially reported to NRC-OIE Inspector
F. J. Long on April 26, 1982 in accordance with 10 CFR 50.55(e) as NCR
WBN SWP 8216. Interim reports were submitted on May 27, and October 20,
1982 and February 16, 1983. Our final was submitted on May 13, 1983.

As discussed with NRC-OIE Inspector Paul Fredrickson on July 14, 1983, the
corrective actions completion date of August 1, 1983 for unit 1 indicated
in our final report on this matter was not met. Engineering Design
(EN DES) has expanded the scope of Construction's (CONST's) work associated
with the installation of stiffener plates on this NCR. EN DES has
identified the need for additional plates and has increased CONST's
workload. The corrective action on this matter will be completed by
October 1, 1983.

If you have any questions, please get in touch with R. H. Shell at
FTS 858-2688.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

L. M. Mills
L. M. Mills, Manager
Nuclear Licensing

cc: Mr. Richard C. DeYoung, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Records Center
Institute of Nuclear Power Operations
1100 Circle 75 Parkway, Suite 1500
Atlanta, Georgia 30339

OFFICIAL COPY

IE 27
1/0