


CONSOLIDATED EDISON COMPANY OF NEW YORK, INC.
INDIAN POINT NUCLEAR GENERATING UNIT NO. 3
DOCKET NO. 50-286
Order Extending Construction Completion Date

Consolidated Edison Company of New York, Inc. is the holder of Provisional Construction Permit No. CPPR-62 issued by the Commission on August 13, 1969, for construction of the Indian Point Nuclear Generating Unit No. 3 presently under construction at the Company's site on the Hudson River in the Village of Buchanan, Westchester County, New York.

On January 18, 1974, the Company filed a request for an extension of the completion date because construction has been delayed due to, among other things, (1) insufficient qualified laborers, (2) delayed shipment of critical materials, and (3) unexpected work resulting from design changes. On April 12, 1974 and February 3, 1975, the Company filed additional information in support of its request. This action involves no significant hazards consideration; good cause has been shown for the delay; and the requested extension is for a reasonable period, the bases for which are set forth in a staff evaluation, dated February 24, 1975.

IT IS HEREBY ORDERED THAT THE latest completion date for CPPR-62 is extended from March 1, 1974 to July 1, 1975.

FOR THE NUCLEAR REGULATORY COMMISSION



R. C. DeYoung, Assistant Director
for Light Water Reactors Group 1
Division of Reactor Licensing

Date of Issuance: FEB 28 1975

8111050263 750228
PDR ADOCK 05000286
P PDR