### REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR FACIL:50+438	:8206150231 DOC.DATE: 82/06/11   Bellefonte Nuclear Plant, Unit 1, Bellefonte Nuclear Plant, Unit 2,	NOTARIZED: YES Tennessee Valley Au Tennessee Valley Au	DOCKET # 05000438 05000439
AUTH.NAME	AUTHOR AFFILIATION		
MILLS, L.M.	Tennessee Valley Authority		•
RECIP.NAME	RECIPIENT AFFILIATION		•.
ADENSAM, E.	Licensing Branch 4		
SUBJECT: INT	orms that util will perform prelimi	nary design analysis	· ·

of facilities main control room & remote shutdoen panels to identify significant human factors & instrumentation problems before fuel load.

DISTRIBUTION CODE: BOOIS COPIES RECEIVED:LTR \_/ ENCL \_/ SIZE: \_\_\_\_\_ TITLE: PSAR/FSAR AMDTS and Related Correspondence

### NOTES:

	RECIPIENT	COPI	ES	RECIPIENT		COPI	ES
	ID CODE/NAME	LTTR	ENCL	ID CODE/NAM	Ē	LTTR	ENCL
	A/D LICENSNG	1-	-0	LIC BR #4 BC		1	× <b>0</b>
	LIC BR #4 LA	1	0	HERNAN, R.	01	1	14
INTERNAL:	ELD/HDS2	. 1	0	IE FILE		1	1
	IE/DEP EPDS 35	i <u>1</u> .	1	IE/DEP/EPLB	:36	×3	3
	MPA	.1	-0	NRR/DE/CEB	11	. 1	. 1
	NRR/DE/EQB 13	3	3	NRR/DE/GB	28	2	2
	NRR/DE/HGEB 30	2	2	NRR/DE/MEB	18	1	1
	NRR/DE/MTEB 17	1	1	NRR/DE/QAB	21	ī	1
	NRR/DE/SAB 24	1	1	NRR/DE/SEB	25	1	1
	NRR/DHFS/HFEB40	.1	1	NRR/DHFS/LQB	32	. 1	1
	NRR/DHFS/OLB 34	1	1	NRR/DHFS/PTR	B20	1	.1
	NRR/DSI/AEB 26	1	1	NRR/DSI/ASB	27	1	. 1
	NRR/DSI/CPB 10	1.	. 1	NRR/DST/CSB	09	1	1 1
	NRR/DSI/ETSB 12	1	· 1	NRR/DST/TCSB	16	1	1
	NRR/DSI/PSB 19	i 1	1	NRR/DSI/RAB	22	. 1	1.
	NRR/DSI/RSB 23	· ī	. 1	NRR/DST/LGB	33	1	. 1
<	REG FILE 04	1	1	RGN2		"Ž	2
EXTERNAL:	ACRS 41	16	16	BNL (AMDTS ON	L Y )	. 1	1
	FEMA-REP DIV 39	н <b>1</b>	1	LPDR	03	. 1	ī
	NRC PDR 02	· 1	í	NSIC	05	1	. 1
•	NTIS	1.	. 1				

TOTAL NUMBER OF COPIES REQUIRED: LTTR

63 ENCL 58

#### TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

400 Chestnut Street Tower II

June 11, 1982

Director of Nuclear Reactor Regulation Attention: Ms. E. Adensam, Chief Licensing Branch No. 4 Division of Licensing U.S. Nuclear Regulatory Commission Washington, DC 20555

Dear Ms. Adensam:

In the Matter of the Application of ) Docket Nos. 50-438 Tennessee Valley Authority ) 50-439

In response to your letter to H. G. Parris dated March 26, 1982 and as defined by item 1.D.1 of NUREG-0737, TVA will perform a Preliminary Design Analysis (PDA) of the Bellefonte (BLN) main control room and the remote shutdown panels to identify significant human factors and instrumentation problems before fuel load. Once the PDA has been completed, the human engineering discrepancies, along with a schedule for correcting those discrepancies, will be submitted to you. In addition, a detailed control room design review (DCRDR) will be performed for BLN to supplement the PDA. This work will be integrated along with action to be taken on other related NUREG-0737 items (i.e., I.D.2, III.A.1.2, etc.).

Your letter also requested the estimated percentage of construction completion and the scheduled date for completing 14 items. Enclosed is the information requested for each item. In order for us to schedule our submittal of data, photographs, and the results of our PDA, please inform us of when you intend to schedule the BLN site visit.

If you have any questions concerning this matter, please get in touch with D. L. Terrill at FTS 858-2680.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

3001

Mills. Manager

Nuclear Licensing

nd subscribed before me Sworn dav of this 1982 Notary Public My Commission Expires

Enclosure cc: See page 2

PDR 🔩

8206150231 82061

ADUCK 05000438

June 11, 1982

, w<sup>2</sup>, \*

cc: U.S. Nuclear Regulatory Commission (Enclosure)
Region II
Attn: Mr. James P. O'Reilly, Regional Administrator
101 Marietta Street, Suite 3100
Atlanta, Georgia 30303

-2-

# ENCLOSURE

# BLNP CONTROL ROOM REVIEW

		Estimated Degree of Completion to Date	Planned Completion
1.	Overall control room construction and checkout of Engineered Safety Features (ESF) system controls and displays.	60%	12-1-83
2.	All systems, including ESF systems, turned over to the operating staff.	0	1-1-84
3.	Normal and emergency lighting systems operational.	80%	7-31-83
4.	Air conditioning and ventilation systems operational.	90%	<b>7-</b> 31-83
5.	Installation and powered operation of control boards and , display panels.	70%	12-1-83
6.	Emergency Operating Procedures (EOPs) will be sufficiently complete to permit a human factors evaluation using trained operators.	0	1-1-84
7 <b>.</b>	Applicant will have available, as a minimum, three qualified operators to assist NRC during the CRDR.	-	Availability of licensed operators will be enhanced as fuel loading nears.
		· · ·	
8.	Annunciator systems will be operational to permit evaluation of sequences of operations, readability of alarm windows, and measurement of all individual alarm sound levels.	60% *	12-1-82
9.	Remote shutdown panel will be available for human factors reviews.	80%	12-1-83
10.	Incore thermocouple displays and subcooling monitor displays will be available for NRC review in the control room.	0	1-1-84
·			

11. A report of the PDA for the BLN main control room and the remote shutdown panels will be submitted to the NRC.

-2-

0

- 12. Control room layout and control panel drawings will be included with PDA report (item 11 above).
- 13. Process computer all peripherals is operational and available for human factors review.

The Status, Environmental, and Alarm Monitoring Computer System with CRT displays in the control room.

Technical Support Center (safety parameter display system, bypassed and inoperable status indication).

14. Operator workspace and environment will be similar to conditions.

5-1-83 90% 5-1-83 100% 40% 2-1-83 0 7-31-84 90% 7-31-83