

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8312150151 DOC. DATE: 83/12/02 NOTARIZED: YES DOCKET #
 FACIL: 50-438 Bellefonte Nuclear Plant, Unit 1, Tennessee Valley Au 05000438
 50-439 Bellefonte Nuclear Plant, Unit 2, Tennessee Valley Au 05000439
 AUTH. NAME AUTHOR AFFILIATION
 MILLS, L.M. Tennessee Valley Authority
 RECIP. NAME RECIPIENT AFFILIATION
 DENTON, H.R. Office of Nuclear Reactor Regulation, Director

SUBJECT: Requests completion dates for CPPR-122 & CPPR-123 be extended to 881001 & 901001, respectively, per 830126 ltr. Extension necessary due to const delays. Eight months needed after piping installation for final hanger analysis.

DISTRIBUTION CODE: B001S COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 2
 TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

NOTES:

	RECIPIENT		COPIES			RECIPIENT		COPIES	
	ID CODE/NAME		LTR	ENCL		ID CODE/NAME		LTR	ENCL
	NRR/DL/ADL		1	0	NRR LB4 BC		1	0	
	NRR LB4 LA		1	0	THADANI, M	01	1	1	
INTERNAL:	ELD/HDS2		1	0	IE FILE		1	1	
	IE/DEPER/EPB	36	3	3	IE/DEPER/IRB	35	1	1	
	IE/DEQA/QAB	21	1	1	NRR/DE/AEAB		1	0	
	NRR/DE/CEB	11	1	1	NRR/DE/EHEB		1	1	
	NRR/DE/eqb	13	2	2	NRR/DE/GB	28	2	2	
	NRR/DE/MEB	18	1	1	NRR/DE/MTEB	17	1	1	
	NRR/DE/SAB	24	1	1	NRR/DE/Sgeb	25	1	1	
	NRR/DHFS/HFEB40		1	1	NRR/DHFS/LQB	32	1	1	
	NRR/DHFS/PSRB		1	1	NRR/DL/SSPB		1	0	
	NRR/DSI/AEB	26	1	1	NRR/DSI/ASB		1	1	
	NRR/DSI/CPB	10	1	1	NRR/DSI/CSB	09	1	1	
	NRR/DSI/ICSB	16	1	1	NRR/DSI/METB	12	1	1	
	NRR/DSI/PSB	19	1	1	NRR/DSI/RAB	22	1	1	
	NRR/DSI/RSB	23	1	1	REG FILE	04	1	1	
	RGN2		3	3	RM/DDAMI/MIB		1	0	
EXTERNAL:	ACRS	41	6	6	BNL (AMDTS ONLY)		1	1	
	DMB/DSS (AMDTS)		1	1	FEMA-REP DIV	39	1	1	
	LPDR	03	1	1	NRC PDR	02	1	1	
	NSIC	05	1	1	NTIS		1	1	

TOTAL NUMBER OF COPIES REQUIRED: LTR 53 ENCL 46

#1194

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401
400 Chestnut Street Tower II

December 2, 1983

Mr. Harold R. Denton, Director
Office of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Dear Mr. Denton:

In the Matter of the Application of) Docket Nos. 50-438
Tennessee Valley Authority) 50-439

This letter is in regard to my January 26, 1983 letter to you pursuant to 10 CFR 50.55(b) requesting an extension of the latest completion dates specified in the construction permits for the Bellefonte Nuclear Plant units 1 and 2. The scheduled fuel loading date for unit 1 is now October 1, 1987. Unit 2 is now scheduled for fuel loading on October 1, 1989. To provide time for completion of both units with an allowance for contingencies, we request that the latest completion date specified in Construction Permit No. CPPR-122 (unit 1) be extended to October 1, 1988, and in CPPR-123 (unit 2) to October 1, 1990.


This extension is necessary because the construction schedule has been delayed from the earlier dates as identified in the January 26, 1983 letter. In addition to the reasons for delay listed in the above letter, TVA has further evaluated the Bellefonte schedule and has identified the need to accommodate additional approved scope (e.g., integration of plant computer systems and water chemistry modifications to preclude steam generator denting) which has been added to the project. Further assessment reveals the need to provide an 8-month time span after completion of piping installation for final hanger analysis on each seismic system.

The items discussed both above and in our January 26, 1983 construction permit extension request constitute some of the factors which have contributed to the unanticipated construction delays of Bellefonte units 1 and 2 and demonstrate good cause why an extension of the construction permit should be granted.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

8312150151 831202
PDR ADOCK 05000438
A PDR



L. M. Mills, Manager
Nuclear Licensing

Sworn to and subscribed before me
this 2nd day of Dec., 1983

Bryant M. Lowery
Notary Public
My Commission Expires 4/8/86

BOO 1
1/1

1983-TVA 50TH ANNIVERSARY

An Equal Opportunity Employer

Mr. Harold Denton

December 2, 1983

cc: U.S. Nuclear Regulatory Commission
Region II
Attn: Mr. James P. O'Reilly, Regional Administrator
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30303

Babcock & Wilcox Company
P.O. Box 1260
Lynchburg, Virginia 24505
Attention: Mr. H. B. Barkley