

PMSTPCOL PEmails

From: Eudy, Michael
Sent: Tuesday, May 17, 2011 5:41 PM
To: Chappell, Coley; Elton, Loree; Dyer, Linda; dyerec@stpegs.com
Cc: Tonacci, Mark; STPCOL; Wunder, George; Karen Hadden
Subject: 5/18/11 NINA OI call
Attachments: OI list_5-18-11.pdf

Importance: High

Coley,

I have attached the revised Open Items list to be discussed during the call tomorrow's calls from 9-10am EST.

9-10am Agenda:

Call in information for 9-10am session: #888-989-9718, pass code 46400

- NINA/NRC – Chp 7 I&C Confirmatory Items
- NINA/NRC – OI Master List
- NINA/NRC – ACRS Item List
- Comments/Questions

Michael A. Eudy - Project Manager
U.S. Nuclear Regulatory Commission
NRO/DNRL/NGE1&2
301-415-3104

Hearing Identifier: SouthTexas34Public_EX
Email Number: 2792

Mail Envelope Properties (9E28710E0B702149AEC663972863644073C2B3387D)

Subject: 5/18/11 NINA OI call
Sent Date: 5/17/2011 5:41:21 PM
Received Date: 5/17/2011 5:41:24 PM
From: Eudy, Michael

Created By: Michael.Eudy@nrc.gov

Recipients:

"Tonacci, Mark" <Mark.Tonacci@nrc.gov>
Tracking Status: None
"STPCOL" <STP.COL@nrc.gov>
Tracking Status: None
"Wunder, George" <George.Wunder@nrc.gov>
Tracking Status: None
"Karen Hadden" <karen@seedcoalition.org>
Tracking Status: None
"Chappell, Coley" <ccchappell@STPEGS.COM>
Tracking Status: None
"Elton, Loree" <leelton@STPEGS.COM>
Tracking Status: None
"Dyer, Linda" <ldyer@STPEGS.COM>
Tracking Status: None
"dyerec@stpegs.com" <dyerec@stpegs.com>
Tracking Status: None

Post Office: HQCLSTR01.nrc.gov

Files	Size	Date & Time
MESSAGE	512	5/17/2011 5:41:24 PM
OI list_5-18-11.pdf	117612	

Options

Priority: High
Return Notification: No
Reply Requested: No
Sensitivity: Normal
Expiration Date:
Recipients Received:

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
1	1	1-1	n/a	Tier 1 Departure exemptions	NRC - exemption issuance (depends on completion of all other SER chapters and FEIS)	2nd Quarter 2011		End of P4	open
2	1	1-2	01-17	FSAR editorial errors	STP - FSAR revision				confirmatory
3	1	1-3	n/a	Plant aging management	Closed				closed
4	1	1-4	n/a	Hydrodynamic loads, Alternate Vendor Issue	Closed				closed
5	1	1-5	n/a	Financial Qualifications	NRC - Ongoing Review of Rev 5			5/15/2011	open
6	1	1-6	3944 01-15	Parts 30, 40 and 70	NRC - to review 4/6/11 completed map tables for Part 70 license and 4/5/11 Parts 30, 40 license withdrawal	5/6/2011		7/15/2011	open
7	1	1-7	n/a 01-18	AIA - Compliance with 10CFR50.150	STP - FSAR revision				confirmatory
8	1	1-8	3174 01-14	OQPD RGs - TIED TO RAI 17.5-9	STP - FSAR revision				confirmatory
9	1	1-9	n/a	Tier 2 Deps Not in table 1.9S-3	STP - FSAR revision				confirmatory
10	1	1-10	n/a	Construction Impact on Units 1 and 2	Closed				closed
11	1	1-11	5303, 01-19	AIA revision references	STP - FSAR revision				confirmatory
12	1	1-12	5419, 01-20	AIA and departures	STP - FSAR revision				confirmatory
13	2	2.4.10-1	251, 02.04.10-1	Flooding parameters important for design of safety related SSCs, MCR Breach	Closed				closed
14	2	2.4.12-1	4551, 02.04.12-38	NRC Audit issues and confirm consistency of changes in the geometric mean hydraulic conductivity values.	Closed				closed
15	2	2.4.12-1	4551, 02.04.12-39	Complete evaluation of post-construction conditions in the Groundwater Model.	Closed				closed
16	2	2.4.12-1	4551, 02.04.12-42	Complete Groundwater Model evaluation and perform sensitivity analysis. (Qualitative Response) (Final Response)	Closed				closed
17	2	2.4.12-1	4551, 02.04.12-43	Perform sensitivity analysis of the impact of flooded cells on the Groundwater Model results.	Closed				closed
18	2	2.4.12-1	4551, 02.04.12-44	Supplemental response to address NRC Audit issues and perform sensitivity analysis and evaluation of the Groundwater Model	Closed				closed
19	2	2.4.12-1	4551, 02.04.12-45	Supplemental response to address NRC Audit issues and perform sensitivity analysis and	Closed				closed

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
20	2	2.4.12-1	4551, 02.04.12-47	Complete Groundwater Model sensitivity analysis. (Qualitative Response) (Final Response)	Closed				closed
21	2	2.4.12-1	4551, 02.04.12-40	Complete validation runs of the Groundwater Model results.	Closed				closed
22	2	2.4.12-1	4551, 02.04.12-49	Complete evaluation of the Groundwater Model and perform sensitivity analysis. (Qualitative Response) (Final Response)	Closed				closed
23	2	2.4.12-1	4551, 02.04.12-48a	Perform sensitivity analysis of the relief well operation on the groundwater levels and model the CFRW.	Closed				closed
24	2	2.4.12-1	4551, 02.04.12-48b	Complete evaluation of the Groundwater Model (i.e., model ground cover and recharge) (Qualitative Response) (Final Response)	Closed				closed
25	2	2.4.12-1	4551, 02.04.12-46	Complete Groundwater Model evaluation and perform sensitivity analysis. (Qualitative Response) (Final Response)	Closed				closed
26	2	2.4.12-1	4551, 02.04.12-50	Complete evaluation of the Groundwater Model and perform sensitivity analysis. (Qualitative Response) (Final Response)	Closed				closed
27	2	2.4.13-1	n/a	Tie w/closure of OI 2.4.4-1 and 2.4.12-1	Closed				closed
28	2	2.4.4-1	5101, 02.04.04-14	Threshold maximum velocity and erosion	Closed				closed
29	2	2.4.4-2	5101, 02.04.04-15	Revised design-basis flood characteristics	Closed				closed
30	2	2.4.5-1	4477, 5102, 02.04.05-10, 02.04.05-11	SLOSH Model	Closed				closed
31	2	2.5.4-37	4824, 02.05.04-37	ITAAC for backfill, shear wave velocity and settlement (specific tests, frequency, and standard)	Closed				closed

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
32	2	TBD	4279, 02.05.02-28	FSAR discrepancy in section 2.5S2	Closed				closed
33	3	3.02.02-6	2920 03.02.02-6 03.02.02-7	Request new site specific ITAAC to verify QG and ASME code class and seismic classification	STP - FSAR revision				confirmatory
34	3	3.02.02-8	2920 03.02.02-8 03.02.02-11	Request if FSAR figures will be updated to reflect classification and boundaries.	STP - FSAR revision				confirmatory
35	3	3.04.02-10	4992 03.04.02-4 (3322) 03.04.02-8 (4058)	COL Information item 3.7, Flood Protection Requirements for Other Structures	STP - FSAR revision				confirmatory
36	3	3.04.02-11	4993 03.04.02-1 (3322) 03.04.02-9 (4091)	Hydrodynamic loads - Flood Protection	STP - FSAR revision				confirmatory
37	3	3.04.02-6	4058 03.04.02-2 (3322) 03.04.02-6 (4058)	Watertight doors, FSAR revision, response revised 11/29/10 per audit, NRC relook at status	STP - Revision 6				confirmatory
38	3	3.04.02-7	4058 03.04.02-3 (3322) 03.04.02-7 (4058)	Below grade tunnels	STP - FSAR revision				confirmatory
39	3	3.7 and 3.8	3.7 and 3.8 RAIs	3.7 and 3.8 Open Items and RAIs being handled by Tom Tai during weekly breakout calls	STP/NRC				open
40	3	3.09.02-16	03.09.02-16 to -43 (5058)	Questions from the August 23-25, 2010 audit of WEC, SWE, Toshiba, and XGEN analyses	STP - to send letter stating that RAI calculations have been revised per audit observations. NINA/WEC is to advise if ACSTIC2 in RAI 03.09.02-21 will be included in Chapter 3.9.1. Closed meeting scheduled 4/8/11	5/5/2011			confirmatory
41	3	3.09.02-44	03.09.02-44 (5256)	Questions from the October 18-19 2010 audit of CVAP, including ACM methodology and license condition	STP - To submit confirmatory letter regarding RAI calc revisions per audit observations	tbd			confirmatory
42	3	3.09.02-45	03.09.02-45 (5343)	Table 5.4 of FIV Stress Analysis Report of the Control Rod Guide Tube and Control Rod Drive Housing	STP - To submit confirmatory letter regarding RAI calc revisions per audit observations	tbd			confirmatory
43	3	3.09.02-46	03.09.02-46 (5343)	Tables 5.11 and 5.13 of FIV Stress Analysis Report of the High Pressure Core Flood Sparger and Coupling	STP - To submit confirmatory letter regarding RAI calc revisions per audit observations	tbd			confirmatory

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
44	3	3.09.02-47	03.09.02-47 (5343)	Section 2.2 of the FIV Stress Analysis Report of the Shroud	STP - To submit confirmatory letter regarding RAI calc revisions per audit observations	tbd			confirmatory
45	3	3.09.02-48	03.09.02-48 (5343)	STP steam dryer modal analysis and Japanese hammer test results	STP - To submit schedule for dryer stress analysis to finalize CVAP submission on 5/5/11 meeting	6/30/2011			open
46	3	3.09.02-49	03.09.02-49 (5343)	Sample pressure spectra on the sub-scale steam dryer	STP - To submit schedule for dryer stress analysis to finalize CVAP submission on 5/5/11 meeting	6/30/2011			open
47	3	3.09.02-50	03.09.02-50 (5343)	Sub-scale dryer pressure spectra compared to Japanese ABWR	STP - To submit schedule for dryer stress analysis to finalize CVAP submission on 5/5/11 meeting	6/30/2011			open
48	3	3.09.03-6	4793, 03.09.03-6	Complete audit of design specifications.	STP - FSAR revision, ASME spec audit completed. Audit report ready to be issued by 3/30/11.				confirmatory
49	3	3.09.06-1	2899 03.09.06-16, -18, -24, -25, COL Items 3.9.7.3, 3.9.7.4	Follow-up audit of design and procurement spec	STP - FSAR revision				confirmatory
50	3	3.09.06-5	5453 03.09.06-27, 28	1. Compliance with ASME OM Code for 24 month testing of RHR system fill pumps 2. Revisions to Table 3.9S-1	Closed				confirmatory
51	3	3.11-1	3328 03.11-1, -2, -3, -5, & -6	Audit of EQ Program in mid-2010	Closed				confirmatory
52	3	3.11-7	4668 3.11-7	Address U3&4 EQP instead of referencing U1&2	STP - FSAR revision				confirmatory
53	4	4.03-1	4161 04.03-3	Inconsistencies with figures in COLA vs. DCD	Closed				closed
54	4	4.03-2	4143 04.03-2	Figure 4.3-2 loading patterns, need for safety finding	Closed				closed
55	4	4.04-1	4133, 04.04-3, 5047, 04.04-4	Fuel testing & acceptance criteria	STP - FSAR revision				confirmatory
56	4	4.06-1	3975 04.06-4	Provide Backfill RPV report	Closed				closed

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
57	5	5.2.1.2-1	2831 05.02.01.02-1	Applicant requested to provide a full description of ISI to specify Code cases.	STP - FSAR revision				confirmatory
58	5	5.2.1.2-2	2831 05.02.01.02-2	Applicant requested to provide a full description of IST to specify Code cases.	STP - FSAR revision				confirmatory
59	5	5.2.3-2	3904 05.02.03-2	Applicant to modify Departures report to clarify impact of departure.	STP - FSAR revision				confirmatory
60	5	5.2.5-5	4354 05.02.05-5	Alarm response procedures and Surveillance procedures to be added to FSAR.	STP - FSAR revision				confirmatory
61	5	5.3.2-1	3744 05.03.02-2	Topical Report to support application plant-specific PTLR issues.	Closed				closed
62	5	5.3.2-5	4559 05.03.02-5	PTLR revision	Closed				closed
63	5	5.4.6-1	2777 05.04.06-2	Issues involving RCIC turbine-pump design.	Closed				closed
64	5	5.4.6-3	4334 05.04-06-3	NPSH calculations	Closed				closed
65	5	5.4.7-1	2539 05.04.07-1	Wetwell Spray	Closed				closed
66	5	5.4.7-8	none	SER ERROR	Closed				closed
67	5	5.4-2	3527 05.04-2	Applicant to provide contingency plan for RIP maintenance.	STP - FSAR revision				confirmatory
68	5	STD DEP T1 2.4-3	Chapter 5 OI 05.04.06-2 05.04.06-3	RCIC Turbine/Pump, See OIs 05.04.06-2 and 05.04.06-3	Closed				closed
69	6	6.2.1.1.C-14	4264 06.02.01.01.C-14	Mass and Energy confirmation	STP - FSAR revision				confirmatory
70	6	6.2.1.1.C-15	4264 06.02.01.01.C-15	FSAR Update	STP - FSAR revision				confirmatory
71	6	6.2.1.1.C-16	4264 06.02.01.01.C-16	FSAR Update	STP - FSAR revision				confirmatory
72	6	6.2.1.1.C-17	4264 06.02.01.01.C-17	Vacuum breaker COL Item	Closed				closed

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
73	6	6.2.1.1.C-18	4264 06.02.01.01.C-18	FSAR Update	STP - FSAR revision				confirmatory
74	6	6.2.2-26	4484 06.02.02-26	Latent Debris	Closed				closed
75	6	6.2.2-27	4577, 06.02.02-27 5064, 06.02.02-28, 29, 30 and 31	Aluminum Corrosion	STP - FSAR revision				confirmatory
76	6	6.4-2	4330 06.04-2 06.04-3	Maximum Puddle Area, Toxic Gas	Closed				closed
77	6	TBD	4133, 04.04-3	Latent Fiber Assumption for Downstream Effects Testing, to be covered by revised response to 04.04-4	STP - FSAR revisions				confirmatory
78	6	STD DEP T2 9.4-1	Chapter 6 06.04-2	Toxic Gas ITAAC	See OI 06.04-2				closed
79	7	7-5	3377 7-5	Data communication	Closed				closed
80	7	7.1-15	4241 07.01-15 07.01-16	Setpoint Methodology	STP - FSAR revision				confirmatory
81	7	7.6-2	4533 07.06-2	COL Item 7.2	Closed				closed
82	7	7.6-3	4528 07.06-3	STD DEP T1 2.2-1 impact on 7.6	Closed				closed
83	7	TBD	07.01-14	RG 1.152 Rev 2 Applicability	Closed				closed
84	7	na	07.01-4	Figure 7.2-2 Sheet 37 edit	STP - Rev 6 revision				confirmatory
85	7	na	07.01-5	Typo on item 6	STP - Rev 6 revision				confirmatory
86	7	na	07.08-1	Table 1.9 and RG1.180	STP - Rev 6 revision				confirmatory
87	8	8.1-1	3948 08.01-2	EMI	Closed				closed
88	8	8.2-1	3731 08.02-21	Switchyard battery	STP - FSAR revision				confirmatory
89	8	8.2-2	3494 08.02-22	Transmission line failure	Closed				closed
90	8	8.2-3	4017 08.02-23 08.02-24	Inaccessible cable testing program	Closed				closed

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
91	8	8.2-4	3731 08.02-20	Communication	Closed				closed
92	8	8.3.1-1	3619 08.03.01-14	Diesel temp	STP - FSAR revision				confirmatory
93	8	8.3.1-2	3619 08.03.01-13	Isolation devices	Closed				closed
94	8	8.3.1-3	2389 08.03.01-4 supp 3	FSAR 8.3.3.5.1 is not revised per 8.3.1-4 S3. Inadvertently revised FSAR 8.3.3.5.1.3. And Part 7, Section 2.2 is not revised, but revised Part 7, Section 3.0.	STP - Rev 6 revision				confirmatory
95	8	8.4-1	3632 08.04-3	Severe weather	STP - FSAR revision				confirmatory
96	8	8.4-2	4602 08.04-4	SBO timing	Closed				closed
97	8	Conf Item	2389, 08.03.01-11	FSAR Subsection 9.5.13.8 is not revised to delete item (3).	STP - Rev 6 revision				confirmatory
98	8	STD DEP T1	Chapters 8 and 9 OI 08.03.01-1 12.15-2 09.04.05-1	RBSRDG HVAC, See OIs 08.03.01-1 and 09.04.05-1	Closed				closed
99	9	9.1.1-3	4173 - 09.01.01-3	Criticality analysis will be updated to discuss GE7 fuel	Closed				closed
100	9	9.1.1-4	4561, 09.01.01-4 Draft 5685 with 8 questions	Basis for WCAP 17311 and 17331: Fuel rack structural analysis	NRC - Contract review begun 1/18/11, any RAIs to issue by end of March 2011, NRC audit in mid May 2011.	5/4/2011			open
101	9	tbd	5685, 09.01.02-2	Descriptions of pools, racks and fuel-handling system	STP - RAI response	6/23/2011			open
102	9	tbd	5685, 09.01.02-3	Fuel rack loads and load combinations	STP - RAI response	6/23/2011			open
103	9	tbd	5685, 09.01.02-4	Fuel drop analysis	STP - RAI response	6/23/2011			open

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
104	9	tbd	5685, 09.01.02-5	Fuel rack seismic modeling and analysis	STP - RAI response	6/23/2011			open
105	9	tbd	5685, 09.01.02-6	Fuel rack design checks	STP - RAI response	6/23/2011			open
106	9	tbd	5685, 09.01.02-7	Fuel rack quality assurance programs and quality control issues	STP - RAI response	6/23/2011			open
107	9	tbd	5685, 09.01.02-8	Fuel rack thermal stress analysis	STP - RAI response	6/23/2011			open
108	9	tbd	5685, 09.01.02-9	Fuel rack seismic loading	STP - RAI response	6/23/2011			open
109	9	9.2.2-6	3882 09.02.02-6	Adjust refrigerator capacity to chilled water outlet temperature.	STP - FSAR revision				confirmatory
110	9	Conf Item 9.3.8-1	103, 09.03.03-1 & -2	STP revised Figure 9.3-11 in Revision 4 with no justifications. NRC reviewer is satisfied with response	Closed				closed
111	9	tbd	5540, 09.04.03-2	Site Pspecific ITAAC and Tier 1 exemption for 99% charcoal filter efficiency	NRC - Review 3/31/11 response. Staff review extended to 6/6/11.	6/6/2011			open
112	9	tbd	5540, 09.04.03-3	Standard or Site Specific departure regarding charcoal efficiency design change	NRC - Review 3/31/11 response. Staff review extended to 6/6/11.	6/6/2011			open
113	9	9.4.5-1	4544 09.04.05-1	RB HVAC	Closed				closed
114	9	9.5.1-11	4704 09.05.01-11	Change process LC	STP - FSAR revision				confirmatory
115	10	10.2-3	3008, 10.02-1 4103, 10.02-3 4860, 10.02-5	Normal speed control mode	STP - FSAR revision				confirmatory

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
116	10	10.2-4	3008, 10.02-2 4103, 10.02-4 4860, 10.02-6, 7, 8	Turbine Trip Set-Points	STP - FSAR revision				confirmatory
117	10	10.4.3-4	4102 10.04.03-4 (1)	Loop Seal	Closed				closed
118	10	10.4.3-5	4102 10.04.03-4 (2)	Pressure Switch	Closed				closed
119	10	10.4.3-6	4102 10.04.03-4 (6)	Check Valve Deletion	Closed				closed
120	10	10.4.7-3	4440 10.04.07-3	CFS update, STP to put in reading room 10/27/2010, Applicant to propose new Tier 1 exemption based on 10/5/10 telecon	Closed				closed
121	11	11.02-10	4448, 11.02-10	The applicant committed to change the reference in the third paragraph of this section to refer to Section 12.2.2.4. This change was not made as this paragraph still states 12.2.2.2.	STP - Rev 6 revision				confirmatory
122	11	11.02-4	2955 11.02-4	FSAR editorial errors regarding compliance with 40 CFR 190	STP - Rev 6 revision				confirmatory
123	11	11.02-7	3676 11.02-7	CST source term revisions to FSAR, - being tracked under 12.02-18	Closed				closed
124	11	11.02-8	3676 11.02-8	CST descriptions	STP - FSAR revision				confirmatory
125	11	11.02-9	3676 11.02-9	CST descriptions	Closed				closed
126	12	12.02-1	3018 12.02-7 12.02-15 12.02-16 12.02-19	Gaseous effluent data, input parameters, and resulting gaseous effluent dose info, closed pending finished SER	Closed				closed
127	12	Conf Item 12.01-2	3014 12.01-1	NEI Template 07-08A not referenced in COL revision	STP - Rev 6 revision				confirmatory
128	12	Conf Item 12.02-3	2553 12.02-3	Editorial errors to fix 10 CFR 20 isotope limits in table 12-2-20	STP - Rev 6 revision				confirmatory

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
129	12	12.02-18	4492, 12.02-18 5050, 12.02-21	CST radiation source	STP - Rev 6 revision				confirmatory
130	12	12.02-2	3795 12.02-12 12.02-17	40 CFR Part 190	STP - FSAR revision				confirmatory
131	12	12.02-3	3854 12.02-13	Rad source calibration	STP - FSAR revision				confirmatory
132	12	12.02-4	3984, 12.02-14, 5049, 12.02-20	Spent Fuel Storage, Chapter 9 related issue, revised calc in reading room	STP - FSAR revision				confirmatory
133	12	tbd	tbd	Fixing erroneous DCD table 12.2.-3b and 12.2-3c; a) non-use departure, b) License Condition	STP - FSAR revision				confirmatory
134	12	12.03-12.04-1	3857 12.03-12.04-12	CUW backwash	STP - FSAR revision				confirmatory
135	12	12.03-12.04-2	3982 12.03-12.04-13	ARM and airborne monitoring calibration methods	STP - Rev 6 revision				confirmatory
136	12	12.03-12.04-3	4286 12.03-12.04-15	Criticality monitoring compliance with 10 CFR 70.24 or exemption request.	STP - FSAR revision				confirmatory
137	12	12.03-12.04-4	3855 12.03-12.04-11	Operational programs and operating procedures to address 10 CFR 20.1406 and radwaste system piping locations.	STP - FSAR revision				confirmatory
138	12	12.03-12.04-5	3981 12.03-12.04-14	FSAR revisions requested for bases, models, assumptions and input data. Response received and pending staff review.	STP - Rev 6 revision				confirmatory
139	12	12.05-1	3856 12.05-5	High rad areas	STP - FSAR revision				confirmatory
140	12	12.05-2	4151 12.05-6	Air samplers	STP - FSAR revision				confirmatory
141	13	13.03-1	3427 13.03-73	Assess TSC radiological consequences	STP - FSAR revision				confirmatory
142	13	TBD	4535 Ltr. 398 Open - 0 Resolved - 9 Confirmatory 24	Physical Security - PSP 33 questions	NRC - reviewing revised RAI responses received on 12/9/2010.				closed
143	13	TBD	4451 Ltr. 400 Open - 0 Resolved - 17 Confirmatory - 1	Physical Security - Target Sets 18 questions	NRC - reviewing revised RAI responses received on 12/9/2010.				closed

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
144	13	TBD	4589 Ltr. 402 Open - 0 Resolved - 2 Confirmatory - 9	Physical Security - ICE 11 questions	NRC - reviewing revised RAI responses received on 12/9/2010.				closed
145	13	TBD	4593 Ltr. 402 Open - 0 Resolved - 2 Confirmatory - 2	Physical Security - ICE 4 questions	NRC - reviewing revised RAI responses received on 12/9/2010.				closed
146	13	TBD	4604 Ltr. 404 Open - 0 Resolved - 4 Confirmatory - 6	SGL related - ICE 10 questions	NRC - reviewing revised RAI responses received on 12/9/2010.				closed
147	13	TBD	4605 Ltr. 403 Open - 0 Resolved - 3 Confirmatory - 7	SUNSI related - ICE 10 questions	NRC - reviewing revised RAI responses received on 12/9/2010.				closed
148	13	TBD	3271 Ltr. 203	Fitness for Duty 2 questions	STP - FSAR revision				confirmatory
149	13	TBD	4905 Open - 0 Resolved - 2 Confirmatory - 5	Physical Security - ICE 7 questions	NRC - reviewing revised RAI responses received on 12/9/2010.				closed
150	13	TBD	4530 Ltr. 399	Cyber Security 1 questions	STP - FSAR revision				confirmatory
151	13	TBD	4974, Ltr. 362 Open - 0 Resolved - 13 Confirmatory - 4	17 RAIs on Physical Loss of Large Areas	STP - FSAR revision				confirmatory
152	14	14.02-14	4581 14.02-14	License info item 14.2 as License Condition	Closed				closed
153	14	14.02-6	2898, 14.02-6	SSC Pre-Op test abstracts. Link to RAI 5256 (OI 3.9.2-44)	STP - STP to submit CVAP reports (tied to Chapter 3) Updates pending 1/24- 1/26 audits. Tracked as open item in Chp 3 and closed for Chp 14				closed

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
154	14	14.02-8	3097 14.02-8	SSC start up test program. Link to RAI 5256 (OI 3.9.2-44)	STP - STP to submit CVAP reports (tied to Chapter 3) Updates pending 1/24- 1/26 audits. Tracked as open item in Chp 3 and closed for Chp 14				closed
155	14	14.3.2-8	4105 14.3.2-10	ITAAC for structural analysis for as built data	STP - FSAR revision				confirmatory
156	14	14.3.2-9	4105 14.3.2-9	Ext Diesel tanks and vault ITAAC	STP - FSAR revision				confirmatory
157	14	14.3-1	RAI 14.03-1	Tier 1 needs to reflect ITAAC changes, Tables 2.12.1(item 11), 2.12.12(item 8), 2.12.14(item 10), and 2.12.15(item 9)	STP - Rev 6 revision				confirmatory
158	14	TBD	4861, 14.02-15	Intermediate stop and intercept valve test abstract update	Closed				confirmatory
159	14	TBD	4862 14.03.07-4	Update to Tier 1 Section 2.10 (power cycle systems) to make consistent with Tier 2 Section 10.2	Closed				confirmatory
160	15	15.6-1	3387 15.00.03-1	Control Room radiological analysis	Closed				closed
161	15	15.6-2	n/a	TSC Dose Calculation	Closed				closed
162	15	15.A-1	4300 15.08-3	Suppression pool temp change	Closed				closed
163	15	15.E -1	3919 15.08-2	ATWS mitigation logic	Closed				closed
164	16	16.1a	n/a	Instrument Set-point Methodology RAI 7.1-15, tied to supp RAI for 7.1-15	STP - FSAR revision				confirmatory
165	16	16.1b	n/a	RCS P-T Limits, RAI	Closed: See OI 5.3.2-1				closed
166	16	16-14	3046, 16-14	Change "DCD" references to "FSAR"	STP - Rev 6 revision				confirmatory
167	16	16-21.12	3120, 16-21.12	Bases for SR 3.3.7.1.1 needs to specify 12 hour frequency	STP - Rev 6 revision				confirmatory
168	16	16-21.22	3120, 16-21.22	% sign missing from methyl iodide penetration value in TS 5.5.7.2	STP - Rev 6 revision				confirmatory
169	16	16-21.4	3120, 16-21.4	STD DEP 16.3-104 needs to be listed in the beginning of Section	STP - Rev 6 revision				confirmatory

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
170	16	16-21.8	3120, 16-21.8	PTS SR 3.3.4.2.4 - should use term "SENSOR CHANNEL CHECK" instead of "CHANNEL CHECK"	STP - Rev 6 revision				confirmatory
171	16	16-3	3042, 16-3	Section 3.1 TS editorial changes	STP - Rev 6 revision				confirmatory
172	16	16-46	3191, 16-46	GTS LCO 3.8.1 - No new STD DEP identified	STP - Rev 6 revision				confirmatory
173	16	16-65	3973, 16-65	Division Functional Testing and add "rev 2" to WCAP-17119P reference	STP - Rev 6 revision				confirmatory
174	16	16-70	4826 16-70	Operation with one MSL isolated	STP - Rev 6 revision				confirmatory
175	17	17.04-10	3998, 17.04-3, 17.04-10	In response to RAI 17.04-3 (dated September 28, 2009), STP indicated that it would delete Deterministic criteria	STP - Rev 6 revision				confirmatory
176	17	17.04-11	3998 17.04-11		STP - FSAR revision				confirmatory
177	17	17.04-2	3089, 17.04-2	Table 19K-1 needs revised text to replace "Multiplex Transmission Network" to "Essential Communication Function (ECF) CCF" and "Remote Multiplexing Units" to "Remote Digital Logic Controller CCF"	STP - Rev 6 revision				confirmatory
178	17	17.04-7	3089, 17.04-7	Late 2010 audit to confirm list of risk significant SSCs	STP - FSAR revision				confirmatory
179	17	17.04-8	3089, 17.04-8	RAP audit: The D-RAP program procedure provided at the Twinbrook office for the staff's review is based on an outdated version of FSAR Section 17.4. As such, the D-RAP program procedure is outdated.	NRC - Confirmatory item pending RAP audit, draft audit plan sent to STP 9/29/10. Complete materials available for NRC audit starting 2/17/11. NRC feedback given on 3/10/11. Procedures to be updated w.r.t. current version of FSAR. Revised Expert Panel information to be provided for audit by March 2011 including updates to system reviews, procedures and meeting minutes.	4/13/2011		confirmatory	

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
180	17	17.04-9	3998, 17.04-9	RAP audit: The STP expert panel is to perform system reviews to update the list of risk-significant SSCs. Based on the Expert Panel meeting minutes provided at the Twinbrook office, it appears that this activity has not yet begun. Based on the meeting minutes, the system reviews will begin in December 2010. Both ACRS and the NRC staff are interested in the results for a sample of the system reviews. We will not be able to close this confirmatory item until after reviewing these results. We will not be able to close this confirmatory item until after reviewing these results.	NRC - Confirmatory item pending RAP audit, draft audit plan sent to STP 9/29/10. Complete materials available for NRC audit starting 2/17/11. NRC audit feedback given on 3/10/11. NRC feedback given on 3/10/11. Procedures to be updated w.r.t. current version of FSAR. Revised Expert Panel information to be provided for audit by March 2011 including updates to system reviews, procedures and meeting minutes.	3/31/2011			confirmatory
181	17	17.5-9	4373 17.5-9	NEI 06-14 incorporation	STP - FSAR revision				confirmatory
182	17	17.5-10	5523 17.5-10	Rev 5 NINA QAPD issues	STP - March 2011 QAPD revision based on 3/7/2011 RAI response expected 3/31/11				confirmatory
183	19	19-1	19.01-13	Feedwater Line Break Mitigation	STP - FSAR revision				confirmatory
184	19	19-10	19.01-23	Fire Risk Evaluation in Turbine Building	STP - FSAR revision				confirmatory
185	19	19-11	19-16	Flushing of RPV Water Level Instrumentation Lines in Mode 4 & 5	STP - FSAR revision				confirmatory
186	19	19-12	19-30	MCR Breach Evaluation	STP - FSAR revision				confirmatory
187	19	19-13	19-1 19-2 19-28	MAAP and Fusible Plug	Closed				closed
188	19	19-14	19-24 19-33	Seismic Effect	Closed				closed
189	19	19-16	5167, 19-22	Housing of ACIWA Equipment	STP - FSAR revision				confirmatory
190	19	19-17	19-31	Demonstrate the Sequence and Plant-Level Seismic HCLPF Capacity	STP - FSAR revision				confirmatory
191	19	19-2	19.01-22	PRA Level 1 Results	STP - FSAR revision				confirmatory
192	19	19-3	19.01-29	Medium Voltage Electrical Design	STP - FSAR revision				confirmatory
193	19	19-4	19.01-22	Evaluation of Common Cause Failures	STP - FSAR revision				confirmatory
194	19	19-5	19-5	Steam Explosion Potential from Premature Opening of the Drywell Flooder	STP - FSAR revision				confirmatory
195	19	19-6	19-32	Capability of Containment Isolation Valves	STP - FSAR revision				confirmatory
196	19	19-7	19.01-25	Resolution of COL Information Items	Closed				closed

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
197	19	19-8	19-3	Impact of Hydrogen Combustion During Shutdown	STP - FSAR revision				confirmatory
198	19	19-9	19.01-31	Shared Fire Protection System	STP - FSAR revision				confirmatory
199	19	Conf Item	RAI 19-14	STP should correct an editorial error in Table 19.2-2 under STD DEP 12.3-4, "Alarm Capability for Area Radiation Monitors (ARMs)," in the column titled "US ABWR/STP Design Basis." STP entered the statement: "The ARMs will have alarm capability andNo effect on the PRA, not modeled. five additional monitors are required in the Reactor Building." The following misplaced text should be removed from that statement: "No effect on the PRA, not modeled."	STP - Rev 6 revision				confirmatory