

DEC 27 1972

Note to Files

EXTENSION OF CONSTRUCTION COMPLETION DATE FOR THE KEWAUNEE  
NUCLEAR POWER PLANT, DOCKET NO. 50-305

On November 6, 1972, Wisconsin Public Service Corporation, Wisconsin Power and Light Company, and Madison Gas and Electric Company requested an extension of the completion date for the construction of the Kewaunee Nuclear Power Plant, which is set forth in Construction Permit CPPR-50, on the grounds of shortage of skilled tradesmen and technical personnel, delays in completion of the piping system restraints caused by extensive seismic analysis requirements, the addition of a makeup water pretreatment system to insure a constant quality demineralized water supply, and under-estimation of the original schedule requirements.

Having reviewed the applicant's submission in support of this request, the regulatory staff finds that prior public notice of an order authorizing the requested extension is not required since the action does not involve significant hazards consideration and that good cause exists for the issuance of an order extending the completion date.

Accordingly, issuance of an order extending the completion date for the construction of the Kewaunee Nuclear Power Plant as presently set forth in Construction Permit CPPR-50 to August 31, 1973 is authorized. The order is to be effective on the date of issuance.


Original signed by R. C. DeYoung

A. Giambusso, Deputy Director  
for Reactor Projects  
Directorate of Licensing

DISTRIBUTION:

AEC PDR RCDeYoung  
Local PDR RBoyd  
✓ Docket file PWR Branch Chiefs  
RP Reading  
PWR-2 Reading  
LCrocker  
OGC  
MSservice  
AGiambusso

OFFICE ▶	PWR-2	PWR-2	AD/PWR	DD:RP		Memo
7701						
SURNAME ▶	LCrocker:ng	KKniel	RCDeYoung	AGiambusso		
DATE ▶	12/27/72	12/27/72	12/27/72	12/27/72		



UNITED STATES  
ATOMIC ENERGY COMMISSION

WASHINGTON, D.C. 20545

DEC 27 1972

Note to Files

EXTENSION OF CONSTRUCTION COMPLETION DATE FOR THE KEWAUNEE  
NUCLEAR POWER PLANT, DOCKET NO. 50-305

On November 6, 1972, Wisconsin Public Service Corporation, Wisconsin Power and Light Company, and Madison Gas and Electric Company requested an extension of the completion date for the construction of the Kewaunee Nuclear Power Plant, which is set forth in Construction Permit CPPR-50, on the grounds of shortage of skilled tradesmen and technical personnel, delays in completion of the piping system restraints caused by extensive seismic analysis requirements, the addition of a makeup water pretreatment system to insure a constant quality demineralized water supply, and under-estimation of the original schedule requirements.

Having reviewed the applicant's submission in support of this request, the regulatory staff finds that prior public notice of an order authorizing the requested extension is not required since the action does not involve significant hazards consideration and that good cause exists for the issuance of an order extending the completion date.

Accordingly, issuance of an order extending the completion date for the construction of the Kewaunee Nuclear Power Plant as presently set forth in Construction Permit CPPR-50 to August 31, 1973 is authorized. The order is to be effective on the date of issuance.

A handwritten signature in cursive script, appearing to read "A. Giambusso", is written above the typed name.

A. Giambusso, Deputy Director  
for Reactor Projects  
Directorate of Licensing

*Heine*