



Southern California Edison Company

23 PARKER STREET  
IRVINE, CALIFORNIA 92718

R. M. ROSENBLUM  
MANAGER OF  
NUCLEAR REGULATORY AFFAIRS

TELEPHONE  
(714) 454-4505

June 12, 1992

U.S. Nuclear Regulatory Commission  
Attention: Document Control Desk  
Washington, D.C. 20555

Gentlemen:

**Subject: Docket No. 50-206  
Thirteenth Edition of the Integrated Implementation Schedule (IIS)  
San Onofre Nuclear Generating Station, Unit 1**

- Reference: (1) Letter from R. M. Rosenblum (SCE) to Document Control Desk (NRC), dated January 14, 1992; Subject: Twelfth Edition of the Integrated Implementation Schedule (IIS) San Onofre Nuclear Generating Station, Unit 1
- (2) Letter from H. B. Ray (SCE) to Document Control Desk (NRC) dated April 2, 1992; Subject: Amendment Application No. 203 San Onofre Nuclear Generating Station, Unit 1

In accordance with License Condition 2.C.(5) to Facility Operating License DPR-13, this letter provides the thirteenth edition of the San Onofre Unit 1 Integrated Implementation Schedule (IIS). The Unit 1 IIS reflects the decision to permanently cease operation of the nuclear reactor at the completion of fuel Cycle 11 as stated in Reference (2). Should there be a change to this decision, the Unit 1 IIS will be revised accordingly in subsequent editions.

If there are any questions on the enclosure or if you require additional information, please contact me.

Very truly yours,

Enclosure

cc: J. B. Martin, Regional Administrator, NRC Region V  
C. W. Caldwell, NRC Senior Resident Inspector, San Onofre Units 1, 2 & 3  
George Kalman, NRC Senior Project Manager, San Onofre Unit 1  
J. O. Bradfute, NRC Project Manager, San Onofre Unit 1

9206160262 920612  
PDR ADCK 05000206  
P PDR

ADD 1

## ENCLOSURE

### INTEGRATED IMPLEMENTATION SCHEDULE SAN ONOFRE NUCLEAR GENERATING STATION, UNIT 1

THIRTEENTH EDITION  
JUNE 1992

#### Introduction

This report, the thirteenth edition of the IIS, provides the required status update for the period December 1991 through June 1992. The twelfth edition of the IIS was provided to the NRC by letter, R. M. Rosenblum to NRC Document Control Desk, dated January 14, 1992.

The current Schedules A, B, and C are enclosed as Attachments 1, 2 and 3, respectively.

#### Progress In Implementing NRC Requirements

There have been no refueling or forced outages since the last report (Twelfth Edition dated January 14, 1992), therefore, there has been no change in implementing NRC requirements.

#### Changes Since The Last Report And The Reasons For Schedule Changes Associated With Schedules A and B.

Because of the intention to permanently cease reactor operation following fuel Cycle 11 (Reference (2)), all Schedule A, B, and C modifications and major evaluations/submittals scheduled for Cycle 12 and 13 have been cancelled with the following exceptions:

Cycle 12 Schedule A Modification - Spent fuel cooling pump modifications (letter to NRC, May 16, 1990 and NRC Amendment Number 132 dated July 16, 1990).

Cycle 12 Schedule B Modification - Spill prevention control and countermeasures modifications (letter from H. Newton (SCE) to A. Coe (California Regional Water Quality Board) dated November 14, 1991).

To support the permanent shutdown and decommissioning of the Unit, two major submittals have been added to the IIS as Schedule B items. The submittal of the Permanently Defueled Technical Specifications (PDTs) is tentatively scheduled for September 1992. The Preliminary Decommissioning Plan (PDP) is tentatively scheduled for submittal by October 1992.

#### Expected Percentages Allocation Of Resources On Regulatory And Betterment Projects For The Next Refueling/Modification Outage

All of the resource allocation for the remaining Schedule A and B modifications is on regulatory projects.

ATTACHMENT 1

**INTEGRATED IMPLEMENTATION SCHEDULE A  
MODIFICATIONS ASSOCIATED WITH RULE, REGULATION OR ORDER**

**CYCLE 12**

Spent Fuel Pool Cooling Pump Modifications (Letter to NRC, May 16, 1990, and NRC Amendment #132 dated July 16, 1990)

**ONGOING MAJOR EVALUATIONS REQUIRING SCE SUBMITTAL**

NONE

ATTACHMENT 2

**INTEGRATED IMPLEMENTATION SCHEDULE B  
MODIFICATIONS ASSOCIATED WITH  
NRC COMMITMENTS AND OTHER REQUIREMENTS**

**CYCLE 12**

Spill Prevention Control and Countermeasures Modifications (Letter from H. Newton (SCE) to A. L. Coe (California Regional Water Quality Board), dated November 14, 1991)

**CYCLE 13**

NONE

**ONGOING MAJOR EVALUATIONS REQUIRING SCE SUBMITTAL**

September 1992	Permanently Defueled Technical Specifications (PDTS) submittal.
October 1992	Preliminary Decommissioning Plan (PDP) submittal.

ATTACHMENT 3

INTEGRATED IMPLEMENTATION SCHEDULE C  
MODIFICATIONS ASSOCIATED WITH BETTERMENT PROJECTS

CYCLE 12

NONE

CYCLE 13

NONE