		DOCUMENTS	
		INDEX SHEET CELEDOLD TELES COMOLES	
	~~ş	INDEX SHEET SEISMIL TEST SPECIFICATIO 20316, REF 20268, 20299, 50	えん
		20315, 4 20298	ور م
	DOCUMENT	NO. TM-64	
	LOG NO.		
	ORIG. NO	C'D. 225 DATE REC'D. 4-26-78 SUR ROMANT	
	SHIS. RE		
REVISED	ADDED	SECT. I	
$\overline{\mathcal{V}}$		$\frac{SHEET I}{SECT. I (Price 1)} = \frac{3 - 12 - 79}{2}$	•
\checkmark		Dave 96553E SAT2 3-12-19	•
1/		SECT.I (PAGE 8) DWG#96553E SHTI 3-12-79 2	_
V		SECT.I (PAGE9)	-
<u> </u>		DWG#100357E SHT1 3-12-79	•
:V	· · · · ·	SECT I PAGE 32 3-12-79 2	.
		P75 226 + 227 2 pg add to Back of Manual 8-28-80 3	_
			~
D			-
<u> </u>			-
			-
•			-
· · · · · · · · · · · · · · · · · · ·	-		-
· .			
,	;	SCE 4029	
			-
· · · · · · · · · · · · · · · · · · ·		IMPORTANT If the price or schedule is affected by this document approval, Bechtel must	-
÷		be notified prior to fabrication or such claims are waived.	
- - - -		an acceptance of the method used by the supplier. Supplier retains full responsibility for design.	4
•		Approval of this document does not relieve the supplier from full- responsibility for contract or purchase order requirements including, but not limited to, adequacy and suitability of materials and/or equipment	
ì		represented thereon for the intended function.	E
		DATE 8-28-80 DULSATUSBY	
3		DOCUMENT STATUS 1 St APPROVED - MANUFACTURER MAY PROCEED DATE 9-4-80	
		3 APPROVED EXCEPT AS NOTED. MAKE CHANGES	
		AS APPROVED.	
1		8103060629	

TERRY CORP.

Copy No.

TECHNICAL MEMORANDUM

THIS REPORT IS THE PROPERTY OF TERRY CORP., Hartford, Conn. The information shown herein is proprietary and it shall not be reproduced, copied, lent or disposed of directly or indirectly nor used for any purpose other than that for which it is specifically furnished.

TM-64 Rev. 7-5-78

Title

GS-2N SEISMIC QUALIFICATION REPORT FOR BYRON JACKSON, F 40101

		· .	
		<u></u>	
	Control		
Distribution:	Copy No.	· · · ·	
* Byron Jackson	l Via J. Ko	zak	
J. Kozak	2		
D. Morrow	3		
J. Mosimann	4		
H. Sirois	5		
J. Noel	6 Via J, Ko	zak	
*With attachments -			
E/L 20361			anternamene
E/L 20316			Jacob CONNE CAR
E/L 20299			JAC LICHTS / CA
E/L 20299			E 0 332 1 4
E/L 20298		*. ,	DI LE DI DI
All Others E/L 20361 (only.		13 NO. 10513
SCE# 4079		a	A CALCERTER CONTRACTOR
5023-405	-1. na a		ANNOSIONAL ENTRA
0475-705	-0-11-0-	<u> </u>	**********
Written By: H. J. S.	irois		ul da
mitteen by.		Dat	e:
41.1			
Approval By:	allo lacs	Dat	e: <u>4/14/18</u>
Lich:	tsteiner		

Recommendations:

This report documents the seismic resistant capability and design justification of GS-2N turbine F-40101 for Byron Jackson to be installed at Southern California Edison, San Onofre, California. Components are qualified by test and/or supplementary analysis.

(C) INFORMATION ONLY

- 1. BECHTEL WILL REQUIRE TERRY TURBINE TO SUBSTANTIATE THAT THE STUDS WILL HOLD AND THAT FAILURE WAS NOT A STRESS FRILURE. ALSO, BECHTEL DOES NOT AGREE THAT THE LOCATIVE FIX IS ADEQUATE. TERRY TURBINE TO JUSTIFY NOT RETESTING.
 - 2. REQUIRE CERTIFICATION BY PROFFESSIONAL ENGINEER
 - 3. BYRON JACKSON TO VERIFY THAT THE BASE SUPPLIED BY THEM WILL HAVE AN EQUIVALENT STIFFNESS AND MASS TO THAT USED IN WYLE TEST.

IMPORTANT If the price or schedule is affected by this document approval, Bechtel must be notified prior to fabrication or such claims are waived. Approval of documents involving calculation, analysis or test report is only an acceptance of the method used by the supplier. Supplier retains full responsibility for design. SUITABLE Approval of this document does not relieve the supplier from full REPRODUCTION responsibility for contract or purchase order requirements including, but not limited to, adequacy and suitability of materials and/or equipment represented thereon for the intended function. CONTACT **DOC STATUS BY** DATE FOR RECEIVED DOCUMENT STATUS DATE APPROVED - MANUFACTURER MAY PROCEED APPROVED EXCEPT AS NOTED. MAKE CHANGES -78 3 🖾 AND RESUBMIT. MANUFACTURER MAY PROCEED AS APPROVED. AS AFFROVED. NOT APPROVED - CORRECT AND RESUBMIT INFORMATION ONLY DISTRIBUTION REQUIRED INFORMATION ONLY 218 (10079)12/7

SØ23-405-6-79-1

COLUMN CONTRACTOR

5CE# 4079

TABLE OF CONTENTS

-

1.	Supplementary Analysis-GS-2N, F-40101E/L	20361
2.	GS-2 Seismic Test SpecificationE/L	20316 🗸
3.	Wyle Laboratories Test ReportE/L	20299
4.	Terry Review of E/L 20299E/L	20315
5.	Post Seismic Test Teardown/InspectionE/L	2029.8 🗸



QUALIFICATION

This report documents the seismic resistant capability of the equipment supplied on F-40101. Testing and supplementary analysis qualify the structural and functional operability of the equipment supplied when subjected to the operating and seismic loads defined under Operating Conditions contained in this report and also under Loading and Design Criteria in E/L20361.





PURPOSE.

This report documents testing and analysis performed to qualify F-40101 to the following seismic environment:

- For rigid (f 33 HZ) components not fully qualified for test static coefficients of 1.5 g are applied simultaneously and orthoganally at applicable locations.
- Equipment was tested to the RRS's as shown in E/L
 20316. This report also documents the test specification complied with by the test laboratory.

Attached report, E/L 20361, Supplementary Analysis documents analysis performed to qualify specific equipment supplied for F-40101 which is either markedly different than that tested or is similar to that tested but which could not be fully loaded during the test.

Figure 1, Terry dwg. 96553E outlines the equipment tested. Figure 2, Terry dwg. 100357E outlines the equipment supplied on F- 40101.

The following Table (1) itemizes the type of qualification performed or required on all components supplied.

- 10101

τι	F-40101 YPE QUALIFICATION		
	<u>TABLE 1</u> ANALYSIS	TEST	BY OTHERS
TURBINE CASE			
Pedestal-Gov. End Hold Down		X X	·
Guide Blocks Pedestal-Coupl. End Hold Down	X	X X	en e
Taper Pins Bearing-Radial Boaring-Mbrust	X X	X X	на страна и страна и При страна и
Bearing-Thrust Flanges-Loads	X	X X	· ·
ROTOR	X	X	
TRIP & THROTTLE VALVE		X	
Motor Operator Solenoid Trip	<i>,</i>	X X	· .
Limit Switches Spring Support		x	x

	ANALYSIS	TEST	BY OTHERS
GOVERNOR VALVE		x	
Valve Body		х	
Flanges		Х	
Servo		Х	
Valve Linkage		Х	
Limit Switches		X	
OIL COOLER		x	
Tube		X	
Shell		Х	
Head		X	
Baffles		X	
Support			Х
Piping			X
Oil Piping			
Drain Side	(2)	X	
Feed Side	X(2)		
Control	Х		
Supports			x
PANEL-ELECTRIC		•	
Support	х		. X
Governor		Х	
Motor Starter		Х	
Structure	Х	. X	
BASE-SUPPORT		x	x(1)

(1) THIS BASE MUST HAVE EQUIVALENT STIFFNESS AND MASS TO THAT TESTED AND SHOWN ON PAGE 22 OF E/L 20361.

(2) PIPING MUST BE SUPPORTED AS SHOWN ON TERRY DWG. #L-2119.

F-4	0	1	0	1
-----	---	---	---	---

	RATED	LOW STEAM
Horsepower	876 HP	36 HP
RPM	3570 RPM	1130 RPM
Inlet Pressure	1210 PSIA	65 PSIA
Inlet Temperature	569°F	298°F
Exhaust Pressure	2.0 PSIG	2.0 PSIG

NOZZLE LOADING


Maximum allowable piping load combinations for normal plus upset and emergency conditions shall not exceed the following relationship for each nozzle, or for combined resultant at the exhaust centerline.

$$\frac{F_R}{F_O} + \frac{M_R}{M_O} \leq 1$$

Where ${}^{F}R$ (lbs.) is the resultant of the three external orthogonal forces (${}^{F}x, {}^{F}y, {}^{F}z$) and ${}^{M}R$ (ft-lb) is the resultant of the three external orthogonal moments (${}^{M}x, {}^{M}y, {}^{M}z$) for the same reference coordinates and nozzle. The values of Fo and Mo are given in the table below for each loading condition.

	STEAM	INLET	STEAM	EXHAUST	COMB	
	Fo	Mo	Fo	Mo	Fo	Mo
	LB	FT-LB	LB	FT-LB	LB F	r-lb
LOADING COND. Normal plus Up-						
set.	1170	3500	2325	7000	1950	3910





Engineering Library No. 20361 Rev. 0 4/7/78

GS-2N SUPPLEMENTARY ANALYSIS OF F-40101 BYRON JACKSON FOR SOUTHERN CALIFORNIA EDISON SAN ONOFRE, CALIFORNIA

TERRY CORPORATION WINDSOR, CONNECTICUT

Written By:	CDean	4/14/78
	C. Dean	, 1
Approved By:	apm	4/14/78
	J.Mos/iman	n

ID



ABSTRACT

N

This report supplements E/L 20299, Wyle Laboratories Test Report, documenting seismic resistant capability and design justification of the GS-2N turbine for F-40101. Components which were not fully seismically tested because of no-load operation limitations are further qualified by analysis in this report. Also analyzed are major components supplied with F-40101 which are significantly different than that tested.

-1-

TABLE OF CONTENTS

1.	Abstractl
2.	Loading and Design Criteria3
3.	Analysis and Qualification Table4
4.	Summary of Tested Equipment vs. that supplied for F-401014
5.	Symbols5
6.	Analysis6



]



,

. .

LOADING AND DESIGN CRITERIA

The seismic loading used in this supplementary design documentation is reporsented by equivalent static coefficients applied simultaneously in two horizontal and One vertical direction. These coefficients are 1.5 in an orthogonal coordinate system. Multiplying the coefficients by the weights of affected components produces equivalent static forces for analysis of components.

Material specifications and allowable stresses are clearly shown for individual components analyzed. .9 times material minimum yield stress at design temperature is the basic allowable stress for SSE analysis of rigid components.

ANALYSIS AND QUALIFICATION TABLE

1. Thrust Bearing......7 2. Journal Bearings.....8 3. Hold Down Bolts......9 4. Coupling End Taper Pins.....12 5. Governor End Guide Blocks.....14 6. Panel Support.....15 7. Lubrication Feed Piping......18 8. 9.

SUMMARY OF TESTED EQUIPMENT VS.THAT SUPPLIED FOR F-40176-40180

The following components were seismically tested but not supplied on F-40101.

1. Base

2. Flanged and welded lube pressure piping

The testing was conducted with base shown on drawing on page 22. The base this turbine is mounted on must have equivalent or greater stiffness.

The following components are supplied of F-40101 and qualified by supplementary analysis.

- 4 -

1. Lubrication feed piping

2. Panel support structure

SYMBOLS

1

	SUBSCRIPTS
d - Diameter	X,Y,Z - Coordinate Axes
A - Area	B - Bending B _C - Bolt, Coupling End
I - Moment of Inertia	B_{G} - Bolt, Governor End
Z - Section Modulus	T - Tension
L - Length	T ¹ - Total
E - Modulus of Elasticity	C - Combined, Coupling
G - Modulus of Rigidity	c ¹ -Compression
Hp- Horsepower	ALL - Allowable
m - Mass	Y - Yield
K - Stiffness	D - Design
f - Frequency	TP - Taper Pin
- M - Moment	S - Shear
M.S Margin of Safety	X-X Y-Y Z-Z Respectively
F - Force	
W - Load	AB - Anchor Bolt
R - Resultant	C ₂ - Neutral Axis To Outermost Surface
T ¹ - Period of Vibration	•. •. •
T _r -Reaction Torque	
$\begin{vmatrix} S_x \\ S_y \\ S_z \end{vmatrix}$ -Static Coefficient, X,Y,Z direction	ns, 1.5
	GREEK

 ω - Speed


- 5 -

TERRY CORPORATION BY: 11 100000 DATE: 11/5/77 СНКО ВУ: 2000 DATE: 11/5/77 PACE SUBJECT: TURENE SHAFT LUMPED ROTOR MASS AT STAFT, MID SPAN W= 325", 1. TURBINE SHAFT: SHAFT PROPERTIES PRG QWHEEL 2.25 In 3.00 in CA IZ 3.976,02 7.06 102 FREQUENCY CALCULATION 3.976 in4 1.25 in4 2.012 in3 2.65 103 SI = 126 (HOLZER METHOD) L= 25.94 in E= 27.106 psi G= 12.106 psi ... RIGID SHAFT - STATIC ANALYSIS YTOPQUE = 11000 psi (ALLOWABLE) Y-Z PLANE 2.5w(-Y) R.=1.015y $R_{Y-z} = \left[R_{Y}^{2} + R_{z-x} \right]^{1/2}$ $= \left[\left(2.5 \right)^2 + 2 \left(1.5 \right)^2 \right]^{1/2}$ $\frac{1}{R_{z-x}W(+z)} = (1.5^2 + 1.5^2)$ = 3.28 M= Ry-zWL/4 = (3.28)(3.25)(25.94)/4 = 6913 in-16 OBY-Z= M/Z=6913/2.012 = 3435 psi YV-2 = YTORQUE + RY- ZW/(A)2 18 = 9266+(3.28)325/3.976(2) Yy-z = 9400 psi -6-5

ERRY CORPORATION SUBJECT: TURBINE SAFT PAGE BY: <u>11. Westell</u> DATE: <u>11/5/77</u> CHKD BY: <u>Xanan</u> DATE: <u>11/5/77</u> Y-X PLANE $R_{y-x} = \left[S_{x}^{z} + S_{z}^{z} \right]^{1/2}$ $= \left[(1.5^2) + (1.5)^2 \right]^{1/2}$ = 2.12 $O_{TY-Z} = R_{Y-X} W/A$ = (2.12) 325/2(3.976) = 86 psi COMBINED STRESSES IN SHAFT: $\mathcal{O}_{\mathcal{C}} = \left[\mathcal{O}_{\mathcal{B}_{y-2}}^{z} + \mathcal{O}_{\mathcal{T}_{y-X}} + 3\mathcal{I}_{y-z} \right]^{1/z}$ = 16639.0 psi Oc/ALL = 0.9 0y/z = 45000psi M.S. = Octau / Oc - 1.0 = 1.7 7 0.0 OK, SHAFT DISPLACEMENT $\Delta = \frac{R_{y-z} W L^3}{4RFT} = 0.004 in$ ALL = 0.020 in . . SHAFT DISPLACEMENT SMALL 2. THRUST BEARING $\mathcal{R}_{Y-X} = \left[S_{X}^{2} + S_{z}^{2} \right]^{1/2}$ $= \left[\left(1.5 \right)^2 + \left(1.5 \right)^2 \right]^{1/2}$ = Z.1Z Fy-z = Ry-x W = 2.12(325) : 689 16 -7-

,1

TERRY CORPORATION BY: Mount DATE: 11/5/77 SUBJECT: THRUST BRES PAGE CHKD BY: DATE: 1/5/77 SUBJECT: THRUST BRES PAGE 5 JOURNAL BEARINGS 8 OF 22 FC = 760 16 - BASED ON COUPLING LOCK-UP $F_{T'} = F_{Y-x} + F_C$ = 1449 16 FALL = 1550 16 - BASED ON BID LIFE OF ZSCOD HAS AT 4000 RPM : FALL SFT ; THRUST REARING OK 3. JOURNAL BEARINGS Ry-z = 3.28 Fy-z=Ry-zW/2 = (3.28) 325/2 = 53316 FD = 100 16 - MAXIMUM STEAM FORCE F_= Fy-2+F0 = 633 16 FALL = 1392 16 - BASED ON CONTINUOUS UNIT LORDING OF 150 PSI . JOURNAL REARINGS OK -8-\$




EXAMPLE LONDER ATION
EXAMPLE AND EXAMPLES AND FACE
EXAMPLES AND FOR EXAMPLES AND FACE
EXAMPLES AND FOR EXAMPLES AND FACE

$$F_{CRED} = F_{CRED} = DATE = 11/5/77$$

SUBJECT: COURTING END FACE
 $F_{CRED} = F_{CRED} = DATE = 11/5/77$
 $F_{CRED} = F_{CRED} = DATE = 11/5/77 = DATE
 $F_{CRED} = F_{CRED} = DATE = 11/5/77 = DATE
 $F_{CRED} = F_{CRED} = DATE = 11/5/77 = DATE
 $F_{CRED} = F_{CRED} = DATE = 11/5/77 = DATE
 $F_{CRED} = F_{CRED} = TATE = 11/5/77 = DATE
 $F_{CRED} = F_{CRED} = TATE = 11/5/77 = DATE
 $F_{CRED} = F_{CRED} = TATE = 11/5/77 = DATE
 $F_{CRED} = F_{CRED} = TATE = 11/5/77 = DATE
 $F_{CRED} = F_{CRED} = TATE = TATE = TATE
 $F_{CRED} = F_{CRED} = TATE = TATE = TATE = TATE
 $F_{CRED} = F_{CRED} = TATE = TATE = TATE = TATE = TATE = TATE
 $F_{CRED} = TATE = TATE
 $F_{CRED} = TATE = TATE
 $F_{CRED} = TATE =$$$$$$$$$$$$$$


•

TERRY CORPORATION BY: <u>Il Wardel</u> DATE: <u>11/5/77</u> CHKD BY: <u>HOWE</u> DATE: <u>11/5/77</u> END HOLD DOWN BOLTS IL OF <u>2</u> REF FIGURE 1 F5, = (5,-1.0) W = 197516 $F_{\Xi}M_{0} = 0 = F_{E_{y}}(16.56) + F_{y}(12.56) + F_{c}(12) + F_{s_{x}}(12.05)$ · Fsy = Sx W = 5925 16 + F, (2.75) - Feg (27.75) Fr = 760 16 F8= = 5114 16 R_{EFFC} = (4).334 4- 3/410 THD BOLTS = 1.336 in² VBC = FRC AREFEC = 3828 PS1 BOLT MATERIAL - SA 193 ET Ty = 105000 PST (nul = .9 Jy = 94500 PSZ 17.5. = VALL / Veg - 1.0 = 23.7 >> 0.0 OK ... GOVERNOR END HOLD-ZONIN ROLTS OK 2




$$(b) TERRY DURPORATION
EXECUTE AND CONFORMATION
EXECUTE AND STREET DATE: (A) (5/77
CHEO BY: SCALTE DATE: (A) (5/77
CHEO BY: SCALTE DATE: (A) (5)
STATES Prime (confo)
(1) = F_{xx} = S_{x}W + F_{x} - F_{x} - F_{y} = 0
(2) = F_{y,2} = S_{y}W + F_{x} - F_{x} - F_{y} = 0
(3) (F_{x} + F_{y}) (F_{x} + F_{y}) - F_{y} + F_{y} = 0
(3) (F_{x} + F_{y}) (F_{x} + F_{y}) - F_{y} + F_{y} = 0
(3) (F_{x} + F_{y}) (F_{x} + F_{x}) (F_{$$


TERRY CORPORATION BY: <u>M. Wangel</u> DATE: <u>11/5/77</u> CHKD BY: <u>41-5000</u> DATE: <u>11/5/77</u> SUBJECT: TAPER PINS PAGE <u>
SUBJECT: TAPER PINS</u> PINS <u>
SUBJECT: TAPER PI</u> S. TAPER PINS (CONT'D) NTP = FTP/PTP PTP=.235 in12 (=9,P+W) = 11017 /.235 = 46881PSI TAPER PIN MATERIAL - 17-4PH Rc 35-42 VV = 145000 PST PALL = . 6 Ty = 87000 PSI M.S. = PALL / 170 - 1.0 = . 86 10.0 04 :. #9 TAPER PINS OK 6. GUIDE BLOCKS THIS CALCULATION CONSERVATINELY DESUMES THE THE MOST HIGHLY LODEN TAPER PW OFFERS NO PESTRAMIT, F. = 0 (FENO =-FGB (27.75) + SZW (16.56) + SXW(S.1125) + FZ (13.56) +Fx (8.125) + Fe (10.825) =0 FGB (27.75) = S2 W/(16.56) + S, W/(15.175) + F2 (13.52) + Fx (8.125) + Fe (10.275) = 1.5(2950)(11.54) + (1.5)(2550) 15/125+ 1555(13.56) + 282 (8,125) + 260 (10.235) FGB = 81.21.15 AGE = 2(1+1.5).38(.707) PGE = FGB / AGE = 1.34 112 - MEF Pg. 7 = 8121/1.34 For GEOMETRY = 6060 PSI -14-



.

<u>مار</u>





•


TERRY CORPORATION BY: <u>C</u> <u>D</u>=AN DATE: <u>3-4-78</u> CHKD BY: <u>JAN</u> DATE: <u>3678</u> SUBJECT: LUBE PAGE PAGE 22 3/8 X.049 TUZE $f = \frac{1}{2\pi} \sqrt{\frac{K}{M}}$ l I = .00068 104 WT. = . 0161 LB/ IN (WT , PPP $f = \frac{1}{2\pi} \sqrt{\frac{384 \text{ EI}}{593}} / \frac{(WT) R}{386} = 33 \text{ Hz}$ ". l = 30.05" (MAX UNSUPPORTED LENGH) $\nabla = \underline{M} c_2 = (3.28)^* \underline{WT} \underline{X} l^2 c_2$ T00 D = 1643 PSL SEISMIC(g) ACCECERATION TALL = . 9 (Ty) = 22500 PSi NOTE : THE ABOVE TUBING QUALIFICATION IS VALID FOR. UNSUPPORTED SPANS NOT TO EXCEED 30".


.

.

TERRY CORPORATION BY: <u>C</u> DOAN DATE: 3-4.78 CHKD BY: <u>JAN</u> DATE: 3/6/78 SUBJECT: LUBE PAGE PIPING 200F 22 1/2 X . 065 TUBE $f = \frac{1}{2\pi} \sqrt{\frac{384}{5l^3}} \left(\frac{(wT)l}{386} = 3342 \right)$ $I = \frac{1}{2\pi} \sqrt{\frac{384}{5l^3}} = \frac{1}{386}$ $T = \frac{1}{2002148} \text{ m}$ I = . 002148 m4 WT = . 02862 LB/IN 60 R = 34.7 IN. (MAX. UNSUPPORTED LENGTH) 1643 PSi VALL = . 9 (Fy) = 22500 NOTE : ACTUAL MAX. LENGTH USED ON LUBE STSTEM = 30.0 " sp

TERRY CORPORATION BY: <u>C</u> DEAN DATE: <u>3-4-73</u> CHKD BY: <u>(SM)</u> DATE: <u>3/6/78</u> SUBJECT: LURE PAGE PIPING 210F 22 V2 SCH. 40 PIPE $f = \frac{1}{2\pi} \sqrt{\frac{384}{5} \frac{\text{EI}}{5}} / \frac{(\text{WT})l}{386} = 3342$ I = . 01709 in 4 WT = ,0807 (BIIN l = 44.9" 。 00 = 1<u>643</u> PSi JALL = . 9(Ty) = 31,500 PSL ACTUAL MAX, LENGTH USED NOTE : ON LUBE SYSTEM = 8". 3\





GS-2 TURBINE

SEISMIC TEST SPECIFICATION

DATE FEBRUARY 17, 1976

Clais

Prepared by: ins Johr Approved by:

TERRY CORPORATION WINDSOR, CONNECTICUT

SEISMIC TEST SPECIFICATION

1.0 PURPOSE

The turbine system shall be subjected to loadings which simulate a hypothetical earthquake. The results shall be evaluated to determine the adequacy of the turbine system design to this seismic environment. Testing shall be in accordance with the guidelines set forth in IEEE-344-1975 and this specification.

2.0 MOUNTING

2.1 Specimen Orientation

The turbine system, 75" long x 36" wide x 63" high, weighing approximately 5200 pounds, hereinafter called the specimen, will be placed on a multi-axis simulator table such that its base will be flush with the top of the test table. The specimen will be oriented such that its longitudinal axis will be parallel with the longitudinal axis of the table. For the second axis of test, the specimen will be rotated 90 degrees in the horizontal plane. At all times the normal vertical specimen axis shall be maintained parallel with the vertical axis of the test table.

2.2 Specimen Tie-Down

The mounting hole pattern in the base of the specimen will be transferred to the test table. These holes will be drilled in the table, and the specimen will be attached using commercially available bolts, nuts, and washers. An acceptable alternate mounting method would be to bolt to a rigid interface plate, with this plate welded to the test table.

3.0 EXCITATION

3.1 Resonant Search

A low level (approximately 0.2g) sine sweep from 1 HZ to 35 HZ will be performed to establish major resonances of the turbine and its attached accessories. The sweep rate will be one octave per minute. The turbine shall be operating at no load during these tests. Each orthogonal axis must be investigated individually.

3.2 Biaxial Excitation

Each horizontal axis will be excited separately, but each one will be excited simultaneously with the vertical axis (longitudinal simultaneously with vertical, then lateral simultaneously with vertical).

3.3 Seismic Tests

The seismic qualification of the specimen shall demonstrate its ability to perform its required function during and after the time it is subjected to the forces resulting from one Safe Shutdown Earthquake (SSE) with 2% damping. In addition, the equipment must withstand the effects of five (5) Operational Basis Earthquakes (OBE) with 2% damping <u>prior</u> to the application of the SSE. These tests shall encompass the response spectrums provided in Figures 1 and 2. These Figures are based on SSE conditions. OBE values are 2/3 those for the SSE.

The preferred method of creating the TRS (Test Response Spectrum) is through the use of completely random motion input applied simultaneously to the vertical and one horizontal direction. The random motion shall be controlled by a bank of parallel one-third octave band width filters, over the frequency range of 1.0 Hz to 33 Hz as necessary to envelop the response spectrums. However, due to the nature of the vertical and horizontal RRS with their requirements for relatively high levels of energy at low frequencies, the test input method may have to be a combination of random and another kind of input signal. The testing laboratory must clearly define and justify any proposed corbined method. As a minimum, any proposed test method must meet the following criteria:

- 1. The peak acceleration of the resultant input shall meet or exceed the ZPA (Zero Period Acceleration), of the respective RRS, except at low frequencies where the value of the RRS decreases below and stays below the ZPA.
- 2. The minimum duration of any one test shall be fifteen seconds. If the test can be accomplished with the pure random, a thirty-second test is required.
- 3. The amount of available random input shall be maximized. The test lab shall advise the range over which the random input will envelop the RRS. The expected resultant ZPA must also be stated. The maximum actual ZPA shall not exceed 3.0 times the ZPA of the applicable RRS.
- 4. To show the TRS envelopes the RRS, the input motion must be analyzed every 1/12th octave throughout the range of 1 to 35 Hz.

3.3 Seismic Tests (continued)

An acceptable combined method is to superimpose sine beats on the random signal. If proposed, the sine beats shall be input one frequency at a time, with twenty (20) oscillations per beat, and two (2) seconds between each beat, to preclude superposition of input motion. The number of beats at each frequency, if required, shall be as follows:

-3-

1	to	- 8	Ηz	2	beats
8	to	16	Ηz	3	beats
16	to	33	Ηz	5	beats

The number of frequencies at which sine beats will be imposed shall be specified by the test lab. Inputting sine beats at 1/3 octave intervals is acceptable, provided it is shown that RRS is met when analyzed at 1/12th octave intervals.

The basic tolerance on the RRS is minus 10% at no more than five points. However, deviations will not be allowed at frequencies coincident with resonant requipment frequencies as determined in the resonant search (Paragraph 3.1).

If the time phasing of the inputs in the vertical and horizontal directions is such as to result in a rectilinear input, the test must be run twice -- once with the vertical and horizontal inputs in phase and again with these inputs 180° out of phase. If independent random signal sources are used for the vertical and horizontal inputs, in-phase and out-of-phase runs are not applicable. The actual test method used shall be subject to approval by Terry Corporation.

During each of the five (5) OBE tests, the operational mode of the turbine shall be as follows:

First -- Non-operational.

Second

-- The turbine shall be quick started with no load to normal operating speed.

Third through Fifth

-- Operational, no load at normal operating speed.

The turbine shall be operating at no load, normal operating speed for all SSE testing.

3.4 Test Sequence

(1) With the specimen oriented such that its longitudinal axis is parallel with the longitudinal axis of the table, perform a resonant search in both the horizontal and vertical directions.

-4-

(2) Rotate the specimen 90° and perform the other horizontal resonant search.

(3) Perform the seismic test specified in section 3.3.

(4) Rotate the specimen 90°. Perform the seismic test specified in section 3.3.

4.0 INSTRUMENTATION

Control accelerometers shall be located at suitable points to insure the correct seismic input to the specimen. As a minimum, one accelerometer shall be located near the driving point for each axis.

4.2 Specimen Response

A quantity of 12 specimen response accelerometers will be mounted on the specimen at locations to be mutually determined by a Terry Corporation representative and the test lab. During the resonant search testing, each accelerometer response will be recorded using an oscillograph or other suitable device. For the SSE Testing, the accelerometer responses shall also be recorded on magnetic tape and analysed using a shock spectrum analyser.

4.3 Functional Monitoring

The speed of the turbine (0 to 1.0 mA), the governor output $(\pm 10 \text{ VDC})$ and governor input (0 to $\pm 15 \text{ VDC}$) shall be monitored and recorded during the testing. The recorders shall have a minimum input impedance of 20000 OHMS. In addition two strain gauges must be mounted on the inlet valve at a location specified by Terry Corporation. The strains must be monitored during all biaxial testing.

4.4 Test Equipment Tolerances

The following test equipment tolerances shall apply:

Acceleration and Displacement+10%Frequency±5%Test Duration+10%, -0%

5.0 REQUIRED ENERGY SOURCES

5.1 Electrical Power

125 Volts DC at a maximum of 1 ampere must be provided for operation of the specimen. This power supply must be well filtered.

5.2 Air Supply

A source of air is required to spin the turbinc for these tests. 5000 lb./hr. at 125 PSIG and 80° F minimum temperature will be adequate.

6.0 IN-PROCESS INSPECTION


The records shall be checked for equality of performance after each test. The specimen shall be examined for possible damage following each phase of testing. Physical tightening of hardware will be performed after each test. All important vibration effects will be logged. Photographs will be taken of any noticeable physical damage that may occur.

7.0 REPORTS


Ten (10) copies of a certification type report including at least one easily reproducable copy, shall be issued subsequent to completion of testing. The report shall be signed by a Registered Professional Engineer and will summarize the maximum g levels, natural frequencies, details and recommendations concerning deficiencies and repairs, photographs of test set-ups, accelerometer locations, and failures. Test procedures, TRS plots, and response spectrum plots of equipment accelerometers (SSE) shall be included. The report shall also contain a list of test equipment used, calibrations, and instrumentation data sheets.


8.0 NOZZLE LOADING

During all seismic biaxial testing forces must be applied to the inlet and exhaust as shown in Figure 3 (K-13150). Due to the fact that there may be some relative displacement between the point of force application and the actuator foundation the forces must be well regulated to prevent high transients.



FIGURE





K-13150



WYLE LABORATORIES TEST REPORT

· - · -

E/L 20299

		TEST REPORT	
	· · · · · · · · · · · · · · · · · · ·		REPORT NO
WYLE	LABORATORIES /Norco, California.	737-0871 , 689-2104 . TWX 910-332-1204 . Cable WYLAB	YOUR P. O. NO WP 72954 CONTRACT
[TERRY CORPORATION Lamberton Road Windsor, Connecticut]	162 - Page Report
L			DATE 21 April 1976

SEISMIC TESTING

ON

ONE GS-2 TURBINE

PART NUMBER 38171-A, SERIAL NUMBER E51-C002

FOR

TERRY CORPORATION



DYNAMICS DEPARTMENT STATE OF CALIFORNIA COUNTY OF RIVERSIDE }ss. <u>Ray C. Myrick</u>, being duly sworn, deposes and says: That the information contained in this report is the result of complete and carefully conducted tests and is to the best of his knowledge true ma 210 DEPT. MGR Anderson and correct in all respect? NI TEST ENGINEER Registered before pre this 271 day of SUBSCRIBED and sworn April , 19_76 Professional Engineer George D. Sh ı ry Public in and for the County of Riverside, State of California 14 July . 19 79 OFFICIAL SEAL DCAS-QAR VERIFICATION CATHERINE C. KELTY NOTARY PUBLIC - CALIFORNIA sman RIVERSIDE COUNTY My comm. expires JUL 14, 1979 QUALITY CONTROL W**-**867 A. Heeseman

REPORT NO	58038				
	2				
	· .				

1.0 REFERENCES

1.1 Terry Corporation Purchase Order Number WP72954.

1.2 Wyle Laboratories Test Plan No. NDS761014 dated 4 March 1976.

2.0 PROCEDURES

2.1 <u>Receiving Inspection</u>

Norco, Calife

Prior to testing, the specimen was subjected to a visual examination for evidence of damage. Specimen identification information was recorded on a receiving inspection data sheet included in the body of this report.

2.2 Test Fixture and Specimen Orientation

The test fixture consisted of a one-inch thick steel base plate. The specimen was bolted to the plate using six one-inch bolts through the standard mounting holes. The plate was subsequently welded to the test table. Throughout testing the specimen remained in its upright position. To obtain the second horizontal axis the plate was cut off the table and the specimen was rotated about its centerline. The plate was then rewelded. The required nozzle loads were applied through the use of pneumatically-driven cylinders. Each flange, both input and output, was equipped with welded-on extension arms (on the Terry-supplied blind flanges). A swivel pad was, in turn, welded to each extension arm and the pneumatically generated loads were applied through them. Pressure regulators ensured constant loads throughout the test series. A ten per cent higher pressure was applied to each cylinder to allow for frictional effects. A schematic of this setup is shown in Figure 1, Page 11.

In addition, a spring support device, designed and constructed at Terry Corporation, was installed on the underside of the input nozzle per Terry directions.

The axes directions with respect to the specimen are defined in Table I, Page 8.

1	REPORT NO	58038
	PAGE NO	3

2.3 Instrumentation

Norce Califo

Instrumentation consisted of fourteen accelerometers: twelve response and two control, one near the drive point of each axis. All the accelerometer outputs were recorded on two oscillograph recorders and also on magnetic tape. (Number 14 was not recorded on tape.) The magnetic tape data were subsequently analyzed and plotted with the use of a shock spectrum analyzer. The oscillograph recording was accomplished throughout the resonance search and seismic testing programs, i.e., every test run. On the same oscillograph records were placed the output of two strain gages which were located on the trip and throttle valve yoke in the areas of lowest crossectional area or highest stress. Also recorded, on a separate oscillograph recorder, were two governor signals (the input and the output) and the speed output signal (with a low pass filter on the output). These signals were recorded for each test run in which the turbine was operating.

The response accelerometer locations and orientations are described in Table I, Page 8, and in the attached photographs. The locations and orientations were specified by Terry personnel.

2.4 Functional Testing

A 1200 scfm compressor was supplied to provide turbine operating power. The turbine was seismically tested in the non-operating mode, in the operating mode, and in the quick start mode. The mode for each particular test run is given in the comments sections of the following data sheets (Pages 12 through 17). Note that actual procedures necessarily varied somewhat from the planned procedures (Reference 1.2) in this regard.

125 vdc power was supplied for the control electronics as well as the valve operator motor and quick operate valve solenoid.

2.5 Seismic Testing

Following iterative "bare table" motion calibrations the specimen was subjected to biaxially applied random motions with sine beat motions superimposed at specific frequencies.

2.5 (continued)

70

The biaxial random motions were amplitude controlled with a bank of one-third octave bandwidth filters. The center frequencies of the filters were tuned one-third octave apart from 1.25 to 32 Hz. The output of each filter was adjusted with its own independent attenuation control such that the random test response spectrum (TRS) enveloped as much of the required response spectrum (RRS) as possible. Due to the limited inherent amplification of a purely random waveform, machine capability limits, and the necessity to keep the ZPA's within established levels, sine beats were superimposed at specific frequencies within the amplified band of each RRS. Twenty oscillation per beat sine beats were superimposed at frequencies of 1.0, 1.25, 1.6, 2.0, 2.5, 3.15, 4.0, and 5.0 Hz. The 5.0 Hz frequency was applicable for the SSE tests only. Two beats were applied with a two-second interbeat delay. The vertical versus horizontal excitation phasing was incoherent for the random waveforms and in phase only for the sine beat motions.

The duration of each test run was dictated by the sine beat durations and by the established minimums of 30 and 15 seconds for the OBE and SSE tests respectively. For example, all the OBE tests were 30 seconds duration except the 1.0 Hz sine beat frequency test which was 40 seconds. The SSE tests were 30 seconds from the 1.25 Hz to the 2.0 Hz sine beat frequency conditions, and 15 seconds for sine beat frequencies above 2.0 Hz, and 40 seconds for the 1.0 Hz sine beat condition.

The table and fixture response spectra were generated with the use of a shock spectra analyzer, tuned in one-twelfth octave frequency increments from 1.0 to 100 Hz. The data were formatted in plots of acceleration versus frequency. All test data are included in the following pages.

Prior to any seismic exposure, the specimen was subjected to a low level (0.2g peak) sinusoidal frequency sweep or resonance search from 1.0 to 35 Hz in all three orthogonal axes separately. A logarithmic frequency sweep rate of one octave per minute was employed.

EPORT NO	58038			
AGE NO	5			

2.5 (continued)

The specific test procedure sequence actually followed is listed as follows:

- . Three orthogonal axes resonance searches.
- . Seven separate sine beat/random test runs (to 4.0 Hz sine beat frequency only) in the Z-Y biaxial plane which comprise or envelop one OBE spectrum.
- Eight separate sine beat/random test runs (to 5.0 Hz sine beat frequency) in the X-Y biaxial plane which comprise or envelop one safe shutdown earthquake (SSE) spectrum (1-1/2 times the OBE spectrum levels).
- . Repeated the OBE simulation after rotating the specimen 90 degrees about its vertical centerline (X-Y biaxial plane).
- . Repeated the SSE simulation in the X-Y biaxial plane.

The requirement to perform five OBE tests (Reference 1.2) was considered more than met by the seven 30-second test runs necessary to envelop the OBE spectrum with sine beats spaced one-third octave apart; i.e., the equivalent of seven OBE tests, per biaxial plane, were conducted on the specimen. The justification for enveloping the OBE spectrum only once lies in the fact that the specimen's first resonance frequency occurred far above the sine beat test frequency range and the TRS ZPA was being generated solely by the random components of excitation. (See Notice of Deviation No. 4, Pages 155 and 156.)

3.0 RESULTS

3.1 Receiving Inspection

Inspection of the specimen revealed no visible damage due to shipping. Receiving inspection data and specimen identification are shown on the included data sheet.

3.2 Test Fixture

No anomalies occurred as a result of testing, with respect to the mounting bolts or mounting methods in general.

REPORT NO	58038
PAGE NO	6

3.3 Functional Testing

Norco, Californi

A number of anomalies occurred during seismic testing; i.e., the emergency trip mechanism on the trip and throttle valve tripped during OBE testing. Stud nuts on the bearing pedestals repeatedly loosened on OBE and SSE test runs. The bearing pedestal shim fell out during an SSE test. One pedestal bearing stud fractured during SSE testing. Sparks issued from the turbine outlet on one SSE test run. A dowel pin on the outboard bearing pedestal base fractured during an SSE test run, and both the high and low pressure leak-off pipes failed.

The premature tripping problem encountered on the trip and throttle valve was cured by the installation of a stiffer latch spring; solenoid operation of the trip was verified. The bearing pedestal nuts (only two could be reached on the inboard side) were tightened after each test run.

The shim was repositioned and gave no further trouble; however, the fractured parts were a greater problem. The tests were simply continued without the dowel pin and both the high and low pressure leak-off pipes; however, in the area of the broken stud it was necessary to weld the pedestal and turbine easing castings together, as it was not possible to repair the stud without significant time delay. Only two test runs remained, but the strength of the welded joint was in doubt; therefore the testing was completed with the turbine in a nonoperating condition. After the completion of the seismic tests, operability of the turbine was verified.

All the above negative test results are documented in the attached Notices of Deviations Nos. 1 through 10, Pages 152 through 162.

The point in the test sequence where each deviation occurred is documented in the data sheets on Pages 14 through 17.

No significant perturbations in the speed or governor input signals were noticeable in the records; however, perturbations in the governor output signal were evident during seismic testing. The perturbations were not serious enough to necessitate shutdown of the turbine.

Failure criteria development and pass/fail judgments shall necessarily be the responsibility of the Terry Corporation.

REPORT NO	58038
PAGE NO	

3.4 Seismic Tests

Norco, California

The seismic results are shown in the included plots. The test response spectrum (TRS) is plotted for each test run and for each axis. In addition, the response accelerometer data were analyzed and plotted for the 3.15 Hz sine beat conditions for the OBE testing and for the 4 Hz sine beat conditions in the SSE level tests.

These data are also presented in the included plots. Note that the response accelerometer plots are all plotted with a 2% damping factor and that the zero period amplitudes (peak response at each accelerometer location) in many cases is indeterminate due to acceleration content at and above 100 Hz. The ZPA cannot be read off the strip chart information since the galvanometers become less sensitive above 60 Hz. The response plots are therefore of reduced utility since the actual damping of each device was not known.

The table response spectrum (TRS) met or exceeded the required response spectrum (RRS) at all the frequency points except two very low frequency points; namely, for the SSE test at 1.0 and 1.25 Hz. Machine stroke limitations prevented reaching levels at those two points.

As described in the Notices of Deviations attached, the TRS ZPA's were, in some cases, higher than the specified limits in order to envelop the RRS as much as possible with a purely random waveform.

The OBE test consisted of seven separate test runs: i.e., one each for sine beats at 1.00, 1.25, 1.65, 2.0, 2.5, 3.15, and 4.0 Hz frequencies. One more frequency, 5.0 Hz, was necessary for the SSE testing.

With regard to specimen resonance frequencies, Table II, Page 9, has been prepared showing resonance frequencies and acceleration levels for each axis and accelerometer.

The highest recorded seismically generated strains on the throttle valve yolk were 700 microinches per inch for the Z-Y axes SSE test condition, and 900 microinches per inch for the X-Y axes SSE condition.

WYLE LABORATORIES

DATA SHEET

Specimen <u>GS-2 TURRINE</u> Part No. <u>SEE REC INSP</u>	Job No. <u>_5803</u> S/N <u>_566</u> 65 Date <u>_4-9-76</u>	E INSP
TABLE I ACCELEROMETER MOUNTINGS AND	AXES DEFINITION	VS.
ACCELEROMETER LOCATION	# DIREC	TION
NUMBER	¥-Y	Z-Y
1 HORIZOUTAL CONTROL		
2 VERTICAL CONTROL		
3 COMITORQUE ODERATOR	X	Z
4 TRIA SOLENOID	Y	Y .
S TRIP = THROTTLE HALVE BOD		Y
6 GOVERNOR VALVE LEVER PINOT		Z
7 ELECTRICAL JUNCTION BOX	, <u> </u>	Z
B OIL FILTERS	X	2
9 EGR ACTUATOR	X	Y
10 GOUERDOR END BEARING CAR	×	ΙΎ.
11 EGM PRIVEL	X	Y
12 COUPLING END BEARING CAP		Y. Y.
13 OUL COOLER		Z
14 CENTER OF BASE PLATE		
¥ NOTE: DURING RESONANCE SEARCH	IES, RL ACCELERO	LETER
IN CINE WITH DIRECTION OF	EXCITATION	
X AXIS : PARALLEL TO TURBINE	SHAFT - HORIZO	NTAL
ZAXIS : PERPENDICULAR TO THE		
YAXIS: VERTICAL		
		<u>i</u> .
		w

2	О	R	NK

58038

9

PAGE NO.....

4

TABLE II

RESONANCE FREQUENCIES AND APPROXIMATE RESPONSE AMPLIFICATIONS (0.2g Peak Input)

Frequency		A	mplit	udes i	for t	he ac	celer	omete	r num	ber 1	isted	
(Hz)	3		5	6	7	8	9	10	11	12	13	14
	·	·										
Y Axis												
22	_	36	2.6	3.0	-	5.0	-		-	-	-	-
32	_	8.0	_	2.6	-	_	-	-	_	-	-	-
52	-	0.0	. —	2.0								
X Axis												
15	6.0	65	2.5	-	-		-	-	' -	-	-	-
23	5.2		-	-	-	3.0	2.5	-	_	2.5	-	-
34	J. 2	_	_	_	_	2.5		_	_		-	. –
34	-	-	-	-	-	<i>ل</i> ي ه بيد						
<u>Z Axis</u>												
15	2.5	2.5	-	-		-	-	-	-	-	-	
21	2.5		-	-	_	-			-	-	-	-
27			-	-	_	9.3	-	-	-	-	6.7	-
L I				•								


NOTE: For this table, resonance frequencies are defined as those frequencies where one or more response accelerometers showed an amplification of 2.5 or greater.

WYLE LABORATORIES		Report No.	580
		Page No.	
	ATA SHEET	·	
		•	
Customer TERRY COR	P. Job Na. 580.38		
	Date 4/5/76	•	
	•		
Specimen	65-2 TURBINE		
RECE	IVING INSPECTION		
		<u>,,,</u>	
		,	
No. of Specimens Received:	nears on the tag or specimen:	<u> </u>	
Record Identification Information exactly as it ap	poers on the tay of speciment	·	
Manufacturer	ORATION		
Part Numbers		······	
How does identification information appear: (na	me plate, tag, painted, imprinted,	etc.)	
NAME PLA	TE		
·			
Serial Numbers: <u>E51-6002</u>			
	······································	· · · · · · · · · · · · · · · · · · ·	
	· ••••••••••••••••••••••••••••••••••••	<u></u>	
Examination: Visual, for evidence of damage, po		and completeness of ident	ification
Inspection Results: There was no visible evidence			
······	· · · · · · · · · · · · · · · · · · ·		
 If additional space is required for serial number space (if applicable) 	rs, use an additional page, or refer	ence first functional test di	113
sheet (if applicable).	Inspected By W. Than		
() T	Inspected By	of	
ッ	Approved	Date: _4//5	176


D

W-614

Q.C. Form Approval



ORIES WYLE LAP



VIBRATION TEST DATE: ÆT

58038 Job No. Sheet 1 D No. 65-2

				Δι	VUSOID	SU	I- I	[1	SF	
Nan		Comments	Test Time (Min.)	Accel. (1 G)	Disp. ("DA)	Freq. (HZ)	Temp (°F)	Axis	Time	Date	
			*	5.0	-	/-35	ing	X·Y	NOTED	<i>ç</i> 76	
		KONE UPSWEEP 1-35 NZ AT A SWEEP RATE OF		Î							
	TED	APPROX ONE OCTAVE PER MINUTE - TURBINE OPERA									
		START SWEEP, MANUAL CONTROL		0.2	•	1.4	ANY	Y	1534	1.7	
	- gra	SNUT DOWN, CHANGE TO ALTOMATIC	1 MIN 52580			-			1535	<u>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</u>	
		RESUME SWEEP, AUTOMATIC SERVO		0.2	-	4-35	ANS	Y	1537	-7	
·	9m	COMPLETED SWEEP	1 2						1540		
		START SWEEP ANTO MATIC SERVO.		0.2	-	4.55	AMB	Y	1552	-7	
	9m	COMPLETED SWEEP, LETEST OF RESOMANCE SEARCH							1555		
		START SNEEP, MANUAL CONTROL		0.Z	•	1-4	AMB	X	16.12	-7	
	(m	SHUTDOWN, ACCELS NOT ALL READING	IMIN SZSEG						1613		
Ţ		RESTART SWEEP, MANNAL CONTROL		0.2	-	/-3.5	AMB	x	1645	•7	
	gn	SHUT DOWN, STILL MAYING ACCEL PROBLEMS	Launs JaSEc						1646		
N 0.	•	RESTART SWEEP MANUAL CONTROL		0.2	•	1-4	лмо	X	1655	-7	
		SHUT DOWN, CHANGE TO ANTOMATIC	IMIN SISEC			······			1656		
		RESUME SWEEP, ALTOMATIC SERVO		0.2		4-35	Ant	×	1658	·-7	
12	an	COMPLETED SWEEP	JAIN OS 56C						1701		

W589

1

Signed: _____

BRIES WYLE LAN

SS

Date

1976

4-7

4.7

4-7

4.7



RESOMANCE SEARCH



m

Om

am

an

Name

SINUSOIDAL Temp Test Comments Axis Time Time Disp. Accel. (°F) Freq. (1 G) (Min.) (HZ) ("DA) NOTED Y-Z × 1-35 ARE 0.2 * WE UPSWEEP 1.35 NZ AT A SWEEP RATE OF APPROX. ONE OCTAVE PER MINUTE-TURBINE OFERATE START SWEEP, MANUAL CONTROL. THIS IS RERUN IMIN SAJES SAUT DOWN, CHANGE TO AUTOMATIC 1.4 0.2 V AMB 1716 1717 AMB 4.35 0.2 1720 V RESUME SWEEP, AUTOMATIC SERVO • JAIN OSSE COMPLETED SWEEP 1723 1940 START SWEEP, MANUAL COUT ROL 7 1-4 0.2 143 TASES SHUT DOWN, CHANGE TO AUTOMATIC 1941 RESUME SWEEP ANTOMATIC SERVO 1942 Z And 4-35 . 5.0 SAIN COMPLETED SUGEP 1945

8038 13

W589

Signed: _____

WYLE LABORATORIES

DATA SHEET

14

	CUSTON	AER	er Coer		Kull Barra	A	-
	Test Titl				SMIL RAND		
		Speci	men <u> </u>	TUR	BINE	Job No. <u>58038</u> S/N <u>SEE RECINEP</u>	
		Part 1	No. 566 6	EC IN	5 ~	Date 4-8-76	
5. m	TINE	AXIS	TE	C'T		COMMENTS	
DATE	TIME	AAIS	Leve				
1976	NOTED	E.Y	OBE		Paulon So	SECONDS UNLESS NOTES	1
//0	1.40.00			140.0	200000		
4-8	1646	<u>z.y</u>	036	1.0	40SEC RAA	NOM, TUREINE NON O	PER. M
1.8	1702	Ξ- Υ	08F	1.25	TURRINE O	rea .	an
							U
4-8	1710	<u>₹</u> -Y	08E	1.6	TURSINE C	ACR.	any
			+	1	· wrigerart		
4.8	17/6	z.y	OBE	2.0	TURDINE O	AG0	(man
	1		- Core		I WE WAR O		
				1.	S		
4.8	1722	3.7	086	2.5	JUKSINE O	PER- TRIPPED (1)	J.M.
1-8	1724	z.y		3.15	Aut ==	AT . TURAINE PRIPPE	(1) An
<u>~ 0</u>	1728	1 8-7	086	3.75	Garen 37A		
		TV			0 4 5	7	(I) (I)
7-8	1735	<i>₹</i> - <i>Y</i>	OBE	7.0	CLICK STA	ET. TURRINE TRIPPED	
				+	a 4 -	(2)	1-
/.8	1753	Z.Y	OBE	2.5	WICK STA	RT. RE. RUN ⁽²⁾	- qm
	<u> </u>	 				/_ \	
4-8	1759	2.Y	OBE	3.15	TURPINE C	PER- RE. RUN (2)	- Qm
				_			
						· · · · · · · · · · · · · · · · · · ·	
					NOTE: (1)	TRIP AND THROTTLE	"VALVE
			1			MECHANISM TRIPPE	
	1	1		1	(2)	WITH STIFFER SPRING	
		1				······································	
		 					
	+						
							
	_	Ļ	- 				
		1				L. L	

630

WYLE LABORATORIES

DATA SHEET

Page No.

15

58038

CUSTOMER TERRY CORP	
Test Title: SINE BEATS ON SEISMIC RANDOM	•
Specimen GS-2 TURBINE Job No. 5803 B	
S/N SEE REC	ZNSP
Port No. SEE REC INSP Date 4-8-76	
TIME AXIS TEST COMMENTS	
Level Hz	
NOTED Z.Y SSE NOTED RANDOM 30 SECONDS UNLESS	NOTED
1827 Z-Y SSE 1.0 40 SEC HANDOM, TURBINE O	PER (1) Orm
1835 Z.Y SSE 1.25 TURDINE OPER. (2)	- Qnn
1849 7.Y SSE 1.6 TURRINE OPER,	(Jam
1915 Z.Y SSE 2.0 THEBINE OPER.	Ann
1926 Z.Y SSE 2.5 RANDOM 20 SEC TURBINE OF	er (m
1933 7-Y SSE 3.15 BRUDOM 15 SEC. TURRING OPE	R. SM
1933 Z-Y SSE 3.15 Annoom 15 SEC. TUREINE OPE	<u> </u>
1939 Z.Y' SSE 4.0 RANDOM IS SEC TURRINE OPEN	e. Gra
1944 Z-Y SSE S.O RANDOM ISSEC THERINE COER-	NOT TO LEVEL
1949 Z.Y SSE S.O RANDOM IS SEC TURRINE OPE	e ga
NOTES : (1) BEGAN TIGHTE	NING BOLTS
AFTER EACH TO	EST RUN
(2) SPARKS AT C	OUTLET
<u> </u>	
	wf

W 814 B \$

SHEET.____ OF____

.

DATA SHEET

Page No.

16

CUSTOMER	TEA	RY CO.	<u>RP</u>	,
Test Title:	SINE	DEATS	on'	SEISMIL

Specimen GS-2 TURBINE

Port No. SEE REC INSP

4-9 1110	X-Y X-Y X-Y	036		KANDOM 30 SECONDS UNLESS NOTED 40 SECOND RANDOM, TURBINE NON OPER 9
4-9 1110 4-9 1125	X-Y	036		
4-9 1125			1.0	40 SECAND PANDAN DIADINE MAN DOCA A
4-9 1125			1.0	40 SECAND PANDAN DIALINE MAN ADEA A
	X•Y			TO SECOND KANYOM, TURKING NON CHER Y
4-9 1133		086	1.25	TURBINE NON OPER.
	X-Y	086	1.6	TURBING OPER
4-9 1142	X·Y	086	2.0	TURBINE OPER.
4.9 1153	X•Y	086	2.5	Quick START Q.
4-9 1326	X-Y	086	3.15	TURBINE OPER (1)
4.9 1335	X-Y	086	4.6	TURBINE OPER
				NOTES; (I) HIGH PRESSURE LEAK OFF PIPE FAILED AT THE
	······································			INPRT FLANGE
		i		
		· · · · · · · · · · · · · · · · · · ·	 	uf

DATA SHEET

Report No. 58038

17

Page No.

.


CUSTOMER TERRY CORP Test Title: SING REATS ON SEISMIL RANDOM


Specimen GS-2 TURANE


Port No. SEE REC INSP


Job No. <u>58038</u> S/N <u>SEE REC INSP</u> Date 4-9-76


DATE	TIME	AXIS	Level	ST Hz	COMMENTS
1976	NOTED	X.Y	SSE	NOTEY	RANDOM 30 SECONDS UNLESS NOTED
4-9	1356	Х.У	SSE	1.0	40 SEC RANDOM - TURBING NON OPER (1)
4-9	1409	<u>x</u> . Y	55E	1.25	TURBINE OPER 91
4.9	1415	X-Y	55E	1.6	TURSINE OPER OM
4-9	1423	X.Y	SSE	2.0	TURRINE OPER IM
4-9	1427	X·Y	SSE	2.5	RANDOM 20 SEC. · TURBINE OPEN 9
4-9	1432	X.Y	SSE	3.1.5	RANDOM 15 SEC - TURRINE OPER (2)(3) GO
4-9	1745	<u>X</u> .Y	ss <i>E</i>	4.0	RANDOR 15 SEC. TURBINE NON OPER (4) ON
4-9	1755	X-Y	SSE	5.0	RANDOM ISSEC. TURZIUE NON OPER (4) OF
					NOTES (1) LON PRESSURE LEAKOF
					PIPE FAILED AT THE INPUT
		·			FLANGE
	1		· ·		(2) DOWEL PIN FAILED
<u> </u>	+				(3) INBOARD PEDESTAL STU
	+	1		+	(4) STUD FAILURE REPAIRED
	+	<u> </u>		+	BY WELDING CASTINGS
			-	+	
					bif
		1	1	1	SHEET OF






































































































































































































































































































































			RY CORP		DAT	E 4.9-76 BY JAMacha	
	PART	110.		, <u></u>			
٥	S/N	SEE	REC INSP	· · · · · · · · · · · · · · · · · ·	WITM	IESS	
WYLE LABORATORI	ES TEST:	SEISMIC	PAN DOM			•	
EQUIPMENT	MANUFACTURER	MODEL NO.	RANGE	WYLE NO.	CALI LAST	BRATION DUE	ACCY.
EXGTER	TEAM CORP	W 3000	12" DA 30,000 FORCE 685	-			NIA
EXCITER	TEAM CORP	W 1800	10" OA 18,000 FORCE LES	-		-	NA
EXCITER	TEAM CORP	W Iroo	10" DA 18,000 FORLS 185			_	NIO
SERVO CONTRALER	MCFADDEN	152 A.			PRIOR TO	USE	NIA
SERVO CONTROLLER	MEFADDEN	152 A		-	PRIOR TO	USE	NIA
SERVO CONTROLLER	MEFRODEN	152 A	-	-	PLIOR T	USE	NA
AMPUFIER	MC FRODEN	152 A	-	-	PRIOR T	USE	NIA
AMPUFIER	MC FRODEN	152 A		-	PRIOR T	U JÉ	NIA
AMPLIFIER	MCFADDEN	152 A		-	PRIOR T	USE	NO
SHOCK SPECTRUM ANRLY ZER	SPECTRAL DYNAMIGS	13231	120 CHANNEL	7530		ALIBRATION	MF4. SPEC
SPECTRUM SHAPER	BRUR NJAER BRUEL	123	12.5 TO NO KHZ	31337	PLIOR T	USE	NA
SPECTRUM SNAPER	N JAER	123	12.5 TO 40 K HZ	31570	PRIOR T	USE	N/A Pag
EQUALLER SHAPER	TRACOR	822	1.25 TO 10 HZ	31534	PRIOR TO	USE	N/A T
EQUALIZER SHAPER	TLACOR HENLETT	822	1.25 TO 10 HZ X = 30 */JEC	31574	PZIOR TO	USE	NO
X-Y RECORDER	PACHARD NEWLETT	7005A	Y= 20 "/SEC	89992	PRIOR TO		MIE. SPEC.
OSCILLO SCO PE	PACHALD BRUEL	122 AR	DUAL TRACE	6536	12-15-75	6-13-76	+52 120 8

0.01 To 1000 VOLTS 30815

24116

KTAER

ELECTRONIC VOLTMETER W 614 C Q.C. Approval And

SHEET

5-23-76

wfs

1-20-76

OF

Report No

58038

00

148 AVE

	SPECIMEN	TYPE GS	ABINE	JOB NO.	58038
	CUSTOMER	TERRY COR.			4-5-76
•	PART NO.	SEE LEC INSD		TEST BY	of Markan
	S/N	SEE REC INSA		WITNESS	-

WYLE LABORATORIES

/ 5

TEST: SEISMIC RANDOM

	MODE	MODEL		WYLE	CAL		
	MANUFACTURER	NO.	RANGE	NO.	LAST	DUE	ACCY.
	UNHOLT &						-
ILLELEROMETER	DICKIE	15021	0.10006	7532	1.12-76	4-12-76	4.5.
· · · · · · · · · · · · · · · · · · ·	GNO NOLT 3						
CCELEROMETER	BICKE	75021	0.10006	7398	2.3.76	5-3-76	- 20/0
	UNHOLT						+ 201
ICCELEROMETER	DICKIE	75021	0.10006	7320	2-17-76	5.17.76	-2%
	4NNOLTH						= 2 -1.
CLELEROMETER	DICKIE	75021	6-1000 6		3-22-76	6-22-76	/
	UNNOLT 3			3.444	1.3.3/	5.2.21	-2-1
ICCELEROMETER	DICKIE	75021	0.1000 6	7144	2.3.76	5-3-76	_ <u> </u>
	UNNOLT E	75021	1	7523	1-12-76	4-12-76	1-2-1
CLELEROAETER	BICKIG 4WNOLTS	13001	0.1000 6		/ - / 6 - / 6		
ICCELEROMETER	DICKA	75021	0-1000 6	7300	2-17-76	5-17-76	- 2%
	UNNOLT ?						
CLECEROMETER	DICKIE	75021	0-10006	7361	3-22-76	6-22-76	- 2%
	UNNOLT						
ACCELEROMETER	DICKIE	75021	0-10000	7399	3-22-76	6-22-76	:2%
	4NNOLTS		•				+
ICCELE ROME TER.	OICKIE	75021	0-10006	7302	3-22-76	6-22-76	-2%
	GNNOLT						1
ICCELEROMETER	DICKIE	75021	0-1000 6	7378	3-22-76	6-22-76	-2%
	UNHOLT .						
ACCELEROME TER	016K16	75021	0-1000 6	7362	3-22-76	6-22-76	-2%
		22/11		31030	2 2 2 2 /	6-22-76	5.2%
ICCELEROME TER	ENDENCO	2246115	0.1000 6	37030	3.22.76	0-22.70	
A CICA A ETEM	E	2244 44.8	0-1000 G	12025	2.33.34	6.22-76	: 2%
ACCELEROMETER	ENDEVCO UNHOLTZ	2246415	0-7000 4	3/235	3-22-76	0.00-10	~ ~ ~
CCECEROMETER	OKKIE	012	0-10006	7341	1-13-76	7-11-76	= 2%
	WNNOLT&						- I . F
HARGE AMPLIFIER	DICKIE	022	0.1000 6	7342	1-13-76	7-11-76	52-16
	4NNOLT-			· ·			
NARGE AMPLIFIER	DICKIE	122	0-10006	7343	1.13.76	7.11-76	20%

C Q.C. Approval

wb SHEET

OF

SPECIMEN	TYPE GEN	9108 NO. 58038
CUSTOMER	TERAY GOAN	DATE 4-9-76
PART NO.	SEE RECINSP	TEST BY J Muhan
S/N	SEE REC INSP	WITNESS

YLE LABORATORIES


TEST: SEISMIC RANDOM

		MODEL	WYLE	CAL			
EQUIPMENT	MANUFACTURER	NO.	RANGE	NO.	LAST	DUE	ACCY.
CNARGE MAIPLIFIER	UNNOLTS OICKIE	022	0-1000 6	7344	1.13.76	7.11.76	÷ z • /6
HARGE AMPLIFIER	UNNOLTZ BICKIE	022	0-1000 G	7338	1-27-76	7.25.76	+-20%
NARGE AMPLIFIER	4NNOLT +	022	0-1000 6	7346	1-13-76	7-11-76	5296
MAGE AMPLIFIER	UNNOLT & DICKIE	022	0-1000 G	7335	1-27-76	7-25-76	=2 =10
	4NHOLTS			7336	1-27.76	7.25.76	-2%
WARGE AMPLIFIER	4NNOLT?	550	0.1000 6				- 206
CMARGE AMPLIFIER	UNNOLTS	022	0-1000 6	7337	1.27.76	7.25.76	
CHARGE PMPLIFIER	DICK /E UNNOLT ?	022	0-10006	7340	1-27-76	7-25-76	-20%
MAAGE AMPLIEIER	AICKIE UNHOLT?	522	040006	7339	1-27-76	7-25-76	-2%
CHARGE AMPLIFIER	DICKIE UNNOLTZ	622	0-1006 G	31404	3-16-76	9-19-76	-2-10
CHARGE AMPLIFIER	DICKIE	BAACY	0-1000 6	51056	10-11-25	4-11-76	-20%
CHARGE AMPLIFIER		BAMer	0-1000 6	51043	10-11-75	4-11-76	= 20/0
SWEEP OSCILLATOR	SPECTRAL DYNAMICS	501041.5	.005 TO SQUOD HE	31307	12-1-15	5-2-76	- 2 FAEq
AMPLITUDE SERVOL MONITOR	SPECTERL BYNAMISS	SOIOSA	NA	31304	PRIDE	TO TEST	MEGSI
DSCILLOGRAPH	HONEYWELL	1012	36 CNANNIEL	36483	2-4-76	6-6-76	-2%
assillograph	MONEYWELL	1012	36 CNANNEL	5366	2-4-76	6.6-76	: 2%
OSCILLO GRAPH	HOVEYWELL	1012	36 CHANNEL	30413	2-4-76	6-6-76	-2%
SINE BEAT GENERATOR	ALCFADDEN	2091	. 5 TO 50 NZ	s.to	PRIOR	TO TEST	N/R

W SHEET OF

.

SPECIMEN	TYPE GS-2	_
CUSTOMER	TERRY CORP	
PART NO.	SEE ASC INSP	
S/N	SEE REL INSP	



TEST: SEISMIC RANDOM

		MODEL		WYLE	CAL	IBRATION		
EQUIPMENT	MANUFACTURER	NO.	RANGE	NO.	LAST	DUE	ACCY.	
TAPE RECORDER	SANBORN	5924 <u>A</u>	14 CHANNEL	31265	PRIOR	TO TEST	MPL SPEC	
TAPE RECORDER	SAURORN	3924B	14 CHANDEL	31266	PRIOR	To TEST	MEG SPE	
PRESSURE GAGE	DULAGAUGE	7322	0-200 PS1	1134	2-12-76	6-6-76	5%	
PRESSURE GAGE	DULEA GAUC E	7320	0-100 PS1	4434	2-12-76	6-6-76	÷. 5•1	
·								
	·							
					• • •			
					• • • • • • • • • • • • • • • • • • •		e P P	
· · · · · · · · · · · · · · · · · · ·							0	
· · · · · · · · · · · · · · · · · · ·								
		+					13 13 1	

. W 614 C Q.C. Approval

· . . .

WE SHEET


OF

Report No.

Page No.

58038

132



PHOTOGRAPH 1

TYPICAL Z-Y AXES SETUP

×




Page No.

ПП

PHOTOGRAPH 2

TYPICAL X-Y AXES SETUP



PHOTOGRAPH 3


ACCELEROMETER LOCATIONS

2

Report No.

Page No.

135



PHOTOGRAPH 4

ACCELEROMETER LOCATIONS


<u>`</u>

58038

Report No. 58038

Page No.

136




PHOTOGRAPH 5

ACCELEROMETER LOCATIONS

Page No.

137



PHOTOGRAPH 6


ACCELEROMETER LOCATIONS

Q

Page No.

58038

138




PHOTOGRAPH 7

¢0

ACCELEROMETER LOCATIONS

Page No.

139




PHOTOGRAPH 8

ACCELEROMETER LOCATIONS

Page No.

140



PHOTOGRAPH 9


ACCELEROMETER LOCATIONS

6

Page No.

141

58038




PHOTOGRAPH 10

ACCELEROMETER LOCATIONS

83

142

Page No.




PHOTOGRAPH 11

ACCELEROMETER LOCATIONS

30%

Page No.






PHOTOGRAPH 12

ACCELEROMETER LOCATIONS

Page No.

144



PHOTOGRAPH 13

ACCELEROMETER LOCATIONS



Page No.


145

I

PHOTOGRAPH 14 OUTLET NOZZLE LOAD CYLINDER SETUP

. . .

Page No. 146




FHOTOGRAPH 15

INLET NOZZLE LOAD CYLINDER SETUP

14

Page No. 147

58038




PHOTOGRAPH 16

FAILED HIGH AND LOW PRESSURE LEAKOFF PIPES, AND DOWEL PIN

148

Page No.




PHOTOGRAPH 17

LEAKOFF PIPE FAILURE (Detail)

\⁰\0

Page No.

149




PHOTOGRAPH 18

DOWEL PIN FAILURE LOCATION AND SHIM STOCK MOVEMENT

Page No.

150




PHOTOGRAPH 19

FAILED VALVE LATCH SPRING

103

Page No.



PHOTOGRAPH 20

FAILED BEARING PEDESTAL STUD

TEST REPORT NO.	58038 PAGE 152
WYLE JOE NO_	ND 59039
NOD NO.	1
PO NO	WP72954
0478	9 April 1976

ME	LABORATORIES	

TO:	The Terry Steam Turbine Co.		<u> </u>	
ATTN:	K. G. Fahrback			
PART NAME	GS-2 Turbine	·	·····	
PART NO	38171-A	SERIAL NO	E51-C002	
TEST:	Seismic		<u></u>	······································
SPECIFICATION	Wyle Test Plan NDS761014	PARAGRAPH NO	3.3	
NOTIFICATION MADE TO	(4 March 1976) John Jenkins	DCAS - QAR		
DATE 8 April 19			YIA	Verbal
	NTS:			

TRS ZPA not to exceed 3.0 times the RRS ZPA.

DESCRIPTION OF DEVIATION:

TRS ZPA's were in some cases as high as four times the RRS ZPA's for the Z-Y axes plane, particularly for the SSE tests.

Calibration and TRS plots (Z-Y axes) were reviewed by Terry and GEpersonnel and their consent to continue testing was given. SPECIMEN DISPOSITION_

COMMENTS - RECOMMENDATIONS:		
	TEST WITNESS John Jenkins	TEST ENGINEER U. Frans
DISTRIBUTION:	Jim Kelso	W. Franz
ORIGINAL: OUALITY CONTROL (3) COPIES: CUSTOMER I COPY: JOS CONTROL I COPY: WHITE FOLDER I COPY: GREEN FOLDER I COPY: CONTRACTS	REPRESENTING TETTY, GE	OUALITY CONTROL PLANAGER A. Heeseman
WL-109A	QC Form Approval	

MULE.	LABORA	TORIES

TEST REPORT NO. 58038 PAGE 153 ND 58038 WYLE JOE NO. 2 HOD HO. WP72954 PO NO. DATE . 9 April 1976 GOV'T. CONT, NO.

10:	The Terry Steam Turbine Co.			
ATTN:	K. G. Fahrback			
PART NAME	GS-2 Turbine			····
PART NO	38171-A	SERIAL MO	E51-C002	······································
. TEST:	Seismic		<u></u>	······
specification	Wyle Test Plan NDS 761014	JARAGRAPH NO		
NOTIFICATION MADE TO:	(4 March 1976) John Jenkins			
DATE SADT	11 1976 Jy W. Franz		YIA	Verbal

SPECIFICATION REQUIREMENTS:

The specimen will be examined for possible damage following each phase of testing and at other appropriate times.

DESCRIPTION OF DEVIATION:

The "trip and throttle" valve unlatched (closed) during the 2.5 Hz, 3.15 Hz, and 4 Hz sine beat OBE runs in the Z-Y test plane.

The latch spring was replaced and the 2.5 and 3.15 Hz test runs were repeated per customer direction. The valve functioned perfectly. SPECIMEN DISPOSITION_

COMMENTS - RECOMMENDATIONS:

	TEST WITNESS. John Jenkins	TEST ENGINEER W. France
DISTRIBUTION:	Jim Kelso	W. Franz
ORIGINAL: OUALITY CONTROL	REPRESENTING TETTY, GE	DEPT. MANAGER () Condusin
I COPY: JOB CONTROL I COPY: WHITE FOLDER I COPY: GREEN FOLDER	· · · · · · · · · · · · · · · · · · ·	QUALITY CONTROL HELLIMAN
I COPY: CONTRACTS		A. Heeseman
WL-109A	OC Form Annound And	•

hut i	LABOR	ATORIES

TEST REPORT NO	58038 PAGE 154
WYLE JOB NO_	ND 58038
NOD NO.	3 Revised
PO NO	WP 72954
PATE	19 April 1976
GOV'T, CONTI N	0

to:	The Terry Steam Tu	rbine Cov		
ATTN:	K. B. Fabrback		<u></u>	
PART NAME	CS-2 Turbing			· · · · · · · · · · · · · · · · · · ·
			F51_0002	
PART NO	<u>38171-A</u>	SERIAL HO.	<u>-551-6002</u>	
TEST:	- Seismie		<u> </u>	
SPECIFICATION	Wyle Test Plan NDS (4 March 1976)	761014 PARAGRAPH NO_	مت جيش	
NOTIFICATION MADE TO	Talan Tauladana	DCAS — QAR		
BATE 8 April	1976 y	W. Franz	YIA	Verbal

SPECIFICATION REQUIREMENTS:

The specimen will be examined for possible damage following each phase of testing and at other appropriate times.

DESCRIPTION OF DEVIATION:

WL-109A

Bolts on the bearing pedestals on each side loosened repeatedly after each SSE test run the the Z-Y axis plane. On the 5 Hz run, a shim on one pedestal moved partially out from its original position.

This revised Notice of Deviation supersedes NOD No. 3 issued on 9 April 1976.

Bolts were checked between runs, SPECIMEN DISPOSITION________and testing continued normally._____

COMMENTS - RECOMMENDATIONS:			. 1
	TEST WITNESS	John Jenkins	TEST ENGINEER W. Franc
USSTRIBUTION:		Jim Kelso	W. Franz
ORIGINAL: QUALITY CONTROL	REPRESENTING	Terry, GE	DEPT. MANAGER JEJ- Lindelest
(3) COPIES: CUSTOMER 1 COPY: JOE CONTROL			J. J. Anderson
I COPY: WHITE FOLDER			QUALITY CONTROL HALELSMAN
I COPY: GREEN FOLDER			A. Heeseman
T COPIES: DCAS - QAR			•

 TEST REPORT NO.
 58038
 Page
 155

 WYLE JOB NO.
 ND
 58038
 NO
 ND
 58038

 NOD NO.
 4
 Revised
 NO
 ND
 58038
 NO
 NO

WILE LABORATORIES		PG NO DATE GOV'T, CONT, N	<u>WP 72954</u> <u>14 April 1976</u> •
í0:	The Terry Steam Turbine Co.		· · · · · · · · · · · · · · · · · · ·
ATTN:	K. G. Fahrback		· · · · · · · · · · · · · · · · · · ·
PART NAME	GS-2 Turbine		
PART NO.	38171-A	E51-C002	
EST:	Seismic		
SPECIFICATION	Wyle Test Plan NDS 761014 (4 March 1976)		
	John Jenkins OCAS - OA		·
BATE 8 April 1	.976 w. Franz		Verbal
· .	(ten total).		
ESCRIPTION OF DEVIATION	s		
	One OBE test per test axes plane was customer direction. Because of the	e fact that eac	:h
	OBE consisted of seven separate 30- and the lowest resonance frequency of the sine beat frequency range (a was totally enveloped by the purely the intent of IEEE 344 was met with test axes plane.	recorded was o acceleration le y random input)	vel ,
	This principle is described in det document.	ail in the atta	ached

This Notice of Deviation supersedes Notice of Deviation No. 4 dated 9 April 1976.

Testing was carried out normally.

COMMENTS - RECOMMENDATIONS:

WL-109A

SPECIMEN DISPOSITION.

	John Jenkins TEST WITNESS:	TEST ENGINEER V. Fram
DISTRIBUTION:	Jim Kelso	W. Franz
ORIGINAL: OUALITY CONTROL () COPIES: CUSTOMER 3 1 COPY: JOB CONTROL	REPRESENTING Terry, GE	DEPT. MANAGERJ. Anderson
I COPY: WHITE FOLDER		QUALITY CONTROL MULLINMON
I COPY: CONTRACTS		A Reeseman

ac	Form	Approval	

A. Heeseman

TO: Wayne Franz

FROM: J. C. Kelso, General Electric J. S. Jenkins, Terry Steam Turbine

SUBJECT: Modification of Seismic Test Plan, NDS 761014

The seismic test plan defines the requirements for five OBE tests followed by one SSE test. The purpose of the five OBE tests is to demonstrate the capability of the equipment when subjected to the accumulated effects of this more probable earthquake during the life of the equipment.

Data taken and observations made during the resonance search portion of the test program indicated no natural frequencies below 6 Hz. Furthermore, calibration of the shake table indicates satisfaction of the required response spectra for the OBE above 5 Hz using only random excitation. Superimposed sine beats will be required below this frequency in order to satisfy the entire envelope of the required response spectra.

In accordance with Paragraph 6.6.3.4 of IEEE-344-1975, when random input motion does not satisfy the required response spectra, sine beats "should be superimposed to provide a composite excitation so that the test response spectra (TRs) equals or exceeds the entire required response spectra over a frequency range which includes the natural frequencies of the equipment up to 33 Hz". However, our seismic test specification and the seismic test plan commit to satisfying the entire required response spectra.

In satisfying the above requirements for demonstrating the OBE test response spectra, only one test at each distinct sine beat frequency shall be required. Assuming that a minimum of five sine beats are required, these individual tests of superimposed sine beats at one-third octave intervals shall satisfy the requirements for the five OBE tests. If fewer sine beats are required, additional tests using pure random input motion shall be conducted in order to satisfy the criteria for five OBE tests.

с. Kelso

General Electric

Turbine Steam





t Report No. 58038 Page No. 156 NO. ND 58038 Page No. 156 NOD NO. 4 Revised ATTACHMENT

Apríl 8, 1976

IOTICE OF	DEVIATION
-----------	-----------

TEST REPORT NO	58038 PAGE 157
WYLE JOS NO	ND 58038
NOD NO	<u> </u>
PO NO	WP 72954
	12 April 1976
GOVIT, CONT. NO	

	·	
		· · ·
SER	NAL NOE51-C002-	
·.	<u></u>	
Plan NDS 761014	RAGRAPH NO3.3	
-	AS — QAR	
W. Franz		Verbal
· ·	• •	
	Plan NDS 761014 JA 976) ps bc	Plan NDS 761014 FARAGRAPH NO3.3

TRS ZPA not to exceed 3.0 times the RRS ZPA.

DESCRIPTION OF DEVIATION:

LE LABORATORIES

The actual TRS ZPA's were higher in the X-Y test plan than the allowable 3X value.

SPECIMEN DISPOSITION	and consent to con			GE personnel
COMMENTS - RECOMMENDATIO	NS:	. ·		
ISTRIBUTION:	TEST WITNESS	John Jenkins Jim Kelso	TEST ENGINEER	W. Franz
ORIGINAL: QUALITY CONTROL (3) COPIES: CUSTOMER 1 COPY: JOB CONTROL 1 COPY: WHITE FOLDER 1 COPY: GREEN FOLDER	REPRESENTING	Terry, GE	QUALITY CONTRO	J. J. Anderson
I COPY: CONTRACTS (-) COPIES: DCAS - QAR WL-109A	QC Form Ar	armai Bud		A. Heeseman

TEST REPORT NO.	58038	158
WYLE JOE NO.	85085 UN	
NCD NO.	6	
MQ NQ	WP72954	
DATE	12 April 19	976
GOV'T, CONT, N	o	

TO:	The Terry Steam Tu	rbine Co.		• •
ATTN:	K. B. Fahrback			
PART NAME	GS-2 Turbine			
PART NO.	38171-A	SERIAL NO.	E51-C002	
TEST:	Seismic			
	Wyle Test Plan NDS	761014 PARAGRAPH NO	3.3	
	John Jenkins	DCAS — QAR		
DATE 9 April 1976		W. Franz	YIA	Verbal
SPECIFICATION REQUIREMENTS:	-	be examined for poss: se of testing and at	-	

DESCRIPTION OF DEVIATION:

The high and low pressure leak-off pipes on the throttle control valve failed at their threaded junctions with the input flange during seismic testing in the X-Y axes plane.

			as continued without
COMMENTS - RECOMMENDATIONS:	e pipe sections.		
	TEST WITNESS	John Jenkins	BAST ENGINEER W. Frans
DISTRIBUTION:		Jim Kelsy	V. Franz,
ORIGINAL: QUALITY CONTROL	REPRESENTING	Terry, GE	DEPT. MANAGER 9. 1. Gondinon
3 COPIES: CUSTOMER		_	J. J. Anderson
I COPY: WHITE FOLDER			QUALITY CONTROL AL FILLAM
I COPY: CONTRACTS			A. Heeseman
() COPIES: DCAS - QAR 200	•		· · ·
WL-109A	OC Form Ar	manual that	

ALM.	LABORA	TORIES	

58038 AG 159 TEST REPORT NO. WYLE JOB NO. 7 Revised NOO NO. WP72954 PO NO. 19 April 1976 DATE . GOV'T, CONT. NO.

0:	The Terry Steam Turbine			
ATTN:	K. B. Fahrback		·	
RT NAME	CS-2 Turbine			- -
PART NO	38171-A	SERIAL NO	E51-C002	
:ST:	Seismic			··
	Wyle Test Plan NDS 76101	4_PARAGRAPH NO	3.3	
	(4 March 1976) John Jenkins	DCAS QAR		
0 April 1076	W. Franz		VIA	Verbal

The specimen will be examined for possible damage. following each phase of testing and at other appropriate times.

DESCRIPTION OF DEVIATION:

A dowel pin in the bearing pedestal (coupling side) base failed during seismic testing in the X-Y axes plane.

This revised Notice of Deviation supersedes NOD No. 7 issued on 12 April 1976.

Per customer directions, testing was continued without the dowel pin.

COMMENTS . RECOMMENDATIONS:

SPECIMEN DISPOSITION

	TEST WITNESS	John Jenkins	TEST ENGINEER W. Franz
DISTRIBUTION:		Jim Kelso	W. Franz,
ORIGINAL: OUALITY CONTROL () COPIES: CUSTOMER 3 1 COPY: JOB CONTROL	REPRESENTING	Terry, GE	DEPT. MANAGER J. J. Anderson
I COPY: WHITE FOLDER			QUALITY CONTROL HERE SHA
(_) COPY: CONTRACTS (_) COPIES: DCAS - OAR WL-109A	QC Form As		A. Heeseman

		:		58038 PAGE 160
	NOTICE OF B	EVIA TION		
	NOTICE OF D	EVIAIIU N	, WYLE JOB NO	
			NO0 NO	8 Revised
			PO NO	WP72954
	•			
LE LABORATORIES	•		DATE	19 April 1976
			GOV'T, CONT. NO	_ ==== .
		l		
0:	The Terry Steam Turbin	e Co.		· · ·
ATTN:	K. B. Fabrback			
ART NAME	CS=2 Turbine		· · · · · · · · · · · · · · · · · · ·	
PART NO.	38171-A	SERIAL NO	E51-C002	
EST:	Seismic			
SPECIFICATION	Wyle Test Plan NDS 761	014 -	3.3	
	(4 March 1976)			
OTIFICATION MADE TO	John Jenkins	DCAS QAL		
DATE 9 April 1976	W.	Franz	YIA	Verbal
	•			
	The specimen will be e	xamined for pos	sible	
	damage following each		ig and	
	at other appropriate t	imes.		
	•			
		•		
ESCRIPTION OF DEVIATION:				
-				
	The top left stud atta	aching the harm	ng	
	housing to the turbine	e exhaust case o	m the	
	governor valve side fa	ilad during set	emic	
	-	-	surc	
	testing in the X-Y axe	es plane.		
	•	•		
			•	· · · ·
	mind a mart and Mart	f Baud-Life	mandaa	
·	This revised Notice of		erseaes	
	NOD No. 8 issued on 1	2 April 1976.		
				,
				•
	Per customer direction	the heard-a L-	maina mee	lded on
	for the remaining test	is and testing w	as continued	1.
PECIMEN DISPOSITION	<u></u>		` <u></u>	
· · · · · · · · · · · · · · · · · · ·		•		
OMMENTS - RECOMMENDATION	15:			
-		ohn Jenkins	1.	17.
			EST ENGINEER_U	, Frans
STRIBUTION:	J	lm Kelso		W. Franz
ORIGINAL: QUALITY CONTROL		erry, GE ,	a.	Alinderon
3 COPIES: CUSTOMER			T. MANAGER	Andarra
E COPY: JOB CONTROL			U	Anderson
I COPY: WHITE FOLDER		6	VALITY CONTROL	HA en
I COPY: CONTRACTS				
) COPIES: DCAS - QAR	•			A. Heeseman
WL-109A			•	
	QC Form Approva			

QC Form Approval

LE LABORATORIE

- [TEST REPORT NO.	58038 PAGE 161
N	WYLE JOB NO	ND 58038
••	NOD NO	
- 1	PO NO	WP 72954
ļ	DATE	19. April 1976

TO:	The Terry Steam Turbine Co.			· · · · · · · · · · · · · · · · · · ·
ATTN:	K. G. Fahrback		<u> </u>	
PART NAME	GS-2 Turbine			
FART NO	38171-A	SERIAL NO	E51-C002	
TEST:	Seismic			-
	Wyle Test Plan NDS 761014	JARAGRAPH NO	3.3	
	(4 March 1976) John Jenkins	DCAS QAR		
	1 1976 🔐 W. Franz	· .	YIA	Verbal

SPECIFICATION REQUIREMENTS:

The specimen will be examined for possible damage following each phase of testing and at other appropriate times.

DESCRIPTION OF DEVIATION:

During SSE testing in the Z-Y axes plane, sparks issued from the turbine outlet (turbine was operating). Inspection after the test run revealed a slight rub on the turbine wheel housing.

This revised Notice of Deviation supersedes NOD No. 9 issued on 13 April 1976.

SPECIMEN DISPOSITION ______ Testing was continued normally. No further sparks were noted.

COMMENTS - RECOMMENDATIONS:		. 1
	TEST WITNESS: John Jenkins	TEST ENGINEER_ W. Fran
DISTRIBUTION:	Jim Kelso	W. Frant /
ORIGINAL: QUALITY CONTROL (3) COPIES: CUSTOMER	REPRESENTING	DEPT. MANAGER
I COPY: JOB CONTROL		J. J. Anderson
I COPY: WHITE POLDER		QUALITY CONTROL HETHERMAN
I COPY: CONTRACTS		A. Heeseman
		•
WL-109A	QC Form Approval	

TLE LABORATORIES

 TEST REPORT NO.
 58038
 PAGE
 162

 WYLE JOS NO.
 ND 58038
 NO
 NO
 10
 Revised

 MOD NO.
 10
 Revised
 NO
 10
 Revised
 10
 Revised
 NO
 10
 Revised
 10
 Revised
 10
 Revised
 10
 Revised
 10
 Revised
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10
 10

		GUVI, CONI, NO	
10:	The Terry Steam Turbine Co.		
ATTN:	K. B. Fahrback		······
ART NAME	GS-2 Turbine		
PART HO	38171-A	1-C002	
EST:	Seismic		······
specification	Wyle Test Plan NDS 761014 PARAGRAPH NO. (4 March 1976)	3.4	
	John Jenkins		
DATE 9 April 19	76. W. Franz	YIA	Verbal
	NTS:		
ESCRIPTION OF DEVIATIO	N:		
	The last two SSE seismic test runs, name 4 and 5 Hz sine beat conditions (X-Y axe were run with the turbine in the non-ope mode due to consideration of the broken housing to case stud (see Notice of Devi No. 8).	es plane) erational bearing	· · · · · · · · · · · · · · · · · · ·
	This revised Notice of Deviation superse No. 10 issued on 13 April 1976.	edes NOD	
	After test completion the turbine was br to speed to verify operability.	rought up	· · · ·

COMMENTS - RECOMMENDATIONS:			· .	
	TEST WITNESS	John Jenkins		W. Franz
DISTRIBUTION:		Jim Kelso		W Franz (),
ORIGINAL: OUALITY CONTROL	REPRESENTING	Terry, GE	DEPT. MANAGER	2. J. lindersa
(3) COPIES: CUSTOMER I COPY: JOB CONTROL				J. J. Anderson
I COPY: WHITE FOLDER				o Ricenson
I COPY: GREEN FOLDER			••••••••••	A. Heeseman
L COPIES: DCAS - QAR	· · ·			
WL-109A	QC Form Ap	provai		•







GS-2N SEISMIC TEST

F-38171 A

REVIEW AND DISCUSSION OF SEISMIC TEST AND TEST

REPORT BY WYLE LABORATORIES

WYLE REPORT NO. 58038

TERRY REPORT NO. 20299

FEBRUARY, 1977

TERRY CORPORATION WINDSOR, CONNECTICUT

WRITTEN BY is APPROVED BY eeler

ABSTRACT

A GS-2N turbine, base and governor system assembly was seismically tested at Wyle Laboratories in Norco, California to further substantiate that the assembly can meet requirements during SSE and OBE testing. Anomalies occuring during seismic testing could be attributed to specific causes which can be identified and quantified. Operability of the unit was verified during testing and after completion of <u>all</u> testing. The assembly performed adequately during testing and is therefore qualified for the application with no <u>major</u> component or assembly modification required. One minor component required modification. This was the trip and throttle valve latch spring which required stiffening as discussed in NOD-2 on page 4.

TABLE OF CONTENTS

Abstract	1
Discussion - General	•••••• 3
Discussion - Notices of Dev:	iation (Wyle) 4
··· • · · · · · · · · · · · · · · · · ·	

Seismic Test Specification - E/L 20316

Wyle Seismic Test Report - E/L 20,299

DISCUSSION - GENERAL

Seismic testing was performed to the test plan documented in EL/20316 of this report. Testing was completed at Wyle Laboratories in Norco, California. A detailed test report by Wyle in included as E/L20299. The purpose of this discussion is to expand on the Wyle report to the extent that governor input/output oscillographs are included showing level of control during testing and T&T valve yoke stresses are also documented. Action on Wyle Notices of Deviation (NOD) is also documented here.

Typical governor input, output and turbine speed oscillograph are shown on pages 12 and 13. No significant pertubations in the speed or governor input signals were noticeable in the records; however, pertubations in the governor output signal were evident during seismic testing. The pertubations were not serious enough to necessitate shutdown of the unit. The relative motion between the governor valve and servo mounting (base) contributed to the governor pertubations. This is a direct result of pressure pulses from the servo to EGR due to governor valve lever reactions.

T&T valve yoke strain gage outputs were also recorded on oscillographs. The peak strain during all testing was approximately 900 microinches, corresponding to 27,000 PSI peak stress for this material (ASTM:A216 WCB). The minimum yield stress is 36,000 PSI.

(3)

DISCUSSION - NOTICES OF DEVIATION (WYLE)

Notices of Deviation are included by number in the Wyle report, E/L #20299. They are referred to by number here.

NOD - 1

ITEM: TRS ZPA'S were as high as four times the RRS ZPA'S by test plan, the TRS ZPA'S were not to exceed three times RRS ZPA'S.

ACTION: The test response spectra ZPA'S were allowed to exceed the specification limit in order to satisfy the required response spectra at low frequency ranges without the addition of more sine beat tests. This Deviation added conservatism to the test, especially at frequencies above 10 Hz, which was the primary area of interest for the test program. However, it must be noted that this added conservatism undoubtedly contributed to the problems noted in the following Deviations.

NOD - 2

ITEM: Flexability of the T&T valve latch spring allowed the valve to trip closed during resonance search and some OBE Z-Y plane testing.

ACTION: Replaced original spring with one having increased stiffness, equivalent to 32.5 lb/in. All testing was successfully completed with this spring. Operability of trip solenoid was verified with this spring. All turbines utilizing this trip and throttle valve arrangement will be modified to incorporate the replacement spring with increased stiffness.



NOD - 3

ITEM: ⁽¹⁾ Pedestal to case and pedestal to base bolting loosened repeatedly after each SSE test run in the Z-Y axis plane.

(2) One shim moved partially out from its original position. <u>ACTION</u>: (1) The first evidence of loosening of bolting occurred after 9 OBE tests and 1 SSE test. At this point in the test program, we had accumulated 320 seconds of siesmic test time, satisfying the required response spectra for the SSE above 10 Hz. (Note conservatism identified in NOD-1). Qualification per the guidelines of IEEE - 344 - 1975 requires only 5 OBE tests and 1 SSE test. The additional tests conducted were required to cover the low frequency end of the required response spectra (an area where the turbine assembly had no known natural frequencies as determined by test and analysis), and to repeat operability demonstration after replacement of the trip and throttle valve latching spring (reference NOD-2).

The studs for the interface between the turbine casing and the bearing pedestals are "set" in place by bottoming-out at the end of a threaded hole. Once this "set" is disturbed, the joint efficiency is substantially reduced. Adequate tooling was not available at the testing facility for re-setting these studs, once they loosened. Only the external nut on its respective stud could be re-torqued. Furthermore, several areas on the assembled turbine were inaccessible for retorquing the nuts.

(5)

NOD - 3

ACTION: (cont) As a result, these areas loosened during each subsequent test, and resulted in contributory factors for the additional problems reported in the following NOD's.

The approved seismic test specification (E/L 20268, paragraph 6.0) defined the acceptability of physical tightening of hardware after each test. It is unfortunate that this tightening could not be adequately accomplished, i.e. returning the turbine to factory - assembled condition. The test program was completed utilizing the re-torquing capabilities available. Furthermore, the maintenance portion of the turbine instruction manual defines the necessity for verifying bolt and stud - nut torque conditions after 5 years of operation or after any seismic event. With these criteria, it is concluded that the present bolting design and assembly procedures are adequate

For added locking assurance, future units will be assembled with Loctite 277 applied to the pedestal to case studs and bolts. Should a unit in the field require disassembly for maintenance, it is recommneded that Loctite 277 be used during re-assembly.

ACTION: ⁽²⁾ The amount of shim movement encountered during the test program would not effect the turbine alignment. Total removal of the alignment shims would not result in loss of short term operability of the turbine/pump drive assembly. No corrective action is necessary.

NOD - 4

<u>ITEM</u>: Conduct five OBE tests per test axes plane. <u>ACTION</u>: Modification of the seismic test plan defined by General Electric and Terry, and attached to NOD - 4 is self explanatory. The intent of IEEE - 344-1975 is fully satisfied at the number of tests performed to envelope the OBE and the SSE required response spectra. The lowest resonance frequency of the turbine assembly, as determined by test and analysis, was totally enveloped by pure random input.

NOD - 5

ITEM: TRS ZPA exceeded three times RRS ZPA.

ACTION: Same as taken for NOD-1.

NOD - 6

ITEM: T&T valve leakoffs broke at the valve.

ACTION: The failure of the leakoff piping from the trip and throttle valve occurred after 15 OBE tests and 9 SSE tests, which included an accumulated test time of 680 seconds. This siesmic test time totally satisfied the required response spectra for the SSE above 10 Hz (refer again to the conservatism identified in NOD-1).

This piping failed due to fatigue, the result of accumulated load cycles during the test program. Once the turbine bolting and studs loosened, the relative movement between various turbine components increased considerably.

(7)

<u>ACTION: (cont.)</u> This increased movement amplified the bending on the subject leak-off piping, contributing to the fatigue failure. We are confident that if it were possible to maintain the turbine assembly in a torqued condition, the piping fatigue failures would not have occurred. It should be again noted that seismic test time of more than 10 minutes had been accumulated prior to failing the first pipe.

In the improbable event that the piping should fail during a seismic event the consequences would not result in loss of operability of the turbine. Failure of the low pressure leak-off pipe would result in exposing the valve stem gland to atmospheric conditions, with an insignificant quantity of steam (less than 1 lb/hr) leaking into the equipment room. Failure of the high pressure leak-off piping would expose the exhaust casing to atmospheric conditions, with a maximum steam flow of less than 150 lb/hr into the equipment room.

<u>NOD - 7</u>

ITEM: Coupling end pedestal - one pedestal to base dowel broke during testing.

<u>ACTION</u>: The dowel pin in the bearing pedestal (coupling end) failed after 16 OBE tests and 15 SSE tests, which included an accumulated test time of 875 seconds. This seismic test time totally satisfied the required response spectra for the SSE above 10 Hz (refer again to the conservatism identified in NOD-1).



<u>ACTION:</u> (cont.) This dowel pin, one of two in the coupling end bearing pedestal to base plate interface, failed due to bending. This bending was the result of accumulated seismic test loads on the pin with loose pedestal bolting, as noted in NOD-3. The remaining dowel pin had a stepped offset due to bending, but did not fail. Had it been possible to maintain the turbine assembly in a torqued condition, the dowel pins would have been subjected to shear loading only. Analytical review of these dowel pins verifies their adequacy against the shear loads imposed during the seismic event. Operability of the turbine assembly was demonstrated with the failed dowel pin. In conclusion, it must be emphasized that siesmic test time of almost 15 minutes had been accumulated prior to failing the dowel pin.

NOD - 8

ITEM: Broken pedestal to case stud on governor end. ACTION: The stud failure in the governor-end bearing pedestal occurred after 16 OBE tests and 15 SSE tests, which included an accumulated test time of 875 seconds. This failure occurred simultaneously with the dowel pin failure identified in NOD-7.

There are five studs used in the assembly of the governor end bearing pedestal to the turbine casing, only two of which were accessible for re-torquing during the test series. These two studs essentially carried the entire turbine load for the test program conducted after the first evidence of stud loosening identified in NOD-3.

(9)

ACTION: (CONT.) It was one of these accessible studs that failed after continued attempts at re-torquing during the test program.

Had it been possible to maintain all pedestal studs in a torqued condition, the single stud would not have failed. Operability of the turbine assembly was demonstrated with the failed pedestal stud. In conclusion, it must be emphasized that the seismic test time of almost 15 minutes had been accumulated prior to failing the bearing pedestal stud. NOD - 9

ITEM: Sparks issued from turbine exhaust.

ACTION: Sparks were observed from the turbine exhaust opening during the 11th test of the program, one test after the first evidence of loosening of bolts and studs within the turbine assembly (Reference NOD-3). Inspection after this test revealed "rubbed" marks on the turbine wheel, indicating a temporary interference with the turbine casing. Post test disassembly and inspection revealed heavy rubbing (20 mils) on the steam reversing chambers in the lower half casing. There was no damage to the turbine wheel. The interference was the result of relative movement between the bearing pedestals and the turbine casing, caused by the loosening of the pedestal assembly studs.

This interference and wear did not effect turbine operability or turbine performance.


(10)

NOD - 10

ITEM: 4 & 5 Hz sine beat SSE runs in the X-Y axes plane were run with turbine non-operational.

<u>ACTION</u>: The governor end pedestal was secured to the turbine casing with only one of five studs...one stud was broken and the remaining three were inaccessible for retorquing (Refer to NOD-8). The edge of the pedestal was tack-welded to the casing; however, being a cast iron to cast steel interface, the quality of the weld was questionable. Therefore, as a precautionary measure, the final two SSE test runs were made with the turbine non-operational. This decision did not in any way compromise the validity of the test program. The operability of the turbine assembly was adequately demonstrated during the preceding tests and accumulated test time of 875 seconds (14.6 minutes). Operability was again demonstrated upon completion of the test program.

(11)



HUMMAN MANAMAN New . えんべくとうろうく MULTING MULTING Langer and the state of the sta OSCILL DERAPH ZY SSE -IONAL OPERAT Hippedelanangaliananan REF 2.5NZ OBE Z FOR SCALE -4 • 2 in/sec EGM EGN DIAN OUTPUT

(13)

I



. .

GS-2N SEISMIC TEST

F-38171 A

INTERNAL INSPECTION REPORT

SEPTEMBER, 1976

TERRY CORPORATION

WINDSOR, CONNECTICUT

WRITTEN BY:___ ro irois APPROVED BY: A. Wheeler

ABSTRACT

F-38171A, GS-2N was seismically tested at Wyle Laboratories Norco California. The unit was completely disassembled and inspected at Terry Corporation in Windsor, Connecticut. Detailed inspection of components was completed and recorded to document the conditions resulting from testing. Operability of the unit was verified after testing.

TABLE OF CONTENTS

ŋ

1.	Abstractl
2.	Discussion3
	Conclusions4
4.	Inspection List5

DISCUSSION

Pages 5 and 6 show results of the detailed inspection conducted at Terry on May 4 and 5, 1976.

Distressed material under bolts and nuts, a broken pedestal to base dowel and the broken pedestal to case stud are a result of not being able to retighten three pedestal to case studs on the governor end. The inability to retighten this bolting resulted in relative movement between the exhaust case and pedestals. This movement allowed for rubbing between wheel and reversing chamber rails. Deflection amplification due to loose bolting also caused T&T valve leakoffs to break at the valve. These problems have been discussed in detail in the 'action' response to the Notices of Deviations, defined in report E/L 20300, section 2 of report E/L 20302.

The following conclusions are drawn from the detailed internal inspection conducted.

(3)

CONCLUSIONS

- 1. The general condition of the unit is termed good.
- 2. The governor end pedestal required replacement because of cracks resulting from field welding at Wyle.
- Rotating to stationary component rubs are a result of inability to retighten some pedestal to case bolting after extensive accumulated testing.
- 4. Stud and dowel fractures are also a result of load/ deflection amplifications caused by the inability to retighten pedestal to case bolting after extensive accumulated testing.
- 5. Minor reconditioning of some components is required to supply an as-new unit. Reversing chambers were replaced and turbine wheel was cleaned.

F-38171A GS-2N INSPECTION AFTER SEISMIC TEST

}

-

Sheet 1 of 2 SIGNED: stepe J. Sirois

*Visual-Frettage, Scoring, etc.

			*Visual-Frettage, Scoring, etc.		
	TYPE OF				
ITEM	CHECK*	CHECK(X)	COMMENTS		
Wheel Case					
	174	x	Rubbed .020 in. on #s, 1,2,3&4, .005 in. #7		
Revers. Chmbr.	Visual	X	OK		
Jet Bodies	Visual				
Jets	Visual	X	OK		
Bolting	Visual	. X	OK		
Shaft Glands					
Carbon Rings	Visual	X .	OK		
Piping	Visual	X	OK		
P					
Wheel	Runout	x	Axial Runout = .0025 OK		
	Visual	x	Rim rubbed with reversing chmbr's		
· · ·		•.	Metal chips in buckets. Required		
	、 、		polishing and cleaning.		
Shaft	Visual	x	OK		
Shart	Runout	x	OK		
Oil Seals	Visual	x	Slight inboard rubs		
	Visual	x	OK		
Collars		X -	OK		
Wheel Nut	Tightness	A -			
Gov. Pedestal	Visual	x	Case/Pedestal Weld Broken (ref. NOD-8 E/L 20300.)		
Ded les	Vi ovo 1	x ·	OK		
org. Bridge	Visual	x	OK		
Sliding Surfaces	Visual	X	OK		
Transverse Stops	Visual	1			
Washers	Visual	X ·	OK		
Pipe Connections	Visual	Х	OK		
Bolting	Visual	X ·	Washer surfaces distressed, 3 lower pedesta case studs backed out 4-5 turns.		
Coupling Pedestal	Visual	x	OK		
· · · ·			07		
Brg. Bridge	Visual	X	OK One Dowel fractured, other stepped and off-		
Dowels	Visual	X	set, distress in base. Washer surfaces dis-		
Bolting	Visual	X	set, distress in base. washer surfaces dis-		
Shims	Visual	x	tressed. Shims walked out of location. Pip		
Pipe Connections	Visual		ing OK.		
Lube Piping	Visual	x	OK		
Drain Piping	Visual	X	OK		
Leakoff Piping	Visual	X	T&T leakoffs broken.		
Misc. Supports	Visual	X	OK		
		ł			

F-3817	71 A			
GS-2N	INSPECTION	AFTER	SEISMIC	TEST

			Sheet 2 of 2		
F-38171 A			SIGNED: x Junio 5/6/76		
- GS-2N INSPEC	CTION AFTER SEISMI	IC TEST	CH. J. Sirois		
1			*Visual - Frettage, scoring, etc.		
Tam	TYPE OF				
ITEM	CHECK*	CHECK (X)	COMMENTS		
&T Valve			<i>,</i>		
Limitorque	Functional	X	Checked at Wyle		
Yoke	Mag. Part	x	OK		
Gasket	Visual	x	OK		
Bolting	Visual	x			
Spigot	Visual		OK		
092806	VISUAL	x	OK		
Gov. Valve	1				
GOV. VALVE	Hydro	X	OK		
T&T Conn.	Visual	X	OK		
Bolting	Visual	X	OK		
Spigot	Visual	x	OK		
Turbine Conn.	Visual	x	OK		
Neck	Visual	X	OK		
	Mag. Part.				
Bolting	Visual	X	OK		
Plug	_	X	OK		
	Visual	X	OK		
Cage	Visual	X	OK		
Stroke	Visual	X	OK		
·					
Journal Brgs.	Visual	x	OK		
		-			
Bridge	Visual	x	OF		
Bore	Visual	X	OK		
Rings	Visual		OK		
	VISUAL	X	OK		
Pump Bracket					
rump Bracket	Visual	X	OK		
Bolting	Visual	X	OK		
Dowels	Visual	x	OK		
Bushing	Visual	X	OK		
Spiral Gears	Visual	X	OK,		
	Backlash	X			
Double Ball Thrust		^	OK, .010 inches		
Balls	Wé awa 1		·		
Runners	Visual	X	OK		
End Play	Visual	X	OK		
End Flay	Visual	X	OK .0025		
		1			
•	· ·				
•					
	· · ·				
	1				
3					
<u>,</u>]				
200	[
*		· · · · · · · · · · · · · · · · · · ·			
-	1 1	1			

Byron Jackson Pump Division

REGIONAL SALES OFFICE

WELLS FARGO BANK BLDG., 100 OCEANGATE-SUITE 210, LONG BEACH, CALIFORNIA 90802 • TELEX NO. 656-379 • PHONE 213/432-5711



25 August 1980

Bechtel Power Corporation P.O. Box 60860 Terminal Annex Los Angeles, CA 90060

Attention: Data Control San Onofre Units 2 & 3

Gentlemen:

Subject: Southern California Edison Company San Onofre Nuclear Gen. Station Units 2 & 3 Auxiliary Feed Water Pumps and Drivers Specification S023-405-6 Log S023-405-06-79 (TM 64) Byron Jackson S/N 751-L-0091/94

Your letter of 25 February 1980 requested a response relative to the use of Loctite 277 in preventing damage to the turbines during seismic analysis. Terry Turbine has responded as follows:

Fractured studs reported in para. 3.3 of Wyle Report E/L 20299 was caused by impact of bearing housing against the stud. The nuts and studs were tight enough to prevent them from loosening up during the exhaustive seismic testing performed. As a result, movement between the bearing pedestal and the case and subsequent impact of the bearing housing against the studs caused the fracturing of the studs.

The reason for using Loctite is to prevent this occurrence. Once assembled at the factory, there should never be a need to disassemble the turbine pedestals from the case. Even with a complete disassembly the pedestal to casing bolting should never be disturbed. The appropriate section of E/L 20300 discusses this item.

It should further be noted that the seismic testing of this unit is of far greater duration than could ever be experienced in an actual seismic event. This, coupled with the above explanation, is ample justification that this turbine is a qualified piece of equipment.

5023-405-6-79-3 SCE 4079

DIVISION OF BORG-WARNER CORPORATION



Bechtel Power Corporation Attention: Data Control San Onofre Units 2 & 3

Page 2

25 August 1980

This answer along with the responses given in Byron Jackson letter dated 17 January 1980, should complete the requirements necessary for approval of TM 64 under your Log S023-405-06-79.

If you have any questions relative to the above, please contact us.

Sincerely, $\neg \lambda$ The

T.D. Metz District Manager - Power

mawp

5023-405-6-79-3

227