	UNIT	1	
STARTUP	TEST	PROCEDURE	

PLANT VENT STACK FLOW MEASUREMENT WITH VARYING FAN COMBINATIONS

• 2

• -

Page

PROCEDURE SO1-CT-82-240-02

SR

TABLE OF CONTENTS

1.0	OBJECTIVES	1
2.0	ACCEPTANCE CRITERIA	1
3.0	REFERENCES	1
4.0	PREREQUISITES	2
5.0	LIMITS AND PRECAUTIONS	2
6.0	TEST EQUIPMENT	3
7.0	INITIAL CONDITIONS	3
8.0	PROCEDURE AND DATA COLLECTION	4
9.0	SYSTEM RESTORATION	14
10.0	ATTACHMENTS	
	 10.1 Fans A-21 and A-22 Flow Measurement 10.2 Fans A-21 and A-24 Flow Measurement 10.3 Fans A-24 and A-22 Flow Measurement 10.4 Fan A-21 Flow Measurement 10.5 Fan A-22 Flow Measurement 10.6 Fan A-24 Flow Measurement 10.7 Flow Constants 10.8 Flow Profiles 	16 17 18 19 20 21 22 23

20291

ţ

8501180409 850116 PDR ADDCK 05000204 PDR PDR

<u>جر</u>

1

SO1-CT-82-240-02 REV 0 Page ii of ii SONGS 1

.

. ..

. *2*

2

UNIT 1 SAN ONOFRE NUCLEAR GENERATING STATION STARTUP TEST PROCEDURE

> PLANT VENT STACK FLOW MEASUREMENT WITH VARYING FAN COMBINATIONS

PROCEDURE S01-CT-82-240-02

SR

1.0 OBJECTIVES

(

ستبنية

(

÷.,

1.1 To enable the Plant Vent Stack Wide Range Gas Monitor (RIC-1254), to properly calculate stack flow for various fan combinations.

2.0	ACCE	PTANCE CRITERIA	OBJECTIVE	VERIFICATION PARAGRAPH	
	2.1	The Wide Range Gas Monitor (RIC-1254) plant vent stack flow indication agrees with empirical data obtained within + 10% for various flow combinations. (Cumulative errors of stack mounted flow instruments, Reference 3.6.2)	1.1	8.1.9 8.2.9 8.3.9 8.4.9 8.5.9 8.6.9	

3.0 REFERENCES

- 3.1 Piping and Instrument Diagram 5178602, Rev. 0, CC #1
- 3.2 Work Package #82-240
- 3.3 SO1-CT-82-240-01, Plant Vent Stack Flow Measurement Calibration Test
- 3.4 Interconnection Wiring Diagram 451942, Rev. 0, CC #12
- 3.5 General Atomic Model RM-80, Wide Range Gas Monitor Software Design Document #E-115-959, Rev. 1
- 3.6 Station I&C Procedures
 - 3.6.1 SO1-II-1.14, Rev. 0, Plant Vent Stack Wide Range Gas Monitor Functional Test
 - 3.6.2 SO1-II-1.288, Rev. O, WRGM Plant Vent Stack Instruments Calibration
- 3.7 Startup Problem Reports #503 and #548

S01-CT-82-240-02 REV 0 Page 1 of 25 SONGS 1

. : -

REFERENCES (Continued) 3.0

- Station Operating Procedures 3.8
 - SO1-5-12, Vent Stack Wide Range Gas 3.8.1 Monitor Operation

PREREQUISITES 4.0

(

SCE QA WITHESS POINT Section No. 4

Pare No. -

QA Engr.

Date.

l

0

10-31-84

4.3

The system has been walked through and verified 4.1 complete to the extent required to complete this test.

All test equipment as listed in Section 6.0 is 4.2 available, calibrated, and in working order.

A pretest indoctrination meeting has been held to familiarize Test and Operations personnel with the requirements of this test.

LIMITS AND PRECAUTIONS 5.0

- The equipment or systems to be in service to support performance of 5.1 this test shall be operated in accordance with appropriate Station Operating Instructions except where deviation is required by Section 8.0 of this procedure.
 - Ensure either that the normal fire protection equipment is in service 5.2 or that temporary fire protection is established and has the concurrence of the Fire Marshal/Shift Superintendent prior to initial equipment operation.
 - Various combinations of fans A-21, A-22, and A-24 will be utilized 5.3 during the performance of this test. Coordination with Operations will be required at all times and advance planning with Equipment Control will be necessary.
- When taking velocity readings during the performance of Section 8.0, 5.4 allow a minimum two minute stablization period at each increment prior to recording data.

S01-CT-82-240-02 REV O Page 2 of 25 SONGS 1

ł,

· · · · no f

BHP 110.31 Initials/ Date 110.31-24

> BAN 110.31.24 Initials/ Date

BH 110.31-84 Initials/ Date

	6.0	TEST	EQUIPMENT		
(6.1	Range: 0-10 ID #: RT-1	270 READING I C. 25 % FULL SCALE	tender.
	7.0	INITI	AL CONDITION	<u>.</u>	.
		7.1	Plant Vent calibrated [Instruments PE-1254 and TE-1254 have been per Reference 3.6.2.	BHP 110-31-24 Initials/ Date
		7.2	extender to	mark the <u>Kurz</u> velocity probe allow insertion into the plant in the following increments:	
- 			52" 27" 47" 22" 42" 17" 37" 12" 32" 7" 2"		BUP /10.3124 Initials/ Bata
					Initials/ Date
		7.3	Remove stack TI-1254 (loc	k mounted temperature indicator cated at plant vent stack platform).	<u> المبلي المراجع المبلي المبلي المبلي المبلي الم</u> Initials/ Date
		7.4	into the the TI-1254 had	Kurz velocity probe (on extender) readed 3/4" mounting hole where been installed to a distance of e plant vent stack.	<u> みが / シネディ</u> Initials/ Date
		7,5	Perform the series 1040	following with the <u>Kurz</u> air velocity meter:	
			7.5.1	Connect the velocity probe.	$\frac{\dot{p}H^2}{\text{Initials/Date}}$
·			7.5.2	Select velocity measurement (feet per second).	<u>jitti /18-34-54</u> Initials/ Date

SO1-CT-82-240-02 REV 0 Page 3 of 25 SONGS 1

.

.

• .-

.

• •

.

,

.

·_ _ _

~

:

.

.

• .

(

. ,

7.0 INITIAL CONDITIONS (Continued)

7.5.3

Energize and allow a minimum 10-minute warmup period.

خ. •

NOTE: Major subsections of Section 8.0 need not be completed in order based upon the availability of fans A-21, A-22, and A-24, as required by Operations, or at the Test Director's discretion.

8.0 PROCEDURE AND DATA COLLECTION

- NOTE: The Plant Vent Stack WRGM utilizes △P and temperature inputs from stack mounted instruments (PE-1254 and TE-1254) and a data base constant (Monitor item #011, "Conversion Factor, Process Flow Rate") to calculate stack flow. If the WRGM flow indication does not agree with actual flow, Monitor item #011 may be changed to allow correct calculation.
- NOTE: Throughout this procedure, when the "WRGM" is referred to, this is the Plant Vent Stack Wide Range Gas Monitor, RIC-1254, located in the control room.

8.1 Fans A-21 and A-22

- 8.1.1 At the Control Room Plant Vent Stack WRGM, enter/verify entered a value of 3.48E+03 into Monitor item #011.
- 8.1.2 Request Operations to operate fans A-21 and A-22 lined up to the Plant Vent Stack (fan A-24 not running).
- 8.1.3 Utilizing the <u>Kurz</u> velocity meter, obtain the specified incremental velocity (ft/sec) data and complete Attachment 10.1.

10-31-54 Date 5=15/

10-3 Initia:s/ Date

10-31-84 Initiais/ Date

S01-CT-82-240-02 REV 0 Page 4 of 25 SONGS 1

OFFICIAL TEST COPY

8.1.4 Record below, the total stack flow as calculated on Attachment 10.1:

___ft³/min 37918

8.1.5

8.1.6

8.1.7

8.1.8

8.1.9

۰.

At the Control Room Plant Vent Stack Gas Monitor (WRGM) keyboard/indicator (RIC-1254), retrieve Monitor Item #029 (Plant Vent Stack Flow) and record below:

4. 15E+4 __ft³/min

<u>10-31-54</u> Initials/ Date

Date

في د

Calculate the correct WRGM Monitor item #011 constant as follows:

(step 8.1.4 value <u>37978</u> ft³/min)(3.48E+03) _ <u>2782 ck 2</u>78E+3

(step 8.1.5 value 4.75=4 ft³/min)

- where: 3.48E+03 = present WRGM Monitor item #011 value
- Enter the value obtained in step 8.1.6 into WRGM Monitor item #011.

At the WRGM keyboard/indicator (RIC-1254), retrieve Monitor item #029 (Plant Vent Stack Flow) and record below:

3.80E+4 ft³/min

Verify the value displayed by the WRGM in step 8.1.8 is within $\pm 10\%$ of the value recorded in step 8.1.4.

8.1.10 Record the correct WRGM Monitor item #011 constant for fans A-21 and A-22 (calculated in step 8.1.6) on Attachment 10.7.

Initials/ Date

<u>110-21-84</u> Initials/ Date

Initials/ Date 110-31-89

1 10-31-34 as Initials/ Date

1<u>2-2-8</u>4 Initials/ Date

SO1-CT-82-240-02 REV 0 Page 5 of 25 SONGS 1

Υ.

(

ŧ

8.2 Fans A-21 and A-24

ť

ł,

ί.

- 8.2.1 At the Control Room Plant Vent Stack WRGM, enter/verify entered a value of 3.48E+03 into Monitor item #011.
- 8.2.2 Request Operations to operate fans A-21 and A-24 lined up to the Plant Vent Stack (fan A-22 not running).
- 8.2.3 Utilizing the <u>Kurz</u> velocity meter, obtain the specified incremental velocity (ft/sec) data and complete Attachment 10.2.
- 8.2.4 Record below, the total stack flow as calculated on Attachment 10.2:

<u>43063</u> ft³/min

8.2.5

8.2.6

8.2.7

where:

At the Control Room Plant Vent Stack Gas Monitor (WRGM) keyboard/indicator (RIC-1254), retrieve Monitor Item #029 (Plant Vent Stack Flow) and record below:

62500 ft³/min

Calculate the correct WRGM Monitor item #011 constant as follows:

(step 8.2.4 value 48643 ft³/min)(3.485+03) 2

(step 8.2.5 value <u>£2500</u> ft³/min)

3.48E+03 = present WRGM Monitor item #011 value

Enter the value obtained in step 8.2.6 into WRGM Monitor item #011.

BHP 116-3134 Initials/Date

BHA

..**-**-

Initials/ Date

BUY 1031-24 Initials/Date

BHP 11:3134 Initials/ Date

BHP /10-31-74 Initials/ Date

110.31.84

2.69

 $= \frac{2 + 8}{84710 - 394} = - 103$

 $\frac{\beta H^{\beta} / 10-31.34}{\text{Initials}/\text{Date}}$

BHP 1.c-31.81 Initials/ Date

S01-CT-82-240-02 REV 0 Pige 6 of 25 SONGS 1

- A 3 1

	8.2.8	At the WRGM keyboard/indicator (RIC-125- retrieve Monitor item #029 (Plant Vent	4),
		Stack Flow) and record below: ft ³ /min	_ - .
		· · · · · · · · · · · · · · · · · · ·	BHP / :-31-87 Initials/ Iste
	8.2.9	Verify the value displayed by the WRGM in step 8.2.8 is within \pm 10% of the value recorded in step 8.2.4.	<u>BHP 1-315</u> Initials/ Eate
	8.2.10	Record the correct WRGM Monitor item #011 constant for fans A-21 and A-24 (calculated in step 8.2.6) on Attachment 10.7.	<u>BHP / 5-31-8</u> 4 Initials/Iste
8.3	Fans A-24	and A-22	
	8.3.1	At the Control Room Plant Vent Stack WRGM, enter/verify entered a value of 3.48E-03 into Monitor item #011.	<u> 8442 / -328</u> 4 Initials/ Iate
	8.3.2	Request Operations to operate fans A-24 and A-22 lined up to the Plant Vent Stack (fan A-21 not running).	<u>PHP / 1997</u> Initials/ Iste
	8.3.3	Utilizing the <u>Kurz</u> velocity meter, obtain the specified incremental velocity (ft/sec) data and complete Attachment 10.3.	<u></u>
	8.3.4	Record below, the total stack flow as calculated on Attachment 10.3:	
		<u>30474</u> ft ³ /min	BHP 1.3.31-34 Initials/ Inte

المناب والمراجع المراجع

يني •

8.0

Ĺ

- -

٠

l

.

١

•

.

.

.

.

.

SO1-CT-82-246-11 REV 0 Page 7 of 25 SONGS 1

.

والمعاجبة الأنديار

.

	8.0 <u>PROC</u>	EDURE AND DA	TA COLLECTION (Continued)	
	(8.3.5	At the Control Room Plant Vent Stack Gas Monitor (WRGM) keyboard/indicator (RIC-1254), retrieve Monitor Item #029 (Plant Vent Stack Flow) and record below:	·
			<u>40000</u> ft ³ /min	BHP- 1/C-31-34 Initials/ Date
		8.3.6	Calculate the correct WRGM Monitor item #011 constant as follows:	
			(step 8.3.4 value <u>30474</u> ft ³ /min)(3.48E+03	$\frac{2.65 \text{ E+03}}{2.65 \text{ E+03}}$
:			(step 8.3.5 value <u>42000</u> ft ³ /min)	
			where: 3.48E+03 = present WRGM Monitor item #011 value	BHP /10-31-34 Initials/ Date
		8.3.7	Enter the value obtained in step 8.3.6 into WRGM Monitor item #011.	GHP 1.C-31-84 Initials/ Date
	(8.3.8	At the WRGM keyboard/indicator (RIC-1254) retrieve Monitor item #D29 (Plant Vent Stack Ficw) and record below:	
	SCE QA		<u> </u>	<u>BHP 110-3:37</u> Initials/Date
	WITNESS POHAT Section No. <u>8,3</u> F. 5 No. <u>8,3.9</u> QA Engr. <u>C. X. A. 3</u> Date <u>(C. 3/-55</u>	8.3.9	Verify the value displayed by the WRGM in step $8.3.8$ is within $\pm 10\%$ of the value recorded in step $8.3.4$.	$\frac{3H^2}{\text{Initials/Date}}$
		8.3.10	Record the correct WRGM Monitor item #011 constant for fans A-22 and A-24 (calculated in step 8.3.6) on Attachment 10.7.	BH ^D /10-31-34 Initials/ Date

.

-.

SO1-CT-22-240-02 REV D Page 8 of 25 SONGS 1 ٠ . .

-

1

۰. ب

.

C

.

.

:

··. .

8.4	Fan A-21		
	8.4.1	At the Control Room Plant Vent Stack WRGM, enter/verify entered a value of 4.77E+03 into Monitor item #011.	BHC ///-/-34 Initials/Date
	8.4.2	Request Operations to operate fan A-21 lined up to the Plant Vent Stack (fans A-22 and A-24 not running).	<u></u>
	8.4.3	Utilizing the <u>Kurz</u> velocity meter, obtain the specified incremental velocity (ft/sec) data and complete Attachment 10.4.	<u>BHY /11-1-3y</u> Initials/Date
	8.4.4	Record below, the total stack flow as calculated on Attachment 10.4:	
		26503 ft ³ /min	<u>BH7 /11-1.?y</u> Initials/Date
	8.4.5	At the Control Room Plant Vent Stack Wide Range Gas Monitor (WRGM) keyboard/ indicator (RIC-1254), retrieve Monitor item #029 (Plant Vent Stack Flow) and record below:	
		<u>50300</u> ft ³ /min	<u>BHF</u> 111-1-84 Initials/Date
	8.4.6	Calculate the correct WRGM Monitor item #011 constant as follows:	
		(step 8.4.4 value <u>26509</u> ft ³ /min)(4.77E+0.	3) = <u>2.5/ £+03</u>
		(step 8.4.5 value <u>50300</u> ft ³ /min)	_
		where: 4.77E+O3 = present WRGM Monitor item #O11 value	649 111-1-84 Initials/ Date
	8.4.7	Enter the value obtained in step 8.4.6 into WRGM Monitor item #011.	BH! 111-1-94 Initials/Date
		SOI REV Pag SON	-CT-82-240-02 0 9 of 25 COPS

:

(

(

(_

.

Fan A-22

8.4.8

At the WRGM keyboard/indicator (RIC-1254), retrieve Monitor item #029 (Plant Vent Stack Flow) and record below:

ft³/min

SCE QA WITNESS POINT 8.4.9 Section No. 8.4 Fira No. 8.4-9 Qi Engr. 8 Mar Date 11-1- 84 ·//./s. 8.4.10 ettertum DATA LEVIEN

8.5

8.5.1

8.5.2

Verify the value displayed by the WRGM in step 8.4.8 is within + 10% of the value recorded in step 8.4.4.

26400

Record the correct WRGM Monitor 'item #011 constant for fan A+21 operation (calculated in step 8.4.6) on Attachment 10.7.

At the Control Room Plant Vent Stack WRGM, enter/verify entered a value of 4.77E+03 into Monitor item #011.

- Request Operations to operate fan A-22 lined up to the Plant Vent Stack (fans A-21 and A-24 not running).
- Utilizing the Kurz velocity meter, 8.5.3 obtain the specified incremental velocity (ft/sec) data and complete Attachment 10.5.
- Record below, the total stack flow as calculated on Attachment 10.5: 8.5.4

15939 ft³/min

BHY 110-31-34 Initials/ Date

BHP 110-3-84 Initiais/ Date

Ì

S01-CT-82-240-02 REV 0 Page 10 of 25 SONGS 1

-. . .

4

(

··--.`

(.

L

. - . ·

BHP

BHP

Initials/ Date

Initials/ Date

Initials/ Date

BHT /11-1-34

BHO 113-31-84

11-31-31

Initials/ Date

Initials/ Date

6HP

111-1-84

111-1.34

At the Control Room Plant Vent Stack 8.5.5 Wide Range Gas Monitor (WRGM) keyboard/ indicator (RIC-1254), retrieve Monitor item #029 (Plant Vent Stack Flow) and record below:

> 21000 ft³/min

Calculate the correct WRGM Monitor 8.5.6 item #011 constant as follows:

(step 8.5.4 value 15989 ft³/min)(4.77E+03) 3.63 2.03 =

ft³/min) (step 8.5.5 value 21000

where: 4.77E + 03 = present WRGM Monitor item #011 value

BHP 112-3-34 Initials/ Date

BAP 110-31-34 Initials/ Date

2 2

Enter the value obtained in step 8.5.6 into WRGM Monitor item #011.

BHP 110-31-34 Initials/ Date

خي ه

At the WRGM keyboard/indicator (RIC-1254), retrieve Monitor item #029 (Plant Vent Stack Flow) and record below:

16000 ft³/min

SCE QA WITNESS POINT latterse 11. ñ4

ſ

ĺ

ĺ

8.5.9 Section P.o. Para No. . QA Engr. Date 10-3/1 DATA REVIEW 8.5.10

8.5.7

8.5.8

Verify the value displayed by the WRGM in step 8.5.8 is within + 10% of the value recorded in step 8.5.4.

Record the correct WRGM Monitor item #011 constant for fan A-22 operation (calculated in step 8.5.6) on Attachment 10.7.

<u><u><u>BH</u></u><u>11:31-21</u> Initials/ Date</u>

BHP 10.31.34 Initials/ Date

BHD NO.31.34 Initials/ Date

S01-CT-82-240-02 REV 0 Page 11 of 25 SONGS 1

(

(

ĺ,

8.6		Fan A-24	
	8.6.1	At the Control Room Plant Vent Stack WRGM, enter/verify entered a value of 4.77E+03 into Monitor item #011.	<u></u> BHP Initials/ Date
	8.6.2	Request Operations to operate fan A-24 lined up to the Plant Vent Stack (fans A-22 and A-21 not running).	<u>BH# /11.1.34</u> Initials/ Date
	8.6.3	Utilizing the <u>Kurz velocity meter</u> , obtain the specified incremental velocity (ft/sec) data and complete Attachment 10.6.	<u>347 / 11.1.34</u> Initials/ Date
	8.6.4	Record below, the total stack flow as calculated on Attachment 10.6:	
		2213C ft ³ /min	<u>BHP / 11-1-Py</u> Initials/ Date
	8.6.5	At the Control Room Plant Vent Stack Wide Range Gas Monitor (WRGM) keyboard/ indicator (RIC-1254), retrieve Monitor item #029 (Plant Vent Stack Flow) and record below:	
		<u>42800</u> ft ³ /min	<u> 9 Hr / 11 - 1. Py</u> Initials/ Date
	8.6.6	item #011 constant as follows:	
		(step 8.6.4 value <u>22130</u> ft ³ /min)(4.77E+03)	= 2.47E+03
		(step 8.6.5 value <u>42300</u> ft [*] /min)	
		where: 4.77E + 03 = present WRGM Monitor item #011 value	BHP / 11.1.37 Initials/ Date
			X
		REV	12 of 25

OFFICIL LET COPI

(

(

Enter the value obtained in step 8.6.6 8.6.7 BHP / 11-1-34 Initials/ Date into WRGM Monitor item #011. At the WRGM keyboard/indicator (RIC-1254), 8.6.8 retrieve Monitor item #029 (Plant Vent Stack Flow) and record below: ·... 22200 ft³/min BH12 111.1.84 Initials/ Date SCE QA Verify the value displayed by the 8.6.9 WITNESS POINT WRGM in step 8.6.8 is within Section I'o. 8. + 10% of the value recorded in 8.6 BHP 111.1.24 Para No. _ step 8.6.4. Initials/ Date QA Entr. 🖌 Date 11-M 1/, Record the correct WRGM Monitor 8.6.10 item #011 constant for fan A-24 ENT CEVIEU operation (calculated in step 8.6.6) ÊHP 111.1.94 on Attachment 10.7. Initials/ Date Plant Vent Stack Flow Profiles 8.7 The two fan flow profiles obtained per NOTE: this procedure may be used in Engineering evaluations of isokinetic conditions in the Plant Vent Stack per SPR #548 (part of Reference 3.7). Plot the velocity profiles on Attachment 10.8 8.7.1 (utilizing the velocity data for distances of 2", 7", 12", 17", 22", 27", 32", 37", 42", 47" and 52" traversing the stack as obtained per Attachments 10.1, 10.2 and 10.3) for the following fan combinations: 8.7.1.1 A-21 and A-22 (ju)

8.7.1.2 A-21 and A-24

1.72

8.7.1.3 A-24 and A-22

S01-CT-82-240-02 REV O Page 13 of 25 SONGS 1

Initials/

G

Initials/ Déte

1,1/184

: {

9.0 SYSTEM RESTORATION

(

(

- 9.1 Remove the Kurz velocity probe (on extender) from the threaded 3/4" mounting hole on the Plant Vent Stack (previously installed in step 7.4).
- 9.2 Install the stack mounted temperature indicator TI-1254 (previously removed in step 7.3).
- 9.3 Inform SCE Station Shift Superintendent that the procedure has been completed and that the system may be lined up and placed in service in accordance with Station Operating Instructions or as necessary to support plant conditions.

Station Shift Superintendent SCE

- 9.4 Enter the proper constant per Attachment 10.7 into the WRGM Monitor item #011 which corresponds to the present operating Plant Vent Stack fan(s) combination.
- 9.5 Prepare and process a TCN to Station procedure SO1-II-1.14 (Reference 3.6.1) to incorporate the unique constants for various fan combinations as recorded on Attachment 10.7 of this procedure.
- 9.6 Prepare and process a TCN to Station procedure SO1-5-12 (Reference 3.8.1) to incorporate the unique constants for various fan combinations as recorded on Attachment 10.7 of this procedure.

CEE

1 1. 5.5-Initials/ Date Initials/ Date Verified By/Date È Initials/ Date 54 Verified By/Date Initials/ Date Verified By/Date

ï

ATP 11.1-84

6HP 111-1.81

1 nlil24

1 inlight

Initials/ Date

Verified By/Dat

Initials/ Date

Verified By/Date

SO1-CT-82-240-02 REV 0 Page 14 of 25 SONGS 1

10.0 ATTACHMENTS

€

(

Ĺ

10.1 Fans A-21 and A-22 Flow Measurement

10.2 Fans A-21 and A-24 Flow Measurement

. . . .

ì

S01-CT-82-240-02 REV 0

Page 15 of 25 SONGS 1

10.3 Fans A-24 and A-22 Flow Measurement

10.4 Fan A-21 Flow Measurement

10.5 Fan A-22 Flow Measurement

10.6 Fan A-24 Flow Measurement

10.7 Flow Constants

10.8 Flow Profiles

RPlocic:20291

	ATTACHMENT 1	0 <u>.1</u>
	FANS A-21 AND A-22 FLOW	MEASUREMENT
(52" measurement	27" (center of stack) measurement:
	$\frac{37}{100}$ ft/sec X 60 sec/min X 4.860 ft ²	41 ft/sec X 60 sec/min X 0.136 ft ²
	= <u>/0789</u> ft ³ /min	= 335 ft ³ /min
	47" measurement	22" measurement
	✓ ft/sec X 60 sec/min X 4.363 ft ²	<u>37</u> ft/sec X 60 sec/min X 1.091 ft ²
	= <u>/2304</u> ft ³ /min	= 2422 ft ³ /min
	42" measurement	17" measurement
	44 ft/sec X 60 sec/min X 3.273 ft ²	<u>35</u> ft/sec X 60 sec/min X 2.182 ft ²
	= <u>9033</u> ft ³ /ain	= <u>4582</u> ft ³ /min
	<u>37" measurement</u>	12" measurement
	45ft/sec X 60 sec/min X 2.182 ft ²	<u>36</u> ft/sec X 60 sec/min X 3.273 ft ²
	= <u>5891</u> ft ³ /min	= <u>7070</u> ft ³ /min
(32" measurement	7" measurement
	<u>42</u> ft/sec X 60 sec/min X 1.091 ft ²	36 ft/sec X 60 sec/min X 4.363 ft ²
••	= 2749 ft ³ /min	= <u>9946</u> ft ³ /min
		2" measurement
		<u> </u>
		$= \frac{1c+98}{ft^3/min}$
	Total Plant Vent Stack Flow for Fans A-	21 and A-22:
	(27" flow) 335 + (22" flow)	$\frac{2422 + (32" flow)}{2} + \frac{2749}{2} + \frac{1}{2}$
	(17" flow) AFGA + (27" flow) FR9/	+ (12"flow) 7670 + (42"flow) 9033

 $\frac{(17" \text{ flow})}{2} \frac{4582 + (37" \text{ flow})}{2} \frac{5897}{2} + \frac{(12"\text{ flow})}{2} \frac{7070 + (42"\text{ flow})}{2} \frac{9033}{2}$ $\frac{+ (7"\text{ flow})}{2} \frac{9946 + (47" \text{ flow})}{2} \frac{72304}{2} + \frac{(2" \text{ flow})}{2} \frac{76498 + (52"\text{ flow})}{2} \frac{7670}{2} \frac{16498}{2} + \frac{12}{2} \frac{160}{2} \frac{160}{$

= <u>37978</u> ft³/min (total flow)

۰.

(

S01-CT-82-240-02 REV 0 Fage 16 of 25 SDNGS 1

	ATTACHMENT	10.2
	FANS A-21 AND A-24 F	LOW MEASUREMENT
Ċ	52" measurement	27" (center of stack) measurement:
	43_ ft/sec X 60 sec/min X 4.860 ft ²	<u>47</u> ft/sec X 60 sec/min X 0.136 ft ²
	= <u>,2539</u> ft ³ /min	$= 334 \text{ ft}^3/\text{min}$
	47" measurement	22" measurement
	56 ft/sec X 60 sec/min X 4.363 ft ²	<u>45</u> ft/sec X 60 sec/zin X 1.091 ft ²
·	= <u>1466C</u> ft ³ /min	$= \underline{294}_{c} \text{ ft}^3/\text{min}$
	42" measurement	17" measurement
	<u>55</u> ft/sec X 60 sec/min X 3.273 ft ²	46 ft/sec X 60 sec/min X 2.182 ft ²
	$= 10301 \text{ ft}^3/\text{min}$	$= \underline{LO22} ft^{3}/min$
•. • .	37" measurement	12" measurement
	<u>55</u> ft/sec X 6D sec/min X 2.182 ft ²	<u></u>
	$= \underline{72C(} fr^{3}/min$	= <u> DCIS</u> ft ³ /min
(32" measurement	7" measurement
	<u><u> </u></u>	
	$= \frac{3273}{36600} \frac{373}{50}$	= 13613 ft ³ /min
		2" measurement
		<u>49</u> ft/sec X 60 s≘c/min X 4.860 ft ^x
		= 14283 ft ³ /min

Total Plant Vent Stack Flow for Fans A-21 and A-24: + (22" flow) 2946 + (32" flow) $\frac{3666}{3666}$ 3273384 (27" flow) - + (12"flow) /CO15 + (42"flow) 10801 6022 2 + (37" flow) 720 (17" flow) 13613 + (47" flow) 14660 + <u>(2" flow) 14283 + (52"flow)</u> 2 125.39 + (7" flow) = 43063 _____ ft³/min (total flow)

Ċ

S01-CT-82-240-02 REV 0 Page 17 of 25 SCNG3 1

ć

		ATTACHYE	NT 10.3
		FANS A-24 AND A-22	FLOW MEASUREMENT
	(52" measurement	27" (center of stack) measurement:
			<u>35</u> ft/sec X 60 sec/min X 0.136 ft ²
·		= <u>64/5</u> ft ³ /min	$= \underline{23}C = ft^{2}/min$
		47" measurement	22" measurement
		<u> 37 </u> ft/sec X 60 sec/min X 4.363 ft ²	
		$= \underline{96\%}$ ft ² /min	= 2029 ft ³ /min
• • • •		42" measurement	17" measurement
•		<u> 36 ft/sec X 60 sec/min X 3.273 ft²</u>	27 ft/sec X 60 sec/min X 2.182 ft ²
	•	= <u>7076</u> ft ³ /min	= 3535 ft ³ /min
	- <u></u>	37" measurement	12" measurement
		<u> </u>	<u>30</u> ft/sec X 60 sec/min X 3.273 ft ²
	:F ⁻	$= \frac{4344}{\text{ft}^3/\text{min}}$	$= \underline{5391} \text{ ft}^3/\text{min}$
	(32" measurement	7" measurement
	ł	<u>37</u> ft/sec X 60 sec/min X 1.091 ft ²	<u>34</u> ft/sec X 60 sec/min X 4.363 ft ²
		= <u>2422</u> ft ³ /min	= <u>890 </u> ft ³ /min
			2" measurement
	-		<u>33</u> ft/sec X 60 sec/min X 4.860 ft ²
			$= -\frac{9633}{100}$ ft ² /min
1		Total Plant Vent Stack Flow for Fans	
		(27" flow) 236 + (22" flo	$\frac{1}{2}$ $\frac{1}$
•		(17" flow) 3535 + (37" flow) 4844	
·		$\frac{1}{2}$ + (7" flow) 8901 + (47" flow) 9636	+ (2" flow) 96-23 + (52" flow) 6-15
		= 30 40.4	ft ³ /min (total flow)
	L		S01-CT-82-240-02

۰.

:

,

S01-CT-82-240-02 REV 0 Page 18 of 25 S0HGS 1

.

ATTACHMENT 10.4 FAN A-21 FLOW MEASUREMENT

 $\frac{52" \text{ measurement}}{21} \text{ ft/sec X 60 sec/min X 4.860 ft}^2$ $= \underline{6/24} \text{ ft}^3/\text{min}$ $\frac{47" \text{ measurement}}{24}$

<u>31</u> ft/sec X 60 sec/min X 4.363 ft² = <u>8/15</u> ft³/min

 $\frac{42" \text{ measurement}}{30} \text{ ft/sec X 60 sec/min X 3.273 ft}^2$ $= \underline{5891} \text{ ft}^3/\text{min}$ $\frac{37" \text{ measurement}}{29} \text{ ft/sec X 60 sec/min X 2.182 ft}^2$ $= \underline{3797} \text{ ft}^3/\text{min}$ $\frac{32" \text{ measurement}}{27} \text{ ft/sec X 60 sec/min X 1.091 ft}^2$

(

(

= 1767 ft³/min

 $\frac{27" (center of stack) measurement:}{25} ft/sec X 60 sec/min X 0.136 ft²$ = <math>2C4' ft³/min $\frac{22" measurement}{25} ft/sec X 60 sec/min X 1.091 ft²$ = <math>1637 ft³/min

<u>17" measurement</u> <u>26</u> ft/sec X 60 sec/min X 2.182 ft² = <u>3√04</u> ft³/min 12" measurement

<u>27</u> ft/sec X 60 sec/min X 3.273 ft² = <u>5302</u> ft³/min <u>7" measurement</u>

31 ft/sec X 60 sec/min X 4.363 ft²

= <u>8115</u> ft³/min

2" measurement

 $\frac{29}{100} \text{ ft/sec X 60 sec/min X 4.860 ft}^2$ $= 8 456 \text{ ft}^3/\text{min}$

 $\frac{\text{Total Plant Vent Stack Flow for Fan A-21}}{2}:$ $\frac{(27" \text{ flow}) \ 204}{2} + \frac{(22" \text{ flow}) \ 1637 + (32" \text{ flow}) \ 1767}{2} + \frac{(12" \text{ flow}) \ 5302}{2} + \frac{(42" \text{ flow}) \ 5391}{2} + \frac{(12" \text{ flow}) \ 5302}{2} + \frac{(42" \text{ flow}) \ 5391}{2} + \frac{(2" \text{ flow}) \ 5302}{2} + \frac{(42" \text{ flow}) \ 5391}{2} + \frac{(2" \text{ flow}) \ 5302}{2} + \frac{(2" \text{ flow}) \$

SO1-CT-82-240-02 REV 0 Page 19 of 25 SONGS 1

ATTACHMENT 10.5

FAN A-22 FLOW MEASUREMENT

<u>52" measurement</u> <u>2C</u> ft/sec X 60 sec/min X 4.860 ft² = <u>.5332</u> ft³/min <u>47" measurement</u> <u>2C</u> ft/sec X 60 sec/min X 4.363 ft²

1

. -==

;-⁻⁻-

(

(

= 52.36 ft³/min

<u>42" measurement</u> <u>18</u> ft/sec X 60 sec/min X 3.273 ft² = <u>3636</u> ft³/min <u>37" measurement</u> <u>14</u> ft/sec X 60 sec/min X 2.182 ft² = <u>1833</u> ft³/min <u>32" measurement</u> <u>10</u> ft/sec X 60 sec/min X 1.051 ft²

 $\frac{27" \text{ (center of stack) measurement:}}{9} \text{ ft/sec X 60 sec/min X 0.136 ft}^{2}$ $= \underline{73} \text{ ft}^{3}/\text{min}$ $\frac{22" \text{ measurement}}{9} \text{ ft}^{3}/\text{min}$

 $\frac{g}{g} \quad \text{ft/sec X 60 sec/min X 1.091 ft}^2 = \frac{g2H}{g2H} \quad \text{ft}^3/\text{min}$

17" measurement

<u>/C</u> ft/sec X 60 sec/min X 2.182 ft²

= <u>1309</u> ft³/min

12" measurement

/5_ ft/sec X 60 sec/min X 3.273 ft²

= 2946 ft³/min

7" measurement

 $\frac{18}{1 + 16} = \frac{1}{12} + \frac{1}$

2" measurement

 $\frac{18}{100}$ ft/sec X 60 sec/min X 4.860 ft² = 5249 ft³/min

	Stack Flow for Fan A-22:
(27" flow) 7.3	+ $(22" flow)$ 524 + $(32" flow)$ 655 + 2
(17" flow) 1309 2	+ $(37" flow)$ 1833 + $(12"flow)$ 2946 + $(42"flow)$ 3535
+ (7" flow) 4712_2	+ (47" flow) 5236 + (2" flow) 5249 + (52"flow) 5932
=	15939 ft ³ /min (total flow)

SO1-CT-82-240-02 REV 0 Page 20 of 25 SONGS 1

	FAN A-24 FLOW ME	ASUREMENT
Ç	52" measurement	27" (center of stack) measurement:
	2 23 ft/sec X 60 sec/min X 4.860 ft ²	ft/sec X 60 sec/min X 0.136 ft ²
	= <u>6707</u> ft³/min	= <u>139</u> ft ³ /min
	47" measurement	22" measurement
	ft/sec X 60 sec/min X 4.363 ft ²	<u>19</u> ft/sec X 60 sec/min X 1.091 ft ²
	= <u>7330</u> ft ³ /min	= <u>/244</u> ft ³ /min
	42" measurement	17" measurement
	23 ft/sec X 60 sec/min X 3.273 ft ²	22_ ft/sec X 60 sec/min X 2.182 ft ²
منصفوت	= 4517 ft ³ /min	= 2880 ft ³ /min
	37" measurement	12" measurement
	18 ft/sec X 60 sec/min X 2.182 ft ²	
	= 2357 ft ³ /min	= 47/3 ft ³ /min
(32" measurement	7" meesurement
N,	15ft/sec X 60 sec/min X 1.091 ft ²	<u>25</u> ft/sec X 60 sec/min X 4.363 ft ²
	= 982 ft ³ /min	$= -\frac{6545}{\text{ft}^2/\text{min}}$
		2" measurement
		23 ft/sec X 60 sec/min X 4.860 ft ²
		= <u>6707</u> ft ³ /min
•	Total Plant Vent Stack Flow for Fan A-24	4
		1244 + (32" flow) 982 +
	$\frac{(17" \text{ flow}) 2880}{2} + (37" \text{ flow}) 2357}$	+ (12" flow) 4713 + (42" flow) 4517
	+ (7" flow) 6545 (47" flow) 7330	+ $(2'' flow)$ $(6707 + (52'' flow) 6707$
	= 22.130 ft ³	N N

÷)

.

REV O Page 21 of 25 SONGS 1

.

ATTACHMENT 10.7

FLOW CONSTANTS

Operating Fans vs. Plant Vent Stack Wide **Range Gas Monitor (RIC-1254) Constant** Values for Monitor item #011, "Conversion Factor for Process Flow:"

(

(1

(

ŝ

....


Fan(s) Operating:	Monitor item #D11 constant:
A-21 and A-22	2.78E+3 -
A-21 and A-24	2.682+03
A-24 and A-22	2.65€+03
A-21	2.5/E+c3
A-22	<u>363E703</u>
A-24	2.47 5+03


OFFICIAL TOT COPT


SO1-CT-82-240-02 REV 0 Page 22 of 25 SONGS 1 ŝ,


. 7

:











ATTACHMENT 10.8 FLOW PROFILE FOR FANS A-21 AND A-22 PAGE 1 of 3





OFFICIAL LOT CORV



(

FT/SEC

SO1-CT-82-240-02 REV. 0 Page 25 of 25 SONGS 1

ي ا

NUCLEAR GENERATION SITE UNIT 1

NCLOSURE 2

OPERATING INSTRUCTION SO1-4-25 PRIMARY PLANT REVISION 2 PAGE 26 OF 27 ATTACHMENT 5 TCN 2-2

STACK FLOWRATE ESTIMATION FORM

If the flowrate monitor for Radiation Monitoring Channel R-1254 is inoperable, estimate stack flowrate using the Table below and document on this form. Use one (1) form for each day that the flowrate requires estimation.

CAUTION

The flow rate estimation is a Tech Spec Action requirement. Therefore, it must be completed within the four-hour time period.

Single Fan Operating

Estimated Flow Rate (ft. 3/in.)

One (1) Two (2) 20,000 40,000

Date:

Time	Estimated Flow Rate	Initials
[ime	Estimated Flow Rate	Initials
lime	Estimated Flow Rate	Initials
lime	Estimated Flow Rate	Initials
lime	Estimated Flow Rate	Initials
lime	Estimated Flow Rate	Initials
lime	Estimated Flow Rate	Initials
lime	Estimated Flow Rate	Initials

ATTACHMENT 5

PAGE 1 OF 2

λ

CLOSURE 2

NUCLEAR GENERATION SITE UNIT 1

OPERATING INSTRUCTION SO1-4-25 PRIMARY PLANT REVISION 2 PAGE 27 OF 27 ATTACHMENT 5 TCN 2-2-

STACK FLOWRATE ESTIMATION FORM (Continued)

ESTIMATION PERFORMED BY:

· · ·

e e e e e e e e e e e e e e e e e e e	ريادها والمتعموم المراجع	an eu a construction notation de
Operator Signature	Initials	Date

COMMENTS:

TCN

OVED BY:

Date

ATTACHMENT 5

. . .

2189g _