MAY 5 1986

MEMORANDUM FOR: R. F. Fraley, Executive Director Advisory Committee for Reactor Safeguards

FROM: Victor Stello, Jr. Executive Director for Operations

8605080061 860505

ADOCK 05000206

PDR

SUBJECT: ACRS REVIEW OF NRC ACTIONS RESULTING FROM THE SAN ONOFRE 1 NOVEMBER 21, 1985 EVENT

This memorandum is in response to your March 18, 1986 request for a meeting to review licensee and NRC actions in response to the November 21, 1985 water hammer event at San Onofre Nuclear Generating Station, Unit 1 (SONGS-1). The staff actions in support of this activity are well under way. A staff action plan which provides detailed review schedules and assignments has been developed and was provided informally to the ACRS staff in early March 1986. The staff has requested information from the licensee that is needed to evaluate the items in the staff action plan. The licensee responded to most of these items on April 8, 1986 with the submittal of a comprehensive Restart Report, copies of which have been transmitted to the ACRS. The staff review of this document is ongoing. The schedules in the staff's initial action plan have been modified to be consistent with the licensee's current schedule for restarting the facility in mid-June 1986. A current version of the staff action plan is provided in the enclosure.

I have authorized J. Martin, the Regional Administrator of Region V, to coordinate the staff's actions and to determine when the licensee may restart the facility. In support of this determination, a staff evaluation of the root cause of the check valve failures and the adequacy of proposed corrective actions will be provided to Region V in mid-May by the IE/Vendor Program Branch. The NRR Division of PWR Licensing-A will provide an evaluation to Region V by the end of May addressing the adequacy of many different design features at SONGS-1 related to the November 21, 1985 event. The issues to be covered by these evaluations are detailed in the enclosed staff action plan. Key to the restart decision is the licensee action being taken to verify the material condition of the plant. The licensee's actions and the staff's consideration and verification of those actions will likely continue until the scheduled restart date is approached.

Additionally, several of the licensee actions, such as modifications, procedure revision and training associated with the event, will continue during the period close to the scheduled restart date. The staff's

R. F. Fraley

1 -

examination and documentation of these areas will likewise continue during that period. Thus, the staff is planning to be available to meet with the ACRS as early as late July after all documentation related to San Onofre 1 has been completed and is available to the Committee. This schedule has been previously discussed with and accepted by your staff. Any changes to the licensee's restart schedule that require modification of the staff's review schedule may also affect the schedule for this meeting with ACRS. NRC staff personnel will continue to closely coordinate with ACRS staff in scheduling this meeting.

The staff's assessment of water hammer occurrences since 1980 and the generic implications regarding resolution of USI A-1 (water hammer) is scheduled to begin in May 1986 and to be completed in June 1986. These findings will be reviewed with ACRS in the upcoming meeting. A status report of other staff actions on possible generic activities resulting from the San Onofre event will also be provided to the ACRS in this meeting. These items include the generic implications of the check valve failures and associated inservice testing, the adequacy of NRC requirements for post-trip data retrieval equipment and an evaluation of NRC policy for use of the Emergency Notification System. The SONGS-1 restart schedule is not dependent upon resolution of these possible generic items.

Original signed by Victor Stell

Victor Stello, Jr. Executive Director for Operations

Enclosure: NRC Action Item List

See previ Office:	ious concurre LA/PAD#1	ence.* PM/PAD#1	, F	PD/PAD#1	PWR-A	PWR-A	DSRO	Reg V
Surname:	PShuttlewort	th* RDudley*/t	:g:jm G	GLear*	ERossi*	TNovak*	TSpeis*	JMartin
Date:	04/14/86	04/22/86	C	04/23/86	04/23/86	04/23/86	04/23/86	04/28/86
		,					p	er PJohnson
					7)		v	ia telephone
		plack	_	Duil	3 HIT			
Office:	IE T	TOSB/WAR	 DD/NRR		NRR & E	EDO NA	/	
Surname:	RVollmer* F	RHernan	DGEise)enton V	/Stello		
Date:	04/24/86 0	04/30 /86	04/	<u>(</u> 86 04	0 88/ ₀₂ /	5/86		
	X	<i>v</i>			5			

Distribution Copies: Docket File 50-206 NRC PDR Local PDR MBridgers ED0#001551 EDO r/f VStello JRoe JSniezek **JTaylor** JMartin, RV CHeltemes GCunningham CFiles HDenton/DEisenhut GLear RDudley PShuttleworth PBaker (2) JMullin PPAS **OELD** DMossburg/Toms (w/ticket & incoming) GLainas CRossi DCrutchfield PAD#1 Green Ticket file (w/incoming) PAD#1 r/f

· · ·

MEMORANDUM FOR: R. F. Fraley, Executive Director Advisory Committee for Reactor Safeguards

FROM:

Victor Stello, Jr. Executive Director for Operations

X

SUBJECT: ACRS REVIEW OF NRC ACTIONS RESULTING FROM THE SAN ONOFRE 1 NOVEMBER 21, 1985 EVENT

This memorandum is in response to your March 18, 1986 request for a meeting to review the NRC staff's evaluation of actions necessary for the restart of San Onofre Nuclear Generating Station, Unit 1 (SONGS-1). The staff actions in support of this activity are well under way. A staff action plan which provides detailed review schedules and assignments has been developed and was provided informally to the ACRS staff in early March 1986. The staff has requested information from the licensee that is needed to evaluate the items in the staff action plan. The licensee responded to most of these items on April 8, 1986 with the submittal of a comprehensive Restart Report, copies of which have been transmitted to the ACRS. The staff review of this document is ongoing. The schedules in the staff's initial action plan have been modified to be consistent with the licensee's current schedule for restarting the facility in mid-June 1986. A current version of the staff action plan is provided in the enclosure.

I have authorized J. Martin, the Regional Administrator of Region V, to coordinate the staff's actions and to determine when the licensee may restart the facility. In support of this determination, a staff evaluation of the root cause of the check valve failures and the adequacy of proposed corrective actions will be provided to Region V in mid-May by the IE/Vendor Program Branch. The NRR Division of PWR Licensing-A will provide an evaluation to Region V by the end of May addressing the adequacy of many different design features at SONGS-1 related to the November 21, 1985 event. The issues to be covered by these evaluations are detailed in the enclosed staff action plan. Key to the restart decision is the licensee action being taken to verify the material condition of the plant. The licensee's actions and the staff's consideration and verification of those actions will likely continue until the scheduled restart date is approached.

Additionally, several of the licensee actions, such as modifications, procedure revision and training associated with the event, will continue during the period close to the scheduled restart date. The staff's

R. F. Fraley

examination and documentation of these areas will likewise continue during that period. Thus, the staff is planning to be available to meet with the ACRS as early as late July after all documentation related to San Onofre 1 has been completed and is available to the Committee. Any changes to the licensee's restart schedule that require modification of the staff's review schedule may also affect the schedule for this meeting with ACRS. NRC staff personnel will * closely coordinate with ACRS staff in scheduling this meeting.

The staff's assessment of water hammer occurrences since 1980 and the generic implications regarding resolution of USI A-1 (water hammer) is scheduled to begin in May 1986 and to be completed in June 1986. These findings will be reviewed with ACRS in the upcoming meeting. A status report of other staff actions on possible generic activities resulting from the San Onofre event will also be provided to the ACRS in this meeting. These items include the generic implications of the check valve failures and associated inservice testing, the adequacy of NRC requirements for post-trip data retrieval equipment and an evaluation of NRC policy for use of the Emergency Notification System. The SONGS-1 restart schedule is not dependent upon resolution of these possible generic items.

Victor	Ste	911	Ο,	Jr.
Executi	ve	Di	rec	tor
for ()per	at	ion	S

Enclosure: NRC Action Item List

See previous concurrence.*											
		PM/PAD#1	PD/PAD#1	PWR-A	PWR-A	DSRO	Reg V				
Surname:	PShuttleworth*	RDudley*/tg:jm	GLear*	ERossi*	TNovak*	TSpeis*	JMartin*				
Date:	04/14/86	04/22/86	04/23/86	04/23/86	04/23/86	04/23/86	04/ /86				

Office: D/NRR ED0 IE TOSB/NRR DD/NRR **RVollmer** RHernan DGEisenhut HDenton VStello Surname: 04/ /86 04/ /86 04/ /86 04/ Date: /86

* trouts

MEMORANDUM FOR: R. F. Fraley, Executive Director Advisory Committee for Reactor Safeguards

FROM:

Victor Stello, Jr. Executive Director for Operations

SUBJECT: ACRS REVIEW OF NRC ACTIONS RESULTING FROM THE SAN ONOFRE 1 NOVEMBER 21, 1985 EVENT

This memorandum is in response to your March 18, 1986 request for a meeting to review the NRC staff's evaluation of actions necessary for the restart of San Onofre Nuclear Generating Station, Unit 1 (SONGS-1). The staff actions in support of this activity are well under way. A staff action plan which provides detailed review schedules and assignments has been developed and was provided informally to the ACRS staff in early March 1986. The staff has requested information from the licensee that is needed to evaluate the items in the staff action plan. The licensee responded to most of these items on April 8, 1986 with the submittal of a comprehensive Restart Report, copies of which have been transmitted to the ACRS. The staff review of this document is ongoing. The schedules in the staff's initial action plan have been modified to be consistent with the licensee's current schedule for restarting the facility in mid-June 1986. A current version of the staff action plan is provided in the enclosure.

I have authorized J. Martin, the Regional Administrator of Region V, to coordinate the staff's actions and to determine when the licensee may restart the facility. In support of this determination, a staff evaluation of the root cause of the check valve failures and the adequacy of proposed corrective actions will be provided to Region V in mid-May by the IE/Vendor Programs Branch. The NRR Division of PWR Licensing-A will provide an evaluation to Region V by the end of May addressing the adequacy of many different design features at SONGS-1 related to the November 21, 1985 event. The issues to be covered by these evaluations are detailed in the enclosed staff action plan. Key to the restart decision is the licensee action being taken to verify the material condition of the plant. The licensee's actions and the staff's consideration and verification of those actions will likely continue until the scheduled restart date is approached.

Additionally, several of the licensee actions, such as modifications, procedure revision and training associated with the event, will continue during the period close to the scheduled restart date. The staff's

R. F. Fraley

examination and documentation of these areas will likewise continue during that period. Thus, the staff is tentatively planning to meet with the ACRS in late July after all documentation related to San Onofre 1 has been completed and provided to the Committee. Any changes to the licensee's restart schedule that require modification of the staff's review schedule may also affect the schedule for this meeting with ACRS. NRC staff personnel will closely coordinate with ACRS staff in scheduling this meeting.

The staff's assessment of water hammer occurrences since 1980 and the generic implications regarding resolution of USI A-1 (water hammer) is scheduled to begin in May 1986 and to be completed in June 1986. These findings will be reviewed with ACRS in the upcoming meeting. A status report of other staff actions on possible generic activities resulting from the San Onofre event will also be provided to the ACRS in this meeting. These items include the generic adequacy of check valves and associated inservice testing, the adequacy of NRC requirements for post-trip data retrieval equipment and an evaluation of NRC policy for use of the Emergency Notification System. The SONGS-1 restart schedule is not dependent upon resolution of these possible generic items.

* Minor changes .

Enclosure: NRC Action Item List Victor Stello, Jr. Executive Director for Operations K

See prev	ious concurrence	e.* /	61	/		B. Yan U.S		
Office:		PM/PAD,#1	PD/PAD#1	PWR-A	PWR-AW	DSBOTD	Reg	٧
Surname:	PShuttleworth*	RDudley*/tg:jm	GLear	ERossi	2 Tybvak	ViSpeis	JM	artin
Date:	04/14/86	04/22/86	04/B/86	04/2 <i>3</i> /86	04/2/86	04 h3 /86	04/	/86
		/			/			

Office:	ΙE		TOSB/	'NRR	DD/N	RR	D/NR	R	ED0	
Surname:	RVo1	lmer	RHern	an	DGEi	senhut	HDen	ton	VSte	110
Date:	04/	/86	04/	/86	04/	/86	04/	/86	04/	/86

in late July after all documentation related to San Onofre 1 has been completed and provided to the Committee. Any changes to the licensee's restart schedule that requires modification to the staff's review schedule may also affect the schedule for this meeting with the ACRS. NRC staff personnel will closely coordinate with ACRS staff in scheduling this meeting.

-2-

A status report of NRC staff actions on possible generic activities resulting from the November 21, 1985 San Onofre event will also be provided to the ACRS in the upcoming meeting.

Victor Stello, Jr. Executive Director for Operations

Enclosure: NRC Action Item List

Office:	LA/PAD#1	PM/PAD#1	PD/PAD#1	PWR-A	PWR-A	DSRO	Reg V
Surname:	LA/PAD#1 PShuttleworth	RDudley/tg	GLear	ERossi	TNovak	TSpeis	JMartin
Date:	04// 4 /86	04/ /86	04/ /86	04/ /86	04/ /86	04/ /86	04/ /86

Office:	ΙE		DD/N	IRR	D/NR	R	ED0	
Surname:	DVo1	lmer	DGEi	senhut	HDen	ton	VSte	110
Date:	04/	/86	04/	/86	04/	/86	04/	/86

· · · .

R. F. Fraley

examination and documentation of these areas will likewise continue during that period. Thus, the staff is tentatively planning to meet with the ACRS in late July after all documentation related to San Onofre 1 has been completed and provided to the Committee. Any changes to the licensee's restart schedule that require modification of the staff's review schedule may also affect the schedule for this meeting with ACRS. NRC staff personnel will closely coordinate with ACRS staff in scheduling this meeting.

The staff's assessment of water hammer occurrences since 1980 and the generic implications regarding resolution of USI A-1 (water hammer) is scheduled to begin in May 1986 and to be completed in June 1986. These findings will be reviewed with ACRS in the upcoming meeting. A status report of other staff actions on possible generic activities resulting from the San Onofre event will also be provided to the ACRS in this meeting. The SONGS-1 restart schedule is not dependent upon resolution of these possible generic items.

* addition Victor Stello, Jr. **Executive** Director for Operations Enclosure: NRC Action Item List See previous concurrence.* PD/PAD#1 PWR-A PWR-A DSRO Reg V Office: LA/PAD#1 PM/ PShuttleworth* RDudley/tg:jm GLear TNovak JMartin Surname: ERossi TSpeis 04/14/86 04/ /86 04/ /86 04/ /86 04/ /86 04/ /86 04/<u>22</u>/86 Date: TOSB/NRR RHernan 04/ /86 ED0 Office: / ΙE DD/NRR D/NRR Surname: RVollmer DGEisenhut HDenton VStello 04/ /86 04/ /86 04/ /86 Date: 04/ /86

-2-

۰.

II. NRC ACTION ITEM LIST (IIT SONGS-1)

	Item	Description	Required for <u>Startup</u>	Source	Resp. Office	Due Date (SCE Item No.)	Status/ Completion Date
1.	<pre>Implement and coordinate the staff and industry actions necessary to assure the reliability of safety-related check valves. Areas to be evaluated include: a. Adequacy of licensee's report on root cause analysis and proposed corrective actions.</pre>			Stello memo 2/4/86 Enclosure Item 1	IE/VPB	5/27/86*	In progress
			Yes	Stello memo 2/4/86 Enclosure Item 1	IE/VPB (lead) and NRR/PWR-A	5/9/86	Evaluating licensee submittals of 3/2/86 and 4/8/86
		Note: The hydrodynamic aspects of the design differences between the failed and replacement check valves will be reviewed by IE and factored into the overall feedwater system design review in item 3.b. The overall feedwater system design review is listed separatedly to highlight the importance of this review and to allow listing all NRR design change reviews in one location.					
	b.	Adequacy of check valve design for SONGS 1 application at time of November 21 event.	Yes	IIT ¶3.3(Pg.3-6) Stello memo 2/4/86 Encl.Item 1	IE/VPB (lead) RV NRR/DSRO & PWR-A	5/9/86 (34, 67)	In progress Site visit complete 3/86

*The SONGS-1 plant specific issues will be completed and a plan to address the generic aspects will be developed by this date.

۰.

٠,

<u>Item D</u>	escription	Required for Startup	Source	Resp. Office	Due Date (SCE Item No.)	Status/ Completion Date
c s T W	ote: A review of the design hanges to the feedwater ystem is covered in item 3.b. he results of this evaluation ill be considered as ppropriate.					
1.b 1) Determine which valves are only partially open during nominal operating conditions.		RV	IE&RV/SONGS Residents	4/8/86	In progress IE Site visit 3/86 Report in preparatic 4/15/86
2	Proview existing inspection or test results.		RV	IE&RV/SONGS Residents	4/8/86	In progress IE Site visit 3/86 Report in preparation 4/15/86
3	B) Review existing maintenance histories.		RV	IE&RV/ SONGS Residents	4/8/86	In progress IE Site visit 3/86. Report in preparation 4/15/86
4	Observe disassembly and perform visual inspection of selected check valves based on the results of the above reviews.		RV	IE&RV/ SONGS Residents	4/8/86	In progress IE Site visit 3/86 Report in preparation 4/15/86
C a	Generic evaluation of adequacy of check valve designs for this application. (other systems are addressed separately)	No	IE/NRR and Chilk's memo 2/7/86	IE/VPB	5/27/86*	In progress

*The SONGS-1 plant specific issues will be completed and a plan to address the generic aspects will be developed by this date.

Item Desc	ription	Required for <u>Startup</u>	Source	Resp. Office	Due Date (SCE Item No.)	Status/ Completion Date
1.c. 1)	Perform vendor inspections.		IE	IE		
	a) Anchor Darling				1/06/86	Completed on schedule
	b) Atwood Morrill				2/10/86	Completed on schedule
	c) MCC Pacific				2/10/86	Completed on schedule
	d) Crane				3/3/86	Completed on schedul
	e) Velan				3/24/86	Completed on schedule
2)	Review failure data and fail modes.	ure	IE	IE	4/30/86	In progress
	a) LERs, 50.55(e), P21, PN	0				
	b) NPRDS					
	c) Vendor Supplied					
	d) Licensee Supplied					
3)	Review check valve experience at sites.		IE	IE	4/22/86 _,	8
	- Hope Creek - Millstone - North Anna - Limerick - Peach Bottom				2/06/86 2/10-14/86 2/10-14/86 3/24-25/86 3/25-26/86	Completed on schedule Completed on schedule Completed on schedule Completed on schedule Completed on schedule
4)	Review comments and intended actions of Owners' Groups meetings.		IE	IE	5/15/86	Meeting held 4/7/86 (IE/EDO w/Owners Groups)

· ·

÷.

Item Description		Required for <u>Startup</u>	Source	Resp. <u>Office (</u>	Due Date SCE Item No.)	Status/ Completion Date
valve des applicati	adequacy of check ign for this on using input to C.4 above.		IE	IE	5/27/86*	Pending completion of above
1.d. Adequacy of In (IST) Program detect degrade valves.	and procedures to		IIT ¶6.7 (pg.6-14) and Stello memo 2/4/86 Encl. Item 1	IE/VPB (lead) NRR/DSRO PWR-A/EB	5/27/86	In progress
IST p	eview of SONGS 1 rogram docketed to the event.	TBD	NRR	NRR/DSRO and PWR-A	TBD (17, 54, 58, 72)	In progress Draft evaluation completed 3/1/86
	eview of SCE's 6 revision of IST am.	TBD	NRR	PWR-A/EB	TBD	Ongoing
	Adequacy of IST (Generic)	No	IE	IE	5/27/86*	
a) Visi	t Plants					
	llstone rth Anna				2/10-14/86 2/10-14/86	Completed on schedule Completed on schedule
	ew a sample of 16 programs			IE	4/30/86	In progress

*The SONGS-1 plant specific issues will be completed and a plan to address the generic aspects will be developed by this date.

۰.

٠.

<u>Item</u>	Desc	ripti	on	Required for <u>Startup</u>	Source	Resp. Office	Due Date (SCE Item No.)	Status/ Completion Date
		c)	Review comments from Owners' Groups.			IE	5/15/86	Meeting w/owners group held 4/7/86
		d)	Based on a), b) and c) above, make recommendati on portions of Generic i II.E.6.1 which should be accelerated or any more immediate licensee action that should be considered	ssue ons		IE/VPB and NRR/DSRO	5/27/86*	Pending completion of above
	3)	exis of 1 (Inc	luate adequacy of sting implementation IST program for SONGS 1. cluding check valves other valves).	Yes	IE	IE/RV	4/25/86 (17, 53, 54)	IE Inspection conducted 3/86. Report in preparation 4/15/86
		cons frec crit peri	cluding the following siderations: test quency; acceptance teria; need for iodic disassembly/ pection and QA plvement)					
	4)	prog ligh	review of SONGS 1 IST gram requirements in nt of November 21, 5 event.	Yes	NRR	NRR/DSRO PWR-A/EB IE/VPB	5/9/86 (17, 54, 58, 72)	Licensee's submitta received 4/8/86
1.e.	rela othe	ated t er sat	on of check valves (and testing programs) for fety-related systems, RHR system.		Stello memo 2/4/86 Encl.Item 1	IE/VPB (lead) NRR/PWR-A RV	5/28/86 (67)	In progress

*The SONGS-1 plant specific issues will be completed and a plan to address the generic aspects will be developed by this date.

٠

×.

٠.

Item	Desc	ription	Required for <u>Startup</u>	Source	Resp. <u>Office</u>	Due Date (SCE Item No.)	Status/ Completion Date
	1)	Evaluate SONGS 1 check valves in non feedwater system application as per sub-items listed in 1b.	Yes	RV	IE&RV/SONGS Residents	4/29/86	IE inspection conducted 3/86. Report in pre- paration 4/18/86
	2)	Generic adequacy of check valves (and related testing programs) in other safety- related systems as per sub- items listed under item 1b including review of check valve data.	No	IE/NRR	IE/VPB (lead) NRR/DSRO	5/28/86*	In progress
1.f		uate check valve maintenance ram implementation for SONGS-1	Yes :	IIT ¶6.5 (pg. 6-12)	IE&RV/SONGS Residents	4/30/86 (53,67)	IE Inspection conducted 3/86. Report in preparation 4/15/86
	1)	Review adequacy of valve preventive maintenance (PM) program.		RV			
	2)	Evaluate the adequacy of licensee trending of IST and maintenance results.		RV			
	3)	Evaluate the adequacy of QA involvement in PM program.		RV			
g.		uate check valve maintenance rams generically.		RV	IE/NRR- DHFS	5/28/86*	IE Inspection conducted 3/86. Report in pre- paration 4/15/86

*The SONGS-1 plant specific issues will be completed and a plan to address the generic aspects will be developed by this date.

٠.

	Item Description	Required for <u>Startup</u>	Source	Resp. Office	Due Date (SCE Item No.)	Status/ Completion Date
2.	Assess the need to reevaluate USI A-1 to specifically address the potential for and prevention of condensation induced water hammers in feedwater piping (assume the issue concerning check valve integrity will be resolved in item 1).	No	<pre>IIT ¶6.3 (pg. 6-7,8&9) and Stello memo 2/4/86 Encl.Item 2 and Chilk's memo 2/7/86</pre>	NRR/DSRO	6/30/86 (29, 57)	A review of post-1980 water hammer events will be performed.
3.	Adequacy of SONGS-1 Design Features (other than specific check valve design)	Yes	Stello memo 2/4/86 Encl.Item 3	NRR/PWR-A	5/28/86	
	a. Implement and coordinate the staff's actions to reevaluate the following San Onofre design features:		Stello memo 2/4/86 Encl.Item 3	NRR/PWRA	5/9/86	
	 Lack of automatic loading of the diesel generators followi a loss of power event. 	ng	IIT ¶4.14 (Pg. 4-16) and Chilk's memo 2/7/86	PWR-A/ EICSB	5/9/86 (15)	Licensee's submittals of 3/2/86 and 4/8/86 under review
	 Lack of remote control of steam line isolation valves a resultant impact on assurance of steam generator availabili to remove decay heat (in ever of steamline or feedline brea 	e ty nt	IIT ¶3.5 (pg. 3–9) and ¶4.2 (pg. 4–1) & Commission Brief 3/18/86	PWR-A/ PSB and RSB	5/9/86 (16, 86)	Licensee's submitta of 4/8/86 under review
	 Lack of steam generator blowdown status in control room or auto termination capability 		IIT ¶3.7 (pg. 3-10&11), ¶7.2.2.1 (pg. 7-9), and ¶8.7 (pg. 8-3)	PWR-A/ PSB	5/9/86 (7, 26, 27, 74)	Licensee's submittal of 4/8/86 under review

Item	Desc	ription	Required for <u>Startup</u>	Source	Resp. Office	Due Date (SCE Item No.)	Status/ Completion Date
3.a.	4)	Adequacy of the licensee's design change to eliminate spurious SI indication on loss of power (SI annunciator and SIS sequencer surveillanc panel)		Stello memo 2/4/86 Encl.Item 3	PWR-A/ EICSB	5/9/86 (4, 5, 75)	Licensee's submittal of 4/8/86 under review
	5)	Non-safety related auto sequencer (reliability and impact on station blackout).		IIT ¶3.4 (pg. 3-6), ¶7.2.1.4 (pg. 7-5), & ¶4.12.2.1 (pg. 4-11)	PWR-A/ EICSB	5/9/86 (2,87)	Licensee's submittal of 4/8/86 under revie
	6)	Impact of interlock between reactor bypass breaker and diesel generator output break on electrical power reliabili		IIT ¶4.12.3 (pg. 4-13)	PWR-A/ EICSB	5/9/86 (13)	Licensee's submittal of 4/8/86 under review
	7)	Adequacy of labeling for sele control room indicators.	cted	IIT ¶4.16.3.1 (pg. 4-20) ¶7.2.1.2 (pg. 7-4)	PWR-A/ EICSB	5/9/86 (19, 31)	Licensee's submittal of 4/8/86 under review
	8)	Reliability of power to vital buses, e.g., power to important control room indications and controls.		IIT ¶3.4 (pg. 3-6), ¶4.12.1 (pg.4-9) ¶4.12.4 (pg.4-13 ¶4.12.5 (pg.4-14 ¶4.17 (pg.4-21 t	8), 4),	5/9/86 (10, 79, 80)	Licensee's submittal of 4/8/86 under review
	9)	Increased reliability of 4KV power supplies (Includes evaluation of cause of failure of C transformer power cable).		IIT ¶3.2 (pg. 3-2), ¶4.12.3 (pg. 4-11), ¶4.13 (pg.4-15), ¶4.14 (pg.4-16), ¶7.2.1.5 (pg.7-6) ¶8.1 (pg.8-1)	•	5/9/86 (1, 3)	Licensee's submittal of 4/8/86 under review

١,

Item	Desc	ription	Required for Startup	Source	Resp. Office	Due Date (SCE Item No.)	Status/ Completion Date
		a) Cable reliability.				(77)	
		 Alternate immediate source of offsite power (e.g., additional reserve transformer). 				(84)	
3.b		uate adequacy of SONGS-1 lwater system design		IIT ¶6.3.2 (pg. 6-9)	NRR PWR-A/PSB	5/9/86 (29, 30)	Licensee's submittal of 4/8/86 under revi
	1)	Water hammer design considerations/engineering.		NRR	PWR-A/EB		Licensee's submittal of 4/8/86 under review
	2)	Water hammer design considerations/systems aspects. Includes review of licensees test program to assure that water hammers do not occur in feedring or other parts of system.		NRR	PWR-A/PSB		Licensee's submittal of 4/8/86 under review
	3)	Possible instrumentation to indicate impending water hammer conditions.		NRR	PWR/EICSB	(57)	Licensee's submittal of 4/8/86 under review
	4)	Adequacy of feedwater repair/system integrity and material considerations.		NRR	PWR-A/EB	(33, 69-73 82)	Licensee's submitta of 4/8/86 under review
с.		iew and inspect selected ign changes.	Yes	RV	RV/SONGS Residents	5/28/86	In progress
	1)	Steam generator blowdown status indication or automatic termination.		IIT ¶3.7 (Pgs. 3-10&11) ¶7.2.2.1 (Pgs. 7-9), and ¶8.7 (Pg. 8-3)		(26, 27, 74)	Modification in progress

÷.

Item	Desc	ripti	on	Required for <u>Startup</u>	Source	Resp. <u>Office</u>	Due Date (SCE Item No.)	Status/ Completion Date
3.c.	2)		fications to eliminate ious SI indications.		IIT ¶17.2.1.3 t (Pg. 7-4)		(4, 5, 75)	Modification in progress
	3)	sele	oved labeling for cted control room cators.		IIT ¶4.16.3.1 (Pg. 4-20) and ¶7.2.1.2 (Pg. 7-4)	ł	(19, 31)	No modification planned for RTS
	4)	even	inuity of power to t computer and 1 buses.		IIT ¶4.17 (Pgs. 4-21 thr ¶3.4 (Pg. 3-6) ¶4.12.5 (Pg. 4 ¶4.12.1 (Pg. 4 ¶4.12.4 (Pg. 4	, 1-14), 1-9),	(10, 79, 80)	No modification planned for RTS
	5)		eased reliability of power supplies.		IIT ¶8.1 (Pg. ¶4.12.3 (Pg. 4 ¶3.2 (Pg. 3-2) ¶4.13 (Pg. 4-1 ¶4.14 (Pg. 4-1 ¶7.2.1.5 (Pg.	(-11), (5), (6),	(1, 3)	
		a.	Auto loading of diesel generators.				(15)	No modification planned
		b.	Loss of voltage automatic sequencer.				(87)	Modification in progress
		с.	Reactor bypass/diesel generator output breaker interlock.	licensee commitmer	it		(13)	Modification in progress
		d.	Environmental protection for 4KV cables.	licensee commitmer	it		(77)	Modification in progress
		e.	Alternate 4KV power source.				(84)	No modification planned for RTS

	Item	Desc	ription	Required for <u>Startup</u>	Source	Resp. Office	Due Date (SCE Item No.)	Status/ Completion Date
		6)	UPS and automatic reset for TSC computer.		11T ¶7.2.2.4 (pg. 7-	-10)	(85)	No modification planned for RTS
		7)	Feed line void detectors.		RV		(57)	No modif. planned
	3.c.	8)	Modifications and repairs to feedwater system including independent NDE.		RV		(33, 69-71, 73, 82)	Modif. & repairs in progress. NRC NDE exam. completed 4/11 Report in preparation
4.			Condition and Post-trip oncerns.					
	a.	for ever accu	uate generic NRC requirements ensuring that sufficient at data are retrievable to arately reconstruct event owing a loss of offsite power.	No	IIT ¶7.2.2.4 (Pg. 7-10) & Stello memo 2/4/86 Encl.Item 4	NRR EICSB/PWR-A	5/28/86	Ongoing
	b.	for post	uate the licensee's process abnormal condition and t-trip review, including olvement of:	Yes	IIT ¶7.2.2.4 (Pg. 7-10)	RV/SONGS Residents	5/28/86 (63)	Licensee's submittal received 4/8/86 Inspection scheduled for 5/5/86
		1)	Onsite Review Committee (e.g., noise evaluations in feed line B prior to event). Include addition of "expert" to OSRG.		IIT ¶6.6 (pg. 6–12) & Commission brief 3/18/86		(61)	
×		2)	Offsite Review Committee.		IIT ¶6.6 (pgs. 6-12&13)			
		3)	Quality Assurance.		RV			
	с.	reli	luate adequacy and iability of post-trip a retrieval equipment. '	Yes	IIT ¶7.2.2.4 (pg. 7-10) & Stello memo 2/4/86 Encl.Item 4	NRR/PWR-A/ EICSB	5/28/86 (11)	Licensee's submittal of 4/8/86 under review

	<u>Iten</u>	n Description	Required for <u>Startup</u>	Source	Resp. Office	Due Date (SCE Item No.)	Status/ Completion Date
	4.c.	. 1) Critical Function Monitor not reset after troubleshooting.		IIT ¶7.2.2.4 (Pg. 7-10)		(11)	
		 Continuity of power to event computer. 		IIT ¶4.17.3 (pg. 4-23)		(85)	
5.		luate the overall adequacy of GS 1 maintenance records.	Yes	IIT ¶6.5 (pg. 6-12) & Stello memo 2/4/86 Encl.Item 5	RV/SONGS Residents	5/28/86 (53)	Licensee's submittal received 4/8/86 Inspection scheduled 5/86
	a.	Completeness and Retrievability of records. Include evaluation of cancelled work orders on check valves per IIT Report 6.5.		RV			
	b.	QA overview.		RV			
	с.	Trending		RV			
6.	Adeo	quacy of Procedures					
	a.	Verify licensee actions to correct the following identified deficiencies with site procedures.	Yes		RV/SONGS Residents	5/28/86	Licensee's submitta received 4/8/86
		 Lack of adequate precaution's on length of time diesel generators can operate unload without AC power to radiator fans was improperly deleted from procedure. 		IIT ¶7.2.1.5 (pg. 7-6)		(41)	Inspection scheduled 5/86

٠,

Item	Desc	ription	Required for <u>Startup</u>	Source	Resp. Office	Due Date (SCE Item No.)	Status/ Completion Date	
6.a	2)	Lack of provisions for recognizing and preventing conditions which allow the initiation of water hammers.		IIT ¶6.1 (pg. 6-2,3&4)		(57, 64)	Inspection 5/86	scheduled
	3)	Inadequate instructions for manually bringing power onto dead buses and for responding to malfunction of the loss of ac power automatic sequencer.		<pre>IIT ¶3.4 (pg. 3-6), ¶7.2.1.4 (pg. 7-5), ¶4.12.2.1 (pg. 4-11)</pre>		(40)	Inspection 5/86	scheduled
	4)	Inadequate instructions for trouble shooting of 4KV bus grounds.		<pre>IIT ¶8.1 (pg.8- ¶4.12.3 (pg.4-1 ¶3.2 (pg.3-2), ¶4.13(pg.4-15), ¶4.14 (pg.4-16) ¶7.2.1.5 (pg. 7-6)</pre>	1),	(37, 55)	Inspection 5/86	scheduled
	5)	Lack of provisions for identifying alternate methods of verifying SI actuation.		IIT ¶7.2.1.3 (pg. 7-4)		(39)	Inspection 5/86	scheduled
	6)	Need for revision to AFW system flow control procedure to factor in effect of flow on reactor coolant system temperature.	S	IIT ¶6.1 (pg. 6-3)		(24, 42, 44)	Inspection 5/86	scheduled
	7)	Procedure for going onto RHR cooling implied clearing of isolation valve interlock at 400 vice 370 psig (Also training guide #22).		IIT ¶8.8 (pg. 8-3), ¶3.8 (pg. 3-12& ¶4.10 (pg.4-8), ¶7.2.1.8 (pg.7-		(9)	Inspection 5/86	scheduled

•

	Item	Desc	ription	Required for <u>Startup</u>	Source	Resp. Office	Due Date (SCE Item No.)	Status/ Completion Date
	6.a	8)	Need for administrative time limit on loading diesel generators following loss of station power.				(15)	Inspection scheduled 5/86
	b.	para	ss appropriateness of lleling buses with cated ground fault.	Yes	IIT ¶3.2 (pg. 3-2), ¶5.1 (pg. 5-1) ¶7.2.1.1 (pg. 7-1)	NRR/ PWR-A/ EICSB	4/30/86 (18)	Licensee's submittal received 4/8/86. Provided RV a teleco assessment on 4/14/8
	c.	for in l	uate overall program developments of procedures ight of the above equacies.	Yes	Stello memo 2/4/86 Encl.Item 6	RV/SONGS Residents	5/28/86 (36)	Licensee's submittal of 4/8/86 under review
7.	Adeo	luacy	of training.	Yes	Stello memo 2/4/86 Encl.Item 6	RV/SONGS Residents	5/28/86 (45)	Licensee's submittal of 4/8/86 under review
	a.	oper	fy the adequacy of ator training in the owing areas:	Yes		Reactor Safety Branch	5/28/86	Licensee's submittal of 4/8/86 under review Inspection scheduled 5/19/86
		1)	Troubleshooting and isolating grounds including bus and transformer grounds.		IIT ¶7.2.1.1 (pg. 7-1 thru 4)		(49)	•
		2)	Transfer of loads between 4KV buses.		IIT ¶7.2.1.1 (pg. 7-1)		(51)	11 11
		3)	Operator response to loss of offsite electrical power.		IIT ¶7.2.1.2 (pg. 7-4)		(46, 48, 52)	н н

.

۰.

۰,

Item	Desc	ription	Required for Startup	Source	Resp. Office (Due Date SCE Item No.)	Status/ Completion Date	-
7.a	4)	Resetting Unit Trip to allow reenergization of onsite electrical buses.		IIT ¶7.2.1.4 (pg. 7-5)		(3, 52)	Inspection 5/19/86	scheduled
	5)	Controlling SG Blowdown		IIT ¶3.7 (pg. 3-10&11)		(47)	Inspection 5/19/86	scheduled
	6)	SLSS sequencer panel indications		IIT ¶4.13 (pg. 4-15&16)		(50)	Inspection 5/19/86	scheduled
	7)	Not notifying NRC that a UE had been declared.		IIT ¶7.2.2.2 (pg. 7-9), & ¶7.3.2 (pg. 7-1	5)	(38, 60)	Inspection 5/19/86	scheduled
b.	tech stat relu fail	luate implementation of nnical specification action tements when warranted, e.g., uctance to fully isolate led tranformer and removal n service of one feedwater	Yes	IIT ¶3.2 (Pg. 3-2)	RV and PWR-A/FOB	5/28/86 (56)	Licensee's of 4/8/86 u	submittal under review
c.	knov	ess operators training and vledge in the use of prints drawings.	Yes	Commission brief 3/18/86	Reactor Safety Branch	5/13/86 ,	Inspection 5/19/86	scheduled
d.	mix	ess appropriateness of of training for normal ration thru major accidents	Yes	Commission brief 3/18/86	Reactor Safety Branch	5/13/86	Inspection 5/19/86	schedule
Emer	rgency	/ Notification		Stello memo 2/4/86 Encl.Item 7	IE/DEPER (leac RV	1) 5/28/86	Licensee's received 4, RV 3/14/86. preparation	/8/86 inspected Report in

Itei	m Desc	cription	Required for Startup	Source	Resp. <u>Office (</u>	Due Date SCE Item No.)	Status/ Completion Date
a.			Yes	IIT ¶7.2.2.2 (pg. 7-9) & Stello memo 2/4/86 Encl.Item 7	RV/ Emergency Preparedness Section (lead) IE/DEPER	5/14/86 (38, 60)	Licensee's submittal received 4/8/86 RV inspection completed 3/14. Report in preparation 4/16/86.
b.		luate NRC policy for owable uses of the ENS.	No	IIT ¶7.3.1 (pg. 7-11&14)	IE/DEPER	4/30/86	In progress
	1)	Use of NRC personnel as ENS communicators		IIT ¶7.3.1.5 (pg. 7-14)			
	2)	Actions to improve NRC determination of overall plant status during events.		IIT ¶7.3.1 (pg. 7–11 thru ¶7.3.2 (pg. 7–1			
	3)	Site specific training of headquarters duty officers.		IIT ¶7.3.1.2 (pg. 7-12)			
	4)	Licensee responsibility to provide communicator when requested.		IIT ¶7.3.1.4 (pg. 7-14)		(38)	
	5)	Qualifications of licensee communicator.		IIT ¶7.3.1.2 (pg. 7-12), ¶7.3.1.5 (pg. 7-14)		(38)	
c.		luate spurious ringing of phones during event.	Yes	IIT ¶8.10 (pg. 8-4)	RV/EP Section (lead) IE/DEPER	5/14/86 (12)	Licensee's submittal received 4/8/86 RV inspection completed 3/14. Report

in preparation 4/16/86.

·.

۰.

5. e

	Item Desc	cription	Required for <u>Startup</u>	Source	Resp. Office	Due Date (SCE Item No.)	Status/ Completion Date
	proc not	luate the adequacy of licensee cedures and training for ifying on-shift personnel an emergency event.	Yes	IIT ¶7.2.2.1 (pg. 7-8)	IE/DEPER RV/EP Section	5/14/86 (60) (lead)	Licensee's submittal due 4/8/86 Inspection completed 3/14. Report in preparation 4/16/86
9.	license a specifica	whether a backlog of amendments and technical ation changes contributed 's in approving the licensee's ram.	Yes	IIT ¶6.4 (pg. 6-10) & Stello memo 2/4/86 Encl.Item 8	NRR/ PAD-1 (lead), PWR-A and DSRO	5/1/86	In progress
10.	outage p	e effect of long period on plant components. r tied to item 11, below)		Chilk's 2/7/86 ¶5 Commissioner Bernthal	RV (lead) IE NRR	3/10/86 (62)	Licensee's submittal 3/2/86. Completed Stello Ltr. to Commissioners 4/7.
11.	of licens an integr and upgra material	a comprehensive evaluation see actions to implement rated program for review rading of overall plant condition prior to of SONGS.	Yes	RV	RV/SONGS Residents	5/28/86 (66)	In progress. Includes LLNL contract effort with NDE Van.
	and rela tha	iew existing maintenance test data for key safety- ated systems and systems t are important to on-line nt reliability.		RV			
	of ı	riew the overall backlog maintenance orders not upleted prior to restart.		RV			

	Item	Description	Required for Startup	Source	Resp. Office	Due Date (SCE Item No.)	Status/ Completion Date
11.	c.	Review the licensee program for operational readiness testing of key safety-related systems and systems that are important to on-line plant reliability.		RV			
	d.	Perform a comprehensive walkdown of key safety- related systems and systems that are important to on-line plant reliability.		RV			
	e.	Review licensee implementa- tion of Area Management Program (AMP).		RV			
	f.	Perform independent measure- ments to confirm plant material condition (NDE Van). Include measurements of steam and feedwater system wall thickness to detect erosion of pipe wall.		RV			Inspection completed 4/11/86. Report in preparation.
12.	to a low- leav	uate the licensees effort ssure that the steam generators levels did not damage or e damaging chemical materials the steam generators.		NRR	PWR-AEB	5/9/86	Awaiting licensee response due 4/30/86
13.		ess failures on automated writy system.		IIT ¶8.11 (pg. 8-4)	RV	3/11/86	Closed Inspection Report 50-206/86-03 on schedule
14.		oose improvements to Technical ifications based on review.		RV	RV Nrr	5/12/86	RV input to NRR completed 3/7/86.

,

Ŀ

	Item Description	Required for <u>Startup</u>	Source	Resp. Office	Due Date (SCE Item No.)	Status/ Completion Date
15.	Assess licensee's program and efforts to learn lessons from other plants (conventional) within their systems, and other nuclear plants (e.g., Conn Yankee and Japanese plants)		Commission Brief 3/18/86	RV/SONGS Residents	5/30/86	Licensee's input due 5/15/86